


Progress Update Remediation of Unstable Brine Cavern in Carlsbad, New Mexico


by Energy Minerals & Natural Resources Department to Radioactive & Hazardous Materials Committee


November 4, 2019


What This Project Is Attempting To Avoid












Remedy

- Install a series of wells to sequentially pressure inject grout in two phases while simultaneously extracting brine
 - Injection Phase 1 Establish a subsurface cap using high mobility grout materials to support the weakened cavity roof
 - Injection Phase 2 Consolidate the existing partially dissolved cavern rubble using low mobility grout to structurally support the new grout cap
 - Maintain cavity pressure
 - Balance the volume of brine removed with the volume of grout injected


Grout Well Locations




Cavity Filling Process

- Drill 8 wells in the south with two rigs
- Move one rig to the north and continue drilling 8 additional wells while keeping the other rig in the south to support grouting from the south to the north.
- High mobility grout first at the **TOP** of the salt layer to fill void.
 - Pump until BTMs show mounding surface
 - Pump until fracking pressure of formation is reached
 - Pump until 1/16 of 833,355 cubic feet of grout is deployed
- Drill thru to approximate **BOTTOM** of salt layer and pump low mobility grout to compress and consolidate the formation.

Cavity Filling Process



Site Plan





Drilling Equipment









Drilling and Casing Procedure

- 17-1/2" diameter bore advanced to 250 feet using conventional mud rotary drilling.
- 13-3/8" casing installed to depth and cemented in place. This is our fresh water protection string.
- Cement is allowed to cure for 48 hours.
- While cement is curing, master valve and blowout preventer secured to casing at the surface.
- Smaller 12-1/4" drill bit then advanced to ~420 feet (about 30 feet above cavern).
- 7" casing installed to depth and cemented in place.
- Cement cures for 48 hours, then casing pressure tested at 350 psi for one hour. Approval from OSE required before drilling deeper.
- 6-1/4" drill bit is used to enter cavern.

Grouting Equipment






Pressure Grouting Equipment

Material Silos


Risk Management

- Keep public and workers safe
- Close monitoring during remedy implementation
 - Borehole Tilt Meters (10 new, 14 total)
 - Microseismic Arrays (5 new, 9 total)
 - Horizontal In-Place Inclinometer Arrays (2 new)
 - Constant feedback for advanced warning of cavern failure
- Post remedy monitoring
 - 2 years of post-injection monitoring to confirm success

Borehole Tiltmeters




Microseismic Arrays



18

Horizontal In-Place Inclinometers



- **Remediation Design Finalized**
- All Access Agreements Finalized
- Traffic Modifications Constructed & Implemented
- **On-Site Buildings Demolished & Removed**
- Site Grading for Stormwater Control Completed
- **Utility Upgrade Completed**
- Monitoring System Upgrade 95% Complete
- Haul Roads in Process
- Perimeter Fencing 80% Complete

Drilling Began September 30th (2 rigs operating 24/7)

- 4 Grouting Wells Completed
- Currently Rigging Up on Wells 5 & 6
- First 8 Wells Anticipated to be Complete by December 4th
- Grouting Crews Mobilizing Now
- First Grout Injection Anticipated on December 9th
- Grout Injection Anticipated to be Completed during August 2020


Total Funding Secured to Date - \$45,498,800

- \$4,020,000 City of Carlsbad (phased over 3 years: FYs 19, 20, & 21)
- \$4,020,000 Eddy County (FYs 19, 20, & 21)
- \$30,000,000 NMDoT (FYs 19, 20, & 21)
- \$2,000,000 NM Environment Dept (FYs 18 & 19)
- \$3,500,000 General Fund (FY 19)
- \$1,958,800 Bonds

Current Budget & Expenditures

FEL2 Cost Estimate	43,985,000.00
FEL3 Cost Estimate (includes 10% contingency) NMGRT (7.875%) Property Access EMNRD Partial Overhead (3 years)	\$47,928,706.00 3,774,385.60 2,289,514.75 375,000.00
Total	\$54,367,606.35
<u>Funding to Date</u> Currently Anticipated Budget Shortfall	45,498,800.00 (\$8,909,606.35)
Expenditures to Date	\$13,128,777.56

Project Expenditure Timeline (as of 11/1/19)



Questions

Thank You

