


Status Update Remediation of Unstable Brine Cavern in Carlsbad, New Mexico


by Energy Minerals & Natural Resources Department (EMNRD) to Water & Natural Resources Committee

September 5, 2019


What This Project Is Attempting To Avoid



I&W Brine Cavern in Carlsbad




I&W Brine Cavern in Carlsbad




Remedy

- Install a series of wells to sequentially pressure inject grout in two phases while simultaneously extracting brine
 - Maintain cavity pressure
 - Balance volume of brine removed with volume of grout injected
 - Injection Phase 1 Establish a subsurface cap using high mobility grout materials to support the existing weakened cavity roof
 - Injection Phase 2 Create columns within the existing partially dissolved cavern rubble using low mobility grout to structurally support the new grout cap

Grouting Well Sequence



Cavity Filling Process



Risk Management

- Keep public safe
- Close monitoring during remedy implementation
 - Borehole Tilt Meters
 - Grout pressure monitoring
 - Ground level movement
 - Monitor grout volume injected
 - Constant feedback of advanced warning for emergency management
- Post remedy monitoring
 - Remedy confirmation
 - 2-yr monitoring period


Project Funding & Expenditures

- Total Funding Secured to Date \$45,498,800
 - \$4,020,000 City of Carlsbad
 - (phased over 3 years: FYs 19, 20, & 21)
 - \$4,020,000 Eddy County
 - (phased over 3 years: FYs 19, 20, & 21)
 - \$30,000,000 NMDoT
 - (phased over 3 years: FYs 19, 20, & 21)
 - \$2,000,000 NM Environment Dept
 - (phased over 2 years: FYs 18 & 19)
 - \$3,500,000 General Fund (FY 19)
 - \$1,958,800 Bonds
- Expenditures to Date \$6,291,402.25

Project Status

- ✓ Remediation Design Finalized
- √ 4 of 6 Access Agreements Finalized
- √ Traffic Modifications Constructed
- ✓ On-Site Buildings & Other Infrastructure Removed
- ✓ Drill Site Grading Completed
- ☐ Utility Upgrade 75% Complete
- ☐ Monitoring System Upgrade 86% Complete
- ☐ Perimeter Security Fencing 20% Installed
- ☐ Sept. 16 Driller Mobilization (2 rigs)
- ☐ Sept. 30 Begin Drilling (operate 24/7)
- ■Nov. 2019 to Aug. 2020 Grout Injection

Project Expenditure Timeline



Current Budget Projection

FEL3 Cost (includes 10% contingency)	\$47,928,706.00
NMGRT (7.875%)	3,774,385.60
Access Agreements to Date	1,944,000.00
Pending Access Agreements	To Be Determined
EMNRD Partial Overhead (3 years)	375,000.00
Total	\$54,022,091.60+
Funding to Date	45,498,800.00
Currently Anticipated Budget Shortfall	(\$8,523,291.60+)

Discussions ongoing with DFA, LFC, Eddy County, and City of Carlsbad to resolve shortfall.

Thank You

