| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal activ | vity/ | В | Appropriation expended or project complete | | Project Title | Update on appropriation inclu | ded in highlighted projects | |
|----|-------------------|-------------|--------------------|--|--------|---------------------|--------------------------|-----------------------------|--|-------------------|-------------------|-------------------------------|--|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 1 | Albuquerque | Bernalillo | 18C2434 | ALB LOMA LINDA CMTY CTR GYMNASIUM | 341 | \$346,400 | \$3,464 | \$0 | \$342,936 | 6/30/2022 | 6/28/2018 | Grant Agreement Issued | Working with the local Department of Family Community to determine allowable projects. | Y |
| 2 | Albuquerque | Bernalillo | 18C2435 | ALB MAINSTREET COMMERCIAL KITCHEN | 341 | \$300,800 | \$0 | \$0 | \$300,800 | 6/30/2022 | N/A | Appropriated | Bonds are due to be sold in June; however, the entity declined the appropriation and did not submit an operating agreement with bond questionnaire. | R |
| 3 | Albuquerque | Bernalillo | 18C2437 | ALB MOBILE VIDEO TRAILER | 341 | \$324,300 | \$0 | \$0 | \$324,300 | 6/30/2020 | 6/28/2018 | Purchase in Process | Albuquerque Police Department has obtained quote and will be submitting a notice of obligation. Still no encumbrance or 3rd party vendor/contractor submitted to date. | G |
| 4 | Albuquerque | Bernalillo | 16A2379 18C4020 | ALB PARKS SECURITY CAMERAS, RET | 341 | \$401,000 | \$63,649 | \$0 | \$337,351 | 6/30/2020 | 6/23/2016 | Grant Agreement Issued | Working on obtaining quotes. Still no encumbrance or 3rd party vendor/contractor submitted to date. | Υ |
| 5 | Albuquerque | Bernalillo | 18C2439 | ALB N DOMINGO BACA MULTIGEN CTR CONSTRUCT PH 3 | 341 | \$346,000 | \$3,460 | \$0 | \$342,540 | 6/30/2022 | 6/28/2018 | Project in Construction | Provided approved notice of obligation to grantee. | G |
| 6 | Albuquerque | Bernalillo | 18C2443 | ALB POLICE RESPONSE VEHICLES | 341 | \$680,400 | \$0 | \$0 | \$680,400 | 6/30/2020 | 6/28/2018 | Purchase in Process | Process of completing RFP for Motorcycles which will use the remaining funds. | G |
| 7 | Albuquerque | Bernalillo | 15-0681 | ALB DOWNTOWN ECONOMIC DEVELOPMENT PRJTS IMPROVE | 341 | \$660,000 | \$586,767 | \$0 | \$73,233 | 6/30/2019 | 8/12/2015 | Project in Construction | Working with the Department of Municipal Development to spend remaining funds. | G |
| 8 | Albuquerque | Bernalillo | 15-0903 | COORS BLVD TRAFFIC LIGHT SYS IMPROVE ALB | 805 | \$796,000 | \$692,066 | \$66,213 | \$103,934 | 6/30/2019 | 8/12/2015 | Project in Construction | Project is still in monitoring and data collection phase but all equipment has been installed. Projected completion at the end of June. | G |
| 9 | Albuquerque | Bernalillo | 18C2451 | ALB TAYLOR RANCH LIBRARY COMMUNITY ROOM ADD | 341 | \$480,000 | \$4,800 | \$0 | \$475,200 | 6/30/2022 | 6/28/2018 | Grant Agreement Issued | Waiting for final notice of obligation. Agency asked DFA to determine if a parking lot expansion could be considered part of construction needs; DFA denied the request. | G |
| 10 | Bernalillo County | Bernalillo | 16A2366 | SOUTH VALLEY POOL & AQUATICS FCLTY PHASE 1 IMPROVE | 341 | \$400,000 | \$400,000 | \$22,704 | \$0 | 6/30/2020 | 6/23/2016 | Project Closed | Project closed, balance fully expended. | G |
| 11 | Bernalillo County | Bernalillo | 16A2393 | BERN CO TRANSITIONAL LIVING & RECOVERY CTR | 341 | \$370,000 | \$369,354 | \$6,160 | \$646 | 6/30/2020 | 6/23/2016 | Project In Design | Mailed out final pay request 7 on March 25, 2019. Project should be closed out in April. | G |
| 12 | Bernalillo County | Bernalillo | 15-0901 | SUNSET ROAD IMPROVE BERN CO | 805 | \$300,000 | \$0 | \$0 | \$300,000 | 6/30/2019 | 8/12/2015 | Project in Construction | Construction began in January 2019. Funds appropriated under Approp. ID 16A2543 are being drawn down. Funds appropriated under Approp. ID 15-0901 have not been drawn down yet, but grantee | Y |
| 13 | Bernalillo County | Bernalillo | 16A2543 | SUNSET RD SW IMPROVE-BERN CO | 805 | \$300,000 | \$81,109 | \$0 | \$218,891 | 6/30/2020 | 6/23/2016 | Project in Construction | expects funds to be completely expended by the reversion date. | |
| 14 | Bernalillo County | Bernalillo | 18C2414 | BERN CO SHERIFF'S DEPT VEH PRCHS | 341 | \$452,400 | \$53,584 | \$53,584 | \$398,816 | 6/30/2020 | 6/28/2018 | Purchase in Process | Three vehicles have been received so far. | G |

| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal action | vity/ | Appropriation expended or project complete | | Project Title | Update on appropriation included | in highlighted projects | | |
|----|-----------------------------|-------------|--------------------|--|--------|----------------------|--------------------------|--|-----------|-------------------|----------------------------------|-----------------------------------|--|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 15 | Bernalillo County | Bernalillo | 18C2458 | BERN CO TRANSITIONAL LIVING FCLTY IMPROVE | 341 | \$357,300 | \$8,349 | \$8,349 | \$348,951 | 6/30/2022 | 6/28/2018 | Project in Construction | The local entity withdrew a reauthorization request to expand the appropriation scope to include demolition. Installing interior LED and exterior lighting pending notice of obligation to VA Electric. | G |
| 16 | Bernalillo County | Bernalillo | 18C2606 | BERN CO INDUSTRIAL TRANSLOAD FCLTY ROADS IMPROVE | 805 | \$605,000 | \$0 | \$0 | \$605,000 | 6/30/2022 | 12/27/2018 | Project in Design | Design consultant has been selected. | Y |
| 17 | Bernalillo County | Bernalillo | 14-1835 18C4008 | PARADISE HILLS COMMUNITY CTR, RET | 341 | \$825,000 | \$8,250 | \$0 | \$816,750 | 6/30/2020 | 12/28/2017 | Project in Construction | Pre-substantial completion meeting held last week of March, in which a number of issues and concerns were identified which the contractor will address prior to substantial completion. Substantial completion meeting scheduled for April 2019. | G |
| 18 | University of New Mexico | Bernalillo | 16A2616 | UNM NORTH GOLF COURSE OPEN SPACE IMPROVEMENTS | 952 | \$320,000 | \$32,387 | \$32,387 | \$287,613 | 6/30/2020 | 6/23/2016 | Project in Construction | Continuation of 15-1013. Work is directed as needed by Bernalillo County. Three projects have been approved by county - Westwind and MRWM have been contracted to work on irrigation and trees. Followed up to confirm balance would be spent by reversion date; however, no status update provided. | R |
| 19 | University of New Mexico | Bernalillo | 18C2708 | UNM OLYMPIC SPORTS TRAINING FACILITY | 952 | \$657,800 | \$6,578 | \$0 | \$651,222 | 6/30/2022 | 6/28/2018 | Project in Design | Athletics director meeting with architects for possible designs - current bids exceed funding. STB funding approved. Followed up to check on bid status, but no status updated provided. | G |
| 20 | Chaves County | Chaves | 15-0910 | HOBSON RD IMPROVE ROSWELL | 805 | \$512,000 | \$55,152 | \$6,774 | \$456,848 | 6/30/2019 | 8/12/2015 | Project in Construction | Initial delays in expending funds for Hobson Road/US 285 improvements were due to the design of the project and ROW miscommunication issues between NMDOT and Chaves County and design and clearance issues. Currently, project design is complete and construction is 95 percent completed. | G |
| 21 | Roswell | Chaves | 16A2551 | ROSWELL ROADS IMPROVE | 805 | \$300,000 | \$20,316 | \$0 | \$279,684 | 6/30/2020 | 8/8/2017 | Substantial Completion - Closeout | Project complete. City aims to close project by the end of April 2019. | G |
| 22 | Clovis | Curry | 18C2627 | 7TH ST CONSTRUCT CLOVIS | 805 | \$300,000 | \$0 | \$0 | \$300,000 | 6/30/2022 | 6/28/2018 | Project in Construction | Construction has started and is approximately 25 percent complete. | G |
| 23 | Curry County | Curry | 18C2626 | CURRY CO ROADS CONSTRUCT IMPROVE | 805 | \$713,400 | \$357,052 | \$67,043 | \$356,348 | 6/30/2022 | 6/28/2018 | Project in Construction | Construction is 85 percent complete. | G |

| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal activ | vity/ | В | Appropriation ex project complete | • | Project Title | Il indate on appropriation inclined in highlighted projects | | |
|----|--|-------------|--------------------|--|--------|---------------------|--------------------------|-----------------------------|--------------------------------------|-------------------|-------------------|---|---|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 24 | Camino Real Regional Utility Authority | Dona Ana | 18C2247 | CAMINO REAL REG UTIL AUTH WWATER SYS | 667 | \$325,800 | \$0 | \$0 | \$325,800 | 6/30/2022 | 6/28/2018 | Project in Design | Funds supplemented the remainder of A2250, the Camino Real Regional Utility lift stations, which is now complete. Remaining funds will fund the design and building of the Walnut Lift Station | G |
| 25 | Las Cruces | Dona Ana | 15-0754 18C4049 | | 341 | \$643,000 | \$590,168 | \$0 | \$52,832 | 6/30/2020 | 6/29/2015 | Budgeted | Equipment received, end-user training being completed by community group. Getting quotes for additional equipment to utilize remaining funds. | G |
| 26 | Las Cruces | Dona Ana | 14-1915 18C4050 | LAS CRUCES FILM FACILITY/INFRA, RET | 341 | \$555,000 | \$43,965 | \$0 | \$511,035 | 6/30/2020 | 6/29/2015 | Grant Agreement Issued | Draft agreement sent to City Purchasing and Legal Departments - pending final agreement and | Y |
| 27 | Las Cruces | Dona Ana | 15-0762 | LAS CRUCES CINEMATIC INFRASTRUCTURE | 341 | \$402,000 | \$5,470 | \$0 | \$396,530 | 6/30/2019 | 6/29/2015 | Purchase in Process - Ad/Bid | negotiations. Contract will go to Council for approval in May 2019. | |
| 28 | Las Cruces | Dona Ana | 14-1913 18C4052 | LAS CRUCES TRAFFIC SAFETY CONTROL CTR, RET | 341 | \$725,000 | \$711,658 | \$68,719 | \$13,342 | 6/30/2020 | 6/24/2014 | Substantial Completion - Closeout | Final invoices processed and reimbursement request in progress. | G |
| 29 | Las Cruces | Dona Ana | 14-1914 18C4053 | LAS CRUCES WOMEN VETERANS MEMORIAL, RET | 341 | \$406,500 | \$403,118 | \$0 | \$3,382 | 6/30/2020 | 6/24/2014 | Project in Design | Project is in planning. Considering options proposed by community group Military Women of Southwest. | R |
| 30 | Dona Ana County | Dona Ana | 16A2419 | DONA ANA CO RADIUM SPRINGS FIRE STATION 8 IMPROVE | 341 | \$400,000 | \$30,558 | \$0 | \$369,442 | 6/30/2020 | 6/23/2016 | Project In Design | Design plans completed and contract has been chosen through a JOC. Waiting for cost estimates to commence project. | Y |
| 31 | Dona Ana County | Dona Ana | 15-0484 | DONA ANA CO EAST MESA FLOOD CONTROL STRUCTURE | 550 | \$400,000 | \$149,031 | \$0 | \$250,969 | 6/30/2019 | 8/12/2015 | Project in Design | Finalizing the proposed conditions report and drafting design drawings. | R |
| 32 | Dona Ana County | Dona Ana | 16A2254 | CHAPARRAL WASTEWATER SYS PH 1C DONA ANA CO | 667 | \$300,000 | \$162,511 | \$0 | \$137,489 | 6/30/2020 | 6/23/2016 | Project in Construction | Project is about 40 percent complete with final payment due by June 6, 2019. Goal is to close project by next quarter. | G |
| 33 | Dona Ana County | Dona Ana | 18C2232 | SPRING CANYON DAM CONSTRUCT - HATCH | 550 | \$575,600 | \$0 | \$0 | \$575,600 | 6/30/2022 | 6/28/2018 | Project Planning | Grant agreement has been signed by DAC and OSE. DAC has initiated a PPA with the USACE. Working to schedule coordination meeting. | G |
| 34 | Dona Ana County | Dona Ana | 14-2054 18C4044 | BAYLOR CANYON & DRIPPING SPRINGS RDS, RET | 805 | \$828,000 | \$771,663 | \$244,299 | \$56,337 | 6/30/2020 | 6/24/2014 | Project in Construction | Waiting on assigning new project manager. | Y |
| 35 | Las Cruces | Dona Ana | 15-0764 | LAS CRUCES COMMUNITY OF HOPE HEALTH FCLTY IMPROVE | 341 | \$505,000 | \$438,299 | \$0 | \$66,701 | 6/30/2019 | 6/29/2015 | Project in Construction | Work by LC Window Tinting, APEX Technology, Budget Blinds completed and processing payments to vendors. Remaining work still pending, purchasing contracts in process, pending purchase order completion. | G |
| 36 | Las Cruces | Dona Ana | 18C2493 | LAS CRUCES CMTY OF HOPE HEALTH FCLTY | 341 | \$388,000 | \$3,880 | \$0 | \$384,120 | 6/30/2022 | 6/28/2018 | Project in Design | 60 percent design drawings completed by architect. | G |
| 37 | Las Cruces | Dona Ana | 16A2562 | HARRELSON ST ROW & RD IMPROVE LAS CRUCES | 805 | \$300,000 | \$287,126 | \$180,980 | \$12,874 | 6/30/2020 | 6/23/2016 | Substantial Completion - Closeout | Final drawdown has been submitted for reimbursement. All construction has been completed. | G |

| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal active bonds not sold | rity/ | В | project complete | | Project Title | Update on appropriation included | in highlighted projects | |
|----|------------------|-------------|--------------------|---|--------|-------------------------------------|--------------------------|-----------------------------|------------------|-------------------|-------------------|-----------------------------------|---|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 38 | Las Cruces | Dona Ana | 16A2564 | LAS CRUCES ROW/ROADS/FLOOD CONTROL | 805 | \$766,000 | \$718,421 | \$65,283 | \$47,579 | 6/30/2020 | | Substantial Completion - Closeout | Final payment for vendor has been submitted. All construction has been completed. | G |
| 39 | Las Cruces | Dona Ana | 18C2631 | INTERSTATES 10 & 25 INTERCHANGE IMPROVE | 805 | \$425,800 | \$0 | \$0 | \$425,800 | 6/30/2022 | 6/28/2018 | Project in Design | Conducted kick off meeting with engineers and started design. | G |
| 40 |) Mesilla | Dona Ana | 18C2633 | BOWMAN ST MESILLA IMPROVE | 805 | \$325,000 | \$20,904 | \$20,904 | \$304,096 | 6/30/2022 | 6/28/2018 | Project in Design | Surveying and design work underway. Agency is working on needed clearances. | G |
| 41 | Artesia | Eddy | 16A2260 | ARTESIA WATER TOWER | 667 | \$360,000 | \$181,589 | \$38,853 | \$178,411 | 6/30/2020 | 6/23/2016 | Project in Design | NMED expects to receive plans and specifications for review by end of March 2019. | Y |
| 42 | 2 Carlsbad | Eddy | 16A2433 | CARLSBAD MENTAL HEALTH FCLTY CONSTRUCT | 341 | \$485,000 | \$65,421 | \$0 | \$419,579 | 6/30/2020 | 12/6/2016 | Project in Design | Contract has been issued and construction to begin soon. In February, City Council approved budget adjustment to fund remainder of project. | Y |
| 43 | Guadalupe County | Guadalupe | 14-1590 18C4062 | POWER LAKE DAM IMPROVE, RET | 550 | \$800,000 | \$329,452 | \$0 | \$470,548 | 6/30/2020 | 6/24/2014 | Project in Design | Comments on PER to city and engineer. Engineer working on hydrology report. | R |
| 44 | Lea County | Lea | 16A2444 | LEA CO REGIONAL AIRPORT TERMINAL RENOVATE | 341 | \$420,000 | \$299,008 | \$53,161 | \$120,992 | 6/30/2020 | 6/23/2016 | Project in Construction | Demolition completed. Estimated project completion in December 2019. | G |
| 45 | 5 Lovington | Lea | 12-1349 18C4064 | LOVINGTON WELLS & WATER SYSTEM 11/19, RET | 667 | \$400,000 | \$47,629 | \$0 | \$352,371 | 6/30/2020 | 6/21/2012 | Purchase in Process - Ad/Bid | Quote received to drill and equip wells and build well house exceeds budget. Reduced scope may be sought for well drilling. Negotiations with vendors will begin shortly. | Y |
| 46 | S Ruidoso | Lincoln | 14-1593 17B4050 | RUIDOSO ALTO WATER TREATMENT PLANT, RET | 667 | \$300,000 | \$274,331 | \$28,708 | \$25,669 | 6/30/2019 | 6/24/2014 | Project in Design | Project is continuing on time. Design completed on construction of chemical storage building and is ready to be advertised for bid. Design review meeting was held in February with engineer and Village staff. Chlorine building is being prepared for construction. Construction funding is being sought for remaining portions of the project. Village is planning to submit final pay request by end of April 2019. | G |
| 47 | 7 Ruidoso Downs | Lincoln | 18C2528 | RUIDOSO DOWNS CITY HALL CONSTRUCT | 341 | \$326,350 | \$3,264 | \$0 | \$323,087 | 6/30/2022 | 6/28/2018 | Grant Agreement Issued | Southeastern New Mexico Economic Development District/COG approved as fiscal agent for project January 2019 - agency follow up with grantee, fiscal agent will be identified shortly and an IGA will be completed to satisfy fiscal agent requirement. special conditions were placed on Ruidoso Downs for this project, DFA/LGD approved their fiscal agent contract but no substantial progress on the project to date. | G |

| | G | On schedule | Υ | Behind schedule or little activity | R | No or minimal active bonds not sold | vity/ | | Appropriation ex project complete | • | Project Title | Update on appropriation includ | ed in highlighted projects | |
|----|--|-------------|--------------------|--|--------|-------------------------------------|--------------------------|-----------------------------|--------------------------------------|-------------------|-------------------|--------------------------------|---|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 48 | Deming | Luna | 18C2644 | DEMING ROAD & DRAINAGE REPAIR | 805 | \$325,000 | \$0 | \$0 | \$325,000 | 6/30/2022 | 6/28/2018 | Project Planning | No additional progress. Materials are obligated and new project manager is on board. | Y |
| 49 | Tohatchi Chapter | McKinley | 13-1471 17B4064 | TOHATCHI CHP RED WILLOW FARMLAND PUMP SYS, RET | 667 | \$600,000 | \$599,111 | \$0 | \$889 | 6/30/2019 | 8/23/2013 | Project Planning | Pump house is complete. Remaining funds will be utilized to purchase electrical material for the pump. Installation of well pump on hold pending three-phase power line installation. Right-of-Way contract in process for the power line. Followed up to confirm balance would be spent by reversion date; however, no status update provided. | Y |
| 50 | Gallup | McKinley | 18C2647 | GALLUP VETERANS' CEMETERY ACCESS ROAD | 805 | \$335,500 | \$0 | \$0 | \$335,500 | 6/30/2022 | 6/28/2018 | Project in Construction | Notice to proceed issued March 2019. | G |
| 51 | Upper Holman | Mora | 14-1739 18C4076 | UPPER HOLMAN MDWC & MSWA FLUORIDE FACILITY, RET | 667 | \$701,987 | \$56,005 | \$0 | \$645,982 | 6/30/2020 | 6/24/2014 | Project in Design | Design in progress. | Y |
| 52 | Cumbres and Toltec Scenic Railroad | Rio Arriba | 18C2052 | CTSRRC TRACK & LOCOMOTIVE/BOILER REHABILITATION | 490 | \$750,000 | \$331,218 | \$55,126 | \$418,782 | 6/30/2022 | 6/28/2018 | Project in Construction | Track work was halted over the winter with locomotive passenger work to begin soon. Track work for this project 55 percent complete. | G |
| 53 | Alamogordo | Otero | 16A2241 | ALAMOGORDO GRIGGS FIELD DETENTION BASIN | 550 | \$589,000 | \$0 | \$0 | \$589,000 | 6/30/2020 | 6/23/2016 | Project Planning | Phase I is under construction using Federal funds. City intends to use the grant for phase II, which is in the planning phase. Awaiting OSE-DSB review and approval to proceed with design and construction of secondary retention | R |
| 54 | Cloudcroft | Otero | 16A2278 | CLOUDCROFT WATER TREATMENT/RECYCLING FACILITY | 667 | \$582,000 | \$391,191 | \$4,363 | \$190,809 | 6/30/2020 | 6/23/2016 | Project in Design | Revisions to water treatment plant design in progress; 77% complete. Punchlist items at Wastewater Treatment Plant to be completed April 2019. Waiting on completion of waste water side of project to begin water side. | Υ |
| 55 | Otero County | Otero | 14-1962 18C4082 | ALAMOGORDO CHILD DEVELOPMENT CTR, RET | 341 | \$500,000 | \$75,350 | \$0 | \$424,650 | 6/30/2020 | 12/30/2014 | Project in Construction | Construction began on March 4th 2019. | G |
| 56 | Rio Arriba County | Rio Arriba | 15-0820 | RIO ARRIBA CO FOOD HUB FACILITIES & KITCHENS | 341 | \$440,000 | \$351,644 | \$0 | \$88,356 | 6/30/2019 | 8/12/2015 | Project in Construction | Design phase complete. | Y |
| 57 | Bloomfield | San Juan | 15-0536 16A4071 | BLOOMFIELD EFFLUENT REUSE SAN JUAN CO, RET | 667 | \$840,000 | \$247,512 | \$247,512 | \$592,488 | 6/30/2019 | 8/12/2015 | Project in Design | Bohannan Huston final design criteria memo submitted for New Mexico Environment Department Construction Programs Bureau review. Made application to CWSRF 2020 for \$11M construction loan on March 19, 2019. Reauthorized in Ch. 280 (HB 568). | G |
| 58 | Bloomfield | San Juan | 18C2272 | BLOOMFIELD WATER STORAGE TANK CONSTRUCT | 667 | \$500,000 | \$0 | \$0 | \$500,000 | 6/30/2022 | 6/28/2018 | Project Planning | CHC Engineers under contract for preparation of the East Tank Preliminary Engineering Report. | G |

| | G | On schedule | Υ | Behind schedule or little activity | R | No or minimal activ | vity/ | В | project complete | | Project Title | Update on appropriation includ | ed in highlighted projects | |
|----|--|-------------|--------------------|--|--------|---------------------|--------------------------|-----------------------------|------------------|-------------------|-------------------|--------------------------------|--|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 59 | Farmington | San Juan | 16A2242 | FARMINGTON VILLA VIEW DETENTION PONDS FCLTY | 550 | \$550,000 | \$470,488 | \$0 | \$79,512 | 6/30/2020 | 6/23/2016 | Project in Design | Construction of phase I is complete. Design of Phase II is complete; however, waiting on DOT permit for new asphalt design. | G |
| 60 | Navajo Nation | San Juan | 15-0606 | GADII'AHI/TO'KOI CHP CMTY SERVICES CTRS | 609 | \$300,000 | \$187,458 | \$0 | \$112,542 | 6/30/2019 | 8/12/2015 | Project in Design | NTUA awaiting payment to begin the power line right of way. | Y |
| 61 | Gabaldon MDWCA | San Miguel | 14-1738 18C4100 | GABALDON MDWCA WATER SYSTEM, RET | 667 | \$750,000 | \$323,526 | \$30,104 | \$426,474 | 6/30/2019 | 6/24/2014 | Project in Design | Plan and specs submitted to New Mexico Environment Department for review. | Y |
| 62 | Southern Sandoval County Arroyo Flood Control Authority | Sandoval | 14-2097 18C4108 | SSCAFCA SARATOGA FLOOD CONTROL FCLTY, RET | 667 | \$400,000 | \$355,506 | \$0 | \$44,494 | 6/30/2020 | 6/24/2014 | Project in Construction | Notice to proceed with construction issued to Salls Brothers Construction. Construction Contract time is 210 calendar days. Additional funding from Federal Emergency Management Administration. | G |
| 63 | Algodones Mutual Domestic Water Association | Sandoval | 14-1729 18C4106 | ALGODONES ARSENIC TREATMENT SYSTEM, RET | 667 | \$650,000 | \$650,000 | \$38,944 | \$0 | 6/30/2020 | 6/24/2014 | Project Closed | Project is complete except for final inspections and operator training. Cost for these parts of project will be paid for with Environment department RIP Loan or with Water Association funds. | В |
| 64 | Los Pinos Acequia Association | Sandoval | 14-2095 18C4107 | BERNALILLO STREETS IMPROVE, RET | 805 | \$353,000 | \$33,990 | \$0 | \$319,010 | 6/30/2020 | 6/24/2014 | Project Planning | Consultant working on bid package. Anticipated date for notice of obligation is June 2019. | Y |
| 65 | Rio Rancho | Sandoval | 16A2582 | LINCOLN AVE ROW & CONSTRUCT - RIO RANCHO | 805 | \$565,000 | \$98,493 | \$0 | \$466,507 | 6/30/2020 | 6/23/2016 | Project in Design | Purchased right-of-way. Remaining funds will be used for design. | Y |
| 66 | Sandoval County | Sandoval | 18C2559 | SANDOVAL CO DETENTION CTR IMPROVE | 341 | \$481,600 | \$149,077 | \$149,077 | \$332,523 | 6/30/2022 | 6/28/2018 | Grant Agreement Issued | Grant agreement executed. As of the end of March, pay requests 2 and 3 have been received. Notices of obligation 1 and 2 have been approved. Notices of obligation 3, 4, and 5 have been rejected due to expenditures taking place prior to grant execution. | G |
| 67 | Southern Sandoval County Arroyo Flood Control Authority | Sandoval | 18C2287 | LOMITAS NEGRAS FLOOD CONTROL FCLTY & WEIR-SSCAFCA | 667 | \$420,000 | \$0 | \$0 | \$420,000 | 6/30/2022 | 6/28/2018 | Project in Construction | Notice to proceed with construction issued to Salls Brothers Construction. Construction Contract time is 210 calendar days. Additional funding from Federal Emergency Management Administration. | G |
| 68 | Santa Fe Public Schools | Santa Fe | 14-1568 17B4112 | SANTA FE PSD EARLY LEARNING CENTER, RET | 924 | \$335,000 | \$315,016 | \$0 | \$19,984 | 6/30/2019 | 6/24/2014 | Grant Agreement Issued | Project managers are waiting for quotes from contractors. Followed up to confirm balance would be spent by reversion date; however, no status update provided. | Y |
| 69 | Acequia Del Barranco Blanco | Santa Fe | 16A2510 | SANTA FE MUNICIPAL AIRPORT EXPAND | 341 | \$855,000 | \$378,047 | \$10,806 | \$476,953 | 6/30/2020 | 6/23/2016 | Project in Construction | Airport staff working on elevator door reimbursement submittal. | G |

Local Outstanding Capital Outlay Appropriations \$300,000 to \$999,999 By County - March 2019

Attachment B

| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal active bonds not sold | lo or minimal activity/ oonds not sold | | Appropriation ex project complete | • | Project Title Update on appropriation included in highlighted projects | | in highlighted projects | |
|---|--------------------------------|-------------|--------------|---|--------|-------------------------------------|---|-----------------------------|--------------------------------------|-------------------|--|-------------------------|---|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | I Kalanco | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 7 | Acequia Del Barranco Blanco | Santa Fe | | SANTA FE WELCOME SIGNS, PARKS & TRANSIT CTR, RET | 341 | \$880,000 | \$61,037 | \$0 | \$818,963 | 6/30/2019 | 8/12/2015 | Project in Construction | Purchase order dated April 2, 2019, for Davenport for \$370.3 thousand processed and contractor given notice to proceed. | Y |

| | G | On schedule | Y | Behind schedule or little activity | R | No or minimal activ bonds not sold | rity/ | В | Appropriation ex project complete | • | Project Title | Update on appropriation included in highlighted projects | | |
|----|----------------------|-------------|--------------|--|-----------|---------------------------------------|--------------------------|-----------------------------|--------------------------------------|-------------------|-------------------|--|--|--------|
| | Fiscal Agent | County | Approp ID | Approp Title | Agency | Approp Amt | Total Amount Expended | Expended in Last Quarter | Balance | Reversion Date | Bond Sale Date | Project Phase | Project Status | Rating |
| 71 | Edgewood | Santa Fe | 15-0555 | EDGEWOOD WASTEWATER SYSTEM IMPROVEMENTS | 667 | \$620,000 | \$564,690 | \$0 | \$55,310 | 6/30/2019 | 8/12/2015 | Substantial Completion - Closeout | Project closed, balance will be fully expended. | G |
| 72 | Edgewood | Santa Fe | 16A2305 | EDGEWOOD WASTEWATER SYSTEM | 667 | \$360,000 | \$141,868 | \$0 | \$218,132 | 6/30/2020 | 12/6/2016 | Project Closed | Project closed, balance will be fully expended. | G |
| 73 | Edgewood | Santa Fe | 18C2292 | EDGEWOOD WASTEWATER SYSTEM IMPROVE | 667 | \$300,000 | \$0 | \$0 | \$300,000 | 6/30/2022 | 6/28/2018 | Project in Construction | In construction. New Mexico Environment Department Construction Programs Bureau sent review comments on the design of sewer expansion in the Route 55. Funding for construction of that project phase is not currently known. Phase 1 construction continues and is currently scheduled to be complete in April 2019 | G |
| 74 | Eldorado Area WSD | Santa Fe | 18C2290 | ELDORADO AREA WSD WATER SUPPLY SYSTEM | 667 | \$315,000 | \$41,511 | \$41,511 | \$273,489 | 6/30/2022 | 6/28/2018 | Project in Design | Hydraulic modeling, surface utility locations and surveying complete. Design in progress. | G |
| 75 | Sierra County | Sierra | 18C2576 | SIERRA CO FLOOD & DRAIN CONTROL | 341 | \$400,000 | \$0 | \$0 | \$400,000 | 6/30/2022 | 12/27/2018 | Grant Agreement Issued | Bonds were sold in December 2018 bond sale, budget not yet available. Still no encumbrance or 3rd party vendor/contractor submitted to date. | G |
| 76 | Moriarty | Torrance | 16A2523 | MORIARTY FIRE DEPT TRAINING FCLTY | 341 | \$300,000 | \$286,675 | \$0 | \$13,325 | 6/30/2020 | 6/23/2016 | Project in Construction | Purchased props for training facility. | Υ |
| 77 | Belen | Valencia | 18C2590 | BELEN VETS MEM PH 2 CONSTRUCT | 341 | \$300,000 | \$3,000 | \$0 | \$297,000 | 6/30/2022 | 6/28/2018 | Project in Construction | Construction began March 2019. | G |
| 78 | Belen | Valencia | 15-0885 | BELEN VIVIAN FIELDS SPORTS FCLTY IMPROVE | 341 | \$405,000 | \$374,153 | \$0 | \$30,847 | 6/30/2019 | 8/12/2015 | Project In Design | City is currently requesting quotes for access drive completion | R |
| 79 | Los Lunas | Valencia | 16A2588 | CAMELOT BLVD EXTENSION LOS LUNAS | 805 | \$325,000 | \$85,474 | \$0 | \$239,526 | 6/30/2020 | 6/23/2016 | Substantial Completion - Closeout | Receiving reimbursement requests. Project substantially complete on April 22, 2019. | G |
| 80 | Los Lunas | Valencia | 18C2673 | CAMELOT BLVD IMPROVE LOS LUNAS | 805 | \$450,000 | \$0 | \$0 | \$450,000 | 6/30/2022 | 6/28/2018 | Project Planning | Phase II construction anticipated to start May of 2019. | G |
| 81 | Los Lunas | Valencia | 15-0887 | LOS LUNAS SPORTS COMPLEX FCLTY & FIELD IMPROVE | 341 | \$405,000 | \$0 | \$0 | \$405,000 | 6/30/2019 | 12/28/2017 | Project in Design | Received quote bid from contractor to perform field improvements. | Y |
| 82 | Valencia County | Valencia | 18C2592 | VALENCIA CO ADMIN OFFICES REN IMPROVE | 341 | \$322,500 | \$3,225 | \$0 | \$319,275 | 6/30/2022 | 6/28/2018 | Project In Design | Provided grantee with approved notice of obligation. | G |
| 84 | | | | Total (82 | Projects) | \$39,315,437 | \$14,859,070 | \$1,541,564 | \$24,456,367 | | | | | |

| LEGEND | | | | | | | | | |
|-------------------|--|----|--|--|--|--|--|--|--|
| G | Project on schedule | 49 | | | | | | | |
| Y | Pehind schedule or little activity | | | | | | | | |
| R | No activity or bonds not sold | 7 | | | | | | | |
| | Total Active Projects | 81 | | | | | | | |
| Other report info | rmation: | | | | | | | | |
| В | Appropriation expended or project complete | | | | | | | | |