										December 2010								
	G Y	Project on schedule Behind schedule		No activity or bonds not sold Additional funds needed	B Approprie	ation expended or project o	omplete					Timeline fo	r completing project as a	oplicable (Dates	Only)		Progress Rating	
FY	Reversion Date	Sponsor	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
		FFICE OF THE COURT		Court Projects Statewide	STB Y	2,000,000	1,973,683	2,924	26,317	12th District Court to complete	To fully expend the \$25,691.96 that has been pre-encumbered for the 12th District Court to complete their furniture and equipment project by the end of next quarter to close out this appropriation.	N/A N.	'A		Projects complete: 3rd District Court - furniture an equipment project totaling \$86,400; 4th District Co security and video conferencing projects totaling \$216,000; 6th District Court - furniture and equipment \$31,100; 8th District Court - purchased a vehicle ocompleted their project totaling \$19,500; 13th District Court for furniture and equipment for the new council \$1,000,000; 9th District Court has completed their system project totaling \$121,000; and AOC project completed totaling \$42,200 for security, recording \$303,02011	nt d ct nouse liing are filing	G	Y
2009	6/30/2012	Legislative/Executive	Statewide	AOC, Magistrate, and District Courts Statewide	STB Y	1,000,000	312,034	64,463	687,966	\$64,463.22 was expended last quarter. \$122,138.46 has been encumbered for last quarter. Assistive Listening Devices are being distributed to Magistrate & District Courts. The Moriarty Magistrate Project is proceeding as planned. The FTR and Los Alamos Magistrate Court projects have been \$ completed.	The remaining 42 Assistive Listening Devices will arrive between January - February of 2011 from the manufacturer. Several other projects are set to begin next quarter including projects in Ft. Sumner, Tucumcari, Artesia, Roy, Raton, Aztec, Bernalillo, Clovis, and T or C. Budgets have beer established for each of Magistrate Courts listed above.	N/A N.	'A		RFP has been finalized and awarded. \$200,000 h been encumbered to the vendor for purchase of th Assistive Listening Devices. 58 of the 100 Assistiv Listening Devices have arrived and been distribut the Magistrate and District Courts Statewide. The remaining 42 will arrive between January - Februe 2011 from the manufacturer. RFP has been final and awarded. \$400,000 has been budget for the I Magistrate Court Project \$104,067.07 has been expended to date. \$40,000 has been budgeted fo Alamos Magistrate Court \$33,877.83 has been expended and project is complete. \$50,000 has b budgeted for Santa Magistrate Court and \$37,877 been expended to date project is nearing complet \$12,000 for FTR Installations was budget and \$8, has been expended and project has been comple Several other projects are set to begin next quart including projects in Ft. Sumner, Tucumcari, Artes Roy, Raton, Aztec, Bernalillo, Clovis, and T or C. Budgets have been established for each of Magis f(30/20/211	of to or of ord ord orienty os on 3 has n. 2.34 d.	G	G
2010		Legislative/Executive		Security enhancements, furniture, equipment, and other infrastructure	STB Y	1,000,000	225,281	225,281		\$14,095.41 was expended last quarter for the Supreme Court	To have completed the projects at the AOC, 2nd District Court, and 4th District Court. The completion of		Α	N/A	Supreme Court Building Commission has expended \$14,095.41 on Security enhancements to the Supreme Building. The AOC has encumbered \$271,766.00 to putaneward and the supreme and the supreme statewide. The 2nd District Court has encumbered \$16 to purchase new evidence safes. The 4th District Court necumbered \$170,500 to purchase new security equip Las Vegas and Santa Rosa. The 11th District Court has expended \$210,000 to purchase security enhancemen their facilities. The 8th District Court will be begin to ent \$158,900 starting in mid January for furniture as their no building nears completion in March 2011.	hase 29.50 as ent in in mber	G	G
		ERM SERVICES DEPA		Albuquerque Senior Center Central Kitchen (see line 59)	GOB Y	3,000,000	30,000	_	2,970,000	ends installed and completed for the interior of the facility.	Construction will commence with the framing, wall erection and roofing. The installation of the docking area will take place. The continuation of connecting the water, electrical and plumbing to the city's main lines will occur. The purchase and installation of commercial kitchen equipment is expected to take place.	January 2009	3/9/2009	6/1/2010	The construction of the facility has started. There was in the start of construction due to landfill site being disc and city had to go in an excavate the site. The foundat the facility has been completed with plumbing and elec lines internally. The city has expended a whole project \$847,000 of which \$495,000 on construction to date. I will not be allowed to request for reimbursement until the dollar amount has been expended within this appropria COB/DFA instructions of one-time draw request for profe/1/2011 that expired but have 3rd party contracts in place.	ered a of cal tal of e city full n per	G	Y
2010/2		Legislative/Executive	Statewide	Senior Center Vehicles Statewide	GF/STB Y	3,000,000	2,160,103	320,500	839 897	(8) vehicles. Procuring	Finalize and close-out the Navajo Nationwide vehicle purchases with the remaining balance of \$79,500. Issue a Grant Agreement to the city of Albuquerque for the purchase/equip of vehicles citywide in the amount of \$533.338 R.		9/1/2009	10/30/2010	The two (2) projects that were SWAPPED into STB are follows: \$400,000 for Navajo Nationwide vehicles and \$533,338.87 for Alb citywide purchase and equip vehic. The Navajo Nation has purchased a total of (08) eight (4) 15-passenager vans and 4x4 suburban's; project di require a new grant agreement (GA). A new GA has no issued to the city of Albuquerque due to the request of mplementing a statewide GA. Working with DFA to ge 6/30/2014 GA to issue. Albuquerque project delayed.	s. nicles: not been FA	G	v
		Legislative/Executive		Senior Center Renovation & Code Compliance	GOB Y	1,089,228	205,642			Executed 31 of 32 contracts.	Executed the remaining contract with the Pueblo of Laguna. Encourage grantees to expend 10-15% of funds for projects underway with renovations to address code issues.		12/15/2009		These projects are addressing code deficiencies for replacement of commercial grease traps and lines, AD renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous elect wiring, update plumbing, and replacement of damaged Completed 6 projects of 32. ADA compliance doors winstalled/or replaced at Bloomfield and Santo Domingo Fire suppression system installed at the Taos Senior Caton and Ruidoso senior centers repaired leaking roo installed garbage disposal steam table and 3 compartr	al oors. e eueblo. ter, MEG	G	G
2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Alteration Renovation - Other	GOB Y	1,468,760	547,100	25,215	921,660	final execution. Nine (9) projects are underway with renovation: construction of storage sheds, landscaping, chip/sealants to parking area	Execute 4 remaining contracts by next quarter; the following entities have not submitted a partially executed contract: Village of San Jon, Navajo Nation (2) and Picuris Pueblo. Encourage grantees to commence with renovation and start with renovation projects to facilities.		12/15/2009	3/1/2010	These projects are renovations to replace existing HVA systems, renovations to parking lots, minor improveme commercial kitchens, installation of security systems, sunits, and exterior renovations to existing facilities. (6) are closed and completed with renovations. Colfax cor senior centers chip sealed parking lots and painted and deteriorating walls. San lidefonso Pueblo Sr. Cth as completed a newly constructed facility with landscaping way and parking lot.	s to age ejects ty epairs	G	Y

										(, 4)	December 2010 December 2010	20.10)							
	G Y	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriati	on expended or project cor	mplete					Timeline fo	r completing project as a	pplicable (Dates (	Only)		Progress Rating	
FY	Reversion	C	Ct	Pariest Paradiation	Funding Source	Bonds Sold	Appropriation	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last	Milestone and formation	Grant Agreement	Plan, Design, Land Acquisition	Construction,	Funds Expended Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Date	Sponsor	County	Project Description			Amount				quarter (32) contracts executed and underway with procuring equipment purchases. The one statewide appropriation consists of 61 executed	Milestone goal for next quarter  Encourage the grantees to start bids for projects and/or P/D and expend funds timely. Requesting projects to follow procurement to purchase equipment Requesting grantees to submit draw requests timely, closed (5) original projects and closed (7)			Purchase	This appropriation will help purchase and install equipment such as: tables/chairs, exercise equipment, office furnishings and automatic door openers. Senior Centers have purchased items such commercial refrigerators, convection ovens, hood ranges, table/chairs, fax/copy machines and various exercise	Agreement/RFP	Plan / Design	
		Legislative/Executive		Senior Center Other Equipment	GOB	Y	1,839,402	333,050	207,766		(2) projects are under substantial completion and (2) other projects are underway with construction of new	Work with grantees to report and submit final draw requests on (2) projects that are at substantial completion. Work with grantees to submit and report bidding documents for selected contractors. Encourage grantee to start on construction	7/15/2009	12/15/2009		Two projects are complete: City of Hobbs and Hondo Valley Senior Centers (purchase and construction of prefabricated facilities). Torreon Chp Sr Ctr and Taos Pueblo are at substantial completion, however have encountered obstacles retrieving closed documents from Architect. Torreon Chp Sr Ctr has encountered a shortfall of funds to complete the whole project by \$300,000, all funds have been completely expended and awaiting draw request from NN. Cochili Pueblo Sr Ctr is 90% complete with new major addition to the facility. Tularosa	G	G	Y
		Legislative/Executive		Senior Center Major Renovations/Construction  Senior Center Code Compliance and Other Renovations	GOB STB	Y	9,464,554	2,196,891	1,009,674 245,854	7,267,663 2,404,941	All (21) contracts are in place with our department for the code-renovations statewide. Two projects are underway with design of the renovation. (5) projects underway with code compliance renovations such as roof repairs, fire suppression systems and ADA parking lots, etc.  Five (5) of which have been completed with the purchase and closeout. Nine (9)	Work with entities to get projects started and reported for finalized bids of contractors. Encourage grantee to start on renovation projects timely.  Finalize and close-out the (9) additional projects with small	7/15/2009	12/15/2009 12/15/2009		Eight projects underway with construction.  Eight projects underway with renovation to meet code/ADA requirements. These projects are addressing code deficiencies for replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, and replacement of damaged floors. Smith Lake Chp Senior Center is at substantial completion with the roof repairs to the senior center. The Fire suppression system is begin upgraded at the Isleta Pueblo Sr Ctr. The city of Santa Fe is finalizing bids and quotes for the roof repair to the MEG Sr Ctr. The Barelas Sr Ctr is underway with removal 6/30/2012 of interior asbestos abatement and replacement of windows. All (28) contracts are in place with our department for the purchases of specified vehicles. Two types of vehicles identified to be purchased out of this appropriation which are hot wheel vehicles and handicapped accessible vans for senior	G	G	G
		Legislative/Executive		Senior Vehicles	STB	Y	2,100,000	735,884	329,220	1,364,116	additional have purchased specified vehicles however are in the process of equipping and finalizing draw requests.	balances. Work with grantee to get the other fourteen (14) projects to procured and expended for vehicles as identified.	7/15/2009	12/15/2009	11/30/2010	centers. A total of ten (10) hot wheel vehicles have been purchased and equipped and fourteen (14) handicapped vans have been purchased and equipped with all contracts for 6/30/2012 senior centers statewide.	G	G	G
200	6/30/2012	Legislative/Executive		CNM Westside Campus - Phase 3	GOB	Y	12,000,000	459,671	347,408	11,540,329	Design development complete	Construction documents phase		11/30/2010	11/30/2012	5/31/2012 Total budget for this project is \$24M; CNM will pay \$12M.	G	G	
		Executive/Legislative	Statewide	Domestic Violence Shelters Statewide	GF	n/a	2,000,000	61,629	61,629	1,938,371	All agreements have been completed with all design work completed and projects either bidding or in construction.	Department anticipates \$277,372 in expenditures by next update in March.		3/18/2011	12/16/2011	All agreements are in place with all projects entering construction phase. CVFD anticipates major draw downs against the funding during next two quarters. Project is on time 6/30/2012 and moving forward.	G	G	G
<b>CLO\</b> 200	6/30/2012	TY COLLEGE  Legislative/Executive	Curry	CCC Allied Health Building - Phase 2	GOB	Y	4,000,000	91,584	91,584	3,908,416	Design work is 100% complete	Contract to be awardedwork to begin March 2011	11/1/2009	9/30/2010	3/1/2011	Project is on schedule. Estimated completion date is June 5/31/2012 2012	G	G	
COR	ECTIONS DE	PARTMENT																	
		Legislative/Executive	Bernalillo	Camino Nuevo Kitchen/Roof	STB	Y	1,000,000	982,918	3,099	20,181	Construction completed. Warranty phase of project.	Construction completed. Warranty phase of project.	n/a cc	mpleted	11/30/2009	Project is 99% complete, pending final payment of invoice on architect fees; NMCD is in the process of making payment. Encumbrance of \$4,000 includes \$900 to cover the cost of the warranty inspection which should occur in March of 2011 and other A&E that may be needed. Warranty work was done to add an electrical circuit in the last quarter. This leaves a balance of \$13,082,38 after the encumbrance balance. Balance includes \$10,000 in the 500 category for Arts in Public Places (AIPP) with remainder to be reverted. An amount of \$3,082,38 should revert, unless additional funds are needed for the roof.	G	G	G
2008		. Legislative/Executive		Court of Appeals Building - Alb	STB	Y	6,000,000	5,477,383	50,998	448,543		Installation of furniture, fixtures and equipment is almost finalized. Will complete the installation of courtroom audio/visual equipment; complete installation of blinds on all windows in building; refinish the woodwork in the Court Room; complete all work needed on securing gates in courtyarr for better security; and complete commissioning of building to achieve Gold LEED certification.	4/1/2008	1/1/2008	7/1/2008	Construction is 100% complete. Moved into the new Pamela B. Minzner Law Center in December 2009. Appropriation balance was reauthorized by legislature and made available to purchase a library conference table, additional computers, large ladders for maintenance, benches for lobby area, storage shelving, window blinds, and other items that were not 6/30/2012 transferred from previous building.		G	Y
2007/	GF - 6/30/2011 STB -	Legislative/Executive		Colonias Infra Imp & Emergency Wastewater System (GF Proj ID 07- 3572 swapped for STB Proj ID 09-3907 for \$2M)	GF/STB	Y	5,500,000	5,357,302	98,633	142,698	Issued \$44,237.92 Grant Agreement for Lake Arthur (\$7919.09 from 07-5572 and \$36,318.83 from 09-3907). For 09-3907 Closed out City of Lordsburg project. Eddy County project anticipated to be complete by Dec. 2010. Balance of \$6000 was issued with 2010 agreement to Dona Ana County.	Awaiting final documentation for Eddy County project - to be completed by Dec. 31, 2010. Anticipate Lake Arthur project to be completed by May, 2011	,			Eddy County project to be completed by December 31, 2010. Lake Arthur project anticipated for completion by May, 2011. Remaining balance for Dona Ana County (\$6,000) is combined with 2010 appropriation and is estimated for completion by June 2012.	G	G	G

									( 17)	December 2010	,								
G Y	Project on schedule  Behind schedule	R X	No activity or bonds not sold  Additional funds needed	В	Appropriation	on expended or project	complete					Timeline	e for completing project as a	applicable (Dates (	Only)	]		Progress Rating	
Reversion FY Date	Sponsor	County	Project Description	Funding Source		Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2009 6/30/2013	Legislative/Executive	Statewide	Colonias Infrastructure Improve (GF Proj ID 08-3949 swapped for STB e Proj ID 09-3820 for \$2,911,376)	STB	Y	4,000,000	3,413,124	1,109,725	586,876	4 projects completed: Hidalgo; Dona Ana (2); and Lower Rio Grande MDWCA. Awaiting final documents for Luna County and City of Lordsburg - scheduled to be completed December 31, 2010.	Glen Acres was unable to expend appropriation - will re-appropriate funds towards another project. Receive final report for the Regional Roadmap Phase I. Continue to receive drawdowns from the Village of Loving - anticipated completion April 2011.	10/1/2008				Village of Loving is moving forward and is anticipated to be complete by April 2011. Remaining balance(s) will be reappropriated to other Colonias projects.	G	G	G
2009 6/30/2013	Legislative/Executive	Statewide	e Colonias Infrastructure Improve (Proj ID 09-3118)	STB	Y	4,000,000	410,539	337,226	3,589,461	One project is complete. The remaining 12 projects are moving forward.	DFA will continue to work with technical assistant partners on moving the remaining 12 projects forward.	3/1/2010				One project complete. DFA is working with technical assistant partners and grantees on the remaining 12 appropriated projects to move projects forward. Anticipated completion October 30, 2011.	G	G	G
2009 6/30/2013	Governor	Statewide	e Film Facilities and Programs Statewide (Proj ID 09-3007)	STB	Y	2,498,215	24.982	24.982	2,473,233	Expended Amount (\$24,982) for AIPP. Project moving forward.	Project will continue to move forward and will begin submitting expenditures.					Current expenditures are for AIPP. Project continues to move forward and will start submitting expenditures.	G		
2007/ 2009 6/30/2013	Governor/ Legislative	Statewide	e Film/Media Training Facilities (Proj ID 09-3012)	STB	Y	5,700,000	4,709,586	9589	990,414	Expended Amount (\$9589) for AIPP. Santa Fe County Film Studio project moving forward. Received proposals/requests for uncommitted funds.	Santa Fe County Film Studio project will continue to move forward and will begin submitting expenditures. Will review film proposals/requests for \$41,149 uncommitted funds.					Santa Fe County Film Studio project moving forward. Will continue to review film proposals/requests for \$41,149 uncommitted balance.	G		
2008 6/30/2012	Governor/Legislative	Statewide	e Film & Media Initiative (Proj ID 08-3951)	GF	n/a	3,000,000	2,950,000	250,000	50,000	All Grant Agreements have been finalized and executed. Expenditures have been submitted - appropriation is fully obligated.	Will continue to move forward and submit expenditures for final \$50K obligated balance.					All Grant Agreements have been finalized and approved. Projects will continue to move forward and submit expenditures for final \$50K obligated balance.	Y	Y	
2008 6/30/2011	Governor	Statewide	Film & Media Production, Education, Training, and other Film Initiatives e Statewide (Proi ID 08-5251)	STB	Y	2.000.000		_	2.000.000	Finalized 13 Grant Agreements totaling \$1.360,000.	Projects will begin to move forward. Will continue to review film proposals/requests for remaining \$640,000 balance.					Finalized and Approved 13 Grant Agreements Totaling \$1,360,000 (Luna CC \$150K, ENMU-Roswell \$135K, NMSU-Carlsbad \$100K, WNMU \$125K, UNNI-Gallup \$150K, San Juan College \$100K. City of Taos \$100K, ENMU \$125K, NMSU-Grants \$100K, Northern NM College \$100K. City of Santa Fe \$25K, IAIA \$100K, NMHU \$50). Continue to review proposals for uncommitted balance of \$640,000.	Y		
2007 6/30/2011	Governor	Statewide		GF	n/a	1,000,000	830,203	25,180	169,797	Expo award of \$5,700 has been paid in full. Awarded \$17,992 to NM Junior College	Projects for NMHU, NM Wrangler, and NM Junior College will continue to move forward. Rodeo council will review proposals for statewide rodeos					\$5700 for Expo paid in full. Contracts in place for NMHU \$100K, NM Wrangler \$20K, and NM Junior College \$17,992. Rodeo Council will review proposals to appropriate remaining balance.	Y	Y	Y
2008 6/30/2012	Legislative/Executive	Statewide	e River Ecosystem Restoration Initiative (Proj ID 08-3151)	STB	Y	2,800,000	925,437	22,683	1,874,563	Permitting issues resolved - delays due to weather.	Projects will move forward as weather permits. Begin project close-outs by next quarter.	6/12/2008				Permitting issues resolved. Most construction delayed due to weather. Anticipate construction to commence in the Spring 2011.	G	G	Y
2009 6/30/2013	Legislative/Executive	Statewide	e Economic Development Dept Capital Fund (Proj ID 09-3120)	STB	Y	4,500,000	-	-	4,500,000	Grant Agreement with Santa Fe County Film Studios for \$500K.	Santa Fe County Film Studio project will move forward and will continue to review proposals for remaining balance.					Grant Agreement with Santa Fe County Film Studios for \$500K. Continue to review proposals for remaining unobligated balance.	Y		
2009 6/30/2013	Legislative/Executive	Valencia	Project Sun Kachina - Signet Solar Equipment Econ. Dev. Proj a Valencia County) (Proj ID 09-3121)	STB	Y	3,000,000	30,000	-	2,970,000	Agreement is pending between DFA and Economic Development.	Finalize agreement with Economic Development.					Agreement still pending between EDD and DFA.	Y		
2010 6/30/2014	Legislative/Executive	Statewide	e Colonias infrastructure improvements (Proj ID 10-1283)	STB	Y	2,000,000	12,500	12,500	1,987,500	processing and execution.	Have agreements executed and funds fully appropriated. For projects awarded - DFA will work with technical assistant partners on moving the projects forward.					Contract with technical assistant partner approved and executed. Awarded and sent agreements to 8 local governments. Three projects are pending application approval. Remaining balance to be approved towards other Colonias projects.	Y		
	Legislative/Executive		o Fidelity (Proj ID 10-1284)	STB	Y	2,500,000	2,500,000	2,475,000	-	Executed Agreement between DFA and EDD, appropriation fully expended.					12/10/2010	Executed agreement and appropriation fully expended. Project	В	В	В
2010 6/30/2014	Legislative/Executive	Sandova	al Hewlett Packard (Proj ID 10-1285)	STB	Y	6,000,000	5,478,562	5,418,562	521,438	City of Rio Rancho submitted drawdowns for expenditures - project moving forward.	Will continue to submit expenditures - fully obligated.					City of Rio Rancho is submitting drawdowns for expenditures - project is moving forward and is fully obligated. DFA Financial Control provided an updated balance of the	G		
2004 6/30/2011	Legislative/Executive	Statewide	e DFA Share, HR, Acct & Mgmt Project (Proj ID 09-3652)	STB	Y	10,000,000	9,341,179	13,506	658,821			2005 fiscal year	Implementation and use of system 07/01/2006			appropriation and states the remaining balance will be expended by December 2010. No updated milestones or project status was provided for this quarterly update. However, LFC staff reports funding has been earmarked for streamline banking.	G	G	R
2006/ 2010 6/30/2014	Governor, Chavez, MP Garcia, Ortiz Y Pino, B Sanchez	Bernalille	South Valley Multipurpose Health Center Constr (06-1422(GF) 10-1113 o STB -SR)	GF/ STB	3 Y	2,289,655	1,032,908		1,256,747	County has completed construction.	Complete purchase of equipment for Multipurpose Center			04/2009	6/30/2014	Grant agreement was executed September 2010. County has substantially completed the construction of the multipurpose center. Currently purchasing necessary equipment for facility.	G	G	Y
2007 6/30/2011	Berry, Beffort, Boitano, Cravens, JG Taylor,	Bernalille	o Bern Co. Fisher & Smith Memorial Gym Construct (07-3743-SR)	STB	Y	1,210,000	305,246	148,732	756,022	Project is currently under construction. Continue construction of the project with a final completion date of 4/2011	Complete construction and close out project					County currently has a construction contract with ESA Construction. Project is currently under construction and the project is expected to be complete in April 2011.  The City of Albuquerque has approved the Participation Plan	G	G	G
2007 6/30/2011	Governor/Legislature	Bernalille	o Albuquerque Business Incubator (07-3746-SR) ABQ	GF/STB	Y	1,035,000	10,350	1,024,650		City council approved the Project Participation Plan with WESST Corp on November 15, 2010.	Project is complete. Funds have been expended. City will draw down total amount and close out the project,					on the November 15, 2010. Upon documentation that the version approved by DFA is the same document that was approved by the City. Once satisfied DFA will allow the City to submit the request for reimbursement. The construction is complete.  Construction contract was awarded in June 2010.	В	В	В
2007 6/30/2011	Legislative/Executive	Bernalille	o Albuquerque Senior Affairs Office (see line 6) (07-3747-SR) ABQ	STB	Y	1,000,000	257,269	-	742,731	Construction of project started.	Substantially complete construction of the Senior Affairs Office.		12/09			Construction commenced in fall of 2010. Project is expected to be complete in Spring 2010.	G	G	G
2006 6/30/2010	Boykin, Gutierrez, Nunez, MJ Garcia, Papen, Rawson	Dona Ana	Las Cruces Aquatic & Family Rec Center (06-1608-GG) 09-3877 a remaining balance	GF/STB	n/a	344,490	12,763	-	331,727	Project was swapped in SB29. Grant agreement has been issued.	Project is substantially completed. City needs to request final reimbursement.					The project is substantially completed. The City will submit the final pay request for the construction of the Aquatic center.  Money was reserved for contingencies and the landscaping	G	G	G
2007 6/30/2011	Governor, Cervantes, MH Garcia, Stewart	Dona Ana	a Sunland Park Sports Complex Construct(07-3753-GG)	STB	Y	3,000,000	1,215,857	-	1,784,143	Construction is in process.	Continue construction of the project.		06/30/2010	07/2010	06/30/2010	The City is currently constructing the Complex. The project is behind the anticipated 12/2010 completion date. Looks like the project may not be completed until Spring 2011.		G	G

										December 2010	,								
	G	Project on schedule		No activity or bonds not sold	В	Appropriati	tion expended or project of	complete								٦			
	Y	Behind schedule	Х	Additional funds needed								Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
			•	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				,		Project is complete and fully			- 4			Grant county submitted a request for reimbursement to pay off a loan through NMMFA. Project is complete and funds have			
2007	6/30/2011	Governor	Grant	Silver City Civic Center Construct (07-5273/09-3429 -TB) 09-3884-GG	GF/STB	n/a	1,470,997	1,470,997	-	expended.	Close out project	Pending bond sale	Nov. 2007		unknown	been expended in full	В	В	В
																At this time the city has purchased land. Project has a conditional release of funds pursuant to approval of lease			
																agreement with non-profit prior to construction, remodel, renovation or purchase of equipment. City may continue plan,			
2007	6/30/2013	Executive/Legislative	Grant	Grant County Health Facility (07-6052-TB) reauth to 09-3882-GG	GF/STB	1	1,000,000	499,576	481,941	500,424 Land acquisition complete	Complete plan and design					design, and acquisition of property.	Y	Y	Y
											SBOF approval of lease agreement and lift anti-donation condition to allow	w				LGD is awaiting approval of lease agreement by SBOF at			
2007	6/30/2013	Governor, Neville, Sharer	San Juan	Kirtland Youth Facility Construct (07-5419- 09-3895 RS)	GF/STB	n/a	750,000	_	_		, county to draw down funds which hav already been expended in full			Sept. 2009	07/30/2010	December 21, 2010 meeting. Upon approval LGD will allow the County to draw down funds for funds expended by county.	G	G	G
	5,551-515									Bid Phase 2, 2C. Award construction contract for the									
0000										Arroyo Chamiso Trail at the									
2006 2009	6/30/2013	Governor	Santa Fe	Santa Fe Bikeways & Horse Trails (06-1894-SR) 09-3011	STB	n/a	3,500,000	1,906,253		Zia Ťunnel 1,593,747 □	No activity to report this quarter.		5/01/2009	06/30/2010		Trails are under construction. City anticipates completing 6 trails and start design for 13 additional trails.	G	G	G
		Governor, Hamilton,								DFA has concluded that there are no anti-donation issues	Commence plan and design of					Project is anticipated to cost approximately \$20 million. Projec is not fully funded. County will be seeking additional funding			
2007	6/30/2011	Rawson, Smith	Sierra	Sierra County Hospital Construct (07-3766/5554-LB)	GF/STB	Y	2,102,785	708,067	-	1,394,718 with project.  DFA has concluded that there	hospital					through private and state sources.  Project is anticipated to cost approximately \$20 million. Project	G	Y-X	_
2008	6/30/2012	Governor, Hamilton, Rawson, Smith	Sierra	Sierra County Hospital Construct (08-3270-LB)	STB	Y	1.024.000	10,240	_	are no anti-donation issues	Commence plan and design of hospital					is not fully funded. County will be seeking additional funding through private and state sources.	G	Y-X	
2006		Governor, Gonzales		Taos Pediatric Clinic Construct (06-1933-SR) reauth 09-3908	GF/STB	n/a	800,000	753,701	46,299	46,299 Project was completed	Close out project					Funds expended in full. Project is complete and the center is operational.	В	В	В
			1403	Taos i editario Offinio Offishatet (60 1555 ON) Teadri 05 5500	GIAGIB	11/4	000,000	733,701	40,233	40,233 I Toject was completed	Close dui project					ореганопа.			
DEPA	TMENT OF C	CULTURAL AFFAIRS																	
										Building is 98.5 percent complete and utilities are									
										finally (12/17/10) at the building service entrances.									
										Because of repeated delays on the part of PNM,	Completion of punch list by					All utilities have been brought to the building service entrances (12/17/10), and the contractor is preparing to restart work on			
										contractor's work was	contractor; completion of LEED commissioning of building systems;					project completion. This will include the punch list and LEED commissioning of the building systems. We are working with			
										suspended pending utility connections; \$75K FF&E	reseeding per SWPPP specifications;	;				Santa Fe County to design and build a permanent water			
2005	6/30/2010	Legislative	Santa Fe	NM Archaeology Center Repository	GF/STB	3 n/a	3,000,000	2,896,907	-	raised from >100 private donors.	certificate of occupancy; design of permanent County water system.	n/a	10/1/200	8 9/30/2011	9/30/201	connection that will serve the campus and adjacent land owners.	G	G	Y
2006 2009	6/30/2013	Campos	Santa Fe	NM Archaeology Center Repository	GF/STB	n/a	1,300,000	1,249,059	-	50,941 see above	See above	n/a	10/1/200	8 9/30/2011	9/30/201	1 See above status report	G	G	Y
2008	6/30/2012	Legislative	Santa Fe	NM Archaeology Center Construct	STB	Y	1,500,000	1,484,069	17,238	15,931 \$1,422,410 encumbered	See above	n/a	10/1/200	8 9/30/2011	9/30/201	See above status report	e	e	v
2000	0/30/2012	Legisialive	Jania i e	NW Archaeology Center Construct	315	<u> </u>	1,300,000	1,404,009	17,230		See above	IVa	10/1/200	9/30/2011	9/30/201	Final repair project underway, to renovate public restrooms at	G	3	
										Most repairs completed. Fina priority project (bathroom	MNH&S bathroom A&E documents					MNH&S in Albuquerque. A&E documents underway and will be complete mid-Jan; construction ITB will be issued in			
										Arch&Eng documents	be issued. Small asbestos abatemen					January; selection process Feb/March; construction contract underway April/May: construction should be complete by June			
2008	6/30/2012	Executive/Legislative	Statewide	Museum/Monument Upgrades Statewide	STB	Y	2,000,000	1,933,161	999	66,839 underway.	in tiles will be addressed	n/a	6/30/200	9 6/30/2011	12/30/201	1 30, 2011.	G	G	G
																Maintenance building completed; exterior way finding signage			
																completed; Rural Life project has lagged due to cost overrun for Tortugas Hall. Both projects were awarded to same			
										Tortugas Hall project	Tortugas Hall construction will be					contractor (Trane, Inc.) and Rural Life is second on the list. Rural Life will be re-evaluated and determination made on			
2008	6/30/2012	Hanosh	Dona Ana	NM Farm & Ranch Museum Renovate & Construct	GF/STB	s Y	1,595,000	1,334,664	_		completed with anticipated opening scheduled for mid-March 2011.	9/1/2008	12/31/200	9 8/30/2012	10/30/201	which portions to construct first, and these completed by early	e	e	6
2000	0/00/2012		Donarma		0.7015		1,000,000	1,001,001		200,000   277 2577, 127				3,33,23,23					
										Environmental abatement of									
										asbestos flooring and lead glazed tile has been	Interior and Exterior demolition will be					A & E Scope reductions have been made to fit cost with budget. Abatement was completed and construction kick-off			
2008	6/30/2012	Legislative	Bernalillo	Museum of Natural History & Science Construct	STB	Y	1,730,000	443,200	94,573	completed and confirmed via 1,286,800 visual and laboratory tests.	complete. Construction will be ~40% complete.	9/1/2008	6/30/200	9 6/30/2011	9/30/201	has been set for 12/27/10. Additional funds are being sought 1 for construction add-ons and FF&E.	G	G	Y-X
		, and the second		,					·	,	·					Future capital outlay need projection is \$26 million for land			
											Architect to complete Design					acquisition, planning and design, construction, exhibit design and fabrication, Veteran's Services Center, FF&E and outdoor			
										Architectural firm of RMKM	Development; Governor to appoint four more members of the Board of					park features. Future operating costs projected to be			
										of building and commenced	Trustees; Site acquisition to be completed for Lease/Purchase from					approximately \$2 million annually. Timeline established: FY10 site acquisition agreement, FY11 - building design complete;			
										Design Development; Application to BLM for site	BLM. Presentations to be made to veteran's groups in Eastern and					FY12 - exhibit design complete, building under construction; FY13 - building construction complete, exhibit fabrication			
											Northern NM to inform and solicit theil input. Non-profit support foundation	ir				commences, Veterans' Services Center complete, family recreation area and parade ground complete; FY14 - exhibit			
2007 2008	6/30/2011	Steinborn, Papen, Rawson	Dona Ana	Las Cruces Veterans' & Military Tech Museum	STB	Y	1,210,000	418,945	142,143	office. Board of Trustees held 791,055 first official meeting.	created to raise private funds; applications made for federal funding	ı. n/a	6/30/201	1 10/31/2014	6/30/201	fabrication complete; FY15 - exhibit installation complete, open 2 to the public.	G	G	Y
					1		.,_10,000	.10,0 10	. 12,1.13			7,00				·			
2000	6/30/2012	Legislative/Executive	Statowida	State Library Acquisitions	GOB	Y	3.000.000	968.752	264,293	2,031,248 32.3% funds expended	38% funds expended	7/1/2009	n/	a n/a	6/30/201	All FY11 encumbrances are in place and libraries are utilizing 2 the funds at sufficient speed.	G	G	G
2000	0,00/2012	_ogioidato/Encodiive	Statewide		300		3,000,000	300,732	204,233	2,001,240   SELO70 Idilias experiada	55.5 rando osposidos	17172009	11/2	II/a	5/50/201	at our our opposit	-	9	
2000	6/30/3040	Legislative/Executive	Statewid-	Tribal Libraries Acquisitions	GOB	Y	2,000,000	203,853	88,310	1,796,147 10.2% fund expended	15% of funds will be expended	7/1/2009	~/	a r/c	6/20/204	All FY11 encumbrances are in place and libraries are utilizing 2 the funds at sufficient speed.	6	e	6
2008	0/30/2012	_cgisiative/Executive	Statewide		GUB		∠,∪∪∪,∪∪∪	203,803	88,310	1,750,147 10.2 /o fulla experiaca	.070 or runus will be experided	7/1/2009	n/-	u 11/a	0/30/201	z pro remos at summent speed.	G	G	G
										Final renovation project (SF Children's Museum) Notice to						Almost all repairs and renovations have been completed. Fina			
2009	6/30/2013	Legislative/Executive	Statewide	Statewide Repairs/ADA/Upgrades/Equipment	STB	Y	1,000,000	843,925	57,351	156,075 Proceed issued 12/14/10	Final renovations will be underway	n/a	6/30/201	0 6/30/2011	6/30/201	1 renovation project underway at Santa Fe Children's Museum.	G	G	G
										Bosque substructure phase bid & contractor selected.	Bosque exhibit substructure phase					Several projects in various stages of completion: Bosque Redondo 563.0 exhibits design is underway. Farm & Ranch			
										NMCA underway. FRHM underway. NMHM FF&E	under construction. NMCA construction complete. FRHM					Heritage Museum \$1.8 M construction underway and expected to be complete March 2012. Archaeology Center \$500.0			
										purchase complete. MNH completed phase 1 and 90%	construction will be approximately					construction is underway. History Museum 375.0 FF&E is spent. Museum of Natural History Ed facilities \$500.0			
2009	6/30/2013	Legislative/Executive	Statewide	Cultural Facilities Completion	STB	Y	3,738,000	1,064,694	125,830	2,673,306 complete phase 2.	demolition will be underway.	7/1/2009	1/30/201	0 3/30/2012	6/30/201	2 construction of final phase is underway.	G	G	G
																Priority projects are being identified in each of the museums and monuments and some projects are beginning, although			
																majority of funds are being held back to reserve for emergency repairs. Funds will be utilized for critical expenditures statewide			
2010	6/30/2014	Legislative/Executive	Statewide	Life, Safety: ADA and other repairs statewide	QTD	_	1.100.000	71.008	69,409	1.028.992 Initial projects begun.	25% will be spent	n/a	6/30/201	1 9/30/2011	9/30/201	to safeguard state properties and maintain operational	G		
2010	0/30/2014	Logislativo/LACCUTIVE	OLGIE WILLE	End, datary. ADA and other repairs statewide	310	1 1	1,100,000	7 1,008	09,409	1,020,552 Iniliai projects beguir.	2070 WIII DO OPOIN	II/a	0/30/201	3/30/2011	J/JU/201	Traditation.	9		I

										(App	oropriations ≥ \$1 million / 200 December 2010	7-2010)								
	G	Project on schedule	No activity or bonds not	sold	В Аррг	opriation expe	ended or project com	nplete									7			
-	Y	Behind schedule	Additional funds needed	d					1		1		Timeline fo	r completing project as a	applicable (Dates	Only)			Progress Rating	-
FY	Reversion Date	Sponsor Co	inty	Project Description	Funding Bor Source So			Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	RTMENT OF I		inty	Project Description	Source Sc	nu A	Amount	Expended	Quarter	Current Balance	quarter	milestone goal for next quarter	O KI F ilitiateu	Acquisition	Fulcilase	Experiueu	Project Status	Agreement/KFF	Fian / Design	Renovation/other
DEP	RIMENI OF	HEALTH																		
																	SLD has purchased all equipment possible and necessary			
																	within project provisions. 100% complete. Balance to revert unless reauthorized and tied to a new appropriation for			
200	6/30/2011	Executive/Legislative	Sernalillo State Scientific Lab Equ	uipment.	GF		1,000,000	998,161	-	1,839		Appropriation will be fully spent.					scientific equipment upgrades or acquisition.	В	В	В
												Project completion and pay out of					Facility is complete. Public Health Office is moved in and operational. Agency is working on paying out outstanding			
200	6/30/2012	Legislative/Executive	io Arriba Northern NM Regional	Health Commons	GOB Y	/	2,000,000	1,751,973	26,401	248,027	Project 100% complete.	outstanding bills.					invoices.	G	G	G
																	Dona Ana (Sunland Park) The contractor started erecting construction safety nets around the Public Health building to			
																	begin construction on Dec. 6, when a Notice to Proceed was received. Dirt work for the parking lot and construction storage			
																	areas were also begun that week. The architects and contractor met with the office staff to discuss client and staff			
																	safety issues and means to continue the delivery of services through the construction period with minimum disruption to the			
																	staff and clients. The retaining rock wall has been completed, designed to control water runoff and to prevent future flooding			
																	of the building. Otero (Alamogordo) Bonds for project are in process of being certified by DOH, DFA and Sutin, Thayer &			
											All projects are moving	Continued construction at all three					Brown Roosevelt (Portales) Construction in Progress, pending paving. Building at 80% completion.			
		i i	tatewide Public Health Facilities		GOB Y	<i>'</i>	2,328,000	112,755	112,755	2,215,245	forward.	county offices.						G	G	G
DEP	KIMENI OF	HOMELAND SECURITY									Bid appairs D-						Design complete. A&Ftra-t survey 1.5	lo.		
											Bid opening on December 3rd. 2 protests for 2 different reasons. Waiting on response						Design complete. A&E contract executed. Federal grant functions used for A&E services. Construction will be charged to this appropriation. Bid opening occurred Dec 3, 2010. Waiting			
200	0/20/2042	Legislative/Executive	State Emergency Operatewide # A093084	ations Center Renovation & Expansion PCD Pro	STB	,	1.000.000			1.000.000	from GSD, State Purchasing	Begin construction.	4/26/2009	11/10/2010	9/28/2011	11/0/2011	on GSD, State Purchasing decision regarding protests.  Estimate date to begin construction January 2011.			
		NDIAN AFFAIRS	tatewide # A093064		SIB		1,000,000	-	-	1,000,000	DIVISION.	Begin construction.	4/26/2009	11/10/2010	9/26/2011	11/9/2011	Estimate date to begin construction January 2011.	G		
DEP	RIMENI OF	NDIAN AFFAIRS									The work is 99% complete.									
											No activity for this quarter, entity did not submit any						No activity to report on this project; <b>entity has not submitted quarterly report as of 12/14/2010.</b> Project status remains th	e		
200	/	Di tanta			0.770	,	4 000 000	755 500		004.470	invoices or quarterly reporting on the project as of	Estimated completion October 31,		0/4/0006	0/00/0040	0/00/0044	same. Due to the last quarter delay with the two parts on the fuel farm being detected the estimated completion date was			
200	6/30/2011	Richardson	io Arriba Okay Owingeh Airport I	mprove	STB Y	7	1,000,000	755,530	-	234,470	12/14/2010	2010.	June 18, 2008	3/1/2009	6/30/2010	6/30/2011	moved to October 31, 2010.	G	G	К
																	Project in progress. Ceiling Grid Systems installed, interior painting on-going, lighting fixtures installed, marker boards			
		B									75% construction was	000/					installed in classrooms, electrical transformer installed on pact by local company, electrical switchboard installed as well as			
200	6/30/2012	Pinto, Begaye, Taylor T, Lovejoy	an Juan Dine College Library Co	onstruct	STB \	/	5,000,000	3,507,362	404,260	1,442,638		80% construction completion by December 2010	May 13, 2008	5/1/2009	6/1/2009	6/30/2012	connections, continued connection of ducts and electrical connections are being performed on HVAC Chiller.	G	G	G
																	Awaiting invoices for the following projects: San Ildefonso Pueblo Mesa Vista affordable housing project, Mexican Spring			
												Cap Bud will be submitted to Capital Projects Bureau to budget monies as					Chapter road improvements, Isleta Pueblo Village water main replacement, Shiprock youth home, Crownpoint judicial &			
											Per SB29 STB Swap MOU	soon as department code is established for the TIF project, when					public safety complex, Tohatchi Chapter community warehouse, Baahaali Chapter Pinehaven development site,			
200	7 6/30/2011	Legislative/Executive	tatewide Tribal Infrastructure Pro	ninete.	GF/STB	,	5,000,000	3,580,497		1 410 503	between IAD & DFA was fully executed on 11/12/2010.	this has been completed invoices can be paid out as received.				8/30/2011	Lake Valley Chapter power line project, and Santa Clara Pueblo community master plan.	G	G	v
200	0/30/2011	Legislative/Lxecutive	tatewide Tribai IIII astructure Fro	ijecis	GI/SIB		3,000,000	3,360,497		1,419,500	executed off 11/12/2010.	be paid out as received.				8/30/2011	Awaiting invoices for the following projects: Chichiltah Chapte	3	3	
											Reimbursements made to						road 6 improvement, Tsin Ya Nal Kidi bathroom addition, Thoreau Chapter road 27 project, Coyote Canyon Chapter			
											Crownpoint Chapter, Coyote Canyon & Isleta Pueblo.						house renovation, Ojo Encino Chapter power line extension, Alamo Chapter water improvements, Acoma Pueblo planning			
											Cochiti Pueblo planning project was fully expended				01/2010-		& assessment project, Kasha Katuwe Tent Rock visitor center Isleta Pueblo long-term care facility, and Ramah Chapter plar	,		
200	6/30/2012	Executive/Legislative	tatewide Tribal Infrastructure Pro	eject Fund	STB \	/	5,000,000	1,986,121	800,000	3,013,879	and closed out.	Awaiting invoices from tribal entities.	4/7/2009 06	5/2009-12/2009	11/2010	11/1/2010	and design of road and water lines.	G	G	Υ
											MOU between IAD and DFA was fully executed on	Cap Bud will be submitted to Capital Projects Bureau to budget monies as								
											11/1/2010. Grant agreements were received from tribal	soon as department code is established for the TIF project, when					Received RFP from Zuni Pueblo will submit payment as soon			
200	6/30/2013	Legislative/Executive	tatewide Tribal Infrastructure Pro	eject Fund	STB	/	5,000,000			5,000,000	entities and signed by IAD Cabinet Secretary.	this has been completed invoices can be paid out as received.	12/1/2009			6/30/2013	as budget has been established and encumbrance is dispatched.	Y		
											No change in expenditures; received fully executed	As soon as budget is established need								
											agreements from entities and forwarded to LGD to establish	to pay out Isleta Pueblo, Pojoaque Pueblo & Cochiti Pueblo whom								
200	6/30/2011	Legislative/Executive	tatewide Behavioral Health Facil	ities Infra-Native American	STB \	/	2,220,000	163,698		2,056,302	TIF Board awarded the	submitted RFP's		6/30/2009	12/30/2009	6/30/2011	Awaiting invoices from Jemez Pueblo and Shiprock Chapter	Y		
											following entities: Mescalero Apache Tribe, Santa Clara						Bonds were approved on November 16, 2010 meeting with			
											Pueblo, Pueblo of Pojoaque, White Rock Ch, Tsayatoh Ch,	Awaiting Intergovernmental Grant					State Board of Finance. Still awaiting Intergovernmental Grar Agreement template approval from DFA; when this has been			
201	6/30/2014	Legislative/Executive	tatewide Tribal Infrastructure Pro	oject Fund (TIPF) (Proj ID 10-1288)	STB Y	(	2,500,000	-	-	2,500,000		Agreement template approval from DFA					completed Grant Agreements will be sent out to the entities that were awarded for signature.	R		
DEP	RTMENT OF I	NFORMATION TECHNOLOGY																		
	0/00/22	E			05	,_	40.000.000	40.000			Film Production Equipment	Finish roll-out of visualization gateways (7). Upgrade film production				0/05/55	Eller Decidentias Facility of the Control of the Co			
200	6/30/2011	Executive/Legislative	tatewide Center for Advanced Co	omputing	GF n	/a	13,860,000	13,290,081	30,125	569,919	received	Deactivate the 2003 Active Directory				6/30/2011	Film Production Equipment delivered and configured.	G	G	G
2009	6/30/2013	Legislative/Executive Statew	le Enterprise E-mail Servi	ces Replacement/Upgrade	STB \	/	2,100,000	881,111	351,097	1,218,889	Design and build complete.	and have Microsoft performance test completed.		3/31/2011		6/30/2013	Implementation Phase continues.	G	G	G
											Engineering completed for	Complete engineering and								
											construction of Buck Mtn. DMV site. Cathey site plan	construction drawings for Socorro Mtn and La Mosca DMV site upgrades.								
2009	6/30/2013	Legislative/Executive Statew	le Wire New Mexico DMW	Conversion	STB	(	1,000,000	172,193	98,556	827,807	complete. Demolition of old West Mesa site complete.	Order shelter and equipment for Cathey Peak DMV site upgrade.	1/31/2011	3/31/2011	6/30/2011	9/30/2012	This project is being rolled into the Broadband Initiative.	G	G	G

									(7)	propriations ≥ \$1 million / 200 December 2010	7-2010)						I		
	G Y	Project on schedule Behind schedule	R No activity or bonds not sold X Additional funds needed	В	Appropriatio	n expended or project o	complete					Timeline f	or completing project as a	upplicable (Dates	Only)			Progress Rating	
	Reversion		- Additional total of	Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant	2 Togreso Hatting	Construction/
FY	Date	Sponsor	County Project Description	Source		Amount	Expended	Quarter	Current Balance	quarter Software configuration and	Milestone goal for next quarter Complete configuration for all	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
2000	6/30/2013	Legislative/Executive	Statewide DoIT SHARE Servers and Software	STB		1,700,000	1,269,057		430,943	testing; purchase orders have been cut and all hardware on	environments; perform technical and functional testing. Continue implementation.			6/30/2011	6/30/2013	Project currently In implementation phase; experiencing project delays due to OVM (Oracle virtual manager) and storage issues in test environment.			v
		MILITARY AFFAIRS	StateWide Bott Strate Servers and Software	318		1,700,000	1,209,037	-	430,943	site.	implementation.			6/30/2011	6/30/2013	issues in test environment.	G	G	
		Anderson, Arnold- Jones, Bandy,																	
		Bratton, Crook, Espinoza, Foley, Fox-								The following projects were									
		Young, Gardner, Gray, Hall, Larranaga, McCoy,								completed: relocated the Arms room vault door at ABQ Armory: replaced / installed 03									
		Moore, Powdrell- Culbert, Strickler,								tankless water heaters and 01 water softener at the Grants	The following projects are scheduled for next qtr: replace/install carpet on								
200	6/30/2011	Taylor T, Tripp, Vaughn, Wallace, Youngberg	Statewide Armories Renovate Statewide	GF	n/a	3.198.800	3.187.471	58.740	11 320	Armory; and installed wall pads in the Drill Hall at the Springer Armory.	the 4th floor, JFHQS (Santa Fe) and remodel the HRO offices on the 3rd floor, JFHQS (Santa Fe).					Encumbrance balance is \$73,295. SB 182 REDUCED BY PROJECT BY \$1.5MIL. (A07-3026)	e	e	v
2001	0/30/2011	roungserg	Oldiowide Aminores Neriovale Glatewide	- Gi	11/4	5,130,000	5,107,471	30,740	11,020		The following projects are scheduled					DMA is awaiting for the federal share to proceed with projects.	J	Ü	'
										Currently, the federal funds	for next qtr: Alamogordo parking lot \$250K (design completed); Springer					The following Capital projects are scheduled for this FY: install solar tubes at all armories \$100K, install tank less water			
2008	6/30/2012	Legislative/Executive	Statewide Armories Upgrades Rio Rancho & Statewide	STB	Y	1,000,000	141,690	-	858,310	are not available due to the CRA.  The A&E firm is selected.	fence extension, and Santa Rosa fence extension					heaters systems \$100K, and Energy lighting upgrades \$50K. (A08-3005)	G	Y	Υ
										The design contract is awarded. The design is in	The Design Charrette is schedule for Jan 13, 2011. The 30% design is								
2008	6/30/2012	Legislative	Santa Fe Santa Fe Aviation Readiness Center	STB	Y	2,500,000	25,000	-	2,475,000	process. Kick-off meeting held on 22-23 Nov 2010.	scheduled to be completed by 30 March 2011.					Starting the design phase for the Santa Fe Readiness Center. (A08-3281)	G	G	
										Prepare RFP for construction						Encumbrance balance is \$7,331. An additional \$1.6 million is			
										through the State Property Control. NGB authorized the NMARNG (federal side) to	Project is still short \$1.6 million (State share) to complete the project. The Federal share is available upon					needed to fully fund this project. If State funds are appropriated this legislative session, DMA will be ready to advertise for construction around Mar 2011. The construction			
2009	6/30/2013	Legislative	Statewide Armories Renovate Statewide (Farmington Readiness Center)	STB	Y	1,500,000	10,530	-	1,489,470	solicit bids for construction.	request.					contract must be awarded by 30 Sep 2011.	G	G-X	
		PUBLIC SAFETY									All vehicles built, outfitted, and issued					All outfitting of vehicles completed. Funding has been			
2009		Legislative/Executive TRANSPORTATION	Statewide Fleet Replacements	STB	Y	2,000,000	2,000,000		-	Vehicles received	to officers in the field					expended.	В	В	В
DEFA	TWILINI OF I	INANGPORTATION								Completed construction on									
										Dragon Fly Road and 2nd Street. Expended \$155,338.12 and committed									
										via third party contract the remaining balance of	Complete construction on Desert					Completed construction on Dragon Fly Road and 2nd Street. Expended \$155,338.12 and committed via third party contract			
2007	6/30/2011	Richardson	Dona Ana East Mesa Road Improve	GF/STB		1,000,000	500.000		500,000	\$344,661.88 for construction of Desert Park, Missile Lane & Pates Lane	Park Road, Missile Lane & Pates Lane to expend the entire \$500,000.00 grant balance.	5/5/2008	1/15/2009	2/15/2010	3/31/2011	the remaining balance of \$344,661.88 for construction of Desert Park, Missile Lane & Pates Lane. Plan to expend all funds by the end of March 2011.			٧
2007	6/30/2011	Richardson	Dona Ana East wesa Koao Improve	GF/STB	Y	1,000,000	500,000		500,000	rates Lane	grant balance.	5/5/2006	1/13/2009	2/15/2010	3/31/2011	The Memorandum of Agreement (MOA) between Dona Ana	G	G	1
										Phase B is essentially complete; will be sending out						County and NMDOT was executed August 12, 2010, for the Federal Earmark project CN CP701 in the amount of			
										a pre-final (electronic) draft to the PMT by 12-17-2010 and then a final (hard copy) once	Completion of the pre-final and final phase B reports with revisions from					\$11,966,000. This Capital Outlay fund will by utilized for part of the state match. Phase B is essentially complete; we will be sending out a pre-final (electronic) draft to the PMT by 12-17-			
										we address and final comments. Have started	information received after submittal of the draft report. 1st Quarter Goal: will					2010 and then a final (hard copy) once we address and final comments. We have started phase I-C with the surveys and			
2007/	6/30/2013	Executive/Legislative	Dona Ana Strauss Access Road	STB		1 500 000			1 500 000	phase I-C with the surveys and will continue with the environmental documentation.	be to continue with environmental documentation to get to preliminary	12/6/2007	7/30/2011	9/1/2011	7/1/2012	will continue with the environmental documentation. The design should be completed by 3-30-2012, construction to begin by 5-30-2012 and funds fully expended by 7-1-2013.	G	G	٧
2003	0/30/2013	Excounter/Legislative	Duta Ata Chaus Noces Nou	318		1,300,000		-	1,300,000	environmental documentation.	acsign by oury.	12/0/2007	7/30/2011	9/1/2011	77172013	begin by 5 56 2012 and runds runy expended by 7 1 2016.	J	G	'
											To receive and process the final					Project complete, final payment estimated at \$2,500.00 but has not been submitted to NMDOT. Estimated remaining			
2008	6/30/2012	Richardson	Valencia Belen North Interchange Improve	STB	Y	3,000,000	2,912,359.03	133,896.00	87,641	Project completed	payment and close the project.	7/1/2008	4/30/2009	1/1/2010	1/31/2011	balance/under run to be reverted is \$85,141.	G	G	Y
		For each of a control	Court of CDID				_ ,			Construction in	Continue Con 1 1				40/00/07:	Construction in account			
2008 EAST		Executive/Legislative	Statewide GRIP I	STB	Y	7,500,000	5,398,275	12,795.00	2,101,725	Construction in progress	Continue Construction				12/30/2011	Construction in progress.	G	G	G
	0/00/55	Logisle****	Roosevelt ENMU Electrical System Upgrade		\ <sub>Y</sub>	0.005	0.000	000000		Switched 11 buildings over to	Complete final Engineer Inspection	9/9/2009	12/31/2009	10/1/2011	40// 100 : :	Project 99% complete; except for final engineer inspection.	В	В	В
2008	6/30/2012	Legislative/Executive	Roosevert Enviro Electrical System Opgrade	GOB	Y	2,000,000	2,000,000	983,948	-		Complete inal Engineer Inspection	9/9/2009	12/31/2009	10/1/2011	10/1/2011	r roject 99% complete, except for final engineer inspection.	В	В	В
										Started plumbing & electrical under slab rough-in. Began	Continue HVAC HW and CW rough-								
2008	6/30/2012	Legislative/Executive	Roosevelt ENMU Technology Building Renovate	GOB	Y	9,000,000	1,691,441	1,260,435	7,308,559	stem wall construction, concrete slabs	in, courtyard, cistern system, structural steel, metal stud framing.	7/1/2010	6/30/2010	9/1/2011	9/1/2011	Project on schedule, construction well underway	G	G	G
2008	6/30/2012	Legislative/Executive	Chaves ENMU Roswell Educational Center - Phase 1	GOB	Y	4,000,000	5,000	-		Selected architect.	Complete design phase and take to project out to bid,					Design phase of the project.	G	G	
										Design and Engineers	Determine the east of the color					During design and engineering it was determined that asbestos			
2010				STB	Y	1,000,000	98,606	90,476	901,394	Design and Engineer plan complete.	Determine the cost of the asbestos removal and find funds to pay for it.			-		will need to be removed before proceeding with the project. Anticipated start date for project is Fall 2011.	G	G	
		OPMENT DEPARTMEN	Mainstreet Central Business District Improve (Proj ID 05-1043 REA	AUTH						0504000									
2005	6/30/2010	Legislative	Statewide TO 07-6410)	GF	n/a	1,000,000	1,000,000	594,000	-	\$594,000 reverted	n/a		N.A	NA NA		Project closed.  \$1.5 million was originally appropriated as capital outlay in fy08, and the balance of \$1.2 million was converted to	В	В	В
																severance tax bonds after last October's special session. The bonds were sold in December 2009, and new grant			
										6 of 13 graphs along 1 - 14 "	Fully expend and class and 0					agreements were executed by EDD with each community in January/February 2010. To date, 23% of the severance tax			
2007	6/30/2011	Executive/Legislative	Statewide Mainstreet Central Business District Improve A09-3767	GF	n/a	1,500,000	1,018,972	_	481,028	expended. 86 percent of the	Fully expend and close out 6 grants. 95 percent of the appropriation expended.					bond funding has been spent by communities. The communities have until November 1 to spend the balance of their grant money.	G	Y	
	1/20/20									_	-		_						e 6 of 14

									(Ap	propriations ≥ \$1 million / 200 December 2010	J7-2010)							
		Project on schedule								December 2010								
	G	Behind schedule		No activity or bonds not sold  Additional funds needed	B Appropria	tion expended or project of	complete					Timeline fo	r completing project as a	nnlicable (Dates	Only)		Progress Rating	
		Defilia scriedale	^	Additional funds freeded								Timeline to		pplicable (Dates	Only		<u>Frogress Rating</u>	
FY	Reversion Date	Sponsor	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Bute	Goldon	Sounty	T TOPAC DESCRIPTION	Source Source	Amount	Expended	addition .	out on Sulance	qui er	micsone god to tien quite.	of KIT minuted	Acquisitori	Turchase	Grant agreements are awarded to 10 communities: Clayton Luna Theatre, phase 2 Rehabilitation \$200,000, Clovis Main Street streetscape Construction \$131,000, Corrales Pedestriat pathway planning \$120,000; DAT Cultural Plan \$35,000; Los Alamos Cultural Plan \$35,000; Lot Cultural Plan \$36,000; Los Planning and Design \$84,000; Portales Depot Focus Area Project \$85,000; Raton Depot multi-modal Center phase 1		rium, besign	renovation of the control of the con
200	6/30/2013	Legislative/Executive	Statewide	Mainstreet Capital Outlay Fund A09-3106	STB	1,000,000.00			1 000 000	Projects awarded.	Continued progress.				final design \$200,000; Roswell Master plan \$75,000; Taos Cultural Plan \$35,000	e		
															Original appropriation was \$7 million. In 2009, SB 29 swapper \$3.5 million to STB. Grants complete and funded: Schott Solar, LES, NMSU, Pre-check, Bicycle Technology International, Sunland Peanut, Espanola Fiber Arts Center, Catron County Industrial Mill Park, CD Squred, Project Eos.	J		
200	6/30/2012	Legislative/Executive	Statewide	Economic Development Grants A08-3411	GF n/a	3,500,000	3,201,400	-	298,600						Project pending: Solar Distinction.	G	G	G
2009	6/30/2013	Legislative/Executive	Statewide	Economic Development Grants A09-3766	STB Y	3,500,000	3,100,000	-	400,000						Grants complete and funded: Border Foods, Schott Solar, and Santa Fe Studios. Project pending: Solar Distinction.	G	G	G
EDUC	ATIONAL RE	TIREMENT BOARD																
200		Legislative/Executive		ERB - Headquarters Phase I	ERB N/A	2,500,000	43,626	43,018	2,456,374	NO UPDATE PROVIDED	NO UPDATE PROVIDED	10/8/2009	10/8/2010	6/30/2013	Additional funds will be requested during the 2011 legislature to complete project. If the decision is made to build as opposed to renovate, the term would be extended to 6/2016. Phase I consists of contract execution, property selection/evaluation, property acquisition, and programming. Phase II consists of: schematic design, design development, construction documents, bidding/approval, and construction. The design and construction of the project shall conform to the State of New Mexico Green Building Guidelines. NO UPDATE PROVIDED	R	R	R
ENER	GT, WIINERA	S & NATURAL RESOU	KCES DEFARTI	ICN I														
200	3 6/30/2012	Legislative	Statewide	Energy Innovation Projects/Clean Energy Projects	STB Y	1,867,084	1.863.074	_	4,010	Geothermal Ground Source Heat Pump 100% completion. In addition, the City of Albuquerque (Solar Project) and Town of Angle Fire (Biodiesel Production Project) were	project (Ground-Source Heat Pump System). Two contractors have		08-2009	2008-2009	14 Clean Energy Projects approved by State Board of Finance that included: energy audits; solar projects; energy efficiency measures for DcA facilities; NMDOT evaluated traffic signal lighting retrofits; and Clean Energy Grants to public entities or innovative energy projects intended to advance solutions to energy problems that had applicability or transferability across the state or region for three point five million dollars were processed. Request for applications was issued, resulting in 60 project applications over \$28 million. 18 projects were selected and agreements were processed for the total \$3.5 million. Due to budget reductions, \$548 thousand was Voided in 2009 (HB9) and \$1,084,916 was reverted in 2010 (HB17). Three projects remain obligated. The City of Carlsbad, Santa Fe Community College and the Las Cruces Public Schools Project are scheduled to be completed in 2011.		G	G
200	0/30/2012	Logislative	Otatewide	Energy innovation in rojects/orean Energy in rojects	015	1,007,004	1,003,074		4,010	completed this quarter.	quarter.	Way 2000 20	00 2003	2000 2003	riojecture scheduled to be completed in 2011.	- G		G
200	5 6/30/2011	Legislative	Statewide	Park Improvements Statewide - Trails Projects	GF	1,000,000	984,113	-	15,887	Continental Divide trail contract is complete. DOT driveway permit for Elephant Butte main entrance project received and construction completed. Remaining funds to be applied to Elephant Butte renovations and will be expended by end of calendar year.		10/31/2008	12/31/2009	6/30/2010	Ninety-eight percent of this project has been expended or is encumbered. The purpose of this project has been expanded and reauthorized by 2007 Legislature, SB 826, Section 312 to include Trails Improvements. Reversion date extended form 6/30/2010 to 06/30/2011. Project number previously 05-1046 with expenditures and encumbrances still active. Current funding is sufficient to construct well-defined sections of the Ri Grande Trail as well as other park project statewide. Balance of project funding will be applied to City of Rocks State Park roof replacement. Design for roof repair is nearing completion and awaiting quotes for final construction phase.	o.	G	G
															been completed. Villanueva shelter renovation has been completed. Oliver Lee State Park ranch house renovation wa			
200	7 6/30/2011	Legislative/Executive	Statewide	State Parks Improve/Equip	STB Y	2,000,000	1,708,099	_	291,901	Projects completed	No further action	N/A	6/30/2010	6/30/2011	completed. Project completed. Current balance shown was 6/30/2011 reverted in SB182.	В	В	В
200	3 6/30/2012	Legislative	Statewide	Park Restoration Statewide	STB Y	1,000,000	350,947	11,089	649,053	Contract for the Navajo Lake State Park Pine site water treatment plant replacement has been executed and construction on the facility is beginning. Construction is set to be complete by May 2011.	Continue construction of Navajo Lake Pine Site water treatment plant.	5/30/2009	6/30/2010	6/30/2012	100 percent of this project has been expended or obligated. This project supports numerous basic improvements and repairs at parks statewide. A large portion of this funding has been earmarked to reconstruct the 45-year old water treatmer plant at Navajo Lake State Park, which is at high risk to fail. If this occurs, it would close the states 2nd largest and 2nd most popular state park indefinitely. The Navajo Lake project has been awarded and is under construction with a completion date of May 2011. A portion of the funding has been dedicated for the design for the replacement of the visitor center roof at City of Rocks State Park.	t	G	G
		Legislative/Executive		Drought Mitigation & Fire Protection	STB Y	1,000,000	837,252	68,321		The project accomplishments are: Gila River Basin - Burro Mountain-completed 154 acres treated. The Second phase of Gila River Basin project - Burro Mountain Homestead (thinning treatment in Ponderosa pine) has the environmental permits completed; Dry Fire Hydrant project moved to Middle Rio Grande Bosque - Rio Rancho 108 acres treated - 65%	Gila River Basin - anticipate 50% completion and total project	N/A N	Α	N/A	Bonds sold June 2008. \$946,304 is currently encumbered or expended which represents all ten projects under this funding. Remaining funding was NOT voited with SB 182, Laws 2010.  6/30/2011 Work was reinitiated in approximately March 2010. (0.083066)	G	G	G

								December 2010							1		
G Project on schedule	R No activity or bonds not sold	В	Appropriation	on expended or project	complete					Γ				1			
Y Behind schedule	X Additional funds needed					T	ı	1		Timeline	for completing project as a	pplicable (Dates	Only)			Progress Rating	
Reversion		Funding	g Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
FY Date Sponsor	County Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
2008 6/30/2012 Legislative	Statewide Land & Wildlife Projects Statewide	STB	Y	1,500,000	1,478,269	-	21,731	Balance of funding to be combined with project 09-3013 Conservation Easement funding noted below. Projects finalized, purchase agreements in the process of being finalized and signed.	Balance of funding should be expended with closing on Conservation Easement Purchase Agreement.	12/31/2010	6/30/2010		6/30/2012	Awaiting closing to be scheduled on Conservation Easement Purchase Agreement to expend final residual balance.	G	G	G
2009 6/30/2013 Legislative/Executive	Statewide Park Restoration Statewide	STB	Y	1,000,000	214,595	99,626	895,827	Replacement of sidewalks in front of the visitor center are Vietnam Veterans Memorial is complete. The replacement of the roof at City of Rocks State Park in design and will be awarded in early 2011. Construction on Cerrillos Hills State Park facilities is set to begin in early 2011. Environmental clearances have been obtained for the replacement of vault toilets at Santa Rosa Lake State Park.	Complete design for City of Rocks VC roof replacement and obtain bids. Replace vault toilet at Santa Rosa Lake State Park. Begin construction at Cerrillos Hills State Park on visitor center and maintenance facility.	C N/A	N/A	N/A		Ninety-one percent of the project has been expended or obligated. STB sold July 2009. Funding being used for improvements to Vietnam Veterans Memorial Visitor Center sidewalks and entrance area. Other projects using this funding include facilities at Cerrillos Hills State Park where design and required archeological investigations are complete for the visitor center/museum at Cerrillos Hills State Park. Construction on these projects is set to begin in early 2011. This funding is also supporting the installation of vault toilets at Santa Rosa State Park. Remainder of funding will be used for the expansion of the Ute Lake State Park Visitor Center and the replacement of the roof at City of Rocks State Park, both of which are in design.	G	G	
2010 6/30/2014 Governor  GAME AND FISH DEPARTMENT	Statewide Conservation Easements	STB	Y	4,839,356			4,839,356	Interagency review of 31 eligible applications and proposals yielded 16 projects (9 restoration, 7 easement) selected in early September 2010 for funding allocation.	Establish appropriate interagency and partner agreements or other purchase documents to implement the 16 selected projects		12/31/2011		6/30/2014	Bond sold June 2010. Project identification was done collaboratively by EMNRD and NMED. RFP through River Ecosystem Restoration Initiative and RFA through EMNRD for conservation easements issued in May, 2010. Evaluation by interagency and cooperator review panels was completed in August 2010, and project selection was completed in early September 2010. EMNRD is working collaboratively with NMED and project proponents to develop necessary agreements compliant with State Purchasing and DFA requirements. Actions with this appropriation will entail 16 separate projects.	G	G	
									Alternative study should be					Alternative study started, preliminary alternative discussed should be completed by March of 2011 with alternatives study.			
2009 6/30/2013 Legislative/Executive	Grant Lake Roberts Dam & Spillway Renovation - Phase 3	STB	N	4,250,000	-		4,250,000		completed by March 2011		10/1/2009	7/1/2011	6/1/2013	choud be completed by major of 2011 min anomalities dealy.	R		<b>—</b>
GENERAL SERVICES DEPARTMENT														11 projects closed. 1 project extended to 2011. \$930.0 was re- authorized to other projects, Laws 2008. One project for \$416,801 remains ongoing. Balance is \$51.0. \$46.9 encumbered for Project 2478. Construction contract executed.			
									Make decision regarding aeration					Project complete by end of September 2010. Equipment in warranty phase. Waiting on study of waste water aeration pond			
2003 6/30/2011 Executive/Legislative	Statewide Public Building Repair Fund PCD Proj # 2478.	STB	Y	8,000,000	7,949,814	300,928	46,931	Equipment in warranty phase.	ponds after study results are received	1		4/30/2010		to close project.  Construction complete. \$0 encumbered. In 11 month warranty	G	G	G
2002 6/30/2010 Executive/Legislative	Multiple Counties Workers' Comp Office Bldg - San Juan & Dona Ana. PCD Proj # 2359	59 CPF		2,800,000	2,800,000	-	-	Project Complete	Provide closeout documents.			5/31/2009	10/15/2010	period. Final walk through completed. Balance reverted back to Workers Comp Admin Fund 10/15/10. In process of being closed.	В	В	В
2006 6/30/2010 Governor	Statewide State Building Repairs Statewide. PCD Proj # 2630	GF		2,000,000	2,000,000	-	-	No activity.	Provide closeout documents.			6/30/2010	9/20/2010	31 sub-projects established. 24 closed or cancelled. Statewide funding expended on FIFO basis, older appropriations expended first. Encumbered \$0. DFA reverted \$381,517.11 per SB 182. Remaining balance of \$11,857.80 transferred to GF 9/20/10. Closeout documents pending.		В	В
														19 sub-projects established. 7 projects complete. Statewide funding expended on FIFO basis, older appropriations			
2007 6/30/2011 Executive/Legislative	Statewide State Buildings Improve . PCD Proj # A073884	GF/STE	В	2,000,000	1,936,485	18,387	52,498	In construction.	In construction.			6/30/2011		expended first. Encumbered \$12.0. \$1,500.0 reverted per sb 182.	G	G	G
2008 6/30/2012 Executive/Legislative	Statewide Statewide Building Repairs. PCD Proj # A083023	STB	Y	1,500,000	1,065,993	599,144	172,082	Repairs continue.	Repairs continue.			6/30/2013		22 sub-projects established. Statewide funding expended on FIFO basis, older appropriations expended first. \$261.9 Enc	G	G	G
2009 6/30/2013 Legislative/Executive	Statewide Statewide Facility Repairs PCD Proj # A093090	STB	Y	2,000,000	657,158	58,223	28,063	Repairs continue.	Repairs continue.			6/30/2013		14 sub-projects established. Statewide funding expended on FIFO basis, older appropriations expended first. \$1,314.8 Enc	G	G	G
2007 6/30/2011 Executive/Legislative	Bernaliilo YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689	STB	Y	1,650,000	980,957	693	428,317	Sage Medical construction contract in place and in progress.	Construction continues			6/30/2011		Fire protection complete. Gym roof replacement in substantial completion. HVAC improvements, pump house upgrades, pool mechanical and HVAC and Sage/Medical SMU remodel in scope of work. Sage Medical Bldg Improvements bid end of October. Bid amount \$190,124 before taxes. Encumbered \$240.7 Contracting with ESA. Construction in next four months. Construction contract in place. Construction in progress.	G	G	G
								Eagle Nest projects close to completion. Continue with	Substantial completion on Eagle Nest and closeout submittals on Maloof	t		0/04/0040		Construction in progress on standby generator and ADA ramps and hand railings. Maloof Bldg w/HVAC assessment complete. Phase II construction to begin in March. Omega Electrical in process, Completion Scheduled June 10. State permit for fire sprinklers completed. Restriping parking lot completed. Encumbered \$56.0. Substantial completion			
	Multiple Counties Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A073695			1,000,000	510,385	53,632		Maloof Bldg projects.	lighting & code upgrades.			3/31/2010		pending on Eagle Nest and Maloof lighting & code upgrades.  Site work in progress \$346.0 Encumbered. Construction 60%	G	G	G
2007 6/30/2011 Executive/Legislative	Bernalillo Sequoyah Dental Unit PCD Proj #A076051	NMFA	Y	1,000,000	346,486	300,866	139,045	Continue construction.	Continue construction.			6/30/2010		complete.  Phasing this work following completion of on-going projects. Design and engineering continues. Two weeks behind schedule, working on plan to implement water shut off. Critical	G	G	G
2008 6/30/2012 Executive/Legislative	Bernalillo YDDC Water Line Repairs. PCD Proj # A083007	STB	Y	1,000,000	32,044	14,821	943,081	Design and engineering continues.	90% design completion. Receive CD's.			6/30/2012		work sequence plan being Finalized for SD/DD \$20.1 encumbered. Design 85% complete.  Encumbered \$2,220.8. To October 2010 Board of Finance	G	G	Y
2007 6/30/2011 Executive/Legislative	JP Taylor Juvenile Justice Center Equipment & Weight Rm. PCD Proj  Dona Ana #A073690	oj STB	Y	2,500,000	279,223	6,944	-	Jaynes Corp selected. NOI given.	Construction contract complete and begin construction.			6/30/2011		meeting for approval. Notice Of Intent to Jaynes Corp. Construction contract completed and construction mobilization to begin. Project bid for construction. Funding to be used for	G	G	G
		20 5==					,	Otrusti				0/05/55		construction. RFP to be finalized in July. 45 days behind schedule. To October 2010 Board of Finance meeting for approval. Notice Of Intent to Jaynes Corp. \$1,946.9 Encumbered. Construction contract completed and			
2008 6/30/2012 Executive/Legislative	Dona Ana JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj #A083008			3,200,000	32,000	-		Construction contract in place.	Construction continues. Purchase			6/30/2012		construction to begin.	G	G	G
2007 6/30/2011 Executive/Legislative	Chaves Southern NM Rehabilitation Improvements PCD Proj #A076051	NMFA	Y	2,000,000	517,895	50,607	665,148	Construction continues	furniture. Project complete. Closeout			6/30/2010		Construction 85% complete. \$816.9 Encumbered.	G	G	G
2005 6/30/2010 Legislative 1/20/2011	Statewide Correctional Facilities Repairs & Equipment. PCD Proj #2657	GF	1 1	2,000,000	2,000,000	-	-	Complete all projects.	documents pending.			6/30/2010	9/20/2010	Project complete. Closeout documents pending.	В	B Page	B e 8 of 14

								December 2010									
G Project on schedule R Y Behind schedule X	No activity or bonds not sold  Additional funds needed	В	Appropriation	ion expended or project of	complete					Timeline	for completing project as a	pplicable (Dates 0	Only)			Progress Rating	
Reversion FY Date Sponsor County	Project Description	Funding Source		Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2006 6/30/2010 Governor Statewide	Corrections Dept Statewide Facility Repairs. PCD Proj #2635	GF		3,800,000	3,800,000	-	-	Complete all projects.	Project complete. Closeout documents pending.			6/30/2010	9/20/2010	Project complete. Closeout documents pending.	В	В	В
2007 6/30/2011 Executive/Legislative Statewide	Corrections Facilities Repairs. PCD Proj #A073702	STB	· ·	3,500,000	3.118.072	397.108	400.400	Construction continues	Construction continues			6/30/2011		CD improvement plan. 41 sub-projects allocated. 29 projects completed or cancelled. Most funds will be used to complete under funded projects from the 2006 plan. Will utilize state price agreements to accomplish work where appropriate. Encumbered \$219.7			
2008 6/30/2011 Executive/Legislative Statewide		STB	1 1	1,000,000	3,118,072	397,108		Construction continues  Construction continues	Construction continues  Construction continues			6/30/2011		16 sub-projects allocated. 6 project completed. \$382.3 Encumbered	G	G	G
	es Correctional Facilities Emergency Kitchen Renovate. PCD Proj #A083014			2,000,000	426,919	68,769	1,086,444		In design.			6/30/2012		RCC kitchen renovations design continues with architect. Programming continues for SNMCF/CNMCF. 3 sub-projects allocated. \$486.6 Encumbered. Central delayed. Design at SNMCF approximately 50% complete.	G	G	G-X
2000 VIGUIZO IZ Excedirez Egisiative Willippe Countri	Softenional Folias Emergency National Renovation 1 55 Froj #Rocco 14	315		2,000,000	420,313	00,703	1,000,444	-	Continue construction at SNMCF &			0/00/2012		SBOF approved the contract on 5/21/2010. \$1,907.5 Encumbered. Phase I SNMCF buildings 182 nearing completion. Change order for Phase II SNMCF buildings 384 in process. Phase I Central in construction. Phase II dollars	- C	3	U-X
2009 6/30/2013 Legislative/Executive Statewide	Southern & Central Correctional Facilities PCD Proj # A093087	STB	Y	5,800,000	2,920,933	529,982	971,687	& CNMCF.	CNMCF. Notice of Intent to award in December.			6/30/2013		allocated for SNMCF.	G	G	G
2007 6/30/2011 Executive/Legislative Dona Ana	Las Cruces - State Police District Office. PCD Proj #A073692	STB	Y	2,500,000	317,830	40,072	1,990,970	CD's approved.	Board of Finance approval in January, 2011. Notice of Intent to ward in December.			6/30/2011		To January SBOF meeting for approval. Anticipate construction to begin in March 2011. Encumbered \$191.0.	G	G	G
2008 6/30/2012 Executive/Legislative Dona Ana	Las Cruces - State Police District Office. PCD Proj #A083011	STB	Υ	3,300,000	33,000	-	3,267,000	CD's approved.	Board of Finance approval in January, 2011.			6/30/2011		To January SBOF meeting for approval. Anticipate construction to begin in March 2011.	G	G	G
2007 6/30/2011 Executive/Legislative San Miguel	Las Vegas - State Police District Office. PCD Proj #A073699	STB	Y	2,500,000	466,396	10,596	1,836,904	RFP advertised in October. Bids received.	To BOF for approval in January, 2011. Construction contract awarded and NOI issued.		7/25/2008	6/30/2011		Property purchased. Design ongoing. PCD working with City of Las Vegas to trade for the current building housing the state police. The trade would mean the City would cover the cost to bring utilities (sewer & water) to land. To January SBOF meeting for approval. Anticipate construction to begin in March 2011.  Property purchased. Design ongoing. PCD working with City of	G	G	G
2008 6/30/2012 Executive/Legislative San Miguel	Las Vegas - State Police District Office. PCD Proj #A083015	STB	Y	3,000,000	30,000	-	2,970,000	Approval of design drawings.	Bid in December. To BOF for approval in January, 2011. Construction contract awarded and NOI issued.			6/30/2011		Las Vegas to trade for the current building housing the state police. The trade would mean the City would cover the cost to bring utilities (sewer & water) to land. To January SBOF meeting for approval. Anticipate construction to begin in March 2011.	G	G	G
2007 6/30/2011 Executive/Legislative Hidalgo	Lordsburg Port of Entry Building Site. PCD Proj #A073694	STB	Υ	2,000,000	2,000,000	41,011		Project Complete	n/a			12/31/2009		Fully expended. Project complete and operational.	В	В	В
2008 6/30/2012 Executive/Legislative Hidalgo	Lordsburg Port of Entry . PCD Proj #A083013	STB	Υ	7,500,000	6,161,489	2,311,807	759,384	Project Complete	Closeout documents pending.			12/31/2009		\$579.1 Encumbered. Pending change order for client request.	G	G	G
2009 6/30/2013 Legislative/Executive Hidalgo	Lordsburg Port of Entry PCD Proj # A093074	STB	Y	1,500,000	-	-	1,200,270	Project Complete	Closeout documents pending.			6/30/2013		\$299.7 Encumbered. Pending change order for client request.	G	G	G
2007/	Los Lunas Substance Abuse Trtmnt Cntr Constr. PCD Proj , A073886, A093000	STB		4.784.136	4.036.973	932,556								Funding source A073028 (\$2,784.136.34) was taken in HB 9. Project A093000 was budgeted for \$2,784,136, NOT			
2009 6/30/2013 Executive/Legislative Valencia  2008 6/30/2012 Executive/Legislative Valencia	Los Lunas Substance Abuse Trtmnt Cntr . PCD Proj #A083025	STB	Y	5,000,000	4,036,973	1,728,253		Construction 65% complete.  Construction 65% complete.				6/30/2010 6/30/2010		\$3,000,000. Design/build in progress. \$782.5 Encumbered.  Design/build in progress. In construction. \$489.5 Encumbered	G	G	G
2006 6/30/2010 Governor Statewide	Health Facilities Renovate Statewide. PCD Proj #2634	GF		2,000,000	2,000,000	3,629	-	Project Complete	Closeout documents pending.			6/30/2010	9/20/2010	18 projects. 18 closed or cancelled. Project complete. Closeout documents pending.	В	В	В
2008 6/30/2012 Executive/Legislative Chaves	NM Roswell Rehab Center Construct. PCD Proj #A083008	STB	Υ	2,500,000	2,379,306	136,688	64,569	Construction 85% complete.	Construction 90% complete.			2/28/2010		Construction started. Construction is 85% complete. \$56.1 encumbered.	G	G	G
2008 6/30/2012 Executive/Legislative Sierra	Veterans' Alzheimer Unit. PCD Proj #A083019	STB	Y	6,500,000	174,808	-	5,744,121	Schematics delivered.	Design continues.			9/30/2011		Architect contract has been awarded to ASA Architects. \$581.1 Encumbered. Final schematic presentation accepted. Design continues.	G	Y	х
2008 6/30/2012 Legislative/Executive San Miguel	Behavioral Health Institute at LV (Meadows) PCD Proi # A084940	GOB	Y	10.000.000	1,080,049	_	128.100	Construction started.	Construction continues.			9/30/2011		Jaynes Construction selected as contractor. Contract is for \$13.5 million. Phase I construction began on September 9, 2010. \$8.791.8 Encumbered.	G	G	G
2010 6/30/2014 Legislative/Executive San Miguel	Facility continued construction - New Meadows & Ponderosa PCD Proj # 101275	STB	Υ	7,000,000	-	-	2,132,242	Construction began.	Continue construction			9/30/2011		Project is under construction by Jaynes. \$4,867.8 encumbered.	G	G	G
2009 6/30/2013 Legislative/Executive Statewide	Department of Health Facility Patient Health & Safety PCD Proj # A093071, A093079, A093080, A093088, A093088, A093093	STB	Y	4,000,000	547,943	127,503	3,069,195	Complete construction documents and begin construction.	Projects ongoing.			6/30/2013		A093071 Sequoyah Fire Suppression-\$207.3, A093079 NMBHI Asbestos Abatement-\$330.0, A093080 NMBHI Forensic Security-\$2,000.0, A093085 NMVet Home Replace Boiler & Chillers -\$132.7, A093088 Statewide Improvements-\$1,000.0, A093093 LL Natatorium Pool Renovate-\$330.0. Pool renovations in design. Programming of NMBHI forensic security started. Bid in November 2010. NMBHI forensic Abatement LOI to include FY11 Demo funds. Statewide has 11 sub-projects allocated. LL Natatorium 80% complete. CO's upcoming. NMBHI Forensic Security bidding in December, 2010.3382.9 Encumbered.	G	G	G
									Complete LLC site work. 2 YDDC bldgs in in demo design. Ft. Bayard					A/E Contract in progress for demo of buildings to include disposal of asbestos and lead paint. Demo for 4 Los Lunas Campus buildings complete. Demo for 2 YDDC buildings			
2009 6/30/2013 Legislative/Executive Statewide	Demolition/Decommissioning Statewide PCD Proj # A093089  Health and Human Services Complex Land Purchase PCD Proj #	STB	Y	2,700,000	331,586	17,761	1,545,535	work in progress.  Received approval from Capital Building Planning	dorm 37% complete in demo design.  Receive approval from new			6/30/2013		demo design in progress. \$822.9 encumbered.  GSD with NMFA and AGO for review and approval for land	G	G	G
2009 6/30/2013 Legislative/Executive Statewide	A093082	STB	Y	4,000,000	-	-	4,000,000	Commission	administration to purchase land.			6/30/2013		purchase. 45 sub-projects established 26 completed. Statewide funding	Y	N/A	N/A
2009 6/30/2013 Legislative/Executive Statewide	WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB	Y	1,300,000	681,698	310,147	211,515	Begin construction	Continue construction			6/30/2013		expended on FIFO basis, older appropriations expended first. \$406.8 Encumbered. SBOF approved the contract on 5/21/2010. \$3,602.2 Encumbered. Phase I SNMCF buildings 1&2 nearing	G	G	G
2010 6/30/2014 Legislative/Executive Valencia	SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276  Property Control Division (PCD) - statewide facility repairs PCD Proj #	STB		2,000,000	-	-	,,	Begin SNMCF Phase II.	Begin SNMCF Phase II. Being used for statewide repairs and			6/30/2013		completion. Change order for Phase II SCF buildings 3&4 in process. This funding will be used for construction at SNMCF when needed.	G	G	х
2010 6/30/2014 Legislative/Executive Statewide	A101279	STB	1 1	3,480,000	-	-		Budgeted.	renovations.			7/20/2010		2 projects allocated. \$1,519.4 Encumbered	G	G	G
2010 6/30/2014 Legislative/Executive Dona Ana  2002 / 2008 6/30/2011 Governor Dona Ana		STB GF/STB		2,500,000 1,499,239	-	-	2,500,000	Environmental study in	Construction continues  Receive final environment study and approval by DOT. Land transfer to be completed.			7/20/2010 8/31/2010		To be used to complete construction.  A/E value engineering to reduce MACC. Survey and appraisals complete. Will bid as soon as land transfer is complete.  Waiting on environmental survey required by Feds. Received \$10 million in ARRA funds to make infrastructure improvements for project.	G	G Y	G
2008/ 2010 6/30/2012 Governor Dona Ana		STB	1 1	1,480,000			1,480,000	Budgeted.	To be used to complete construction.					Funding to be used to complete construction.	G	G	
Dona Ana, 2010 6/30/2014 Legislative/Executive Valencia	Dept of Health facility patient health & safety PCD Projc # 101277	STB	Y	2,400,000	4,672	-	2,310,523	Budgeted. Started 5 sub- projects.	Continue with sub-projects.			10/29/2010		5 active sub projects. \$84.8 Encumbered.	G	G	G
HIGHER EDUCATION DEPARTMENT									All final draws submitted to the SBOF								
2006 6/30/2010 Fidel (GOB sponsor) Statewid	le Academic Library Acquisitions Statewide	GOB	Υ	3,000,000	2,999,736	16,307	264	Draws in process.	and payments completed.				6/30/2010	Complete, final draws in process with SBOF	G	G	Υ

						(Ap	propriations ≥ \$1 million / 200 December 2010	7-2010)								
G Project on schedule R	No activity or bonds not sold	В	Appropriation expended or pr	oject complete									_			
Y Behind schedule X	Additional funds needed	1					T	T	Timeline	e for completing project as a	oplicable (Dates	Only)			Progress Rating	1
Reversion FY Date Sponsor County	Project Description	Funding Source		Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	t Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
								Update institutions on balance of allocation and have at least 5% more							-	
	e Academic Library Acquisitions Statewide	GOB	Y 3,000,	00 1,287,353	380,233	1,712,647	Draws in process.	draws to the SBOF.				6/30/2012	2 Draws in process.	G		
LUNA COMMUNITY COLLEGE  2006 6/30/2010 Legislative/Executive San Migue		GOB	Y 2,000.	00 1.170.874	774.610		Project construction began May 10, 2010	Project to be at 30% complete					Project has all funding needed to complete. Project currently			
2006 6/30/2010 Legislative/Executive San Migue 2008 6/30/2012 Legislative/Executive San Migue	, , , , , , , , , , , , , , , , , , , ,	GOB	Y 2,000,	.,,	774,610		Project construction began May 10, 2010	Project to be at 30% complete  Project to be at 30% complete					under construction.  Project has all funding needed to complete. Project currently under construction.	G	G G	G
MESALANDS COMMUNITY COLLEGE	an Lee with repulpose Education Center	GOB	1 4,500,	149,340	77,409	4,330,632	Iviay 10, 2010	Project to be at 30% complete					under construction.		G	G
													No update was provided by MCC for December update. Expenditures to date was updated according to BOF online			
	MCC NA Wind Research & Training Cntr Construct	GOB	Y 7,000,	6,295,041	2,491,936	704,959	NO UPDATE PROVIDED	NO UPDATE PROVIDED	7/1/2009	7/1/2009	10/1/2009	10/1/2010	capital projects search page.	R	R	R
MINERS' COLFAX MEDICAL CENTER																
								The facility will proceed with RFP and acquire the dispensing machine by the first quarter of the fiscal year. Funds					A balance of \$300,000 will remain after the purchase of the Pyxis system. It was suggested during the executive capital			
							Nearly \$230,000 has been	are anticipated to be expended and implementation of the system by the					outlay hearings the balance of the appropriation be reauthorized for the 2012 capital outlay request for			
	x Pyxis	MTF	1,000,	112,500	112,500	887,500	budgeted.	first quarter of the fiscal year.				7/22/2010	authorization to replace flooring in the facility.	Y		
NEW MEXICO ENVIRONMENT DEPARTMENT																
													7-16-10 CPB approved direct injection well plans/specs for bid. 8-25-10 drilling of injection well awarded to WDC Exploration in amount of \$949,125 (excluding tax). As of 1-10-11 construction			
2006/ 2009 6/30/2013 Governor Sandova	al Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB	3,000	000 -	_	3,000,000	Direct injection well construction 80% complete.	Completed construction of direct injection well drilling project.	1/26/2010	7/16/2010	8/25/2010	7/31/201	is 80% complete for the direct injection well. Design of reuse lines & tank has not been submitted to CPB for review.	G	G	Y
								, ,								
													Phase 2 is in construction and currently about 90% complete. Construction time was extended due to changes required by			
							Phase 2 construction is about 90% complete. Phase 3	Bid, award and purchase of Phase 3					BOR. Phase 2 construction should be complete in late February 2011. Engineer currently working on finalizing design of Phase 3 and planning of Phase 5 and Phase 6. Phase 3 will			
	Eastern Navajo Nation Water Pipeline (SAP 07-3725-STB - \$7,000,000) (SAP 09-3802-STB - \$2,400,000 which is the remainder of the \$5M SAP							materials. Finalize Phase 3 design and obtain approval to advertise for					be put out as two bids, one for materials and one for construction. Phase 3 construction should be completed by			
	07-3234-GF that was reauthorized as the STB) (SAP 09-3721-STB - \$5,375,244 WTB transfer) All these total \$17,375,244. [Note: BOF is						design has begun for Phase 5 and Phase 6. Phase 4	construction. Complete and closeout Phase 2 construction. Finalize					Fall 2011. Phase 4 construction will begin soon. Phase 4 construction should be completed by late Summer 2011. USDA			
2007 6/30/2011 Executive/Legislative Multiple Co	advising that the OSE \$1.3M grant cannot be transferred to NMED and p. must remain with OSE line 326]	GF/STB	Y 17,375,	3,380,615	-	13,994,629	construction was awarded and construction will begin soon.	possible re-design of Phase 1 to meet BOR requirements.	4/18/2008	5/1/2009	8/1/2010	6/1/2011	awarded \$1M for construction of Phase 4. No design and construction funds for Phase 5 or Phase 6 as of yet.	G	G	G
													Funding utilized toward 6 separate projects: drilling well 23,			
							To date milestone has not						well 16 transmission line, high school waterline, equipping well 23, booster station, 20" transmission line from 26th street to 30th street. Construction of 3 of the 6 projects have been			
Richardson,							been achieved in receiving design of new booster station						completed. As of 2-1-10 engineering agreement for design of booster station/transmission line is executed. As of 1-10-11 BHI			
Anderson, Powdrell- Culbert, Swisstack,							& transmission line by Bohannan Huston Inc (BHI) or	Approve NCS Engineering's PER for equipping well 23 and approve BHI's					has not submitted plans/specs for booster station/trans. line. PER for well 23 has been approved by CPB, but not by			
Leg/Exec, Carraro, 2007 6/30/2011 Komadina, Ryan Sandova	Rio Rancho N Central Water System (SAP 07-3731-STB)	STB	Y 6,470,	00 5,967,152	198,666	502,848	receiving NCS PER for well 23.	booster pump station and 20" transmission line plans.	10/9/2007	9/30/2010	12/30/2010	6/30/2011	Drinking Water Bureau. Design phase amendment executed.  1 Project is behind schedule.	G	Υ	Y
							Arsenic project in construction (50% complete): site work						Progress continues for formation of new utility district that will include Sunland Park. Arsenic Project Phase I Construction at			
2007/							complete. Engineering Contract approved through	Arsenic Project Phase I completed. Lift Station Rehab begun. Remaining					for lift station rehab through emergency procurement.			
2009 6/30/2013 Richardson Dona An.	a Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	Y 1,000,	00 213,137	213,137	786,863	amendment #8.	funding committed to this project.	6/11/2008	1/6/2010	2/23/2010	12/31/2011	Relocation of second arsenic plant in negotiations.	G	G	G
													9 of the 12 projects are substantially completed (except for continuing validation and verification activities), 3 projects need			
2007 6/30/2011 Legislative/Executive Statewid							Completion of 3 restoration						to complete construction. Construction will be completed in spring 2011 and activities on the projects will be completed			
2007 6/30/2011 Legislative/Executive Statewid	e River Ecosystem Restoration Initiative (Proj ID 07-4620)	GF	n/a 2,500,	00 2,084,794	1,074	415,206	projects.	Completion of 3 additional projects.	11/17/2007	7/1/2008	3/1/2011	6/30/2011	before the reversion date on June 30, 2011.     Contracts for all 12 projects have been executed. Contractors are working on the planning, design, pre-implementation	G	G	G
							Remaining 3 project contracts executed. Planning and design	Construction complete on 2 projects;					monitoring, and permitting. One project is constructing in January 2011. Construction of most restoration projects is			
2009 6/30/2013 Legislative/Executive Statewid	e River Ecosystem Restoration Initiative (Proj ID 09-3113)	STB	Y 1,500,	00 35,881	32,181	1,464,119	completed for 3 of the 12 projects.	planning, design, and permitting work on 10 others.	6/26/2009	6/1/2011	3/1/2013	6/30/2013	seasonally based and will occur during spring/summer 2011 and 2012.	G	G	
NEW MEXICO FINANCE AUTHORITY																
													85 projects have been approved for funding of which 13 Projects did not move forward. Completed, 9 projects are in			
													process, and 4 projects received emergency money. A letter was sent to communities whose grant funding has exceeded			
NMFA Oversight 2001 n/a Committee Statewid	e Water & Wastewater Project Grant Fund	GF	40,910,	00 40,910,000	-	-	Project complete.	N/A	N/A	N/A	N/A	N/A	the allowable timeframe, awaiting response from communities. \$3.38 million reverted per HB 9.	В	В	В
2005 6/30/2010 Governor Statewid	- Francis Davidson at Militaria (Const Mana)	GF	n/a 10,000,	00 8.788.416		1,211,584		\$1.2 million in disbursements to take place in November 2010 thru April 2011.					\$5 million vetoed in SB 29. Three Commitments totaling \$7.921 million currently outstanding. As of 6/30/2010, \$21,312	v		
2005 6/30/2010 Governor Statewid  NEW MEXICO HIGHLANDS UNIVERSITY	e Economic Development Initiative (Smart Money)	GF	11/a 10,000,	8,788,416	-	1,211,584		2011.					is unobligated.	1		
THE REST OF THE PARTY OF THE PA													With the execution of SCELL for AIDD the			
2006 6/30/2010 Fidel (GOB sponsor) San Migue	el NMHU Felix Martinez Building	GOB	Y 3,500,	00 3,465,000	22,282	35,000	Renovation is complete.	N/A		8/30/2009	9/30/2010	11/10/2010	With the exception of \$35K for AIPP, the total appropriation has been spent, and the project is complete.	В	В	В
							Construction on the building's footings, basement, and	Except AIPP, funds should be fully					With the exception of \$45K for AIPP, the total appropriation is			
2006 6/30/2010 Fidel (GOB sponsor) San Migue	MMHU Student Services Center	GOB	Y 4,500,	00 2,407,532	1,945,655	2,092,468	mechanical has begun.	expended.		12/30/2009	3/2012	3/20/2011	expected to be spent next quarter.	G	G	G
2007 6/30/2011 Richardson San Migue	NMHU Student Union & Services Center	GF/STB	300.	00 290.000		10.000	Site preparation work is complete.	N/A		12/30/2009	3/2012	8/23/2010	With the exception of \$10K for AIPP, the total appropriation is	В	B	B
2007 6/30/2011 Richardson San Migue	ELITARIA DO SIGUERIA OTILOTI A SELVICES CERTER	GF/STB	300,	290,000	-	10,000	сотгртее.	N/A		12/30/2009	3/2012	0/23/2010	эрени	В	В	В
							Parking lot						Funding will address campus parking & lighting (nearly complete), sidewalk improvements, electrical & mechanical			
							improvements/lighting is 75% complete. Renovation of the	Parking lot improvements and renovation of the natatorium to be					upgrades; roof replacements, drainage problems; \$1M for the renovation of the natatorium (nearly complete); energy			
2008 6/30/2012 Legislative/Executive San Migue	NMHU Infrastructure	GOB	Y 9,000,	6,192,032	901,782	2,807,968		completed.		7/31/2009	12/20/2009	6/30/2012	efficiencies; as well as code and safety upgrades.	G	G	G

								(74)	propriations ≥ \$1 million / 200 December 2010	7 2010)								
	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriation expended or pr	oject complete					Timeline	for completing project as a	pplicable (Dates	Only)	]		Progress Rating	
Reversion Pate	Sponsor	County	Project Description	Funding Source		Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2008 6/30/2012	Legislative/Executive	San Miguel	NMHU Lora Magnum Shields Science Building	GOB	Y 1,800,	000 457,93	2 306,460	1,342,068	Approx. 25% of the renovation has been completed.	Renovation will be on-going.		12/31/2009	9/8/2010	6/30/2011	With the exception of AIPP at \$18K, the total appropriation should be expended by June 30, 2011.	G	G	
NEW MEXICO INSTITUTE 2008 6/30/2012	Legislative/Executive		NMIMT Central Utility Infrastructure	GOB	Y 8,000,	3,339,21	6 1,592,969	4 000 704	Phase 1,2,3 and 5 have been completed	Complete phase 4	1/13/2010	1/29/2010	1/29/2010	6/20/2012	The Hot Water Loop is approximately 81% complete. The contractor is working in area 4. Areas 1,2,3, and 5 have been completed.			
NEW MEXICO JUNIO		3000110	Invitori Central Cumy minasuucture	дов	1 8,000,	3,339,21	1,592,909	4,000,764	Completed	Complete phase 4	1/13/2010	1/29/2010	1/23/2010	0/30/2012	completed.	G		
2010 6/30/2014	Legislate/Executive	Lea	Roof Improvements and Replacement.	STB	Y 3,000,	000		3,000,000	Construction began	Completion of phase one roof replacement	7/30/2010	7/1/2010	9/7/2010	12/31/2011	The construction is under way for the roof replacement of five roofs on the campus of New Mexico Junior College. This is phase one. We have submitted two draws to date to the HED totaling \$597,868.53.	G	G	G
NEW MEXICO MILITA	RY INSTITUTE														Construction phase has begun. To date, the project is			
2008 6/30/2012	Legislative/Executive	Chaves	NMMI Pearson Hall Renovation	GOB	Y 5,000,	1,296,45	0 698,600	3,703,550	Construction phase of the project begun.  Work on project has	Construction in progress.  Work on project will continue in		12/1/2009	1/31/2011	1/31/2011	progressing well and is on schedule. Draws have been made and will continue to be processed. Work on the project in progress and NMMI continues to draw on available funds for this project. Expected to be completed	G	G	G
	Legislative/Executive		NMMI Deficiency Improvements	STB	Y 2,200,	000 831,00	7 619,734	1,368,993	commenced.	progress during quarter.	4/16/2010	4/15/2010	6/30/2011	6/30/2010	by March 2011.	G	G	G
NEW MEXICO SCHO	OL FOR THE BLIND 8	& VISUALLY IMP	ÄRED						One final invoice in the amount of \$11,741.00 remains outstanding. Building now in full operation and in	Pay outstanding invoice and close out project. Please note - \$55,000 of					Construction complete for new ECP site in Albuquerque with building in full operation in January 2009. Remainder of appropriation budgeted for ongoing Jack Hall Building Renovation project on the Alamogordo campus and originally scheduled for completion January 2010. After many extensions, Jack Hall Building Project reached substantial completion 7/20/10. One final invoice remains outstanding.			
2007 6/30/2011	Executive/Legislative		NMBVI Early Childhood Program Facility/Alamo	STB	Y 5,500,	5,433,25	9 28,193	66,741	project warranty period.	balance is designated for AIPP.		7/1/2007	12/1/2007	1/30/2011	Building now in full operation and in warranty period.	G	G	G
2008 6/30/2012	Legislative	Bernalillo	NMBVI Health, Safety, Accessibility Improve (Jack Hall - Alamogordo)	STB	Y 1,600,	000 1,598,57	0 3,680	1,430	After many extensions, Jack Hall Project reached substantial completion 7/20/10. One final invoice in the amount of \$1,429.80 remains outstanding. Building now in full operation and in project warranty period.	Pay outstanding invoice and close out project. AIPP waived March 2009.		5/1/2008	7/1/2010	1/30/2011	After many extensions, Jack Hall Project reached substantial completion 7/20/10. One final invoice remains outstanding. Building now in full operation and in warranty period.	G	G	G
2009 6/30/2013	Legislative/Executive	Otero	NMBVI Deficiency Improvements	STB	Y 2,300,	000		2 300 000	Contract has been executed between NMSBVI, PSFA and the design professional. Design work began December 7, 2010. NMSBVI has been informed that AIPP does not apply to this project.	Completion of design phase and proceed with bidding process.		12/7/2010	4/1/2010	12/30/2012	Design work began December 7, 2010.	G	G	G
	OL FOR THE DEAF							_,	11 7 1 3,	37								
2006 6/30/2010	Fidel (GOB sponsor)	Santa Fe	NMSD Dillon/Connor Halls Renovate	GOB	Y 7,000,	000 6,847,5	22 749,392	\$0 (Balance reverted)	Project completed	N/A		Complete.	Complete.	Complete.	Complete.	G	G	G
2007 6/30/2011	Executive/Legislative	Santa Fe	NMSD Improvements	STB	Y 5,500,	5,205,26	6,317	294,739	Project is nearing completion	Complete unfinished work. Construction documents 100%		1/16/2009	6/30/2010	6/30/2010	Project near complete	G	G	G
2008 6/30/2012	Legislative		NMSD Dillon Hall	STB	Y 2,591,		8 90,533		Definitive design complete	complete Construction documents 100%		2/28/2011	6/30/2012		Project out to Bid	G	G	
2008 6/30/2012	Legislative/Executive	Santa Fe	NMSD Dillon Hall - Phase 1  NMSD Deficiencies Improvements	GOB	Y 3,000,		-		Definitive design complete  Architect selected.	complete Start design work		2/28/2011 4/30/2011	6/30/2012		Project out to Bid  Design Programming phase	G	G	
NEW MEXICO STATI	FAIR	Carra i c	Time Doubleward Improvement	0.5	. 2,000,			2,000,000	7 Horitoot oolootou.	otan doorgin work		70072011	0/00/2012	0/00/2012				
2008 6/30/2012	Executive/Legislative	Bernalillo	State Fair Facilities & Grounds Improvement	STB	Y 2,000,	1,813,261.9	2 -	186,738	Projects Throughout Grounds	Projects Throughout Grounds		6/30/2011	6/30/2012	6/30/2012		G	G	G
2009 6/30/2013	_egislative/Executive	Bernalillo	State Fair Facility Upgrades	STB	Y 5,000,	000 4,248,65	1 71,647	751,349	Equestrian and Barn	Projects Throughout Grounds		6/30/2011	6/30/2013	6/30/2013	Flea Mkt lighting upgrade, Tingley Concourse and lighting improvements complete, Master Plan under contract. Downs at Albuquerque deferred maintenance also under contract.	G	G	G
2007/ 2010 6/30/2013	Governor	Bernalillo	State Fair Improvements	STB	Y 2,625,	000 1,288,19	5 366,265	1,336,805	improvements throughout Grounds. Signed Contract of \$1 million to upgrade indoor horse arena	Improvements to various equestrian parts of the grounds including start of upgrade of the Indoor Horse Arena		6/30/2011	6/30/2013	6/30/2013	Necessary deferred maintenance to improve equestrian facilities under contract. Upgrades to Indoor Horse Arena under contract equal to \$1.2 million.	G		
NEW MEXICO STATI	UNIVERSITY																	
2008 6/30/2012	Legislative	Dona Ana	NMSU Aggie Memorial Stadium	STB	Y 2,700,	000 2,073,58	9 57,952	626,411	Design for Phase 2 has been completed and contracts or bid are being arranged for construction. There are three contractual parts to Phase 2.	Begin construction on the three parts of Phase 2.	n/a	10/31/2008	3/31/2010	6/30/2010	Design for Phase 2 has been completed and contracts or bid are being arranged for construction. There are three contractual parts to Phase 2.	G	G	Y
2008 6/30/2012	Legislative	Lincoln	NMSU SW Center for Rangeland Sustainability	STB	Y 1,000,	294,51	6 247,016	705,484	Construction is approximately 65% complete.	Construction 80% complete.	n/a	10/31/2008	8/31/2010	12/31/2010	Construction is approximately 65% complete.	G	G	G
2008 6/30/2012	Legislative/Executive	Dona Ana	NMSU Arts Complex - Phase 1	GOB	Y 19,000,	000 4,027,38	0 677,563	14,972,620	Part 1 of the construction is 90% complete. Part 2 bids have been received. DD phase was completed and	Begin construction on Part 2 of the construction and receive bids on Part 3 (the balance of the project).		8/1/2010	8/1/2012	12/31/2012	Part 1 of the construction is 90% complete. Part 2 bids have been received and final GMP figures are being gathered.  Design is complete.	G	G	G
2008 6/30/2012	Legislative/Executive	Dona Ana	NMSU USDA Agricultural Center	GOB	Y 2,400,	263,25	2 59,410	2,136,748	CD phase is currently going	CD phase 65% complete.		6/30/2010	9/30/2011	12/31/2011	DD phase was completed and CD phase is currently going on.	G	G	
2008 6/30/2012	Legislative/Executive		NMSU Alamogordo General Classroom Building Renovate	GOB	Y 1,000,				Construction is 90% complete.			2/28/2010	6/30/2011		Construction is 90% complete.	G	G	G
	Legislative/Executive		NMSU Dona Ana East Mesa Center - Phase VI  NMSU Grants Infrastructure Renovation & Expansion	GOB GOB	Y 6,000,				CDs are about 60% complete.  Contracts have been signed and construction has started.	CDs complete and ready to bid.  Construction 65% complete.		8/31/2010 10/1/2009	) 12/31/2011 8/31/2010		CDs are about 60% complete.  Contracts have been signed and construction has started.	G	G	G
	Legislative/Executive	-	NMSU Carlsbad Allied Health & University Transfer Center	GOB	Y 3,000,				Construction is 30% complete.			11/30/2009			Construction is 30% complete.	G	G	G

_									(Ар	propriations ≥ \$1 million / 200 December 2010	07-2010)							
	G	Project on schedule	R	No activity or bonds not sold	B Appro	opriation expended or	project complete											
	Y	Behind schedule	х	Additional funds needed	1 1			<del></del>		<del></del>	<del></del>	Timeline	for completing project as a	applicable (Dates	s Only)		Progress Rating	1
	Reversion				Funding Bon			Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction		Bond Sold/Grant		Construction/
FY	Date	Sponsor	County	Project Description	Source Sol	ld Amount	Expended	Quarter	Current Balance	quarter Part 1 of the construction is	Milestone goal for next quarter Begin construction on Part 2 of the	or RFP Initiated	Acquisition	Purchase	Expended Project Status Part 1 of the construction is 90% complete. Part 2 bids have	Agreement/RFP	Plan / Design	Renovation/Other
20	9 6/30/201	3 Legislative/Executive	Dona Ana	a NMSU Arts Complex	STB Y	5,50	0,000 55,0	55,000	5,445,000	90% complete. Part 2 bids have been received.	construction and receive bids on Part 3 (the balance of the project).		8/1/2010	8/1/201:	been received and final GMP figures are being gathered. 2 12/31/2012 Design is complete.	G	G	G
NOF	THERN NEW	MEXICO STATE SCHOOL	OI.															
		0 Fidel (GOB sponsor)		a NNMSS-Espanola Teacher & General Ed Bldg	GOB Y	2.00	0,000 2,709,9	70 267.153	200.020	100% complete, Certificate of Occupancy was received	none	Done	Done	Construction completed	11/30/2010 100% complete			B
_20	06 6/30/201	O Fider (GOB sportsor)	RIO ATTIDA	a innings-espandia reacher a General Ed Bidg	GOB Y	3,00	2,709,9	267,153	290,030	Occupancy was received	none	Done	Done	Construction	11/30/2010 100% complete	В	-	В
													_	should be completed by				
20	08 6/30/201	2 Legislative	Rio Arriba	a Solar Energy Research Park : 08-3328	STB Y	2,00	0,000 469,4	11 251,109	1,530,559	Poured foundation & slabs.	Framing completed & roofing started	Done	Done	August, 2011 Construction	10/30/2011 Foundation and slabs poured	G	G	G
														should be completed by				
20	ng 6/30/201	2 Legislative/Executive	Dio Arribe	a Ben Lujan Learning Resource Ctr. Addition	GOB Y	5.00	0.000 403.9	16.155	4 506 080	Contract executed w/ contractor	Mobilize, Ground breaking, excavation, pour foundations	Dono	Done	November, 2011	1/31/2012 Contract executed	G	6	G
	0/30/201	2 Ecgisiaave/Excediive	INO AITID	Ben Edjan Ecanning Resource On. Addition	GOB	3,00	403,9	10,133	4,550,065	contractor	excavation, pour roundations	Done	Bone	Construction	175 172012 Ochladit Oxedated	G		- G
		]											_	should be completed by				
		2 Legislative/Executive		a Solar Engineering Research Park & Academy:08-4966	GOB Y	1,00	0,000 298,6	23 168,113	701,377	Poured foundation & slabs.	Framing completed & roofing started	Done	Done	August, 2011	10/30/2011 Foundation and slabs poured	G	G	G
OFF	CE OF MILITA	RY BASE PLANNING A	ND SUPPORT															
										Environmental Baseline Survey report in Draft;								
										Appraisal Report complete;					Project on Track; Air Force confirmed their intent to accept th			
										Landman services making steady progress AF does not					land gift; all elements of the process working very well togethe- Army Corps of Engineers; New Mexico State Land Office; Air			
										require an Environmental Assessment which is a new	Complete the application report to NMSLO; schedule the auction;				Force Special Operations Command; Air Force Real Property Agency; HQ USAF; Office of Military Base Planning and			
200										development; Legal firm working State application to	complete negotiations regarding mineral rights on designated sections				Support; and contractors supporting the Office of Military Basi Planning and Support. Objective: complete the land gift by	е		
20	10 6/30/201	4 Governor	Curry/Roosevel	t Cannon Air Force Base Land/Water Rights (06-227-BP)	STB Y	5,00	0,000 -	-	5,000,000	NMSLO;	of State Trust Land	N/A	N/A	N/A	N/A June 30, 2011.	G	Y	Y
OFF	CE OF STATE	ENGINEER/INTERSTA	TE STREAM CO	MMISSION														
															Funds committed to 7 Projects. Hackberry Dam: Construction Complete. Springer Dams: Town failed to keep previous	on		
										Springer Dams: Town issued					engineer on task and minimal investigations completed after years. New PFA signed. RFP issued. Engineer selected and			
										a new RFP for Engineering Services & OSE executed Pro	j l				investigations underway. Bloomfield Dam: Construction on-			
										Funding Agreement. Bloomfield Dam: Project in	Springer Dams: Begin Engineering				going. <b>Power Lake Dam:</b> Project for design services only.  Design complete. <b>EPAT:</b> (central NM) beta testing resulted in	n		
										Construction. Power Lake Dam: OSE approved Final	design services; Bloomfield Dam: Construction continues; Power Lake				a need to modify the software. Work Order for modification complete and Notice to Proceed issued. <b>Bluewater Dam:</b>			
										Design. EPAT: Negotiated amended Work Order for	Dam: Receive final invoice; EPAT: Issue NTP for amendment to Phase	,			Design complete. Owners requested to bid repair work.  Project Funding Agreement pending. Alto Dam: Village issue	od.		
20		1 Legislative/Executive	Statowid	e Dam Rehab Statewide	STB Y		0.000 1.664.9	10 500,580	3,335,060	Phase 1 as a result of Beta	; Alto Dam: Prepare Project Funding agreement and Village issue RFP.	3/30/2009	8/30/2009	10/30/2010	RFP for engr service. Project Funding Agreement Pending 4/30/2011 receipt of cost estimates.	6	G	Y
	0/30/201	Legislative/Executive	Statewice	Dani Keliab Statewide	316 1	5,00	0,000 1,064,9	500,560	3,333,000	resurig.	agreement and village issue IN F.	3/30/2009	0/30/2009	10/30/2010		G	G	
															Although the Pecos Settlement has been implemented, ISC remains slightly short of the Settlement water-right acquisition			
										Contracts were initiated to purchase an additional 239.4	To close on 139.4 water right acres				minimums, and well short of the ultimate amounts prescribed by the Settlement. Thus, ISC will be attempting to acquire			
20	08 6/30/201	2 Legislative	Statewide	Pecos River Settlement-Land & Water	STB Y	1,80	0,000 1,303,7	95 681,519	496,205	water-right acres .	before December 31, 2010.	N/A	N/A	N/A	6/30/2010 additional water rights during the remainder of FY 11.	G	G	G
															Final Design Complete. Federal Permits received Oct 1.			
															Federal Permits delayed by 4 months which push project bac 1 year. Bid Documents need to be prepared and project bid	k		
															with the understanding that funds will be reauthorized.  Contractor has significant preconstruction activities including			
															geotechnical investigation of the foundation and possible design change to accommodate findings. All preconstruction			
											Complete bid preparation documents	s			activity will occur during the summer 2011. Construction of dam in summer of 2012. Construction must be completed			
										Final Design Approved.	and O&M Manual. Receive Federal Permits. Prepare Bid Documents and	1			before winter shuts down the site or spring runoff may wash away a partially completed dam. Funds need to be			
20	08 6/30/201	2 Legislative	Tao	s Cabresto Dam Repair	STB Y	3,20	0,000 -	-	3,200,000	Waiting on Federal Permits.	bid project.	9/15/2007	6/30/2010	6/30/2013	12/31/2013 reauthorized.	G	G	Y
															Although the Pecos Settlement has been implemented, ISC			]
										Execute contracts for the					remains slightly short of the Settlement water-right acquisition minimums, and well short of the ultimate amounts prescribed			]
20	6/30/200	9 Legislative	Statewide	e ISC Land/Water Rights for Well Fields	ACF n/s	a 4,50	0,000 4,334,2	91,450	165,719	purchase of nearly 1,000 acres of land and water rights		N/A	N/A	N/A	by the Settlement. Thus, ISC will be attempting to acquire additional water rights during the remainder of FY 11.	Y		
										Ponderosa Dam: Completed Project Funding Agreement;	Ponderosa: Engineering Design				Ponderosa Dam: Funds will be used to complete design.			1
										San Mateo: Reviewed Preliminary Engineer Report;	begins; San Mateo: OSE Issue new				Preliminary Investigations begins in October. San Mateo: Funds will be used for Design Only. RFP will be issued in late			
20	07 6/30/201	1 Executive/Legislative	Statewid	e Acequia Water Storage	GF/STB n/s	a 1.50	0.000 17.2	50 17.250	1 482 750	Cabresto: Federal Permit received.	complete design. Cabresto: Bid Project.	9/30/2008	12/31/2010	1/31/2010	October for engineering services by OSE. Cabresto: Funds 6/30/2013 will be used to supplement construction needs.		Y	
20	0/30/201		StateWith		G17G1B 11/1	. 1,50	0,000	17,250	1,402,730			5,53/2000	120112010	.,01/2010	The project is funded by an appropriation to the Indian Water	-		
															Rights Settlement Fund. Progress on all three pending settlements continues. Federal authorizing legislation for the			]
															Navajo Settlement was passed and signed by President Obama in March 30, 2009. Federal authorizing legislation wa			
200	7/														introduced for both the Taos and Aamodt Settlements on May 4, 2009 and May 15, 2009, respectively is currently in the			
20	09 6/30/201	3 Executive/Legislative	Statewide	e Indian Water Rights Stlmnt-Navajo/Taos/Aamodt	STB N	10,00	0,000 -	-	10,000,000		Not set.			-	Senate.	R		
										100								
										ISC convened a panel of technical experts and								
										academics to craft hydrologic studies in the Salt Basin to								
										reduce uncertainties and to gain an understanding of								]
										water resource adequate to provide a basis for decisions								]
										on if and how to develop any	ISC contracts with!							
		.]								resource available. ISC is negotiating contracts for the	ISC contracts with selected consultants, issues work orders to				No update received. Studies are continuing with NM Tech;			]
20 20		1 Legislative/Executive	Multiple Co.	Salt Basin Water Project	GF/STB n/s	a1,00	0,000 958,0	11 398,711	41,959	necessary work with chosen consultants and the USGS.	selected contractors, and work begins No change in milestones.	s. Complete	N/A	N/A	USGS; Sandia Labs and other contractors. No change in status.	R		
							-			•			-			-	•	

									(\range \text{P})	December 2010									
	G Y	Project on schedule Behind schedule	R No activity or bonds not sold X Additional funds needed	В	Appropriation expended or project complete  Timeline for completing project as applicable (Date				applicable (Dates	Only)	]		Progress Rating						
	Reversion			Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
FY	Date	Sponsor	County Project Descrip		Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
											Complete an MOU with NMED to manage the funds that will contribute								
2008	6/30/2012	Legislative	Multiple Co. Navajo Water Pipeline (see line 245)	STB	Υ	1,250,000	-	-	1,250,000		towards the ongoing construction costs currently being incurred.		Complete		6/30/2010	No progress in two quarters. Bonds sold June 2008. Working on agreement so that NMED can manage the funding.	R		
2009	6/30/2013	Legislative/Executive	Statewide Bloomfield Dam	STB	Υ	1,500,000	805,030	805,030	694,970	Project in Construction	Project in Construction	10/1/2009	9/1/2009	1/1/2010	6/30/2011	Project in Construction	G	G	G
											Hatch Dam: Complete review of design and advise engineer of					Bonds Sold. Hatch Dam: Design received from engineer is deficient. Redesign required. Cabresto Dam: See Cabresto			
2010	6/30/2014	Legislative/Executive	Multiple Co. Dam emergency repair	STB	N	1,000,000			1,000,000	Received Hatch Design. Approved Cabresto Design	deficiencies. Cabresto: Prepare bid documents and bid project.	12/31/2010	6/30/201	1 12/31/2012	6/30/2013	status report. Bluewater: Working with owner to use statewide funds (07-6437)	G	Υ	
PUBLI	C EDUCATIO	N DEPARTMENT																	
2006	6/30/2010	Fidel (GOB sponsor)	Statewide Public School and Juvenile Detention Fac	ilitiy Library Book Acquisition GOB	Y	3,000,000	2,494,489	39,895	505,511	Received all final reimbursement requests from school districts.	To pay all final reimbursement requests and revert the remaining balances.	9-1-07 N	l/A	N/A	6-30-10	Voters approved the sale of the GOB in the general election held on November 6th, 2006. The bonds were sold on March 1st, 2007. PED made allocations on a per membership basis to all school districts. Funds will be distributed on a reimbursement basis and do not expire until June 30, 2010. The project is now expired and the districts were sent a letter on September 15, 2010 stating that all final RIRs must be submitted by October 15, 2010 or the funds will revert. Sa million was allocated to 6 districts to construct 9	Y	Y	Y
2008	6/30/2012	Legislative/Executive	Statewide Pre-Kindergarten Classrooms	STB	Υ	3,000,000	1,011,503	167,536	1,988,497	full. Gadsden and Red River	To ensure all school districts are making progress with their project and to ensure all project plan approvals	8-30-08 N	1/A	N/A	6-30-12	olassrooms. School districts are in the process of submitting project plans to PSFA. Central Consolidated Schools completed the construction of their 2 awards. 3 other districts have received approval from PSFA and PED. Only 2 districts lack approval from the state.	G	G	G
2008	6/30/2012	Legislative/Executive	Statewide Public School Library Acquisitions	GOB	Y	3,000,000	1,866,103	1,379	1,133,897	Bonds were sold in the GOB09 bond sale in May 2009. To continue receiving reimbursement requests.  Awards were made to 4 school districts for a total of 6 new pre-k classrooms. To	To continue receiving reimbursement requests.	N/A N	1/A	N/A	6-30-12	Allocations were made to every school district, charter schools and juvenile justice centers on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests. Funds have a reversion date of June 30, 2012 \$2,000,000 allocated to 4 districts totaling 6 schools. The money will be used to construct 6 Pre-K classrooms. The districts were sent award letters notifying them of their		G	G
2009	6/30/2013	Legislative/Executive	Statewide Pre-Kindergarten Classrooms	STB	Y	2,000,000	-	-	2,000,000	begin approving project plans through PSFA for those districts ready to begin the	To continue approving project plans through PSFA for those districts ready to begin the project.  To continue receiving reimbursement	11/1/2009 N	I/A	N/A	6/30/2013	allocations and the project plan approval process will begin.  The entire amount of \$5,000,000 has been obligated. In the	G	G	G
2009	6/30/2013	Legislative/Executive	Statewide School Bus Replacement	STB	Υ	5,000,000	4,547,601	58,713	452,399	reimbursement requests.	requests.	N/A N	I/A	N/A	6/30/2011	process of receiving reimbursement requests from the districts.	G	G	G
SAN J	JAN COLLEG	E																	
	6/30/2012 PORT AUTH	Legislative/Executive	San Juan SJC Health Sciences Center	GOB	Y	5,000,000	1,882,426	1,320,067	3,117,574	Continued construction of project.	Continued construction of project.		12/31/201	0 6/30/2012	6/30/2012	Project is materially underway.	G	G	G
2004 2007	6/30/2011	Governor	Sierra Southwest Regional Spaceport/A04-0184/	/07-6099 STB	Y	4,000,000	3,480,634	_	519,366	The majority of the remaining balance is encumbered to URS - Architect/ Engineer for the terminal hanger facility (THF) at NMSA	An adjustment to the encumbrance will spend \$155,715 for THF construction					Reauthorization in Laws of 2007 removes contingency on receipt of federal and other funds. New language allows for design and construction of roads, runways, and other infrastructure. URS Corporation has been awarded a \$4.2 million contract for the design, architecture, and engineering of the terminal hangar facility at the Virgin Galactic building. The contract was sent to DFA March 2008 for approval. Contract balance will be paid out of the \$33 million spaceport capital appropriation. Construction Managements Services for Spaceport America Sierra Electric Co-op Agreement	G		
2006	6/30/2012	Governor	Dona Ana/Sierra Spaceport Authority	STB	Y	33,000,000	19,792,562	-	13,207,438	Construction in progess:ARFF construction is at 78.4%complete. The site enabling project is now at 83.1 complete, and the THF Apron is at 96.4% complete.	Construction bid package for the communication package is the final construction bid package and will be let in the 4th Quarter of this year			7/22/2009		Construction is in progress. Site Enabling and Airfield, Water, Wastewater, Fuel Storage, Site Electrical, Internal Roads, Terminal Hangar Facility, Terminal Hangar Apron, Fencing & Gates and Fire and Security contracts awarded. The communications package was let and the bid opening was held on 12/10/10.  Construction is in progress. Site Enabling and Airfield, Water,	G	G	G
2006	6/30/2012	Governor	Dona Ana/Sierra Spaceport Authority	STB	Y	33,000,000	10,222,503	5,856,900	22,777,497	Terminal Hangar Facility Construction is at 74% complete.	Construction bid package for the communication package is the final construction bid package. Bid opening was held on 12/10/10.			7/22/2009		Wastewater, Fuel Storage, Site Electrical, Internal Roads, Terminal Hangar Facility, Terminal Hangar Apron, Fercing & Gates and Fire and Security contracts awarded. The communications package was let and the Bid Opening was held on 12/10/10.	G	G	G
2006	6/30/2012	Governor	Dona Ana/Sierra Spaceport Authority	STB	Y	34,000,000	24,947,392	23,168,423	9,052,608	The Fencing and Gates construction is at 44% complete	Funding will be utilized for infrastructure.			7/22/2009		Construction is in progress. Site Enabling and Airfield, Water, Wastewater, Fuel Storage, Site Electrical, Internal Roads, Terminal Hangar Facility, Terminal Hangar Apron, Fencing & Gates and Fire and Security contracts a	G		
2008	6/30/2012	Executive/Legislative	Dona Ana/Sierra Spaceport Authority	STB	Y	7,500,000	1,791,121	612,602	5,708.879	The Internal Roads contract was transferred to this fund and construction is now at 87.5% complete.	Funding will be utilized for infrastructure	N/A		7/22/2009		Lunar Lander Pads installed in support of the Vertical Launch Range Development. All conditions for funding have been met so funds can be utilized for roads, rights of way, design and construction of drainage, paving improvements and transportation infrastructure improvements.	G	G	G
	RSITY OF NE			3.5		11	, ,		-11310										
2008		Legislative/Executive	Taos UNM Taos Classroom Completion Project	t - Phase IV GOB	Υ	3,300,000	3,027,674	22,208	239,326	100% Construction Completion	Closeout	11/1/2008	3/1/2009	9 12/1/2009	6/30/2011	In Closeout Phase	G	G	G
		Legislative/Executive	Bernalillo College of Education Renewal - Phase II	GOB	Υ	6,000,000	59,516			In Planning for smaller scope than original	Complete Design	1/1/2009		11/18/2013		In Planning Phase	G	G	
		Legislative/Executive	Bernalillo UNM Biology Building Renovation & Expar		Υ	5,000,000	3,796,396	1,879,736	.,,	Ĭ	65% Construction Completion	11/1/2008	10/12/2009	6/17/2011		In Construction Phase	G	G	G
							<del></del>				<del>-</del>						<del></del>	<del></del>	

											December 2010									
			<u></u>																	
G	Project	t on schedule	R	No activity or bonds not sold	В	Appropriati	on expended or project	complete									1			
Y	Behind	d schedule	X	Additional funds needed									Timeline	for completing project as a	oplicable (Dates	Only)			Progress Rating	
Reversi					Funding		Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
FY Date	e	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
	Chave Head of the Crawell Lope:	Arnold-Jones, Chasey, Berry, vez, Fox-Young, Hall, Larranaga, a, Park, Picraux, ehm, Saavedra, Sandoval, Ingberg, Beffort, loitano, Carraro, vens, Komadina, zz, Nava, Ortiz Y Pino, Payne, Robinson, Ryan,																		
2007 6/30/2	2011 Sr	nyder JG Taylor	Bernali	IIo UNM Hodgin Hall Renovate & Repair (Phase 1 of 2)	STB	Y	1,153,697	996,802	242,814	145,358	74% Construction Completion.	90% Construction Completion	11/1/2008	8/1/2009	3/18/2011	6/30/2011	In Construction Phase	G	G	G
2008 6/30/2	2012 Legis	slative/Executive	Bernali	lo UNM Dental Facilities	GOB	Υ	7,000,000	1,451,167	281,656	5,478,833	24% Construction Completion.	50% Construction Completion	4/9/2009	9/30/2010	7/1/2011	7/1/2011	In Construction Phase	G	G	G
2009 6/30/2	2012 Legis	slative/Executive	Bernali	llo UNM Film & Digital Media @ Mesa del Sol	STB	Υ	4,000,000	3,519,381	157,504	440,619	Occupancy	Closeout	4/1/2009	10/1/2009	8/1/2010	6/30/2011	In Warranty & Closeout	G	G	G
2009 6/30/2	2013 Legis	slative/Executive	Bernali	Ilo UNM Nano-Bio Technology Build-out	STB	Y	2,000,000	270,042	92,129	1,709,958	25% Construction Completion.	50% Construction Completion	6/22/2009	2/15/2010	2/28/2011	6/30/2011	In Construction Phase	G	G	G
2007/												Bid and award of construction								
2010 6/30/2	2013	Governor	Bernali	UNM Baseball Stadium	STB	Y	2,000,000	14,670	14,670	1,965,330	In Programming Phase	contract	3/15/2010	12/31/2010	12/1/2011	6/30/2012	In Programming phase.	G	G	
WESTERN NEW	W MEXICO U	UNIVERSITY																		
2008 6/30/2	2012 Legis	slative/Executive	Gra	nt WNMU Infrastructure	GOB	Y	6,000,000	114,312	51,028		Castorena Hall Renovation, Light Hall-Phase I). Contract was awarded for Light Hall-	Light Hall-Phase I: Complete framing and interior rough plumbing. Juan Chacon Bidg and Castorena Hall Renovation: Award projects in February of 2011 and initiate construction in March 2011.	12/30/2011	6/30/2011	6/30/2012	6/30/2012	Projects include the following: Light Hall - Phase I: \$202K; Castorena Hall Renovation for \$2.538M; Juan Chacon Bidg Renovation for \$2M. Bonds sold May 28, 2009. Multiple projects are being undertaken with staggered dates of completion and other projects continue to be prioritized.	G	G	
2008 6/30/2	2012 Legis	slative/Executive	Gra	int WNMU Chino Computing Center Renovation	GOB	Y	2,000,000	42,874	-	1,957,126	Completed 70% of engineering and architectural	Complete engineering and architectural design. Project bid to be awarded in February of 2011. Construction to be initiated in March of 2011.	3/31/2011	9/30/2010	6/30/2012		Bonds sold May 28, 2009. Project completion date is anticipated in August of 2011. This project is being supplemented by \$400,000 from severance tax funding and \$95,000 from GO bond funding allocated from above project. Severance tax funding was used for expenditures during last quarter and will continue to be utilized until depleted.	G	G	
				ТОТ	AL		\$ 849,892,346	\$ 416,800,258	\$ 79,346,773	\$ 393,285,370			1					1		

	LEGEND			
G	Project on schedule	143		
Υ	Behind schedule or little activity	5		
R	No activity or bonds not sold			
Total Ad	tive Projects > \$1 million	202		
Other re	port information:			
В	Appropriation expended or project complete	19		
Y	Additional funds pooded			

1/20/2011 Page 14 of 14