Legislative Finance Committee Capital Outlay Quarterly Report (Appropriations > \$1 million / 2005-2009) June 2010 Index

AGENCY	PAGE NUMBER
Administrative Office of the Courts	1
Aging and Long Term Services Department	1
Central New Mexico Community College	2
Children, Youth and Families Department	2
Clovis Community College	2
Corrections Department	2
Court of Appeals	2
Cumbres & Toltec	2
DFA - Local Government Department	2-4
Department of Cultural Affairs	4-5
Department of Health	5
Department of Homeland Security	5
Department of Indian Affairs	5-6
Department of Information Technology	6
Department of Military Affairs	6
Department of Public Safety	6
Department of Transportation	6-7
Eastern New Mexico University	7
Economic Development Department	7-8
Educational Retirement Board	8
Energy, Minerals & Natural Resources Department	8-9
Game & Fish Department	9
General Services Department	9-11
Higher Education Department	11
Luna Community College	11
Mesalands Community College	11
Miners' Colfax Medical Center	11
New Mexico Environment Department	11-12
New Mexico Finance Authority	12
New Mexico Highlands University	12
New Mexico Institute of Mining & Technology	13
New Mexico Junior College	13
New Mexico Military Institute	13
New Mexico School for the Blind & Visually Impaired	13
New Mexico School for the Deaf	13
New Mexico State Fair	13
New Mexico State University	13-14
Northern New Mexico State School	14
Office of Military Based Planning and Support	14
Office of the State Engineer/Interstate Stream Commission	14-15
Public Employees Retirement Association (PERA)	15
Public Education Department	15-16
San Juan College	16
Santa Fe Community College	16
Spaceport Authority	16
University of New Mexico	16-17
Western New Mexico University	17

		Project on schedule	0	No activity or bonds not sold	B Appropriat	tion expended or project	complete		September 2010									
	Y	Behind schedule		Additional funds needed	В Арргоргіа	tion expended or project	complete		1	.	Timeline f	or completing project as a	pplicable (Dates	Only)]		Progress Rating	
FY	Reversion Date	Sponsor FFICE OF THE COUR	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
1 2007		Legislative/Executive		Court Projects Statewide	STB Y	2,000,000	1,970,759	129,354 29,241	\$129,354.73 expended last quarter. \$25,691.96 has been pre-encumbered for various projects in several District Courts.	To encumber the remaining available budget of \$3,548.78		<i>V</i> A	N/A	Funds to be expended by 6/30/2011	The 3rd District has completed their projects. The 4th Districts security and video conferencing projects are completed. The 6th and 12th Districts have purchased their furniture & equipment. The 8th District purchased a vehicle and completed their project. The funds allocated to 13th District for furniture and equipment for new courthouse 999.2K has been expended and the projects have been completed. The 9th District Court has purchased the file system. The AOC projects are completed. \$25,691.96 has been pre-encumbered; a balance of \$3,548.78 is remaining to be encumbered.		G	G
2 2009	6/30/2012	Legislative/Executive	Statewide	AOC, Magistrate, and District Courts Statewide	STB Y	1,000,000	247,571	175,892 752,42\$	\$175,892 was expended last quarter. \$160,375.02 has been encumbered for the AOC, Santa Fe, Los Alamos, and Moriarty Magistrate Courts.	To encumber 50% of the remaining balance of the appropriation for Magistrate Court projects.	N/A N	N/A	N/A	Funds to be expended by 6/30/2011	RFP has been finalized and award is in process \$200,000 for Assistive Listening Devices 50% of the award has been expended. Projects - \$100,000 will be encumbered for Moriarty Magistrate 70% has expended, \$40,000 for Los Alamos Magistrate is complete, \$50,000 for Snata Fe Magistrate is 75% complete, and \$12,000 for FTR Installations is completed. Balance will be used for various small projects in several magistrate courts throughout the state. \$160,375.02 has been encumbered; a balance of \$592,054.12 is remaining to be encumbered. Bonds sold. The budget upload has been completed to move the HB-5 projects into the new statewide STB Fund (89200).	G	G	G
3 2010	6/30/2014	Legislative/Executive	Statewide	Security enhancements, furniture, equipment, and other infrastructure	STB Y	1,000,000	-	- 1,000,000	N/A	N/A	N/A N	I/A	N/A	6/30/2014	The projects were budgeted under the following journal entry numbers: 1040499705 and 1050499705 on 9/14/10.	Υ		
5 AGING	ND LONG T	TERM SERVICES DEP	ARTMENT															
6 2006	S (70 (70 40	Legislative/Executive	December 1	Albuquerque Senior Center Central Kitchen (see line 59)	GOB Y	3.000.000	30.000			Finalize excavation of site and grading. DFA-Capital Outlay Unit has requested the city to submit request for payment as 1st and final. It would only be a one time draw estimated to be drawn in 6-8 mos.	January 2009	3/9/2009	6/1/2010	6/4/004-4	This project will replace John Marshall Senior Kitchen as a fully equipped senior kitchen to cook for 1,000 to 2,000 home delivered and congregate meals each day for Albuquerque and Bernalillo County seniors. Plan and design phase is complete. Pre-construction meeting was held on 7/11/10, breaking ground on 7/20/10, notice to proceed issued 8/9/10. The bldg, is estimated to be 10,000 sq ft to include a commercial kitchen, admin offices, exterior work spaces and transportation unit for senior affairs. Construction of facility is expected to take 303 days, June 2011. State Board of Finance and DFA has provided interpretation of legislative language in allowing city of Albuquerque to continue with project to completion with a valid third party contract.	,		v
6 2006	6/30/2010	Legislative/Executive	Bernaillio	Albuquerque Senior Center Central Nichen (see line 59)	GOB Y	3,000,000	30,000	- 2,970,000	Contractor has completed all	be drawn in 6-8mos.	January 2009	3/9/2008	6/1/2010	6/1/2011	completion with a valid third party contract.	Y	Y	Y
7 2006	6/30/2010	Legislative/Executive	Rio Arriba	Santa Clara Pueblo Adult Daycare Facility	GOB Y	1,600,000	1,584,000	91,780 -	framing, roofing, paint touch- ups, carpeting, bathroom fixtures. Project is complete with a small balance of \$.02 reverted back to the GOB.	Project is complete and facility is open as the Santa Clara Pueblo Adult day care and other services provided to the seniors in the area.	9/24/2007 J	anuary 2008	April 08-Oct 09	6/30/2010	Project is complete and facility is open as the Santa Clara Pueblo Adult day care and other services provided to the seniors in the area. Currently the pueblo is still seeking a certified director to operate the facility.	В	В	В
2010/2 8 008	6/30/2014 6/30/2010	Legislative/Executive	Statowirte	Senior Center Vehicles Statewide	GF n/a	3.000.000	1.839.603	97.407 1.160.397	Closed and completed purchase of vehicles for 39 of the 40 contracts issued. 2 projects have been SWAPPED AND CLOSED per Laws of 2010 SB 182 with STR	Close the final project. County has received state bid and will have vehicle by next quarter. Out of the 1,160,397 a total of \$933,338.87 has reverted per Laws of 2010 SB 182 and swapped with Severance Tax Bonds.	8/8/2008	9/1/2000	ongoing to	6/30/2010	40 projects are completed and/or closed. Two (2) projects were closed per Laws of 2010 SB182-SWAP from General fund to Severance Tax Bond issuance which totals \$933,338.67. Total amount reverting back to the general fund is \$247,058.48. A total of \$150,000 reverted due to non-compliance or untimeliness of following procurement in purchasing vehicles for four entities due to the freeze and approval time with entities to procure goods. The following reverted full appropriated amounts: San Miguel County, Catron County, Laguna Pueblo and San Felipe Pueblo. The premaining halance are small balances to be reverted.		G	·
9 2008		Legislative/Executive		Senior Center Renovation & Code Compliance	GOB Y	1,089,228	202,239			Executed the remaining 5 contracts. The following has not submitted a partially executed contract: McKinley County, T or C, Navajo Nation, and Laguna Pueblo Expend 10-15% of funds for projects underway with renovations to address code issues	7/15/2009	12/15/2009			6 of 15 fully executed contracts for progression of finalizing bids for renovations. These projects are addressing code deficiencies for replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, and replacement of damaged floors. Completed 6 projects of 32. ADA compliance doors were installed/or replaced at Bloomfield and Santo Domingo Pueblo Fire suppression system installed at the Taos Senior Center, Raton and Ruidoso senior centers repaired leaking roof, MEG installed garbage disposal steam table and 3 compartment		G	Y
10 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Alteration Renovation - Other	GOB Y	1,468,760	446,892	143,947 1,021,868	contracts for 35 projects, 27 contracts are in place, project for Navajo Nation still pending	Execute 8 remaining contracts by next quarter, The following entities have not submitted a partially executed contract: Rio Arriba county, Village of San Jon, Navajo Nation and Picuris Pueblo.	7/15/2009	12/15/2009	3/1/2010	6/30/2012	Continue to process contracts, received 27 fully executed contracts for progression of projects 15 in the process of A/E, 4 projects completed. These projects are renovations to replace existing HVAC systems, renovations to parking lots, minor improvements to commercial kitchens, installation of security systems, storage units, and exterior renovations to existing 2 facilities.		G	Y
11 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Other Equipment	GOB Y	1,839,402	241,994	163,751 1,597,408	contracts for 35 projects; 29 contracts in place, however another 52 contracts in the process for statewide AAA	Encourage the grantees to start bids for projects and/or P/D and expend funds timely. Requesting projects to follow procurement to purchase equipment Several entities have not submitted a partially executed agreement.	7/15/2009	12/15/2009	3/1/2010	6/30/2012	Continue to process contracts, received 29 fully executed contracts for progression of projects 2 completed. This appropriation will help purchase and install equipment such as: tables/chairs, exercise equipment, office furnishings and automatic door openers.	G	G	Y
12 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Major Renovations/Construction	GOB Y	9,464,554	1,187,217	379,906 8,277,337	contracts for 17 projects; 15	Execute remaining 2 contracts by next quarter, encourage the grantees to start bids for projects and/or P/D and start expending timely. Mora county and City of Rio Rancho has not submitted a partially executed contract	t t 7/15/2009	12/15/2008	3/1/2010	6/30/2012	Continue to process contracts, received 15 fully executed contracts for progression of projects. 5 in progress with bids for construction, 2 are in construction phase, 3 are working on design. 9 of the 17 projects are newly constructed senior centers to meet demand of senior growth. 8 of the 17 are major renovations to the facilities to address aging facilities. City of Hobbs and Hondo Valley Senior Centers have completed the purchase and construction of prefabricated facilities. Taso Pueblo is near completion, however have a encountered obstacles with connection of water/sewer lines.	G	G	Y

			roject on schedule	P						September 2010								
			ehind schedule		No activity or bonds not sold Additional funds needed	В Арргоргіа	tion expended or project	complete				Timeline for completing project as a	applicable (Dates	Only)			Progress Rating	
F	Reve Y Da		Sponsor	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement Plan, Design, Land or RFP Initiated Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
13 <u>20</u> 1			egislative/Executive		Senior Center Code Compliance and Other Renovations Senior Vehicles	STB Y	2,700,000	165,495 584,588		contracts executed in the RFP process/bids; 2 projects underway with code renovations In the process of executing all contracts for 28 projects; 25 contracts executed. Two contracts completed and	Executed all contracts by next quarter, encourage the grantees to start bids for projects and/or P/D. City of Rio Rancho has submitted a partially executed contract. Re-bidding process for vehicle purchases due to freeze. Execute remaining 3 contracts. Chaves county, city of Las Cruces and Cochiti Pueblo have not submitted due reissuance disregarded from the 10/09 freeze.	7/15/2009 12/15/2009			Contracts out to all grantees, received 20 fully executed contracts for progression of projects. Two projects underway with renovation to meet code/ADA requirements. These projects are addressing code deficiencies for replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, and replacement of damaged floors. Bonnie Dallas and Blanco Senior Centers have currently addressed ADA renovations and upgrades through San Juan County. Received 25 fully executed contracts. Purchases for vehicles in the re-bidding/selection process for several contracts due to freeze. Two types of vehicles identified to be purchased out of this appropriation which are hot wheel vehicles and handicapped accessible vans. Delay in procurement due to freeze and procurement process readdressed in most entities.	G G	G G	G
16 CE	NTRAL NE	EW MEXIC	CO COMMUNITY COI	LLEGE											Asshitaat anginaar in washing on the design development			
17 2	008 6/30	0/2012	Legislative/Executive	Bernalillo	CNM Westside Campus - Phase 3	GOB Y	12.000.000	112,263	84.674 11.887.737	Finished schematic phase	Design Development Phase	11/30/2010	11/30/2012	5/31/2012	Architect engineer is working on the design development phase. Total budget for this project is \$24M; CNM will pay	G	e	
18			ND FAMILY	Bernaillio	CNW Westside Campus - Priase 3	GOB 1	12,000,000	112,203	04,074 11,007,737	Finished schematic phase	Design Development Phase	11/30/2010	11/30/2012	5/31/2012	φ12IVI.	G	G	
20 <u>2</u> 21	008 6/30	0/2012	Executive/Legislative	Statewide	Domestic Violence Shelters Statewide	GF n/a	2,000,000	61,629	61,629 1,938,371	All agreements have been completed. Expenditures have been incurred.	Department expects to expend more than in the prior quarter as all the agreements are now in place and the work activity at the sites will be increasing.			6/30/2012	All agreements are in place. CYFD has received several invoices from the providers and have paid these. Project is moving forward.	Y		
23 2	008 6/30	0/2012	Legislative/Executive	Curry	CCC Allied Health Building - Phase 2	GOB Y	4,000,000	-	- 4,000,000	Design work is 90% complete	RFP for construction to be done and contract to be awarded.	11/1/2009 9/30/2010	12/31/2011	5/31/2012	Design work is in progress and RFP is scheduled for fall 2010. Project is on schedule.	G	G	
24 25 CC	RRECTION	NS DEPA	RTMENT															
26 0	007 6/3	0/0044	Legislative/Executive	Dana Wi	Camino Nuevo Kitchen/Roof	STB Y	1.000.000	979.819		Construction completed. Warranty phase of project.	Construction completed. Warranty phase of project.		11/30/2009	24/2044	Project is 99% complete, pending final payment of invoice on architect fees. Invoice will be paid once PCD approves. NMCD is in the process of rolling the budget forward through DFA and will re-encumber \$2,547.62 to pay this invoice plus and additional \$900 to cover the cost of the warranty inspection which should occur in March of 2011. This leaves a balance of \$16,733.38 after the document gets encumbered. Balance includes \$10,000 in the 500 category for Arts in Public Places (AIPP) with remainder to be reverted. An amount of \$6,733.38 should revert, unless additional funds are needed for the roof. Department was notified that additional items may be needed for completion of the roof which is still pending further information.			
27	URT OF A		_	Bernaillo	Carmino Nuevo Nicheli/Roof	31B T	1,000,000	979,819	- 20,181	warranty phase or project.	priase of project.	n/a completed	11/30/2009	3/1/2010	inormation.	G	G	G
2	008/		Legislative/Executive	Bernalillo	Court of Appeals Building - Alb	STB Y	6,000,000	5,470,,015	202,937 529,985	Resolved most outstanding punch list issues	Installation of furniture, fixtures and equipment to be nearly finalized. Punch list issues addressed and work complete for these items. Finish installation of courtroom audio/visual equipment. Complete commissioning of building to achieve Gold LEED certification.		3 7/1/2008	6/30/2012	Construction is 100% complete. Moved into the new Pamela B. Minzner Law Center in December 2009. Appropriation balance was reauthorized by legislature and made available to purchase a library conference table, additional computers, large ladders for maintenance, benches for lobby area, storage shelving, and other items that were not transferred from previous building.	G	G	Y
31 CL	MBRES &	TOLTEC																
32 2	007 6/30	0/2011	Legislative/Executive	Rio Arriba	Cumbres & Toltec Track & Locomotive Upgrade	STB Y	1,000,000	1,000,000	18,212 -	Completed track pan. Completed installation of ties	n/a		8/31/2010	8/31/2010	Project complete	В	В	В
33 20	09 6/30/2	2013 L	egislative/Executive	Rio Arriba	Cumbres & Toltec Track Rehabilitation	STB Y	1,000,000	1,000,000	102,189 -	& rock ballast under this portion of the track upgrade project.	n/a		8/31/2010	8/31/2010	Project complete	В	В	В
35 DF	A-LOCAL O	GOVERN	MENT DEPARTMENT	Т						Project complete final pay								
36 2	005 6/30	0/2010	Governor	Statewide	2 Colonias Initiative Dona Ana (Proj ID 05-1458)	GF n/a	5,000,000	5,000,000		\$4,921.44 Reverted - Project Closed	Project Closed. For 07-5572 - balance of \$7919.09 will be encumbered for Colonias	10/05/2005		6/30/2010	Project closed - remaining balance of \$4,921.44 reverted.	В	В	В
37)7/2	GF - /2011 / STB - 0/2013	Legislative/Executive	Statewide	Colonias Infra Imp & Emergency Wastewater System (GF Proj ID 07- 5572 swapped for STB Proj ID 09-3907 for \$2M)	GF/STB Y	5,500,000	5,258,669	337,014 241,331	Lordsburg projects.	project. For 09-3907- \$191,093 for two (2) projects: Eddy County and City of Lordsburg are anticipated to be complete by Dec. 2010. Will finalize grant agreement for balance of \$42,319.	11/1/2007			All projects are moving forward. DFA and technical assistance partners are working with entities on projects. Balance of \$7919.09 from 07-5572 will be encumbered and used for Colonias project. Awaiting final grant approval for \$42,319 balance. Ten remaining projects are moving forward. DFA and technical assistance partners are working with entities on	G	G	G
38 2	009 6/30	0/2013	Legislative/Executive	Statewide	Colonias Infrastructure Improve (GF Proj ID 08-3949 swapped for STB Proj ID 09-3820 for \$2,911,376)	STB Y	4,000,000	2,303,399	578,659 1,696,601	Ten remaining projects continue to move forward.	Ten remaining projects will be completed by December 2010.	10/1/2008			projects. Anticipate all projects will be completed by December 2010.	G	G	G
39 2	009 6/30	0/2013	Legislative/Executive	Statewide	Colonias Infrastructure Improve (Proj ID 09-3118)	STB Y	4,000,000	73,313		For 13 projects awarded - DFA worked with technical assistant partners on moving the projects forward.	DFA will continue to work with technical assistant partners on moving the 13 projects forward.	3/1/2010			Thirteen projects have been funded. DFA is working with technical assistant partners and grantees on the appropriated projects to move projects forward. Anticipated completion October 30, 2011.	G	G	G
40 2	004 6/30	0/2011	Legislative/Executive	Statewide	DFA Share, HR, Acct & Mgmt Project (Proj ID 09-3652)	STB Y	10,000,000	9,341,179	13,506 658,821			Implementation and use of system 07/01/2006			DFA Financial Control provided an updated balance of the appropriation and states the remaining balance will be expended by December 2010. No updated milestones or project status was provided for this quarterly update. However, LFC staff reports funding has been earmarked for streamline banking. Agreement finalized between DFA, EDD and Santa Fe County	G	G	R
41 2	009 6/30	0/2013	Governor	Statewide	Film Facilities and Programs Statewide (Proj ID 09-3007)	STB Y	2,498,215	-		Agreement finalized between DFA, EDD and Santa Fe County Film Studios for full amount \$2,498,215.	Project will move forward and begin submitting expenditures.				Agreement malized between DFA, EDD and Santa Fe County Film Studios for full amount \$2,488,215. Project will begin to move forward and start submitting expenditures. Expenditures can cover plan, design, construct, equip, renovate, improvements, and furnish.	G		

									September 2010									
	G	Project on schedule		No activity or bonds not sold	B Appropria	tion expended or project	complete								1			
	Y	Behind schedule	X	Additional funds needed					1		Timeline for	r completing project as a	pplicable (Dates	Only)			Progress Rating	
FY	Reversion Date	Sponsor	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
200	(Governor/ Legislative		Film/Media Training Facilities (Proj ID 09-3012)	STB Y	5,700,000	4,700,000		Agreement finalized for \$958,851 between DFA, EDD and Santa Fe County Film Studios. Uncommitted balance \$38,844.		or RFF illudited	Acquisition	rurchase	Expended	Agreement was finalized for \$958,851 between DFA, EDD and Santa Fe County Film Studios. Will continue to review film proposals/requests for uncommitted balance \$38,844.	G	Fian / Design	Renovation/other
43 200	6/30/2012	Governor/Legislative	Statewide	Film & Media Initiative (Proj ID 08-3951)	GF n/a	3,000,000	2,700,000	- 300,000	Agreement for \$200K to NM Filmmakers was executed. Agreement for \$50,000 to EDD for NM Film Office being finalized.	Finalize \$50,000 Agreement to EDD for NM Film Office and review requests for allocating remaining \$50,000.					Agreement with EDD to NM Filmmakers for \$200K has been finalized. Agreement for \$50,000 EDD for NM Film Office - pending signatures. Reviewing proposals for remaining \$50K.	Y	Y	
44 200	6/30/2011	Governor	Statewide	Film & Media Production, Education, Training, and other Film Initiatives Statewide (Proj ID 08-5251)	STB Y	2,000,000	-	- 2,000,000	Finalizing proposals for 10 MOUs (listed in project status).	Execute 10 MOU's. Continue to review film proposals/requests for possible funding.					Finalizing proposals for 10 MOUs totaling \$1,185,000 (Luna CC \$150K, ENMU-Roswell \$135K, NMSU-Carlsbad \$100K, WNMU \$125K, UNN-Gallup \$150K, San Juan College \$100K, City of Taos \$100K, ENMU \$125K, NMSU-Grants \$100K, Northern NM College \$100K). Uncommitted balance is \$815,000.	Y		
45 200	6/30/2010	Governor	Statewide	Local Fair/Arena Facilities Improve (Proj ID 06-1904)	GF n/a	3,000,000	3,000,000	161,207 -	\$175,087 of the expended was SB182 reversion. The five (5) remaining contracts were completed. Balance of \$161,207 was paid out.	Project Closed.				6/30/2010	Per SB182 reverted \$175,087. Project completed - closed.	В	В	В
46 200	6/30/2011	Governor	Statewide	Statewide Rodeo Facilities (Local Facilities) (Proj ID 07-5571)	GF n/a	1,000,000	805,023	13,256 194,977	NMHU was awarded \$100,000, NM Wrangler awarded \$20,000 and Expo NM was awarded \$5,700.	Projects for NMHU and NM Wrangler will continue to move forward. Rodeo council will review proposals for statewide rodeos for the remaining balance.					Contract for Expo completed. Contracts in place for NMHU \$100K and NM Wrangler \$20K. Rodeo Council will review proposals to appropriate remaining balance.	Y	Y	Y
47 200	6/30/2010	Legislative/Executive	Statewide	(Water Innovation) Water Resource Infrastructure Projects Statewide (Proj ID 05-1209)	GF n/a	5,000,000	5,000,000	1,073,240 -	City of Belen project complete - reverted \$363,250. City of Rio Rancho project paid in full. NMSU reverted \$376,350. Project Closed.	Project Closed.				6/30/2010	City of Belen project complete - reverted \$363,250. City of Rio Rancho project paid in full. NMSU reverted \$376,350. Project Closed.	В	В	В
48 200	6/30/2012	Legislative/Executive	Statewide	River Ecosystem Restoration Initiative (Proj ID 08-3151)	STB Y	2,800,000	902,754	258,610 1,897,246	All contracts have been fully executed. Delays in construction due to permitting issues.	Projects will move forward as allowed by weather constraints but anticipate permitting issues to be resolved allowing for spring planting season.	6/12/2008				All contracts have been fully executed and have begun implementation. Some construction delays due to permitting issues. Construction will continue as weather permits. Anticipate permitting issues to be resolved for construction to commence in the spring 2011.	G	G	Y
49 200	6/30/2011	Legislative	Statewide	Mainstreet Central Business District Improve (Proj ID 05-1043 REAUTH TO 07-6410)	GF n/a	1,000,000	1,000,000	51,153 -	Paid out final invoices totaling \$50,555.66, balance of \$597.34 was reverted.	Project Closed.				6/30/2010	Implemented Grant Agreement for Clovis Streetscape and paid out final invoices totaling \$50,555.66, balance of \$597.34 was reverted - Project Closed.	В	В	В
50 200	6/30/2013	Legislative/Executive	Statewide	Economic Development Dept Capital Fund (Proj ID 09-3120)	STB Y	4,500,000	-	- 4,500,000	None	Identify projects for commitment.					MOU is still pending between DFA and EDD. Continue to review proposals.	R		
51 200	6/30/2013	Legislative/Executive	Valencia	Project Sun Kachina - Signet Solar Equipment Econ. Dev. Proj Valencia County) (Proj ID 09-3121)	STB Y	3,000,000	30,000	- 2,970,000	None	None					\$30K showing as "Expended" is for AIPP. Agreement still pending between EDD and DFA. According to EDD project is on hold indefinitely.	R		
52 201	6/30/2014	Legislative/Executive	Statewide	Colonias infrastructure improvements (Proj ID 10-1283)	STB Y	2,000,000	-	- 2,000,000	Bonds were sold. Applications received, evaluated and recommendation made - waiting for final approval.	Projects awarded and grant agreements executed.					Bonds have sold, applications received, evaluated and recommendations have been made - waiting for approval.	Y		
53 201	6/30/2014	Legislative/Executive	Bernalillo	Fidelity (Proj ID 10-1284)	STB Y	2,500,000	25,000	25,000 2,475,000	Bonds sold. \$25,000 Expended Amount for AIPP. Working with EDD to initiate Agreement	Execute Agreement between DFA and EDD.					Bonds sold and working with EDD to initiate and execute agreement.	Y		
54 201	6/30/2014	Legislative/Executive	Sandova	Hewlett Packard (Proj ID 10-1285)	STB Y	6.000.000	60.000	60.000 5.940.000	Bonds sold. \$60,000 Expended for AIPP. Agreement has been executed between DFA, EDD and City of Rio Rancho - currently no expenditures.	Will begin submitting expenditures.					Bonds sold. Agreement has been executed between DFA, EDD and City of Rio Rancho - currently no expenditures.	G		
200		Governor, Chavez, MP Garcia, Ortiz Y		South Valley Multipurpose Health Center Constr (06-1422(GF) 10-1113 STB -SR)	GF/STB Y	2,500,000	210,345		,	Initiate grant agreement to purchase			04/2009	6/30/2014	Set up grant agreement for \$2.3 million "swapped". Construction of project complete. Funding is for equipment - will order when grant agreement is executed.	R		
56 200	6/30/2011	Berry, Beffort, Boitano, Cravens, JG Taylor, Governor, ABQ		Bern Co. Fisher & Smith Memorial Gym Construct (07-3743-SR)	STB Y	1,210,000	305,246	15,733 904,754		Construction to begin October 2010. Project expired 6/30/2010 final					Construction to begin October 2010. Project is complete. Project expired 6/30/2010 final drawdown	G	G	
57 200	6/30/2010	Legislators		Albuquerque Police Department Info Tech (06-1495/342-SR) ABQ	GF n/a	1,960,000	1,741,742	328,547 -	drawdown 7/29/2010	drawdown 7/29/2010				06/30/2010	7/29/2010. \$218,258 to revert.	В	В	В
58 <u>20</u> 0	6/30/2011	Governor/Legislature	Bernalillo	Albuquerque Business Incubator (07-3746-SR) ABQ	GF/STB Y	1,235,000	10,350	- 1,224,650		Approved finalized participation plan and release funds which are contingent on the plan being in compliance with the LEDA Act.					The construction is complete. Reimbursement requests pending approval of the participation plan under the LEDA Act. The City and WESST Corp are presently working getting this project through the LEDA process as request by DFA. WESST Corp submitted their application to the City on May 18, 2010 for review. The City attomeys are in the process of reviewing the application. The application is expected to be heard on August 18, 2010 in front of the Albuquerque Development Commission. DFALGD requested to review the plan prior to it being heard in front of the council so that we can ensure that all the provisions under the LEDA act are complied with. DFALCapl ali still reviewing plan. No official response has been provided to City as of 09/17/2010.	G	G	R
59 <u>200</u>	6/30/2011 6/30/2010	Legislative/Executive MJ Garcia		Albuquerque Senior Affairs Office (see line 6) (07-3747-SR) ABQ Dona Ana Revitalization Project & Land Acq (06-418-GG)	STB Y	1,000,000 1,000,000	267,269 854,494	257,269 732,731 723,944 -	issued in August 2010. Grading of the site is nearly complete	Construction work will continue. The facility should be complete and the foundation work should be near completion n/a		//09 //30/2009	06/30/2010	06/30/2010	The City of Albuquerque opened construction bids for the John Marshall Replacement Kitchen on June 1. The Recommendation of Award was received 06/07/2010. We are producing the Notice of Award and the contract books are expected to be signed either by June 14. Construction is underway. 8 contractors bid on the project and the construction bids came in right on target. FAMCO Inc. was awarded the contract for \$3,423,594.41. Project is closed. The state reverted \$145,506.31.	G B	G B	G B

								('F	propriations ≥ \$1 million / 2006 September 2010									
	G Y	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	B Appropriat	tion expended or project	complete				Timeline for	r completing project as a	applicable (Dates	Only)]		Progress Rating	
FY	Reversion Date	Sponsor Governor, Boykin,	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
		Cervantes, MH Garcia, Gutierrez, A Lujan, Marquardt,																
61 200	6/30/2010	Nava Boykin, Gutierrez,	Dona Ana	Las Cruces Aquatic & Family Rec Center (06-411-GG)	STB Y	9,124,500	9,124,500	5,342,401 -	Project expired 6/30/2010.	n/a				06/30/2010	The facility is in the final stages of completion.	В	В	В
62 200	6/30/2010		Dona Ana	Las Cruces Aquatic & Family Rec Center (06-1608-GG) 09-3877 remaining balance	GF/STB n/a	3,740,000	3,408,273	12,763 331,72	Processed draw request of \$12,763	Close out project					The project is in final stages of completion and the remaining funds will be used for the contingencies on the project.	G	G	G
		Governor, Boykin, Cervantes, MH Garcia, A Lujan, MJ							Processed final draw request									
63 200	6/30/2010		Dona Ana	Las Cruces Downtown Plaza Improve (06-416-GG)	STB Y	1,050,000	1,050,000	151,878 -	on 7/26/2010.	n/a					Project is closed. Related appropriations: 06-406, 06-407, 06-1600, 06-1602,	В	В	В
64 200	6/30/2011	Governor, Cervantes, 1 MH Garcia, Stewart	Dona Ana	Sunland Park Sports Complex Construct(07-3753-GG)	STB Y	3,000,000	30,000	- 2,970,00	Grant agreement executed. Construction commenced 0 5/2010.	Continue with construction with an anticipation of 60% completion.	06.	/30/2010	07/2010	06/30/2010	which expired on 06/30/2010. The city is currently in construction with an intense construction plan and tight deadlines. Remaining projects will be expended and drawn down according to expiration date using the funds with the shortest expiration dates first.	G	G	G
05	0/00/004		0			4.500.000	00.000		Grant agreement issued.	Fully execute grant agreement. Commence construction on the		2007			The county has been sent the grant agreement. Project was on hold until all projects were cleared. The county currently has a NMFA loan of which the first payment has been made. The language was included to pay off a loan. The county purchased the old Wal-Mart and will convert it into the Civic		,	
65 200	6/30/2011	1 Governor	Grant	Silver City Civic Center Construct (07-5273/09-3429 -TB) 09-3884-GG	GF/STB n/a	1,500,000	29,003	- 1,470,99	7 Pending signature by County.	project.	Pending bond sale No	ov. 2007		unknown	Center. Conditional release of funds pursuant to approval of lease	G	Y	Y
66 200		Executive/Legislative	Grant	Grant County Health Facility (07-6052-TB) reauth to 09-3882-GG	GF/STB	1.000.000	117.635	117.635 882.36	5 Land acquisition is in process	Prepare lease agreement based on plans with the non-profit to allow for improvements to be made to facility.					agreement with non-profit prior to construction, remodel, renovation or purchase of equipment. City may continue plan, design, and acquisition of property.	Y	Y	Y
	6/30/2011		Lea	Lovington Regional Physical Ed Facility (07-5303-PH)	GF GF	1,500,000	1,500,000		Project complete	n/a					Project complete	В	В	В
69 304	6/30/201	Governor, Harrison, K Martinez, Rainaldi	McViol-	McKinley County Dialysis Center (07-3758/5341-RS)	GF/STB Y	1.630.000	1,630,000	1.123.823	Project complete	n/a					Project complete	В	В	В
66 200	6/30/201		MCKITTE	MCNITIES COUNTY DIANYSIS CETTER (07-5730/3341-K3)	GP/31B 1	1,630,000	1,630,000	1,123,023	Construction is complete.	TVd					Project is complete. Awaiting approval of lease by SBOF. All funds on hold until LGD receives copy of approval. San Juan County is on the September 2010 agenda for approval of lease by SBOF. County has been told that the Taxation and Revenue Department PTD will need to determine the value of the property. \$34,272.25 still available under project 07-5419			-
69 200	6/30/201	Governor, Neville, 1 Sharer	San Juan	Kirtland Youth Facility Construct (07-5419- 09-3895 RS)	GF/STB n/a	1,150,000	365,728	196,661 784,27	Copies of completed building sent to LGD.	Close out project			Sept. 2009	07/30/2010	and remaining funds of \$750,000 were reauthorized to project 09-3895.	G	G	G
200 70 200		3 Governor	Santa Fe	Santa Fe Bikeways & Horse Trails (06-1894-SR) 09-3011	STB n/a	3,500,000	1,906,253	1,906,253 1,593,74	along side of St. Francis Drive from the Zia Tunnel to St. Michael's Drive at Christus St. Vincent's Hospital	Construction for the Acequia Trail Phase 2 to be put out to bid by end of next quarter Construction for the Acequia Trail Phase 2C to be put out to bid by end of next quarter Construction for the Arroyo Chamiso Trail at the Zia Tunnel to be put out to bid by end of next quarter		01/2009	06/30/2010		SF has requested \$1,906,253.46 for reimbursement from DFA and expect to exhaust the entire appropriation well before the 6/30/2013 deadline. An additional reimbursement request (number 2) for approximately \$75,000 is forthcoming. Design documents are under review for the crossing conveyance at St. Francis Drive and Certillos Road. We are continuing with the Design Phase for the Arroyo Chamiso Trail at Museum Hill.	G	G	G
									Conditions have been met for the 2 STB appropriations according to DFA legal and									
71 200	6/30/2011	Governor, Hamilton, Rawson, Smith	Sierra	Sierra County Hospital Construct (07-3766/5554-LB)	GF/STB Y	2,102,785	708,067	- 1,394,71	SBOF. No conditions are imposed on the GF \$.	Release STB grant agreements					The county will continue to seek additional funding. At this time the county will proceed with plan and design of the facility.	G	Y-X	
72 200	6/30/2012	Governor, Hamilton, Rawson, Smith	Sierra	Sierra County Hospital Construct (08-3270-LB)	STB Y	1,024,000	10,240	- 1,013,76	Conditions have been met for the 2 STB appropriations according to DFA legal and SBOF. No conditions are imposed on the GF \$.	Release STB grant agreements					The county will continue to seek additional funding. At this time the county will proceed with plan and design of the facility.	G	Y-X	
73 <u>200</u>	1	Governor, Gonzales	Taos	Taos Pediatric Clinic Construct (06-1933-SR) reauth 09-3908	GF/STB n/a	1,100,000	753,701	753,701 46,29	Completion of punch list and open facility, seek final reimbursement in early October.	Close out project					The facility is fully constructed and opened for service. \$800,000 was reauthorized to project 09-3908. Funds are almost expended in full.	G	G	G
75 DEP	RTMENT OF	CULTURAL AFFAIRS																
76 <u>200</u>) Legislative	Santa Fe	NM Archaeology Center Repository	GF/STB n/a	3,000,000	2,896,907	1,456,087 103,09	Building is 98 percent complete and in final clean-up 3 touches phase.	Completion of all interior finishes by contractor; completion of LEED commissioning of building systems; landscape improvements will be initiated by staff volunteers.	n/a	10/1/2008	3 9/30/2011	9/30/2011	Funding swapped GF & STB, with new expiration date of 2013. Contractor has completed all construction aspects of facility utilizing generators, and is performing final clean-up of facility to ready it for occupancy. A delay by PNM in installing utility connections has now been scheduled, and trenching is set to begin to connect electricity, gas, and Owest. Santa Fe County has insisted upon renegotiation of water agreements and is requiring an additional \$225.0 to link to the county water system. DCA is requesting \$250.0 for final construction (water hook-up) and \$250.0 for shelving in its 2011 session capital toutlay request.	G	G	Y
77 <u>200</u>		3 Campos	Santa Fe	NM Archaeology Center Repository	GF/STB n/a	1,300,000	1,249,059	382,213 50,94	1 see above	See above	n/a	10/1/2008	9/30/2011	9/30/2011	1 See above status report	G	G	Y
78 <u>200</u>		Legislative Executive/Legislative		NM Archaeology Center Construct Museum/Monument Upgrades Statewide	STB Y	1,500,000 2,000,000	1,466,831 1,932,162		\$1,422,410 encumbered Most urgent repairs addressed	See above Balance will be expended.	n/a n/a	10/1/2008 6/30/2009			See above status report Most urgent repairs have been made; with final expenditures underway. Remaining will be spent by Dec 2010.	G G	G G	Y
80 200	6/30/2012	2 Hanosh	Dona Ana	NM Farm & Ranch Museum Renovate & Construct	GF/STB Y	1,595,000	1,334,664	120 260,33	Maintenance Bldg completed. Rural Life and Tortugas Hall projects awarded. Construction underway for 6 Tortugas Hall.	Core of Tortugas hall will be complete and Rural Life will be in process.	9/1/2008	12/31/2008	8/30/2011	10/30/2011	Maintenance building completed; exterior way finding signage completed; Rural Life project has lagged due to longer than expected mobilization for Tortugas Hall Project. Both projects were awarded to same contractor (Trane, Inc.) and Rural Life is second on the list. At this point it is estimated that construction will not begin on Rural Life until December of 2010 with completion in summer 2011.	G	G	G

									(, ())	ropriations ≥ \$1 million / 200 September 2010	2010)								
		Project on schedule Behind schedule		No activity or bonds not sold Additional funds needed	B Approp	riation expended or project	complete	1	1	1	1	Timeline	for completing project as a	pplicable (Dates O	nly)			Progress Rating	
	version Date	Sponsor	County		Funding Bond Source Sold		Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
81 2008 6	30/2012	Legislative	Bernalillo	Museum of Natural History & Science Construct	STB Y	1,730,000	348,627	67,794	1,381,373	Phase 2 construction complete, except final approval of Fire Marshall regarding certain fluids.	Phase 2 final approval by fire marshal. Phase 3 abatement of 11,000 square feet of asbestos containing flooring complete and construction underway.	9/1/2008	6/30/2009	6/30/2011	9/30/201	Prime contractor has disclosed all Phase 3 costs but is over budget. Scope reductions are being made by project Architect to enable completion within existing funding. Additional funds are being sought for construction add-ons and FF&E.	G	G	Y-X
2007/ 82 2008 6	30/2011	Steinborn, Papen, Rawson	Dona Ana	Las Cruces Veterans' & Military Tech Museum	STB Y	1,210,000	276,802	100,908	933,198	Exhibit Design firm of Gallagher and Associates completed exhibit master plan Architectural firm of RMKM completed Master Plan and much of Schematic Design; Application to BLM for site acquisition completed	Architect to complete Schematic ; Design and commence Design Development; Governor to appoint four more members of the Board of Trustees; Site acquisition to be completed to the Lease/Purchase agreement	n/a	6/30/2011	10/31/2014	6/30/201	Working with BLM to acquire land. The Architectural firm RMKM of Albuquerque is designing the facility; Gallagher and Associates' moving into Schematic Design for exhibits pending funding. Future capital outlay need projection is \$26 millin for land acquisition, planning and design, construction, exhibit design and fabrication, FF&E and outdoor park features. Future operating costs projected to be approximately \$2 million annually. Timeline established: FY10 - site acquisition agreement, FY11 - building design complete, FY12 - exhibit design complete, building under construction; FY13 - building construction complete, exhibit fabrication commences, Veterans' Services Center complete, family recreation area and parade ground complete; FY14 - exhibit fabrication complete; FY15 - exhibit installation complete, open to the public.		G	٧
83 2008 6.	30/2012	Legislative/Executive	Statewide	State Library Acquisitions	GOB Y	3,000,000	704,459	385,363	2,295,541	23.5% funds expended	27% funds expended	7/1/2009	n/a	n/a	6/30/201:	DCA is in the process of moving encumbrances from FY 10 to FY 11 so that expenditures can move forward. We expect expenditures to significantly increase in the 2nd quarter.	G	G	G
84 2008 6	30/2012	Legislative/Executive	Statewide	Tribal Libraries Acquisitions	GOB Y	2,000,000	115,543	14,573	1,884,457	6% fund expended	7% of funds will be expended	7/1/2009	n/a	n/a	6/30/201:	DCA is in the process of moving encumbrances from FY 10 to FY 11 so that expenditures can move forward. We expect expenditures to significantly increase in the 2nd quarter.	G	G	G
85 2009 6	30/2013 L	egislative/Executive	Statewide	Statewide Repairs/ADA/Upgrades/Equipment	STB Y	1,000,000	786,574	112,982	213,426	Final repair projects underway	Funding will be spent	n/a	6/30/2010	2/28/2011	3/30/201	Expenditure of remaining balance underway.	G	G	G
86 2009 6.	/30/2013 L	.egislative/Executive	Statewide	Cultural Facilities Completion	STB Y	3,738,000	938,864	152,862	2,799,136	Bosque exhibits - plan developed for how to proceed additional grant funding obtained. NMCA underway. FRHM underway. NMHM FF&E purchase complete. MNH completed phase 1 and 90% complete phase 2.	Bosque exhibit substructure phase will be bid. NMCA construction will be coming to end with completion target December 2010. FRHM construction will be approximately 50% complete. MNH interior demolition will be underway.	7/1/2009	1/30/2010	3/30/2012	6/30/201:	Several projects in various stages of completion: Bosque Redondo 563.0 exhibits are being designed with grant funds, to enable purchase and construction using this funding. Farm & Ranch Heritage Museum \$1.8 M construction underway and expected to be complete March 2012. Archaeology Center \$500.0 construction is underway. History Museum 375.0 FF&E is spent. Museum of Natural History \$500.0 construction of 2 linal phase is underway.		G	G
87 2010 6/30	//2014 L	.egislative/Executive	Statewide	Life, Safety: ADA and other repairs statewide	STB Y	1,100,000	1,599	1,599	1,098,401	bonds sold	25% will be spent	n/a	6/30/2011	9/30/2011	9/30/201	Priority projects are being identified in each of the museums and monuments and projects beginning. Funds will be utilized for critical expenditures statewide to safeguard state properties and maintain operational facilities.			
89 DEPARTME	NT OF HE	ALTH														Scientific Lab Division has purchased a variety of lab			
90 2007 6	30/2011	Executive/Legislative	Bernalillo	State Scientific Lab Equipment.	GF	1,000,000	998,161	-	1,839		Appropriation will be fully spent.					equipment to include chemistry and toxicology equipment for drug and environmental testing. SLD has purchased all equipment possible and necessary within project provisions. 100% complete.	G	G	G
91 2008 6	/30/2012 L	.egislative/Executive	Rio Arriba	Northern NM Regional Health Commons	GOB Y	2,000,000	1,751,973	26,401	248,027	Project 100% complete.	Project completion and pay out of outstanding bills.					Facility is complete. Public Health Office is moved in and operational.	G	G	G
92 2008 6	′30/2012 L	.egislative/Executive	Statewide	Public Health Facilities	GOB Y	2,328,000	112,755	112,755	2,215,245	All projects are moving forward.	Continued construction at all three county offices.					Roosevelt County PHO construction is underway and is estimated to be two to four weeks ahead of schedule: slab is poured, framing is progressing and roof joists are being installed; Dona Ana County office (Sunland Park) renovation is underway; Otero County office (Alamogordo) construction bid is being awarded - county committed an additional \$176K to the project to ensure sufficient funding to complete the project.	G	G	G
94 DEPARTME	NT OF HO	MELAND SECURITY																	
96		Legislative/Executive	Statewide	State Emergency Operations Center Renovation & Expansion PCD Proj # A093084	STB Y	1,000,000	-		1,000,000	Completed MOU with PCD; awarded an RFP for Architectural and Engineering services, and completed the programmatic design phase.	Complete construction documents.	4/26/2009	11/10/2010	9/28/2011	11/9/201	Design complete. A&E contract executed. Federal grant funds being used for A&E services. Construction will be charged to this appropriation. Construction Documents are in progress with an estimated date for ITB for Construction 10/13/2010.	G		
98 <u>2005</u> <u>6.</u>		Governor	Rio Arriba	San Juan Pueblo Airport Infrastructure	STB Y	2,000,000	2,000,000	161,862	-	The work is 99% complete; functional fuel farm. The scope of work includes an additional Fire Protection Water Source. The work is 99% complete.	Project estimated completion of October 31, 2010. Since the project funds are fully expended other funds are being expended to complete the project's next quarter's milestone.	Aug. 17, 2005	3/1/2009	6/30/2010	6/30/201	Due to the last quarter delay with the two parts on the fuel farm being detected the estimated completion date was moved to October 31, 2010. Funds have been fully expended for this project but other funds and resources are being utilized to complete this project	В	В	В
2007/ 99 2009 6	30/2011	Richardson	Rio Arriba	Okay Owingeh Airport Improve	STB Y	1,000,000	755,530		234,470	The scope of work includes ar additional Fire Protection Water Source.	n Estimated completion October 31, 2010.	June 18, 2008	3/1/2009	6/30/2010	6/30/201	Due to the last quarter delay with the two parts on the fuel farm being detected the estimated completion date was moved to 1 October 31, 2010.	G	G	G
100 2008 6	F	Pinto, Begaye, Taylor T, Lovejoy		Dine College Library Construct	STB Y	5,000,000	2,363,729		2,586,271	45% construction was completed on August 31,	70% construction completion by October 2010	May 13, 2008	5/1/2009			Project in progress. First stucco coat was applied, steel columns and beams were painted, and masonny block & mortar were applied & installed at east, north & west ends of the building.	G	G	G
101 2008 6	30/2012 E	executive/Legislative	Santa Fe	SF Indian School Regional Wellness Center	GOB N	3,000,000	3,000,000	99,454		Punch lists developed and addressed, for letter of occupancy.	Project appropriation fully expended	4/24/2009	Complete	8/25/2009	6/30/201	The construction of the Recreational Phase of the Wellness Center will assist the 19 Pueblos of New Mexico in addressing health related issues. Project funds fully expended.	В	В	В

									(App	ropriations ≥ \$1 million / 2006 September 2010								
G Y	Project on sche Behind schedul		No activity or bonds not sold Additional funds needed	В	Appropriation	n expended or project co	omplete					Timeline	for completing project as a	pplicable (Dates Only)			Progress Rating	
Reversion FY Date	Sponsor	r County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Funds Purchase Expende	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
102 2007 6/30/2011			Tribal Infrastructure Projects	GF/STB	n/a	5,000,000	3,580,497			Reimbursement made to San Felipe Pueblo, Laguna Pueblo, Ohkay Owingeh and Nambe Pueblo.	Awaiting invoices from tribal entities.		100400000		Awaiting invoices for the following projects: San Ildefonso Pueblo Mesa Vista affordable housing project. Mexican Spring: Chapter road improvements, Isleta Pueblo Village water main replacement, Shiprock youth home, Crownpoint judicial & public safety complex, Tohatchi Chapter community warehouse, Baahaali Chapter Pinehaven development site, Lake Valley Chapter power line project, and Santa Clara 10 Pueblo community master plan.	6	G	Y
103 2008 6/30/2012	Executive/Legi	islative Statewide	Tribal Infrastructure Project Fund	STB	Y	5,000,000	1,186,121	784,617	3,813,879	Reimbursements made to Santa Clara Pueblo, Mariano Chapter, Santo Domingo Pueblo and Zuni Pueblo.	Awaiting invoices from tribal entities.	4/7/2009	06/2009-12/2009	01/2010- 11/2010 11/1/2	Awaiting invoices for the following projects: Chichiltah Chapter road 6 improvement, Tsin Ya Nal Kidi bathroom addition, Thoreau Chapter road 27 project, Coyote Canyon Chapter house renovation, Oje Encino Chapter power line extension, Alamo Chapter water improvements, Acoma Pueblo planning & assessment project, Kasha Katuwe Tent Rock visitor center, Isleta Pueblo Inog-term care facility, and Ramah Chapter plan and design of road and water lines.		G	Y
104 2009 6/30/2013	Legislative/Exe	ecutive Statewide	Tribal Infrastructure Project Fund	STB	Υ	5,000,000	-	-	5,000,000	Grant agreements were sent out to tribal entities for signature.	Completion of MOU between IAD and DFA to transfer funds to IAD.	12/1/2009		6/30/2	Grant agreements received were fully executed. Still waiting on MOU between DFA and IAD.	R		
105 2007 6/30/2011	Legislative/Exe	ecutive Statewide	Behavioral Health Facilities Infra-Native American	STB	Y	2,220,000	163,698	163,698	2,056,30	No change in expenditures awaiting fully executed agreements from tribal entities.	Fully executed grant agreements from tribal entities and review and approve and submit request for payments.		6/30/2009	12/30/2009 6/30/2	Awaiting signed grant agreement from Shiprock; grant agreements received and executed for Cochiti, Jemez, Pojoaque, and Isleta Pueblos.	Y		
106 <u>2010</u> 6/30/2014 107	Legislative/Exe	ecutive Statewide	Tribal Infrastructure Project Fund (TIPF) (Proj ID 10-1288)	STB	N	2,500,000	-	-	2,500,000	to Indian Affairs Department	TIF proposals will be reviewed and selected based on the entity proposals and will be awarded accordingly.	3			Bonds have not been sold as of 9-13-10. TIF proposals are will be reviewed the week of September 13th and presented to the next TIF board meeting on whom the committee will award.			
108 DEPARTMENT OF I 109 2007 6/30/2011				GF				839.912		Film Production Equipment	Film Production Equipment to be	.//						
109 2007 6/30/2011	Executive/Legisi	Statewick	Center for Advanced Computing	GF	n/a	13,860,000	13,259,956	839,912	600,044	purchased Contract awarded for exchange transition and IV&V storage purchased, delivered, configured; architectural design delivered; web app	Exchange system configured; training completed; system tested; transition	4/24/2009		12/12/2	110 Film Production Equipment is being delivered and configured.	G	G	G
110 2009 6/30/2013	Legislative/Exec	cutive Statewide	Enterprise E-mail Services Replacement/Upgrade	STB	Y	2,100,000	530,014	512,000	1,569,986	design delivered Obtained Broadband Grant	completed and in production. Award an IV&V contract; Begin	2/26/2010		12/1/2	010 Implementation Phase	G	G	G
111 2009 6/30/2013	Legislative/Exec	cutive Statewide	Wire New Mexico DMW Conversion	STB	Y	1,000,000	73,637	-	926,363	and began Initiation Phase Software configuration and	Planning Phase Complete configuration for all environments; perform technical and functional testing. Prepare for				This project is being rolled into the Broadband Initiative. Project currently In implementation phase; experiencing projec delays due to OVM (Oracle virtual manager) and storage	G	G	G
112 <u>2009</u> <u>6/30/2013</u> 113			DoIT SHARE Servers and Software	STB	Y	1,700,000	1,262,094	-	437,906		production cut-over				issues in test environment.	G	G	Y
114 DEPARTMENT OF I	Anderson, A	Arnold-																
115 2007 6/30/2011	Larranaga, N Moore, Por Culbert, Str Taylor T, Vaughn, Wa	Crook, y, Fox- ardner, y, Hall, McCoy, wdrell- trickler, , Tripp, allace,	Armories Renovate Statewide	GF	n/a	3,198,800	3,128,730	95,971	70,069	completed: replacement of tile at the Santa Fe Armory and	The following projects are scheduled for next qtr: install 03 tankless water heaters (Grants); relocate vault door (ABQ); and install ceiling pads (Springer).				Encumbrance balance is \$64,419.99. SB 182 REDUCED BY PROJECT BY \$1.5MIL. (A07-3026) DMA is awaiting for the federal share to proceed with projects.	G	G	Y
116 2008 6/30/2012	Legislative/Exe	ecutive Statewide	e Armories Upgrades Rio Rancho & Statewide	STB	Y	1,000,000	141,690	-	858,310	DMA is awaiting for the federal share to proceed with projects.					The following Capital projects are scheduled for this Pry: install solar tubes at all armories \$100K, install tank less water heaters systems \$100K, and Energy lighting upgrades \$50K. (A08-3005)		Y	Y
117 2008 6/30/2012	Legi	islative Santa Fe	Santa Fe Aviation Readiness Center	STB	Y	2,500,000	25,000	<u>-</u>	2,475,000	Design authority received and the federal funding advance for the design phase was received.	The A &E is selected. The Commission Agent is selected. Receipt of the remaining federal funding for the commission agent and A&E.				Start the Design phase for the Santa Fe Readiness Center. (A08-3281)	G	G	
118 2009 6/30/2013	Legi	islative Statewide	Armories Renovate Statewide (Farmington Readiness Center)	STB	Y	1,500,000	-	<u> </u>	1,500,000	Design complete	An additional \$1.6 million needed.				An additional \$1.6 million is needed to fully fund this project. It was recommended to reauthorize \$480,000 balance from "armories upgrades Rio Rancho & statewide (above line)" therefore leaving \$1,120,000 to fund.	G	G-X	
119 120 DEPARTMENT OF I	L PUBLIC SAFETY	Y													Project substantially complete; pending installation of a cooling			
	Legislative/Exec		Albuquerque DPS District Office Renovate/ Equipment	GF/STB	n/a	1,000,000	928,993	-	-	To Substantial Completion	Close out project				unit. Project completion by 10/8/10. Nearly all outfitting of vehicles completed. Funding to be	В	В	В
123	Legislative/Exec		Fleet Replacements	STB	Y	2,000,000	1,999,750		250	Vehicles purchased	Vehicles received and outfitted				expended by December 2010.	G	G	G
124 DEPARTMENT OF 1 125 2007 6/30/2011			a East Mesa Road Improve	GF/STB	Y	1,000,000	500,000		500,000	Completed construction on Dragon Fly Road. Designing Desert Park Road, Missile Lane and Paetz Iane. DFA delayed funding availability until recently.	Complete NMDOT clearances and design on Desert Park Road, Missile Lane, Paetz lane and commence construction late October. Complete construction late December and expend all funding.	5/5/2008	1/15/2009	2/15/2010 8/1/201	Completed construction on Dragon Fly Road. Finalized Isaacks Avenue design and environmental clearance. Submitting drawdowns for completed portions. Designing Desert Park Road, Missile Lane and Paetz Iane. DFA delayed funding availability until recently. Funds to be fully expended by 12-31-2010.	G	G	Y
2007/ 126 2009 6/30/2013 10/21/2010	Executive/Legi	iislative Dona An;	3 Strauss Access Road	STB	Y	1,500,000		_	1,500,000	Funds have not been encumbered to date.	Submittal of the Final Phase B Report. Conduct an additional public meeting. Begin Phase I-C.	12/6/2007	7/30/2011	9/1/2011 7/30/201	The Memorandum of Agreement (MOA) between Dona Ana County and NMDOT was executed August 12, 2010, for the Federal Earmark project CN CP701 in the amount of \$11,966,000. This Capital Outlay fund will by utilized for part of the state match. The MOA outlined the responsibilities of both parties, stating that NMDOT will design and construct, realign and other wise improve County Road A-017 and Industrial Rd. These 2 roadways are major access roads to the new Strauss facility. The Strauss facility within the Santa Teresa Industrial park. The Draft Phase B was submitted for review. Environmental Cultural surveys are to be completed in September. A public meeting/stakeholder meeting was held to update all interested parties. The design should be completed by 3-30-2012, construction to begin by 5-30-2012 and funds fully expended by 7-1-2013.		G	Y pe 6 of 17

									September 2010									
G	Project on schedule Behind schedule		No activity or bonds not sold Additional funds needed	B Appro	opriation expended or project	complete					Timeline	for completing project as a	nnlicable (Dates O	inly)	1		Progress Rating	
Reversion FY Date	Sponsor	County	Project Description	unding Bon Source So	d Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
127 2007 6/30/2011 128 2008 6/30/2012	Richardson Richardson			STB Y		1,000,000 2,778,463.00	480,570 586,609.00	221,537	Funds fully expended. Slope paving will be completed by September 30, 2010.	N/A Project complete and funds fully expended.	7/1/2008	4/30/2009 4/30/2009	1/1/2010	7/30/2010 7/30/2010	Funds fully expended. Slope paving will be completed by September 30, 2010 as well as the construction of the concrete transition flat at the end of the northbound off ramp bridge and the concrete curb and gutter on Business Loop 13. Project to be completed and all funds expended by next quarter.	G	G	Y
130	Executive/Legislative	Statewide	GRIP I	STB Y	7,500,000	5,385,480	19,865.98	2,114,520	Projects awarded.	Begin project construction.				12/30/2011	Projects let to bid; contracts awarded.	G	G	G
131 EASTERN NEW ME																		
	Fidel (GOB sponsor)			GOB Y	1,300,000	1,288,733	-		Complete project.	None	Feb. 08	October '08	6/30/2010		Project completed, waiting for final billing.	В	В	В
133 <u>2006</u> <u>6/30/2010</u> 134 <u>2008</u> <u>6/30/2012</u>	Fidel (GOB sponsor)			GOB Y	4,000,000	3,932,813	1.016.052		Complete project. Completed hydro-mulching over excavated ditches; finished conduit across walking bridge and pulled high voltage cable.	Switch 11 buildings over to the new 12,470v electrical service.	Feb. 08	October '08	6/30/2010		Project completed, waiting for final billing. Project 80% complete. Project on schedule.	B	В	В
134 2008 6/30/2012	Legislative/Executive	Rooseveit	Enviro Electrical System opgrade	GOB T	2,000,000	1,142,507	1,016,052	857,493	Building contents removed; faculty and staff relocated. Bid awarded; asbestos removed;	12,470v electrical service.	9/9/2009	12/31/2009	10/1/2011	10/1/2011	Project 60% complete. Project on schedule.	G	G	G
135 2008 6/30/2012			ý,	GOB Y	0,000,000	431,006	431,006	8,568,994	demolition complete. RFP issued; designs in	Construction underway.	7/1/2010	6/30/2010	9/1/2011	9/1/2011	Project on schedule, construction to begin	G	G	G
	Legislative/Executive			GOB Y	4,000,000	-	-	4,000,000	progress	Select architect					Bonds sold.	G		
137 2010 6/30/2014 138	Legislative/Executive		Greyhound Arena	STB Y	1,000,000	8,130	8,130	991,870	Project approved by SBF	Project to begin in November					Consultant hired; Project to begin in November	G	G	
2004 140 2007 6/30/2011	Governor		Southwest Regional Spaceport/A04-0184	STB Y	4,000,000	3,211,708	-	788,292	The majority of the remaining balance is encumbered to URS - Architect/ Engineer for the terminal hanger facility (THF) at NMSA	An adjustment to the encumbrance will spend \$155,715 for THF construction Provide services to develop, plan,					Reauthorization in Laws of 2007 removes contingency on receipt of federal and other funds. New language allows for design and construction of roads, runways, and other infrastructure. URS Corporation has been awarded a \$4.2 million contract for the design, architecture, and engineering of the terminal hangar facility at the Virgin Galactic building. The contract was sent to DFA March 2008 for approval. Contract balance will be paid out of the \$33 million spaceport capital appropriation. Construction Managements Services for Spaceport America Sierra Electric Co-op Agreement	G		
141 2005 6/30/2010	Governor	Sierra	Southwest Regional Spaceport A05-1042	GF n/	a 1,000,000	977,325	-	-	Capital fund plan: Sierra Electric agreement for \$65,000 funds will be expended in FY 10.	facilitate, and evaluate the RFP for the provisions of the visitor welcome center at the NM Spaceport. HEN completed.					Balance of 22,000 was reverted 6/30/2010	В	В	В
142 2005 6/30/2011	Legislative		Mainstreet Central Business District Improve (Proj ID 05-1043 REAUTH TO 07-6410)	GF n∕	a 1,000,000	924,105		75,895	5 project were awarded - 2 projects are complete. Continued to receive and process pay request for remaining 3 projects that are in full implementation.	Review and submit pay requests for remaining 3 projects in full implementation.		NA NA	NA		EDD entered into a JPA with DFA to administer the appropriation. Reauthorized in 2007 to include "construction" to language. 5 projects were awarded. Artesia Streetscape project for \$190,000 is complete and grant agreement closed. Hobbs Streetscape project for \$360,000 is complete and grant agreement closed. Remaining 3 projects are in full implementation - Clovis Streetscape project for \$200,000 has a balance of \$51,153; Las Cruces Plaza project for \$140,000 has a balance of \$28,376; and Portales Courthouse Square for \$110,000 has a balance of \$75,775.	Y	Y	
143 2007 6/30/2011	Executive/Legislative	Statewide	Mainstreet Central Business District Improve A09-3767	GF n∕	a 1,500,000	264,063		1,235,937	13 projects have been awarded: Artesia \$250k, Carlsbad \$586k, Clayton \$300k, Cloys \$85k, Farmington \$70k, Grants \$70k, Las Cruces \$298k, Las Vegas \$100k, Los Alamos \$80k, Portales \$50k, Raton \$80k, Silver City \$100k and Tucumcarl \$70k.	Remaining grant agreements balance will be expended by November 1, 2010 - per grant agreement.					\$1.5 million was originally appropriated as capital outlay in fy08, and the balance of \$1.2 million was converted to severance tax bonds after last October's special session. The bonds were sold in December 2009, and new grant agreements were executed by EDD with each community in January/February 2010. To date, 23% of the severance tax bond funding has been spent by communities. The communities have until November 1 to spend the balance of their grant money.	G	Y	
144 2008 6/30/2009	Executive/Legislative	Statewide	Mainstreet Central Business District Improve (HB2)	GF n∕	a 1,000,000	1,000,000		-	n/a	n/a					Grant Agreements have been awarded to: Artesia plan for Municipal Campus \$130,000; Clayton purchase and rehabilitation Luna theatre \$180,000; Clovis remediation Clovis Hotel \$300,000; Corrales Downtown master plan \$50,000; Grants design/build pavilion \$100,000; Las Cruces La Placidas Phase 2 \$50,000; Santa Rosa Downtown Master plan \$80,000; Silver City reuse of Electric Utilities Building \$60,000	В	В	В
145 2008 6/30/2012	Legislative/Executive	Statewide	Economic Development Grants A08-3411/A09-3766	GF/STB n/	a 7,000,000	4,551,400	-	2,448,600	150 jobs \$100,000; CD squared manufacturing Styrofoam construction panels request funds to renovation of metal building 16 new jobs, \$160,000; Bloomfield Industrial Park sewer lines 100	Potential projects: Project Noribachi, Relocate Manufacturing Plant from China to NM 300+ jobs \$750,000; Questa Industrial Park \$218,000; Project EO's Solar certification test and research center for solar and PV devices ~30 jobs \$750,000; Hagerman Industrial Park Fat Man's Jerky Building construction Project. ~25 new jobs ~100 indirect jobs \$218,000					Projects are pending areement & PPA. Three more porjects are in the works.	G		

									(Арр	ropriations ≥ \$1 million / 2006 September 2010	5-2010)								
	Project on schedule		No activity or bonds not sold		Appropriation	on expended or project co	malata												
Y	Behind schedule		Additional funds needed	В	Appropriatio	on expended or project co	mpiete					Timeline	for completing project as a	oplicable (Dates O	nlv)]		Progress Rating	
			Additional rando riodece															, regrees realing	T
Reversion FY Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
146 2009 6/30/2013	3 Legislative/Executive		Mainstreet Capital Outlay Fund A09-3106	STB		1,000,000.00				Projects awarded.	Continued progress.		100		<u> </u>	Grant agreements are awarded to 10 communities: Clayton Luna Theatre, phase 2 Rehabilitation \$200,000, Clovis Main Street streetscape Construction \$131,000, Corrales Pedestrian pathway planning \$120,000; DAT Cultural Plan \$35,000; Los Alamos Cultural Plan \$35,000; Lovingtion Central Plaza, Planning and Design \$84,000; Portales Depot Focus Area Project \$85,000; Raton Depot multi-modal Center phase 1 final design \$200,000; Roswell Master plan \$75,000; Taos Cultural Plan \$35,000			
148 EDUCATIONAL RE	TIREMENT BOARD																		
150	3 Legislative/Executive		ERB - Headquarters Phase I	ERB	N/A	2,500,000	43,626	43,018	2,456,374		Programmingsite evaluations/selection to include site studies, renovation concepts, etc.	10/8/2009	10/8/2010	6/30/2013	6/30/2013	Additional funds will be requested during the 2011 legislature to complete project. If the decision is made to build as opposed to renovate, the term would be extended to 6/2016. Phase I consists of contract execution, property selection/evaluation, property acquisition, and programming. Phase II consists of: schematic design, design development, construction documents, bidding/approval, and construction. The design and construction of the project shall conform to the State of New Mexico Green Building Guidelines.	G	Y	х
151 ENERGY, MINERAL	LS & NATURAL RESOL	URCES DEPARTN	IENT		-					All projects have been									
152 2005 6/30/2010) Governor (Wirth)) Statewide	Clean Energy Projects	GF		3,000,000	2,763,595	-	-	completed. Remaining funds were reverted back to the General Fund on June 30, 2010.	n/a	6/28/1905	2006-2010	2006-2010	6/15/2010	A total of 31 Clean Energy grant projects were funded and completed during the appropriation period. Remaining funds of \$156,489 were reverted on or before June 30, 2010.	В	В	В
153 2007 6/30/2011	Executive/Legislative	Statewide	Clean Energy Projects	GF	n/a	2,014,000	1,989,924	2,327,424	24,076	Contractual agreements in the amount of \$350,000 to conduct energy audits and \$150,000 to purchase energy tool kits were completed and paid out leaving a remaining balance of \$24,076.					9/30/2010	Clean Energy Revenue Bond Program audits were conducted at state facilities in consultation with GSD. GSD buildings were identified for conducting energy audits to support the Clean Energy Revenue Bond Program. Sustainable Building Professionals Education and Training Program conducted training sessions and provided energy tool kits. \$24,076 was deobligated	G	G	G
154 2008 6/30/2012	<u>Legislative</u>	s Statewide	Energy Innovation Projects/Clean Energy Projects	STB	Y	1,867,084	1,863,074	33,490	4,010	Algal biofuel extraction equipment installed and pond constructed; 85% complete geothermal HVAC system; operated biodiesel refueling system; started construction of solar heating & cooling system	Produce 200 gallons of algal biofuel; geothermal HVAC at 95% complete; operate biodiesel system and issue final report; commission solar heating & cooling system. Remaining projects include: City of Carlsbad (Biodiesel from Microalgae project), Village of Angel Fire (biodiesel production project); Las Cruces Public Schools (Ground-Source Het Pump System), Santa Fe community College (Solar Combined Heat and Power System) and the City of Albuquerque (Solar Vehicle). All remaining projects will be monitored and site-visits at some locations will be conducted, as funding is available	May 2008	2008-2009	2008-2009		14 Clean Energy Projects approved by State Board of Finance. Energy audits were conducted by City of Santa Fe. Village of Angel Fire and Elephant Butte Irrigation District (EBID) provided system designs. SPD and MRCOG selected solar contractors. Cultural Affairs developed a RFP for energy efficiency measures for DCA facilities. NMDOT evaluated traffic signal lighting retrofits. Clean Energy Grants to public entities or innovative energy projects intended to advance solutions to energy problems that have applicability or transferability across the state or region for three point five million dollars is currently in process. Request for applications was issued, resulting in 69 project applications over \$28 million. 18 projects were selected and agreements are currently being processed for the total \$3.5 million. \$548 thousand Voided in 2009 (HB9) and \$1,084,916 was reverted in 2010 (HBT7).	G	G	G
155 2007 6/30/2011	1 Executive/Legislative	s Statewide	Energy Innovation Projects - Original Appropriation: \$2,000,000 Reverted: \$21,869.70 Revised Budget: \$1,978,130	GF	n/a	1,978,130	1,978,130	71,828	-	completed by June 30, 2010 Tested operation of advanced solar concentrator unit; commissioned solar heating & cooling system.	Continue monitoring the City of Carlsbad Biodiesel project until completion. Conduct a monitoring visit prior to closing out agreement. Evaluate performance of advanced solar concentrator unit.	July 2009	N /A	2007-2008		Funding was provided to five Energy innovation projects. One project withdrew from the program. The funding from the project that was withdrawn was included in the last project solicitation and was awarded to the City of Carlsbad, Center for Excellence to expand biodiesel production from bio-algae. This is the only project that remains obligated to-date. Progress reports are submitted on a monthly basis and final reports are due by the end of the contract term.	В	В	В
										Construction project on Vietnam Visitor center									
156 2006 6/30/2010) Governo	r Colfax	Angel Fire Vietnam Veterans Memorial	GF		1,000,000	999,978	58,066	-	remodel is complete and balance of appropriation has been reverted.	No further action	9/1/2008	2/1/2010	6/15/2010	6/30/2010	Project is completerevert \$22 balance.	В	В	В
157 2006 6/30/2010) Governor	r Sierra	Elephant Butte Lake State Park Improvements	GF		1,400,000	1,400,000	120,960	_	Construction for the administration building is approximately 99% complete and substantial completion has been reached. Completion of project is with other state funds. Contractor is working on punch list items. The entrance road project was completed in early June and and final invoice from the contractor has been paid. Continental Divide trail contract is complete. DOT driveway permit for Elephant Butte main entrance project received and construction	No further action Complete Elephant Butte renovation	7/1/2009	3/1/2009	6/25/2010	6/30/2010	Project is complete Project purpose expanded & reauthorized in 2007 to include Trails Improvements. Funding expended on the development of statewide trails projects and park access projects. The visitor entrance to the Elephant Butte State Park is under	В	В	В
158 2005 6/30/2011	1 Legislative	Statewide	Park Improvements Statewide - Trails Projects	GF		1,000,000	990,876	24,550	9,124	completed.	project, phase 1.	10/31/2008	12/31/2009	6/30/2010	6/30/2011	construction and will close out the balance of the appropriation.	G	G	G
159 2006 6/30/2010) Governo	r Statewide	Park Improvements Statewide	GF		1,708,099	1,708,099	2,660	-	Eagle Nest Lake State Park visitor center construction and Villanueva shelter renovation and Oliver Lee State Park ranch house renovation have been completed.	Balance of budget was reverted per SB182	12/30/2008	12/30/2009	6/30/2010	6/30/2010	Project is complete and balance was reauthorized in SB182	В	В	В

G Project on schedule	e R N	o activity or bonds not sold	В Арр	opriation expended or projec	complete			September 2010								
Y Behind schedule		dditional funds needed		<u> </u>	·	Ι	1			Timeline	for completing project as a	oplicable (Dates Only)			Progress Rating	
Reversion FY Date Sponsor	County	Project Description		nds Appropriation old Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Punds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
160 <u>2007</u> 6/30/2009 Legislative/Execut	tive Statewide St	tate Parks Improve/Equip	STB	7 2,000,000	881,127	344,745	1,118,873	was issued and the design has been completed. Education Building at Rio Grande Nature Center State Park, which is	Complete design at Cerrillos Hills and take out to bid for both the Cerrillos Hills state park visitor center and for the maintenance facility. Contract with a roofing company to complete roof replacement at Brantley Lake State Park. Continue construction at RGNC education building and Elephant Butte Dam Site.	N/A	6/30/2010	6/30/2011 6/30/2011	Design for next major improvements at Cerrillos Hills state park is underway and should be out to bid by next reporting period. LDSP interpretive signage project should be complete by next reporting period. Complete comfort station roof replacement at Brantley Lake State Park. Continue construction on Rio Grande Nature Center State Park Education Building and Elephant Butte Dam Site restaurant.	G	G	G
161 2008 6/30/2012 Legislat	tive Statewide P	ark Restoration Statewide	STB	1,000,000	339,857	11,911	660,143	engineering design for the	Bidding for Navajo Lake State Park Pine site water treatment plant by October 1, 2010. Award contract for Navajo Lake State Park water treatment plant, pine site.	5/30/2009	6/30/2010	6/30/2012 6/30/2012	This appropriation is going to be used as state match for Bureau of Reclamation federal funds for the replacement of the Navajo Lake State Park Pine site water treatment plant which supplies potable water to the bulk of visitors at the second largest state park in the system. This project should consume the vast majority of the remaining funds for this appropriation. Construction on the ENL landscape installation is complete. The engineering for this project is complete and the project is set to on October 1, 2010.	G	G	G
162 2008 6/30/2012 Legislative/Execut	tive Statewide D	rought Mitigation & Fire Protection	STB	(1,000,000	768,931	154,019	231,069	is 47% completed and the dry	Gila River Basin - Burro Mt. thinning completed by Dec 31st, Stiver Canyon thinning 25% completed, anticipate total project completion by June 2011. Forest Workers' Safety Certification program -Completed. Dry fire hydrant located at Fenton lake bids for installation done and installed by November 1, 2010. Jemez mountain thinning treatments 65% complete.	N/A	N /A	N/A 6/30/2011	Bonds sold June 2008. \$938,000 is currently encumbered or expended which represents all ten projects under this funding. Remaining funding was NOT voided with SB 182, Laws 2010. Work was reinitiated in approximately March 2010. (A083066)	G	G	G
163 2008 6/30/2012 Legislati	tive Statewide La	and & Wildlife Projects Statewide	STB	1,500,000	1,478,269	-	21,731	None set, as balance was believed to be subject to Governor's freeze. Fund availability was ascertained late in quarter.	Allocate available balance for combined use in statewide conservation easement projects selected in September 2010.	12/31/2010	6/30/2010	6/30/2012	Minimal balance being directed to another project.	G	G	Y
164 2009 6/30/2013 Legislative/Execut	tive Statewide Pr	ark Restoration Statewide	STB	1,000,000	104,173	104,173	895,827	to Bottomless Lakes State Park and renovated sewer lift	Complete design for City of Rocks VC roof replacement. Receive bids and issue contract for construction of Cimarron Canyon State Park visitor center. Replace vault toilet at Santa Rosa Lake State Park.	N /A	N /A	N/A	Architecture firm under contract for City of Rocks State Park VC roof replacement project and design should be completed by next quarter. Design is underway for Cimarron Canyon State Park Visitor Center renovations. An architecture firm has been contracted, evaluated the condition of the roof and is proceeding with a design for roof replacement. The Cimarron Canyon State Park visitor center is in design by state parks architects and contract engineers.	G	G	
165 2010 6/30/2014 Govern	nor Statewide C	onservation Easements	STB	d 4,839,356			4,839,35(Establish appropriate interagency and partner agreements or other purchase documents to implement the 16 selected projects		12/31/2011	6/30/2014	Bond sold June 2010. Project identification was done collaboratively by EMMRD and NMED. RFP through River Ecosystem Restoration Initiative and RFA through EMMRD for conservation easements issued in May, 2010. Evaluation by interagency and cooperator review panels was completed in August 2010, and project selection was completed in early September 2010. EMMRD is working collaboratively with NMED and project proponents to develop necessary agreements compliant with State Purchasing and DFA requirements. Actions with this appropriation will entail 16 separate projects.	G	G	
167 GAME AND FISH DEPARTMENT								No further work is planned on the project from this	The project balance of \$1,384,362							
168 2008 6/30/2012 Govern		agle Nest Dam Repairs	GPF	3,000,000	1,615,638	150,586	-	appropriation Operation & Maintenance and emergency action Plan is	has reverted. The project balance of \$2,426,168	10/1/2003	7/1/2004	7/1/2009 6/1/2010	Access road construction is completed. Operation & Maintenance and emergency action plan is	В	В	В
169 2005 6/30/2010 (Altamira)	no) Grant La	ake Roberts Dam Spillway Improve	GPF	2,850,000	423,832	42,358	-	completed.	has reverted.	5/1/2006	8/1/2007		completed.	В	В	В
170 2009 6/30/2013 Legislative/Executiv 171 172 GENERAL SERVICES DEPARTMENT		ake Roberts Dam & Spillway Renovation - Phase 3	STB	N 4,250,000	-		4,250,000				10/1/2009	7/1/2011 6/1/2013	Bond not sold; Breach analysis report complete, under review.	R		
173 2003 6/30/2009 Executive/Legislat	tive Statewide Pr	ublic Building Repair Fund PCD Proj # 2478. /orkers' Comp Office Bldg - San Juan & Dona Ana. PCD Proj # 2359		7 8,000,000 2,800,000	7,949,029 2,447,522	-		In warranty phase. In warranty phase.	In warranty phase. In warranty phase. Complete exploration and land			4/30/2010 5/31/2009	11 projects closed. 1 project extended to 2011. \$930.0 was re- authorized to other projects, Laws 2008. One project for \$416,801 remains ongoing. Balance is \$51.0. \$0 encumbered for Project 2478. Construction contract executed. Project complete by end of September 2010. Warranty phase. Construction complete. \$0 encumbered. In 11 month warranty period. A/E value engineering to reduce MACC. Survey and appraisals complete. Will bid as soon as land transfer is complete. Waiting on environmental survey required by Feds. Received \$10 million in ARRA funds to make infrastructure	G G	G G	G G
	nor Dona Ana S	anta Teresa Port of Entry Phase 2. PCD Proj # A093758	GF/STB	1,499,239	-	-	1,499,239	Archeological data survey.	transfer			8/31/2010	improvements for project. 31 sub-projects established. 24 closed or cancelled Statewide	G	Y	
176 2006 6/30/2010 Govern	nor Statewide St	tate Building Repairs Statewide. PCD Proj # 2630	GF	2,000,000	1,988,142	396,049	11,858	In construction.	No activity			6/30/2010	funding expended on FIFO basis, older appropriations expended first. Encumbered \$0. DFA reverted \$381,517.11 per SB 182. 16 sub-projects established. 7 projects complete. Statewide funding expended on FIFO basis, older appropriations expended first. Encumbered \$29.5 \$15.00 reverted per shadow.	G	G	G
177 2007 6/30/2011 Executive/Legislat		tate Buildings Improve . PCD Proj # A073884	GF/STB	2,000,000	417,116	22,205	53,371	In construction.	In construction.			6/30/2011	expended first. Encumbered \$29.5. \$1,500.0 reverted per sb 182. Re-auth to Tri Lab \$329,951.51, New project # A073883 (B).	G	G	G
178 2007 6/30/2011 Executive/Legislat	tive Statewide St	tate Buildings Emergency Repair. PCD Proj # A073883	GF	1,000,000	170,048	-	<u> </u>	Substantial completion	In warranty phase.			6/30/2012	\$329.9 Encumbered.	В	В	В

										September 2010									
			Project on schedule		No activity or bonds not sold	B Appropria	tion expended or project	complete						- P H (B]			
	<u> </u>	Y B	Behind schedule	X	Additional funds needed							Timeline for comple	leting project as ap		Only)			Progress Rating	T
F		ersion Date	Sponsor	County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter Current Balance	Milestone achieved last quarter	Milestone goal for next quarter		, Design, Land cquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
179 20	08 6/30	30/2012	Executive/Legislative	Statewide	Statewide Building Repairs. PCD Proj # A083023	STB Y	1,500,000	294,628	96,979 230,644	Repairs continue.	Repairs continue.			6/30/2013		22 sub-projects established. Statewide funding expended on FIFO basis, older appropriations expended first. \$974.7 Enc	G	G	G
180 20	109 6/30	30/2013	Legislative/Executive	Statewide	Statewide Facility Repairs PCD Proj # A093090	STB Y	2,000,000	58,378	155 32,883	Ready to use.	Repairs continue.			6/30/2013		12 sub-projects established. Statewide funding expended on FIFO basis, older appropriations expended first. \$1,908.7 Enc	G		
																Project construction commenced April 2008; contractor reports project is ahead of schedule and could potentially be complete			
181 20	004 6/30	30/2011	Governor	Bernalillo	State Laboratory Services Building. PCD Proj #2554	GF	7,000,000	6,825,460	62,914 20,845	Construction 90% complete.	Final building completion. In warranty phase.			1/31/2010		by January 2010. Reauthorization to Tri Lab \$806,803 budgeted. \$153.7 Encumbered. Substantial completion.	В	В	В
																Project construction commenced April 2008; contractor reports			
182 20	07 6/30	30/2011	Richardson	Bernalillo	State Laboratory Services Building. PCD Proj #A076485	STB Y	11,000,000	10,985,905	121,279 -	Construction 90% complete.	Final building completion. In warranty phase.			1/31/2010		project is ahead of schedule and could potentially be complete by January 2010. \$14.1 encumbered. Substantial completion. Move planning in progress. Move to begin October. \$308.5	В	В	В
183 20	09 6/30	30/2013	Legislative/Executive	Bernalillo	State Laboratory Services Building PCD Proj # A093070	STB Y	3,500,000	3,176,162	1,509,186 15,295	Construction 98% complete. Projects substantially	In warranty phase.			6/30/2012		Encumbered. Complete by December 2010 Projects substantially complete. Encumbered \$0. DFA reverted	В	В	В
184 20	05 6/30	30/2010	Legislative	Multiple Counties	CYFD YDDC & NM Boys' School Upgrades. PCD Proj # 2653	GF	2,000,000	2,000,000		complete.				6/30/2010		\$154,486.23 per SB 182.	В	В	В
185 <u>20</u>	07 6/30	30/2011	Executive/Legislative	Bernalillo	YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689	STB Y	1,650,000	980,957	119,002 654,754	Construction in progress. Eagle Nest standby generator in progress. ADA ramps and	Sage Medical staging area in progress.			6/30/2011		Fire protection complete. Gym roof replacement in substantial completion. HVAC improvements, pump house upgrades, pool mechanical and HVAC and Sage/Medical SMU remodel in scope of work. Sage Medical Bidg Improvements bid end of October. Bid amount \$190,124 before taxes. Construction contract in progress wijustification to DFA. Encumbered \$14.3. Contracting with ESA. Construction in next four months. Construction in progress on standby generator and ADA ramps and hand railings. Maloof Bidg w/HVAC assessment complete. Phase II construction to begin in March. Omega	G	G	Υ
										handrails in progress. Kitchen needs sink and commercial						Electrical In process, Completion Scheduled June 10. State Permit for Fire Sprinklers Completed, Restriping Parking lot			
186 20			Executive/Legislative Executive/Legislative		Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A073695 Sequoyah Dental Unit PCD Proj #A076051	STB Y	1,000,000	478,614 336,366		dishwasher replaced. Bid in October.	Continue with Maloof Bldg projects. Continue construction.			3/31/2010 6/30/2010		completed. Encumbered \$85.9 Site work in progress \$477.1 Encumbered. Construction 51% complete.	G	G	G
			Executive/Legislative		YDDC Water Line Repairs. PCD Proj # A083007	STB Y	1,000,000	32,044		Design and engineering continues.	Continue construction.			6/30/2012		Design and engineering continues. Two weeks behind schedule, working on plan to implement water shut off. Critical work sequence plan being Finalized for SD/DD \$24.9 encumbered. Construction 85% complete.	G	G	G
189 20			Executive/Legislative	Dona Ana	JP Taylor Juvenile Justice Center Equipment & Weight Rm. PCD Proj #A073690	STB Y	2,500,000	272,279		RFP selection in process	Begin construction			6/30/2011		Encumbered. Constitution 03/8 complete. Encumbered \$168.3. To October 2010 Board of Finance meeting for approval. Notice Of Intent to Javnes Corp.	G	G	G
190 30	108 6/3/	20/2012	Executive/Legislative	Dona Ana	JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj #A083009	STB Y	3.200.000	32.000	3.169.000	RFP selection in process	Begin construction			6/30/2012		Project bid for construction. Funding to be used for construction. RFP to be finalized in July. 45 days behind schedule. To October 2010 Board of Finance meeting for approval. Notice Of Intent to Jaynes Corp.			
191 20			Executive/Legislative		Southern NM Rehabilitation Improvements PCD Proj #A076051	NMFA N	2,000,000	30,000		Construction continues	In warranty phase.			6/30/2010		Construction 80% complete \$679.6 Encumbered. Construction complete by December 2010	G	G	G
					,		,,				,,					A DOC repair fund. 25 sub-projects allocated. 17 completed and closed. \$6.1 encumbered. DFA reverted \$23,657.27 per			
192 20	05 6/30	30/2010	Legislative	Statewide	Correctional Facilities Repairs & Equipment. PCD Proj #2657	GF	2,000,000	1,993,921	- 2,647	Continue construction.	Identify projects to expend balance			6/30/2010		SB 182. Multiple projects in a DOC statewide. 43 sub-projects allocated. 38 completed and closed or cancelled. \$0	G	G	G
193 <u>20</u>		80/2010	Governor Executive/Legislative		Corrections Dept Statewide Facility Repairs. PCD Proj #2635 Corrections Facilities Repairs. PCD Proj #A073702	GF STB Y	3,800,000	3,788,897 2,797,396		Design and construction. Design and construction.	Identify projects to expend balance Construction continues			6/30/2010		encumbered. DFA reverted \$125,443.88 per SB 182. CD improvement plan. 38 sub-projects allocated. 23 projects completed or cancelled. Most funds will be used to complete under funded projects from the 2006 plan. Will utilize state price agreements to accomplish work where appropriate. Encumbered \$551.4	G G	G G	G G
195 20	108 6/30	30/2012	Executive/Legislative	Statewide	Correctional Facilities Repairs & Equipment. PCD Proj #A083020	STB Y	1,000,000	189,058	6,638 308,285	Continue LOI and RFP process where needed.	Construction continues			6/30/2012		14 sub-projects allocated. 6 project completed. \$502.7 Encumbered	G	G	G
20	07/									Continue LOI and RFP process where needed - Bond						4 sub-projects allocated. \$0 encumbered. DFA reverted \$985,000per SB 182. Swapped from GF to STB per section 18 item 4. This project will be closed and re-opened with a new			
196 20	010 6/30	30/2009	Executive/Legislative	Multiple Counties	Corrections Folty Security Upgrades/Equipment. PCD Proj #A073881	GF/ STB	1,000,000	1,000,000	985,000 -	sale 06/9				6/30/2011		project # A101105	В	В	В
197 20	108 6/30	30/2012	Executive/Legislative	Multiple Counties	Correctional Fcities Emergency Kitchen Renovate. PCD Proj #A083014	STB Y	2,000,000	140,739	9,592 1,116,444	Continue construction.	Completion in Roswell			6/30/2012		RCC kitchen renovations design continues with architect. Programming continues for SNMCF/CNMCF. 3 sub-projects allocated. \$742.8 Encumbered. Three kitchens in Roswell in construction. Central cancelled.	G	G	G
198 20	009 6/30	30/2013	Legislative/Executive	Statewide	Southern & Central Correctional Facilities PCD Proj # A093087	STB Y	5,800,000	1,760,986	1,171,859 976,687	Continue construction at Southern and Central Correction Facilities	SCF Phase II in process. CCF construction continues.			6/30/2013		SBOF approved the contract on 5/21/2010. \$3,062.3 Encumbered. Phase I Southern Correctional Facility buildings 1&2 nearing completion. Change order for Phase II SCF buildings 3&4 in process. Phase I Central in construction.	G	G	G
100	107	20/2011	Evenutive!	Date 4	Las Cruces - State Police District Office. PCD Proj #A073692	STR	0.500.05-	200 7 17	2005	Approval of design drawings.	To kid in November			6/20/2014		Progressing with land lease. Communication tower issues have delayed the project; the location of the property presides on low ground requiring a new tower to be erected; Property Control Division (PCD) is working with D			, and the second
199 20	107 6/30	50/2011	_xecutive/Legislative	Dona Ana	Las Gruces - State Police District Office, PGD Proj #A0/3692	STB Y	2,500,000	308,747	2,295 1,995,734	Approval of design drawings.	10 DIG IN NOVEMBER			6/30/2011		\$195.5. Land being surveyed. Will lease w/option to purchase from BLM. \$0 encumbered. Land identified off of Hwy. 70. Final	G	G	Y
200 20	108 6/30	30/2012	Executive/Legislative	Dona Ana	Las Cruces - State Police District Office. PCD Proj #A083011	STB Y	3,300,000	33,000	- 3,267,000	Approval of design drawings.	To bid in November			6/30/2011		Design. To January SBOF meeting for approval. Anticipate construction to begin in March 2011. Property purchased. Communication tower and utilities	G	G	Y
201 20	07 6/30	30/2011	Executive/Legislative	San Miguel	Las Vegas - State Police District Office. PCD Proj #A073699	STB Y	2,500,000	438,373	17,322 1,836,904	Approval of design drawings.	To bid in November		7/25/2008	6/30/2011		infrastructure have delayed the project; PCD is working with DoIT to coordinate relocation of the communication towers; the utilities infrastructure needs to be extended by ½ mile to the new site; anticipate construction bids by October 2009. Design ongoing. Project to bid July 2010. \$224.7 Encumbered. To January SBOF meeting for approval. Anticipate construction to begin in March 2011.	G	G	Y
202 20	108 8/30	30/2012	Executive/Legislative	San Miguel	Las Vegas - State Police District Office. PCD Proj #A083015	STB Y	3,000,000	30.000	- 2970 000	Approval of design drawings.	To bid in November			6/30/2011		Property purchased. Design ongoing. PCD working with City of Las Vegas to trade for the current building housing the state police. The trade would mean the City would cover the cost to bring utilities (sewer & water) to land. To January SBOF meeting for approval. Anticipate construction to begin in March 2011.	G	G	*
203 20			Executive/Legislative		Lordsburg Port of Entry Building Site. PCD Proj #A073694	STB Y	2,000,000	1,886,788		Construction complete	In warranty phase.			12/31/2009		Project completion by end of October 2010. Progressing on schedule. \$112.7 Encumbered	G	G	
204 20	108 6/30	30/2012	Executive/Legislative	Hidalgo	Lordsburg Port of Entry . PCD Proj #A083013	STB Y	7,500,000	3,462,641	978,971 809,414	Construction complete	In warranty phase.			12/31/2009		Project in construction. Project completion by end of October 2010. Progressing on schedule. \$3,227.9 Encumbered	G	G	

G	Project on schedule	R	No activity or bonds not sold	B Appropria	tion expended or project o	omplete		(, dp	ropriations ≥ \$1 million / 2006 September 2010					_			
Y	Behind schedule		Additional funds needed		<u> </u>	`				<u> </u>		for completing project as a				Progress Rating	
Reversion FY Date	Sponsor	County		Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Funds Purchase Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
205 2009 6/30/2013	Legislative/Executive	Hidalgo	Lordsburg Port of Entry PCD Proj # A093074	STB Y	1,500,000	-	-	1,500,000	Construction complete	In warranty phase.			6/30/2013	Construction progress continues on schedule. Project completion by end of October 2010. (3 change orders)	G	G	
2007/ 206 2009 6/30/2013	Executive/Legislative	Valencia	Los Lunas Substance Abuse Trtmnt Cntr Constr. PCD Proj , A073886, A093000	STB Y	4,784,136	2,000,000	216,590	480,180	Construction 60% complete.	In warranty phase.			6/30/2010	Funding source A073028 (\$2,784.136.34) was taken in HB 9. Project A093000 was budgeted for \$2,784,136, NOT \$3,000,000. Design/build in progress. Project completion by end of December 2010. \$2,304.0 Encumbered.	G	G	G
														Design/build in progress. In construction. Project completion by			
207 2008 6/30/2012	Executive/Legislative	Valencia	Los Lunas Substance Abuse Trtmnt Cntr . PCD Proj #A083025	STB Y	5,000,000	4,000,140	1,914,642	132,579	Construction 60% complete. Design and construction in	In warranty phase.			6/30/2010	end of December 2010. \$867.3 Encumbered 18 projects. 17 closed or cancelled. Encumbered \$0. DFA	G	G	G
208 2006 6/30/2010	Governor	Statewide	Health Facilities Renovate Statewide. PCD Proj #2634	GF	2,000,000	1,991,043	802,369	8,957	process.	Identify projects to expend balance			6/30/2010	reverted \$786,478.38 per SB 182.	G	G	G
209 2007 6/30/2011	Executive/Legislative	Santa Fe	West Capitol Land Purchase. PCD Proj #A076488	PBRF	3,500,000	3,500,000	-	-	Complete purchase agreement for College of Santa Fe				6/30/2011	Re-authorization to legislature to extend time. Time extended through 630/11. Requesting re-auth to use funding to purchase land at College of Santa Fe. Land acquisition done on September 3, 2010. Construction started. Construction is 85% complete. \$70.7	В	В	В
210 2008 6/30/2012	Executive/Legislative	Chaves	NM Roswell Rehab Center Construct. PCD Proj #A083008	STB Y	2,500,000	2,320,540	25,366	108,763	Construction 80% complete.	In warranty phase.			2/28/2010	encumbered. 5 projects allocated and encumbered. Construction contracts	G	G	G
244 2009 6/20/2042	Evenutive/Lagislative	Con Miguel	NM Behavioral Health Inst Patient Health & Safety. PCD Proj #A083016	STB Y	2,000,000	2.104.871	614,343.00	_	Construction in progress.	Substantial completion			6/30/2012	and price agreements established. Construction started. \$106.2 encumbered. Anticipated substantial completion by mid October.	В	В	В
	-			Ì	,,	, , ,	,			·			9/30/2010	Project 50% complete. \$0 Encumbered. DFA reverted			
	Executive/Legislative			GF/STB N/A	1,600,000	500,000	36,056.00	-	Construction in progress 50%.					\$1,100,000 per sb 182.	В	В	В
213 2008 6/30/2012	Executive/Legislative		Santa Fe MVD Field Office. PCD Proj #A083018	STB Y	2,000,000	529,167	-	-	Construction in progress 50%.				9/30/2010	Project 50% complete. \$1,470.8 Encumbered Architect contract has been awarded to ASA Architects. \$581.1	В	В	В
214 2008 6/30/2012	Executive/Legislative	Sierra	Veterans' Alzheimer Unit. PCD Proj #A083019	STB Y	6,500,000	174,808	-	5,744,121	Complete schematic design.	Complete design development.			9/30/2011	Encumbered. Final schematic presentation. Jaynes Construction selected as contractor. Contract is for	G	Y	Х
215 2008 6/30/2012	Legislative/Executive	San Micros	Behavioral Health Institute at LV (Meadows) PCD Proj # A084940	GOB Y	10.000.000	125.665.00		100 100	Continue contract, begin construction.	Notice to proceed.			6/30/2012	\$13.5 million. Phase I construction began on September 9, 2010. \$9.746.2 Encumbered.	6	e e	6
				STB Y	7,000,000	120,000.00	-	-,		·			0/00/2012		G	G	
	Legislative/Executive		Facility continued construction - New Meadows & Ponderosa Department of Health Facility Patient Health & Safety PCD Proj # A093071, A093079, A093080, A093088, A093088	STB Y	4,000,000	160,225	31.415		Construction began. Complete construction documents and begin construction.	Construction Construction			6/30/2013	Project is under construction by Jaynes. A093071 Sequoyah Fire Suppression-\$207.3, A093079 NMBH Asbestos Abatement-\$330.0, A093080 NMBHI Forensic Security-\$2,000.0, A093085 NMVet Home Replace Boiler & Chillers -\$132.7, A093088 Statewide Improvements-\$1,000.0, A093093 Lt. Natatorium Pool Renovate:-\$330.0, Pool renovations in design. Programming of NMBHI forensic security started. Bid in November 2010. NMBHI Asbestos Abatement LOI to include FY11 Demo funds. Statewide has 11 sub-projects allocated. Lt. Natatorium 75% complete. CO's upcoming. \$762.3 Encumbered.	ı	G	G
211 2000 0/30/2013	Logiorativo, Excounto	Otatewide	7,100007,7,1000000,7,000000,7,000000,7,000000	OID I	4,000,000	100,220	01,410	0,077,400		Construction Contained			0,00,2010		J		
218 2009 6/30/2013	Legislative/Executive	Statewide	Demolition/Decommissioning Statewide PCD Proj # A093089 Health and Human Services Complex Land Purchase PCD Proj #	STB Y	2,700,000	69,704	29,923	1,924,158	Demo under A/E contract for 4 Los Lunas Campus buildings plus the old Roswell Rehab Center dorm. Secretary Jaramillo heading	Demo for 2 YDDC Campus buildings to bid.			6/30/2013	AFE Contract in progress for demo of buildings to include disposal of asbestos and lead paint. Demo for 4 Los Lunas Campus buildings complete. Demo for 2 YDDC buildings to biol. \$706.1 encumbered. GSD with NMFA and AGO for review and approval for land	G		
219 2009 6/30/2013	Legislative/Executive	Statewide	A093082	STB Y	4,000,000	-	-	4,000,000		Land purchase			6/30/2013	purchase. 32 sub-projects established 26 completed. Statewide funding	G		
220 2009 6/30/2013	Legislative/Executive	Statewide	WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB Y	1,300,000	339,939	204,378	449,327	Begin construction	Continue construction			6/30/2013	expended on FIFO basis, older appropriations expended first. \$510.7 Encumbered.	G		
221 2010 6/30/2014	Legislative/Executive	Dona Ana & Valencia	SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276	STB Y	2,000,000	-		2,000,000		Begin SCF Phase II. CCF construction.			6/30/2013	SBOF approved the contract on 5/21/2010. \$3,602.2 Encumbered. Phase I Southern Correctional Facility buildings 182 nearing completion. Change order for Phase II SCF buildings 384 in process. Phase I Central in construction.	G		х
222 2010 6/30/2014	Legislative/Executive	Dona Ana	Santa Teresa port of entry PCD Proj # A101273	STB Y	2,500,000	-		2,500,000	Budgeted.	Construction continues				1 sub-project established. \$535.5 encumbered.	G		
	Legislative/Executive	Statewide	Property Control Division (PCD) - statewide facility repairs PCD Proj # A101279	STB Y	3,480,000	-	-	3,480,000	Budgeted.	Complete bid documents				Waiting for contract with Wilson & Co. to be executed.	G		
2008/ 224 2010 6/30/2012	Governor	Dona Ana	Santa Teresa Safety Inspection Station PCD Proj # A083194	STB Y	1,480,000	-	,	1,480,000							Y		
225 2010 6/30/2014	Legislative/Executive	Dona Ana, Valencia	Facility patient health & safety	STB Y	2,400,000			2,400,000							G		
226 227 HIGHER EDUCATIO	N DEPARTMENT																
228 2006 6/30/2010		Statewide	Academic Library Acquisitions Statewide	GOB Y	3,000,000	2,912,193	16,571	87,807	Draws in process.	All final draws submitted to the SBOF and payments completed. Update institutions on balance of			6/30/201	All institutions notified of final amounts, HED awaiting invoices from Northern New Mexico College to submit draws to the SBOF. Awaiting confirmation from UNIM if balance that remains will be expended or revert. Close out project by 0 October.	G	G	Y
229 <u>2008</u> <u>6/30/2012</u> 230	Executive/Legislative	Statewide	Academic Library Acquisitions Statewide	GOB Y	3,000,000	1,099,953	192,833	1,900,047	Draws in process.	allocation and have at least 5% more draws to the SBOF.			6/30/201	2 Draws in process.	G		
231 LUNA COMMUNITY	COLLEGE								Project construction began					Project has all funding needed to complete. Project currently			
232 2006 6/30/2010	Legislative/Executive	San Miguel	Luna Community College Education Building	GOB Y	2,000,000	396,264	396,264	1,603,736	May 10, 2010	Project to be at 25% complete				under construction.	G	G	G
233 2008 6/30/2012	Legislative/Executive	San Miguel	LCC Multi-purpose Education Center	GOB Y	4,500,000	71,879	71,879	4,428,121	Project construction began May 10, 2010	Project to be at 25% complete				Project has all funding needed to complete. Project currently under construction.	G	G	G
234 235 MESALANDS COMM	IUNITY COLLEGE																
	Legislative/Executive	Quav	MCC NA Wind Research & Training Cntr Construct	GOB Y	7,000,000	5,352,421	2,491,936	1.647.579	Construction continues	Construction complete	7/1/2009	7/1/2009	10/1/2009 10/1/201	Wind turbine was erected; \$7 million will provide funds to plan, 0 design, construct, equip, and furnish the center.	G	G	G
237 238 MINERS' COLFAX M		Quay			.,200,000	-1-2-1-1	_, 101,000	.,5.11,010									
239 <u>2009 6/30/2012</u> 240	Legislative/Executive		Pyxis	MTF	1,000,000	112,500	112,500	887,500	Nearly \$230,000 has been budgeted.	The facility will proceed with RFP and acquire the dispensing machine by the first quarter of the fiscal year. Funds are anticipated to be expended and implementation of the system by the first quarter of the fiscal year.			7/22/201	A balance of \$300,000 will remain after the purchase of the Pyxis system. It was suggested during the executive capital outlay hearings the balance of the appropriation be reauthorized for the 2012 capital outlay request for 0 authorization to replace flooring in the facility.	Y		
241 NEW MEXICO ENVII	RONMENT DEPARTM	ENT															
2006/ 242 2009 6/30/2013	Governor	Sandoval	Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB	3,000,000		-	3,000,000	Advertised direct inject well project.	Completed construction of direct injection well drilling project.	1/26/2010	7/16/2010	8/25/2010 7/31/201	7-16-10 CPB approved direct injection well plans/specs for bid. 8-25-10 drilling of injection well awarded to WDC Exploration in 1 amount of \$949,125 (without tax).	G	G	G

G	Project on schedule	R	No activity or bonds not sold	В	Appropriation	on expended or project o	complete		(\range \range \r	opriations ≥ \$1 million / 200 September 2010	0-2010)					1			
Reversion	Behind schedule		Additional funds needed		Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement		Construction,	Funds		Bond Sold/Grant	Progress Rating	Construction/
FY Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status Grant was reauthorized to 09-3817-STB, for the remaining	Agreement/RFP	Plan / Design	Renovation/Other
			City of Santa Fe Canyon Road Water Treatment Plant Upgrade (SAP 06-1241-GF which has expired and the \$700,000 balance was													funds. The remaining \$700,000 balance reauthorized to SAP 09-3817-STB has been fully spent on construction. The grant			
243 2006 6/30/2010	Governor	Santa Fe	reauthorized as SAP 09-3817-STB)	GF/STB		2,000,000	2,000,000	700,000	-	Construction is ongoing	Continue construction	12/21/2006	7/15/2008	3/15/2010	9/7/2010	is now closed. Construction is ongoing with other funding.	В	В	В
244 2006 6/30/2010	Governor	Statewide	Water & Wastewater System Regionalization (SAP 06-1247-GF)	GF		2,950,000	2,205,865	617,380		All funds were spent or reverted,	None, money expired. \$744,135 reverted.					DFA provided NMED with direction on what projects should be funded with this appropriation. DFA has directed that 9 projects be funded and \$75,000 be provided to OSE. The \$75,000 was transferred to OSE. The remaining money has been committed to the 9 projects. Funds allocated to Greater Chimayo (\$600,000), McKinley County (\$70,000), Bayard (\$400,000), Ruidoso Downs (\$91,192), and North Star (\$338,808) have been completely expended totaling \$1,500,000. Funds for Mora County have been partially expended totaling \$192,866.55. The remaining \$207,133.45 has been reverted. Not aw downs have been made for Picuris \$175,000 and it has been reverted. ABC - Pajarito has spent \$437,998.33 and the remaining \$2,001.67 was reverted. Rodarte has not drawn any funds and the total \$300,000 has been reverted. After transferring \$75,000 to OSE, a total of \$2,130,864.88 was spent and \$744,135.12 was reverted. This grant is closed.		В	В
245 2007 6/30/2011	Executive/Legislative	Multiple Co.	Eastern Navajo Nation Water Pipeline (SAP 07-3725-STB - \$7,000,000) (SAP 09-3802-STB - \$2,400,000 which is the remainder of the \$5M SAF 07-3234-GF that was reauthorized as the STB) (SAP 09-3721-STB - \$5,375,244 WTB transfer). All these total \$17,375,244. [Note: BOF is advising that the OSE \$1.3M grant cannot be transferred to NMED and must remain with OSE line 326]		Y	17,375,244	3,380,615	179,089	13,994,629	65% complete. Planning and preliminary design has begun for Phase III and Phase V. Plans for Phase IV have been approved and will be advertised for construction	Finalize agreement and payment procedures with IHS and Navajo Nation in order to proceed toward Phase 1 construction. Continue construction and near completion of Phase II. Bid and award Phase IV construction. Continue Phase III Design.	4/18/2008	5/1/2009	8/1/2010		Phase II is in construction and currently about 65% complete and should be completed in Nov 2010. Slight delay due to replacing defective pipe. Engineer currently working on design of Phase III and planning of Phase V. Phase IV plans and specifications have been approved by NMED for construction bids. It is anticipated that Phase IV will be advertized for construction bids in October 2010. Phase IV construction should be completed by Spring 2011. USDA awarded \$1 M for construction of Phase IV. No design and construction finds for Phase V as of yet. Phase III construction should be completed by Fall 2011.	G	G	G
246 2007 6/30/2011	Richardson, Anderson, Powdrell- Culbert, Swisstack, Leg/Exec, Carraro, Komadina, Ryan	Sandoval	Rio Rancho N Central Water System (SAP 07-3731-STB)	STB	Y	6,470,000	5,967,152	198,666	502,848	receiving NCS PER for well	Approve NCS Engineering's PER for requipping well 23 and approve BHI's booster pump station and 20" transmission line plans.	10/9/2007	9/30/2010	12/30/2010		Funding utilized toward 6 separate projects: drilling well 23, well 16 transmission line, high school waterline, equipping well 23, booster station, 20' transmission line from 26th street to 30th street. Construction of 3 of the 6 projects have been completed. As of 2-1-10 engineering agreement for design of booster station/transmission line is executed. 9-8-10 BHI has not submitted plans/specs for booster station/trans. line. As of 9-8-10 NCS Engineering has not submitted the PER for alternatives for equipping well 23. Project is behind schedule.	G	Y	Y
2007/ 247 2009 6/30/2013	Richardson	Dona Ana	Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	Y	1,000,000	-	-	1,000,000	Project in construction (15% complete); site work complete	Documentation that has been requested from Sunland Park has been provided. Engineering contract and construction changes have been provided.	6/11/2008	1/6/2010	2/23/2010	3/31/2011	Progress continues for formation of new utility district that will include Sunland Park. Consultant has been selected and work is underway. Plans have been approved, bidding completed and awarded. Construction began in March of 2010 and should be completed in 1 year.		G	G
248 2007 6/30/2011	Legislative/Executive	Statewide	River Ecosystem Restoration Initiative (Proj ID 07-4620)	GF	n/a	2,500,000	2,083,702	192,598	416,298		Completion of construction on two additional projects.	11/17/2007	7/1/2008		6/30/2011	There are a total of 12 RERI projects from the 2007 appropriation. 9 of the projects are substantially completed (except for continuing validation and verification activities), 3 projects need to complete construction. Projects will be completed before reversion date on June 30, 2011.	G	G	G
250	Legislative/Executive	Statewide	River Ecosystem Restoration Initiative (Proj ID 09-3113)	STB	Y	1,500,000	5,838	5,838	1,494,162	Contracts for nine projects executed.	Execute remaining 3 contracts, continue planning and design on all projects.	6/26/2009	12/1/2010			RFP has been issued, evaluations have been completed. Projects have been selected and the selections approved by the Governor and NMFA. 9 contracts are executed, 3 contracts are pending. Projects are in the planning/design stages.	G	G	
251 NEW MEXICO FINAN 252 2001 n/a	NMFA Oversight Committee	Statewide	Water & Wastewater Project Grant Fund	GF		40,910,000	39,418,536	_	1,491,464	HB-9 REVERSION \$3,250,570.70	N/A	N/A	N/A N	/A	N/A	85 projects have been approved for funding of which 13 Projects did not move forward. Completed, 9 projects are in process, and 4 projects received emergency money. A letter was sent to communities whose grant funding has exceeded the allowable timeframe, awaiting response from communities. \$3.38 million reverted per HB 9.	G	G	Y
253 2005 6/30/2010	Governor	Statewide	Economic Development Initiative (Smart Money)	GF	n/a	10.000.000	8,798,222	_	1,201,778		\$1.2 million in disbursements to take place in November 2010 thru April					\$5 million vetoed in SB 29. Three Commitments totaling \$7.921 million currently outstanding. As of 6/30/2010, \$21,312 is unobligated.	Y		
254 2006 6/30/2010	Governor		Manure to Energy Projects Statewide-DAIRY BIOMASS	GF		2,000,000	7,770	1,992,230	, , , ,	Project reverted 6/30/10.						Nearly \$2 million reverted. No activity on project during its authorization.	В	В	В
255 NEW MEXICO HIGHL	ANDS UNIVERSITY																		
257 2006 6/30/2010	Fidel (GOB sponsor)	San Miguel	NMHU Felix Martinez Building	GOB	Y	3,500,000	3,164,647	278,071	335,353	Renovation is 98% complete.	Renovation will be completed.		8/30/2009	9/30/2010	12/20/2010	With the exception of AIPP, the total appropriation should be spent by next quarter.	Y	Υ	G
258 2006 6/30/2010	Fidel (GOB sponsor)	San Miguel	NMHU Student Services Center	GOB	Y	4,500,000	476,685	461,883	4,023,315		Construction will be on-going.		12/30/2009	3/2012	12/31/2010	With the exception of AIPP, the total appropriation should be spent by next quarter.	G	G	G
259 2007 6/30/2011	Richardson	San Miguel	NMHU Student Union & Services Center	GF/STB		300,000	290,000	289,975	10,000	Site preparation work has begun.	Construction will be on-going.		12/30/2009	3/2012	6/30/2010	Funds will be fully expended by the end of this quarter.	G	G	G
260 2008 6/30/2012	Legislative/Executive	San Miguel	NMHU Infrastructure	GOB	Y	9,000,000	5,094,669	187,261	3,905,331	Parking lot lighting upgrades are complete.	Parking lot improvements are underway. Partial renovation of the natatorium is on-going.		7/31/2009	12/20/2009	6/30/2012	Funding will address campus parking, lighting, electrical, and mechanical upgrades; roof replacements, partial renovation of the natatorium, drainage problems; energy efficiencies; IT infrastructure; as well as code and safety upgrades.	G	G	G
261 2008 6/30/2012 262 6/30/2012	Legislative/Executive	San Miguel	NMHU Lora Magnum Shields Science Building	GOB	Y	1,800,000	103,131	-	1,696,869	Construction has begun in September 2010.	Renovation will be on-going.		12/31/2009	12/20/2010	6/30/2011	Construction began in September 2010.	G	G	G

										September 2010									
G Y	Project on schedule Behind schedule		No activity or bonds not sold Additional funds needed	В Ар	opropriatio	n expended or project co	omplete	Timeline for completing project as applicable (Dates Only)						1		Progress Rating			
			Additional funds freeded	Funding F	Panda	Appropriation	Total Amount	Evnanded in Last		Milestone ashioved last							Bond Sold/Grant	Frogress Rating	Construction
FY Date 263 NEW MEXICO INST	Sponsor	County	Project Description		Sonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Agreement/RFP	Plan / Design	Construction/ Renovation/Other
263 NEW MEXICO INST	TITLE OF MINING 8	k TECHNOLOGY								Phase I and Phase 2						Use weeks loss is 2007 as related. The whole is laid as a total			
204 2000 0/20/2042	2 Legislative/Execu	·	NMIMT Central Utility Infrastructure	GOB	v	8.000.000	1.630.713	962.879	0.000.007	completed. Contractor is starting phase 3 out of a planned 6 phases.	Complete Phase 3 and begin Phase	1/13/2010	1/29/2010	1/29/2010	0/20/2040	Hot water loop is 30% completed. They have laid most of the main line in the ground already with the majority of the work being above ground and in the buildings.			
265		ive Socorr	7 Nivini Central Otility Irili assuucture	GOB		8,000,000	1,030,713	902,079	0,309,207	planned 6 phases.	1	1/13/2010	1/29/2010	1/29/2010	6/30/2012	being above ground and in the buildings.	G	G	G
266 NEW MEXICO JUNI	IOR COLLEGE										O					Construction to be completed in October of 2010, GOB funds			
267 2008 6/30/2012	Legislative	Lea	NMJC Central Plant Upgrades	GOB	Υ	3,500,000	3,500,000	-	-	Construction on going	Construction to be completed in October 2010	5/1/2009	3/1/2009	10/30/2010	7/30/2010	have been expended, draw was submitted in July of 2010	В	В	В
											Deef seed seed seed to be side					The roof improvement and replacement project will begin the first phase of construction on September 7, 2010 to replace			
268 2010 6/30/2014	Legislate/Execu	tive Lea	Roof Improvements and Replacement.	STB	Υ	3,000,000			3,000,000	Engineering and bidding	Roof replacement to begin September 7, 2010	7/30/2010	7/1/2010	9/7/2010	12/31/2011	five roofs. The second phase will begin in late Spring 2011 for an additional four roofs.	G	G	G
270 NEW MEXICO MILIT	TARY INSTITUTE																		
271 2008 6/30/2012	Legislative/Execu	tivo Chavar	s NMMI Pearson Hall Renovation	GOB	V	5.000.000	597,583	85,409	4 402 417	Construction phase of the project begun.	Construction in progress.		12/1/2009	1/31/2011	1/31/2011	Construction phase has begun. To date, the project is progressing well and is on schedule. Draws have been made and and will continue to be processed.	6		6
2/1 2008 6/30/2012	Legislative/Lxecu	tive Chaves	5 Invitor Pearson Train Renovation	GOB		5,000,000	597,565	65,409	4,402,417	Work on project has	Work on project will continue in		12/1/2009	1/31/2011	1/31/2011	Work on the project in progress. NMMI has first draw request is in process for this project. Expected to be completed by	G	G	g
272 2009 6/30/2013	Legislative/Execu	tive Chaves	s NMMI Deficiency Improvements	STB	Υ	2,200,000	211,274	-	1,988,726	commenced.	progress during quarter.	4/16/2010	4/15/2010	6/30/2011	6/30/2010	March 2011.	G	G	G
274 NEW MEXICO SCH	OOL FOR THE BLIN	ID & VISUALLY IMF	PAIRED																
										Construction complete for new ECP site in Albuquerque, and									
										building in operation January 2009. Remainder of									
										appropriation budgeted for ongoing Jack Hall Renovation									
										project on the Alamogordo campus and scheduled for									
										completion January 2010. After many extensions, Jack						Construction complete for new ECP site in Albuquerque, and			
										Hall Project reached substantial completion 7/20/10						building in operation January 2009. Remainder of appropriation budgeted for ongoing Jack Hall Renovation			
										with final payment application and design invoices still	D					project on the Alamogordo campus and scheduled for completion January 2010. After many extensions, Jack Hall			
275 2007 6/30/2011	Evenutive/Logisla	Bernalillo 8	s D NMBVI Early Childhood Program Facility/Alamo	STB	v	5,500,000	5.405.066		04.004	outstanding. Building now in operation with many warranty concerns.	Pay outstanding invoices and close out project. Please note - \$55,000 of balance is designated for AIPP.		7/1/2007	12/1/2007	40/20/2040	Project reached substantial completion 7/20/10 with final payment application and design invoices still outstanding. Building now in operation with many warranty concerns.			
2/3 2007 6/30/2011	Executive/Legisia	live Oteri	o invitovi Early Childridoù Program Pacinty/Alamo	518	T	5,500,000	5,405,066	-	94,934		balance is designated for AIFF.		7/1/2007	12/1/2007	10/30/2010	building now in operation with many warranty concerns.	G	G	G
										After many extensions, Jack Hall Project reached									
										substantial completion 7/20/10 with final payment application									
										and design invoices still outstanding. Building now in	Development of the second states					After many extensions, Jack Hall Project reached substantial completion 7/20/10 with final payment application and design			
276 2008 6/30/2012	Legisla	tive Bernalillo	NMBVI Health, Safety, Accessibility Improve (Jack Hall - Alamogordo) STB	Υ	1,600,000	1,594,890	581	5,110	concerns.	Pay outstanding invoices and close out project. AIPP waived March 2009.		5/1/2008	7/1/2010	10/30/2010	invoices still outstanding. Building now in operation with many warranty concerns.	G	G	G
										Selection of design									
										professional completed July 2010. Currently proceeding									
										with preparing PSFA Design Professional Agreement and supporting documents. HED						Selection of design professional completed July 2010.			
										approval granted on 9/9/10 and proceeding for Board of						Currently proceeding with preparing PSFA Design Professional Agreement and supporting documents. HED approval granted on 9/9/10 and proceeding for Board of Finance approval on			
277 2009 6/30/2013	Legislative/Execu	tive Otero	NMBVI Deficiency Improvements	STB	Υ	2,300,000	-	-	2,300,000	Finance approval on 10/19/10.	Begin designing phase.		11/1/2010	8/1/2012	12/30/2012	10/19/10.	G		
279 NEW MEXICO SCH	OOL FOR THE DEA	F								Substantial completion of									
280 2006 6/30/2010	Fidel (GOB spons	or) Santa Fe	NMSD Dillon/Connor Halls Renovate	GOB	Υ	7,000,000	6,250,608	906,194	749,392		Completion		2/1/2009	9/15/2010	9/15/2010	Substantially Complete.	G	G	G
281 2007 6/30/2011	Executive/Legisla	tive Santa Fe	NMSD Improvements	STB	Υ	5,500,000	5,198,944	-	301,05	6 complete	N/A Construction documents 75%		1/16/2009	6/30/2010	6/30/2010	Project Complete	G	G	G
282 2008 6/30/2012	2 Legisla	tive Santa Fe	NMSD Dillon Hall	STB	Υ	2,591,704	41,835	12,675	2,549,869	Definitive design complete	complete Construction documents 75%		2/28/2011	6/30/2012	6/30/2012	Bid Docs being Prepared	G	G	
283 2008 6/30/2012	2 Legislative/Execu	tive Santa Fe	e NMSD Dillon Hall - Phase 1	GOB	Υ	3,000,000	-	-	3,000,000	Definitive design complete RFP for design services has	complete		2/28/2011	6/30/2012	6/30/2012	Bid Docs being Prepared	G	G	
284 2009 285	Legislative/Execu	tive Santa Fe	e NMSD Deficiencies Improvements	STB	Υ	2,500,000	2,968	2,968	2,497,032	been issues	Select architect, start design work		4/30/2011	6/30/2012	6/30/2012	In early design stage.	G	G	
286 NEW MEXICO STAT	TE FAIR				_											Flea Mkt Paving, Tingley Concourse, and Water Plan			
287 2008 6/30/2012	Executive/Legisla	tive Bernalillo	State Fair Facilities & Grounds Improvement	STB	Υ	2,000,000	1,813,285.19	97,912.00	186,715	Projects Throughout Grounds	Projects Throughout Grounds					completion Under contract	G	G	G
288 2009 6/30/2013	Legislative/Executive	e Bernalillo	State Fair Facility Upgrades	STB	Υ	5,000,000	4,177,004	620,155	822,996	Projects Throughout Grounds						Flea Mkt Paving, Tingley Concourse, and Water Plan completion Under contract	G	G	G
2007/	Gover	nor Bornoliii	State Fair Improvements	STB	v	2,625,000	943,930	943,930	1 604 070	Equestrian and Barn improvements throughout Grounds	Improvements to the indoor horse arena and other equestrian facilities including Tingley and Barns					Necessary deferred maintenance to improve equestrian facilities under contract			
289 2010 6/30/2013 290		noi bernalillo	J Grate Fail Improvements	SIB		2,020,000	943,930	943,930	1,081,070	Giounus	moreumy ringley and barris					racinies dider contract	G		
291 NEW MEXICO STAT		or) D	NMSU Cardinar Hall Page rate 9 Figured	GOB		44.000.000	44.000.00=	4.054.05		Furniture and Move-in 99%	Final completion of all	n/a	6/30/2008	10/04/0000	2/24/0040	Construction 100% Complete final purely list items			
292 2006 6/30/2010	Fidel (GOB spons	Dona Ana	a NMSU Gardiner Hall Renovate & Expand	GOB	Y	11,000,000	11,000,000	1,054,884	-	complete	Final completion of all work.	n/a	6/30/2008	12/31/2009	3/31/2010	Construction 100% Complete; final punch list items ongoing.	В	В	В
										Construction 99% complete except for final punch-list;	Complete move-in of offices (second								
293 2006 6/30/2010	Fidel (GOR snors	or) Dona Ans	a NMSU Health & Social Services Building	GOB	Y	2,000,000	2,000,000	871,902	_		floor) and final completion of punch list.	n/a	5/31/2008	8/31/2010	12/31/2010	Construction 99% Complete; final punch list items ongoing. Furnishings on-going.	В	В	В
2000 0/00/2010	(CCD spons		- Committee Comm	555		2,000,000	2,000,000	011,002		Construction 95% complete; holding for final punch list	Receive Certificate of Occupancy.	-	5/5 1/2000	5,5.72010	,0.,,2010				
294 2006 6/30/2010	Fidel (GOR snors	or) Dona Ans	a NMSU Native American Cultural Center	GOB	_Y	3,000,000	3,000,000	629,846	_	work and Certificate of Occupancy.	Complete furnishings and move-in. Final completion.	n/a	5/31/2008	8/31/2010	12/31/2010	Construction 95% Complete; final punch list items ongoing. Furnishings on-going.	В	В	В
	, iden (GOD spons	Dona Alla	The state of the s	300		3,000,000	3,000,000	023,040		Construction and move in complete except for a few	Complete all punch list items and		5/3 1/2000	5,51/2010	.2,51,2010				
295 2006 6/30/2010	Fidel (GOB spons	or) Dona Ana	a NMSU Dona Ana East Mesa Center	GOB	Υ	3,500,000	3,500,000	589,785	-	minor punch list items. Construction complete except	final completion.	n/a	5/31/2008	8/31/2010	12/31/2010	Construction 100% Complete; final punch list items ongoing.	В	В	В
296 2006 6/30/2010	Fidel (GOB spons	(OT) E21-4-	y NMSU Carlsbad Infra Renovate/Expand/Def Main	GOB	, l	1,500,000	1,500,000	148,113		for a few minor punch list items.	Complete all punch list items and final completion.	n/a	3/31/2008	6/30/2009	6/30/2000	Construction 100% Complete; final punch list items ongoing.	В	B	В
_00 2000 0/30/2010	, (OOD apolls	/I ==00)	71 Sanosaa iina nonovatore,panaresi iviani	GUB		1,300,000	1,500,000	140,113	· -	1	p comprosiditi	1.00	3/31/2000	0/30/2009	3/30/2008	2			

									(Арр	ropriations ≥ \$1 million / 2006 September 2010	-2010)								
G	Project on schedule	R	No activity or bonds not sold	В	Appropriation	on expended or project co	mplete				ī					1			
Y	Behind schedule	X	Additional funds needed	1					1	1		Timeline	for completing project as a	oplicable (Dates O	nly)			Progress Rating	
Reversion FY Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
297 2008 6/30/2012	Legislativ		NMSU Aggie Memorial Stadium	STB	V	2,700,000	2,015,637	136,141	684,363	Coaches Offices and field House work complete (phase 1). Begin design on Phase 2 (Coca Cola Addition, New	Complete design and advertise for bids or contract Phase 2.	n/a	10/31/2008	3/31/2010	•	Construction of Phase 1 is 100% Complete; final punch list items ongoing. Phase 2 is in Design.	G	G.	renovation/other
2000 0/30/2012	Logiolau	Dona Ana	, agge memoral catalan	OID		2,700,000	2,010,007	100,141	004,000	Sowor and Socoor Floray.	order of contract Frage 2.	174	19/01/2000	0,01,2010	0/00/2010	norm origoning riddo 2 io iir o dogrii	J	- U	, and the second
298 2008 6/30/2012	Legislativ	e Lincoln	NMSU SW Center for Rangeland Sustainability	STB	Y	1,000,000	47,500	32,736	952,500	Construction 25% complete.	Construction 50% complete.	n/a	10/31/2008	8/31/2010	12/31/2010	Under construction: 25% complete.	G	G	G
299 2008 6/30/2012	Legislative/Executiv	e Dona Ana	NMSU Arts Complex - Phase 1	GOB	Y	19,000,000	3,349,817	1,062,394	15,650,183	CDs not complete yet. Construction contract has been developed and construction to begin 9/20.	Complete CDs (11/1). Complete Part 1 of construction (site and utilities), start Part 2 (excavation and foundations).		8/1/2010	8/1/2012	12/31/2012	CDs at 90%. CM at Risk is bidding subcontracts for Part 2. Part 1 (utilities and site prep) will start construction Sept. 20.	G	Y	
300 2008 6/30/2012	Legislative/Executiv	e Dona Ana	NMSU USDA Agricultural Center	GOB	Y	2,400,000	203,842	0	2,196,158	DD/CD work not complete. Still in DD phase.	Complete DD phase, start CD phase.		6/30/2010	9/30/2011	12/31/2011	Schematic design complete; working on DD	G	Υ	
301 2008 6/30/2012	Legislative/Executiv	e Otero	NMSU Alamogordo General Classroom Building Renovate	GOB	Y	1,000,000	247,295	181,698	752,705	Construction 75% complete.	Construction 90% complete.		2/28/2010	6/30/2011	12/31/2011	Under construction 75% complete.	G	G	G
302 2008 6/30/2012	Legislative/Executiv	e Dona Ana	NMSU Dona Ana East Mesa Center - Phase VI	GOB	Υ	6,000,000	287,460	142,332	5,712,540	SD and DD complete.	50% CDs complete.		8/31/2010	12/31/2011	6/30/2012	Roads (Phase 1) construction complete; SD and DD for Phase 6 completed; currently beginning CDs.	G	G	
303 2008 6/30/2012	Legislative/Executiv	e McKinley	NMSU Grants Infrastructure Renovation & Expansion	GOB	Y	1,000,000	29,133	8,897	970,867	Proposals received 9/17.	Contract completed and signed; construction begins.		10/1/2009	8/31/2010	12/31/2010	Construction Proposals were received 9/17.	G	G	
304 2008 6/30/2012	Legislative/Executiv	e Eddy	NMSU Carlsbad Allied Health & University Transfer Center	GOB	Y	3,000,000	497,415	138,380	2,502,585	Construction 15% complete (delay due to unforeseen underground conditions) CDs not complete yet. Construction contract has been developed and	Construction 30% complete. Complete CDs (11/1). Complete Part 1 of construction (site and utilities), start Part 2 (excavation and		11/30/2009	3/31/2011	6/30/2011	Construction 15% complete (delay due to unforeseen underground conditions) CDs at 90%. CM at Risk is bidding subcontracts for Part 2.	G	G	G
305 <u>2009</u> <u>6/30/2013</u> 306	Legislative/Executiv	e Dona Ana	NMSU Arts Complex	STB	Y	5,500,000	55,000	55,000	5,445,000	construction to begin 9/20.	foundations).		8/1/2010	8/1/2012	12/31/2012	Part 1 (utilities and site prep) will start construction Sept. 20.	G	Υ	
307 NORTHERN NEW N	EXICO STATE SCHO	OOL												Construction					
										Substantial completion	Certificate of Occupancy October			should be completed by					
308 2006 6/30/2010	Fidel (GOB sponso	r) Rio Arriba	NNMSS-Espanola Teacher & General Ed Bldg	GOB	Y	3,000,000	2,715,878	818,923	284,122	September 30, 2010	2010	Done		October, 2010 Construction	11/30/2010	98% complete	G	G	G
										Contract with contractor	Foundation, slabs, preliminary &	_		should be completed by					
309 2008 6/30/2012	Legislativ	e Rio Arriba	Solar Energy Research Park	STB	Y	2,000,000	326,118	-	1,673,882	September, 2010.	inspections.	Done	Done	August, 2011 Construction	10/30/2011	Broke Ground on 9/22/10	G	G	
														should be completed by					
310 2008 6/30/2012	Legislative/Executiv	e Rio Arriba	Ben Lujan Learning Resource Ctr. Addition	GOB	Υ	5,000,000	403,911	16,155	4,596,089	Construction plans completed	Hire contractor, break ground	Done	Done	November, 2011 Construction	1/31/2012	Solicitation of bids.	G	G	
311 2008 6/30/2012	Legislative/Executiv	e Rio Arriba	Solar Engineering Research Park & Academy	GOB	Y	1,000,000	-	<u>-</u>	1,000,000	Contract with contractor September, 2010.	Foundation, slabs, preliminary & inspections.	Done	Done	should be completed by August, 2011	10/30/2011	Broke Ground on 9/22/10	G	G	
312 313 OFFICE OF MILITAR	RY BASE PLANNING	AND SUPPORT																	
2006/ 314 2010 6/30/2014 315 316 OFFICE OF STATE			Cannon Air Force Base Land/Water Rights (06-227-BP)	STB	Y	5,000,000			5,000,000	All three contractors engaged: Tierra Right of Way (Landman Services); URS Corporation (Environmental Baseline Survey); and Hall-Viddoss, Inc (Appraisal). Air Force has indicated they will do an Environmental Assessment prior to accepting the land gift.		N/A	N/A	N/A N	/A	Project on track; Air Force recently confirmed their intent to accept the Land Gift with a letter to Governor Richardson	G	Y	Y
STO OTTICE OF STATE	LNGINEER/INTERST	ATE STREAM CO.	WINDSON TO THE PROPERTY OF THE							Bloomfield Dam: Project Funding Agreement with City									
2002 317 2007 6/30/2010	Governo	or Statewide	Dam Rehab Statewide	GOB	Y	1,040,000	693,690	179,293	-	executed. Project out to bid. Sandia Mountain Dam: Approved final invoice from Sandoval County.	n/a	3/30/2009	8/30/2009	11/30/2009	6/30/2010	Balance of \$346,310 reverts 9/30/2010	В	В	В
318 2002 318 2007 6/30/2011		Statewide	Dam Rehab Statewide	STB	Y	5,000,000	1,664,940	500,580	3,335,060	Springer Dams: Town issued a new RFP for Engineering Services & OSE executed Proj Funding Agreement. Bloomfield Dam: Project in Construction. Power Lake Dam: OSE approved Final Design. EPAT: Negotiated amended Work Order for Phase 1 as a result of Beta Testing.	Springer Dams: Begin Engineering design services; Bloomfleid Dam: Construction continues; Power Lake Dam: Receive final invoice; EPAT: Issue NTP for amendment to Phase 1; Alto Dam: Prepare Project Funding agreement and Village issue RFP.	3/30/2009	8/30/2009	10/30/2010	4/30/2011	Funds committed to 7 Projects. Hackberry Dam: Construction Complete. Springer Dams: Town failed to keep previous engineer on task and minimal investigations completed after 4 years. New PFA signed. RFP issued. Engineer selected and investigations underway. Bloomfield Dam: Construction ongoing. Power Lake Dam: Project for design services only. Design complete. EPAT: (central NM) beta testing resulted in a need to modify the software. Work Order for modification complete and Notice to Proceed issued. Bluewater Dam: Design complete. Owners requested to bid repair work. Project Funding Agreement pending. Alto Dam: Village issued RFP for engr service. Project Funding Agreement Pending receipt of cost estimates.	G	G	Y
						,					<u> </u>					Although the Pecos Settlement has been implemented, ISC			
319 2008 6/30/2012	Legislativ	e Statewide	Pecos River Settlement-Land & Water	STB	Y	1,800,000	1,303,795	681,519	496,205	Contracts were initiated to purchase an additional 239.4 water-right acres .	To close on 139.4 water right acres before December 31, 2010.	N/A	N/A	N/A	6/30/2010	remains slightly short of the Settlement water-right acquisition minimums, and well short of the ultimate amounts prescribed by the Settlement. Thus, ISC will be attempting to acquire additional water rights during the remainder of FY 11.	G	G	G
320 <u>2008</u> 6/30/2012	Legislativ	e Taos	Cabresto Dam Repair	STB	Y	3,200,000			3,200,000	Final Design Approved. Waiting on Federal Permits.	Complete bid preparation documents and O&M Manual. Receive Federal Permits. Prepare Bid Documents and bid project.	9/15/2007	6/30/2010	6/30/2013	12/31/2013	Final Design Complete. Federal Permits received Oct 1. Federal Permits delayed by 4 months which push project back 1 year. Bid Documents need to be prepared and project bid with the understanding that funds will be reauthorized. Contractor has significant preconstruction activities including geotechnical investigation of the foundation and possible design change to accommodate findings. All preconstruction activity will occur during the summer 2011. Construction of dam in summer of 2012. Construction must be completed before winter shuts down the site or spring runoff may wash away a partially completed dam. Funds need to be reauthorized.	G	G	Y

										September 2010									
	Project on schedule R Behind schedule X		activity or bonds not sold ditional funds needed	В	Appropriation	n expended or project c	omplete					Timeline	for completing project as a	pplicable (Dates	Only)]		Progress Rating	
Reversion				Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
FY Date	Sponsor Count	ty	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
										Installed a measurement station on Tesugue river and									
										Pueblos POD on Pueblo land. Completed install of the radio									
										telemetry unit (RTU) to receive data and continued									
										development of a website to report the measurement data.							_		
321 2005 6/30/2010	Legislative Multipl	le Co. Su	rface Water Measure-Nambe Pojoaque	GF	n/a	976,196	974,249	495,197	-	Project 100% complete.		10/1/2007	NA	6/30/2010	6/30/2010	Remaining balance of \$1,947 to be reverted by 9/30/2010. Although the Pecos Settlement has been implemented, ISC	В	В	В
										Execute contracts for the						remains slightly short of the Settlement water-right acquisition minimums, and well short of the ultimate amounts prescribed			
322 2006 6/30/2009	Legislative Stat	ewide ISC	Land/Water Rights for Well Fields	ACF	n/a	4,500,000	4,334,281	91,450	165,719	purchase of nearly 1,000 acres of land and water rights.		N/A	N/A	N/A	6/30/2009	by the Settlement. Thus, ISC will be attempting to acquire additional water rights during the remainder of FY 11.	Y		
										Ponderosa Dam: Completed Project Funding Agreement;	Ponderosa: Engineering Design					Ponderosa Dam: Funds will be used to complete design.			
										San Mateo: Reviewed Preliminary Engineer Report; Cabresto: Federal Permit	begins; San Mateo: OSE Issue new RFP for engineering service to complete design. Cabresto: Bid					Preliminary Investigations begins in October. San Mateo: Funds will be used for Design Only. RFP will be issued in late October for engineering services by OSE. Cabresto: Funds			
323 2007 6/30/2011	Executive/Legislative State	ewide Ace	equia Water Storage	GF/STB	n/a	1,500,000	17,250	17,250	1,482,750		Project.	9/30/2008	12/31/2010	1/31/2010	6/30/2013	will be used to supplement construction needs. The project is funded by an appropriation to the Indian Water	G	Υ	
																Rights Settlement Fund. Progress on all three pending settlements continues. Federal authorizing legislation for the			
																Navajo Settlement was passed and signed by President Obama in March 30, 2009. Federal authorizing legislation was			
2007/ 324 2009 6/30/2013	Evecutive/Legislative State	owido Ind	ian Water Rights StImnt-Navaio/Taos/Aamodt	STB	N	10.000.000			10.000.000		Not set.					introduced for both the Taos and Aamodt Settlements on May 4, 2009 and May 15, 2009, respectively is currently in the Senate.	D		
324 2009 6/30/2013	Executive/Legislative Stati	ewide ind	an water rights summerwaya/orrads/hamout	316	IN	10,000,000	-	-	10,000,000		Not set.					Senate.	K		
										ISC convened a panel of									
										technical experts and academics to craft hydrologic studies in the Salt Basin to									
										reduce uncertainties and to gain an understanding of									
										water resource adequate to provide a basis for decisions									
										on if and how to develop any resource available. ISC is	ISC contracts with selected								
325 2007 6/30/2011	Multiple	Co Sal	t Basin Water Project	GF/STB	n/a	1,000,000	958,041	398,711	41 959	negotiating contracts for the necessary work with chosen consultants and the USGS.	consultants, issues work orders to selected contractors, and work begins. No change in milestones.	Complete	N/A	N/A	6/30/2011	No update received. Studies are continuing with NM Tech; USGS; Sandia Labs and other contractors. No change in status.	P		
020 2001 0/00/2011	Wattpic	00. 00.	Colon Francis - region	CITOTE	11/4	1,000,000	300,041	330,711	41,555	esticultative and the ecoe.	Complete an MOU with NMED to	Сотрысс	1071	1971	0,00,2011	orano.	, ,		
											manage the funds that will contribute towards the ongoing construction					No progress in two quarters. Bonds sold June 2008. Working			
326 2008 6/30/2012 327 2009 6/30/2013			vajo Water Pipeline (see line 245) omfield Dam	STB STB	Y	1,250,000	805.030	805,030	1,250,000	Project in Construction	costs currently being incurred. Project in Construction	10/1/2009	9/1/2009	1/1/2010	6/30/2010	on agreement so that NMED can manage the funding. Project in Construction	R	C	
327 2009 6/30/2013	Legislative/Executive State	ewide Bio	omieia Dam	518	T	1,500,000	805,030	805,030	694,970	Project in Construction	Hatch Dam: Complete review of	10/1/2009	9/1/2009	1/1/2010	6/30/2011	Bonds Sold. Hatch Dam: Design received from engineer is deficient. Redesign required. Cabresto Dam: See Cabresto	G	G	G
328 2010 6/30/2014	Legislative/Executive Multipl	le Co Da	m emergency repair	STB	N	1,000,000			1 000 000	Received Hatch Design. Approved Cabresto Design	design and advise engineer of deficiencies. Cabresto: Prepare bid documents and bid project.	12/31/2010	6/30/2011	12/31/2012	6/30/2013	status report. Bluewater: Working with owner to use statewide funds (07-6437)	G	٧	
329 330 PERA			V / .			,,,,,,			, ,		, ,								
										Fully Completed Project. One						Project is fully complete and warranty period has expired. Gold			
331 2008 6/30/2012	Executive/Legislative Sar	nta Fe PE	RA Office Building	PERA	n/a	1,500,000	1,458,929	46,321	-	Year Warranty Period Has Expired	Termination of project	n/a	Oct-Dec 2007	April 2008	6/1/2010	level LEED certification was received as well as the 2009 Best Building Award from the AGC. \$41,071 to revert.	В	В	В
333 PUBLIC EDUCATION	DEPARTMENT																		
										Received all final reimbursement requests from									
										districts. All final RfR's in the payment process. Pending									
334 2006 6/30/2010	Governor State	owido Pul	blic Schools Ed Tech Statewide	GF	n/a	1,500,000	1,500,000	9.100	_	payments total \$127,015.26. PED reverted \$67,581.90 to the general fund.	Project Complete.	All sites have been awarded	N/A	N/A	6-30-08	Project Complete. \$67,581.90 was reverted back to the general fund.	В	В	В
334 2000 0/30/2010	Governor State	ewide i di	one conocis La Tech Chatewac	Gi	II/a	1,500,000	1,000,000	3,100		the general fund.	Troject complete.	awarded		14/74	0 30 00	general rand.			
																Allocations of \$2 million dollars were made on June 25th, 2007. Awards were made to 3 school districts to fund 5 pre-k			
																classrooms at 5 different sites. PED allocated a subsequent amount of \$1.5 million on 2-11-08. Awards were made to 6			
										Received all final reimbursement requests from						school districts to fund 6 pre-K classrooms. \$500 thousand was reauthorized to CYFD during the 2008 legislative session. PED has awarded total appropriation. Funds will be distributed			
										districts. PED reverted \$451,273.23 to the severance						on a reimbursement basis. \$451,273.23 was reverted. Central Consolidated School District never used their award for			
335 2006 6/30/2010	Governor State	ewide Pul	blic Ed Dept Pre-Kindergarten Classroom	STB	Y	3,500,000	3,500,000	3,737	-	tax bonding fund.	Project Complete.	6-25-07	N/A	N/A	6-30-10	Naatani Nez. District is contemplating demolition of school.	В	В	В
																Voters approved the sale of the GOB in the general election held on November 6th, 2006. The bonds were sold on March			
											To work with school districts to					1st, 2007. PED made allocations on a per membership basis to all school districts. Funds will be distributed on a reimbursement basis and do not expire until June 30, 2010.			
										Received requests for reimbursement from multiple	continue receiving reimbursement requests by our deadline of October					The project is now expired and the districts were sent a letter on September 15, 2010 stating that all final RfRs must be			
336 2006 6/30/2010	Fidel (GOB sponsor) State	ewide Pul	blic School and Juvenile Detention Facility Library Book Acquisiti	tion GOB	Y	3,000,000	2,454,594	164,956	545,406	districts.	15, 2010.	9-1-07	N/A	N/A	6-30-10	submitted by October 15, 2010 or the funds will revert. \$3 million was allocated to 6 districts to construct 9	Y	Y	Y
										To follow up with school districts to begin project plan						classrooms. School districts are in the process of submitting project plans to PSFA. Central Consolidated Schools			
337 2009 0/20/202	Legislative/Evacutive	owide D-	b.Kindargattan Classrooms	STB		3,000,000	771,911		2,228,089	approval process through PSFA. To continue receiving RfR's	To continue receiving project plan approvals and requests for reimbursement from districts.	8-30-08	N/A	N/Δ	6-30-12	completed the construction of their 2 awards. 3 other districts have received approval from PSFA and PED. Only 2 districts lack approval from the state.		G	G
337 2008 6/30/2012	Ecgisiative/Executive State	ewide Pre	e-Kindergarten Classrooms	I SIR	т	3,000,000	111,911	· · · · · ·	2,228,089	Irany o.	remouraement nom districts.	0-00-00	1367	IN/A	0-00-12	idon approvariioni ine state.	· ·	-	G

									(/ (PP	ropriations ≥ \$1 million / 2006 September 2010	2010)								
G	Project on schedule	R	No activity or bonds not sold	В Арр	opriation expended	l or project compl	elete												
	Behind schedule		Additional funds needed		.,	. , , ,						Timeline	e for completing project as a	applicable (Dates	Only)			Progress Rating	
Reversion				Funding Bo	nds Appropr	iation To	otal Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
FY Date	Sponsor	County	Project Description	Source Se	old Amou		Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
										Bonds were sold in the						Allocations were made to every school district, charter schools			
										GOB09 bond sale in May						and juvenile justice centers on a per membership basis. Funds			
338 2008 6/30/2012	Legislative/Executive	Statewide	Public School Library Acquisitions	GOB	Y 3	,000,000	1,864,724	1,573,098	1,135,276	2009. To begin receiving reimbursement requests.	To continue receiving reimbursement requests.	N/A	N/A	N/A	6-30-12	are distributed on a reimbursement basis as districts submit draw requests. Funds have a reversion date of June 30, 2012	G	G	G
										Awards were made to 4 school districts for a total of 6						\$2,000,000 allocated to 4 districts totaling 6 schools. The money will be used to construct 6 Pre-K classrooms. The			
										new pre-k classrooms. To						districts were sent award letters notifying them of their			
										begin approving project plans through PSFA for those	To continue approving project plans					allocations and the project plan approval process will begin.			
339 2009 6/30/2013	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms	STB	v 2	,000,000	_		2,000,000	districts ready to begin the	through PSFA for those districts ready to begin the project.	11/1/2009	N/Δ	N/A	6/30/2013		e	e	e
339 2009 0/30/2013	Legislative/Lxecutive	Statewide	rie-fallueigatien Glassioonis	316		,000,000	-	-	2,000,000	Obligated all funds. To begin		11/1/2009	IVA	IN/A	0/30/2013		G	G	
340 2009 6/30/2013	Legislative/Executive	Statewide	School Bus Replacement	STB	Y 5	,000,000	4,488,888	161,149	511,112	receiving reimbursement requests.	To continue receiving reimbursement requests.	N/A	N/A	N/A	6/30/2011	The entire amount of \$5,000,000 has been obligated. In the process of receiving reimbursement requests from the districts.	G	G	G
341 342 SAN JUAN COLLEG								•											
342 SAN JUAN COLLEGI	E																		
										Engagement of general									
343 2008 6/30/2012	Legislative/Executive	San Juan	SJC Health Sciences Center	GOB	Y 5	,000,000	562,359	212,955	4,437,641	contractor; commencement of construction.	Continued construction of project.		12/31/2010	6/30/2012	6/30/2012	Project is materially underway.	G	G	G
344 345 SANTA FE COMMUN	IITY COLLEGE																		
														1					
346 2008 6/30/2012 347	Legislative/Executive	Santa Fe	SFCC Trade & Advanced Technology Center	GOB	Y 4	,200,000	3,195,297	1,004,703	-	62% construction completed	90% construction completed	6/23/2009	12/1/2008	8/17/2009	7/16/2010	In construction.	В	В	В
348 SPACEPORT AUTHO	DRITY																		
										Construction hid!									
										Construction bid package let thru State Purchasing on									
										ARFF facility, contract awarded and construction is at						Construction is in progress. Site Enabling and Airfield, Water,			
										49% complete. The site	Construction bid package for the					Wastewater, Fuel Storage, Site Electrical, Internal Roads,			
		Dona								enabling project is now at 73% complete, and the THF Apron	communication package is the final construction bid package and will be					Terminal Hangar Facility, Terminal Hangar Apron, Fencing & Gates and Fire and Security contracts awarded. The			
349 2006 6/30/2012	Governor	Ana/Sierra	Spaceport Authority	STB	Y 33	,000,000	28,142,798	-	4,857,202	is at 93% complete.	let in the 4th Quarter of this year			7/22/2009		communications package will be let in the next quarter.	G	G	G
																Construction is in progress. Site Enabling and Airfield, Water,			
										Terminal Hangar Facility	Construction bid package for the communication package is the final					Wastewater, Fuel Storage, Site Electrical, Internal Roads, Terminal Hangar Facility, Terminal Hangar Apron, Fencing &			
250 2000 2/00/2010	0	Dona A(Ci	Constant Authority	STB			4 005 000	4 005 000	00 004 007	Construction is at 38%	construction bid package and will be let in the 4th quarter of this year			7/22/2009		Gates and Fire and Security contracts awarded. The			
350 2006 6/30/2012	Governor	Ana/Sierra	Spaceport Authority	SIB	Y 33	,000,000	4,365,603	4,365,603	28,634,397	complete.	let in the 4th quarter of this year			7/22/2009		communications package will be let next quarter.	G	G	G
																Construction is in progress. Site Enabling and Airfield, Water, Wastewater, Fuel Storage, Site Electrical, Internal Roads,			
										The Fencing and Gates						Terminal Hangar Facility, Terminal Hangar Apron, Fencing &			
351 2006 6/30/2012	Governor	Dona Ana/Sierra	Spaceport Authority	STB	Y 34	.000.000	6.778.969	2,757,448	27.221.031	contract was awarded and is 24% complete	Funding will be utilized for infrastructure.					Gates and Fire and Security contracts awarded. The communications package will be let next quarter.	G		
			4			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	21212.22	_,,,,,,,,											
										The Internal Roads contract						Lunar Lander Pads installed in support of the Vertical Launch Range Development. All conditions for funding have been met			
		Dona								was transferred to this fund and construction is now at	Funding will be utilized for					so funds can be utilized for roads, rights of way, design and construction of drainage, paving improvements and			
352 2008 n/a	Executive/Legislative		Spaceport Authority	STB	Y 7	,500,000	1,178,519	351,860	6,321,481	67% complete.	infrastructure	N/A		7/22/2009		transportation infrastructure improvements.	G	G	G
353 354 UNIVERSITY OF NEV	W MEXICO																		-
355 2006 6/30/2010		т	Harwood Museum of Art Renovate-Taos	GF		.220.000	1,207,800	552,298		909/ construction completion	90% construction completion	3/1/2007	5/8/2008	11/30/2010	0/00/0040	In construction.			
			_			, , , , , , ,	, . ,		-		100% construction completion,							В	-
356 2008 6/30/2012	Legislative/Executive	Taos	UNM Taos Classroom Completion Project - Phase IV	GOB	Y 3	,300,000	3,005,466	45,268	294,534	95% construction completion.	occupancy & closeout	11/1/2008	3/1/2009	12/1/2009	12/31/2010	In construction.	G	G	G
357 2006 6/30/2010	Legislative/Executive	McKinley	UNM Gallup Tech Center & Classroom Bldg	GOB	Y 2	,000,000	1,980,000	1,022,036	-	· · · · · · · · · · · · · · · · · · ·	35% construction completion	8/1/2008	7/1/2009	11/1/2010	6/30/2010	In construction.	В	В	В
										In planning. Waiting for Nov election to determine full									/
358 2008 6/30/2012	Legislative/Executive	Bernalillo	College of Education Renewal - Phase II	GOB	Y 6	,000,000	59,516	-	5,940,484	scope of project.	Complete planning.	1/1/2009			6/30/2012	In planning. Timeline dates TBD.	G	G	
	Governor, Chasey, Park, Picraux, Rehm,																		
	Sandoval, Youngberg, Boitano,																		
	Cravens, Feldman,																		
	Komadina, McSorley, Ortiz y Pino, Payne,																		
359 2006 6/30/2010	Snyder	Bernalillo	UNM Science/Math Learning Center	GOB	Y 7	,000,000	6,930,000	-	-	92% construction completion.	100% construction completion	1/1/2007	4/1/2009	10/26/2010	6/30/2010	In construction.	В	В	В
360 2008 6/30/2012	Legislative/Executive	Bernalillo	UNM Biology Building Renovation & Expansion - Phase II	GOB	Y 5	,000,000	1,916,660	476,208	3,083,340	27% construction completion	40% construction completion	11/1/2008	10/12/2009	4/17/2011	4/17/2011	In construction.	G	G	G
	Arnold-Jones,																		
	Chasey, Berry, Chavez, Fox-Young,																		
	Hall, Larranaga, Miera, Park, Picraux,																		
	Rehm, Saavedra,																		
	Sandoval, Youngberg, Beffort,																		
	Boitano, Carraro,																		
	Cravens, Komadina, Lopez, Nava, Ortiz Y																		
	Pino, Payne, Robinson, Ryan,																		
361 2007 6/30/2011	Snyder JG Taylor	Bernalillo	UNM Hodgin Hall Renovate & Repair (Phase 1 of 2)	STB	Y 1	,153,697	753,988	365,803	399,709	49% Construction completion.	65% construction completion	11/1/2008	8/1/2009	2/15/2011	2/15/2011	In construction	G	G	G
362 2008 6/30/2012	Legislative/Executive	Bernalillo	UNM Learning Center	GOB	Y 2	,000,000	1,980,000	130,841	-	100% completion	100% completion	7/1/2008	12/1/2008	3/31/2010	12/31/2009	In Warranty & closeout	В	В	В
	Legislative,		-				,,	,- / 1		,	•								
363 2008 6/30/2012	Komadina, Ryan, Picraux	Bernalillo	UNM Pit Sports Arena Construct	STB/GF	Y 1	,750,000	1,750,000	487,936		69% construction completion.	100% completion	1/1/2008	2/1/2009	12/23/2010	3/1/2010	In construction.	В	В	В
364 2008 6/30/2012	Legislative/Executive	Bernalillo	UNM Dental Facilities	GOB	Y 7	.000.000	1.169.511	478,874	5.830 489	Construction started	15% construction completion.	4/9/2009	9/30/2010	7/1/2011	7/1/2011	In design	G	G	G
	Ĭ					, , , , , , , , , , , , , , , , , , , ,	, ,		0,000,409		some detern sompretion.								
	Legislative/Executive	Bernalillo	Cancer Research & Treatment Center Construct - Phase II		Y 17	,000,000	16,830,000	169,004	-	100% completion		11/1/2008	3/1/2009	8/31/2010		Project complete	В	В	В
366 2008 6/30/2012	Legislative/Executive	Bernalillo	HSC Neurosciences Research Building	GOB	Y 4	,500,000	4,454,410	55,136	-		Euroituro/oqui	3/1/2007	2/1/2008	12/31/2009	9/30/2010	Project complete	В	В	В
367 2008 6/30/2012	Legislative/Executive	Bernalillo	UNM Film & Digital Media @ Mesa del Sol	GOB	Y 4	,000,000	3,960,000	3,072,890		100% construction completion		4/1/2009	10/1/2009	8/1/2010	9/1/2010	In Warranty & closeout	В	В	В
368 2009 6/30/2012	Legislative/Executive	Remalille	UNM Film & Digital Media @ Mesa del Sol	STB	v .	,000,000	3,361,877		638 133	100% construction completion	Furniture/equipment purchased & installed	4/1/2009	10/1/2009	8/1/2010	10/31/2010	In Warranty & closeout	e	G	G
000 2003 0/30/2012	Logisianive/LABGUNIVE	Dei Hallill	S II/II & Digital Micula & Micoa del 301	010	4	,000,000	0,001,011	-	030,123	. 55 76 Construction Completion	mouniou	4/1/2009	10/1/2008	0/1/2010	10/31/2010	The realitainty of closecout	-		16 of 17

										(11	September 2010	•							
	G	Project on schedule	R	No activity or bonds not sold		Appropria:	ation expended or project	complete			·								
	Y	Behind schedule	Х	Additional funds needed					1				Timeline fo	or completing project as a	pplicable (Dates	Only)		Progress Rating	
FY	Reversion Date	n Sponsor	County	Project Description	Fun Sou		Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
369 200	6/30/201	3 Legislative/Executive	Bernalille	UNM Nano-Bio Technology Build-out	s	гв ү	2.000.000	177.913	4.987	1.822.087	Bid and award of construction contract	25% construction completion.	6/22/2009	2/15/2010	12/31/2010	12/15/2010 In construction	G	G	G
2007 370 201	6/30/201	3 Governor	Bernalille	UNM Baseball Stadium	S	гв ү	2,000,000	-	-	2,000,000	Started programming	Bid and award of construction contract	3/15/2010	12/31/2010	3/16/2011	6/30/2011 In Programming phase.	G	G	
371 372 WES 1	ERN NEW N	MEXICO UNIVERSITY																	
373 <u>200</u>	6/30/201	Fidel (GOB sponsor)	Gran	t WNMU Juan Chacon Bidg Renovate/Expand	G	OB Y	6,000,000	5,966,935	3,188,559			Obtain Certificate of Occupancy and complete commissioning of building in September.		6/30/2008	1/31/2010	All anticipated funds for completion of project w expended and/or fully encumbered by June 30, amount of \$33,065 will revert. Certificate of Oc received in September. Any items on final proje 2/28/2010 will be finalized; Project completed on time.	2010. The supancy will be	В	В
374 <u>200</u>	6/30/201	2 Legislative/Executive	Gran	t WNMU infrastructure	G	DB Y	6,000,000	63,284	17,779		design for authorized projects (Juan Chacon Bldg - Interior, Castorena Hall Renovation, Light Hall-Phase I).	Prebid meeting scheduled for September 15 for light hall project. Obtain State Board of Finance approval for projects. Initiate construction bid process.	12/30/2011	6/30/2011	6/30/2012	HED approval was obtained for \$2,538M for Ca instead of the previously authorized \$2.08M. B 228, 2009. Multiple projects will be undertaken v 6/30/2012 dates of completion and continue to be prioritize	onds sold May ith staggered	G	
375 <u>200</u>	6/30/201	2 Legislative/Executive	Gran	t WNMU Chino Computing Center Renovation	Gi	OB Y	2,000,000	42,874	11,716	1,957,126		Obtain State Board of Finance approval. Initiate construction bid process.	3/31/2011	9/30/2010	6/30/2012	Bonds sold May 28, 2009. Project completion of 6/30/2012 anticipated in August of 2011.	ate is G	G	
376					TOTAL		\$ 1,044,278,129	\$ 518,170,076	\$ 81,514,673	\$ 469,510,323									

	LEGEND										
G	Project on schedule	150									
Y	Behind schedule or little activity	60									
R	R No activity or bonds not sold										
Total A	ctive Projects > \$1 million	223									
Other r	eport information:										
В	Appropriation expended or project complete	60									
Х	Additional funds needed	9									

10/21/2010 Page 17 of 17