G		On schedule	Y	Behind schedule or little activity		No or minim activity/bond		В	Appropriation complete	expended of	or project					
A	4	В	С	D	Е	F	G	Н	I	J	K	L	M	N	0	Р
						Approp	Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
Fiscal A	Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
														1st Quarter 2016 - Construction continues; 2nd		
												3rd and 4th quarters of 2015 - Field construction should be completed and project closed out;		Quarter 2016 - Construction is delayed due to additional design of new park surrounding the field		
												08/2015 - Requested information from City, no info		and additional irrigation design. Irrigation design is		
												provided; 11/2015 - Notice of obligation approved;		underway. Final field irrigation and seeding to		
1 Albuquei	rauo [	Bernalillo	12-1418	ALB WESTGATE/TOWER PARK FIELDS IMPROVE	LGD	300,000	246,663		53,337	6/30/2016	6/20/2012	12/2015 - No other information provided to date; 03/2016 - No other information provided to date.	2/15/2016	commence once freezing conditions have passed in Spring 2016. Project will be completed in May 2016.	4/28/2016	G
1 Albuquei	ique [	Demailio	12-1410	FARR FIELDS IMPROVE	LGD	300,000	240,003	-	55,557	0/30/2010	0/20/2012	03/2010 - No other information provided to date.	3/13/2010	Spring 2016. Project will be completed in May 2016.	4/20/2010	
												08/2014 - Purchased fire engine; 12/2014 through		1st through 4th Quarters 2015 - Remaining balances		
												07/2015 - Purchased equipment for fire engine; 12/2015 - Notice of Obligation (NOO) approved;		will be encumbered to purchase equipment; 1st Quarter 2016 - Continued purchase of equipment in		
				ALB FIRE DEPT EAST SIDE								02/2016 - NOO approved; 06/07/2016 - Payment in		process. Items have been encumbered and a small		
2 Albuquei	erque E	Bernalillo	13-1627	FIRE ENGINE PURCHASE	LGD	688,334	663,925	38,272	24,409	6/30/2016	7/23/2013	process.	6/15/2016	balance remains to be used for equipment purchase.	5/27/2016	G
												03/2015 - Design to begin, contracts to be signed;				
												09/2015 - Have not received 3rd Party obligation from Grantee; 12/2015 Requested information from City.		2nd Quarter 2015 - Project bid; 3rd Quarter 2015 -		
				ALB SOUTH								No info provided to date; 03/11/2016 - No other		Project VE; August 2015 - Signatures and contracts;		
0 4 11		D 1011 -	40 40 47	MARTINEZTOWN		400.000	400.000	400.000		0/00/0047		information provided by grantee; 06/07/2016 - Final	0/45/0040	September 2015 - Construction commenced;	E/07/0040	
3 Albuquei 4 Albuquei		Bernalillo Bernalillo	13-1647 13-1822	NEIGHBORHOOD GATEWAY ALB RAILYARDS IMPROVE	LGD DOT	400,000 303.000	400,000	400,000	303,000	6/30/2017 6/30/2017		payment in process.  Awaiting notice of obligation.	6/15/2016	October 2015 - March 2016 construction continues.	5/27/2016	B
									333,333			Possible reauth - time extension might be needed	0	This project is being designed but full funding is a		
												due ROW issues on this project. Project is		combination of federal, state, and local. The majority		
5 Albuquei	eraue E	Bernalillo	13-1827	ZUNI ROAD IMPROVE - ALB	DOT	430,000	_	_	430,000	6/30/2017	6/24/2014	associated with federal project number A300655 and has been moved to FFY18.	7/1/2016	of the project funding is federal. NMDOT moved the project from FFY 2016 out to FFY 2018.	5/2/2016	R
1									,			02/2015 - Purchasing phase; 07/2015 - Payment				
												processed; 12/2015 - No other information provided to date; 03/2016 - 3rd Party obligation documentation		1st, 2nd, 3rd Quarter 2015 - The library is purchasing		
												has not been provided by grantee; 06/2016 -		furniture from various vendors to furnish the new		
				ALB BERN CO SW/NW								Requested information from County. No information		library which opened on 04-18-15. Final furnishings		
6 Albuquei	erque E	Bernalillo	14-1846	LIBRARY ALB EXPLORA SCI CTR &	LGD	335,000	220,441	-	114,559	6/30/2018	6/24/2014	provided to date.	6/15/2016	installed. 100% spent.  Agreement has not been received by the City.	5/27/2016	Υ
				CHILDREN'S MUSEUM-								CABQ is working with their legal department to clear		Explora would like to set-up a meeting with Attorney		
7 Albuquei	erque E	Bernalillo	14-1856	PHASE 2B	LGD	596,000	5,960	-	590,040	6/30/2018	6/24/2014	anti-donation conditions.	6/15/2016	General.	12/24/2015	R
												Project reauthorized to extend the time. 06/2015 Purchase in progress, Notice of obligation approved;		3rd quarter 2015 - Notice of obligation approved,		
												12/2015 No other information provided to date;		proceed to order fire truck; 4th quarter 2015 - Truck		
				ALB FIRE DEPT LADDER								03/2016 - No other information provided by grantee to		has been ordered. Delivery expected 2nd quarter		
8 Albuquei	erque E	Bernalillo	14-1858	TRUCK	LGD	874,400	874,400	874,400	-	6/30/2016	6/24/2014	Project was just put out for bid. Once work has been	3/15/2016	2016.	3/30/2016	В
				LADERA DRIVE NW								completed the landscaping component will be		Project is currently being designed. Construction		
9 Albuquei	erque E	Bernalillo	14-2038	IMPROVEMENTS-ALB	DOT	480,000	-	-	480,000	6/30/2018	6/24/2014	completed.	6/16/2016	anticipated in late 2016.	5/2/2016	Υ
												06/2016 - Requested information from County. No				
												information provided to date. Reauthorized from				
				ALBUQUERQUE SOUTHEAST								project 13-1630; 12/2015- Requested information	'			
10 Albuquei	erane	Bernalillo	14-2254	HEIGHTS LIBRARYEXPAND	LGD	570,000	_	_	570 000	6/30/2017	7/23/2013	from City. No information provided to date; 09/2015 - Have not received 3rd party obligation from grantee.	6/15/2016			R
10 , libuquei	440	Domaillo	17 2234	ALB DOWNTOWN	200	370,000	-		370,000	0/00/2017	112312013	grantee.	0/10/2010	1st Quarter 2016 - Package being prepared for Notice		
				ECONOMIC DEVELOPMENT								06/2016 - Requested information from grantee. No	0/1=/0010	of obligation. 4th Quarter 2015 - Grant agreement	- /0- /00 / 0	_
11 Albuquei	erque E	Bernalillo	15-0681	PRJTS IMPROVE ALB EXPLORA SCIENCE CTR	LGD	660,000	-	-	660,000	6/30/2019	8/12/2015	information provided to date; 06/2015 - Bonds sold.	6/15/2016	received.	5/27/2016	R
				& CHILDREN'S MUSEUM PH								CABQ is working with their legal department to clear				
12 Albuquei	erque E	Bernalillo	15-0684	2C	LGD	377,600	-	-	377,600	6/30/2019		anti-donation conditions.	6/15/2016			R
				ALB FIRE DEPT RESCUE								06/2016 - Requested information from grantee. No information provided to date; 12/2015 - Grant				
13 Albuquei	erque E	Bernalillo	15-0685		LGD	441,100	-		441,100	6/30/2018		agreement executed.	6/15/2016	4th Quarter 2015 - Grant agreement issued.	5/27/2016	R
13 Albuquei	erque E	Bernalillo	15-0685		LGD	441,100	-	-	441,100	6/30/2018			6/15/2016	4th Quarter 2015 - Grant agreement issued.	5/27/2016	R

	G	On schedule	Υ	Behind schedule or little activity		No or minima activity/bond			Appropriation complete	n expended o	or project					
	Α	В	С	D	Е	F	G	Н	1	J	K	L	М	N	0	Р
						Approp	Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
14	Albuquerque	Bernalillo	15-0903	COORS BLVD TRAFFIC LIGHT SYS IMPROVE ALB	DOT	796,000	-	-	796,000	6/30/2019	8/12/2015	Project is set to begin construction by the end of 2017. District has completed its analysis of the facility to determine if the improvements are feasible.	6/16/2016	Project is being coordinated with NMDOT District 3. As soon as the District has completed its analysis of the facility a determination will be made as to whether or not the improvements are feasible. After the analysis is complete the City can begin design.	12/4/2015	Υ
	Albuquerque			TAYLOR MID SCHL GROUNDS & TRACK												
15	Public Schools	Bernalillo	15-0406	IMPROVE	PED	300,000	8,899	6,660	291,101	6/30/2019	8/12/2015	Processed reimbursements.	1/1/1980	Submitted request for reimbursement.	6/8/2016	G
	Bernalillo County	Bernalillo	14-1833	BERN CO NORTH VALLEY LL LAND/FIELDS/FCLTIES	LGD	765,000			765.000	6/30/2018	6/24/2014	08/2015 - Anti-donation conditions cleared; 9/2015 - Grant agreement executed; 01/2016 - Plan/design completed; 03/2016 - 3rd Party documentation not provided by county.	6/15/2016	Grant agreement for 2014 funds received. Design complete. Request for bids being issued by end of March for construction. 2014 funds released. Little League is in good standing, including corporate registration and compliance with all field lease agreement requirements. Funding will be used for lighting, site improvements and concession stand. Little League has met state requirements.	6/30/2016	Y
16	County	Bernaillio	14-1833	LAND/FIELDS/FCLTIES	LGD	765,000	-	-	765,000	6/30/2018	6/24/2014	02/2015 to 09/2015 - Have not received 3rd party	6/15/2016	Scoping meeting held Sept 2015 with AMAFCA and	6/30/2016	T
	Bernalillo County	Bernalillo	14-1835	BERN CO PARADISE HILLS	LGD	825,000	8,250		816,750	6/30/2018	6/24/2014	obligation from grantee. Requested information from County. No information has been provided to date. County staff working on scope of work for this project. 03/2016 - 3rd party obligation documentation has not been received by grantee.	6/15/2016	Public Works. Follow-up meeting held in November 2015. Scoping completed and quote received from oncall consultant. Design will begin February 2016 and be completed by end of summer 2016. Construction tentatively scheduled for late fall 2017	6/30/2016	Y
17	County	Demailio	14-1033	COMMONITY CTR IMPROVE	LGD	625,000	0,230	-	610,730	0/30/2010	0/24/2014	documentation has not been received by grantee.	0/13/2010	12/2015 to 03/2016 -Bernalillo County is waiting for	6/30/2016	I
	Bernalillo			BERN CO TRANSITIONAL LIVING & RECOVERY								03/2015 to 05/2015 - Project in construction; 06/2016 -		the 2015 grant agreement to be approved before construction starts. Board of Finance (BOF) has not signed off the 3rd party lease agreement with Healing Addiction in our Community, 05/2016 - BOF has signed off the 3rd party lease agreement with Healing Addiction in our Community on 04/14/2016; 06/16 - Construction on hold until other grants are fully		
18	County	Bernalillo	14-1839	CENTER	LGD	322,000	318,642	-	3,358	6/30/2018	6/24/2014	Project nearing completion.	6/15/2016	executed 15-0729 and A2393.	6/30/2016	Υ
	Bernalillo County	Bernalillo	15-0728	BERN CO REGIONAL CRISIS TRIAGE & STABILIZATION CTR	LGD	429,500	-	-	429,500	6/30/2019	8/12/2015	10/2015 - Grant agreement executed; 06/2016 - Requested information from county. No information provided to date.	6/15/2016	Bernalillo County has worked closely with leaders from the City of Albuquerque and the University of New Mexico Hospital to discuss potential solutions to meet the systemic needs for this area of concern. Further discussions are slated in the upcoming months.	6/1/2016	R
	Bernalillo			SUNSET ROAD IMPROVE								Purchase order established, project in planning phase. Notice of obligation received on 3/31/2016. Purchase order will be created and sent out. 3rd party		A notice of obligation was received from NMDOT. This funding should be used along with the other		
20	County	Bernalillo	15-0901	BERN CO	DOT	300,000	-	-	300,000	6/30/2019	8/12/2015	agreement with Molzen Corbin.	6/15/2016	funding. 03/2016 - Upgraded and added new cameras at the	5/2/2016	G
	Bernalillo County	Bernalillo	15-1102	BERN CO METROPOLITAN DETENTION CTR IMPROVE, RET	LGD	493,123	<u>-</u>	-	493,123	6/30/2017	6/23/2012	12/2015 - Grant agreement executed; 06/2016 - Requested information from county. No information provided to date. Reauthorized from 12-1420.	6/15/2016	MDC facility. Received information from contractors in regards to our RFI; 06/2016 - Meeting with stake holders to review the roll out of this project.	6/30/2016	R
	Department of Cultural Affairs		14-1339	NATIONAL HISPANIC CULTURAL CTR INFO & WELCOME CTR	DCA	564,000	5,640	-	558,360		6/24/2014	Funds are being combined with the Torreon project due to the need for a Torreon entrance which intersects with the plan for the Welcome Center. DCA is working with GSD on the selection process. Scope of work has been prepared and is ready for release.		No local fiscal agent. Funding provided by legislator(s). Project managed by DCA.	2,23,20,10	Y
23	Indian Pueblo Cultural Center	Bernalillo	14-2260	INDIAN PUEBLO CULTURAL CENTER BUILDING RENNOVATION AND EQUIPMENT	IAD	587,500	443,012	271,097	144,488			06/2016 - Received periodic quarterly report for reporting period 4/1/16-6/30/16 and processed requests for payment. 12/2015 to 04/2016 - Notices of obligation issued; 01/2015 -Appropriation reauthorized from 13-1528. Processing reauth. IGA drafted and signed Jan. 6, 2015, scope of work and budget received.	6/13/2016	Planning and design complete. Majority of Notice of Obligation requests submitted. Submitting reimbursement report in June. Start work on lower level museum area.	6/24/2016	G

Appropriation expended or project

Behind schedule or little

On

	G	schedule	Υ	activity	R	activity/bond	s not sold	В	complete	охронава в	. p. ojoot					
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
						Approp	Total Amount	Expended in Last		Payarsian	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
	os Ranchos				J . ,							• •				
1 1	le 			4TH ST IMPROVEMENTS-						0/00/00/-	= /0.0 /0.0 / 0.0	Project progressing, final stages of design. Project is		In final design. Soil samples, percolation tests and	0/0/00/0	
24	Albuquerque os Ranchos	Bernalillo	13-1828	LOS RANCHOS	DOT	681,000	322,261	3,673	358,739	6/30/2017	7/23/2013	tied to 15-0909. June 2016 - Project in final design phase, awaiting	6/16/2016	final surveys being completed.	6/9/2016	G
	.05 Kanciios Ie			4TH ST ROADWAY IMPROVE								notice of obligation to establish PO. Project is tied to		In final design. Soil samples, percolation tests and		
25	Albuquerque	Bernalillo	15-0909		DOT	350,500	-	-	350,500	6/30/2019	8/12/2015		6/16/2016	final surveys being completed.	6/9/2016	G
												03/2016 - Construction is 54% complete with a		-		
			40.4000	TIJERAS WATER SYSTEM		400.000	400.000	110.155		0/00/0040	0/04/0040	substantial completion date of April 16, 2016; 04/2016	4/44/0040	Danie stin 050/ nemalate	4/0/0040	
26	ijeras	Bernalillo	12-1338	CONSTRUCT TIJERAS WATER SYSTEM	NMED	400,000	400,000	113,155	-	6/30/2016	6/21/2012	- Funds fully expended, project closed. 03/2016 - Construction is 54% complete with a	4/11/2016	Project is 95% complete.  This project is in construction and all monies should	4/2/2016	В
27	ijeras	Bernalillo	13-1434	IMPROVE	NMED	390.000	-	_	390.000	6/30/2017	7/23/2013	substantial completion date of April 16, 2016.	3/11/2016	be expended within 6 months.	11/25/2015	G
	Jniversity of			UNM CASTETTER HALL		,			, , , , , , , , , , , , , , , , , , , ,			Biology Building complete; ARF - grant awarded,		No local fiscal agent. Funding provided by		
-	lew Mexico	Bernalillo	13-1915	CONSTRUCT	UNM	850,000	780,485	33,246	69,515	6/30/2017	7/23/2013	project in design. Combined with project 12-1256.	6/9/2016	legislator(s). Project managed by the UNM.		G
	Iniversity of	D 1:11 -	40 4047	UNM FARRIS ENGINEERING		004 500	000 400	040 500	470.000	0/00/0047	7/00/0040	\$500K of 15-1015. Project in design/construction	0/0/0040	No local fiscal agent. Funding provided by		v
	New Mexico University of	Bernalillo	13-1917	CENTER DESIGN UNM ANDERSON SCHL OF	UNM	801,500	622,432	318,539	179,068	6/30/2017	7/23/2013	pnase.	6/9/2016	legislator(s). Project managed by the UNM.  No local fiscal agent. Funding provided by		Υ
	lew Mexico	Bernalillo	14-2138	MGMT BLDG	UNM	721,500	123,237	_	598,263	6/30/2018	6/24/2014	Design phase.	6/15/2016	legislator(s). Project managed by the UNM.		G
	Iniversity of			UNM GOLF COURSE		,	-, -		,					No local fiscal agent. Funding provided by		
	lew Mexico	Bernalillo	14-2141	PIPELINE	UNM	320,000	31,558	31,558	288,442	6/30/2018	6/24/2014	Planning phase.	6/15/2016	legislator(s). Project managed by the UNM.		G
	Iniversity of	Damalilla	14-2147	UNM TOW DIEHM FCLTY IMPROVE	LININA	004.450	040.054	F0 707	12 200	0/20/2040	0/04/0044	Clansout phase	0/0/2040	No local fiscal agent. Funding provided by		G
	lew Mexico  University of	Bernalillo	14-2147	UNM NORTH GOLF COURSE	UNM	824,450	812,251	59,797	12,200	6/30/2018	6/24/2014	Closeout phase.	6/9/2016	legislator(s). Project managed by the UNM.  No local fiscal agent. Funding provided by		G
	lew Mexico	Bernalillo	15-1013	IMPROVE PH 2	UNM	310,000	31,558	31,558	278,442	6/30/2019	8/12/2015	Planning phase. Combined with project 14-2141.	6/15/2016	legislator(s). Project managed by the UNM.		G
	Iniversity of					ĺ	·	ĺ	ŕ			. ,		No local fiscal agent. Funding provided by		
34	lew Mexico	Bernalillo	15-1018	UNM STADIUM IMPROVE	UNM	426,000	385,372	385,372	40,628	6/30/2019	8/12/2015	Construction phase.	6/15/2016	legislator(s). Project managed by the UNM.		G
														6/30/2016 Design phase 100% complete, easements and rights of way under review. 7/25/2016		
				HOBSON RD IMPROVE								Design phase completed, nearing construction phase.		Contractors working on surveys and environmental		
35	Chaves County	Chaves	15-0910	ROSWELL	DOT	512,000	-	-	512,000	6/30/2019	8/12/2015	Project is tied to 14-2087.	6/15/2016	clearances.	6/2/2016	G
												03/2016 - Town council meeting held 3/7/2016 to				
												award construction contract. These funds will be				
36	lagerman	Chaves	12-1339	HAGERMAN WATER STORAGE TANK	NMED	370,000	370,000	336,202	_	6/30/2016	6/21/2012	obligated and spent first. See also 15-0493-STB and WTB-337. Funds fully expended, project closed.	5/0/2016	Project was out for competitive sealed bid and has been awarded.	4/7/2016	В
30 1	lagerman	Cilaves	12-1339	STORAGE TANK	INIVILD	370,000	370,000	330,202		0/30/2010	0/21/2012	06/2016 - CPB received disbursement request #2 and	3/3/2010	been awarded.	4/1/2010	Б
												returned it with comments that supporting invoices				
				HAGERMAN WATER								were missing. See also SAP 12-1339-STB and WTB-		Project has been awarded to White Cloud Pipeline.		
37	lagerman	Chaves	15-0493	STORAGE TANK	NMED	300,000	26,420	26,420	273,580	6/30/2019	8/12/2015		6/14/2016	Construction has started.	6/15/2016	G
38	Roswell	Chaves	13-1830	ROSWELL STREETS IMPROVE	DOT	325,000	_	_	325,000	6/30/2017	12/30/2013	Design phase is in process. Project will go out to bid fall of 2016	6/15/2016	Design in in process. This project is for portions of N. Union, Montana, 19th St., and Country Club Rd.	6/14/2016	Y
30	COWCII	JIIGVES	10 1000	IVII IOVE	501	525,000	-	-	323,000	3/30/2017	12/00/2013	1011 OF 2010.	5/ 15/2010	13. Strictly Moritana, 15th St., and Country Glab Rd.	0/17/2010	·
												06/2016 - Grantee finalizing 3rd party vendor contract.		06/2016- The vendor and Cibola County have		
				CIBOLA CO CAD SYSTEM						0/00/		If contract is not finalized by 1st week of June, it will		finalized the contract. It will be presented at the June		
39	Cibola County	Cibola	15-0742	AND INFO TECH PH 1 GRANTS LIFELONG	LGD	305,000	-	-	305,000	6/30/2018	8/12/2015	be postponed to avoid fiscal year end complications.  06/2016 - Design complete, construction estimates	6/15/2016	22nd, commission meeting for approval.	6/17/2016	G
40	3rants	Cibola	15-0744	LEARNING & TECH CTR	LGD	350,000	_	_	350,000	6/30/2019	8/12/2015	are approximately \$2.2 million.	6/15/2016	Design is complete.	5/27/2016	G
10		2.20.0				550,000			230,000	3,33,2010	S,, _ 0 10	Construction work is on going. Village is working on	3, . 3, <u>E</u> 0 10	<u>G</u>	3,2.,2010	
												the documentation to request reimbursement. Notice				
	Att	0::1-	40.4000	URANIUM AVE CONSTRUCT	БОТ	000 000			000 000	0/00/004=	7/00/00/0	of obligation has been received. Sub-contract in place	0/45/00:0	Construction 700/ constant	0/7/0045	
41	/lilan	Cibola	13-1832	MILAN PHASE 4	DOT	328,000	-	-	328,000	6/30/2017	7/23/2013	with Star Paving Company.	6/15/2016	Construction 70% complete.  NMED has approved the scope of work, Navajo	6/7/2016	G
														Nation has assigned Navajo Nation Water		
				RAMAH CHP MOUNTAIN										Management Branch as the lead agent for this project		
	Ramah			VIEW WATER SYSTEM										with the approved IGA. Awaiting design to be		
	Chapter Con Motor	Cibola	14-1607	IMPROVE	NMED	500,000	-	-	500,000	6/30/2018	12/30/2014	Preparing plans and specs for waterline extension.	6/14/2016	completed in order to start the bidding process.	6/2/2016	Υ
	San Mateo MDWCA	Cibola	14-1591	SAN MATEO DAM IMPROVE	OSE	400,000	_	_	400,000	6/30/2019	6/24/2014	Grant agreement prepared and sent to grantee.	6/14/2016			P
70		Cibola	17 1001	CANA INIATEO DAINI IIVII IVOVE	JUL	+00,000	-	=	+00,000	5/55/2010	012712014	Totalit agreement propared and sent to grantee.	5/ 17/2010			

Appropriation expended or project

Behind schedule or little

	G	schedule	Y	activity	R	activity/bond	s not sold	В	complete	·						
	Α	В	С	D	Е	F	G	H	I	J	K	L	M	N	0	Р
						Approp	Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
												Bonds sold. Revised emergency action plan reviewed by OSE. Approval is pending receipt of fully executed				
												certifications. Engineer queried owner, no response		(		
۱.,	0:	0.11	4.4.4500	CIMARRONCITO DAM	005	000 000			000 000	0/00/0040	0/04/0044	from owner on a draft RFP for dam	0/4.4/0040			R
44	Cimarron	Colfax	14-1592	IMPROVE	OSE	300,000	-	-	300,000	6/30/2018	6/24/2014	rehabilitation.	6/14/2016	Received notice of obligation to proceed with the site		R
														specific PMP study for the Lake Maloya Watershed.		
														The study has been approved by the water board and the contract executed. AECOM has started preparing		
				RATON LAKE MALOYA DAM								Preliminary engineering and development of		for the study. Received reimbursement for pay		
45	Raton	Colfax	14-1594	OUTLET IMPROVEMENTS	OSE	300,000	157,983	86,194	142,017	6/30/2018	6/24/2014	alternatives in process.	6/14/2016	request 2.	5/27/2016	G
				CLOVIS WASTEWATER TREATMENT SYSTEM												
46	Clovis	Curry	15-0499	IMPROVE	NMED	355,000	-	-	355,000	6/30/2019	8/12/2015	Construction is underway.	6/14/2016	Construction of pipeline has begun.	6/2/2016	G
47	Olevie	0	4.4.4040	CLOVIS EFFLUENT REUSE	NIMED	202.000			202.000	0/00/0040	0/04/0044	Occupation in an element	0/4/4/0040	Occasionation has been	0/0/0040	
47	Clovis	Curry	14-1613	SYSTEM	NMED	320,000	-	-	320,000	6/30/2018	6/24/2014	Construction is underway.	6/14/2016	Construction has begun.  All chips are hauled in for the scheduled chip seal in	6/2/2016	G
												Estimated completion by November 2016. Funds fully		August for CRG. Dirt work has begun on CRG.		
				CURRY CO ROAD								encumbered, project in construction and Notice of Obligation #4 has been received. Will update PO to		Construction has begun. 4th payment request being processed. Percent of completion is 20%. Purchase		
48	Curry County	Curry	14-2052	IMPROVEMENTS	DOT	485.000	85.805	63.942	399.195	6/30/2018	6/24/2014	reflect additional amounts.	6/15/2016	of caliche in progress for CR19.	6/21/2016	G
	•					,	,	,	,					Still awaiting reimbursement from NMDOT on		
														payment request #2. Constructors Inc has completed project on CR12, awaiting invoice. Processing caliche		
														on CRV. Working with CES to get the elongation of		
														the dip on CR12 completed. Contracts are signed		
49	Curry County	Curry	15-0913	CURRY CO ROADS IMPROVE	DOT	505,000	78,670	78,670	426,331	6/30/2019	8/12/2015	Construction is on going. Payment sent out to entity.	6/15/2016	and all environmentals cleared. 20% complete, completed 2 miles.	6/21/2016	G
	, , , , , , , , , , , , , , , , , , ,			4TH STREET ROAD &	_	,	- /	- /	-,							
50	Anthony	Dona Ana	14-2057	DRAINAGE IMPROVE- ANTHONY	DOT	300.000	300.000	300.000	_	6/30/2018	6/24/2014	Project closed out as of 6/6/2016. Project has billed out full balance	6/6/2016	Received reimbursement.	5/31/2016	В
30	Anthony	Dona Ana	14-2037	ANTHONY MULTIPURPOSE	DOT	300,000	300,000	300,000	_	0/30/2010	0/24/2014	out full balance	0/0/2010	received fellibursement.	3/31/2010	<u> </u>
l	A			MUNICIPAL BUILDING						0/00/00/-	=/00/00/00			Project complete waiting on last payouts to be	0/00/00/0	
51	Anthony Camino Real	Dona Ana	14-2269	CONSTRUCTI CAMINO REAL REG UTIL	LGD	420,750	307,767	-	112,983	6/30/2017	7/23/2013	Grant agreement executed, project in design/plan.  New consultant services were procured and CRRUA	6/15/2016	finalized to submit for reimbursement.	6/28/2016	G
	Regional Utility			AUTH WATER &								is focused on expending the 2011 appropriations		Notice to proceed has been issued to CDM Smith for		
52	Authority	Dona Ana	13-1445	WASTEWATER INFRA	NMED	600,000	587,024	-	12,976	6/30/2017	8/23/2013	(through Dona Ana County) first.	6/14/2016	well 4 design.	6/2/2016	G
														02/2016 - Project 100% complete.03/2016 - Submitting final pay request. 04/2016 - No activity.		
	Dona Ana			MESILLA VALLEY 911										Project complete. 05/2016 - No activity. Project		
53	County	Dona Ana	12-1434	CENTER CONSTRUCT	LGD	845,000	845,000	106,413	-	6/30/2016	6/21/2012	Construction complete.	6/15/2016	complete.	6/1/2016	В
														03/2016 - Project complete; 04/2016 - Error on final invoice, will request reimbursement for the remaining		
														balance; 05/2016 - Final reimbursement request will		
	D A			OLD OFOLIOIA DD IMBDOVE								Final payment is being processed to pay out the full		be submitted the week of June 6, 2016. There were		
54	Dona Ana County	Dona Ana	13-1843	OLD SEQUOIA RD IMPROVE - CHAPARRAL	DOT	326,000	324,292	_	1,708	6/30/2017	7/23/2013	amount of the appropriation. Awaiting close out documentation from NMDOT District staff.	6/15/2016	some issue with final invoice but have been taken care of; 06/2016 - Project complete.	6/1/2016	G
31		_ :	.5 .5 .6			020,000	32 .,232		.,. 00	5,00,2011	1,23,2310		5, 10, 2010	02/2016 - Project in construction. Dripping Springs	3, 1, 23 10	
														Road is 85% complete. Baylor Canyon Road is 60%		
														complete; 04/2016 - Project construction continues; 05/2016 - Construction continues. Sub grade and		
	_			BAYLOR CANYON &								Tied to NM FLAP award, project complete, awaiting		base course 100% complete; 06/2016 - This phase of		
S.F.	Dona Ana County	Dona Ana	14-2054	DRIPPING SPRINGS RDS IMPROVE	DOT	828.000	4.014	4.014	823,986	6/30/2010	6/24/2014	invoices to make final reimbursement, plans to fully expend award.	6/15/2016	the project is complete. Waiting on invoices from	6/1/2016	G
55	County	DUIIA AIIA	14-2004	IIVII NOVE	וטטו	020,000	4,014	4,014	023,900	0/30/2018	0/24/2014	espenu awaru.	0/13/2010	I HWA.	0/1/2016	U

G	On schedule	Y	Behind schedule or little activity		No or minim activity/bond		В	Appropriation complete	expended o	r project					
A	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
Fiscal Agent	County	Appr ID	Approp Title	Agency	Approp Amount	Total Amount Expended	Expended in Last Quarter	Balance	Reversion Date	Bond Sale Date	Agency Status	Agency Last Update	Local Status	Local Last Update	Status
Dona Ana 56 County	Dona Ana	14-2068	DONA ANA CO TORTUGAS ROAD & DRAINAGE IMPROVE	DOT	300,000	-	-	300,000			Awarded contract to Mountain Construction. District awaiting third party agreement and notice of obligation (NOO).		02/2016 - DAC anticipates bid being advertised end of February with bid opening in March. Environmental certifications have been obtained; 04/2016 - Bid award going before the BOCC on May 24, 2016 followed by a NOO and proceed to construction; 05/2016 - Bid award on May 24, 2016. Will submit NOO week of May 31, 2016; 06/2016 - NOO submittal 6 delayed. Waiting on contractor to submit bonds.	6/1/2016	
Dona Ana	D A	45.0404	DONA ANA CO EAST MESA FLOOD CONTROL	005	400.000			400,000	0/00/0040	0/40/0045					
57 County  Dona Ana 58 County	Dona Ana  Dona Ana	15-0484	AIRPORT RD IMPROVE DONA ANA CO	DOT	400,000 330,000	-	-	400,000 330,000	6/30/2019		Finalizing RFP, completed planning phase. Project is tied to 15-0924 and 15-1028.	3/15/201	01/2016 - The project is now fully funded with appropriation 15-1028 and is moving forward with preliminary design where phase A and B is anticipated to be completed by May 2016 and transitioning to full design; 02/2016 - Environmental certifications have been obtained. Phase A and B still in design; 06/2016 - Consultant completed the phase A and B report. PM is finalizing the RFP for full design and construction.	6/1/2016	R
Elephant Butte Irrigation 59 District	Dona Ana	15-0483	ELEPHANT BUTTE ID DISCHARGE PIPELINE DONA ANA CO	OSE	300,000	-	-	300,000	6/30/2019	8/12/2015					R
60 Hatch	Dona Ana	14-1907	HATCH PLACITAS ARROYO IMPROVE	LGD	500,000	-	-	500,000	6/30/2018	6/24/2014	Project in plan/design phase.	6/15/201	6 First pay request submitted.	6/29/2016	G
61 Las Cruces	Dona Ana	13-1449	LAS CRUCES SEWER SYSTEMS CONSTRUCT	NMED	321,000	216,262	-	104,738	6/30/2017	7/23/2013	NMED CPB has seen and reviewed all pay estimates and the final change order, but an approvable disbursement request has not been submitted to date.	6/14/201	6 Project in final payment phase.	5/27/2016	G
62 Las Cruces	Dona Ana	14-1913	LAS CRUCES TRAFFIC SIGNAL MGMNT CONTROL CTR LAS CRUCES WOMEN	LGD	725,000	325,464	178,811	399,536	6/30/2018	6/24/2014	11/2015 to 06/2016 - Project in construction.	6/15/201	Received a NMDOT utility permit; issued a change order on fiber optic infrastructure contract; received a certificate of occupancy for the traffic signal management control center final touch up for video 6 wall installation and data line installation.	6/24/2016	G
63 Las Cruces	Dona Ana	14-1914	VETERANS MONUMENT DONA ANA CO LAS CRUCES CNTRL-CERVANTES CMPLX	LGD	406,500	5,183	-	401,317	6/30/2018	6/24/2014	11/2015 to 03/2016 - Project in plan/design phase. 06/2016 - Working on addressing anti-donation; 3/9/16 letter sent to Las Cruces requesting additional	6/15/201	6 Construction documents 90% complete.	6/24/2016	G
64 Las Cruces	Dona Ana	15-0754	EQUIP	LGD	643,000	-	-	643,000	6/30/2018	6/29/2015	information.	6/15/201	6 No contract issued, awaiting contract from state.	6/24/2016	R
65 Las Cruces	Dona Ana	15-0762	LAS CRUCES CINEMATIC INFRASTRUCTURE LAS CRUCES COMMUNITY	LGD	402,000	-	-	402,000	6/30/2019	6/29/2015	02/2016 to 05/2016 - Project in plan/design phase.	6/15/201	Drafting design services RFP and establishing scope of construction work.	6/24/2016	Υ
66 Las Cruces	Dona Ana	15-0764	OF HOPE HEALTH FCLTY IMPROVE	LGD	505,000	-	-	505,000	6/30/2019	6/29/2015	Grant agreement not yet executed, awaiting anti- donation documents.	6/15/201	6 No contract issued, awaiting contract from state	6/24/2016	R
67 Las Cruces	Dona Ana	15-1122	LAS CRUCES FILM/MEDIA/ENTERTAIN ARTS INFRA, RET	LGD	555,000	-	-	555,000	6/30/2018	6/29/2015	Anti-donation letter sent.	6/15/201	Awaiting contract from DFA - anti donation clause 6 review.	6/24/2016	R
68 Mesilla	Dona Ana	14-1916	MESILLA PUBLIC SAFETY BLDG IMPROVE PHASE 2	LGD	445,000	313,038	-	131,962	6/30/2018	6/24/2014	Notice of obligation issued. Construction in progress.	6/15/201	Pay Request No. 2 is being submitted for the balance. 6 AIPP is being considered.	5/31/2016	G
69 Sunland Park			SUNLAND PARK STREETS & STORM DRAINAGE IMPROVE SUNLAND PARK FIRE DEPT		300,000	288,531	-	11,469			Final payment is being processed for remaining amount. Awaiting close out documentation from NMDOT District staff.		6 Construction commenced August 3, 2015. Purchase order has been issued. Fire trucks are	5/31/2016	
70 Sunland Park  71 Artesia	Dona Ana Eddy		TEXAS AVE STREET	DOT	350,000 437,000	-	-	350,000 437,000			Executed grant agreement as of 6/13/2016.  District awaiting third party agreement. Which will be submitted once bids have been closed. Once bids come in entity will evaluate if balance is enough to carry out project.		Working with engineer and received a task order to advertise for bids so it can be determined if the city 6 has enough funding to complete the project.	6/30/2016	

	G	On schedule	Υ	Behind schedule or little activity	R	No or minima activity/bond			Appropriation complete	expended o	r project					
	А	В	С	D	E	F Approp	G Total Amount	H Expended in Last	I	J Reversion	K Bond Sale	L	M Agency Last	N	O Local Last	Р
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
				CALLAWAY DRIVE IMPROVE	,							Awaiting notice of obligation to establish purchase				
72	Carlsbad	Eddy	15-0929	CARLSBAD	DOT	320,000	-	-	320,000	6/30/2019	8/12/2015	order, project out for bid.	6/15/2016	Agreement executed, project is advertised to bid.	11/10/2015	G
	Cottonwood Rural Water			COTTONWOOD RURAL WATER ASSN WATER								Review of plans and specifications was sent 2/8/2016 with recommendation to approve. Drinking Water Bureau approved 6/9/2016. Construction funded by USDA/RD loan/grant. Engineering funded with 14-		Final plans and bid documents completed and submitted to funding agencies, NMED and USDA/RD		
73	Association	Eddy	14-1627	SYSTEM IMPROVE GRANT CO SHERIFF'S DEPT	NMED	366,000	335,216	-	30,784	6/30/2018	6/24/2014	1627-STB. Construction complete and reimbursements	6/14/2016	for review and comments.	1/30/2016	G
74	Grant County	Grant	13-1713	IMPROVE	LGD	300,000	273,224	_	26.776	6/30/2017	7/23/2013	processed.	6/15/2016	Project is complete, ready to begin working on AIPP.	1/27/2016	G
	,	Guadalupe	12-1445	SANTA ROSA ILFELD BUILDING RENOVATE	LGD	325,000	266,781	-	58,219	6/30/2016		Project in construction.		02/2016 - Purchase order increased to include fire suppression change order; 06/2016 - Project complete. Awaiting reimbursement from DFA to closeout project.	6/28/2016	G
												City of Santa Rosa passed audit, so fiscal agent no longer needed. City writing justification for USACE		The City is currently entertaining a PER with the Dam Safety Bureau (DSB)to re-evaluate the type of structure to be built. Policy changes have occurred since 2009, in relation to the jurisdiction of the dam. The current proposed structure height and impoundment amount is now not jurisdictional. The plans for reconstruction of the dam have not been worked on or re-evaluated over the last six years however, within the last year we have been in discussions with the DSB and believe re-evaluating the structure will save the City and the State of New		
76	Santa Rosa	Guadalupe	14-1590	POWER LAKE DAM IMPROVE	OSE	800,000	-	-	800,000	6/30/2018	6/24/2014	project applicability.	6/13/2016	Mexico approximately \$2million.	6/28/2016	R
77	' Hidalgo County	Hidalgo	14-1935	HIDALGO CO RODEO MEDICAL CLINIC CONSTRUCT	LGD	400,000	-	-	400,000	6/30/2018		Project reauthorized in 2016 to change the purpose - "to plan, design, construct, renovate and equip the Hidalgo county fairgrounds in Hidalgo county."	3/15/2016	Pending re-authorization.	2/15/2016	R
				LORDSBURG CIVIC CTR						_ ,		_				
	Lordsburg  Hobbs	Hidalgo Lea	15-0790 14-1638	HOBBS SEWER SYSTEM & TRUNK LINE	LGD NMED	325,000 650,000	3,250	-	321,750 650,000	6/30/2019		Grant agreement executed.  Plans and specs will be submitted to CPB for review.  Project will fund construction. See also 15-0511-STB.	6/15/2016	Phase 8 is under construction and a emergency change order authorized to address sewer blockage on future phase. Phase 9 is currently under design and will be bid out for construction in July 2016 after submitting plans for NMED approval of design.	6/30/2016	R G
00	) Habba	Laa	45.0540	HOBBS ROCKWIND GOLF COURSE EFFLUENT PIPELINES	NMED	250,000			250,000	0/20/2040	0/40/2045	Construction is underway, substantial completion.	C/4.4/204.6	Awarded contract 07/20/15, NTP issued 09/2015, construction approx 85% complete, paving of disturbed roadways completed, construction of Alt 1	C/20/2046	
80	Hobbs	Lea	15-0510	FIFELINES	NINED	350,000	-	-	350,000	6/30/2019	σ/12/2015	See also WTB-316 and WTB-339. 12/2015 - No activity; 01/2016 - Monthly reporting	0/14/2016	and 2 complete, start up and substantial completion	6/30/2016	G
81	Lea County	Lea	13-1721		LGD	500,000	5,000	-	495,000	6/30/2017	12/30/2013	reminder emailed.	6/15/2016	Currently in engineering phase with RMK.	6/22/2016	Y
82	Lea County	Lea	14-2072	LEA CO REGIONAL AIRPORT TERMINAL CONSTRUCT	DOT	425,000	4,250	-	420,750	6/30/2018	6/24/2014	FAA project, need status from Aviation. 01/2016 - Grant executed, monthly reporting	6/15/2016	Continuation of programming and space allocation phase of project.	6/22/2016	R
83	Lea County	Lea	15-0792	LEA CO RGNL AIRPORT FIRE DEPT CONSTRUCT	LGD	315,000		-	315,000	6/30/2019	8/12/2015	reminder; 05/2016 - Reminder FY16 year end payment processing deadlines.	6/15/2016	Groundbreaking ceremony was held June 14 2016.	6/22/2016	G
84	Lovington	Lea	12-1349	LOVINGTON WELLS CONSTRUCT	NMED	400,000	44,959	899	355,041	6/30/2016	6/21/2012	Bid proposals received were non-responsive. Project will re-bid. Project was re-authorized in 2016 to the extend time.	4/5/2016	Bid proposals received were non responsive. Project will re-bid. Grant was re-authorized and all expenditures will cease until new grant agreement is received.	3/21/2016	R

Appropriation expended or project

Behind schedule or little

On

G	s	schedule	Υ	activity	R	activity/bond	ds not sold		complete	onponuou c	p. 0,000					
A	٨	В	С	D	Е	F	G	H	I	J	K	L	M	N	0	Р
						Approp	Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
Fiscal	Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
														Received comments from CPB on 5/23 for		
														engineering agreement amendment that included the design for meters. Amendment was approved by City		
														Commission on 6/13/16 during regular session.		
														Received an electronic copy of CPB signatures		
														6/22/13. Hard copies have been mailed. Survey of		
														project revealed approximately 1,600 water meters require replacement. Provided direction to engineer to		
												CPB sent comments to City on 5/23/2016 on draft		prepare design and RFP based on that quantity.		
				LOVINGTON WATER								engineering agreement. See also14-1642-STB and		Plans and RFP will be sent to NMED for review no	0/00/00/0	
85 Lovingto	on L	_ea	13-1458	METERS & EQUIP	NMED	350,000	=	-	350,000	6/30/2017	12/30/2013	16-A-2269-STB.		later than July 30, 2016. The final design has been completed and submitted	6/30/2016	R
														to OSE-DSB for review and approval. Final approval		
												90% design plans and construction contract		has been granted on the project design and the		
				SEO ALTO LAKE DAM							0/04/0044	documents reviewed by OSE-DSB, comments		project is scheduled to be advertised for bid on July 8,	0/00/00/0	
86 Ruidoso	) <u>L</u>	incoln	14-1593	IMPROVE	OSE	300,000	98,769	60,271	201,231	6/30/2018	6/24/2014	provided to engineer. 02/2016 - In process of bidding out contract for	6/13/2016	2016.	6/30/2016	G G
				LOS ALAMOS CO JEMEZ								construction; 04/2016 - Design phase 25% complete.		No activity was recorded this month as the county		
Los Alan	mos			MTNS REGIONAL FIRE								EA documents <5% complete; 05/2016 - Design		works some items out with the United States Forest		
87 County	L	os Alamos	14-1950	SUPPRES SYS	LGD	375,000	61,290	61,290	313,710	6/30/2018	6/24/2014	phase 45% complete, EA documents 5% complete.	6/15/2016	Service.	6/30/2016	Y
Los Alan	mos			LOS ALAMOS HIGH SCHL DUANE SMITH AUDITORIUM												
88 Public S		os Alamos	15-0441	REPAIR	PED	375,000	-	-	375,000	6/30/2019	8/12/2015	Award has not been obligated.	3/7/2016			R
						,			,			Construction of cell 1B is complete though		Cell liner design was approved by NMED and the		
				BUTTERFIELD TRAIL REGIONAL LANDFILL								reimbursement has not been requested for remaining		project was let for construction bids. Construction is in progress. Both 13-1468 and 14-1652 are combined to		
89 Deming	L	_una	13-1468	CONSTRUCT	NMED	450,000	180,419	_	269,581	6/30/2017	12/30/2013	funds. This grant, of the two, is the only one available for engineering work.		complete the cell expansion.	1/4/2016	G
00 2 0 mm.g						100,000	100,110		200,001	0/00/2011	12/00/2010	io. originooning work	0/11/2010	omprote the con expansion.	17 17 20 10	
														Work order is executed for construction observation		
														which meets the 5% under contract stipulation. Construction observation is in progress as is		
														construction management including change orders		
														and assistance with the waste excavation permit. Any		
				DEMING BUTTERFIELD								Operation of call 4D in consists Mailing on		remaining funds will be used to pay for additional		
90 Deming		_una	14-1652	TRAIL REGIONAL LANDFILL CELL	NMED	443,000	_	_	443,000	6/30/2018	6/24/2014	Construction of cell 1B is complete. Waiting on reimbursement request.		construction planned for 2016. Both 13-1468 and 14-1652 are combined to complete the cell expansion.	1/4/2016	G
oo Bonning		Luna	11 1002	DEMING POLICE DEPT BLDG		110,000			110,000	0/00/2010	0/2 1/2011	Tolling discriment request.	0/11/2010	Tool are complete the con expansion.	17 17 20 10	
91 Deming	L	_una	15-0803	IMPROVE	LGD	300,000	-	-	300,000	6/30/2019	8/12/2015	Grant agreement executed.	6/15/2016			R
Tohatch	ni l			TOHATCHI CHP RED WILLOW FARMLAND PUMP								Contractor has mobilized and started drilling new		Navajo approval document is currently at the office of		
92 Chapter		McKinley	13-1471	SYS	NMED	600,000	200,000	_	400,000	6/30/2017	8/23/2013	irrigation well.		the President and Vice President.	5/3/2016	Y
Tohatchi				TOHATCHI CHP VETERANS			, , , , , , , , , , , , , , , , , , , ,		,			Signed IGA returned on 03/04/2016, IGA sent to entity		Stakeholders and NNDES proceeding with a second		
93 Chapter	N	McKinley	14-1765	BLDG	IAD	400,000	4,000	-	396,000	6/30/2018	6/24/2014	on 2/25/16 via certified mail.	6/7/2016	round to select A/E firm to design the facility.	6/6/2016	Y
												Construction is substantially complete and a final		Contractor installed 106 LF of 12" Ductile Iron Waterline and 276 LF of 3" Insulated pipe in Utility		
												walk through is scheduled for 3/7/16. Current		Vault were installed within the Black Rock Dam		
				ZUNI PUEBLO COMMERCIAL								completion date is April 23, 2016. Funds fully		vicinity along with a small portion of heat trace. 240		
94 Zuni Pue	eblo N	McKinley	14-1656	DEVELOPMENT AREA	NMED	370,000	370,000	185,296	-	6/30/2018	6/24/2014	expended, project closed.	4/29/2016	LF of 12" PVC were installed for change order 2.	4/11/2016	В
				UPPER HOLMAN CMDWC&MSWA FLUORIDE								Project reauthorized in 2016 to expand purpose. " may include the acquisition of land for that facility."				
95 Upper H	lolman N	Mora	14-1739	TREATMENT FCLTY	NMED	701,987	49,994	7,663	651,993	6/30/2018	6/24/2014	Design is in progress.	5/4/2016	Project in design.	3/23/2016	Y
								·				NMDOT is proceeding with securing donations. Have				
												secured 1 of 3 parcels, once the other two parcels				
Departm	nent of			PASEO DEL VOLCAN LOOP								have been secured the project will commence.  Expecting expenditures on this project within the next		No local fiscal agent. Funding provided by		
96 Transpor		Multiple Co.	14-2082		DOT	344,000	_	<u>-</u>	344,000	6/30/2018	6/24/2014			legislator(s). Project managed by NMDOT.		Υ
		•						L.	•				U			

Appropriation expended or project

Behind schedule or little

On

d by DOT.  d by DOT.  d by DOT.  d by DOT.  ring services to of the new	Y  R  Y
d by DOT.	Y
d by DOT.  d by DOT.  d by Tring services	Y Y R
d by DOT.	Y
d by	R
ring services	
ring services	Υ
ring services	Y
ring services	Y
ring services	Υ
nt of the new	
cheduled for	
s and important	
6/30/201	6 <b>Y</b>
esign underway. 6/2/201	6 <b>Y</b>
	6 <b>Y</b>
2/3/201	<u> </u>
2/3/201	6 Y
	G
o l	6 <b>G</b>
6/28/201	6 Y
	K
5/24/201	6 Y
	<u> </u>
-	
	6 <b>R</b>
mit dec	mitted to NMED-  2/3/201  mitted to NMED-  2/3/201  ded by CA. spent. Waiting to  5/26/201  Waiting to hear ed to prepare  6/28/201  unding has been ement for re- on tasks and orization request s of March 9,  5/16/201

Appropriation expended or project

Behind schedule or little

	G	schedule	Υ	activity	R	activity/bond	s not sold	В	complete	·						
	А	В	С	D	Е	F	G Total	H Expended	I	J	K	L	М	N	0	Р
						Approp	Amount	in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status  Design is approximately 85% complete. Additional	Update	Status
111	Espanola	Rio Arriba	13-1744	ESPANOLA COURT/JAIL REMODEL FOR CITY HALL EXPAND	LGD	300,000	3,000	-	297,000	6/30/2017	6/24/2014	Project was reauthorized in 2016 to extend the time.	3/15/2016	work to resolve grounding issues has been completed. Spending has ceased as of March 9, 2016 based on re-authorization request. Awaiting new grant agreements to proceed with project.	5/16/2016	R
112	Rio Arriba County	Rio Arriba	15-0820	RIO ARRIBA CO FOOD HUB FACILITIES & KITCHENS	LGD	440,000	_	_	440.000	6/30/2019	8/12/2015	Grant agreement executed 11/16/2015.	6/15/2016	06/2016 - No activity this month; 03/2016 - No activity this month; 12/2015 - Received executed grant agreement on 11/16/2015.	6/14/2016	R
				BLOOMFIELD WATER	_	,			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			City reauthorized the appropriation to include		Grant reauthorized in the session to be more specific		
113	Bloomfield	San Juan	15-0536	STORAGE POND	NMED	840,000	-	-	840,000	6/30/2019	8/12/2015	upgrades at the treatment plant.	4/5/2016	on the scope.	3/23/2016	R
114	Farmington	San Juan	15-0832	FARMINGTON VILLA VIEW STORM WATER DETENTION POND	LGD	700,000	-	-	700,000	6/30/2019	8/12/2015	06/2016 - Project currently in plan/design phase.	6/15/2016	Project is currently in the planning phase. Project has been awarded to firm and the city has conducted the kick-off meeting with the design engineer. The design engineer has started their design. No funds have been expended on this project.	6/14/2016	G
	NI	0 1	45 0000	GADII'AHI/TO'KOI CHP CMTY	IA D	200,000			200 000	0/00/0040	0/40/0045	10 A	0/40/0040			R
118	Navajo Nation San Juan	San Juan	15-0606	SERVICES CTRS	IAD	300,000	-	•	300,000	6/30/2019	8/12/2015	IGA sent to entity via certified mail on 03/03/2016.	6/13/2016	Architecture firm of Chanev/Walters/Echols in project		K
116	College	San Juan	15-0964	SJC CDL TRAINING LOT	HED	500,000	9,793	2,062	490,207	6/30/2019	8/12/2015	Project to be approved by HED.	6/15/2016	design.	6/15/2016	G
				VALLEY ACRES										06/2016 - Waiting on final pay request from		
111	San Juan	San Juan	14-1680	WASTEWATER SYS IMPROVE & LOAN REPAY	NMED	996,000	474,666	402,478	521.334	6/30/2018	6/24/2014	City is preparing final disbursement request and close out documents. Additional funding from 13-1488-STB.	6/14/2016	contractor; 05/2016 - Waiting on closeout docs and final pay app from contractor.	6/9/2016	G
117	County Tse'Daa'Kaan	San Juan	14-1680	HOGBACK IRRIGATION	NIVIED	996,000	474,000	402,478	521,334	6/30/2018	6/24/2014	out documents. Additional funding from 13-1468-51B.	6/14/2016	innal pay app from contractor.	6/9/2016	G
118	Chapter	San Juan	14-2288	PROJECT	IAD	594,000	-	-	594,000	6/30/2016	7/30/2009	Project was reauthorized in 2016 to extend the time.	6/8/2016			R
119	Upper La Plata Water Association	San Juan	15-0535	UPPER LA PLATA MDWCA&MSWC WTR SYS IMPROVE	NMED	600,000	-	·	600,000	6/30/2019	8/12/2015	Pre-construction meeting held on 6/8/16. Notice to proceed issued for 6/27/16. 190 calendar days to substantial completion. Additional funding by NMFA 3392-DW.	6/14/2016	The Board approved the engineer's recommendation for award to File Construction, LLC. A subsequent Notice of Award was issued requesting that the required bonds and Certificates of Insurance be submitted for the contract documents. NMED CPB and the New Mexico Finance Authority are concurred with the award of the project to File Construction, LLC. The Upper La Plata Water Users Association water system and ground storage tank improvements project was approved for design during the month of March 2016.	6/8/2016	G
	Gabaldon			GABALDON MDWCA WATER								06/2016 - Construction in progress, pre-con held				
120	MDWCA	San Miguel	14-1738	SYSTEM IMPROVEMENTS	NMED	750,000	36,123	26,960	713,877	6/30/2018	6/24/2014		6/14/2016	Notice to Proceed issued to contractor.	5/18/2016	G
12	Algodones Mutual Domestic Water Association	Sandoval	14-1729	ALGODONES ARSENIC TREATMENT SYSTEM	NMED	650,000	60,940	-	589,060	6/30/2018	6/24/2014	Sullivan Design working on final plans and specs including electrical drawings that will be submitted to both CPB and DWB for review. Submittal should be made in July.	6/14/2016	Grant agreement approved 02/1/2016. Disbursement requests submitted but payment not yet received 06/2016 DOT required access study for entire corridor. During June two meetings held with DOT and engineers to discuss access control to tracks. 05/2016 - Submitted notice of obligation for professional services. Waiting on approval. The Town is amending the existing agreement with MRCOG to	6/20/2016	Y
122	Bernalillo	Sandoval	13-1755	BERNALILLO BARRIER FENCING/TRAIL/CROSSINGS	LGD	310,000		-	310,000	6/30/2017	7/23/2013	05/2016 - Planning and design complete. Pay request #1 expected by 06/15/2016.	6/15/2016	is amending the existing agreement with MRCOG to increase the fee for planning and design in the amount of \$125K, the project scope is being expanded to address the corridor from the 550 Rail Runner Station to the Lucero crossing. Additionally, NMDOT Rail Bureau is assisting with the application process for additional HSIP and CMAC funding. Town placed on list for CMAC funding.	6/27/2016	Y

Appropriation expended or project

Behind schedule or little

	G	schedule	Υ	activity	R	activity/bond	ds not sold	В	complete	•						
	А	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
	Figure Agrant	Country	AID	American Titale	A	Approp	Total Amount	in Last	Dolones	Reversion	Bond Sale	Amanay Chatria	Agency Last	Lacal Status	Local Last	Ctatus
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
				BERNALILLO STREETS								Project is ongoing, tied to federal project A302110,		Submitted reimbursement request for design.		
123	Bernalillo	Sandoval	14-2095	IMPROVE WESTSIDE BLVD IMPROVE &	DOT	353,000	-	-	353,000	6/30/2018	6/24/2014	awaiting utility certifications.  Project approaching close out phase, awaiting close	6/16/2016	Received ROW permit, waiting on utility certifications.  Contract awarded to G. Sandoval Construction with	6/27/2016	Υ
124	Rio Rancho	Sandoval	14-2098	BRIDGE-RIO RANCHO	DOT	965,000	126,597	-	838,403	6/30/2018	6/24/2014	out packet and final voucher from entity.	6/27/2016	Notice to Proceed dated March 29, 2015.	6/7/2016	G
														Contractor has completed work on the following		
														streets: Superstition Dr, Copper Creek Dr, Glendale Ct, Bramble Ct, Manzanita Ct, Sandy Lane Ct,		
				RIO RANCHO WATER										Ponderosa Ct, Algodones Ct, Sagebrush Ct, Solar Ct		
125	Rio Rancho	Sandoval	15-0548	SYSTEM IMPROVE	NMED	300,000	259,203	259,203	40,797	6/30/2019	8/12/2015	Construction is 43% complete.	6/17/2016	and Apex Ct.	6/7/2016	G
														A notice of obligation was submitted 6/23/16 for Melloy Dodge. The last two vehicles are in the		
				RIO RANCHO POLICE								06/2016 Vehicle purchase complete. Balance of		process of being fitted with special purpose		
126	Rio Rancho	Sandoval	15-0848	VEHICLES	LGD	338,100	300,524	300,524	37,576	6/30/2018	8/12/2015	grant funds to be used on purchase of K-9 unit.	6/15/2016	equipment.	6/30/2016	G
				SSCAFCA ALBERTA RD										Project in design. Still waiting on utility certifications required by NMDOT. This has required our agency to		
127	SSCAFCA	Sandoval	14-2097	DRAINAGE IMPROVE-PH 2	DOT	400,000	-	-	400,000	6/30/2018	6/24/2014	Hold up on utility certification, project in design.	6/27/2016	locate the utilities for their certification.	6/3/2016	Υ
120	SSCAFCA	Sandoval	15-0487	SSCAFCA UPPER DAM FLOOD CONTROL FACILITY	OSE	375,000	375.000	375,000		6/30/2019	8/12/2015	Project in construction. Construction ongoing per	6/14/2016	Project under construction, currently work in progress on soil cement embankments.	6/3/2016	В
120	Rio Rancho	Sandovai	15-0467	RIO RANCHO PSD MID SCHL	USE	373,000	375,000	373,000	-	0/30/2019	0/12/2013	scriedule.	0/14/2010	on son cement embankments.	0/3/2010	Б
129	Public Schools	Sandoval	15-1161	SECURITY IMPROVE, RET	PED	673,200	473,661	473,661	199,539	6/30/2018	6/24/2014	Requesting bids.	6/3/2016			R
												Drainest requisitional in 2016 to about a the number "				
												Project reauthorized in 2016 to change the purpose. " to plan, design, purchase, construct and install				
												welcome signage, park improvements and transit		03/2016 - This project was closed on 3/23/16;		
120	Santa Fe	Canta Fa	15-0862	SANTA FE PUBLIC HEALTH & SAFETY INFRASTRUCTURE	LGD	000 000			880 000	0/20/2040	0/40/0045	center building improvements" 01/2016 - City of SF staff working on scope of work for this project.	2/45/2046	02/2016 - Planning continues; 01/2016 - Three components for safety projects are being planned.	2/20/2016	R
130	Santa Fe	Santa Fe	15-0862	SAFETY INFRASTRUCTURE	LGD	880,000	-	-	880,000	6/30/2019	8/12/2015	Closeout documents for the Walker Road sewer	3/15/2016	Submitted reimbursements. Funds are obligated to	3/30/2016	R
												project and final disbursement request have been		fund a PER concerning the waste water system. The		
				EDGEWOOD WASTEWATER								approved. The PER for the wastewater treatment plant upgrades is ongoing. PER due to be submitted		contract for the PER is approved and signed. The project to extend waste water lines on Walker Road is		
131	Edgewood	Santa Fe	14-1700	SYSTEM IMPROVE	NMED	440,000	181,372	32,304	258,628	6/30/2018	6/24/2014	by 6/30/2016.	6/20/2016	complete.	6/14/2016	G
									·					Assignment of grant dollars to specific project tasks		
132	Edgewood	Santa Fe	15-0555	EDGEWOOD WASTEWATER SYSTEM IMPROVEMENTS	NMED	620.000	_	_	620.000	6/30/2019	8/12/2015	Dennis Engineering is continuing work on the PER for the upgrades to the wastewater treatment plant.	6/14/2016	will be made when the PER is completed under 14- 1700-STB.	6/14/2016	G
132	Lugewood	Jania i e	13-0333	OTOTEW IWII ROVEMENTO	INIVILD	020,000	_		020,000	0/30/2019	0/12/2013	the appraises to the wastewater treatment plant.	0/14/2010	01/2016 - Project is 60% designed; 02/2016 - Design	0/14/2010	-
												Project is ongoing ,per grantee in design phase.		will be presented to the Board of Trustees (BOT);		
	Institute of American			IAIA FITNESS & WELLNESS								Notice of obligation issued to Dyron Murphy and Brad Bury Stamm. REAUTH FROM 13-1564. RFP 1 and 2		03/2016 - BOT has approved the design; 04/2016 - No changes; 05/2016 - 85% of design docs		
133		Santa Fe	15-1163	FACILITY, RET	IAD	500,000	254,324	254,324	245,676	6/30/2017	7/23/2013	received 3/18/2016. In process of reviewing.	6/13/2016	completed; 06/2016 - Prep for site work has begun.	6/15/2016	G
									·			·		06/2016 - An additional reimbursement submitted;		
												05/2016 - Project 75% complete. Notices of obligation		05/2016 - Project 74% complete, construction work continues; 04/2016 - Work continues with contractors;		
												approved. Plan/design complete, bid docs issued		03/2016 - Agreement with Molzen Corbin for		
				CANTA EE AIDDODT								12/31/15. 02/2016 Development of agreement in		additional detailed designs and coordination with		
134	Santa Fe	Santa Fe	14-1998	SANTA FE AIRPORT BUILDING EXPAND	LGD	890.000	658,100	511,054	231,900	6/30/2018	6/24/2014	process. Not yet executed; 01/2016 Sarcon Construction selected; agreement in process.	6/15/2016	City's Historic Preservation; 02/2016 - Construction 20% complete.	6/5/2016	G
1.01		22				222,200	333,.00	0,001	20.,000	5,00,2010	3,2 1,2311		3, 13,2310	06/2016 - Additional Reimbursements submitted to	3, 3, 23 10	
												06/2016 - Project 95% complete; 02/2016 Still waiting		DFA; 05/2016 - Installation complete; 04/2016 -		
				SANTA FE PARKS SHADE								to receive materials; 01/2016 - Installation of shade structures to begin once materials are received in mid		installation continues; 03/2016 - All materials received and stored. Installation underway at 19 parks;		
135	Santa Fe	Santa Fe	14-2005	STRUCTURES	LGD	320,000	293,859	287,420	26,141	6/30/2018	6/24/2014	January early February 2016.	6/15/2016	02/2016 - Scheduling continues.	6/5/2016	G

Appropriation expended or project

Behind schedule or little

On

	G	schedule	Y	activity	R	activity/bond	is not sold	В	complete							
	А	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
						Approp	Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
							-							06/2016 - Notice of Obligation for water meters and	·	
														A/E services being prepared to submit to DFA for approval in July; 05/2016 - Contract with second		
														vendor being reviewed by County Legal Division.		
														Additional water meters requested to be installed for		
														the project. Notice of Obligation for the meters will be		
												06/2016 - Notice of Obligation submitted for		sent in June to DFA for approval; 04/2016 - Negotiations with the first selected architect have		
												surveying; 05/2016 - Negotiations failed with engineer		become non-responsive and a notice of termination of		
400	Santa Fe	0	40.4700	SANTA FE CO	. 00	450 500			450 500	0/00/0047	7/00/0040	selected through procurement process. Negotiations	0/45/0040	negotiations is being sent. Procurement will now	0/47/0040	_
136	County Santa Fe	Santa Fe	13-1769	FAIRGROUNDS IMPROVE AGUA FRIA ELEM SCHL	LGD	450,500	-	-	450,500	6/30/2017	7/23/2013	to begin with 2nd engineer selected.	6/15/2016	negotiate with the second vendor selected.	6/17/2016	R
137	Public Schools	Santa Fe	14-1568		PED	335,000	200,777	-	134,223	6/30/2018	6/24/2014	48% complete.	3/7/2016	48% complete.	4/11/2015	G
				SOCORRO WWATER		•										
				TREATMENT PLANT/COLLECTION								06/2016 - Construction of the WWTP upgrades are		Continued WWTP project. Remaining funding for Bar		
138	Socorro	Socorro	14-1730	SYSTEM	NMED	400.000	242,981	23,207	157.019	6/30/2018	6/24/2014	80% complete.	6/14/2016	Screen at WWTP	5/31/2016	G
				SOCORRO RODEO &		/	,	, , ,	, , , , , , , , , , , , , , , , , , , ,					Construction of stalls, pens, return alley, practice		
139	Socorro Public	Socorro	15-0868	SOCCER FACILITIES	LGD	445,000	-	-	445,000	6/30/2019	8/12/2015	Grant Agreement Executed 12/30/2015.	6/15/2016	arena.	6/28/2016	G
	Education			PUBLIC SCHOOL ROBOT								Out of 12 schools, 9 are complete. Working with		No local fiscal agent. Funding provided by		
140	Department	Statewide	12-1331	SYS STATEWIDE	PED	322,000	297,893	-	24,107	6/30/2016	6/21/2012	schools who thought the funds had expired.	3/24/2016	legislator(s). Project managed by PED.		G
				MORIARTY WATER SYSTEM								The community is suplicating how to spend remaining		Construction and installation complete - 897 1 in		
141	Moriarty	Torrance	13-1518	IMPROVE	NMED	450,000	378,350	_	71,650	6/30/2017	7/23/2013	The community is evaluating how to spend remaining funds.	6/14/2016	meters installed, 43 1 in meters and 12" check valve installed.	1/7/2016	G
	,					/	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		,							
												Notice to proceed for construction was issued on May				
				MORIARTY MOUNTAIN VIEW								16, 2016. Change order 1 was approved on 6/13/16. Total construction cost is \$539,724. Project is				
142	Moriarty	Torrance	14-1720	WATER SYSTEM IMPROVE	NMED	340,000	57,576	11,211	282,424	6/30/2018		scheduled for completion September 24, 2016.	6/14/2016	Construction has begun.	6/20/2016	G
												Notice to proceed for the construction was issued on				
				MORIARTY WATER SYSTEM								May 16, 2016. Change order 1 was approved on 6/13/16. Total construction cost is 539,724. Project				
143	Moriarty	Torrance	15-0565	IMPROVEMENTS	NMED	330,000	-	-	330,000	6/30/2019	8/12/2015	is scheduled for completion September 24, 2016.	6/21/2016	Design in progress with engineer.	6/20/2016	G
														Working to sign and file necessary easement forms.		
												Willows has been weating with Dennis Engineering to		Received draft of new wastewater ordinance is		
												Willard has been working with Dennis Engineering to complete the recording of all necessary easements		currently under review by the Governing Body. Will advertise notice of intent to adopt new ordinance and		
				WILLARD SEWER SYSTEM								for the sewer system. So far 63 easements have		allow for public comment during August 2016 regular		
144	Willard	Torrance	14-1734	IMPROVE	NMED	840,000	16,736	2,979	823,264	6/30/2018	6/24/2014	been recorded. Project planning is continuing.	6/14/2016	council meeting.	5/24/2016	Υ
145	Des Moines	Union	13-1519	DES MOINES WATER SYSTEM IMPROVE	NMED	310,000	225,842	45,775	84.158	6/30/2017	7/23/2013	Construction in progress.	6/14/2016	Old tank has been removed. New tank has been erected.	4/26/2016	G
				BELEN FLOOD CONTROL		ĺ		,	,							
146	Belen	Valencia	13-1431	FCLTY & INFRA	OSE	425,000	-	-	425,000	6/30/2017	7/23/2013	Completed construction.	6/13/2016	Awaiting land transfer agreements.	2/17/2014	Υ
												06/2016 Notice of obligation (NOO) no 1. approved, pay request to follow. 05/2016 - Grantee developing				
												NOO no. 1 and gathering supporting docs. Advised				
												grantee of 2016 year end deadlines for NOO's and				
												pay requests. Requested progress report. 04/2016 - Advised grantee of 2016 FYE deadlines for NOO and				
				BELEN VIVIAN FIELDS								pay requests. 03/2016 to 12/2016 - Requested				
147	Belen	Valencia	15-0885	SPORTS FCLTY IMPROVE	LGD	405,000	335,565	335,565	69,435	6/30/2019		progress report, not received.	6/15/2016	Project is near completion.	5/23/2016	G
				LOS LLINIAS ENCHANTAGAT								06/2016 - Grantee submitted all prior year and current		Landscape work completed preparing reimbursement		
148	Los Lunas	Valencia	13-1808	LOS LUNAS ENCHANTMENT LL FIELD ENTRANCES	LGD	475,000	407,301	407,301	67.699	6/30/2017	7/23/2013	pay requests, received 3rd party obligation from grantee.	6/15/2016		6/30/2016	G
0			1.5 .000			5,550	,	,	2.,300	3,00,2011	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	JO 10 10 10 10 10 10 10 10 10 10 10 10 10	3, 10, 2010	1 - 10	3,00,2010	

	G	On schedule	Y	Behind schedule or little activity		No or minima			Appropriation complete	expended o	or project					
	Α	В	С	D	E	F	G	Н	ı	J	K	L	M	l N	0	Р
							Total	Expended					Agency			
						Approp	Amount	in Last		Reversion			Last		Local Last	
	Fiscal Agent	County	Appr ID	Approp Title	Agency	Amount	Expended	Quarter	Balance	Date	Date	Agency Status	Update	Local Status	Update	Status
												05/2016 - Advised grantee of 2016 year deadline for				
												NOO and pay requests. 05/2016 - Emailed grantee				
												for status update because progress reports contain				
				LOS LUNAS SPORTS								little info. 03/2016 - No progress to report, no 3rd		Project currently finishing planning/design process to		
				COMPLEX FCLTY & FIELD								party obligations/NOO. Plan and design scheduled for		identify areas within Sports Plex to address with		
149	Los Lunas	Valencia	15-0887	IMPROVE	LGD	405,000	-	-	405,000	6/30/2019	8/12/2015	August 2016.	6/15/2016	funding.	6/30/2016	Υ
												Ongoing. A new well pump has been installed. Three				
				LOS LUNAS SILVERY								phase power was installed in the well house to run				
	Office of State			MINNOW REFUGIUM								the pump. Hatchery was plumbed to allow for water		No local fiscal agent. Funding provided by		
150	Engineer	Valencia	14-1825	PRODUCTION FCLTY	OSE	900,000	153,859	5,416	746,141	6/30/2018	6/24/2014	well to be used in the indoor facility.	6/15/2016	legislator(s). Project managed by OSE.		G
														Construction of phase 1A is complete. Waiting for		
				PERALTA SEWER LINES								Construction of Phase 1A is complete. Funds fully		contractor to begin tying in customers under phase		
151	Peralta	Valencia	15-0567	CONSTRUCT	NMED	500,000	500,000	500,000	-	6/30/2019	8/12/2015	expended, project closed.		1B of the project.	5/26/2016	В
				MEADOWLAKE ROAD										Project manager is working with MRCOG, NMDOT		
	Valencia			IMPROVE/LIGHTING-								This project is tied to federal project# A300440,		and Valencia County to identify contractor and soft		
152	County	Valencia	14-2107	VALENCIA CO	DOT	350,000	-	-	350,000	6/30/2018	12/30/2014	appropriation will be utilized for design phase.	6/27/2016	match. Preparing task order for design.	5/26/2016	Υ
				Total (152 Projects	<b>)</b>	71,868,294	20,619,732	8,929,970	51,248,562							

LEGEND		
G	Project on schedule	73
Y	Behind schedule or little activity	35
R	No activity or bonds not sold	35
Total Active Projects		143
Other report information:		
	Appropriation expended	
В	or project complete	9