	G	On schedule	Υ	Behind schedule or little activity	R	No or minimal a	activity/bonds		Appropriation complete	expended or	project					
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
1	Department of Transportation	Bernalillo Sandoval	A2540	PASEO DEL VOLCAN ROW BERNALILLO & SANDOVAL COS	DOT	948,000	-	-	948,000	6/30/2020	6/23/2016	Tied to federal projects A30150, A301571 and CN2607 as well as state appropriations 14-2082, 15-0952, 15-1159, A2581, 15-0905 in the process of acquiring Right of Way/Land Acquisition.	12/1/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by DOT.		Y
2	Albuquerque	Bernalillo	13-1822	ALB RAILYARDS IMPROVE	DOT	303,000	303,000	303,000	-	6/30/2017	12/30/2013	Project Voided 2016 SB8	10/13/2016	Project Voided 2016 SB8	9/28/2016	В
3	Albuquerque	Bernalillo	13-1827	ZUNI ROAD IMPROVE - ALB	DOT	430,000	430,000	430,000	-	6/30/2017	6/24/2014	Project Voided 2016 SB8	10/13/2016	Project Voided 2016 SB8	9/28/2016	В
4	Albuquerque	Bernalillo	14-1846	ALB BERN CO SW/NW LIBRARY	LGD	335,000	321,560	_	13,440	6/30/2018	6/24/2014	Payment processed July 2016. No other information provided by grantee.	1/5/2017	Final furnishings installed. 100% spent.	12/29/2016	В
	Albuquerque	Bernalillo	14-1856	ALB EXPLORA SCI CTR & CHILDREN'S MUSEUM-PHASE	LGD	596,000	5,960	-	590,040	6/30/2018		Grant agreement fully executed.		Agreement has not been received by the city. Explora would like to set-up a meeting with Attorney General. Notified by LGD that Agreement has cleared antidonation and will be mailed to city by week end.	11/16/2016	
6	Albuquerque	Bernalillo	14-2038	LADERA DRIVE NW IMPROVEMENTS-ALB	DOT	480.000		_	480.000	6/30/2018	6/24/2014	Project on going, city needs to update the project phase in the local data fields.	12/14/2016	Project is currently being designed. Construction anticipated in late 2016.	12/29/2016	V
	Albuquerque	Bernalillo		ALBUQUERQUE SOUTHEAST HEIGHTS LIBRARYEXPAND PURP	LGD	570,000	<u>-</u>	-	570,000	6/30/2017		10/31/2016 - Provided City with approved Notice of Obligation.	1/5/2017	Phase 1 environmental assessment in progress on identified property. In negotiations to purchase.	12/29/2016	Y
8	Albuquerque	Bernalillo	15-0681	ALB DOWNTOWN ECONOMIC DEVELOPMENT PRJTS IMPROVE ALB EXPLORA SCIENCE CTR &	LGD	660,000	-	-	660,000	6/30/2019	8/12/2015	Provided grantee with approved Notice of Obligation.	1/5/2017	Notice of Obligation submitted.	12/29/2016	Y
9	Albuquerque	Bernalillo	15-0684	CHILDREN'S MUSEUM PH 2C	LGD	377,600	-	-	377,600	6/30/2019	6/29/2015	Grant agreement fully executed.	1/5/2017			R
10	Albuquerque	Bernalillo	15-0685	ALB FIRE DEPT RESCUE SQUAD VEHICLE	LGD	441,100	-	-	441,100	6/30/2018	8/12/2015	Provided grantee with approved Notice of Obligation.	1/5/2017	Grant agreement issued. Project is being coordinated with NMDOT District 3.	12/29/2016	Y
11	Albuquerque	Bernalillo	15-0903	COORS BLVD TRAFFIC LIGHT SYS IMPROVE ALB ALB EXPLORA SCI CTR &	DOT	796,000	-	-	796,000	6/30/2019	8/12/2015	District has been meeting with the city, district is awaiting NOO from city.	12/14/2016	As soon as the district has completed its analysis of the facility and a determination is made by them as to whether or not the improvements are feasible, the city can begin design.	12/29/2016	Y
12	Albuquerque	Bernalillo	A2373	CHILDREN'S MUS LEARNING CTR	LGD	452.000	_	_	452.000	6/30/2020	12/6/2016	Bonds sold December 2016.	1/5/2017	Update from fiscal agent pending issuance of grant agreement.		R
						, , , , , , , , , , , , , , , , , , , ,			,			Third Party documentation not provided by grantee to				
13	Albuquerque	Bernalillo	A2379	ALB PARKS SECURITY LADERA DR NW CONSTRUCT	LGD	401,000	-	-	401,000	6/30/2018	6/23/2016	date. Grant agreement fully executed.	1/5/2017	Grant agreement Awarded	12/29/2016	G
14	Albuquerque	Bernalillo	A2545	GAVIN/COORS	DOT	518,000	-	-	518,000	6/30/2020	6/23/2016	NOO in process.	12/14/2016	Grant agreement Issued.	12/29/2016	G
15	Albuquerque Public Schools	Bernalillo	15-0406	TAYLOR MID SCHL GROUNDS & TRACK IMPROVE	PED	300,000	37,912	-	262,088	6/30/2019	8/12/2015	Construction is progress.	10/5/2016	Contract in place, funds being expended.	1/3/2017	G
	Bernalillo County	Bernalillo		BERN CO NORTH VALLEY LL	LGD	765,000	-	-	765,000	6/30/2018		No other information provided by grantee. Approved Notice of Obligation provided to grantee.	1/5/2017	Project in construction - 2nd pay application has been processed. Concrete foundation for concession stand being poured 12/12/16. Additional items from North Valley Little League being evaluated for inclusion in project as part of utility relocation allowance or change order.	12/23/2016	G
	,	Bernalillo		BERN CO PARADISE HILLS COMMUNITY CTR IMPROVE	LGD	825,000	8,250	-	816,750	6/30/2018		No other information provided by grantee. Requested information from Grantee.		30% design complete and being reviewed by county. Social bleacher design being modified to include more shade and picnic areas. 3rd public meeting. 60% design set for February.	12/23/2016	
18	Bernalillo County	Bernalillo	15-0728	BERN CO REGIONAL CRISIS TRIAGE & STABILIZATION CTR SUNSET ROAD IMPROVE BERN	LGD	429,500	-	-	429,500	6/30/2019	8/12/2015	Third Party documentation not provided by grantee to date. Requested information from grantee. Design phase only tied to federal project, project on	1/5/2017	Notice of Obligation sent out on 12/29/2016 to Studio SW. NOO certified January 09, 2017 project in design.	12/28/2016	Y
19	Bernalillo County	Bernalillo	15-0901		DOT	300,000	-	-	300,000	6/30/2019	8/12/2015		12/14/2016	Executed agreement received in Dec. 2015.	12/27/2016	G
20	Bernalillo County	Bernalillo	15-1102	BERN CO METROPOLITAN DETENTION CTR IMPROVE, RET	LGD	493,123	-	-	493,123	6/30/2017	6/23/2012	Construction in process. Provided grantee with approved Notice of Obligation #1 and #2.	1/5/2017	Installing new network cabling, new cameras and connecting the cameras to the storage servers.	12/28/2016	Y
21	Bernalillo County	Bernalillo	A2362	BERN CO FIRE DEPARTMENT FIRE ENGINE	LGD	500,000	-	-	500,000	6/30/2018	6/23/2016	Third Party documentation not provided by grantee to date. GA issued.	1/5/2017	The NOO was certified on Jan 10, 2017. Placed order in January 2017.	12/28/2016	G

^{*} List of acronyms can be found on the last page of report.

	G	On schedule	Y Behi	nd schedule or little activity		No or minimal not sold	activity/bonds		Appropriation complete	expended or	project					
	А	В	С	D	E	F	G	Н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
			RED	N CO PUBLIC SAFETY								Third party documentation not provided by grantee to		Draft Request for Bid (RFB) the 2nd week of January 2017 to purchasing in anticipation of an early February		
22	Bernalillo County	Bernalillo		ICERS' MEMORIALS	LGD	345,000	-	-	345,000	6/30/2020	6/23/2016	date. GA issued.	1/5/2017	2017 to purchasing in anticipation of an early rebusing 2017 advertisement.	12/28/2016	G
-00	Daniel III. Oanst	D !''! .	4000F DED	N 00 01150155 V511101 50	1.00	077.500			077.500	0/00/0040	0/00/0040	No other information provided by grantee. Provided	4/5/0047	18 SUV interceptors have been ordered through Rich	40/00/0040	
23	Bernalillo County	Bernalillo	A2365 BER	N CO SHERIFF VEHICLES	LGD	877,500	-	-	877,500	6/30/2018	6/23/2016	grantee approved Notice of Obligation.	1/5/2017	Ford. Awaiting delivery.	12/28/2016	G
				TH VALLEY POOL &										Consultants under contract. Kick-off being set for		
24	Bernalillo County	Bernalillo	A2366 IMPF	ATICS FCLTY PHASE 1	LGD	400.000	4.000	_	396,000	6/30/2020	6/23/2016	Third party documentation not provided by grantee to date. GA fully executed.	1/5/2017	12/16/16. Stakeholder committee being created and meeting being set for late December/early January.	12/23/2016	G
24	Bernaino Godnity	Demailio	AZ300 IIVII I	(OVL	LGD	400,000	4,000		390,000	0/30/2020	0/23/2010	date. On fairy excedited.	1/3/2017	The project team is in place and the scope of work to	12/23/2010	<u> </u>
			250	N OO METROROUTAN										solicit the engineering and architectural services is		
25	Bernalillo County	Bernalillo		N CO METROPOLITAN RT CONSTRUCT	LGD	497,500	4,975	-	492,525	6/30/2020	6/23/2016	3rd party obligation documentation has not been provided by Grantee. GA fully executed.	1/5/2017	almost complete. The RFP advertisement will be posted in the coming month.	12/21/2016	G
	Í		BER	N CO TRANSITIONAL LIVING	i	,	,		,			Third party documentation not provided by grantee to				
26	Bernalillo County	Bernalillo	A2393 & RE	COVERY CTR	LGD	370,000	-	-	370,000	6/30/2020	6/23/2016	date. GA fully executed. District has received the NOO request on 12/9/16,	1/5/2017	R2 Architectural Design on board.	12/28/2016	G
			SUN	SET RD SW IMPROVE-BERN	ı							district still needs to review and will then submit to				
27	Bernalillo County	Bernalillo	A2543 CO		DOT	300,000	-	-	300,000	6/30/2020	6/23/2016	Project Oversight Division (POD) for PO.	12/14/2016	Grant agreement was received.	12/30/2016	G
												Funds were combined with the reauthorized Torreon balance. New project name is NHCC Welcome Center				
				IONAL HISPANIC CULTURAL								and Torreon Improvements project. RFP for this				
28	Department of Cultural Affairs	Bernalillo	14-1339 CTR	(NHCC) INFO & WELCOME	DCA	564,000	5,640	_	558,360	6/30/2018	6/24/2014	project closed on Sept. 2, 2016, and the most qualified architect firm was contracted.	12/14/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by DCA.		G
20	Cultural Allairs	Demailio	14-1333 CTK		DCA	304,000	3,040		330,300	0/30/2010	0/24/2014	architect iiiii was contracted.	12/14/2010	registator(s). I Toject managed by DCA.		<u> </u>
												Diagram design associated resting of abligation		Planning and design complete. Have majority of notice		
	Indian Pueblo		INDI	AN PUEBLO CULTURAL								Plan and design completed, notices of obligation issued. Payments processed and warrants mailed to		of obligation requests submitted. Working on lower level museum supplementation renovation plan for		
29	Cultural Center	Bernalillo	14-2260 CEN	TER LAND AND BUILDINGS	IAD	587,500	493,743	-	93,757	6/30/2017	7/23/2013	grantee.	12/15/2016	review will submit a reimb report in January/February.	12/30/2016	G
00	Los Ranchos de	D !''!! .		ST IMPROVEMENTS-LOS	рот	004.000	007.000	44.740	040.000	0/00/0047	7/00/0040	Project ongoing design 90% complete. Tied to 15-	40/44/0040	Design and engineering continuing to 90% design	40/0/0040	
30	Albuquerque Los Ranchos de	Bernalillo	13-1828 RAN	ST ROADWAY IMPROVE	DOT	681,000	367,008	44,746	313,992	6/30/2017	7/23/2013	0909.	12/14/2016	submission. Design and engineering continuing to 90% design	12/2/2016	G
31	Albuquerque	Bernalillo		RANCHOS DE ALB	DOT	350,500	-	-	350,500	6/30/2019	8/12/2015	90% design complete awaiting NOO.	12/14/2016	submission.	12/2/2016	G
			T. 15	DAC WATER OVETEM								Construction of phase 3E is complete. Molzen Corbin		This position is a construction and all appairs about the		
32	Tijeras	Bernalillo	13-1434 IMPF	RAS WATER SYSTEM ROVE	NMED	390,000	41,385	41,385	348,615	6/30/2017	7/23/2013	is preparing plans, specifications and bidding documents for the next phase.	12/14/2016	This project is in construction and all monies should be expended within 6 months.	10/5/2016	G
	University of New			CASTETTER HALL			,	,				, , , , , , , , , , , , , , , , , , , ,		No local fiscal agent. Funding provided by		
33	Mexico	Bernalillo	13-1915 CON		UNM	850,000	752,922	3,412	97,078	6/30/2017	7/23/2013	Combined with project ID 12-1256.	9/15/2016	legislator(s). Project managed by UNM.		G
34	University of New Mexico	Bernalillo	14-2138 MGN	I ANDERSON SCHL OF	UNM	721,500	257,215	_	464,285	6/30/2018	6/24/2014	Design phase.	9/15/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by UNM.		R
34	University of New	Demaille	14 2 100 1000	TI DEDO	OIVIVI	721,300	201,210		+0+,200	0/30/2010	0/24/2014	Boorgin phase.	3/13/2010	No local fiscal agent. Funding provided by		
35	Mexico	Bernalillo		GOLF COURSE PIPELINE	UNM	320,000	252,993	179,174	67,007	6/30/2018	6/24/2014	Construction phase.	9/15/2016	legislator(s). Project managed by UNM.		G
26	University of New Mexico	Bernalillo	14-2147 IMPF	TOW DIEHM FCLTY	UNM	824,450	812,740	_	11,711	6/30/2018	6/24/2014	Closeout phase.	9/15/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by UNM.		В
30	University of New	DEITIAIIIIU		NORTH GOLF COURSE	CINIVI	024,400	012,140	-	11,111	0/30/2010	0/24/2014	Oloscout priase.	3/13/2010	No local fiscal agent. Funding provided by		
37	Mexico	Bernalillo	15-1013 IMPF		UNM	310,000	-	-	310,000	6/30/2019	8/12/2015	Combined with State project 14-2141.	9/15/2016	legislator(s). Project managed by UNM.		G
	University of New	D	45 4042 1133	I STADIUM IMPROVE		400.00-	400.00-	40.005		0/00/2215	0/40/224=	Comptantian about	0/45/2245	No local fiscal agent. Funding provided by		
38	Mexico University of New	Bernalillo		I STADIUM IMPROVE I BASKETBALL FCLTY COMM	UNM	426,000	426,000	40,628	-	6/30/2019	8/12/2015	Construction phase.	9/15/2016	legislator(s). Project managed by UNM. No local fiscal agent. Funding provided by		В
39	Mexico	Bernalillo		ROVE	UNM	531,000		-	531,000	6/30/2020	6/23/2016	Project assigned	9/15/2016	legislator(s). Project managed by UNM.		R
	University of New			FOOTBALL & SOCCER										No local fiscal agent. Funding provided by		
40	Mexico University of New	Bernalillo	A2611 STAI		UNM	345,000	54,427	54,427	290,573	6/30/2020	6/23/2016	Project assigned	9/15/2016	legislator(s). Project managed by UNM. No local fiscal agent. Funding provided by		R
41	University of New Mexico	Bernalillo		I NORTH GOLF COURSE N SPACE IMPROVEMENTS	UNM	320,000	_	-	320,000	6/30/2020	6/23/2016	Project assigned	9/15/2016	local fiscal agent. Funding provided by legislator(s). Project managed by UNM.		R
	University of New								,					No local fiscal agent. Funding provided by		
42	Mexico	Bernalillo		POPEJOY HALL IMPROVE	UNM	405,400	4,054	-	401,346	6/30/2020	6/23/2016	Project assigned	9/15/2016	legislator(s). Project managed by UNM.		R
43	Chaves County	Chaves	15-0910 ROS	SON RD IMPROVE WELL	DOT	512,000	_	-	512,000	6/30/2019	8/12/2015	Purchase order sent to district, project on going, in design phase.	12/15/2016	Grant agreement received 1/29/2016.	12/21/2016	G
-10	12.10.00 0001119	13		.:===	, 20.	312,000	<u> </u>		312,000	3,00/E010	0,.2/2010	1	, .5/2010	2.2 2g.00	,,,_0.10	

	G	On schedule	Υ	Behind schedule or little activity	R	No or minimal not sold	activity/bonds	В	Appropriation complete	expended or	project					
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
Fisca	I Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
				HAGERMAN WATER STORAGE								Project is 96% complete. Walkthrough for substantial completion was held 11/9/2016. Project is also funded		Water tank has been completed. All that remains is the inspection and installation of booster backup pump		
44 Hagerma	an C	Chaves	15-0493		NMED	300,000	289,233	2,500	10,767	6/30/2019	8/12/2015	with 12-1339 and WTB-337.	12/14/2016	and generator.	12/8/2016	В
45 Roswell	C	Chaves	13-1830	ROSWELL STREETS IMPROVE	DOT	325,000	325,000	325,000	-	6/30/2017	12/30/2013	Project Voided 2016 SB8	10/13/2016	Project Voided 2016 SB8	8/17/2016	В
				DOOMELL AID OFNITED										The closed control to the control to		
46 Roswell	c	Chaves	A2402	ROSWELL AIR CENTER REPAIRS	LGD	488,822	-		488,822	6/30/2020		Bonds have not sold.	1/5/2017	The signed executed lease agreement was approved for signature 12/8/16 at City Council meeting.	12/15/2016	R
47 Roswell	C	Chaves	A2551	ROSWELL ROADS IMPROVE	DOT	300,000	-	-	300,000	6/30/2020		Bonds have not sold.	11/10/2016	Awaiting issuance of agreement from State.	12/7/2016	R
48 Cibola Co	ounts.	Cibola	45.0740	CIBOLA CO CAD SYSTEM AND INFO TECH PH 1	LGD	305.000	209.109	118.137	95.891	0/00/0040	0/40/0045	Drainet is notice and utilizing grant funds	1/5/2017	The entire amount has been encumbered. Receiving reimbursement for Dell Marketing.	12/21/2016	G
49 Grants		Cibola		GRANTS LIFELONG LEARNING & TECH CTR	LGD	350,000	209,109	-	350,000	6/30/2018		Project is active and utilizing grant funds. Preliminary investigations on property being conducted, contractor finishing final construction plans. Grantee will not request reimbursement until January to avoid calendar year end complications.	1/5/2017	Continuing with changes in the interior design of the facility. Demolition began December 19th.	1/4/2017	G
50 1411		N'I - I -	40.4000	URANIUM AVE CONSTRUCT	ВОТ	000 000	000 000	000 000		0/00/0047	7/00/0040	Production of the second state	44/40/0040	Project is closed out and final payment has been	40/44/0040	
50 Milan 51 Ramah C	Chapter C	Cibola Cibola		MILAN PHASE 4 RAMAH CHP MOUNTAIN VIEW WATER SYSTEM IMPROVE	NMED	328,000 500,000	328,000	328,000	500,000	6/30/2017 6/30/2018		Project is complete. Reviewed and sent comments on 95% plans. Comments must be addressed and final plans, contract documents and specifications must be submitted for review and approval. Design to be paid for with 13-1438. Construction to be paid for with this grant and 14 TIF14.	12/14/2016	Final draft design complete, permits secure, ROW in process and project to be advertised for bids soon to allow construction to begin.	12/14/2016	B Y
San Mate		Nih a la	44 4504	CANIMATEO DAMIMADDOVE	005	400,000	400.000	400.000		0/20/2040	0/04/0044	Project Volded 2016 CD2	40/00/0040	Desirat Valded 2040 CD0		
52 MDWCA 53 Cimarron		Cibola Colfax		SAN MATEO DAM IMPROVE CIMARRONCITO DAM IMPROVE	OSE	400,000 300.000	400,000 300,000	400,000 300.000	-	6/30/2018 6/30/2018		Project Voided 2016 SB8 Project Voided 2016 SB8		Project Voided 2016 SB8 Project Voided 2016 SB8		B
33 Cililation		Juliax	14-1332	CIMARRONCITO DAM IMI ROVE	OGL	300,000	300,000	300,000		0/30/2010	0/24/2014	Project Voided 2010 3D0	10/20/2010	Project volued 2010 3B6		
54 Raton	C	Colfax	14-1594	RATON LAKE MALOYA DAM OUTLET IMPROVEMENTS CURRY CO ROAD	OSE	300,000	206,906	48,923	93,094	6/30/2018	6/24/2014	Preliminary engineering report completed. Payment request #8 submitted to district, project	12/12/2016	The site-specific meteorological study and hydrology report are complete and are being submitted to the State Engineers Office Dam Safety Bureau. Still hauling dirt to CRG to build up low spot. Payment	12/30/2016	G
55 Curry Co	unty	Curry	14-2052	IMPROVEMENTS	DOT	485,000	224,209	138,404	260,791	6/30/2018	6/24/2014	ongoing in construction phase.	12/14/2016	request #8 has been submitted.	1/4/2017	G
56 Curry Co	ounty C	Curry	15-0913	CURRY CO ROADS IMPROVE	DOT	505,000	209,351	28,973	295,649	6/30/2019	8/12/2015	Payment request submitted, construction ongoing.	12/15/2016	Prepping for chip seal on CRV this spring. New payment request submitted to NMDOT.	1/4/2017	G
Camino F Regional 57 Authority	Utility	Dona Ana	13-1445	CAMINO REAL REG UTIL AUTH WATER & WASTEWATER INFRA	NMED	600,000	600,000	12,976	-	6/30/2017	8/23/2013	Funds fully expended, project closed.	11/29/2016	Amendment was submitted to extend contract until December 2016. Pre final drawings set to state engineer for review.	11/10/2016	В
58 Dona Ana	a County D	Dona Ana	14-2054	BAYLOR CANYON & DRIPPING SPRINGS RDS IMPROVE	DOT	828,000	319,683	136,474	508,317	6/30/2018	6/24/2014	Tied to NM Federal Land Access Program (FLAP), awaiting final invoices from Federal Highway Administration (FHWA).	12/14/2016	In process of closing out this project. There are few remaining items that need to be completed before final voucher sent to the contractor; expediting but it appears it may be a few months before able to send the final invoice to the County.	12/29/2016	G
				DONA ANA CO TORTUGAS								Established NOO, Construction on going 70%		Construction is 75% complete. Working with other contractor to prepare task orders for necessary work		
59 Dona Ana	a County D	Dona Ana	14-2068	ROAD & DRAINAGE IMPROVE	DOT	300,000	-	-	300,000	6/30/2018	12/30/2014	complete. Planning and design continues. Budget and schedule	12/20/2016	on additional streets.	12/29/2016	G
60 Dona Ana	a County	Dona Ana	15-0484	DONA ANA CO EAST MESA FLOOD CONTROL STRUCTURE	OSE	400,000	_	_	400.000	6/30/2019	8/12/2015	provided by grantee.	12/12/2016			R
61 Dona Ana	a County D	Dona Ana	15-0923	AIRPORT RD IMPROVE DONA ANA CO CHAPARRAL WASTEWATER	DOT	330,000	-	-	330,000	6/30/2019	8/12/2015	Preparing request for proposals for final design, anticipate establishing NOO in Jan 2017. Received grant agreement from community. Routing	12/14/2016	Finalized the scope of services for the Airport final design, bidding and construction management, engaged geotechnical firm for roadway pavement design for both flexible and rigid pavement options, continue to work with groups such as NMDOT, El Paso MPO, Border Industrial Association, area businesses Union Pacific and DAC Jetport. Received executed grant. Working with Bohannan on	12/29/2016	Y
62 Dona Ana	a County D	Dona Ana	A2254	SYS PH 1C DONA ANA CO	NMED	300,000	-	-	300,000	6/30/2020	6/23/2016	for signatures to execute grant agreement.	12/14/2016	contract for approval.	1/3/2017	G
63 Dona Ana	a County D	Dona Ana	A2419	DONA ANA CO RADIUM SPRINGS FIRE STATION 8 IMPROVE FIELD OF DREAMS	LGD	400,000	4,000	-	396,000	6/30/2020	6/23/2016	GA executed by both parties.	1/5/2017	Agreement was sent to DFA for signature. It has been returned to DAC	12/5/2016	G
64 Dona Ana	a County D	Dona Ana	A4036	LIGHTING/IRRIGATION/BLEACHE RS, RET	PED	339,000	-	-	339,000	6/30/2018	7/23/2013	Signed grant agreement has been received. Reauth from 13-1839. Funds have not been obligated.	12/12/2016	90% completed.	12/13/2016	G

^{*} List of acronyms can be found on the last page of report.

	G	On schedule	Y Behind	schedule or little activity		No or minimal not sold			Appropriation complete			4333,333 By County - December 2010				
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt		Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
	Flooboot Butto			ANT BUTTE ID ARGE PIPELINE DONA												
65	Elephant Butte Irrigation District	Dona Ana	15-0483 ANA CO		OSE	300,000	_	_	300,000	6/30/2019	8/12/2015	Planning and design phase continues.	12/12/2016			Υ
				PLACITAS ARROYO		,			·			<u> </u>				
66	Hatch	Dona Ana	14-1907 IMPRO\	/E	LGD	500,000	157,978	-	342,022	6/30/2018	6/24/2014	Project in construction.	1/5/2017	Project is in the construction phase.	12/23/2016	G
												Discussed project with city 12/12/16, and closeout documents are to be received this week. Final				
				UCES SEWER SYSTEMS								payment is expected to be approved for				
67	Las Cruces	Dona Ana	13-1449 CONST	RUCT	NMED	321,000	316,528	-	4,472	6/30/2017	7/23/2013	reimbursement my the end of December 2016.	12/14/2016	Closeout documents with NMED for review.	12/29/2016	В
			LAS CR	UCES TRAFFIC SIGNAL										Reviewed cost proposal for fiber optic cable installation on Amador corridor updated as-built		
68	Las Cruces	Dona Ana	14-1913 MGMNT	CONTROL CTR	LGD	725,000	573,397	81,012	151,603	6/30/2018	6/24/2014	Awaiting final pay requests.	1/5/2017	drawings for US-70 corridor.	12/21/2016	G
00	Loo Cruoso	Dana Ana		UCES WOMEN	LOD	400 500	00.400	E 000	202 270	0/00/0040	0/04/0044	Construction hagun 00% complete	4/5/0047	Degreeted and received construction cost proposal	40/00/0040	G
69	Las Cruces	Dona Ana	14-1914 VETER/	ANA CO LAS CRUCES	LGD	406,500	23,122	5,338	383,378	6/30/2018	6/24/2014	Construction begun 90% complete.	1/5/2017	Requested and received construction cost proposal.	12/28/2016	G
			CNTRL-	CERVANTES CMPLX										User agency submitted equipment list for purchase		
70	Las Cruces	Dona Ana	15-0754 EQUIP	UCES CINEMATIC	LGD	643,000	-	-	643,000	6/30/2018	6/29/2015	No activity reported. GA executed.	1/5/2017	requisition and purchase order process initiated.	12/28/2016	R
71	Las Cruces	Dona Ana	15-0762 INFRAS		LGD	402,000	_	_	402,000	6/30/2019	6/29/2015	In plan design phase.	1/5/2017	Procurement of building assessment and appraisal services.	12/28/2016	Y
						,			,	0,00,00	0,20,20,0	The prime design prime of	., .,			
70	Las Cruces	Dono Ano		UCES COMMUNITY OF IEALTH FCLTY IMPROVE	LGD	505,000			505,000	6/30/2019	6/20/2015	CA avaguted	1/5/2017	Schematic design cost estimate completed and submitted for review.	12/28/2016	G
12	Las Cruces	Dona Ana	LAS CR		LGD	505,000	-	-	505,000	6/30/2019	6/29/2015	GA executed.	1/3/2017	Submitted for review.	12/20/2010	G
			FILM/MI	EDIA/ENTERTAIN ARTS										Procurement of building assessment and surveying		
73	Las Cruces	Dona Ana	15-1122 INFRA,	RET	LGD	555,000	-	-	555,000	6/30/2018	6/29/2015	No activity reported. Executed GA.	1/5/2017	services.	12/28/2016	Y
			LAS CR	UCES SEPTIC SYSTEMS								Willow Glen sewer bidding documents are in the process of being revised. Final submittal is expected		Public meeting expected middle of January 2017.		
74	Las Cruces	Dona Ana	A2258 REPLAC	CE	NMED	540,000	-	-	540,000	6/30/2020	6/23/2016	by 12/16/16.	12/14/2016	Bidding February 2017.	12/29/2016	Y
7.	l C	Dana Ana		LSON ST ROW & RD /E LAS CRUCES	РОТ	200.000			200.000	0/20/2000	0/00/0040	Danaised NOO design where	40/44/0040	Charting the design where	40/00/0040	G
75	Las Cruces	Dona Ana	A2562 IMPRO		DOT	300,000	-	-	300,000	6/30/2020	6/23/2016	Received NOO, design phase.	12/14/2016	Starting the design phase.	12/29/2016	G
76	Las Cruces	Dona Ana	A2564 ROW/R	OADS/FLOOD CONTROL	DOT	766,000	-	-	766,000	6/30/2020	6/23/2016	NOO received and processed.	12/20/2016	Design contract execution.	12/29/2016	G
	Contant Dark	D A		ND PARK FIRE DEPT	1.00	050.000			050 000	0/00/0040	0/40/0045	Fire trucks are currently being built with an expected	4/5/0047	Durch and and a base incomed	40/40/0040	
//	Sunland Park	Dona Ana	15-0775 EQUIP		LGD	350,000	-	-	350,000	6/30/2018	8/12/2015	delivery of January 31, 2017. Received NOO from district, NOO sent back for	1/5/2017	Purchase order has been issued.	12/13/2016	G
				AVE STREET IMPROVE								corrections to project number, once received will send		Utility certifications are partially done and should be		
78	Artesia	Eddy	15-0928 ARTESI	A	DOT	437,000	-	-	437,000	6/30/2019	8/12/2015		12/21/2016	complete within the next 2 weeks.	12/23/2016	Y
												City has drafted an RFP for engineering services that is under review by the Professional Technical Advisory		Working on design, working with Environment Dept on		
79	Artesia	Eddy		A WATER TOWER	NMED	360,000	-	-	360,000	6/30/2020	6/23/2016	Board as of 12/11/2016.	12/14/2016	requirements.	12/23/2016	G
90	Artesia Public Schools	Eddy	ARTESI A2197 ALARM	A PSD SCHOOLS FIRE	PED	300,000	_	_	300,000	6/30/2020	6/02/2016	la programa	11/22/2016	Have installations done on 3 schools, still working on finishing up one school	1/2/2017	G
00	SCHOOLS	Eddy		VAY DRIVE IMPROVE	PED	300,000	-	-	300,000	6/30/2020	6/23/2016	In progress.	11/22/2016	Majority of certifications have been received, NOO	1/2/2017	G
81	Carlsbad	Eddy	15-0929 CARLSI		DOT	320,000	-	-	320,000	6/30/2019	8/12/2015	Purchase order established.	1/4/2017	submitted to NMDOT for review and approval.	12/13/2016	G
00	Carlahad	Eddy		BAD MENTAL HEALTH CONSTRUCT	LGD	485,000			485,000	6/30/2020	10/6/0016	Bonds sold December 2016.	1/5/2017	Crant agraement not received	12/13/2016	R
02	Carlsbad	Eddy	AZ433 FCLIT	CONSTRUCT	LGD	465,000	-	-	465,000	6/30/2020	12/6/2016	Borias sola December 2016.	1/5/2017	Grant agreement not received.	12/13/2016	- K
												The Letter of Conditions (LOC) binder was submitted				
												to USDA/Rural Authority (RA) August 22, 2016 for review of the LOC federal requirements. The project is				
			сотто	NWOOD RURAL WATER								on hold until we get approval from USDA/RD state		Agency comments addressed and re-submittal to		
	Cottonwood Rural		ASSN V	ATER SYSTEM								office and office of general counsel for authorization to		agencies for final approval. Letter of Conditions		
83	Water Association	Eddy	14-1627 IMPRO\	/E	NMED	366,000	342,944	-	23,056	6/30/2018	6/24/2014	bid. Project is co-funded with USDA/RD.	12/14/2016	extension requested. The City approved and executed an agreement with	8/4/2016	R
												Engineer selected. Beginning to compile data for the		Occam Engineers Inc. for just under \$750,000.		
84	Santa Rosa	Guadalupe	14-1590 POWER	R LAKE DAM IMPROVE	OSE	800,000	50,000	50,000	750,000	6/30/2018	6/24/2014	Preliminary Engineering Report.	12/12/2016	Awaiting concurrence from the OSE DSB.	12/30/2016	Y
														Project re-authorized. Fully executed grant agreement in place. Requested quote updates to secure a		
														contractor but the new quotes were well beyond the		
				O COUNTY								Executed grant agreement mailed to grantee on		amount funded. Met with another contractor to obtain		
85	Hidalgo County	Hidalgo	A4043 FAIRGE	OUNDS IMPROVE, RET	LGD	400,000	-	-	400,000	6/30/2018	6/23/2016	9/30/16.	1/5/2017	alternate quotes.	12/21/2016	Y

^{*} List of acronyms can be found on the last page of report.

	G	On schedule	Υ	Behind schedule or little activity		No or minimal not sold	activity/bonds		Appropriation complete	expended or	project					
	Α	В	С	D	E	F	G	_ н	ı	J	K	L	М	N	0	Р
F	Fiscal Agent	County	Approp ID	Approp Title	Agency	Approp Amt	Total Amount Expended	Expended in Last Quarter	Balance	Reversion Date	Bond Sale Date	Agency Status *	Agency Last Update	Local Status *	Local Last Update	Status
86 Lord	dehura	Hidalgo	15-0790	LORDSBURG CIVIC CTR IMPROVEMENTS	LGD	325,000	30,803	27.553	294,197	6/30/2019	8/12/2015	Plan and design underway.	1/5/2017	Engineer moving forward to advertise for construction, pre-bid meeting, bid award.	1/3/2017	G
87 Hob		Lea		HOBBS SEWER SYSTEM & TRUNK LINE	NMED	650,000	-	-	650,000	6/30/2018		Bid opening is scheduled for 12/13/2016. Award is anticipated Dec 19th. Construction is anticipated to start Jan 2017. Project is funded with city funds and 14-1638, 15-0511 and 16-2267.	1/3/2017	Phase 8 is under construction and an emergency change order authorized to address sewer blockage on future phase. Phase 9 design is complete and NMED approved the plans and specs. Advertised for bids on	12/30/2016	
88 Hob	bs	Lea	A2267	HOBBS SEWER LINES/MANHOLES IMPROVE	NMED	431,000	-	-	431,000	6/30/2020	6/23/2016	Bid opening is scheduled for 12/13/2016. Award is anticipated Dec 19th. Construction is anticipated to start Jan 2017. Awaiting return of mailed grant agreement with special conditions to the City of Hobbs on 11/29/2016. Project also funded with City funds, 14-1638 and 15-0511.	1/3/2017			R
89 Lea	County	Lea	13-1721	1	LGD	500,000	500,000	50,493	-	6/30/2017	12/30/2013	Project schedule to close at the end of the month.	1/5/2017	Project closed.	11/28/2016	В
90 Lea	County	Lea	14-2072	LEA CO REGIONAL AIRPORT TERMINAL CONSTRUCT	DOT	425,000	425,000	420,750		6/30/2018	6/24/2014	Project Voided 2016 SB8	10/26/2016	Project Voided 2016 SB8	11/28/2016	В
91 Lea	County	Lea	15-0792	LEA CO RGNL AIRPORT FIRE DEPT CONSTRUCT LEA CO REGIONAL AIRPORT	LGD	315,000	236,055	236,055	78,945	6/30/2019	8/12/2015	Payments submitted and are in process.	1/5/2017	Entered into contract with Lasco Construction for construction of building.	12/28/2016	G
92 Lea	County	Lea	A2444	TERMINAL RENOVATE	LGD	420,000	4,200	_	415,800	6/30/2020	6/23/2016	County has not returned signed and notarized GA for full execution as 12/14/16.	1/5/2017	Grant documents sent to LGD for signature 12/28/16.	12/29/2016	G
93 Lovi	ington	Lea	13-1458	LOVINGTON WATER METERS & EQUIP	NMED	350,000	167,149	167,149	182,851	6/30/2017	12/30/2013	Bid opening for project with 2,287 meters is 12/5/2016. Equipment supplied by owner. Draw request 1 for equipment approved 12/12/2016. Funded with 13-1458, 14-1642, and 16-A2269.	12/19/2016	Construction documents and bid packet approved by NMED. Legal notice published on November 15, 2016 for this portion of the project. Scheduled opening is on December 15, 2016. City will be submitting reimbursement to fiscal agent for approval for equipment that has been received and paid for as of this date. Submitted disbursement request 1 for water meters that were purchased. Bids for installation were opened on December 6, 2016. Bid awarded to Utility Metering Solutions by Lovington City Commission. Engineer is drawing up contract documents that will be submitted to NMED for review and approval prior to execution. Received bid documents back from NMED with	12/14/2016	Y
94 Lovi		Lea		LOVINGTON WELLS CONSTRUCT, RET	NMED	355,041	2,670	2,670	352,371 183.079	6/30/2018		Sent review comments on bid documents on 11/29/2016. Project is funded with 16-A4046, 16-A4045, and City funds. Construction contract awarded and construction started on November 17.		comments. Engineer is revising documents and specs, anticipate releasing January 2017. Submitted disbursement request 1. Design and plans complete. Bid packet being finalized. Project is under construction. The number of days to achieve substantial completion is 60 calendar days, and the number of days to achieve readiness for final payment is 75 calendar days. The project is approximately 32% complete.	12/21/2016	G
OO ITUIC	1000	LITICOTT	14 1000	LOS ALAMOS CO JEMEZ MTNS	002	000,000	110,021	10,200	100,010	0/00/2010	0/24/2014		12/12/2010		12/0/2010	
96 Los	Alamos County	Los Alamos	14-1950	REGIONAL FIRE SUPPRES SYS	LGD	375,000	121,474	-	253,526	6/30/2018	6/24/2014	County reports design 75% complete, ERR 30% little to no progress quarter ending 12/31/16.	1/5/2017	Wilson Company is awaiting feedback from Los Alamos County.	12/30/2016	Υ
Los 97 Scho	Alamos Public ools	Los Alamos	15-0441	LOS ALAMOS HIGH SCHL DUANE SMITH AUDITORIUM REPAIR	PED	375,000	-		375,000	6/30/2019	8/12/2015	Award has not been obligated, waiting on district to submit a Request to Obligate Funds (RTOF). Construction of cell 1B is complete though reimbursement has not been requested for remaining funds. Closeout documents have not been received.	12/13/2016	Project to date is pending small construction details, but the Request to Obligate Funds (RTOF) approval for \$251,390 is still pending. The remainder will be on a separate RTOF to be submitted.	12/13/2016	R
98 Dem	ning	Luna	13-1468	BUTTERFIELD TRAIL REGIONAL LANDFILL CONSTRUCT	NMED	450,000	180,419	-	269,581	6/30/2017	12/30/2013	This grant, of the two, is the only one available for engineering work.	12/14/2016	Reimbursement request submitted to draw remaining funds.	10/27/2016	G
99 Dem		Luna		DEMING BUTTERFIELD TRAIL REGIONAL LANDFILL CELL	NMED	443,000	-	-	443,000			A Reimbursement request was submitted on 10/20/16 which required additional information to be approved. CPB followed up with the owner at the Infrastructure Finance Conference.		Reimbursement request submitted. Both 13-1468 and 14-1652 are combined to complete the cell expansion.		

	G	On schedule	Υ	Behind schedule or little activity	R	No or minimal a	activity/bonds		Appropriation complete	expended or	project					
	Α	В	С	D	E	F	G	_ н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
				DEMING POLICE DEPT BLDG			•							NOO and reimbursement No. 1 has been submitted.		
100	Deming	Luna	15-0803	IMPROVE TOHATCHI CHP RED WILLOW	LGD	300,000	-	-	300,000	6/30/2019	8/12/2015	No activity reported. GA executed. Installation of pump and tying into irrigation system is	1/5/2017	Approval pending.	12/30/2016	Υ
101	Tohatchi Chapter	McKinley	13-1471	FARMLAND PUMP SYS	NMED	600,000	532,850	_	67,150	6/30/2017	8/23/2013	ongoing.	12/14/2016	Project completed.	10/4/2016	Υ
				TOHATCHI CHP VETERANS		,	,		,							
102	Tohatchi Chapter	McKinley	14-1765	BLDG	IAD	400,000	400,000	396,000	-	6/30/2018	6/24/2014	Project Voided 2016 SB8	12/9/2016	Project Voided 2016 SB8	1/3/2017	В
												Reauthorized project to expand purpose was approved				
												by theSBOF at their June 2016 board meeting.				
				UPPER HOLMAN MDWC&MSWA								Additional financial information was requested from				
		Mora	A4056	FLUORIDE TRTMT, RET	NMED	651,993	-	-	651,993	6/30/2018	6/24/2014	community before issuing a grant agreement.	12/14/2016	Awaiting grant agreements.	12/30/2016	R
	Department of Transportation	Multiple Co	14-2082	PASEO DEL VOLCAN LOOP BYPASS	DOT	344,000	_	_	344,000	6/30/2018	6/24/2014	Tied to a federal purchase order, in the process of acquiring ROW land acquisition.	12/1/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by DOT.		Υ
	Department of	···a.apio GG	2002	PASEO DEL VOLCAN RIGHTS OF	20.	011,000			011,000	0/00/2010	0/2 1/2011	Letting process, tied to several federal and state	12/1/2010	No local fiscal agent. Funding provided by		-
105	Transportation	Multiple Co	15-0952	WAY SANDOVAL CO	DOT	609,000	-	-	609,000	6/30/2019	8/12/2015	appropriations.	12/1/2016	legislator(s). Project managed by DOT.		G
												Tied to federal projects A30150, A301571 and CN2607 as well as state appropriations 14-2082, 15-				
	Department of			PASEO DEL VOLCAN BYPASS								0952, 15-1159, A2581, 15-0905, in process of		No local fiscal agent. Funding provided by		
		Multiple Co	15-1159	UNSER BLVD TO I-40, RET	DOT	510,000	-	-	510,000	6/30/2017	6/23/2013	acquiring ROW and land acquisition.	12/1/2016	legislator(s). Project managed by DOT.		Υ
				HATCH WATER SYSTEM								Received bidding documents for first review on				
107	Hatch	Multiple Co	15-0521	IMPROVE & SCADA MIDDLE RIO GRANDE	NMED	365,000	-	-	365,000	6/30/2019	8/12/2015	12/9/16.	12/14/2016			R
	Office of State			CONSERVANCY DIST HABITAT										No local fiscal agent. Funding provided by		
		Multiple Co	14-1826	RESTORE	OSE	450,000	224,372	11,908	225,628	6/30/2018	6/24/2014	Ongoing.	12/15/2016	legislator(s). Project managed by OSE.		Υ
	Rock Springs		44.4700	ROCK SPRINGS CHP				004.050		0/00/00/0	0/04/0044		10/0/0010		4.4/0.0/0.04.0	
109	Chapter	Multiple Co	14-1769	MULTIPURPOSE BLDG	IAD	365,000	365,000	361,350	-	6/30/2018	6/24/2014	Project Voided 2016 SB8	12/9/2016	Project Voided 2016 SB8	11/30/2016	В
				ALAMOGORDO DESERT LAKES								Project is in construction. The dryness of the emptied ponds was over estimated, and conflicts with other utilities have been discovered. A potential change order was submitted for additional excavation, recontouring the pond edges and removing the gravel base course. CPB has requested additional supporting				
110	Alamogordo	Otero	14-1659	GOLF COURSE STORAGE POND	NMED	300,000	-	-	300,000	6/30/2018	6/24/2014	documentation for cost calculations.	12/14/2016	Project awarded to CSW Contractors.	11/4/2016	Υ
				ALAMOGORDO DESERT LAKES												
111	Alamogordo	Otero	15-0524	GOLF CSE WATER STRG PONDS	NMED	300,000	-	-	300,000	6/30/2019	8/12/2015	See Project 14-1659 - same status.	1/3/2017	Project awarded to CSW Contractors.	11/4/2016	Υ
				ALAMOGORDO GRIGGS FIELD												
112	Alamogordo	Otero	A2241	DETENTION BASIN CLOUDCROFT WATER	OSE	589,000	-	-	589,000	6/30/2020	6/23/2016	Grant agreement was recently provided to the city. WWTP construction in progress. Project also has RIP	12/12/2016	Awaiting grant agreement. Grant agreement received. Waiting on completion of	11/4/2016	Υ
113	Cloudcroft	Otero	A2278	TREATMENT/RECYCLING FACILITY TOTERO CO CHILD	NMED	582,000	5,820	5,820	576,180	6/30/2020	6/23/2016	00005 funding. Funding will also be used to finalize design and construct WWTP.	12/14/2016	waste water side of project, which is 95% complete, to begin water side.	12/30/2016	G
				DEVELOPMENT CENTER PHASE								Linked to 2016 CDBG project 16-A-06, design in				
114	Otero County	Otero	14-1962	2 RENOVATE	LGD	500,000	5,000	-	495,000	6/30/2018	12/30/2014		1/5/2017	Awaiting bid process.	11/22/2016	Υ
	•			OTERO CO DOG CANYON					,							
115	Otero County	Otero	15-0486	FLOOD CONTROL STRUCTURE	OSE	375,000	100,000	-	275,000	6/30/2019	12/29/2015	Reauthorized \$100,000 of the balance in 2016.	12/12/2016	Change order to begin project. Demoving		R
				TULAROSA SEWER SYSTEM								Project is in the process of being redesigned to include more gravity sewer elements after the community's		Change order to begin project. Removing grinder pumps from project and installing line at Clayton Ln		
116	Tularosa	Otero	14-1662	IMPROVE	NMED	360,000	43,172	_	316,828	6/30/2018	6/24/2014	board rejected the original bid results.	12/14/2016	south to waste line to plant.	11/17/2016	Υ
				DIO 400104 00 ::::-								County is assessing the required repairs		Property appraisal begun, to be completed by 12-2016		
117	Dio Arribo Count	Rio Arriba	15 0000	RIO ARRIBA CO FOOD HUB FACILITIES & KITCHENS	LGD	440,000			440,000	6/30/2019	0/12/2015	improvements for this building. Grant agreement	1/5/2017	for EDA funding purposes. RFQ for Development team to be issued by 12-2016.	11/7/2016	Y
117	Rio Arriba County	NIO AITIDA	15-0820	BLOOMFIELD EFFLUENT REUSE		440,000	-	-	440,000	0/30/2019	8/12/2015	executed.	1/5/2017	team to be issued by 12-2016.	11/7/2016	1
118	Bloomfield	San Juan	A4071	SAN JUAN CO, RET	NMED	840,000			840,000	6/30/2019	8/21/2015	Awaiting return of grant agreement from community.	12/14/2016			R
				FARMINGTON VILLA VIEW												
110	Farmington	San Juan	15-0832	STORM WATER DETENTION	LGD	700,000	104,629	72,282	595,371	6/30/2019	8/12/201F	Plan and design underway.	1/5/2017	Project is currently in the design phase.	12/29/2016	G
119	ı amıngıdı	Jan Juan	10-0032	I OND	LGD	700,000	104,029	12,202	095,371	0/30/2019	0/12/2015	i ian and design underway.	1/3/2017	r roject is currently in the design priase.	12/23/2010	G
120	Farmington	San Juan	A2242	FARMINGTON VILLA VIEW DETENTION PONDS FCLTY	OSE	550,000	-	-	550,000	6/30/2020	6/23/2016	Working on editing the grant agreement so it can be provided to the grantee for review and signatures.	12/12/2016			R

^{*} List of acronyms can be found on the last page of report.

	G	On schedule	Υ	Behind schedule or little activity		No or minimal a			Appropriation complete							
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
	Fiscal Agent	County	Approp ID	Approp Title	Agency	Approp Amt	Total Amount Expended	Expended in Last Quarter	Balance	Reversion Date	Bond Sale Date	Agency Status *	Agency Last Update	Local Status *	Local Last Update	Status
121	Navajo Nation	San Juan	15-0606	GADII'AHI/TO'KOI CHP CMTY SERVICES CTRS	IAD	300,000	-	-	300,000	6/30/2019	8/12/2015	Awaiting NOO to be requested by grantee. RFQ being developed with chapter for Architectural services.	12/15/2016	CPMD/NNDOJ to finalized AE contract and request NOO for Architectural services from the NM IAD.	12/23/2016	Y
122	Navajo Nation	San Juan	A4074	TSE'DAA'KAAN CHP IRRIGATION SYSTEM 2014/64/42, RET	IAD	594,000	-	-	594,000	6/30/2018	6/30/2009	Intergovernmental GA has been sent to Navajo Nation for signature.	12/20/2016			R
123	San Juan College	San Juan	15-0964	SJC CDL TRAINING LOT	HED	500,000	11,854	-	488,146	6/30/2019	8/12/2015	Project beginning construction. County is working with Consolidated Constructors on	1/1/1980	Engineering firm Chaney/Walters/Echols in project design.	12/5/2016	Υ
124	San Juan County	San Juan	14-1680	VALLEY ACRES WASTEWATER SYS IMPROVE & LOAN REPAY UPPER LA PLATA	NMED	996,000	474,666	-	521,334	6/30/2018	6/24/2014	final adjusting change order, closeout documents and final payment. Construction is substantially completed and final walk	12/14/2016	Waiting on final pay request from contractor.	11/11/2016	G
125	Upper La Plata Water Association	San Juan	15-0535	MDWCA&MSWC WTR SYS IMPROVE GABALDON MDWCA WATER	NMED	600,000	590,000	209,121	10,000	6/30/2019	8/12/2015	through held on 12/8/16. Contractor and owner working on closeout documentation. Exploratory well drilled was unsuccessful - dry,	12/14/2016	Pay estimate No.6 final has been signed off and has been submitted to the NMED.	1/4/2017	В
126	Gabaldon MDWCA	San Miguel	14-1738	SYSTEM IMPROVEMENTS	NMED	750,000	131,695	39,654	618,305	6/30/2018	6/24/2014	alternate well site selection in progress. DWB approval of plans and specs received on	12/30/2016	No water encounter awaiting on geohydrologist.	12/30/2016	Y
127	Algodones Mutual Domestic Water Association	Sandoval	14-1729	ALGODONES ARSENIC TREATMENT SYSTEM	NMED	650,000	80,194	-	569,806	6/30/2018	6/24/2014	8/29/16. CPB approved plans and spec to advertise for bids once site certificate is received from grantee. Grantee has not provided site certification.	12/14/2016	Three disbursement requests submitted and approved. Continuing to negotiate for easement. Otherwise, project now ready for construction bidding.	9/9/2016	R
128	Bernalillo	Sandoval	13-1755	BERNALILLO BARRIER FENCING/TRAIL/CROSSINGS	LGD	310,000	39,851	-	270,149	6/30/2017	7/23/2013	Date to begin construction unknown - pending finalization of funding from Highway Safety Improvement Program (HSIP) and 2018 Congestion Mitigation & Air Quality Program (CMAQ).	1/5/2017	Met with DOT discussed ROW issues along tracks, Design continues.	12/7/2016	Y
129	Bernalillo	Sandoval	14-2095	BERNALILLO STREETS IMPROVE	DOT	353,000	-	-	353,000	6/30/2018	6/24/2014	Due to a hold up on utility cert, project can now move forward, NOO established.	12/14/2016	Waiting on utility certs from NMDOT.	12/7/2016	G
130	Rio Rancho	Sandoval	14-2098	WESTSIDE BLVD IMPROVE & BRIDGE-RIO RANCHO	DOT	965,000	828,135	-	136,865	6/30/2018	6/24/2014	District has received final reimbursement, project complete awaiting Notice to Close (NTC) packet.	12/14/2016	Contract awarded to G. Sandoval Construction with Notice to Proceed dated March 29, 2015. This project has been complete and accepted since September 28, 2015.	10/4/2016	Y
131	Rio Rancho	Sandoval	15-0848	RIO RANCHO POLICE VEHICLES	LGD	338,100	335,169	34,645	2,931	6/30/2018	8/12/2015	Project 95% complete. Vehicles delivered. Project should close by end of next quarter. Purchase in progress. Units ordered, NOO issued.	1/5/2017	Will purchase and equip police vehicles for the City of Rio Rancho. To purchase and equip vehicles for the police	12/28/2016	В
132	Rio Rancho	Sandoval	A2498	VEHICLES	LGD	308,500	-	-	308,500	6/30/2018	6/23/2016	Waiting on delivery and invoicing. Agreement was sent via overnight delivery to Kathy	1/5/2017	department in Rio Rancho in Sandoval County. To acquire rights of way for and to plan, design and construct a Lincoln avenue extension from Adams lane	12/28/2016	G
133	Rio Rancho	Sandoval	A2582	LINCOLN AVE ROW & CONSTRUCT - RIO RANCHO	DOT	565,000	-	-	565,000	6/30/2020	6/23/2016	Fox for signatures, as soon as Project Oversight Division (POD) receives we will execute.	12/14/2016	to Paseo del Volcan in Rio Rancho in Sandoval	12/29/2016	Y
134	Rio Rancho Public Schools	Sandoval	15-1161	RIO RANCHO PSD MID SCHL SECURITY IMPROVE, RET	PED	680,000	513,834	40,173	166,166	6/30/2018	6/24/2014	Reauth from 14-1563. In progress.	12/13/2016	The project has been incorporated into four middle school sites: Lincoln, Eagle Ridge, Mountain View and Rio Rancho. The project is currently in construction.	12/12/2016	G
135	Sandoval County	Sandoval	A2581	PASEO DEL VOLCAN RIGHTS OF WAY SANDOVAL CO	DOT	580,000	-	-	580,000	6/30/2020	6/23/2016	Grant agreement in process obtaining signatures. Tied to federal projects A30150, A301571 and CN2607 as well as state appropriations 14-2082, 15-0952, 15-159, A2581, 15-0905.	12/1/2016			G
400	Southern Sandoval County Arroyo Flood Control	Candarat	44.000	SSCAFCA ALBERTA RD	DOT	400.000			400.000	0/20/2045	0/04/004	Paris de la constant	40/44/0040	Notice to Proceed issued for 11/28/16. Project RFI s	44/00/0040	
136	Authority Southern Sandoval County Arroyo Flood Control	Sandoval	14-2097	DRAINAGE IMPROVE-PH 2 SSCAFCA SHERIFF'S POSSE RD	DOT	400,000	<u> </u>	-	400,000	6/30/2018	6/24/2014	Project is on going, construction has started. Awaiting return of grant agreement from community	12/14/2016	from contractor being processed. Completed modifications to project design based on	11/22/2016	G
137	Authority	Sandoval	A2300	ARROYO DIVERSION STRUCT	NMED	345,000	-	-	345,000	6/30/2020	6/23/2016	which was mailed to the authority on 7/25/16. Preliminary engineering comments were sent to the engineer and community on 10/4/16. CPB met with	12/14/2016	public comment and re-submit for approval. The project to extend waste water lines on Walker	11/22/2016	R
138	Edgewood	Santa Fe	14-1700	EDGEWOOD WASTEWATER SYSTEM IMPROVE	NMED	440,000	268,204	-	171,796	6/30/2018	6/24/2014	the community and the engineer on 10/20/16 to discuss comments. No resubmission to date.	12/14/2016	Road is complete. PER is complete and undergoing review process.	10/26/2016	Y
139	Edgewood	Santa Fe	15-0555	EDGEWOOD WASTEWATER SYSTEM IMPROVEMENTS	NMED	620,000	-	-	620,000	6/30/2019	8/12/2015	Edgewood issued an RFP for engineering services to design wastewater collection lines on 11/27/16. Proposals are due on 12/29/16.	12/14/2016	Assignment of grant dollars to specific project tasks will be made when the Professional Engineering Reports is completed under 14-1700.	10/26/2016	Y

^{*} List of acronyms can be found on the last page of report.

ı	G	On schedule	Υ	Behind schedule or little activity		No or minimal a			Appropriation complete			poss,sos by county becomise 2010				
	Α	В	С	D	Е	F	G	Н	I	J	K	L	М	N	0	Р
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
140	Edgewood	Santa Fe	A2305	EDGEWOOD WASTEWATER SYSTEM	NMED	360,000			360,000	6/30/2020	10/6/2016	Bonds sold December 2016.	10/11/0016	Update from fiscal agent pending issuance of grant agreement.		
	Institute of	Santa Fe	A2303	STSTEW	INIVIED	300,000	-		360,000	0/30/2020	12/0/2010	Bonds sold December 2016.	12/14/2010	agreement.		N.
	American Indian		45 4400	IAIA FITNESS & WELLNESS		450.000	0.40.744	0= 44=	400.050	0/00/004=	0/00/00/0	Warrant mailed to grantee on 12/23/2016. Project has	40/00/0040		10/11/0010	
141	Arts	Santa Fe	15-1163	FACILITY, RET SANTA FE MUNICIPAL AIRPORT	IAD	450,000	349,741	95,417	100,259	6/30/2017	6/23/2013	commenced with construction. GA executed 10/12/16. City working with architect on	12/29/2016	Construction is underway.	12/14/2016	G
142	Santa Fe	Santa Fe	A2510		LGD	855,000	8,550	-	846,450	6/30/2020	6/23/2016	design. NOO to be requested soon.	1/5/2017	City continues to work with architect.	12/20/2016	Y
				SANTA FE WELCOME SIGNS,								GA executed 10/12/16. Project assigned to a project		A project manager has been assigned for the parks component. Design work has started for the transit		
143	Santa Fe	Santa Fe	A4088	PARKS & TRANSIT CTR, RET	LGD	880,000	-	-	880,000	6/30/2019	8/12/2015	manager to plan transit portion of this grant.	1/5/2017	component.	12/20/2016	G
				CANTA EE CO FAIDODOUNDO								Contraction for construction increasing a small or		Architects drawings are completed and will be		
144	Santa Fe County	Santa Fe	13-1769	SANTA FE CO FAIRGROUNDS IMPROVE	LGD	450,500	29,988	-	420,512	6/30/2017	7/23/2013	Contracting for construction inspection as well as commissioning plans for the extension building.	1/5/2017	submitted to Procurement in January for bid solicitation for a utility contractor.	12/27/2016	G
	Santa Fe Public			AGUA FRIA ELEM SCHL EARLY						- / / /		<u> </u>				
145	Schools	Santa Fe	14-1568	LEARNING CENTER	PED	335,000	315,016	-	19,984	6/30/2018	6/24/2014	90% complete.	11/30/2016	90% complete.	12/7/2016	G
				SOCORRO WWATER								Construction of the WWTP upgrades is complete and				
146	Socorro	Socorro	14-1730	TREATMENT PLANT/COLLECTION SYSTEM	NMED	400,000	242.981		157,019	6/30/2018	6/24/2014	project is closed out. The city will use remaining funds to purchase equipment for the WWTP.	12/14/2016	Continued WWTP project-Engineering costs. Remaining funding for bar screen at WWTP.	12/29/2016	G
140	3000110	3000110	14-1730	SOCORRO RODEO & SOCCER	INIVILD	400,000	242,901	-	137,019	0/30/2010	0/24/2014	to purchase equipment for the WWVTT.	12/14/2010	Construction of stalls, pens, return alley, practice	12/23/2010	G
147	Socorro	Socorro	15-0868	FACILITIES	LGD	445,000	445,000	171,336	-	6/30/2019	8/12/2015	Final Report Submitted. Project coming to a close.	1/5/2017	arena.	11/29/2016	В
												NHCC has obtained \$200,000 in additional capital support from the City of Albuquerque and is seeking				
												further private and other governmental funds to				
												augment State funds. NHCC began work to bring the building up to code, and contracted with initial				
												contractors to do this work. NHCC is also creating a				
	Department of	01-1	4.0000	NATIONAL HISPANIC CULTURAL	DO4	000 500	0.005		000 405	0/00/0000	0/00/0040	business plan for the space to best analyze space	40/45/0040	No local fiscal agent. Funding provided by		R
148	Cultural Affairs	Statewide	A2020	CTR (NHCC) ANNEX & SITE	DCA	639,500	6,395	-	633,105	6/30/2020	6/23/2016	usage. Funds are being combined with 15-0212 for major	12/15/2016	legislator(s). Project managed by DCA.		R
	Department of			PALACE OF THE GOVERNORS								preservation project of the historic Palace of the		No local fiscal agent. Funding provided by		
149	Cultural Affairs	Statewide	A2029	IMPROVE	DCA	417,175	4,172	-	413,003	6/30/2020	6/23/2016	Governors. Moriarty is in the process of negotiating a RIP loan to	12/15/2016	legislator(s). Project managed by DCA.		G
				MORIARTY WATER SYSTEM								complete the water line project using the remainder of				
150	Moriarty	Torrance	13-1518	IMPROVE	NMED	450,000	378,350	-	71,650	6/30/2017	7/23/2013	this funding along with the RIP loan.	12/14/2016	Construction and installation complete.	10/28/2016	R
												Moriarty intends to use the remainder of this funding along with 13-1518 and a RIP loan to complete the				
				MORIARTY WATER SYSTEM								water line connection to the Mountain View Tank and				_
151	Moriarty	Torrance	15-0565	IMPROVEMENTS	NMED	330,000	324,225	130,325	5,775	6/30/2019	8/12/2015	the well replacement projects. Reporting information, on form Exhibit 1, not provided	12/14/2016	Processing final pay request and closeout.	10/28/2016	В
				MORIARTY FIRE DEPT TRAINING								by Grantee. 3rd Party Obligation documentation has				
152	Moriarty	Torrance	A2523	FCLTY	LGD	300,000	3,000	-	297,000	6/30/2020	6/23/2016	not been provided by Grantee. Hired Bohannan Huston to complete the design of the	1/5/2017	Request for bids and bid award. Engineers contract expired, entity had to RFP again.	10/28/2016	R
				WILLARD SEWER SYSTEM								sewer system repairs. A contract has not been		Selection committee recommended award to new firm		
153	Willard	Torrance	14-1734	IMPROVE	NMED	840,000	52,058	12,586	787,942	6/30/2018	6/24/2014	received to date.	12/19/2016	Bohannan Houston.	12/1/2016	Υ
				DES MOINES WATER SYSTEM								Tank project completed 10/11/16. Remaining funding will be used for waterline and hydrants purchase and		Old tank has been removed. New tank has been		
154	Des Moines	Union	13-1519	IMPROVE	NMED	310,000	301,054	11,218	8,946	6/30/2017	7/23/2013		12/14/2016		11/21/2016	В
155	Belen	Valencia	13_1/24	BELEN FLOOD CONTROL FCLTY & INFRA	OSE	425,000	425,000	425,000		6/30/2017	7/22/2012	Project Voided 2016 SB8	10/20/2016	Project Voided 2016 SB8	9/29/2016	В
155	beien	valencia	13-1431	& INFRA	USE	425,000	425,000	425,000	-	6/30/2017	1/23/2013	Notified grantee that reporting has not occurred in	10/20/2016	Project Voided 2016 SB6	9/29/2016	Ь
				BELEN VIVIAN FIELDS SPORTS			05			0/00/	0/40/55	CPMS or monthly paper reports since May, no	4/=/	The city will submit the invoices for engineering for		
156	Belen	Valencia	15-0885	FCLTY IMPROVE	LGD	405,000	335,565	-	69,435	6/30/2019	8/12/2015	response. Local funds are currently being spent on design. This	1/5/2017	reimbursement.	11/17/2016	R
				BELEN SEWER DENNIS CHAVEZ								grant will fund construction of the sewer line and				
157	Belen	Valencia	A2323	ELEM SCHL CONNECT	NMED	300,000	-	-	300,000	6/30/2020	6/23/2016	installation of grinder pumps.	12/14/2016	Project has not gone out to bid. Working with MRCOG to have agreement in place for	11/17/2016	Y
158	Belen	Valencia	A2530	BELEN VIVIAN FIELDS IMPROVE	LGD	415,000	-	-	415,000	6/30/2020	6/23/2016	Grant agreement formulated and processed for review.	1/5/2017	fiscal oversite as required.	11/17/2016	G
				LOS LUNAS ENCHANTMENT LL			400 = 4-					Grantee requesting quotes and currently finalizing		Project in final phases of construction. Funds to be		
159	Los Lunas	Valencia	13-1808	FIELD ENTRANCES	LGD	475,000	438,742	-	36,258	6/30/2017	7/23/2013	reimbursement process.	1/5/2017	expended by the end of reversion date.	11/30/2016	Υ

	G	On schedule	v	Behind schedule or little activity		No or minimal not sold	activity/bonds	B	Appropriation complete	expended or	project					
	-			Definite Scriedule of little activity		not solu			complete					T		т
	A	В	С	D	E	F	G	Н.	ı	J	K	L	M	N	0	P
			Approp				Total Amount	Expended in Last		Reversion	Bond Sale		Agency Last		Local Last	
	Fiscal Agent	County	ID	Approp Title	Agency	Approp Amt	Expended	Quarter	Balance	Date	Date	Agency Status *	Update	Local Status *	Update	Status
				LOS LUNAS SPORTS COMPLEX										Obtaining a professional services contract for		
160	Los Lunas	Valencia	15-0887	FCLTY & FIELD IMPROVE	LGD	405,000	-	-	405,000	6/30/2019	8/12/2015	Grantee met with engineers to discuss plans.	1/5/2017	engineering services.	11/30/2016	Υ
161	Los Lunas	Valencia	A2588	CAMELOT BLVD EXTENSION LOS LUNAS	DOT	325,000	1	-	325,000	6/30/2020	6/23/2016	District awaiting update from City of Los Lunas. Grant agreement executed.	12/14/2016			R
	Office of State Engineer	Valencia	14-1825	LOS LUNAS SILVERY MINNOW REFUGIUM PRODUCTION FCLTY	OSE	900,000	238,372	18.182	661,628	6/30/2018	6/24/2014	Ongoing	12/1/2016	No local fiscal agent. Funding provided by legislator(s). Project managed by OSE.	9/25/2015	G
				MEADOWLAKE ROAD IMPROVE/LIGHTING-VALENCIA		,	200,072	10,102	,			Established NOO. Project on going tied to Federal		NOO approved for Molzen Corbin engineering support. Molzen Corbin scheduled to start survey February		
163	Valencia County	Valencia	14-2107	CO	DOT	350,000	-	-	350,000	6/30/2018	12/30/2014	Project, will be out for bid by end of 2016.	12/14/2016	2017.	12/30/2016	G
				Total (163	Projects)	\$77,615,804	\$20,200,590	\$6,025,493	\$57,415,214							

	LEGEND								
G	Project on schedule	65							
Y	Behind schedule or little activity	46							
R	No activity or bonds not								
Tot	tal Active Projects	141							
Other report	t information:								
В	Appropriation expended or project complete	22							

AD	Anti-Donation	DSB	Dam Safety Bureau	PO	Purchase Order	ROW	Right of Way
AE	Architect and Engineer	DWB	Drinking Water Bureau	PER	Preliminary Engineering Report	SBOF	State Board of Finance
CPB	Construction Programs Bureau	FF&E	Furniture, Fixtures and Equipment	RFP	Request for Proposal	TIF	Tribal Infrastructure Fund
CPMS	Capital Projects Monitoring System	GA	Grant Agreement	RFQ	Request for Quotes	WTB	Water Trust Board
DAC	Dona Ana County	NOO	Notice of Obligation	RIP	Rural Infrastructure Program	WWTP	Waste Water Treatment Plant