AGENCY	AGENCY CODE	PAGE NUMBER
Administrative Office of the Courts	AOC	1
Aging and Long Term Services Department	ALTSD	1
Border Authority	NMBA	1
Central New Mexico Community College	CNM	1
Clovis Community College	CCC	1
Cumbres & Toltec Scenic Railroad	CTSRR	1
DFA - Local Government Department	DFA-LGD	2
Department of Corrections	NMCD	2
Department of Cultural Affairs	DCA	2
Department of Homeland Security	DHSEM	2
Department of Indian Affairs	DIA	2
Department of Information Technology	DolT	2-3
Department of Military Affairs	DMA	3
Department of Public Safety	DPS	3
Department of Transportation	DOT	3
Diné College	DINE	3
Eastern New Mexico University	ENMU	3-4
Economic Development Department	EDD	4
Energy, Minerals & Natural Resources Department	EMNRD	4
Game & Fish Department	NMDGF	4-5
General Services Department	GSD	5-6
Higher Education Department	HED	6
Institute of American Indian Arts	IAIA	6
Luna Community College	LCC	6
Mesalands Community College	MCC	6
Miners' Colfax Medical Center	MCMC	6-7
Navajo Technical University	NTU	7
New Mexico Environment Department	NMED	7
New Mexico Einance Authority	NMFA	7-8
New Mexico Highlands University	NMHU	8
New Mexico Institute of Mining and Technology	NMINT	8
New Mexico Institute of Mining and Technology New Mexico Junior College	NMJC	8
New Mexico Sunior Conege New Mexico Military Institute	NMMI	8
New Mexico School for the Blind and Visually Impaired	NMSBVI	8-9
New Mexico School for the Deaf	NMSD	9
New Mexico School for the Deal	EXPO	9
New Mexico State University	NMSU	9
Northern New Mexico College	NNMC	9
<u> </u>		9
Office of Military Base Planning and Support	OMBP	
Office of the State Engineer/Interstate Stream Commission	OSE/ISC	9-10
Public Education Department	PED	10
Public Regulation Commission	PRC	10
San Juan College	SJC	10
Santa Fe Indian School	SFIS	10
Santa Fe Community College	SFCC	10
Southwest Indian Polytechnic Institute	SIPI	10
Spaceport Authority	SPACE	11
State Land Office	SLO	11
University of New Mexico	UNM	11
Western New Mexico University	WNMU	11

# Legislative Finance Committee Capital Outlay Quarterly Report (Appropriations > \$1 million / 2009-2016) - March 2017 Index

B C 1 G 2 Y Reversi 3 Date	Project on Behind sch		F No activity or bonds not sold	G H B Appropriat	I ation expended or project o	J	К	L M	N	0	P Q	R	S	Т	U
Reversi			No activity of bonds not sold	Appropria	tion expended or project u	complete									
			Additional funds needed										1	Progress Rating	۲
									<u></u>	· · · · · · · · · · · · · · · · · · ·	<b>'</b>	<u>ر</u>		, regreee rating	
	alan			Funding Bondo	Annuantiation	Total Amount	Evenended in least		·   ·	1 '	Estimated	1	Bond Sold		Construction
		ponsor County	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance Milestone achieved last guarter	Milestone goal for next guarter	Project Phase	Amount Project End Obligated Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
3 Date 4 ADMINISTRAT		DE THE COURTS	Project Description	Source Sold	Amount	Expended	quarter	Current Balance Milestone achieved last quarter	Milestone goal for hext quarter	Project Phase	Obligated Date	Project Status	КГР	Plan / Design	Other
									+ +	ļļ	r +	AOC and magistrate courts statewide projects are 93%			
					1			Processed expenditures and	·   ·	1 '		complete. 4th District Court project is 99% complete. 9th			
			Security Equipment & Infrastructure Improvements						te Expend remaining encumbrances for	Projects in		District Court, 11th District Court and 13th District Court are			
5 2013 6/30/20	017 Legisla		(Proj ID 13-1160)	STB Y	1,000,000	936,801	18,029	63,199 courts statewide projects.	the AOC.	Construction		100% complete.	G	G	G
										· · · · ·	,	· · · · · · · · · · · · · · · · · · ·			
									Continue to obligate and expend funds	1 '		Budgeted funds, determined allotments for courts, and		/	
								Processed expenditures and	for all projects. Continue projects and	1 '		processed expenditures for Metro, AOC, 1st, 2nd, 8th,		/	
			Critical Safety and Security Enhancements (Proj IDs 15-1052-CLOSED, 15-1055, 15-1056, 15-1042 & 15-1054)	Multiple OSF N/A	0.500.000	4 005 707			te anticipate 13th district court project to be 100 % complete.	Projects in		9th,10th, 11th, and 13th districts. The 3rd and 4th districts are			
6 2015 6/30/20	Legisia	ative/Executive Statewide	(Proj IDS 15-1052-CLOSED, 15-1055, 15-1056, 15-1042 & 15-1054)	OSF N/A	2,500,000	1,305,797	69,402	1,194,203 courts statewide projects.	be 100 % complete.	Construction	257,229 6/30/2019	complete. Funds from 15-1052 were fully expended.	<u> </u>	<u> </u>	6
8 AGING AND L	ONG TERM SE	ERVICES DEPARTMENT			<u>├───</u>						łł/	//	ł'	<b>├</b> ───┤	
Adiito And Lu					<u> </u>					·		48 projects: 19 for Vehicles and 29 for Renovation/Code			
									, j	1 '		Compliance (2 were reauthed Zuni to expand purpose and		/	
									·   ·	1 '		Sanostee Chapter to expand purpose and extend to 2017). All		/	
									·   ·	1 '		vehicles have been purchased; 47 projects are closed; One		/	
6/30/20			Senior Center Renovation - Code Compliance & Vehicles		1			Final project for Sanostee Chapter is i		1 '		project remains open for Sanostee Chapter - project is in			
9 2011 6/30/20	017 Legisla	lative/Executive Statewide	(Multiple Projects)	STB Y	3,861,000	3,611,000	-	250,000 construction.	Continue construction.	In Construction	<u> </u>	construction.	G	G	Y
										1 '	1   '	1			
									Continue to work with the grantees and	1 '	1   '	1		/	
								Montre desitte energie en desseterier	assist in developing scopes of work to	1 '		52 projects: 21 for Renovation/Code Compliance and 31 for			
					1 I			Worked with grantees on developing	execute grant agreements to ensure	Multiple protect		Meals Equipment. 2 projects reauthed for Blanco and Fred Luna senior centers to expand purpose. 48 projects are			
					1			scopes of work, finalizing grant	projects are progressing according to timelines submitted. Follow-up calls	Multiple projects in design, in		closed. All grant agreements executed. 1 projects shows no			
			Senior Center Renovation - Code Compliance & Meals Equipment		1 I			progressing according to timelines	scheduled with grantees that showed	construction and		expenditures. Continue to monitor the progress of the projects			
10 2013 6/30/20	017 Legisla		(Multiple Projects)	STB Y	2,614,892	2,248,795	1,892	366,097 submitted.	little to no progress.	purchases	1 1 '	to ensure that they are meeting the project timelines.	G	G	Y
						_,, / 00	.,				· · · · · · · · · · · · · · · · · · ·				
					1				, I.,	1 '		189 projects: 58 for Renovation/Code Compliance, 74 for			
									Continue to work with the grantees and	1 '		Equipment, 7 for Construction, and 50 for Vehicles. 44		<b>/</b>	
					1				assist in developing scopes of work to	1		projects are closed. Finalizing grant agreements for 14			
					1			Worked with grantees on developing		Multiple projects.		projects awaiting full execution pending scope of work			
								scopes of work, finalizing grant	projects are progressing according to	Award letters sent		and/or special conditions. 85 projects with executed grant		<b>/</b>	
			Senior Center Renovation - Code Compliance, Other Alterations,		1 I			agreements, and to ensure projects an progressing according to timelines	re timelines submitted. Follow-up calls scheduled with grantees that showed	<ul> <li>grant agreements</li> </ul>		agreements show no expenditures. Continue to monitor the progress of the projects to ensure that they are meeting the			
11 2014 6/30/20		lative/Executive Statewide	Equipment & Vehicles (Multiple Projects)	GOB Y	16.443.790	4,402,206	783.171	12.041.584 submitted.		pending	1   '	project timelines.	G	v	v
11 2014 0/30/20	Legisla	INTACOULIVE SIGLEMINE	בקמוצהוסות ע יסוווטוסט (ואונווגווצויש רוטופטנט)	1 400	10,443,790	4,402,206	103,111	12,041,004 SUDITILIEU.	little to no progress.	penuing	ł – – – J	project annemies.			
					1				Await outcome of legislation. Monitor	1 '	1 I I	1		<b>,</b> '	
					1				the progress and ensure that the city	1 '	1 I I	Design the stand in 2010 to the 11's of the		<b>,</b> '	
			Atriage Community Adult Dev Core & Devel: 5		1 I			Destruction both of the state	and county keep the department in the	Creat Array	1 1 '	Project reauthorized in 2016 to extend time, previously		<b>,</b> '	
12 2014 6/30/20	016	Garcia MP Bernalillo	Atrisco Community Adult Day Care & Respite Facility (Proj ID 10-1113 Reauth to 14-2256 then 16A4006)	STB Y	1.041.693			Project on hold until outcome of freeze 1,041,693 Fully executed grant agreement.		Grant Agreement Issued	1 1 1	reauthorized in 2010. City and county in discussion regarding the anticipated use of the funds. Grant agreement executed.		<b>/</b> /	
12 2014 6/30/20	016	Garcia MP Bernaillio	(Proj ID 10-1113 Reauth to 14-2256 then 16A4006)	SIB Y	1,041,693	-	-	1,041,693 Fully executed grant agreement.	scope.	Issued	<b>├───</b> ┘	the anticipated use of the funds. Grant agreement executed.	R R	l	
					1				·   ·	1 '	1 I '	71 projector 20 for Poneucling/Onde Compliance 07 f		<b>/</b> '	
									·   ·	1 '	1   '	71 projects: 20 for Renovation/Code Compliance, 27 for		<b> </b>	
								Marked with grantees on developing	Continue to work with the grantees and	Multiple projecto		Equipment, 13 for Construction, and 11 for Vehicles. 2		<b> </b>	
								Worked with grantees on developing	Continue to work with the grantees and			projects are closed. 19 grant agreements are pending due to		<b> </b>	
					1 I			scopes of work, finalizing grant agreements, and to ensure projects at	assist in developing scopes of work to re execute grant agreements to ensure			capital freeze, scope of work and/or special conditions. Only 11 out of the 52 projects with executed grant agreements		<b>,</b> '	
			Senior Center Renovation - Code Compliance, Other Alterations,		1			progressing according to timelines	projects are progressing according to	<ul> <li>grant agreements</li> </ul>		show expenditures. Continue to monitor the progress of the		<b>/</b> /	
13 2015 6/30/20	leniel	ative/Executive Statewide	Equipment, Major Construction, & Vehicles (Multiple Projects)	STB Y	10,799,950	2,163,139	980.851	8.636.811 submitted.	timelines submitted.	pending	1 1 '	projects to ensure that they are meeting the project timelines.	R	<b>,</b> '	
.0 2010 0/30/20	Legisla	June Statewide		<u>,,, ,</u>	10,133,330	2,103,138	550,001	c,ccc,c.i. bubinned.		Ponding	I			I	+
			Soniar Contar Banavation Code Compliance Other Alteret		1 I				1	1 '		Awaiting bond sale. 109 projects: 35 for Renovation/Code		<b>,</b> '	
14 2016 6/20/0/	020		Senior Center Renovation - Code Compliance, Other Alterations,	GOB N	15,243,300			15,243,300	·   ·	Appropriated		Compliance, 26 for Equipment, 7 for Construction, and 41 for Vehicles.		<b>/</b> '	
14 2016 6/30/20	Legisla	ative/Executive Statewide	Equipment, Major Construction, & Vehicles (Multiple Projects)	GUB N	15,243,300	-	-	10,240,000	·+'	Appropriated	ł'			<u>ا</u> ـــــا	+
16 BORDER AUT	THORITY				<b>├───</b>				- <u>+</u>	·	I	<u>ر</u>	·	ļļ	+
									+ +	,	· · · · · · · · · · · · · · · · · · ·	[			
										1		The 48 square mile watershed study is in progress. Parking			
			Columbus Border Area Flood Control and POE Street & Drainage Improvements (Proj IDs 15-1040 & 15-1041)	Colonias Y	2,000,000	295.016	143.970	16% of the project was accomplished.	<ol> <li>Another 15% of progress and complete reconstruction drainage plan.</li> </ol>			lot reconstruction drainage has been 90% reviewed at end of March.			
17 2015 6/30/20	2019 Legisla	ative/Executive Luna	Improvements (Proj IDS 15-1040 & 15-1041)	Colonias Y	2,000,000	295,016	143,970	1,704,984 90% reviewed.	reconstruction drainage plan.	Planning/Design	1,683,602	March.	G	G	<mark>_</mark>
										1 '	1   '	L			
			Expansion of Conference Room and Site Improvements	075	500.000				Get the blue prints for the design and	1		Planning and design is on going, preliminary blue prints have			
18 2016 6/30/20	Legisla	ative/Executive Dona Ana	(Proj ID 16A2003)	STB Y	500,000	26,933	21,933	473,067 Design is in progress.	start the RFP process for construction.	Project in Design	33,223	been reviewed by NMBA Director.	G	G	<mark>4</mark>
					1 I			Vendor was selected for planning and	Plan and designed to be completed to	1 '	1 1 '	1			4
19 2016 6/30/20	020 Legisla	ative/Executive Dona Ana	New Santa Teresa Port of Entry Visitor Center (Proj ID 16A2004)	STB Y	250,000	2,500		247,500 design.	start the RFP process for construction.	Project in Design	51,232	Planning and design vendor has been selected	G	Y	4
0,00/20	Logion	2 Sond 7 mil	,			_,::00		,				Contract has been signed by Dona Ana County and is being			1
					1			Site selection will be at the present	1	1 '		reviewed by NMBA legal department. Fire Protection Fund			<u> </u>
					1 I			hazmat facility at the Santa Teresa	1	1 '		operating transfer is currently in process, NMBA is planning to			4
20 2016 6/30/20	020 Legisla	ative/Executive Dona Ana	Fire Station at the Santa Teresa Airport (Proj ID 16A2624)	FPGF N/A	1,100,000		-	1,100,000 Airport.	Architectural design.	Appropriated	<u> </u>	create a PO by 4/23/17.	G	Y	<mark>_</mark>
21										<u> </u>	<u> </u>	· · · · · · · · · · · · · · · · · · ·	·	ļ'	
22 CENTRAL NEV	W MEXICO CO	MMUNITY COLLEGE			┢──────┤					<b>└────</b> ′	<b>├</b> '	/'	<b></b>		
									Continue to draw down funds, submit	1 '	1   '	1		/	
		la thua (Thua an ti					0.007-0-	CNM started submitting draw downs	final reports, and close project in CPMS.	Project in	0.000.000	Protect is up designed at 1			
23 2014 6/30/20	2018 Legisla	lative/Executive Bernalillo	Smith Brasher Hall Renovation (Proj ID 14-1296)	GOB Y	10,000,000	3,796,096	3,655,000	6,203,904 from this appropriation.		Construction	9,900,000	Project is under construction.	G	G	G
					1 I				Complete the project, submit draw	1 '	1 1 '	1			
			Max Salazar Hall - HVAC & Mechanical Upgrades					NOOs approved and construction	requests, final reports, and close out	Project in	1   '	1		/	
24 2015 6/30/20	2019 Legisla	ative/Executive Bernalillo	(Proj ID 15-0958)	STB Y	1,500,000	822,408	822,408	677,592 started.	project in CPMS.	Construction	1,500,000	Construction of project is ongoing.	G	G	G
25 2016 6/30/20	020 Legisla	ative/Executive Bernalillo	Max Salazar Hall Renovation (Proj ID 16A5117)	GOB N	13.500.000	-		13,500,000	Awaiting Bond Sale.	Appropriated	1   '	Awaiting Bond Sale.	R	<b> </b>	
26														,	1
27 CLOVIS COMM	MUNITY COLLE	EGE								'	'				Ţ
28 2016 6/30/20		lative/Executive Curry	HVAC Upgrades (Proj ID 16A5119)	GOB N	2,000,000			2,000,000	Awaiting Bond Sale.	Appropriated	1   '	Awaiting Bond Sale.		<b>/</b> /	
29				N 600	2,000,000	-	-	2,000,000		rippropriateu	· · · · · · · · · · · · · · · · · · ·			I	+
30 CUMBRES & T	TOLTEC SCEN	IIC RAILROAD			<u> </u>					·			·	+	-
					t					· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·				
										1 '		Locomotive work continues as shop personnel work to		/	
					1				Continue completion of Federal	1 '		complete current Federal Railroad Administration Inspection			
				075	500.000	050 /00			Railroad Administration Inspection on	1		before the 2017 season begins. Track funding has been fully			
31 2015 6/30/20	2019 Legisla	ative/Executive Rio Arriba	Track, Locomotive, Bridge & Boiler Upgrades (Proj ID 15-0221)	STB Y	500,000	353,196	44,212	146,804 Program continues.	Locomotive 488.	Appropriated	500,000	utilized. Work is ongoing with Colorado funding being used.	G	G	G
					1			Utilization of earlier funding has been		1 1	1   '	1		<u> </u>	
				0770	1			completed as of the 02-28-17	Earlier funds are now exhausted. Use	1	1 1 '			<b>,</b> '	
	2020 Legisla	ative/Executive Rio Arriba	Locomotive & Boiler Upgrades (Proj ID 16A2035)	STB Y	300,000	-	-	300,000 reimbursement requests.	of these funds will begin.	Appropriated	<b>↓</b> '	Utilization of these funds to begin almost immediately.	G	<u> </u>	4
32 2016 6/30/20					1				·   ·	1 '	1 I '	1		<b>,</b> '	
32 2016 6/30/20									da i kara i d	· · ·	· · · · · ·				
32 2016 6/30/20					1			Acquisition of parts/supplies needed for	or Begin new season of track work as	1 .	1 1 1	l		1 1	
32 2016 6/30/20								Acquisition of parts/supplies needed for upcoming summer work. Dramatic	soon as spring thaw allows. Dramatic	ļ i	i	ļ i		1	
32 2016 6/30/2(								upcoming summer work. Dramatic snowfall during the 16-17 winter has		Parts/Supplies	ļ				
32 2016 6/30/20 33 2016 6/30/20	2020 Legisla	ative/Executive Rio Arriba	Track Rehabilitation (16A2036)	STB Y	315,000	109,597	40,673	upcoming summer work. Dramatic	soon as spring thaw allows. Dramatic	Parts/Supplies Acquisition		Project has begun.	G		

# UPDATES PROVIDED BY STATE AGENCIES

#### Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2016) March 2017

										ch 2017							
ВС	D	E	F	G	Н	1	J	К	L	М	Ν	0	P Q	R	S	Т	U
1 G 2 Y	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropria	tion expended or project co	omplete									Progress Rating	
Reversion 3 Date	Sponsor ERNMENT DEPARTMENT	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Estimated Obligated Date	Project Status	Bond Sold Grant Agreemen RFP	t Plan / Design	Construction Renovation Other
35 DFA-LOCAL GOVE 6/30/2017 2013 6/30/2018 2014 6/30/2019 36 2015 6/30/2020	Multiple Sponsors	Bernalillo	Explora Science Center Addition & Exhibits (Proj IDs 13-1626, 14-1856, 15-0684 & 16A2373)	STB	Y	2,439,641	359,145	4,520	2,080,496	Agreements being finalized and working on Notice of Obligations (NOO) - cannot submit NOOS per State freeze of Capital funds 1/30/17.	Finalize agreements. Will submit NOOs upon freeze being lifted. Finish Next Generation & Water Flow exhibits. Begin work on Air Works, Nature Notes & STEAM Room exhibits.	Purchases In Process - Some In Design and Construction	368,315 6/30/2018	Finalize grant agreements. Continued with on-going purchases, installation and construction of exhibits. Will proceed with NOOs once capital freeze is lifted.	G	G	R
2013 6/30/2017 37 2014 6/30/2018 38 39 <b>DEPARTMENT OF</b>	Governor Martinez, Campos, N Salazar	Mora	Mora Co. Complex (Proj ID 13-1734 & 14-1957)	STB	Y	2,099,000	281,176	123,372	1,817,824	Selection of Highland Construction by HB Construction as subcontractor. Approval of Contract Amendment #1 to proceed with structural remediation and some site work.	d Completion of structural remdiation and site work. Design of county offices.	Purchases In Process - Project in Design	472,048 6/30/2017	Contractor HB Construction solicited bids for first phase of project - structural remediation. Highland Construction was selected as subcontractor. Mora County Commission approved Contract Amendment 1 with scope of work for construction phase including structural remediation and some site work. Mora County also submitted a Notice of Obligation for the Construction phase. Mora County paid architect Greer Stafford.	G	G	Y
40 2016 6/30/2020		Statewide	Offender Management Information System (Proj ID 16A2652)	STB	Y	2,400,000		-	2,400,000	NMCD did not receive the funds last quarter.	A contract award is anticipated for May 31, 2017. Infrastructure Implementation is anticipated to begin May 1, 2017. GAP analysis is anticipated to begin June 1, 2017.	Appropriated	6/30/2021	NMCD is concluding the RFP process and is in the negotiation process.	G		
41 42 DEPARTMENT OF	CULTURAL AFFAIRS (F	OG=Palace o	f the Governors; FRHM=Farm Ranch Heritage Museum; MIAC=Mu	Iseum of In	dian Arts a	nd Culture: MNHS=Muse	um of Natural Hist	orv and Science: NM	MA=NM Museum of Art	NHCC=National Hispanic Cultural C	Center: MIFA=Museum of International	Folk Art: CNMA=C	enter for NM Archaeology)				
43 2013 6/30/2017			Cultural Facilities Completion (IDs 09-3096/13-1109/15-1120 - Completed Proj. IDs 09-3095, 09-3097/13-1114/15-1121, 09-3098, 09-3099)	STB	Y	3,738,000	3,675,171			Tribal consultation has continued for exhibit development.	Consultation will be complete and RFP for fabrication initiated.	Project in Construction	39,624 6/30/2017	15-1120: Tribal consultation underway to ensure buy-in by Navajos and Apaches before proceeding with exhibit of sensitive material. 15-1121 Closed - Heritage Garden exhibit is complete.	G	Y	Y
44. 2014 6/30/2018	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 14-1289)	GOB	Y	3,000,000	999,758	43,721	2,000,242	Will monitor quarterly through 2018 to ensure libraries are spending allocations steadily.	Continue to provide guidance regarding eligible purchases, monitor GO Bond spend-down and encourage timely submittals of reimbursement requests.	Purchases In Process	2,164,572 6/30/2018	Out of 75 projects, 7 have expended all funds. A total 33.5% has been expended. Libraries have continued to sporadically send in reimbursement requests, spending will be closely be monitored. 18 tribal libraries allocated funding. A total 19.7% has been	G	G	Y
45 2014 6/30/2018	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 14-1290)	GOB	Y	800,000	156,874	10,412	643,126	Will monitor quarterly through 2018 to ensure libraries are spending allocations steadily.	Continue to provide guidance regarding eligible purchases, monitor GO Bond spend-down and encourage timely submittals of reimbursement requests.	Purchases In Process	641,126 6/30/2018	Projects have been completed at DCA facilities statewide.	G	G	Y
46 2013 6/30/2017	Legislative/Executive	Statewide	Cultural Facilities Completion & Equipment (Proj ID 13-1247)	STB	Y	2,500,000	2,126,925	33,914	373,075	Hewett House assessment in progress. NHCC landscape design complete construction initiated.	Final balances expended.	Project in Construction	373,066	Final projects include: NHCC theater equipment, NHCC landscape installation, assessment of Hewett House structural stabilization. Funds allocated to the following projects: POG (\$680K);	G	G	G
47 2015 6/30/2019	Legislative/Executive	Statewide	Cultural Facility Repairs, Exhibits, Equipment, & Bookmobile (Proj ID's: 15-0197, 0198, 0200, 0205, 0210-0212, 0215, 0218-0220; Closed Proj ID 15-0208 )	STB	Y	4,598,000	3,405,635	61,912		Several improvement projects completed. Multiple projects underway and out to bid.	Finish RFPs, award contracts and complete purchases/construction.	Design in Process Purchases/ Construction in Process	952,144	MMA (\$429K); MNHS (\$425K); NHCC (\$424K); FRHM (\$400K); Space History (\$400K); Museum Hill (\$390K); CNMA (\$250K); \$300K each for the Halpin Bldg, Historic Sites & Monuments, Museums Statewide, and Bookmobile. Some projects are completed, remaining projects underway.	G	G	G
48 2016 6/30/2020	Legislative/Executive	Statewide	Cultural Facilities Preservation & Improvements (Proj ID 16A2034)	STB	Y	2,000,000	857,087	129,189	1,142,913	Major projects complete, except Space Museuam - still in process.	Final balances being reserved to resolve critical repairs.	Project in Construction	931,522	Critical improvements underway. Major repairs funded include HVAC and fire suppression at Space History Musuem, HVAC at MNHS, roof and HVAC repairs at MOIFA, NHCC stucco, HVAC, and emergencies, and MoA roof.		Y	Y
49 2016 6/30/2020	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 16A5110)	GOB	Ν	3,000,000	-	-	3,000,000			Appropriated		Awaiting bond sale.	R		
50 2016 6/30/2020	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 16A5111)	GOB	N	750,000		-	750,000			Appropriated		Awaiting bond sale.	R		
51 52 DEPARTMENT OF	HOMELAND SECURITY			-	-												
2014 6/30/2018 53 2015 6/30/2019	Legislative/Executive	Statewide	Natural Hazard Mitigation Grant Match (Proj IDs 14-2153, 15-0573,15-1073)	STB OSF	Y	1,750,000	546,617	-		The work is done for Nambe Debris Flow and Southern Sandoval County Arroyo Flood Control Authority (SSCAFCA)-Montoya grants have beer completed and paid in full. Construction has started for the SSCAFCA-Alberta Capital Outlay Grant project. Awaiting FEMA approval for pending grants.	companies should be underway.	Project in Planning/ Construction	877,585 6/30/2019	FEMA has approved the Village of Corrales Salce Basin Flood Mitigation Project. Grant and sub-grant has been executed for this project and in its contracting stages. Additional projects in review from applicants from across the state of New Mexico - grants pending FEMA approval.		G	Y
54 2016 6/30/2020	Legislative/Executive	Statewide	Natural Hazard Mitigation Grant Match (Proj ID 16A2645)	WPF	N/A	750,000			750.000	Awaiting FEMA awards.	We are hoping to award out of this capital project in 12-18 months.	Budgeted		Awaiting FEMA awards.	G	v	
55 56 DEPARTMENT OF		Clatomide			17/5	, 30,000	-		730,000			Saugeleu					
56 DEPARTMENT OF 57 2013 6/30/2017		Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	16,366,928	14,267,489	575,809	2,099,439	16 projects were closed.	3 remaining projects will be complete in the next 1-2 months and conduct site visits.	Multiple Projects in Planning, Design, and Construction		19 TIF Grant Awards. 8 awards for Planning Projects = \$1,461,000 and 11 awards for Design & Construction = \$14,905,928. 16 projects are closed. (See Attachment C for list of projects)	G	Y	Y
58 2014 6/30/2018	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	14,235,640	11,154,552	1,929,200		Projects are 100% obligated. Three projects closed. Continue to process pay requests and work to complete projects.	Continue to work with grantees to complete projects and process pay requests received.	Multiple Projects in Planning, Design, and Construction		29 TIF Grant Awards. 11 awards for Construction Projects = \$10,980,640; 12 awards for Planning Projects = \$1,540,000; and 6 awards for Design Projects = \$1,715,000. Ten (10) projects are closed. (See Attachment C for list of projects)	G	Y	Y
<u>59</u> 2015 6/30/2019	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	14,273,958	2,042,878	1,178,272	12,231,080	65% of all funding is obligated. Beginning to process pay requests received.	Continue to work with entities to complete projects.	Multiple Projects in Planning, Design		32 TIF Grant Awards. 10 awards for Construction Projects = \$9,682,439; 9 awards for Planning Projects = \$1,406,519; and 13 awards for Design Projects = \$3,175,000. (See Attachment C for list of projects)	G	Y	
60 2016 6/30/2020 61 62 DEPARTMENT OF	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 6.5% of STB	STB	Y	12,158,068			12,158,068	Issued all 21 Intergovernmental Grant Agreements (IGA) to entities.	Continue to work with entities to complete projects. 6 Notices of Obligation were issued to entities.	Grant Agreements Issued		21 TIF Grant Awards. 11 awards for Construction Projects = \$10,068,068; 6 awards for Planning Projects = \$890,000; and 4 awards for Design Projects = \$1,200,000. (See Attachment C for list of projects)	G	Y	
	Legislative/Executive		DoIT Radio Communications Infrastructure Statewide (Proj IDs 15-0629 and 15-1059)	STB OSF	Y	4,200,000	3,774,928	1,290,560	425,072		Continue to complete the DPS mobile radio systems replacement for FY17 and initiation of the EOC/PSIC console system upgrade and expansion, along with OSI mobile repeater upgrades statewide.	Project in Construction	163,655	Have begun the construction phase and the initiation of the EOC/PSIC console upgrade/expansion. Approximately 89% complete on the implementation of the DPS D5 Dispatch console system.	G	G	G
									Deee	2 of 11						Source:	

# UPDATES PROVIDED BY STATE AGENCIES

#### Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2016)

											61 million / 2009-2016) ch 2017								
В	С	D	E	F	G	Н		J	К	L	М	Ν	0	Р	Q	R	S	Т	U
1		Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropria	tion expended or project	complete		1								Progress Rating	
															Estimated		Bond Sold		Construction
	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next guarter	Project Phase	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
3	Date	Sponsor	County	DolT Radio Communications Stabilization and Modernization	Source	5010	Amount	Expended	quarter	Current Balance	milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated	Date	Project Status	RFP	Plan / Design	Other
64 2016	6/30/2020	Legislative/Executive	Statewide	Statewide (Proj 16A5146)	GOB	N	5,000,000	-		5,000,000			Appropriated			Awaiting bond sale.	R		1
65 66 DEPA	RTMENT OF	MILITARY AFFAIRS																	
2013	6/30/2017																		
67 2014	6/30/2018	Legislative/Executive	Statewide	Armory Renovations Statewide (Proj ID 14-1334; Proj ID 13-1225)	STB	Y	1,000,000	1,000,000	171,181	-	Funding fully expended.		Project Complete		3/15/2017	Project complete.	В	В	В
68 2015	6/30/2019	Legislative/Executive	Santa Fe	Land Purchase - Joint Operation/First Responder Campus (Proj ID 15-1039)	CBRF	N/A	1.700.000	750.209	-	949.791	DMA purchased tract of land adjacent to the Onate complex.		Purchase in Process			DMA purchased 101 acres from the property owner in the amount of \$750,209.	G		G
69 2016	6/30/2020	Legislative/Executive		Las Cruces Readiness Center (Proj ID 16A5147)	GOB	N	4,000,000	-	-	4,000,000			Appropriated			Awaiting bond sale.	R		
70 2016	6/30/2020	Legislative/Executive		Armory Renovations Statewide (Proj ID 16A5148)	GOB	N	2,000,000	-	-	2.000.000			Appropriated			Awaiting bond sale.	R		
71 72 DEP/		PUBLIC SAFETY								_,,									
		I UDEIC GALETT									DPS has built and replaced very high								
											mileage units out in the field with new and safe vehicles for the first	DPS has received all product and is pending final invoices to close out the	Substantial Completion -			DPS has received all necessary emergency equipment for			
73 2016	6/30/2018	Legislative/Executive	Statewide	State Police Vehicles (16A2539)	STB	Y	3,000,000	2,977,675	175,803	22,325	responders.	bond.	Closeout	22,260	6/30/2017	patrol and unmarked units.	G	N/A	G
												DPS plans on building units as soon as							
											DPS has procured and placed orders	all emergency equipment and vehicles	Purchase in			DPS is in the process of procuring all necessary emergency			
74 2016 75	6/30/2018	0	Statewide	State Police Vehicles (16A2655) SB8 Swap from GF	STB	Y	3,218,000	-	-	3,218,000	for emergency equipment.	are ordered and received.	Process - Ad/Bid	574,472	6/30/2020	vehicle equipment as well as unmarked and patrol vehicles.	G		G
76 DEPA	RTMENT OF	TRANSPORTATION																	
						1						Continue with the construction of the	Project in			Continue construction and processing draws for other road			, I
77 2014	6/30/2018	Multiple Sponsors	Dona Ana	Las Cruces Streets Improve (Proj ID 14-2064)	STB	Y	1,036,000	231,726		804,274	Pinon Ave has been completed.	road projects. Process expenditures.	Construction	1,036,000	6/30/2018	improvement projects.	G	G	
						1										Dises 4D polylogical and startic larger latit. "			
						1										Phase 1B achieved substantial completion final walk through scheduled for March 16, 2017. Phase 2 bi-weekly review			
																meetings continue with NMDOT, BLM, City and consultants.			
2014	6/30/2018										Notices of obligation received and		Project in			ROW maps accepted, environmental public meeting held January 19, 2017. Construction will bid in the fall of 2017 with			
78 2015	6/30/2019	Multiple Sponsors	San Juan	East Aztec Arterial Route Construct (Proj IDs 14-2088 & 15-0949)	STB	Y	5,319,775	603,659	77,492	4,716,116	purchase order established.	Project in construction.	Construction	2,500,000		construction beginning in 2018.	G	G	Y
79 2015	6/30/2019	Legislative/Executive	Chaves	Roswell District 2 Office Renovation (Proj ID 15-1078)	SRF	N/A	1,100,000	-	-	1,100,000	Appropriated	On hold.	Appropriated			Pending State Road Fund Revenue Collection. On hold as of 4/2016, per NMDOT.	R		1
																Pending State Road Fund Revenue Collection. On hold as of			1
80 2015	6/30/2019	Legislative/Executive	Taos	Penasco District 5 Building (Proj ID 15-1082)	SRF	N/A	1,500,000	-	-	1,500,000	Pending	Pending	Appropriated			4/2016, per NMDOT.	R		
											City of ABQ informed NMDOT that they					NMDOT needs an MOA in order to take the lead, MOA in			
				I-25 & Paseo Del Volcan Interchange - Rights of Way							will need to become Lead for this project. Agreement has been returned					process, will then proceed with Notice of Obligation as there are already purchase orders established federally to this			
81 2015	6/30/2019	Legislative/Executive	Bernalillo	(Proj ID 15-0905)	STB	Y	1,467,600	-	-	1,467,600		Project planning and design.	Project Planning			project.	G	Y	
				Allison Road Bridge Replacement	STB	Y						Construction continuing with a	Project in			Construction started 02/15/2017. Bi-weekly meeting being held. Construction continuing with a completion date of			
82 2015	6/30/2019	Legislative/Executive	McKinley	(Proj IDs 15-0942, 15-1034, 15-1029 swap to STB 16A2660)	OSF	Ν	4,500,000	-		4,500,000	Construction started 02/15/2017.	completion date of 07/16/2017.	Construction	18,250,000		07/16/2017.	G	G	Y
											Grant Agreements and Notice of Obligation (NOO) established.	Finalize Third Party Agreement and				Scheduled for resolution, then sign and return to NMDOT for processing. Notice of obligation (NOO) established.			
											Geotechnical investigations to conduct	begin construction, design will be done				Preparing request for proposals for final design. Due to			
83 2015	6/30/2019	Legislative/Executive	Dona Ana	Santa Teresa Road Improvements (Proj IDs 15-0924 15-0923 & 15-1028 swap to STB 16A2659)	STB	Y N	8.330.000			8.330.000	a pavement design task order	in house. Once freeze lifted, RFP to go out then award to follow.	Project in Design			capital outlay freeze the District will advise county to halt the bid process. Tied to Airport Road Santa Teresa Area.	G		
00 2010	0/00/2010	Logislative/Excoutive	Donavina	10 0020 a 10 1020 swap to 010 1012000	015		0,000,000			0,000,000	processed.	out their award to ronow.	1 Toject in Design			Six Statewide Projects: Artesia to NM 529 (State \$20M, Feds	Ŭ		
																\$38.8M); NM 518 to La Posta Rd Taos (State \$4.3M, Feds			
																\$0.7M); La Posta Rd to Camino del Paseo Pueblo Taos (State \$7M, Feds \$1.5M); Farmington to Bloomfield (State \$5.8M,			
																Feds \$9.2M); I-40 to MP 18.5 (State \$5.5M, Feds \$35M); and I	-		
				Statewide Road Improvements (Proj IDs 15-1026 & 15-1027 swap to	0								Project in			25 Rio Bravo Interchange (State \$2.4M, Feds \$50.6M). All projects in plan and design, letting dates have been			
84 2015	6/30/2019	Legislative/Executive	Statewide	STB 16A2658)	STB	Y	45,086,000	-		45,086,000	Projects in planning/design phase.	Start construction.	Planning/ Design			scheduled.	G	Y	L
85 2016	6/30/2020	Legislative/Executive	Bernalillo	D3 South Urban Patrol Salt Dome (Proj ID 16A2638)	SRF	N/A	450,000	-	-	450,000			Appropriated	(		Pending State Road Fund Revenue Collection. On hold as of 4/2016, per NMDOT.	R		1
96 2016	6/30/2020	Logiclotivo/Executivo	Dio Arribo	D5 Gallina Patrol (Proj ID 16A2639)	SRF	N/A	1,500,000			1,500,000			Appropriated			Pending State Road Fund Revenue Collection. On hold as of 4/2016, per NMDOT.			
30 2010																Pending State Road Fund Revenue Collection. On hold as of	N. N		
87 2016	6/30/2020	Legislative/Executive	Santa Fe	General Office Restroom Renovations (Proj ID 16A2640)	SRF	N/A	255,000		-	255,000			Appropriated	(		4/2016, per NMDOT. Pending State Road Fund Revenue Collection. On hold as of	R		
88 2016	6/30/2020	Legislative/Executive		Materials Lab Electrical Upgrade (Proj ID 16A2641)	SRF	N/A	291,000	-	-	291,000			Appropriated	(		4/2016, per NMDOT.	R		<b> </b>
89 2016	6/30/2020	Legislative/Executive	Lincoln DeBaca	District 2 Office Renovation (Proj ID 16A2642)	SRF	N/A	2,400,000	-	-	2,400,000			Appropriated			Pending State Road Fund Revenue Collection. On hold as of 4/2016, per NMDOT.	R		
90 91 DINÉ	COLLEGE									.,,									I
						1									1				
						1						Math 9 Calence Duthility - 191				The executive team has made a decision on the square			, I
						1						Math & Science Building will be finalized and approved by Executive				footage of the Math Science Building. The architect, LAM Corporation is scheduled to meet with College stakeholders			1 I
92 2014	6/30/2018	Legislative/Executive	San Juan	Math and Science Building (Proj ID 14-1320)	GOB	Y	500,000	93,163		406,837	the decision process.	team.	Project in Design	500,000	6/30/2018	end of April to finalize building layout designs.	G	Y	<u>↓                                    </u>
93 2016	6/30/2020	Legislative/Executive	San Juan	Shiprock Campus Roadway Improvements (Proj ID 16A5127)	GOB	N	500,000	-		500,000						Awaiting bond sale.	R		<b>↓</b> ]
95 EAST	ERN NEW ME						<u> </u>			<u> </u>				-					
	T						7	Т				Demolition completed and fire sprinkler							
											Demolition 55% completed.	system installed. Work on electrical,							
											Temporary construction power installed. Began fire sprinkler system	plumbing, mechanical, exterior metal sheathing, windows and brick,	Project in						
96 2014	6/30/2018	Legislative/Executive	Roosevelt	Golden Student Success Center Renovation (Proj ID 14-1295)	GOB	Y	11,000,000	2,740,825	896,232	8,259,175	installation - 15% complete.	structural steel, install door frames.	Construction	1,217,920	6/30/2018	Construction on-going	G	G	G
97 2016	6/30/2020	Legislative/Executive	Roosevelt	Golden Student Success Center Renovation (Proj ID 16A5116)	GOB	N	11,000,000	-	-	11,000,000			Appropriated			Awaiting bond sale.	R		
												HVAC bids award awaiting Board of				Keyless entry project in progress, approximately 90%			
	0/07/77									_		Regent approval. Keyless entry project		_	0/5-1-	complete. HVAC project award awaiting Board of Regents			
98 2014	6/30/2018	Legislative/Executive	Chaves	ENMU - Roswell Infrastructure Improvements (Proj ID 14-1293)	GOB	Y	3,000,000	786,757	101,351	2,213,243	HVAC bid went out.	should be completed by June.	Construction	206,825	6/30/2018	approval.	G	G	Y
99 2016	6/30/2020	Legislative/Executive	Chaves	ENMU - Roswell Classroom and Infrastructure Improvements (Proj ID 16A5114)	GOB	N	1,000,000	-		1,000,000			Appropriated			Awaiting bond sale.	R		1
							,,			,,						Progress being made: interior walls have been removed.			
												Structural beams installed and interior	Project in			Current delay while need for structural beam is being re- evaluated - awaiting structural engineer report. Exterior			
100 2014	6/30/2018	Legislative/Executive	Lincoln	ENMU - Ruidoso Main Entrance Renovation (Proj ID 14-1294)	GOB	Y	325,000	162,317	140,026	162,683	Remodel construction in process.	wall removal to be completed.	Construction	258,486	6/30/2018	awning over new entrance is being built.	G	G	G

_											ch 2017								
E	C	D Project on schedule	E	F No activity or bonds not sold	ÿ	H Appropriat	I tion expended or project c	J	К	L	М	Ν	0	Ρ	Q	R	S	Т	
2	Ŷ	Behind schedule	X	Additional funds needed		, apropriat				· 			<u>г</u>		Followit		Denil C 11	Progress Rating	Construct
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
				ENMU - Ruidoso Classroom and Student Space Improvements															
101 20 102	6 6/30/2020	Legislative/Executive		(Proj ID 16A5115)	GOB	N	700,000	-	-	700,000			Appropriated			Awaiting bond sale.	R		
103 20												Projects in Clovis, Grants and							
												Tucumcari are all in process. Remaining \$60,000 allocated for Raton				MainStreet projects selected for funding: Clovis \$80,000, Grants \$95,000, Tucumcari \$70,000; Los Alamos \$50,000			
20 104 20	3 6/30/2017 5 6/30/2019	Legislative/Executive	Statewide	MainStreet Capital Outlay Fund (Proj ID 15-0231, Closed Proj ID 13-1252)	STB	Y	1,000,000	695,000	-	305,000	T or C and Los Alamos projects are complete and 100% billed.	is frozen. Process Requests for Reimbursement as received.	Multiple Projects in Various Phases	305,000		(closed), Truth or Consequences \$145,000 (closed). Raton funding is frozen.	G	G	G
											Projects have been identified, funding	Completion of the project participation agreement, intergovernmental							
				Economic Development Grants - LEDA	STB GF	Y					approved and funds encumbered. NMEDD negotiated agreements and	agreement, security document and passage of the LEDA project				The department has obligated funds for six projects in Santa Fe, Albuquerque, Los Lunas, Rio Rancho, Las Cruces and			
105 20	5 6/30/2019	Legislative/Executive	Statewide	(Proj IDs 15-0230, 15-1058, 15-1070 & 15-1030)	OSF	N	12,500,000	3,650,185	3,333,333	8,849,815	projects announced.	ordinance.	Projects Awarded	8,849,814		Santa Theresa. Economic Development Department has 23 projects in the	Y		
											Budgeted against project pipeline					pipeline that can potentially utilize these funds. The total amount of requests is in excess of \$50 million, so the department anticipates that these funds will be utilized prior to			
106 20	6 6/30/2020	Legislative/Executive	Statewide	Local Economic Development Act (LEDA) (Proj ID 16A2039)	STB	Y	6,000,000			6,000,000		Encumber funds to specific projects.	Project Planning			any potential reversion date.	R		
											Award recipients have been selected								
107 20	6 6/30/2020	Legislative/Executive	Statewide	Mainstreet, Arts and Cultural Districts Statewide (Proj ID 16A2040)	STB	Y	500,000	-	-		and notified. Two grant agreements complete, Artesia and Mora County.	Issue Grant Agreements for Raton, Belen, Downtown ABQ	Project Planning			Award recipients notified. Two grant agreements complete for Artesia and Mora County.	G		
											Twenty potential projects with combined LEDA requests of over \$40					Funds are to be used in support of LEDA projects that involve job creation and other public benefits. Projects are currently being evolution of them evolves of the function of the second se			
				Local Economic Development Act (LEDA) (Proj ID 16A2654) SB8 GF swapped to STB; \$10 million sold Dec bond sale; \$11.55 million							million have been identified. Early stage project evaluations are under review for statutory and public benefit	Perform due diligence assessments on identified projects that meet statutory				being evaluated for future consideration for funding under the program. 2016 SS swapped from general fund to STB. \$10 million of bonds sold in December \$11.55 million authorized			
108 20 109	6 6/30/2020	Legislative/Executive	Statewide	authorized but unissued	STB	Y/N	21,550,000			21,550,000		qualification requirements.	Project Planning	10,000,000		but unissued.	R		
110 EN		LS & NATURAL RESOU	RCES DEPAR	TMENT							Improved weather conditions will allow								
20 20	3 6/30/2017 4 6/30/2018			Wildfire Mitigation at Urban Forest Interfaces							project work to increase with significant progress during Spring and Summer	Project work will continue through	Substantial Completion -			NM State Forestry has completed 4 of 8 projects with			
111_20	5 6/30/2019	Legislative/Executive	Statewide	(Proj ID 15-0481; Closed Proj IDs 13-1418 & 14-1582)	STB	Y	3,900,000	3,605,594	157,204	294,406	2017.	Spring and Summer.	Closeout	224,697	6/30/2019	additional work in progress.	G	G	G
											One of the seven projects at 88% completion. Plans for completion					The Forestry Division has approved 7 work plans with the other 4 in various states of negotiation. 21 projects have been			
											targeted for Dec 2017. Funds are now	Work with the final four work plans will				identified. 16 are complete, 4 have finalization plans, and 1 project is pending a workplan.,,Weather hampered some			
20	4 6/30/2018			Watershed Restoration Improvements Statewide	STB						Pitman Roberts federal funds. Work is expected to increase during the Spring-	Completion of all project is expected	Projects in			projects. Substantial progress will continue to occur during the Spring and Summer of 2017. These funds will match \$5m			
112 20	5 6/30/2019	Legislative/Executive	Statewide	(Proj IDs 14-1584 & 15-1087)	WPF	Y	8,700,000	6,877,243	776,936	1,822,757	Summer 2017.	for Dec 2017.	Construction	1,489,423	6/30/2019	NMDGF Pitman Roberts federal funds.	G	G	G
											Renovation complete at Oasis State								
											Park (OSP) old comfort station. Consulting engineering for civil								
											engineering at Heron stairway, Living Desert aviary, Navajo housing								
											contaminant test, wastewater system rehab at Bluewater. Wifi updates for	Lighting upgrades at Vietnam Veterans Memorial State Park in process. Well							
				State Parks Infrastructure Improvements Statewide	STB						Bottomless, Ute, and Elephant Butte. Drilled test water well at Sugarite	repairs in design. Rehab electric pedestals at Pancho Villa. Rehabilitate	Project in			Renovation complete at Oasis State Park (OSP) old comfort			
113 20	5 6/30/2019	Legislative/Executive	Statewide	(Proj IDs 15-0480 & 15-1031)	GF	Y	1,000,000	593,208	66,549	406,792	Canyon State Park (SCSP).	water treatment system at Oasis.	Construction	281,607		station. Funds obligated and being expended.	G	G	G
114 20	6 6/30/2020	Logislativo/Executivo	Statowida	Oil Conservation District Office Artesia (Proj ID 16A2236)	STB	v	1.000.000				Project reauthorized during the 2017 legislative session to the General Services Department (GSD).	Project to GSD.	Appropriated			Project was reauthorized to GSD during the 2017 legislative session.			
114 20	0/30/2020	Legislative/Executive	Statewide	On Conservation District Onice Artesia (Proj 10 10A2230)	516		1,000,000	-	-	1,000,000	Procurement in place for the purchase		Purchase			Session.			
115 20	6 6/30/2018	Legislative/Executive	Statewide	Agency Wide Vehicle Replacement (Proj ID 16A2237)	STB	Y	500,000	234,002	197,385	265,998	of (7) emergency vehicles.	vehicles by April 30, 2017.	Complete	263,915	6/30/2017	Funds obligated, will be expended upon delivery.	G	N/A	G
116 20	6 6/30/2020	Legislative/Executive	Statewide	Pecos Canyon State Park (Proj ID 16A2239)	STB	Y	250,000	-	-	250,000	Drafting MOA with NMDGF.	Design capital improvements to undertake upon execution of MOA.	Project in Planning			Inter-agency work in process.	G	Y	
												Repairing plumbing at staff residence at Bottomless. Construct new							
117 20	6 6/30/2020	Legislative/Executive	Statewide	State Park Water/Wastewater Infrastructure (Proj ID 16A2240)	STB	Y	250,000	132,545	61,750	117,455	Rehabilitated wastewater collection system at Bluewater.	wastewater treatment system at Bluewater.	Project in Planning	117,454		Funds obligated and being expended on several water and wastewater project at larger parks.	G	G	G
												Project work plans are being				State Forestry has identified 8 projects in collaboration with NMDGF. EMNRD is awaiting agreeable work plans that may			
118 20	6 6/30/2020	Legislative/Executive	Statewide	Watershed Restoration and Community Wildfire Protection Statewide (Proj ID 16A2643)	WPF	N/A	2,500,000	99,000	-	2,401,000	One project for \$99,000 is 100% complete.	negotiated and significant activity is expected during Spring-Summer 2017.	Project in Design	694,760	6/30/2020	be used as match for the NMDGF federal Pitman Roberts Funds. One project is complete.	G	Y	ļ
119 120 <b>GA</b>	IE AND FISH	DEPARTMENT (GPF = Ga	me Protection F	- und, BIRF = Bond Interest Retirement Fund, HMF = Habitat Management I	Fund, TSF =	Trail Safety	Fund, SAGPF = Sikes Acco	ount of GPF, BEGPF =	Big Game Enhancem	nent Fund of GPF, WMA = W	ildlife Management Area, NEPA = Nationa	al Environmental Policy Act)							
121 20	3 6/30/2017	Legislative/Executive	Grant	Bear Canyon Dam Safety Rules Compliance (13-1929–\$76,887; 13-1930–\$550K)	BIRF HMF	N/A	626,887	550,000	550,000	76 997	Chose an alternative.	Select a design firm and start NEPA and design work.	Project in Design	76.887	6/30/2017	RFP in process for design phase.	G	Y	
121 20		Logisianve/Executive	Grafit	Seven Springs Hatchery Water Line Replacement	GPF	IW/A	020,007	550,000	550,000	10,007	so an anormanyo.	and doigh hollin		, 0,007	5,50/2011				
20 122 20	3 6/30/2017 4 6/30/2018	Legislative/Executive	Sandoval		BIRF HMF	N/A	1,341,812	412,781	105,536	929,031	Project bid and contract executed.	Complete construction.	Project in Construction	828,722	6/30/2017	In construction.	G	G	
20	3 6/30/2017			Rock Lake Warm Water Hatchery Construction (13-1929=\$482,262 and 13-1930=\$3,,315,854);	GPF								Project in						
123 20	4 6/30/2018	Legislative/Executive	Guadalupe	Pipeline (14-2161=\$250K); Education Center (14-2163=\$150K)	BIRF	N/A	4,198,116	3,706,752	361,743		Project construction at 75%. Arch completed, NEPA study	Project completion May 1st 2017.	Construction	425,510	6/30/2017	Construction ongoing.	G	G	G
124 20	3 6/30/2017	Legislative/Executive	Bernalillo	Northwest Area Office - New (13-1930=\$1,441,848 and 15-1048=\$4.5M)	GPF	N/A	5,941,848	3,319,136	334,852	2,622,712	contracted and design started for NW	Develop grant for NW Office construction.	Project in Design	527,117	6/30/2017	Grant in place and design underway for NW Area Office.	G	Y	
125 20	4 6/30/2018	Legislative/Executive	Rio Arriba	Laguna Del Campo Lake - Dam Safety Rules Compliance (Proj ID 14-2162=\$350K; 14-2160=\$150K)	GPF BIRF	N/A	500,000	89,533	-	410,467	Alternative study was completed.	Complete RFP for design.	Project in Design		6/30/2018	Acquire approval for alternative and develop grant.	G	Y	
											- · ·	-				Funds were encumbered for two projects that are held up			
											Majority of the construction has been completed to construct a 200 yard		Project in			because of the Bureau of Land Management Recreational and Public Purpose act process. Those funds were re-allocated to			
126 20	4 6/30/2018	Legislative/Executive	Statewide	Shooting Ranges (14-2166=\$250K and 16A2627=\$250K) Comanche Creek Fish Migration Barrier	GPF GPF	N/A	500,000	488,223	357,620	11,777	primitive shooting range.	Project completion.	Construction Project in	11,777	6/30/2018	the Tres Piedras WMA Primitive Shooting range.	G	G	G
127 20	4 6/30/2018	Legislative/Executive	Taos	(Proj ID 14-2168=\$200K; 14-2167=\$300K)	HMF	N/A	500,000	487,634	137,112	12,366	Project substantially complete.	Complete project.	Construction	542	6/30/2018	Construction ongoing.	G	G	G

										Ma	arch 2017			-			-		
1 1	C G Pi	D roject on schedule	E R	F No activity or bonds not sold	G B	H I Appropriation expended	or project of	J complete	K	L	М	N	0	Р	Q	R	S	Т	U
2		ehind schedule	Х	Additional funds needed						-						1		Progress Rating	,
	<b>.</b> .														Estimated		Bond Sold		Construction
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Appropr Sold Amou		Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
		•							•				Various Projects						
128 2015	6/30/2019	Legislative/Executive	Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration (15-1047)	BIRF	N/A	500.000	371.476		128.524	Progress in compliance and design	Bid next project and execute construction contract.	Planning/ Construction	8,200	6/30/2019	Multiple projects; Mimbres Project complete; design and compliance ongoing for additional projects.	G	G	6
120 2010	0/00/2010	Legislative/Lxecutive	Otatewide	Wildlife, Fishenes, and Ripanar Habitat Restoration (19-1047)	Dirti	N/A	000,000	0/1,4/0		120,024	, work.	construction contract.	Construction	0,200	0/00/2013	compliance origing for additional projects.	<u> </u>	<u> </u>	J J
																Multiple Projects; Los Pinos Project Complete. Wildlife and			
																watershed restoration projects have been selected across the state of New Mexico. Remaining funds planned for projects			
											30% designs completed and	Complete designs and compliance;	Multiple Projects -			with completion dates expected in FY17 or FY18 depending			
129 2015	6/30/2019	Legislative/Executive	Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration (15-1050)	GPF	N/A	2,000,000	1,059,761	167,155	940,239	e compliance initiated.	prepare for bid.	Various Phases	658,156	6/30/2019	on weather patterns in the winter/spring of 2017.	G	G	G
130 2015	6/30/2019	Legislative/Executive	Statewide	Dam Safety Rules Compliance (Proj IDs 15-1046=\$200K and 15-1049= \$1.8M)	GPF BIRF	N/A	2.000.000	189.155	135.449	1.810.845	Repaired Clayton Lake operator, stem and gate.	<ul> <li>Complete engineering to repair Clayton Lakes downstream outfall.</li> </ul>	Project in Construction	128.264	6/30/2019	Dam Safety improvements underway.	G	G	Y
100 - 01		Eogloidario, Excodario	Clatomac				,,	,	100,110	1,010,010	Developed and received approved						Ŭ	Ŭ	
	0/00/0000		<b>a</b>		0.05					1 000 000	grant and went out with RFP for	Start design and complete Arch and			0/00/0000				
131 2016	6/30/2020	Legislative/Executive	Statewide	Dam Safety Rules Compliance Statewide (Proj ID 16A2626)	GPF	N/A	,000,000	-	-	4,000,000	design.	NEPA . Continue the design and NEPA work.	Project in Design	-	6/30/2020	Awaiting Bear Canyon Design.	G	G	
											NEPA study contracted and design	Anticipate project will bid in Q3.							
132 2016	6/30/2020	Legislative/Executive	Statewide	Northwest Area and Roswell Area Office (Proj ID 16A2625)	GPF	N/A	,500,000	-		4 500 000	started for NW office, engaged with Roswell to evaluate land offer.	Continue to work on Roswell land offer with City.	Project in Design	-	6/30/2020	Albuquerque project in design. Roswell in land acquisition	G	G	
102 2010	0,00,2020	Eogloidario, Excodario	Clatomac		011		,000,000			1,000,000		mar ony.	r reject in Booign		0/00/2020	The NM Habitat Stamp Program has allocated funding to work	Ŭ	Ŭ	
												Lief of funde are ensumbered and will				with the US Forest Service, the Bureau of Land Management, and Citizen Advisors selected by the NM State Game			
				Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Proj								Half of funds are encumbered and will be spent in FY17. Project will be	Project in			Commission, to restore important wildlife habitats throughout			
133 2016	6/30/2020	Legislative/Executive	Statewide	ID 16A2629)	SAGPF	N/A	,000,000	22,500	22,500	977,500	Projects have been prioritized for FY1		Construction	505,516	6/30/2018		G	G	G
																The Department has entered into a collaborative effort with the			
																Lincoln National Forest to begin the process of gaining			
				Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Proj							An MOU and project agreement were initiated to define roles and		Project in			regulatory compliance for the restoration of approximately 125,000 of important wildlife habitat in the southern			
134 2016	6/30/2020	Legislative/Executive	Statewide		BEGPF	N/A	500,000	-	-	500,000		Begin the process of hiring contractors.	Planning	-	6/30/2020		G	G	
																Non-Federal Portion The Department place to restore 100			
																Non-Federal Portion The Department plans to restore 100 acres of wetlands for migrating waterfowl on the William S.			
											Engineering from hours hours	al Desingering desire in a diff. A di				Huey Wildlife Management Area near Artesia. Plans also call			
				Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Proj							Engineering firms have been contacte to provide preliminary estimates for	ed Engineering design is anticipated by the end of FY17. Project				for the development of an auto tour loop on the property to facilitate access for hunters and other wildlife-associated			
135 2016	6/30/2020	Legislative/Executive	Statewide		HMF	N/A	500,000	-	-	500,000	) design services.	implementation will occur in FY18.	Multiple Phases	-	6/30/2020	recreationists. The project is the conceptual stage.	G	G	
											The mast cooperative agreement was								
											created and signed by DGF director and the BLM State Director for								
				Off-Highway Vehicle (OHV) Recreation Parks Statewide (Proj ID							expanding the BLM Glade in		Project in			Procurement is working on getting funding to BLM for Glade			
136 2016	6/30/2020	Legislative/Executive	Statewide	16A2631)	TSF	N/A	600,000	400,000	400,000	200,000	) Farmington.	To start project May 1, 2017.	Planning	-	6/30/2020	project.	G	G	
138 GEN	ERAL SERVICE	S DEPARTMENT																	
139 201	6/30/2019	Legislative/Executive	Bernalillo	YDDC Visitor Center and Warehouse (Proj ID 15-0179)	STB	Y	,400,000	207,065	77,049	1,192,935	5 Completed 50% construction.	Complete 75% of construction.	Project in Construction	754,643	6/30/2017	Construction in process and on schedule.	G	G	G
										1,102,000				. 5 1,0 10		CYFD statewide used to fund multiple projects both design			
140 204	6/30/2017	Legislative/Executive	Bernalillo Dona Ana	CYFD - Infrastructure Improvements at Facilities Proj #A131230	STB	Y	2.000.000	1.535.204	42.948	AGA 700	Completed 32 projects: 14 YDDC, 17 JP Taylor, 1 Eagles Nest.	Complete 4 projects: 3-YDDC, 1- JPTC.	Project in Construction	42.716	6/30/2017	and construction. Currently 4 projects in process: 3-YDDC, 1- JPTC.	6	6	6
140 2013	0/30/2017	Legislative/Executive	Dona And	CYFD - Camino Nuevo Rec Bldg & JP Taylor Roofs & HVAC	010		.,300,000	1,000,204	42,948	404,796	, o. rayior, i Lagico Neol.	Complete construction on Camino	Project in	+∠,/ 10	0,00/2017	JP Taylor project complete, design of Camino Nuevo roofs in			0
141 2015	6/30/2019	Legislative/Executive	Bernalillo	(Proj ID 15-0185)	STB	Y	,000,000	308,567	-	691,433	3 Completed JP Taylor projects.	Nuevo roofs.	Construction	23,941	6/30/2017	process.	G	G	Y
				CYFD - Child Wellness Center Furnish, Fixtures, & Equip (Proj ID							Certified bonds and established								
142 2016	6/30/2018	Legislative/Executive	Bernalillo	16A2005)	STB	Y	500,000	5,000	5,000	495,000		Begin projects.	Project Planning		6/30/2018	Project planning in process.	G	R	
143 2016	6/30/2020	Legislative/Executive	Bernalillo	YDDC Camino Nuevo Improvements (Proj ID 16A2006)	STB	Y	280,000	2,800	-	277,200	) Completed 2 projects.	Complete 1 project.	Project in Construction	41,852	6/30/2017	1 project in process.	G	G	G
													Project in						
144 2016	6/30/2020	Legislative/Executive	Bernalillo	YDDC Facility Renovations (Proj ID 16A2007)	STB	Y	750,000	12,293	4,793	737,707	7 Initiated 1 project.	Complete 1 project.	Construction	51,133	6/30/2020	1 project in process.	G	Y	
							Γ	Т											
145 2016	6/30/2020	Legislative/Executive	Bernalillo	YDDC Residential Cottage Improvements (Proj ID 16A2008)	STB	Y	190,000	1,900	-	188,100	Appropriation budgeted.	Begin projects.	Project Planning		6/30/2020	Project in planning.	G	Y	
				CYFD - Eagle Nest Reintegration Center Improvements	I T		Т	T					Project in						
146 2016	6/30/2020	Legislative/Executive	Colfax	(Proj ID 16A2010)	STB	Y	85,000	-	-	85,000	PO and contract issued to contractor.	Complete construction.	Construction	39,077	6/30/2018	Construction in process and on schedule.	G	G	
													Substantial						
147 2014	6/30/2020	Legislative/Executive	Dona Ana	CYFD - John Paul Taylor HVAC Replacement (Proj ID 16A2011)	STB	Y	400.000	12.000	12.000	388,000	) Completed construction.	Await final billing to close out project.	Completion - Closeout	203.179	6/30/2018	Project is complete.	G	G	
2010		g.c. auto, Excounte				•		12,000	12,000	000,000			2.000000	200,170	0.00,2010				
148 2016	6/30/2020	Legislative/Executive	Valencia	CYFD - Henry Perea Building Improvements (Proj ID 16A2018)	STB	Y	85,000	-	-	85,000	Budgeted appropriation.	Begin project planning.	Project Planning	0	6/30/2020	Waiting on reauth bill for language change to be approved.	G	Y	
				DOH - Facility Patient Health & Safety at NMBHI in Las Vegas									Project in						
149 2011	6/30/2016	Legislative/Executive	San Miguel	(Proj ID A111285 to 16A4076)	STB	Y	,000,000	1,257,604	-	1,742,396	6 Completed 2 projects.	Complete remaining 3 projects.	Construction	1,197,359	6/30/2018	3 projects in construction.	G	G	G
																The initial building is substantially samplets A shares a large			
				DOH - NM Veterans' Home Alzheimer's Skilled Nursing Unit	Cig Tax							To complete all work including the				The initial building is substantially complete. A change order is pending for additional work. Also there is additional work to be			
	0/00/2001	La statuet de la companya	<u>c</u> :	Proj # A076051 to 13-1143-CLOSED; A083019 to 14-2300 then	Rev Bonds	<u>,</u>	500 000				To have the building substantially	nurses call and fixtures, furniture and	Project in		0/00/07	performed by other contractors including the nurses call			
150 2014	6/30/2016	Legislative/Executive	Sierra	A4090; A111288 to 12-1653 then 16A4091	& STB	<u> </u>	2,500,000	11,400,678	1,904,234	1,099,322	2 complete.	equipment.	Construction	1,086,690	6/30/2018	system, and fixtures furniture and equipment.	G	G	G
				DOH - Patient Health & Safety Upgrades Statewide									Project in						
151 2012	6/30/2016	Legislative/Executive	San Miguel	(including NMBHI-Meadows LTC) (Proj ID A121275 to 16A4077)	STB	Y	,700,000	4,154,831	-	545,169	O Completed 2 projects.	Complete 6 projects.	Construction	286,899	6/30/2018	6 projects in construction.	G	G	G
					T			Т											
152 2013	6/30/2017	Legislative/Event	San Minur	Behavioral Health Institute at LV (Meadows Long-Term Care Facility) Site Prep Work for Phase 3 (Proj ID A131239 to 16A4078)	STB	v	.100.000	1.838.505		004 405	5 Completed 88% design.	Complete construction docs for bidding.	Project in Design	_	6/20/2010	Design in process.	-	v	
152 2013	0/30/2017	Legisidlive/EXecutive	Jan wiguel	010 1 100 WOR 101 1 11000 3 (FT0) ID A 131238 10 10A4070)	310	<u> </u>	., 100,000	1,030,905	-	261,495	, completed of // design.	orduniy.	i ioject in Design	U	0/30/2016				
153 201	6/30/2019	Legislative/Executive	San Miquel	DOH - NMBHI - Meadow Long-Term Care Ph. 3 (Proj ID 15-0190)	STB	Y 1	,000,000	1,245,120	505,677	14.754.880	) Completed 88% of design.	Bid for construction.	Project in Design	419.505	6/30/2018	Design in process.	G	Y	
	0.00/2010	g.c. auto, Excoulive	guor					.,_ 10,120	630,017	. +,70+,000	,		.,			DOH statewide used to fund multiple projects both design and			
	6/20/2017	Legisle the /E	Olerton	DOLL Devices Likelik & Orfets Users des Ories 11 D. 1994 (Corres	OTO	×	000 000	0.001.01			Completed 20 projects: 1-SATC, 10-	Complete 6 projects: 1 NMBHI, 3	Project in	4 505 455	0/00/00/7	construction. Currently working on 6 projects: 1 NMBHI, 3			
154 2013	6/30/2017	Legislative/Executive	Statewide	DOH - Patient Health & Safety Upgrades Statewide Proj #A131235	STB	Y	,000,000	2,394,911	-	1,605,089	FBMC, 3-LLC, 3-NMSVH, 3-NMBHI	FBMC, 1 NMVH, 1 Sequoyah	Construction	1,567,403	6/30/2017	FBMC, 1 NMVH, 1 Sequoyah	G	G	G
				DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah									Project in			DOH statewide used to fund multiple projects both design and			
155 2013	6/30/2017	Legislative/Executive	Statewide	Proj #A131236	STB	Y	,500,000	857,648	79,482	642,352	2 Completed 3 projects.	Complete 6 remaining projects.	Construction	857,648	6/30/2017	construction. Currently 6 NMBHI projects in process.	G	G	G
											Assessed building and finalized a plan to complete all repairs before funds		Project in						
156 2013	6/30/2017	Legislative/Executive	Bernalillo	DOH - State Scientific Lab Building Repairs Proj #A131228	STB	Y	,000,000	1,664,225	9,154	1,335,775		Complete all building repairs and close out project.	Project in Construction	92,959	6/30/2017	Multiple building repairs are currently being worked on.	G	G	G
	1															DOH Statewide used to fund multiple projects. 6 projects in			
157 2014	6/30/2019	Legislative/Executive	Statewide	DOH - Behavioral Health Institute and Facilities Statewide Patient Health & Safety Upgrades (Proj ID 15-0189)	STB	Y	,200,000	69,666		1 120 224	Completed 1 project at NM Rehab.		Project in Construction	84.751	6/30/2019	process: 1 Ft Bayard, 2 NM Rehab, 1 NMBHI, 1 NMVH Alzheimer, 1 LLC	G	G	G
157 201									-			1							
158 2016	6/30/2020	Legislative/Executive	San Miguel	DOH - NMBHI - Meadow Long-Term Care Ph. 3 (Proj ID 16A2012)	STB	Y	,000,000	50,000	-	4,950,000	Completed 88% of design.	Bid for construction.	Project in Design	454,641	6/30/2020	Currently in design.	G	Y	

								(Appropriations 2 Mai	rch 2017								
ВС	D	E	F	G	НІ	J	К	L	M	N	0	Р	Q	R	S	Т	U
1 G 2 Y	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriation expended or project	ct complete										Progress Rating	
Reversion	Sponsor	County	Project Description	Funding Source	Bonds Appropriation Sold Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreemen RFP	t Plan / Design	Construction Renovation Other
159 2016 6/30/2020	Legislative/Executive	Statewide	DOH - Patient Health & Safety Upgrades Statewide (Proj ID 16A2013)	STB	Y 1,500,000	2,245	2,245		Started 5 projects.	Complete 5 projects.	Project in Construction	315,633	6/30/2020	Fund used for multiple projects at DOH Facilities Statewide currently 5 projects in process: 3 NMBHI, 1 NMSL, 1 SAT	G	G	Y
160 2015 6/30/2017	Legislative/Executive	Dona Ana	Santa Teresa Port of Entry (Reauth 13-1115 to 15-1124; Closed Proj IDs 14-2273 - 14-2276)	STB	Y 6,519,006	6,231,466	50,173	287,540	Completed 90%.	Complete project and close out.	Project in Construction	59,251	6/30/2017	Construction in process 90% complete.	G	G	G
161 2013 6/30/2017	Legislative/Executive	Rio Arriba	DPS - Espanola State Police District Office Proj #A131237	STB	Y 3,500,000	112,000	35,000	3,388,000	Received approved contract and purchase order for construction.	Complete rough grading, utility installation and foundation installation.	Project in Construction	2,942,505	6/30/2017	Notice to proceed for construction was issued to R&M Construction on Feb. 28, 2017.	G	G	G
162 2015 6/30/2019	Legislative/Executive	Chaves	DPS - Roswell State Police District Office Renovate (Proj ID 15-1053)	OSF	N/A 1,000,000	30,000	30,000	970,000	Completed schematic design.	Complete design documents.	Project in Design	182,741	6/30/2018	Schematic design review.	G	Y	<b></b>
163 2015 6/30/2019	Legislative/Executive	Santa Fe	DPS - Firing Range Complex & Land Purchase (Proj IDs 15-0191 & 15-1038)	STB CBRF	Y 2,000,000	38,229	-		Completed appraisal.	Complete purchase.	Purchase in Process - Ad/Bid	7,670		Purchase agreement has been signed and submitted to SBOF for 3/21/2017 meeting.	G	N/A	Y
164 2016 6/30/2020	Legislative/Executive	Chaves	DPS - Roswell State Police District Office (Proj ID 16A2009)	STB	Y 1,500,000	15,000	-	1,485,000	Completed Schematic Design.	Complete Design Documents.	Project in Design		6/30/2018	Schematic Design Review.	G	Y	
165 2016 6/30/2020	Legislative/Executive	Santa Fe	DPS - Evidence Center and Crime Lab Plan & Design (Proj ID 16A2014)	STB	Y 500,000	5,000	-	495,000	Held for bond election for funding. Completed Draft Construction	Request RFP for A/E. Complete Bidding Period and Start	Project Planning		6/30/2017	Assign PM and develop expanded scope.	G	Y	
166 2016 6/30/2020	Legislative/Executive	Curry	DPS - Texico Port of Entry Relocation (Proj ID 16A2016)	STB	Y 2,000,000	132,192	112,192	1,867,808	Documents.	Contractor Procurement.	Project in Design	72,820	6/30/2018	Final Review of Construction Documents.	G	G	4
167 2016 6/30/2020	Legislative/Executive	Santa Fe	DPS - Evidence Center and Crime Lab Construction (Proj ID 16A5145)	GOB	N 7,000,000	-	-	7,000,000			Appropriated			Awaiting bond sale.	R		
168 2011 6/30/2016	Legislative/Executive	Dona Ana, Valencia	SNMCF & CNMCF Kitchen Remodel (Proi #A111281 to 16A4058)	STB	Y 2.900.000	1.671.753	132,669	1 228 247	Completed 90% of construction.	Complete construction and close out project.	Project in Construction	1 228 248	6/30/2018	Construction is ongoing.	G	G	
169 2013 6/30/2017	Legislative/Executive	Cibola	CNM & WNM Correctional Facilities - HVAC/Infrastructure Upgrades Proj # A131233		Y 4,800,000		10,689		Completed 3 projects: 2-WNMCF 1- CNMCF.	Complete 1 WNMCF project.	Project in Construction			Corrections statewide used to fund multiple projects both design and construction. 1 WNMCF.	G	G	G
2013 6/30/2017 170 2014 6/30/2018	Legislative/Executive	Statewide	Correctional Facility Repairs Statewide Proj #A131242 & #A141336	STB	Y 5.500.000	5.457.522	185.981	42.478	Completed 64 projects.	Complete remaining 5 projects.	Project in Construction	348.831	6/30/2017	Corrections statewide used to fund multiple projects both design and construction. Currently 5 projects in process.	G	G	G
171 2015 6/30/2019			Correctional Facilities Renovation & Security Upgrades (Proj IDs 15-0193,15-1057)	STB OSF	Y 6,000,000				Completed 2 projects.	Complete 6 projects.	Project in Construction	483,554		Corrections statewide used to fund multiple projects both design and construction. Currently 6 projects in process: 3 WNMCF, 1 SNMCF, 1 CNMCF, 1 Pavilions.	G	G	G
172 2016 6/30/2020	Legislative/Executive		Correctional Facilities Renovation & Security Upgrades Statewide (Proj ID 16A2015)	STB	Y 7.000.000				Completed 1 project.	Complete 7 projects.	Project in Construction	3.698.568		NMCD Statewide used to fund multiple projects, both design and construction. Currently 7 projects in process: 2-WNMCF, 4-CNMCF, 1-SNMCF.	G	G	G
172 2018 0/30/2020 No 2009 Reversion 173 2014 Date	Legislative/Executive		Executive Office Building Proj #A093720 (2014 Reauth)	GRT	N/A 1.000.000			345.565			Project in Design	195,240	0,00,2020	RFP for Design/Build specs. New discussions with City on Historic Preservation criteria on 9/10/14. Awaiting Reauth. from DFA. Last update to CPMS 6/15/2015.	6		
2013 6/30/2017 174 2015 6/30/2019	Legislative/Executive		Dept Workforce Solutions - TIWA Building Improvements #A131231 reauth to 15-1107 & 15-0181 (\$400K)	STB	Y 1,900,000	,	4,630		Design development.	Complete bidding for construction.	Project in Design	97,961	6/30/2017	Design in process.	G	Y	x
175 2014 6/30/2017	Legislative/Executive	Bernalillo	NMDA Tissue Digester Proj #A131229 Reauth to 14-2263	STB	Y 2,800,000	2,175,413	335,770	624,587	Completed 95% of construction.	Complete construction and commissioning.	Project in Construction	348,914	6/30/2017	Behind in construction due to hidden conditions waiting on approval of change order.	G	G	Y
176 2013 6/30/2017	Legislative/Executive	Grant	FMD - Ft. Bayard Medical Cntr - Decommission/Demolition Proj #A131232	STB	Y 4,300,000	4,161,578	113,265	138,422	Completed demolition.	Complete clean up.	Project in Construction	186,003	6/30/2017	Contract routing for clean up of interior structures.	G	G	G
177 2015 6/30/2019	Legislative/Executive	Statewide	FMD - Statewide Facility Renovations & Decommission/Demolition (Proj IDs 15-0194, 15-1072,15-1077)	STB OSF	Y 3,500,000	1,194,337	122,243	2,305,663	Completed 14 projects.	Complete 19 projects.	Project in Construction Substantial	1,590,681	6/30/2019	FMD Statewide used to fund multiple projects. Currently 19 projects in process. Final completion was certified on 10/7/16. Tenants took	G	G	G
178 2015 6/30/2018	Legislative/Executive	Valencia	Women's Transitional Living Facility (portion Reauth from 12-1281 to 15-1177)	STB	Y 1,500,000	1,379,117	51,998	120,883	Completed project.	Receive final billing and close out project.	Completion - Closeout	120,879	12/31/2016	possession of the buildings and site on 10/8/16. Project closeout documents have been delivered for review.	G	G	G
179 2016 6/30/2020 180	Legislative/Executive	Statewide	FMD - Statewide Facility Renovations & Decommission/Demolition (Proj ID 16A2017)	STB	Y 4,000,000	129,695	120,000	3,870,305	Completed 1 project.	Complete 4 projects.	Project in Construction	743,049	6/30/2020	FMD Statewide used to fund multiple projects. 4 projects in process.	G	G	G
181 HIGHER EDUCAT	ION DEPARTMENT																
182 2014 6/30/2018	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 14-1291)	GOB	Y 3,500,000	2,893,507	423,171	606,493	82% of the bond has been expended.	Continue to process draw requests for each institution.	Purchase in Process - Ad/Bid	3,500,000		Institutions are continuing to submit draw requests.	G	G	G
183 2016 6/30/2020	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 16A5112)	GOB	N 3,250,000	-	-	3,250,000			Appropriated			Awaiting bond sale.	R		
184 185 INSTITUTE OF AN	IERICAN INDIAN ARTS (I.	AIA)															
2013 186 2015 6/30/2017			Fitness & Wellness Facility - Plan & Design (Proj ID 13-1564 reauth to 15-1163)	STB	Y 500,000	457,843	58,102	42,157	Construction started, project continues to move forward.	80% of the exterior will be completed. 2nd half of the outside construction project started.	Project in Construction	0	6/30/2017	Foundation and utilities were in place. Majority of the block wall construction completed on the 1st half of the building. Steel beams for ceiling added.	G	G	G
			Multipurpose Fitness and Performing Arts Center							Keep the construction project on track and on time. 80% of the exterior will be completed and half of the outside	Project in			Construction is underway. Foundation and utilities are in place, block walls are started and start of the steel structure is			
187 2014 6/30/2018	Legislative/Executive	Santa Fe	Multipurpose Fitness and Performing Arts Center (Proj ID 14-1321) Multipurpose Fitness and Performing Arts Center	GOB	Y 2,000,000	456,314	311,390	1,543,686		completed. 2nd half of the outside construction project started.	Project in Construction	2,000,000	6/30/2018	place, block walls are started and start of the steel structure is in place. Project on target and block wall being completed.	G	G	G
188 2016 6/30/2020 189 190 LUNA COMMUNIT		Santa Fe	(Proj ID 16A5125)	GOB	N 2,000,000		-	2,000,000			Appropriated			Awaiting bond sale.	R		<u> </u>
	I GOLLEGE						<u> </u>							Final payment is still pending. NMHED and DFA are working			
<u>191</u> 2012 6/30/2016	Legislative/Executive	San Miquel	Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	Y 4,000,000	3,836,413	_	163.587	Issue with not being able to process final draw in SHARE.	Process final draw, request reversion from DFA, and remove project from CPMS.	Project Complete			on re-authorizing funds for the project. The balance was not used by Luna Community College due to Title V funding match not available.	G	G	в
192 2014 6/30/2018	Legislative/Executive	Colfax Guadalupe	Springer and Santa Rosa Campus Renovations (Proj ID 14-1299)	GOB	Y 1,380,000	320,579	_	1,059,421	Construction completed at Springer	Start construction at Santa Rosa campus.	Project in Construction	423,272		Project is under construction. Awaiting Notice of Obligation for additional work.	G	Y	Y
193 2016 6/30/2020	Legislative/Executive	San Miguel	Media Center Phase II (Proj ID 16A5124)	GOB	N 2,000,000	-	-	2,000,000			Appropriated			Awaiting bond sale.	R		
194 195 MESALANDS CO																	
2014 6/30/2018				GOB						Complete Building A, continue work on Building D, and fire alarms in all	Project in			Building A is approximately 98% complete and Building D is approximately 38% complete. Construction is underway and			
196 2015 6/30/2019 197 2016 6/30/2020	Legislative/Executive		Roof and Infrastructure Improvements (Proj IDs 14-1300 & 15-0963) Paving and Site Improvements (Proj ID 16A5122)	STB GOB	Y 1,950,000 N 2,000,000		858,254		Continue construction.	buildings. Continue work on Building D.	Construction Appropriated	1,876,976		the roof is approximately 35% percent complete. Awaiting bond sale.	G	G	G
198 199 MINERS' COLFAX	, , , , , , , , , , , , , , , , , , ,				_,			2,000,000			11.000000						
200 2014 6/30/2017		Colfax	MCMC Renovate Old Hospital for Behavioral Health (Proi ID 13-1932 Reauth to 14-2265)	MTF	N/A 3,200,000			3 200 000	Completed feasibility study and received reauthorization.	Continue to work to determine best model, funding sources, etc.	Project Planning			Continue to collaborate with other entities to determine best models for behavioral health. (No new update provided in CPMS for the guarter.)	6		
201 2014 6/30/2017	Ŭ		MCMC Radiology Equipment & Renovate (Proj ID 14-2170)	MTF	N/A 1,200,000			.,,	Purchased ultrasound machine.	Issue RFP for CT scanner.	Purchase in Progress			Purchased ultrasound machine, working on RFP for CT scanner. (No new update provided in CPMS for the quarter.)	G	Y	R

								Mar	ch 2017							
ВС	D	E F	G	Н	I	J	K	L	М	N	0 P	Q	R	S	Т	U
	Project on schedule	R No activity or bonds not sold	В	Appropriation e	expended or project	complete									Dreamens Deting	
2 Y I	Behind schedule	X Additional funds needed	Funding	Bonds	Appropriation	Total Amount	Expended in last				Amo	Estimated nt Project End		Bond Sold Grant Agreement	Progress Rating	Construction Renovation
3 Date	Sponsor	County Project Description	Source	Sold	Amount	Expended	quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase Obliga		Project Status	RFP	Plan / Design	Other
202 2015 6/30/2019	Legislative/Executive	Colfax MCMC Emergency Department Renovation (Proj ID 15-1060)	MTF	N/A	1,100,000	-		1,100,000	Established budget for the appropriation.	Begin researching the project to determine best course of action.	Project Planning		Currently budget is established for appropriation. (No new update provided in CPMS for the quarter.)	R		
203 2016 6/30/2020	Legislative/Executive	Colfax Alzheimer's Unit Courtyard (Proj ID 16A2632)	MTF	N/A	250,000	-		250,000			Appropriated		(No update provided in CPMS for the quarter.)	R		
204 2016 6/30/2020	Legislative/Executive	Colfax Cardiac Monitoring System (Proj ID 16A2633) Long Term Care Facility Electrical and Mechanical Upgrades	MTF	N/A	750,000	-	-	750,000			Appropriated		(No update provided in CPMS for the quarter.)	R		
205 2016 6/30/2020	Legislative/Executive	Colfax (Proj ID 16A2634)	MTF	N/A	1,000,000	-	-	1,000,000			Appropriated		(No update provided in CPMS for the quarter.)	R		
207 NAVAJO TECHNIC	AL UNIVERSITY															
									Construction completed, completed				Construction, equipment and furnishing complete. Processing			
208 2014 6/30/2018 209 2016 6/30/2020	Legislative/Executive	McKinley Multipurpose Wellness and Education Center (Proj ID 14-1319) McKinley Learning Innovation Center (Proj ID 16A5121)	GOB GOB	Y	2,000,000 850.000	2,000,000	1,980,000	- 850.000	equipment and furnishings.	Expending balance for AIPP.	Project Complete 2,00 Appropriated	0,000 3/31/2017	reimbursements. Awaiting bond sale.	B	В	В
210			000		000,000			000,000								
	-												13-1445: Project closed. 13-1450: Work has progressed to			
													the layout and construction of the new administration building			
	Legislative/Executive, Garcia MH, Larranaga,	Coming Real Regional Litility Authority (CRRIA)								13-1450: Continue construction.			with most of the work completed for the wastewater treatment <b>14-1727:</b> Project is out to bid with an opening of 3/15/17.			
2013 6/30/2017	Saavedra, Youngblood,	Camino Real Regional Utility Authority (CRRUA) Water and Wastewater System Infrastructure							13-1450: Construction started.	14-1727: Award a construction	Project in Design/	1	Funding is linked with a Grant from BECC/NAD Bank of at			
212 2014 6/30/2018		Dona Ana (Proj ID 13-1445=\$600K-Closed; 13-1450=\$3.2M; 14-1727=\$3.7M)	STB	Y	7,500,000	3,721,636	1,335,132	<u>3,778,</u> 364	14-1727: Project was sent to bid.	contract and start construction.		0,000	least \$8 million.	G	G	Y
													Work on Well 30 and 31 are generally completed and closeout			
		Comine Deal Destroy of Utility Anthonia (ODDUA) MUND							Pulsatential engraduation of 111 "	Autoral contracts for MUSE OA	Designation		documents are expected shortly. Bid results have been			
213 2014 6/30/2018	Legislative/Executive	Camino Real Regional Utility Authority (CRRUA) Well Replacement Dona Ana (Proj ID 14-1728)	STB	Y	1,750,000	-	_	1,750,000	Substantial completion met for Wells 30 and 31.	Award contracts for Wells 8A and 4, and start construction for both projects.	Project in Construction	1,494	submitted for the Well 8A rebid and the Well 4 bid. The total of both projects are under the total funding available.	G	Y	Y
			0.0		.,. 50,000		-	.,,,00,000								
		Chama Wastewater Treatment Plant	AGSF							Proceed with interior work; complete	Project in		Wet and frozen conditions have hampered some outside work			
214 2014 6/30/2018	Legislative/Executive	Rio Arriba (Proj IDs 14-1724 = \$7M STB; Closed Proj ID 14-2154 = \$1M AGSF)	STB	Y	8,000,000	6,255,052	1,661,634	1,744,948	Construction 65%.	structures as weather permits.	Construction 7,00	0,000	on metal buildings; work continues inside.	G	G	G
									Work is ongoing at Snake Tank Site							
2014		Alamogordo Desalinization System (Proj ID 15-1143; Closed Proj ID							and a bid has been accepted by NMED and NMFA for the Brackish Water	Start construction process.	Project in		Bid results were approved by NMED and NMFA on 3/9/17. Neither the pre-construction meeting nor the construction start			
215 2015 6/30/2018	Legislative/Executive		STB	Y	4,000,000	152,957	-	3,847,043	Treatment Facility.	Construction to last 485 days.		1,359	date has been set.	G	G	
													Six projects were selected through RFP: La Jara Creek, Valles			
													Caldera National Preserve, Holy Ghost Sawmill/Foreman			
													Creeks, Valle de Oro National Wildlife Refuge, Animas River,			
													and Gila River. Contractual agreement were executed for 12			
									Contracts were executed for three	Start design phase for new contracts.	Multiple Projects in Planning,		separate projects in April 2015. Each project is proceeding according to a contractual timeline. Six projects are in the			
2014 6/30/2018		River Stewardship & Restoration	STB						projects an construction started on	Continued construction or closeout	Design, and		construction phase, five projects are in the substantial			
216 2015 6/30/2019	Legislative/Executive	Statewide (Proj IDs 14-1706, 15-1086, 15-1069)	OSF	Y	3,300,000	1,785,949	177,473	1,514,051	several projects.	monitoring on all projects.	Construction 2,29	5,872	completion phase, and one project is closed.	G	G	Y
													14-1624: Mainline sewer installation is complete. Contractor is			
										14-1624: Complete the last sewage			installing sewer services. The City has yet to ask for			
2014 6/30/2018	Legislative/Executive, Archuleta, Martinez R.,	Las Cruces Septic System Remediation								collection project and closeout grant. 15 0501: Determine if funds have been	Project in Design/		reimbursement for the Salopek Phase II project. <b>15-0501:</b> Bidding documents were approved on 2/17/17. Funds were			
217 2015 6/30/2019	Soules	Dona Ana (Proj IDs 14-1624 & 15-0501)	STB	Y	2,420,000	1,058,030	364,751	1,361,970	<b>15-0501:</b> Project approved for bidding.			9,794	frozen pending Legislative budget decision.	G	G	R
											Substantial					
218 2014 6/30/2018	Legislative/Executive	Dona Ana Las Cruces Water System & Wells (Proj ID 14-1737)	STB	v	2.000.000	1,569,967		430.033	Wells 29/31/32 are complete.	Closeout well project and grant.	Completion - Closeout 2,00	0.000	Waiting on final reimbursement request and closeout documents from City to closeout grant.	G	G	G
2014 0/30/2010	Legislative/Executive,	Pecos/Rincon Rd-NM 63 Water and WW System & Lift Station	010		2,000,000	1,009,907		430,033	Design and ROW acquisition in	Closeout weil project and grant.	0.036001 2,00	5,000	Design of water and sewer lines and acquisition of ROW in	Ŭ	J. J	9
219 2015 6/30/2018		San Miguel (Proj ID 14-1685 reauth to 15-1154)	STB	Y	1,995,000	133,626	18,113	1,861,374		Complete design and ROW acquisition.	Project in Design 26	0,806	progress.	G	Y	
	Le sieletine (Ersenstine								Reauthorized project approved by	<b>T</b>			Deschales will as to example a March 00rd and then			
220 2014 6/30/2018	Legislative/Executive, Sanchez M	Los Lunas Wastewater Treatment Expansion (Proj ID 14-1723 to Valencia 16A4098)	STB	Y	1,900,000	1,747,857	-	152,143	NMSBOF. Grant agreement mailed to community.	agreement.	Budgeted		Resolution will go to council on March 23rd and then community will send in grant agreement package.	Y		
		Rio Arriba Santa Cruz Water Association Water System Improvements									Project in					, i
221 2014 6/30/2018	Legislative/Executive	Santa Fe (Proj ID 14-1743)	STB	Y	1,600,000	551,922	435,283	1,048,078	Construction in progress.	Continue construction. Submit draft PER for NMED	Construction 1,42	4,074	Construction in progress.	G	G	Y
	Legislative/Executive,		075	v					Continue work on PER and	Construction Programs Bureau (CPB)	Desired D'	700	PER and Hydrogeological Study in progress. Draft to be			
222 2014 6/30/2018	Campos P	Colfax Maxwell Water Well (Proj ID 14-1610)	STB	Υ I	1,000,000	59,861	46,259	940,139	hydrogeological study.	review.	Project Planning	9,780	submitted end of April.	G	Y	
													8 projects were selected through RFP procurement: San Antonio Creek in Jemez Mtns, Gallinas River in Las Vegas,			
													Rio Ruidoso, Rio Grande at Pueblo of Santa Ana, Upper Rio			
													San Antonio near Tres Piedras, Galisteo Creek, Red River at			
223 2016 6/30/2020	Legislative/Executive	Statewide River Stewardship & Restoration Statewide (Proj ID 16A2644)	WPF	N/A	1,500,000	-	-	1,500,000	Contracts were executed for 8 projects.		Project in Design 99	0,471 6/30/2020		G		
		Flora Vista MDWA Wastewater System Construction (Proj ID								To become ready to proceed for certification at the next bond sale which			As per questionnaire, community not ready to proceed. Bonds not sold in December 2016 sale. DFA issued capital outlay			
224 2016 6/30/2020	Legislative		STB	N	3,000,000	-	-	3,000,000	Completed Bond Questionnaire.	is to be determined.	Appropriated		freeze memo effective 1/23/17.	R		
225 226 NEW MEXICO FINA	NCE AUTHORITY		<u>                                     </u>				<u> </u>									<u> </u>
													25 initial grants approved, 2 grants were declined (Village of			
													Milan - \$759,535 and Wagon Mound - \$170,500) and Santa			
													Fe County - La Bajada did not meet readiness to proceed deadline and returned funding (\$200,000). The remaining 22			
													grants have secured contracts. 21 projects fully expended.			
											Multiple Projects		Remaining one project is expected to be completed by June			
									All but one project have certified complete. 2 projects completed in		in Planning, Design, and		2017. Balance from cancelled projects re-awarded in the 2014 cycle.			
227 2012 6/30/2016	Statutorily Earmarked	Statewide Water Project Fund - Statutory 10% of STB	STB	Y	26,795,507	26,732,407	2,142,774	63,100		Anticipating 1 project to be completed.	Construction		(See Attachment D for list of projects)	G	G	G
													30 initial grants approved 2 optition dealiged funding (Discover			
													39 initial grants approved, 2 entities declined funding (Blanco MDWCA \$162,735 and San Jon \$1,313,605) and Hatch did			
													not meet readiness to proceed deadline and returned funding			
													(\$416,855). From the cancelled projects, 4 new awards were			
											Multiple Projects		approved. All 36 projects have secured contracts and projects are moving forward and submitting expenditures - 28 projects			
											in Planning,		fully expended. Balance from cancelled projects re-awarded in			
000 0040 0/00/004-	Chalude - 1 - E -	Statewide Water Desired Fund - Other 400/ -COTD	OTE		00.000 50-	05 053 3	F 440 070	4 000 =	Projects continue to draw down. Five	Continue project draw d	Design, and		the 2014 cycle.			
228 2013 6/30/2017	Statutorily Earmarked	Statewide Water Project Fund - Statutory 10% of STB	STB	Ϋ́	36,938,535	35,857,797	5,448,870	1,080,738	projects certified complete.	Continue project draw downs.	Construction	1	(See Attachment D for list of projects)	G	G	G

вс	D	E	F	G	Н		J	к	Mar	ch 2017 M	N	0	P O	R	S	т	U
1 G 2 Y	Project on schedule Behind schedule	R	No activity or bonds not sold Additional funds needed	B	Appropria	tion expended or project c	omplete	K	<u> </u>	IVI	, A		1 3	N N	0	Progress Rating	0
Reversion				Funding		Appropriation	Total Amount	Expended in last					Amount Project End		Bond Sold Grant Agreement		Construction Renovation
3 Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase Multiple Projects in Planning, Design, and	Obligated Date	Project Status 24 projects were awarded; funding returned from 2 projects that could not meet readiness to proceed deadline (\$1,101,065). 14 projects fully expended. City of Las Vegas reduced their award from \$4M to \$1,370,960 (rescinded funds may be reallocated) Balance of returned funds used to contribute to the \$6M set-aside per SB1 in the 2015 Legislative special session.	RFP	Plan / Design	Other
229 2014 6/30/2018	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	33,048,300	23,721,266	3,226,863	9,327,034	projects continue to draw down. All but one project (Eastern NM WUA)	Continue project draw downs.	Construction Multiple Projects		(See Attachment D for list of projects) 30 projects awarded, all have secured the funding agreement	G	G	Y
230 2015 6/30/2019	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	32,401,573	12,651,932	3,792,013	19,749,641	has secured funding and continue to draw down; one project has certified complete.	Continue project drawdowns.	in Planning, Design, and Construction		except one entity (Eastern NM WUA) is pending closing. Four projects have certified completion. (See Attachment D for list of projects)	G	Y	Y
231 2016 6/30/2020	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	13,407,324	648,435	646,159		21 projects were awarded; 16 have secured their funding; 3 are scheduled to secure funding in April and two will request extensions to submit RTP items at the WTB meeting in April.	Anticipating all projects will secure funding. Continue project drawdowns.	Securing of funds; Multiple Projects in Planning, Design, and Construction		21 projects awarded; Two projects will be requesting readiness to proceed (RTP) extensions: Acequia de la Isla and ENMWUA; sixteen projects have secured funding, three more are scheduled for closing in next quarter. (See Attachment D for list of projects)	G		
232 2012 6/30/2016	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	13,207,965	12,815,556	39,616		One open project remains. Rescinded balance of \$406,000 recertified for 2015 project to Garfield MDWCA as part of the \$2 million set-aside per SB1 in the 2015 Legislative special session.	Continue project drawdowns.	Multiple Projects in Planning, Design, and Construction		39 grants/loans secured funding agreements. 38 projects completed. \$406,000 as part of the \$2M set-aside (SB1) was recertified and allocated to 2015 project-Garfield MDWCA. (See Attachment E for list of projects)	G	G	G
233 2013 6/30/2017	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	16,640,461	14,656,794	960,395	1,983,667	Six projects certified complete. Projects continue to be drawn down.	Continue project drawdowns.	Multiple Projects in Planning, Design, and Construction		37 projects approved, 23 projects completed. Dona Ana County rescinded award that may be reawarded in 2017 cycle. All entities are on target to complete projects timely. (See Attachment E for list of projects)	G	G	G
234 2014 6/30/2018	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	14,235,640	7,288,121	1,531,124		4 projects certified complete. Rescinded amount(s): \$360,032 was awarded to DAMDWCA 2015 projects per CIF policy and \$1,155,736 recertified for 2015 projects: Dona Ana MADWCA-\$25,024; Carfield MDWCA- \$704,712; Silver City (2)-\$426,000 as part of contributed to the \$2 million set- aside per SB1 in the 2015 Legislative special session.	Continue project drawdowns.	Multiple Projects in Planning, Design, and Construction		38 projects approved, San Antonio MDWCA declined funds will go to Dona Ana MDMCA; 12 projects certified complete. \$1,156,736 as part of the \$2M set-aside (SB1) was recertified and allocated to 2015 projects: Garfield, Dona Ana MDWCA, and Silver City. All entities are on target to complete projects timely. (See Attachment E for list of projects)	G	Y	Y
235 2015 6/30/2019	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	14,000,875	5,125,149	1,295,745	8,875,726	All projects have secured funding agreement. 3 projects have certified complete. Projects continue to be drawn down. Adjustments made to reflect actual appropriated amount which does not include the set-aside from SB1.	Continue project drawdowns.	Multiple Projects in Planning, Design, and Construction		28 projects approved. Three projects certified complete. All entities are on target to complete projects timely. (See Attachment E for list of projects)	G	Y	Y
<u>236</u> 2016 6/30/2020	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 6.5% of STB	STB	Y	11,958,068	502,509	502,509		Six projects have secured the funding agreement. Projects continue to be drawn down.	Remaining project (Otis MDW/SWA) will secure funding. Continue project drawdowns.	Grant/Loan award closings; Multiple Projects in Planning, Design, and Construction		14 projects approved - Thirteen projects have secured funding agreement; remaining one project is anticipated to close in next quarter. All entities are on target to complete projects timely. (See Attachment E for list of projects)	G		
237 238 NEW MEXICO HIG	HLANDS UNIVERSITY																
2012 6/30/2016 239 2013 6/30/2017	Legislative/Executive	San Miguel	Trolley Building Renovation/Construction & Infrastructure (Proj ID13-1893 STB, Closed Proj ID 12-1246 GOB)	GOB STB	Y	8,300,000	8,145,156	16,471	154,844	Most purchases have been received. The small remainder will be received next quarter.	During next quarter, the project will be closed. Generator project will be closer to	Substantial Completion - Closeout	111,425 4/30/2017	Construction is 100% complete.	G	G	G
240 2014 6/30/2018	Legislative/Executive	San Miguel	Infrastructure Improvements (Proj ID 14-1303)	GOB	Y	5,000,000	4,623,204	11,955	376,796	The implementation of the generator project was started.	being completed. A refresh of the Wilson Complex restrooms will be started.	Project in Construction	351,433 12/30/2017	Critical infrastructure projects are in-progress.	G	G	G
241 2015 6/30/2019	Legislative/Executive	San Miguel	Health and Safety Infrastructure Improvements (Proj ID 15-0982)	STB	Y	1,000,000	358,210	3,515	641,790	Projects are on hold until the football field can be reconstructed using a portion of these funds.	The university is also fundraising to help pay for approx. half or more of the football fields reconstruction.	Project in Construction	25,794 4/30/2019	Critical projects are on hold after being notified by RMAC that the university football field is unsafe to play on.	G	G	Y
242 2016 6/30/2020 243	Legislative/Executive	San Miguel	Rodgers Administration Building Renovation (Proj ID 16A5129)	GOB	N	4,500,000		-	4,500,000			Appropriated		Awaiting bond sale.	R		
244 NEW MEXICO INS 245 2014 6/30/2018	TITUTE OF MINING & TE		Chemistry Building (Proj ID 14-1304)	GOB	Y	15,000,000	14,212,459	4,651,595	787,541	Mechanical, electrical, and plumbing systems are near completion. Final site work is nearing completion, with furniture installation beginning the week of March 13. Laboratory casework is completed.	Project Completion.	Project in Construction	6/30/2018	Construction is on-going, project is 87% complete.	G	G	G
246 2015 6/30/2019	Legislative/Executive		Data and Telecommunications Center (Proj ID 15-0987)	STB	v	2,000,000	154,011	134,011		Construction drawings and specifications are complete.	Bids for construction will be issued and construction will begin.	Project in Plan/Design		Project is in planning phase.	6	v	
247 2016 6/30/2020	Legislative/Executive	Socorro	Jones Hall Renovation (Proj ID 16A5130)	GOB	N	5,500,000			5,500,000			Appropriated	0/30/2019	Awaiting bond sale.	R		
248 249 NEW MEXICO JUN																	
250 2014 6/30/2018	Legislative/Executive	Lea	Health and Wellness Learning Center (Proj ID 14-1298)	GOB	Y	5,000,000	5,000,000	2,206,997	-	Bonds have been fully expended.	N/A	Project Complete		Project is complete.	в	в	в
251 2016 6/30/2020	Legislative/Executive	Lea	Allied Health Building (Proj ID 16A5120)	GOB	N	4,000,000			4,000,000			Appropriated		Awaiting bond sale.	R		
253 NEW MEXICO MIL	ITARY INSTITUTE									Moved Infirmary operations into temporary buildings. Began		Project in					
254 2014 6/30/2018 255 2015 6/30/2019	Legislative/Executive		Marshall Hall Renovation (Proj ID 14-1305) Science Laboratory Renovation (Proj ID 15-0985)	GOB STB	Y	4,800,000	1,214,865	509,239 458,664		Construction on Marshall Hall.	Ongoing construction. 75% construction completion.	Project in Project in Construction		Demolition complete began new construction.	<u> </u>	G	Y G
255 2015 6/30/2019 256 2016 6/30/2020	Legislative/Executive	Chaves	Cahoon Hall Facility Renovation (Proj ID 1645131)	GOB	T N	4,856,200	574,070		4,856,200	egan construction.	ro / construction completion.	Construction	1,220,000 0/30/2017	Awaiting bond sale.	R		
257	HOOL FOR THE BLIND &																
259 2013 6/30/2017	Legislative/Executive	Otero	NMSBVI Watkins Education Center Renovation (Proj ID 13-1941)	PSCOF	Y	5,500,000	1,410,647	886,902	4,089,353	Construction ongoing and on schedule.	Construction ongoing and remain on schedule.	Project in Construction	4,493,801 9/26/2017	Construction ongoing and on schedule.	G	G	Y
260 2014 6/30/2018	Legislative/Executive	Otero	NMSBVI Ditzler Auditorium/Rec Center & Infrastructure Improvements (Proj ID 14-2172 reauth to 16A4101)	PSCOF	Y	4,116,993	636,919			Construction ongoing and on schedule.	Construction ongoing and remain on	Project in Construction		Construction ongoing and on schedule.	G	G	Y
		21010				.,. 10,000	000,013			9 of 11			.,				

									Mar	ch 2017								
B C	D Project on schedule	E	F No activity or bonds not sold	G	H Appropria	I tion expended or projec	J t complete	K	L	Μ	N	0	Р	Q	R	S	Т	U
	Behind schedule	Х	Additional funds needed		1						1		1				Progress Rating	
						• • • •								Estimated		Bond Sold		Construction
3 Reversion 3 Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
	•		NMSBVI Quimby Gym & Natatorium Renovation & Infrastructure					-			Completion of design to proceed with							
261 2014 6/30/2018	Legislative/Executive	Otero	Improvements (Proj ID 14-2173 reauth to 16A4102)	PSCOF	Y	1,844,015	11,758	11,758	1,832,257	Award of design professional.	RFP for Construction.	Project in Design			Project currently in design phase at Schematic Design.	G	Y	<b></b> ]
			NMSBVI Resident Cottages Construct & Infrastructure Improvements								To receive approval from Public School Facilities Authority to proceed with RFP				RFP for solicitation of design professional services held until			1
262 2014 6/30/2018	Legislative/Executive	Otero	(Proj ID 14-2174 reauth to 16A4103)	PSCOF	Y	2,294,411	-	-	2,294,411	Reauth from 14-2174.	solicitation.	Appropriated	0		2017 due to prior projects being held up for funding.	G	Y	<b></b>
263 2016 6/30/2020	Legislative/Executive	Otero	NMSBVI Garrett Dorm and Playground Equipment (Proj ID 16A5128)	GOB	N	1,200,000	-	-	1,200,000			Appropriated			Awaiting bond sale.	R		1
264 265 NEW MEXICO SCH	OOL FOR THE DEAF																	
	OULT ON THE DEAL											Substantial						
266 2013 6/30/2017	Legislative/Executive	Santa Fe	NMSD Infrastructure Improvements (Proj ID 13-1935)	PSCOF	Y	7 000 000	5,460,364	1.741.719	1 539 636	Project construction is near completion	Complete what is remaining of the project	Completion - Closeout	7.000.000		Project is near complete. Punch list remains to be worked	G	G	G
200 2010 0/00/2011	Ecgisian () Excounte	Ganare		10001		7,000,000	0,400,004	1,141,113	1,000,000	Plans 99% complete. Awaiting PSFA	. project.	0,030001	7,000,000		upon.	ŭ	<u> </u>	
267 2014 6/30/2018	Legislative/Executive	Santa Fe	NMSD Cartwright Hall Renovation (Proj ID 14-2175 to 16A4104)	PSCOF	Y	7,038,365	6,638,824	6,274,014	399,541	approval.	Receive PSFA approval on plans.	Project in Design			Project in design, plans 99% complete.	G	Y	<b></b>
268 2016 6/30/2020	Legislative/Executive	Santa Fe	NMSD Delgado Hall Renovate (Proj ID 16A5132)	GOB	N	2,000,000	-	-	2,000,000			Appropriated			Awaiting bond sale.	R		<b></b>
269 270 NEW MEXICO STA	TE FAIR																	
										Continue maintenance and upgrades								
										on grounds throughout fair. Install restrooms at Beef Barn, electrical,	Continue upgrades and maintenance of				Electrical/fiber/infrastructure systems and upgrades, sewer			
2014 6/30/2018 271 2015 6/30/2019	Logiclotivo/Executivo	Dereclille	State Fair Sewer & Electrical Upgrades and Roof Repair (Proj IDs 14-1746 & 15-0569)	STB	~	3,400,000	3,233,283	374,774	166.717	concrete, removal of windows at Dairy	sewer lines and electrical infrastucture, roof repairs, etc.	Project in Construction	166.717		line flushing, roofing various buildings, trench work infield, stucco and concrete on fair grounds.	<u> </u>	<u> </u>	
2/1 2015 6/30/2019	Legislative/Executive	Bernaillio	(P10) IDS 14-1746 & 15-0569)	218	ř	3,400,000	3,233,203	374,774	166,717	barn.	Continue infrastructure improvements,	Construction	166,717		stucco and concrete on fair grounds.	6	6	
											asphalt resurfacing and roofs. Continue				To plan, design, construct, renovate, purchase, install			
272 2016 6/30/2020	Legislative/Executive	Statewide	State Fair Electrical Improvements & Power Upgrades (Proj ID 16A2324)	STB	Y	1,500,000	517,844	517,844	982.156	Plan and Design of African American Pavilion Stage	African American Pavilion stage design	Project in Construction	517,844		infrastructure improvements, asphalt, resurfacing roofs. African American Pavilion canopy sound stage in design.	G	G	G
273 274 NEW MEXICO STA			· · · · · · · · · · · · · · · · · · ·			,,		211,014		×			,					
274 NEW MEXICO STA																		
										HJULC - Warranty items addressed								
		Dona Ana								and closed out, Green Project was bid out successfully and construction	HJULC - Project closeout and Green				Hardman Jacob Undergrad Learning Center (HJULC) substantially complete, Tunnel project is entering construction			
2012 6/30/2016		Torrance	Hardman & Jacobs Hall Renovation & Corona Research Center	GOB	Y					started. Tunnel System Repair - Desigr	n Project completion. Tunnel System	Substantial			phase. Demolition underway, layout is staged and new	_		
275 2013 6/30/2017	Legislative/Executive	Lincoln	Dormitories (Proj ID 13-1906 STB; Closed Proj ID 12-1250 GOB)	STB	Y	22,500,000	20,428,347	62,482	2,071,653	completed and funding approved. Jett Hall construction continues and	Repair completion.	Completion	1,798,515		concrete is being placed for HJULC Green project.	G	G	G
			Jett Hall, Jett Annex and Rentfrow Hall Renovation and Utility							Rentfrow construction items are		Project in			Jett Hall construction approximately 95% complete. Rentfrow			
276 2014 6/30/2018	Legislative/Executive	Dona Ana	Infrastructure Improvements (Proj ID 14-1307)	GOB	Y	19,200,000	17,814,205	3,103,022	1,385,795	complete.	Substantial completion.	Construction	1,086,526		project in closeout. As builts are pending	G	G	G
277 2015 6/30/2019	Legislative/Executive	Dona Ana	Jett Hall Addition and Renovation (Proj IDs 15-0996 & 15-1035)	STB OSF	~	2,000,000	789.695	546,215	1,210,305	Construction ongoing.	Substantial completion.	Project in Construction	679.677		Construction continues and is approx 95% complete.	c	c	
				GOB		2,000,000	789,095	540,215			Substantial completion.		079,077			5	G	
278 2016 6/30/2020	Legislative/Executive		Dan W. Williams Hall and Annex Renovations (Proj ID 16A5134)		IN		-	-	22,500,000			Appropriated			Awaiting bond sale.	R -		
279 2016 6/30/2020	Legislative/Executive	Otero	NMSU - Alamogordo Campus-Wide Roofing (Proj ID 16A5137)	GOB	N	1,000,000	-	-	1,000,000			Appropriated Project in			Awaiting bond sale.	R		
280 2014 6/30/2018	Legislative/Executive	Eddy	NMSU - Carlsbad Infrastructure Improvements (Proj ID 14-1309)	GOB	Y	1,600,000	968,839	193,437	631,161	Project punch list was completed.	Project closeout.	Construction	79,236		Project nearing completion. Items on punch list addressed.	G	G	G
281 2016 6/30/2020	Legislative/Executive	Eddy	NMSU - Carlsbad Fire Supresession System (Proj ID 16A5136)	GOB	N	1,000,000	-	-	1,000,000			Appropriated			Awaiting bond sale.	R		1
										Substantial completion of Phase 1	Complete Phase 1 construction and	Project in			Phase 1 construction substantially complete. Phase 2 is out			
282 2014 6/30/2018	Legislative/Executive	Dona Ana	NMSU - Dona Ana Infrastructure Improvements (Proj ID 14-1308)	GOB	Y	2,000,000	1,968,113	54,221	31,887	achieved.	award bid for Phase 2 construction.	Construction	260		for bid.	G	G	Y
			NMSU - Dona Ana Classrooms and Roof Improvements (Proj ID															1
283 2016 6/30/2020	Legislative/Executive	Dona Ana	16A5135)	GOB	N	1,500,000	-	-	1,500,000			Appropriated			Awaiting bond sale.	R		
284 2012 6/30/2016	Legislative/Executive	Cibola	NMSU - Grants Infrastructure Renovations and Improvements (Proj ID 12-1249)	GOB	Y	1,000,000	1,000,000	83,798		Completed construction.	Close project.	Project Complete			Project complete.	в	в	в
			NMSU - Grants Infrastructure Renovations and Improvements			,,	1					Substantial Completion -			Project substantially complete and reviewing options for			
285 2013 6/30/2017	Legislative/Executive	Cibola	(Proj ID 13-1899)	STB	Y	500,000	437,241	-	62,759	Current project substantially complete.	Complete the furniture purchases.	Closeout			balance of funds.	G	G	G
										Completed design work and		Project in						
286 2014 6/30/2018	Legislative/Executive	Cibola	NMSU - Grants Infrastructure Improvements (Proj ID 14-1306)	GOB	Y	1,300,000	45,715	30,523	1,254,285	construction out for bid.	Continue construction.	Construction	656,622		Project currently in construction.	G	G	Y
			NMSU - Grants Roads, Parking, and Campus Improvements (Proj ID															1
287 2016 6/30/2020	Legislative/Executive	Cibola	16A5133)	GOB	N	1,500,000	-	-	1,500,000	Modeling continues and Innundation		Appropriated			Awaiting bond sale.	R		<b> </b> ]
										maps and EAPs submitted for approva	I Receive approval for submitted drafts				Modeling continues and Innundation maps and EAPs			1
288 2014 6/30/2018 289	Legislative/Executive	Statewide	SWCD Dam Rehabilitation Statewide (Proj ID 14-2137)	STB	Y	1,000,000	592,820	131,804	407,180	to Dam Safety bureau.	and continue modeling.	Project in Design	356,602		submitted for approval to Dam Safety bureau.	G	Y	<b> </b> ]
290 NORTHERN NEW N	MEXICO COLLEGE				1							Drainat !-						
291 2013 6/30/2017	Legislative/Executive	Rio Arriba	Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Y	900,000	738,905	149,947	161,095	Project is 80% complete.	Expect completion by May 2017.	Project in Construction			Project in construction. Completion anticipated May 2017.	G	G	Y
			Infrastructure Improvements and Land Acquisition at EI Rito and					·			Anticipating projects to be 80%	Project in			· · · ·			
292 2014 6/30/2018	Legislative/Executive	Rio Arriba		GOB	Y	2,000,000	1,703,386	345,875	296,614	Projects are 85% complete.	complete by March 2017.	Construction	939,385	6/30/2018	Gym HVAC is 100% complete. All other projects are 85% comp	G	G	Y
202 2046 6/00/0003	Logicletive/Event	Die Arth-	Critical Infrastructure Improvements at El Rito and Espanola	GOB	N	1.000.000			1,000,000			Annensi-t-d			Awaiting band cala			
293 2016 6/30/2020 294	Legislative/Executive		Campuses (Proj ID 16A5138)	GOR	IN	1,000,000			1,000,000			Appropriated			Awaiting bond sale.	K		
295 OFFICE OF MILITA	RY BASE PLANNING AN	ND SUPPORT													In an anti-stan with land			
										Continued discussions with City of	Obtain current market appraisal. Continue negotiations with landowner.				In negotiation with land owner for potential purchase of 640 aces adjacent to Cannon AFB. Funds would be combined			
		Curry,	Cannon Air Force Base Land/Water Rights	075						Clovis. Initial contract with land owner	Conduct environmental baseline survey				with City of Clovis to purchase deed and transfer to US Air			
296 2014 6/30/2016 297	Ingle		(Proj 06-0227, Reauth to 10-1299 then 14-2266 then 16A4032)	STB	Y	5,000,000	4,194,378	-	805,622	drafted, to begin negotiations.	if necessary.	Planning	50,000		Force.	G	N/A	R
298 OFFICE OF STATE	ENGINEER / INTERSTA	TE STREAM O	COMMISSION															
										Owners engineer resubmitted design								
										documents to OSE in response to OSE review comments. Amendments to								
										engineering contract for additional								
			Acequia Water Storage							design and environmental permitting signed. Amendment to grant	Rehabilitation design completion, EAP,							
			(Proj ID 07-4405 SWAP to 09-3790 (\$850K) reauth to 13-1145/							agreement to cover engineering	O&M Manual completion, OSE permit				Rehabilitation design is nearing completion. Owners are			
299 2015 6/30/2017	Legislative/Executive	Statewide	15-1171; Closed Proj ID 07-3221 SWAP to 09-3791 (\$500K))	STB	Y	1,350,000	1,185,830	-	164,170	amendments signed.	issuance for dam rehabilitation.	Project in Design	234,602		pursing land purchase and construction permitting.	G	G	Y
										The 11 individual MDWCAs that will								
										receive water rights under the Taos Settlement are now working on a JPA								
			Indian Water Rights Settlement-Navajo/Taos/Aamodt							forming a governance structure that wi	u l							
2009 2011 6/30/2016			(Proj IDs: 09-3009=\$10M; 15-1088=\$2M; 16A2656=\$500K) CLOSED Proj IDs: 11-1303=\$15M, 13-1432=\$10M, 15-0489=\$8.2M,	STB GF						oversee the acquisition of the water					The balance is dedicated to the Taos Settlement for water			
2011 6/30/2016 300 2015 6/30/2019	Legislative/Executive	Statewide	CLOSED Proj IDs: 11-1303=\$15M, 13-1432=\$10M, 15-0489=\$8.2M, 15-1033=\$500K, 15-1083=\$2M	GF OSF	Y	48,200,000	46,804,640		1,395,360	rights and contracting associated with the acquisitions.	The next step will be for the MDWCAs to finalize the JPA.	Project Planning			right purchases. The Taos Settlement parties are actively looking for water rights to purchase.	G	N/A	Y

В	С	D	E	F	G	Н	I	J	к	L	ch 2017 M	N	0	P	Q	R	S	Т	U
1	G Y	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropria	tion expended or project	complete		]								Progress Rating	
3	Reversion Date	Sponsor	County	Project Description	Funding Source		Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreemen RFP	: Plan / Design	Construction Renovation Other
201 301 201	6/30/2017	Legislative/Executive, N Salazar, T Salazar, Campos, P Griego	I San Miguel	Bradner Dam Improvements/Construct (Proj ID 14-1587=\$6M, 14-2158=\$4M; Closed Proj ID 13-1424=\$1.8M)	STB AGSF	Y	11,800,000	2,757,139	-	9,042,861	Proposed Geothechnical Field Investigation Program accepted by OSE-DSB for new design concept.	Design concept for 2300 acre-ft reservoir abandoned, waiting on new design concept submittal to rehabilitate dam.	Project in Design	978,985		Draft Plans, Specifications and Design Criteria Memorandum in support of 90% design submitted and reviewed by OSE. However, design concept for a 2300 acre-ft reservoir abandoned, new design concept remains in pending status.	G	R	
201	6/30/2017 6/30/2018			Surface & Ground Water Measurement Statewide (Proj ID 14-1588=\$2.1M; Closed Proj ID s 13-1933=\$1M)	PPRF	Y	3.100.000	2.406.977	148.878		Completion of new meters in the Chama, Aztec, Mimbres and the Lower Pecos Basins. Website deployment of new site locations with updated interactive maps for the new meters. Preparation for construction in the Chama, Santa Fe, NPT, Mimbres and Aztec Basins.	Completion of work in Santa Fe and Aztec Districts. Deploy new web site locations for these Basins. Complete installations of statewide repeaters.	Project in Construction	787.862		On-going construction in the Upper and Lower Chama, Santa Fe, Nambe-Pojoaque-Tesuque (NPT), and Aztec Basins.	6	G	G
	6/30/2018	~		Pecos River Compact Settlement (Proj ID 14-2155)	AGSF	N/A	1.000.000	232,902	140,010		Obtained Commission approval to purchase SCADA equipment.	Purchase SCADA equipment at the VFD well sites to improve efficiency in managing pumping.	Project Planning	101,002			6	N/A	v
303 201	6/30/2018	Legislauve/Executive	Statewide	Pecos River Compact Settlement (Proj ID 14-2155)	AGSP	N/A	1,000,000	232,902		767,098	Projects from the first round of funding have been completed and all invoices processed. Agreements are fully executed for projects that received funding from second round of announcements. A third round of funding was announced with	Commence construction of acequia projects from second round funding cycle. Obligate remaining balance to	Project manning			Ongoing The ISC Commission approved \$1.7M for 19 projects to be used for construction and \$300K for site review and	6	NA	
304 201	6/30/2018	Legislative/Executive	Statewide	Acequias Improvements Statewide (Proj ID 14-2156)	AGSF	N/A	2,000,000	1,112,680	216,475	887,320	applications due by March 10th.	acequias from third funding cycle.	Construction	1,024,507		engineering designs for acequias.	G	G	Y
305 201	6/30/2018	Legislative/Executive	e Statewide	Water Rights for Habitat Restoration Statewide (Proj ID 14-2157)	AGSF	N/A	2,000,000	20,900		1,979,100	Cibola Ranch water right purchase was approved by the Commission and the down payment was made to the Escrow Company.	Minimal balance will remain after 2017 reappropriation.	Purchase in Process - Ad/Bid	2,346		\$1,857,100 of funding was reappropriated in HB2 & 3 (Laws 2017, Chapter 135, Section 6, Subsection 9) to the interstate stream compact compliance and water development program of the state engineer for prior year expenses related to water litigation under interstate compacts.	G	N/A	R
306 201	6/30/2020	Legislative/Executive	e Statewide	Publicly-Owned Dam Rehabilitation (Proj ID 16A2243)	STB	Y	1,000,000	-	-	1,000,000	3rd Project Review Board meeting held for spillway update project. Bidding initiated for Cabresto liner project.	spillway hydrology update to be	Purchase in Process - Ad/Bid			Spillway hydrology update project underway. Cabresto Liner Project in bidding phase.	G	G	
307 201	6/30/2020	Legislative/Executive	Statewide	San Acacia Levee (Proj ID 16A2646)	WPF	N/A	2,000,000	-	-	2,000,000	Complete Phase 2B and initiate the final phase of work this segment.	Continue work on the last phase of the Socorro segment.	Project in Construction			The first 3 phases of the Socorro Segment of the San Acacia Levee Project are functionally complete. Work is starting on the last phase of the Segment which will tie the new levee with the Brown Arroyo spoil berm at the intersection of Brown Arroyo with the Rio Grande.	G	G	G
308 309 PUE		ON DEPARTMENT																	
310 201	6/30/2018	Legislative/Executive	Statewide	Public School Library Acquisitions (Proj ID 14-1292)	GOB	Y	3,500,000	1,817,514	278,750	1,682,486	Reviewed and approved notices of obligation.	Continue to review and approve Notice of Obligations and Requests for Reimbursements.	Project Planning	1,972,901		Projects in progress.	G	N/A	G
311 201	6/30/2018	Legislative/Executive	Statewide	School Buses Statewide (Proj ID 15-1068)	PSCOF	Y	4,000,000	3,980,624	140,918	19,376	Approved reimbursement for two final districts.	Balance of funds will be allocated in FY17.	Substantial Completion - Closeout Substantial	3,980,624		All awards made by PED have been liquidated. PED will allocate the remaining balance as soon as the capital outlay freeze is lifted. Entire \$7 million has been allocated. All buses have been	G	N/A	R
312 201	6/30/2020	Legislative/Executive	Statewide	School Buses Statewide (Proj ID 16A2636)	PSCOF	Y	7,000,000	1,802,488	1,802,488	5,197,512	Funds have been allocated.	Anticipate enter project to be liquidated and completed by 6-30-17.	Completion - Closeout	5,197,512	6/30/2018	ordered by recipient school districts. PED anticipates the entire project to be liquidated and completed by 6-30-17.	G		G
313 201	6/30/2016	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	Y	2,500,000	1,953,166	-	546,834	All schools completed.	Finalize punch list items and financial closeout. To continue approving the Notice of	Substantial Completion - Closeout			All projects are complete except for punch list items.	G	G	G
314 201	6/30/2017	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 13-1937)	PSCOF	Y	2,500,000	1,484,833	100,537	1,015,167			Project in Construction	1,700,833		6 schools out of 14 schools have completed their projects.	G	G	Y
315 201	6/30/2018	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 14-2176)	PSCOF	Y	2,500,000	435,724		2,064,276	issued. Processed Santa Rosa and Floyd Notice of Obligation.	To receive all signed grant agreements and continue approving Notice of Bids.	Project Planning	366,538		In process. Two districts have encumbered funds	Y		
316 201	6/30/2019 6/30/2020	Legislative/Executive		Pre-Kindergarten Classrooms (Proj ID 15-1067) Pre-Kindergarten Classrooms (Proj ID 16A2635)	PSCOF	Y	1,000,000	704,763	- 5.000.000	295,237	Grant agreements have been issued. Funds were swept.	Receive signed grant agreements.	Project Planning Funds Swept			Frozen due to capital outlay freeze. Funds were swept.	R	в	в
318 201	6/30/2020	Legislative/Executive		Public School Library Acquisitions (Proj ID 16A5113)	GOB	N	3,000,000		-	3,000,000			Appropriated			Awaiting bond sale.	R		
319 320 PUE	LIC REGULAT	ION COMMISSION			Fire														
321 201 322	6/30/2019	Legislative/Executive	Socorro	Firefighter Training Academy - Burn Bldg (Proj IDs 15-1044 & 15-1045)	Protection Fund	N/A	2,000,000	-	-	2,000,000			Deauthorized			Funds deauthorized in 2017 - Reauthorization Bill (SB362).	R		
323 SAN	6/30/2018		San Juan	School of Science, Math and Engineering Renovation (14-1301)	GOB	Y	4,000,000	455,911	233,597	3,544,089	Construction started. Demolition of Breezeway, rerouted fiber from the Education Services Bldg, removal of large trees and hill leveled.	Footings complete, begin building the structure.	Project in Construction	3,960,000		Project is under construction.	G	G	Y
325 201 326	6/30/2020	Legislative/Executive	e San Juan	Infrastructure Improvements (Proj ID 16A5123)	GOB	N	2,000,000	-	-	2,000,000			Appropriated			Awaiting bond sale.	R		
327 SAN	TA FE INDIAN	SCHOOL										Submission of final reimbursement,	Substantial						
201 328 201 329	6/30/2016 6/30/2017	Legislative/Executive	e Santa Fe	Wellness Center Classrooms and Laboratories (Proj ID 13-1567; Closed Proj ID 12-1263)	GOB STB	Y	2,008,000	1,737,130	-	270,870	Project completed.	reports, supporting documents and project closed out letter.	Completion - Closeout	708,000	6/30/2016	Project complete. Awaiting final reimbursement.	G	G	G
331 201	6/30/2018		Santa Fe	Infrastructure Improvements (Proj ID 14-1302)	GOB	Y	2,000,000	755,822	215,865	1,244,178	Completion of multiple projects, approval of additional Notices of Obligation, and submittal of draw requests.	Continue to complete projects and submit draw requests for this appropriation.	Project in Construction	1,247,766		Multiple projects are ongoing.	G	G	Y
332 201 333	6/30/2020	Legislative/Executive		Roofing and Infrastructure Improvements (Proj ID16A5126)	GOB	N	1,500,000		-	1,500,000			Appropriated			Awaiting bond sale.	R		
334 <b>SOL</b> 201 335 201	6/30/2016	AN POLYTECHNIC INST		Infrastructure Improvements and Security Enhancements (13-1529 STB \$160,342 reauth to 16A4022; Closed Proj ID 12-1264	GOB STB	Y	660,342	500,000		160.342	Modification approved in March 2017 to upgrade the existing cameras that are not working and replace. Notice of Obligation was signed for the remaining amount.	Finish installing the mass notification system while ordering all new cameras to replace the old existing cameras.	Purchase in Process - Ad/Bid		6/30/2018	Contractor is installing security cameras on SIPI Campus.	G	G	G
336 201	6/30/2020	Legislative/Executive		Library and Buildings Renovation (Proj ID 16A5118)	GOB	N	2,000,000	-	-	2,000,000	10 of 11		Appropriated			Awaiting bond sale.	R	Sourco:	

# UPDATES PROVIDED BY STATE AGENCIES

#### Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2016) March 2017

								March 2017							
ВС	D	E	F	G	Н	J	К	L M	N	0	P Q	R	S	Т	U
1 G	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriation expended or proje	ect complete								Progress Rating	
Reversion 3 Date	Sponsor	County	Project Description	Funding Source	Bonds Appropriation Sold Amount	Total Amount Expended	Expended in last quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Estimated Amount Project End Obligated Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
337 338 SPACEPORT AUT	HORITY					+	+		+				1	├	
339 2014 6/30/2016	Legislative/Executive	Dona Ana, Sierra	Spaceport Improvements & Infrastructure (Proj ID 08-4780, Reauth to 12-1615 then 14-2283 then 16A4059)	STB	Y 7,500,00	0 2,627,704	-	Completed construction RFP 4,872,296 document. Conducted NEPA Meeting.	BLM approve EA/FONSI Plan. Dona Ana County release construction RFP.	Appropriated		Mitigation Plan completed and approved in February 2017. Dona Ana completed construction RFP to be released in May 2017. Construction should begin in July, with an anticipation of one year to complete. Mitigation Plan completed and approved in February 2017.	G	Y	
2013 6/30/2017 340 2014 6/30/2018 341 342 <b>STATE LAND OFF</b>	Legislative/Executive	Dona Ana, Sierra	Spaceport - Southern Access Road (Proj IDs 13-1812 & 14-2028)	STB	Y 9,400,00	0 232,231	18,282	Completed construction RFP 9,167,769 document. Conducted NEPA Meeting.	BLM approve EA/FONSI Plan. Dona Ana County release construction RFP.	Appropriated	186,463	Dona Ana completed construction RFP to be released in May 2017. Construction should begin in July, with an anticipation of one year to complete.	G	Y	
342 STATE LAND OFF	ICE							Multiple projects in planning, design	Budget and initiate additional electrical						
2013 6/30/2017 2014 6/30/2018 343 2015 6/30/2019	Legislative/Executive	Santa Fe	Infrastructure Improvements (Proj IDs 13-1942, 13-1944, 14-2179 to 14-2181; 15-1074 to 15-1076; Closed Proj ID 13-1943)	SLOMF	N/A 2,510,00	0 1,133,806	6,024	and construction phases. Partial funding reauthorized in 2017 session	bugget and initiate adultonal reconcal upgrades. Installation of new boiler system. Complete Morgan Hall construction and evaluate additional needs. Initiate purchase and installation of	Projects in Design/ Construction Purchases/Bid in	144,828 6/30/2018	Continue projects in progress. Morgan Hall renovation 99% complete. \$360,000 from 2014 (14-2180) was reauthorized in 2017 session for parking lot, sidewalks and grounds improvements.	G	G	Y
344 2016 6/30/2020	Legislative/Executive	Santa Fe	New Storage Systems (Proj ID 16A2637)	SLOMF	N/A 150,00	0		150,000 Appropriated in 2016 session.	storage system.	progress		Soliciting bids from vendors.	G	N/A	Y
345 346 UNIVERSITY OF N															
2012 6/30/2016 347 2013 6/30/2017	Legislative/Executive, Multiple Sponsors		Castetter Hall - Biology Building Proj ID 13-1915 (STB) \$850,000; Closed Proj ID 12-1256 (GOB) \$3M	GOB STB	Y 3,850,00	0 3,787,852	2 34,930	Animal Resource Facility (ARF) - 100% 62,148 construction drawings issued for bid. SOE wet labs project - construction		Project in Construction	62,148	Biology building project completed and closed. Animal Resource Facility (ARF) - 100% construction drawings issued for bid.	G	G	G
348 2014 6/30/2018	Legislative/Executive	Bernalillo	Farris Engineering Center - Renovation (Proj ID 14-1312)	GOB	Y 20,500,00	0 4,683,092	2,090,029	completed and tenant occupancy. FEC - construction began, steel and interior 15,816,908 studs up.	underway. Interior drywall and finishes installed.	Project in Construction	11,067,946	Construction is complete on the School of Engineering (SOE) wet labs projects and tenants have occupied. Construction continues on Farris Engineering Center (FEC).	G	G	Y
349 2015 6/30/2019	Legislative/Executive	Bernalillo	Farris Engineering Center (FEC) & Physics and Astronomy Bldg (Proj ID 15-1015)	STB	Y 1,200,00	0 12,000	) -	FEC construction documents complete, contract issued. PAIS schematic 1,188,000 design completed.	Continued construction on FEC. Design development completion on PAIS.	Project in Design/ Construction	1,188,000	Construction continues on the Farris Engineering Center (FEC). In design phase for Physics and Astronomy Interdisciplinary Science (PAIS) building.	G	G	Y
350 2014 6/30/2018	Legislative/Executive	Bernalillo	UNM - Health Sciences Center - Health Educ Bldg (Proj ID 14-1313)	GOB	Y 12,000,00	0 7,708,823	4,160,158	Completed structural steel erection and interior wall framing, began mechanical, electrical, and plumbing 4,291,177 rough-ins.	Complete exterior building framing, roofing, exterior finishes, interior finishes, and mechanical, electrical, and plumbing installation.	Project in Construction	10,413,618	Construction phase.	G	G	G
351 2015 6/30/2019	Legislative/Executive	Bernalillo	UNM - Health Sciences Center - Health Educ Bldg (Proj ID 15-1010, 15-1051, 15-1036, 15-1065)	STB OSF	Y 5,300,00	0 18,000		Completed structural steel erection and interior wall framing, began mechanical, electrical, and plumbing 5.282.000 rough-ins.	Complete exterior building framing, roofing, exterior finishes, interior finishes, and mechanical, electrical, and plumbing installation.	Project in Construction	5,282,000	Construction phase.	G	e	Y
											-,===,===				
352 2016 6/30/2018	Legislative/Executive	Bernalillo		GOB	N 27,000,00	0	-	27,000,000	-	Projects in Design		Awaiting bond sale.	R		
353 2016 6/30/2020	Legislative/Executive	Los Alamos	UNM - Los Alamos Infrastructure and sustainability Upgrades (Proj ID 16A5140)	GOB	N 500,00	0		500,000		Project Planning		Awaiting bond sale.	R		
354 2014 6/30/2018	Legislative/Executive	McKinley	UNM - Gallup Zollinger Library Improvements (Proj ID 14-1315)	GOB	Y 1,000.00	0 327,195	5 241,492	672,805 Completed Phase 1 construction effort.	Complete Phase II construction (HVAC Air Handling Unit replacement, testing and balancing. Client occupancy.	Project in Construction	812,397	Construction phase.	G	G	Y
	Legislative/Executive		UNM - Gallup Physical Plant and Storage Facility (Proj ID 16A5141)	GOB	N 1.500.00			1.500.000		Project Planning					
355 2016 6/30/2020					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					, o		Awaiting bond sale.	R		
356 2016 6/30/2020	Legislative/Executive	Taos	STEMH career Technical Center (Proj ID 16A5142) UNM - Valencia Electrical, Mechanical and Infrastructure	GOB	N 4,000,00	0		4,000,000		Projects in Design		Awaiting bond sale.	R		
357 2016 6/30/2020	Legislative/Executive	Valencia	Improvements (Proj ID 16A5143)	GOB	N 1,500,00	0		1,500,000		Project Planning		Awaiting bond sale.	R		
359 WESTERN NEW M	EXICO UNIVERSITY														
2014 6/30/2018 360 2015 6/30/2019	Legislative/Executive	Grant	Infrastructure and Renovations to Light, Fleming and Harlan Halls (Proj IDs 14-1318 & 15-1025)	GOB	Y 6,900,00	0 3,327,193	3	Beginning Phase II, which includes re- roofing and asbestos abatement for Harlan Hall. Arrived at budget for GMP 3,572,807 for construction of other projects.	storage building and be 50% with	Project in Construction	6,698,929 6/30/2019	Chemical storage building construction drawings complete and beginning construction. Working on Guaranteed Maximum Price (GMP) for construction of other projects- construction begins March 22, 2017.	G	G	Y
361 2016 6/30/2020	Legislative/Executive	Grant	Harlan Hall and Critical Infrastructure Improvements (Proj ID 16A5144)	GOB	N 5,000,00	0	· _	5,000,000		Appropriated		Awaiting bond sale.	R		
363			TOTAL		\$ 1,275,179,25	8 \$ 530,420,108	\$ <u>91,002,</u> 611	\$ 686,362,370							
364 366 367 368 369 370 371					LEGENI     G Project on schedule     Y Behind schedule or I     R No activity or bonds     Total Active Project     Other report information:	ittle activity not sold s ≥ \$1 million	98 85 71 254								
371 372					B Appropriation expension     X Additional funds need	ded or project complete	5								