Legislative Finance Committee Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2016) - March 2017 Index

AGENCY	AGENCY CODE	PAGE NUMBER
Administrative Office of the Courts	AOC	1
Aging and Long Term Services Department	ALTSD	1
Border Authority	NMBA	1
Central New Mexico Community College	CNM	1
Clovis Community College	CCC	1
Cumbres & Toltec Scenic Railroad	CTSRR	1
DFA - Local Government Department	DFA-LGD	1
Department of Corrections	NMCD	1-2
Department of Cultural Affairs	DCA	2
Department of Homeland Security	DHSEM	2
Department of Indian Affairs	DIA	2
Department of Information Technology	DoIT	2
Department of Military Affairs	DMA	2
Department of Public Safety	DPS	3
Department of Transportation	DOT	3
Diné College	DINE	3
Eastern New Mexico University	ENMU	3
Economic Development Department	EDD	3-4
Energy, Minerals & Natural Resources Department	EMNRD	4
Game & Fish Department	NMDGF	4-5
General Services Department	GSD	5-6
Higher Education Department	HED	6
Institute of American Indian Arts	IAIA	6
Luna Community College	LCC	6
Mesalands Community College	MCC	6
Miners' Colfax Medical Center	MCMC	6
Navajo Technical University	NTU	7
New Mexico Environment Department	NMED	7
New Mexico Finance Authority	NMFA	7-8
New Mexico Highlands University	NMHU	8
New Mexico Institute of Mining and Technology	NMIMT	8
New Mexico Junior College	NMJC	8
New Mexico Military Institute	NMMI	8
New Mexico School for the Blind and Visually Impaired	NMSBVI	8
New Mexico School for the Deaf	NMSD	8
New Mexico State Fair	EXPO	9
New Mexico State University	NMSU	9
Northern New Mexico College	NNMC	9
Office of Military Base Planning and Support	OMBP	9
Office of the State Engineer/Interstate Stream Commission	OSE/ISC	9-10
Public Education Department	PED	10
San Juan College	SJC	10
Santa Fe Community College	SFCC	10
Southwest Indian Polytechnic Institute	SIPI	10
Spaceport Authority	SPACE	10
State Land Office	SLO	10
University of New Mexico	UNM	10-11
Western New Mexico University	WNMU	11

B C	D Project on schedule	E R	F No activity or bonds not sold	G	H	l expended or project co	J	K	L	M	N	0	P Q	R	S	Т	U
2 Y	Behind schedule	X	Additional funds needed	ь	Appropriation	expended or project co	ompiete				1	I		1		Progress Rating	1
Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Project End Date	Project Status	Bond Sold Grant Agreemen RFP	t Plan / Design	Construction Renovation Other
4 ADMINISTRATIVE O 5 2013 6/30/2017	Legislative/Executiv		Security Equipment & Infrastructure Improvements ((Proj ID 13-1160)	STB	Y	1,000,000	1,000,000	53,412		Funds expended, projects complete.		Project Complete	6/30/2017	Project complete.	В	ь	B
6 2015 6/30/2019	Legislative/Executiv		Critical Safety and Security Enhancements (Proj IDs 15-1052-CLOSED, 15-1055-CLOSED, 15-1056, 15-1042 & 15-1054)		N/A	2,500,000	1,851,549			Projects completed at 10th and 13th district courts and metro court. Project 15-1055 fully expended. Funds obligated for 11th district court improvements.	Continue to obligate and expend funds for all projects.	Projects in Construction		Projects underway at 2nd, 9th, and 11th district courts and	G	G	G
7 8 AGING AND LONG 1	Ü						, , , , ,	0.0,000									
9 2011 6/30/2017	Legislative/Executiv		Senior Center Renovation - Code Compliance & Vehicles	STB	Y	3,861,000	3,611,000	_		Final project for Sanostee Chapter remodel and renovation completed.		Project Complete		48 projects complete	В	R	В
10 2013 6/30/2020	Legislative/Executiv		Senior Center Renovation - Code Compliance & Meals Equipment	STB	Y	2,614,892	2,614,892	325,961		Chama and Edgewood projects completed. \$45k appropriation for Benny Chavez senior center funds fully reverted.		Project Complete		Septimes are projects and the projects are the projects are constructed and 31 for Meals Equipment. 2 projects reauthed for Blanco and Fred Luna senior centers to expand purpose. 48 projects are closed. All grant agreements executed. 1 project shows no expenditures. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines. Fred Luna senior center project reversion date extended through FY19.	В	В	В
11 2014 6/30/2018	Legislative/Executiv	re Statewide	Senior Center Renovation - Code Compliance, Other Alterations, Equipment & Vehicles (Multiple Projects)	GOB	Y	16,443,790	7,551,185	2,232,273	8,892,605	Worked with grantees on developing scopes of work, finalizing grant agreements, and to ensure projects are progressing according to timelines submitted.	Continue to work with the grantees and assist in developing scopes of work to execute grant agreements to ensure projects are progressing according to timelines submitted. Follow-up calls scheduled with grantees that showed little to no progress. Monitor the progress and ensure that	Multiple projects. Award letters sent - grant agreements pending		189 projects: 58 for Renovation/Code Compliance, 74 for Equipment, 7 for Construction, and 50 for Vehicles. 55 projects are closed. 54 projects show no expenditures. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.	G	Y	Y
			Atrisco Community Adult Day Care & Respite Facility							Advertisement for architectural and engineering	the city and county keep the department informed of any delays or			Project reauthorized in 2016 to extend time, previously reauthorized in 2010. Advertised for architectural and			
12 2014 6/30/2019 13 2015 6/30/2019		e Bernalillo	(Proj ID 10-1113 Reauth to 14-2256 then 16A4006) Senior Center Renovation - Code Compliance, Other Alterations, Equipment, Major Construction, & Vehicles (Multiple Projects)	STB STB	Y	1,041,693	4,634,243	788,432		work, finalizing grant agreements, and to ensure	projects are progressing according to	Multiple projects. Award letters sent - grant agreements pending		engineering services. 71 projects: 20 for Renovation/Code Compliance, 27 for Equipment, 13 for Construction, and 11 for Vehicles. 8 projects are closed. 39 show expenditures. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.	R		
14 2016 6/30/2020			Senior Center Renovation - Code Compliance, Other Alterations, Equipment, Major Construction, & Vehicles (Multiple Projects)	GOB	N	15,243,200	77,726			Bonds sold in August 2017.	Continue to work with the grantees and assist in developing scopes of work to execute grant agreements to ensure projects are progressing according to timelines submitted.	Appropriated		109 projects: 35 for Renovation/Code Compliance, 26 for Equipment, 7 for Construction, and 41 for Vehicles. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.			
16 BORDER AUTHORIT	Υ																
17 2015 6/30/2019	Legislative/Executiv	re Luna	Columbus Border Area Flood Control and POE Street & Drainage Improvements (Proj IDs 15-1040 & 15-1041) Expansion of Conference Room and Site Improvements	Colonias	Y	2,000,000	896,660	187,435	1,103,340	Port of entry phase 1 completed.	Begin phase 2 for port of entry; Complete reconstrucion drainage plan	Project in Planning/Design		Draft phase I report under review by stakeholders. Parking lot reconstruction drainage in final phase.	G	G	
18 2016 6/30/2020	Legislative/Executiv	re Dona Ana		STB	Y	500,000	60,156	22,391	439,844	Final blue prints were reviewed and approved.	Start the RFP process for construction. Complete plan and design and begin	Project in Design		Final blue prints approved.	G	G	
19 2016 6/30/2020	Legislative/Executiv	re Dona Ana	New Santa Teresa Port of Entry Visitor Center (Proj ID 16A2004)	STB	Y	250,000	2,500	-	247,500	Vendor selected.	RFP process.	Project in Design		Planning and design vendor selected.	G	Υ	
20 2016 6/30/2020	Legislative/Executiv	re Dona Ana	Fire Station at the Santa Teresa Airport (Proj ID 16A2624)	FPGF	N/A	1,100,000	55,917	55,917	1,044,083	Project bid and awarded.	Complete IAI agreement and provide notice to proceed to contractor.	Grant Agreement Issued		Bid awarded.	G	Υ	
22 CENTRAL NEW MEX 23 2014 6/30/2018			Smith Brasher Hall Renovation (Proj ID 14-1296)	GOB	Y	10,000,000	10,000,000	1,798,880		Project substantially complete. Certificate of occupancy issued 8/25/17.	Order furniture and equipment. Project must be brought forward to the NMHED Capital Outlay Committee for approval. Reporting to be completed monthly. NOO submittal for contractors	Project Substantially Complete		Project substantially complete.	В	В	В
24 2016 6/30/2020 25	_	re Bernalillo	Max Salazar Hall Renovation (Proj ID 16A5117)	GOB	N	13,500,000	135,000	135,000	13,365,000	Bonds sold in August 2017.	and suppliers will need to be submitted.	Appropriated		Grant agreement executed and issued on 9/1/17.	G		
26 CLOVIS COMMUNIT 27 2016 6/30/2018	Y COLLEGE Legislative/Executiv	(0)	HVAC Upgrades (Proj ID 16A5119)	GOB	N	2,000,000			2 200 200	Bonds sold in August 2017.	Bring project to NMHED for approval.	Grant Agreement Issued		Project planning and contract stage is underway.	G		
28 CUMBRES & TOLTE	_	Curry	invice obdigates (i.i.d. in invitia)	GUB	IN	2,000,000		-	2,000,000	Donas solu III August 2017.	pring project to rawined for approval.	Statit Agreement issued		r roject planning and contract stage is underway.	- G		
29 CUMBRES & TULTE	C SCENIC KAILKUAD										Get Locomotive 484 back in service			Lecomotive work continues as shap pro			
30 2015 6/30/2019	Legislative/Executiv	e Rio Arriba	Track, Locomotive, Bridge & Boiler Upgrades (Proj ID 15-0221) Locomotive & Boiler Upgrades (Proj ID 16A2035)	STB STB	Y	500,000 300,000	491,730 22,275	,		Program continues.	and prep for running gear work over the winter.	Appropriated		Locomotive work continues as shop personnel work to bring Loco 484 back on-line. It has offline since early August	G	G	G
31 2016 6/30/2020 32 2016 6/30/2020	Legislative/Executiv	re Rio Arriba	Locomotive & Boiler Upgrades (Proj ID 16A2035) Track Rehabilitation (Proj ID 16A2036)		Y	300,000	22,275 315,000	22,275 205,403		Utilization of earlier funding completed. Fully expended.	Use of these funds will begin.	Appropriated Project Complete		Utilization of these funds to begin. Project complete.	Y B	В	В
33 DFA-LOCAL GOVER	NMENT DEPARTMENT																
2013 6/30/2017 6/30/2018 2014 6/30/2019 35 2015 6/30/2020	Multiple Sponsor	rs Bernalillo	Explora Science Center Addition & Exhibits (Proj IDs 13-1626, 14-1856, 15-0684 & 16A2373)	STB	Y	2,439,641	1,024,521	295,076	1,415,120	NOOs approved.	Begin work on Air Works exhibit and continue work on Nature Notes & STEAM Room exhibits.	Purchases In Process - Some In Design and Construction	6/30/2018	Continue with on-going purchases, installation and construction of exhibits. Contractor HB Construction solicited bids for first phase of project - structural remediation. Highland Construction was selected as subcontractor. Mora County Commission	G	Υ	Y
2013 6/30/2017 36 2014 6/30/2018 37 38 DEPARTMENT OF C	Legislative/Executive Multiple Sponsor		Mora Co. Complex (Proj ID 13-1734 & 14-1957)	STB	Y	2,099,000	1,856,450	1,232,826	242,550	Selection of Highland Construction by HB Construction as subcontractor. Approval of Contract Amendment #1 to proceed with structural remediation and some site work.	Begin construction.	Purchases In Process - Project in Design		approved Contract Amendment 1 with scope of work for construction phase including structural remediation and some site work. Mora County also submitted a Notice of Obligation for the Construction phase. Mora County paid architect Green Stafford.		G	Y
39 2016 6/30/2020 40		re Statewide	Offender Management Information System (Proj ID 16A2652)	STB	Y	2,400,000	-	-	2,400,00	NMCD is concluding the RFP process and is in 0 the negotiation process.	A contract award is anticipated for May 31, 2017. Infrastructure Implementation is anticipated to begin May 1, 2017. GAP analysis is anticipated to begin June 1, 2017.	Purchase in Process - Ad/Bid	6/30/2021	NMCD is concluding the RFP process and is in the negotiation process.	Y		

B C	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropriatio	n expended or project co	J	K	L	M	N	0	P Q	R	S	Т	U
2 Y	Behind schedule		Additional funds needed		търгорпацо	in expended or project of	ompiete		1	1	1					Progress Rating	
Reversio Date	Sponsor	County	Project Description	Funding Source	Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Project End Date	i Project Status	Bond Sold Grant Agreemen RFP	Plan / Design	Construction Renovation Other
41 DEPARTMENT O	OF CULTURAL AFFAIRS (PO	OG=Palace of t	the Governors; FRHM=Farm Ranch Heritage Museum; MIAC=Mus Cultural Facilities Completion	eum of India	ian Arts and	Culture; MNHS=Museu	ım of Natural History	y and Science; NMN	IA=NM Museum of A	rt; NHCC=National Hispanic Cultural Center; M	IFA=Museum of International Folk Ar	t; CNMA=Center for NM A	Archaeology)				
42 2013 6/30/201	7 Legislative/Executiv	/e Statewide	(IDs 09-3096/13-1109/15-1120 - Completed Proj. IDs 09-3095, 09-3097/13-1114/15-1121, 09-3098, 09-3099)	STB	Y	3,738,000	3,738,000	31,125	_	Project closed.		Project Complete	6/30/2017	Project closed.	В	В	В
43 2014 6/30/201			Public Libraries Acquisitions (Proj ID 14-1289)	GOB	Y	3,000,000	1,346,147	140,584		Will monitor quarterly through 2018 to ensure libraries are spending allocations steadily.	Continue to provide guidance regarding eligible purchases, monitor GO Bond spend-down and encourage timely submittals of reimbursement requests.	Purchases In Process		Out of 75 projects, 11 have expended all funds. A total 46% has been expended. Libraries have continued to send in reimbursement requests, spending will be closely be monitored.	G	G	Y
44 2014 6/30/201	8 Legislative/Executiv	/e Statewide	Tribal Libraries Acquisitions (Proj ID 14-1290)	GOB	Y	800,000	250,097	53,063	549,903	Will monitor quarterly through 2018 to ensure libraries are spending allocations steadily.	Continue to provide guidance regarding eligible purchases, monitor GO Bond spend-down and encourage timely submittals of reimbursement requests.	Purchases In Process	6/30/2018	18 tribal libraries allocated funding. A total 50% has been expended. Libraries have continued to send in reimbursement requests, spending will be closely be monitored. There are no construction projects in this bond appropriation. Projects have been completed at DCA facilities statewide. Current encumbrances include 4,851 for NHCC HVAC and		G	Y
45 2013 6/30/201	7 Legislative/Executiv	ve Statewide	Cultural Facilities Completion & Equipment (Proj ID 13-1247)	STB	Y	2,500,000	2,500,000	61,671	-	Project closed.		Project Complete		16,459 for archaeology at Museum of Art and 10,894 Hewett House Beverly Spears.	В	В	В
46 2015 6/30/201	9 Legislative/Executiv	ve Statewide	Cultural Facility Repairs, Exhibits, Equipment, & Bookmobile (Proj ID's: 15-0197, 0198, 0205, 0210-0212, 0215, 0218-0220; Closed Proj ID 15-0200)	STB	Y	4.598.000	3,604,651	128.666	993.349	Several improvement projects completed. Multiple projects underway and out to bid. 15- 0200 fully expended.	Finish RFPs, award contracts and complete purchases/construction.	Design in Process- Purchases/ Construction in Process		Funds allocated to the following projects: POG (\$680K); NMMA (\$429K); MNHS (\$425K); NHCC (\$424K); FRHM (\$400K); Space History (\$400K); Museum Hill (\$390K); CMMA (\$250K); \$300K each for the Halpin Bldg, Historic Sites & Monuments, Museums Statewide, and Bookmobile. Some projects are completed, remaining projects underway.	G	G	G
								3,333			Final balances will be used to resolve			Major repairs funded include HVAC and fire suppression at Space History Museum, HVAC at MNHS, roof and HVAC repairs at MOIFA, NHCC stucco, HVAC, and emergencies,			
47 2016 6/30/202			Cultural Facilities Preservation & Improvements (Proj ID 16A2034)			2,000,000	1,456,968	570,675		Major projects complete. Bonds sold in August 2017. Grant agreements	critical repairs. Will begin processing libraries returned grant agreements and obtain DCA signatures. Anticipate 2016 GOB reimbursement requests will begin in			MoA roof, and Hewitt House repairs. Bonds sold in August 2017. Grant agreements sent to all	G	Y	Y
48 2016 6/30/202			Public Libraries Acquisitions (Proj ID 16A5110)	GOB	N	3,000,000	<u>-</u>	-	3,033,033	sent to all libraries. Bonds sold in August 2017. Grant agreements	2nd quarter FY18. Will begin processing libraries returned grant agreements and obtain DCA signatures. Anticipate 2016 GOB reimbursement requests will begin in			Bonds sold in August 2017. Grant agreements sent to all	Y		
49 2016 6/30/202			Tribal Libraries Acquisitions (Proj ID 16A5111)	GOB	N	750,000	<u> </u>	-	750,000	sent to all libraries. Allocations to each site finalized based on	2nd quarter FY18.	Appropriated		libraries. Funds are allocated per statute to specific sites, based on 15% of earned revenues for each site. Sites are proceeding cautiously as these are the only remaining funds available and would need to be used if emergencies arise, although	Y		
50 2017 6/30/201	9 Legislative/Executiv	/e Statewide	Cultural Facilities Repairs and Upgrades (Proj ID 17B4118)	STB/AIPP	N/A	1,255,200	-	-	1,255,200	statute.	Initial expenditures will be underway.	Project in Construction		they have originally been allocated to exhibit upgrades.	Y	Y	Y
52 DEPARTMENT O	F HOMELAND SECURITY																
2014 6/30/201 53 2015 6/30/201 54 2016 6/30/202	9 Legislative/Executiv	ve Statewide	Natural Hazard Mitigation Grant Match (Proj IDs 14-2153, 15-0573,15-1073) Natural Hazard Mitigation Grant Match (Proj ID 16A2645)	STB OSF WPF	Y N/A	1,750,000 750,000	627,586 -	80,969		The work done under the Capital Outlay-Nambe Debris Flow and SSCAFCA-Montoya grants have been completed and paid in full. SSCAFCA Alberta. The Village of Corrales has been finalizing the Final Design RFP for release. Awaiting FEMA approval for 15-1073. Awaiting FEMA awards.	SSCAFCA Alberta, SSCAFCA- Montoya and Nambe Grants to be closed in the next quarter. The Village of Corrales should have award made for Final Design. Begin to make awards.	Projects in Planning/ Construction Planning/Design	6/30/2019	Two projects for Southern Sandoval County Arroyo Flood control authority and one for Nambe Pueblo. Additional projects in review from applicants from across the state of New Mexico. FEMA has approved the Village of Corrales Salce Basin Flood Mitigation Project. Awaiting FEMA awards.	G G	G Y	Y
55 DEPARTMENT O	OF INDIAN AFFAIRS																
57 2013 6/30/201	7 Statutorily Earmarke	ed Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	16,366,928	16,366,928	132,783	-	19 projects are closed	19 projects are closed	Multiple Projects in Planning, Design, and Construction		19 TIF Grant Awards CLOSED 29 TIF Grant Awards. 11 awards for Construction Projects =	В	В	В
58 2014 6/30/201	8 Statutorily Earmarke	ed Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	14,235,640	14,050,155	1,519,076	185,485	Projects are 100% obligated. Continue to process pay requests and work to complete projects. 26 projects were closed.	Continue to work with the 3 grantees to complete projects and process pay requests received. Continue to work with entities to	Multiple Projects in Planning, Design, and Construction		\$10,980,640, 12 awards for Planning Projects = \$1,540,000, and 5 awards for Design Projects = \$1,715,000. (See Attachment C for list of projects) 32 TIF Grant Awards. 10 awards for Construction Projects =	G	Y	Y
59 2015 6/30/201	9 Statutorily Earmarke	ed Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	14,273,958	5,166,543	1,523,528	9,107,415	95% of all funding is obligated. Beginning to process pay requests received. 4 projects were closed	complete projects and process pay requests received. 3 NOO's need to be issued.	Multiple Projects in Planning, Design		\$9,692.439, 9 awards for Planning Projects = \$1,406,519, and 13 awards for Design Projects = \$3,175,000. (See Attachment C for list of projects) 21 TIF Grant Awards. 11 awards for Construction Projects =	G	Y	
60 2016 6/30/202	20 Statutorily Earmarke	ed Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 4.5% of STB	STB	Y	12,158,068	212,672	162,672	11,945,396	1 project was closed and begin process to pay requests received.	Continue to work with entities to complete projects and process pay requests received. 6 NOO's were issued to entities	Multiple Projects in Planning, Design and Construction		21 TH Glaff Awards. IT awards for Construction Projects = \$10,068,068, 6 awards for Planning Projects = \$890,000, and 4 awards for Design Projects = \$1,200,000. (See Attachment C for list of projects)	G	Y	
62 DEPARTMENT O	F INFORMATION TECHNO	LOGY									Continue with the involver of the						
63 2015 6/30/201 64 2016 6/30/202			DoIT Radio Communications Infrastructure Statewide (Proj IDs 15-0629 and 15-1059) DoIT Radio Communications Stabilization and Modernization Statewide (Proj 16A5146)	STB OSF GOB	Y	4,200,000 5,000,000	4,073,674	223,624		District 5 dispactch is 96% complete. Emergency Operations Center is 98% complete. Bonds sold in August 2017.	Continue with the implementation of the EOC/PSIC console upgrade and expansion statewide. Allocate resources to established goals.	Project in Construction Appropriated		Project nearing completion. Bonds sold, beginning to allocate resources.	G G	G Y	G
65	OF MILITARY AFFAIRS																1
67 2015 6/30/201		ve Santa Fe	Land Purchase - Joint Operation/First Responder Campus (Proj ID 15-1039)	CBRF	N/A	1,700,000	750,209	-	949,791	DMA has identified a tract of land adjacent to the Onate Complex and has completed a survey. Bonds sold in August 2017. Design is in process. NGB has approved design. Bidding Process has	zoning issues.	Purchase in Process		DMA purchased 101 acres from the property owner in the amount of \$750,209.	G		G
68 2016 6/30/202	- J		Las Cruces Readiness Center (Proj ID 16A5147) Armory Renovations Statewide (Proj ID 16A5148)	GOB	N	4,000,000 2,000,000	40,000	40,000		not yet begun. Bonds sold in August 2017. DMA and Federal Counterparts are prioritizing projects since projects have a state and a federal share.	Conduct bid process.	Appropriated		Bonds sold in August 2017. Bonds sold in August 2017.	Y		
69 2016 6/30/202 70	Legislative/Executiv	ve Statewide	Annoty Renovations Statewide (Pfoj ID 16A5148)	GOB	N	2,000,000	-	-	2,000,000	projects have a state and a rederal share.	Prioritize projects.	Appropriated		porius soia in August 2017.	Y		+

									September 2017								
	D Project on schedule Sehind schedule		F No activity or bonds not sold Additional funds needed	G B	H Appropriati	I ion expended or project of	J	К	L M	N	0	Р	Q	R	S	T Progress Rating	U
Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP		Constructi Renovation Other
EPARTMENT OF PU	BLIC SAFETY																
016 6/30/2018	Legislative/Executive	Statewide	State Police Vehicles (16A2539)	STB	Y	3,000,000	2,999,894	22,219	106 Project complete.		Substantial Completion - Closeout		6/30/2017	Project complete.	В	В	В
16 6/30/2018	Legislative/Executive	e Statewide	State Police Vehicles (16A2655) SB8 Swap from GF	STB	Y	3,218,000	1,427,085	1,427,085	DPS has procured and placed orders for 1,790,915 emergency equipment.	DPS plans on building units as soon as all emergency equipment and vehicles are ordered and received.	Purchase in Process - Ad/Bid		6/30/2020	DPS is in the process of procuring all necessary emergency vehicle equipment as well as unmarked and patrol vehicles.	G		G
PARTMENT OF TR	ANCROPTATION		, , ,					, ,,,,,,									
PARIMENI OF IR	ANSPORTATION								Project has been completed, working on close out documentation with Local Entity. Reimbursement was made on 6/30/2017 in the								
14 6/30/2018	Multiple Sponsors	s Dona Ana	Las Cruces Streets Improve (Proj ID 14-2064)	STB	Υ	1,036,000	602,484	0	amount of \$370 thousand, leaving a balance of \$433,516 \$433 thousand.	Project close out documents and close in CPMS and NMDOT system.	Substantial Completion - Closeout		6/30/2018	Project completed, pending close out documentation.	В	В	В
4 6/30/2018 5 6/30/2019	Multiple Sponsors	s San Juan	East Aztec Arterial Route Construct (Proj IDs 14-2088 & 15-0949)	STB	Υ	5,319,775	603,659	-	ROW maps approved. Title reports required to be updated and resubmitted.	Project in construction, begin phase 2.	Project in Construction			PSE anticipated for December 2017 and authorization to bid January 2018. Project may need extended reversion date.	G	G	Υ
5 6/30/2019	Legislative/Executive	e Chaves	Roswell District 2 Office Renovation (Proj ID 15-1078)	SRF	N/A	1,100,000	1,100,000	1,100,000	Determination was made by NMDOT upper management that project will not go forward and amount could be reverted.	Project not going forward	Project Voided			Project not going forward	R		
5 0/00/0040	Landal Market	.	Danaga District & Building (David D 45 4002)	CDE	. 1/A	1.500.000	1.500.000	4 500 000	Determination was made by NMDOT upper management that project will not go forward and amount could be reverted.		Desired Veided			Desirate at a size for used	R		
5 6/30/2019	Legislative/Executive	e Taos	Penasco District 5 Building (Proj ID 15-1082)	SRF	N/A	1,500,000	1,500,000	1,500,000	- amount could be reverted.	Project not going forward	Project Voided			Project not going forward			
5 6/30/2019	Legislative/Executive	Rernalillo	I-25 & Paseo Del Volcan Interchange - Rights of Way	STB	٧	1,467,600		_	City of ABQ informed NMDOT that they will need 1,467,600 to become Lead for this proejct.	d Begin project planning and design	Project Planning			Right of Way activities are proceeding well again on all fronts Several meetings have taken place regarding land trades and purchasing of Right of Way. Currently there is a pending easement and donation agreement that is pending execution. Once executed the Interchange funds can be used.	d	v	
015 6/30/2019			Allison Road Bridge Replacement (Proj IDs 15-0942, 15-1034, 15-1029 swap to STB 16A2660)	STB OSF	Y N	4,500,000	1.744.093	1.596.977	2,755,907 Construction ongoing.	Continue contruction.	Project in Construction			Construction ongoing.	G	G	Y
	g		Santa Teresa Road Improvements (Proj IDs 15-0924		~	7	, ,	,,,,,,,,,,,	-,,					Design is 90% complete. Issue with vendor number at DFA is preventing the full execution of the grant agreement for 16A2659. (\$330 thousand from 15-0923 was redirected by	5		
015 6/30/2019	Legislative/Executive	e Dona Ana	Santa Teresa Road Improvements (P10) IDS 15-0924 15-0923 & 15-1028 swap to STB 16A2659)	STB	N N	8,330,000	<u>-</u>	-	8,330,000 60% plans reviewed.	Complete and review plans. Address issue with vendor numbers.	Project in Design			BOF and placed on authorized but unissued list) Six Statewide Projects: Artesia to NM 529 (State \$20M, Feds	G	Y	
														\$38.8M); NM 518 to La Posta Rd Taos (State \$4.3M, Feds \$0.7M); La Posta Rd to Camino del Paseo Pueblo Taos (State \$7M, Feds \$1.5M); Farmington to Bloomfield (State \$5.8M, Feds \$9.2M); I-40 to MP 18.5 (State \$5.5M, Feds			
015 6/30/2019	Legislative/Executive	Statewide	Statewide Road Improvements (Proj IDs 15-1026 & 15-1027 swap to STB 16A2658)	STB	Y	45.086.000	19,350	19,350	Purchase orders totaling \$30.4 million have beer 45,066,650 established. Projects are currently underway.	Begin construction.	Project in Planning/ Design			\$35M); and I-25 Rio Bravo Interchange (State \$2.4M, Feds \$50.6M). Projects to start construction phase and funding will start to be drawn down.	G	٧	<mark>/</mark>
16 6/30/2020			D3 South Urban Patrol Salt Dome (Proj ID 16A2638)	SRF	N/A	450,000	-	-	450,000 Project on hold pending state road fund revenue		Project on Hold			Project on hold pending state road fund revenue.	R	·	
	-								Determination was made by NMDOT upper management that project will not go forward and								
6 6/30/2020	Legislative/Executive	e Rio Arriba	D5 Gallina Patrol (Proj ID 16A2639)	SRF	N/A	1,500,000	1,500,000	1,500,000	- amount could be reverted. Determination was made by NMDOT upper	Project not going forward	Project Voided			Project not going forward	R		-
16 6/30/2020	Legislative/Executive	e Santa Fe	General Office Restroom Renovations (Proj ID 16A2640)	SRF	N/A	255,000	255,000	255,000	management that project will not go forward and amount could be reverted. Determination was made by NMDOT upper management that project will not go forward and	Project not going forward	Project Voided			Project not going forward	R		_
016 6/30/2020	Legislative/Executive	Santa Fe	Materials Lab Electrical Upgrade (Proj ID 16A2641)	SRF	N/A	291,000	291,000	291,000	- amount could be reverted. Determination was made by NMDOT upper	Project not going forward	Project Voided			Project not going forward	R		
016 6/30/2020	Legislative/Executive	Lincoln DeBaca	District 2 Office Renovation (Proj ID 16A2642)	SRF	N/A	2,400,000	2,400,000	2,400,000	management that project will not go forward and amount could be reverted.	Project not going forward	Project Voided			Project not going forward	R		
INÉ COLLEGE																	
014 6/30/2018	Legislative/Executive	San Juan	Math and Science Building (Proj ID 14-1320)	GOB	Υ	500,000	93,163	-	The final decision was concluded and relayed to capital outlay committee for possible constructio funding.	n Modify design.	Project in Design		6/30/2018	Dine College met with State of NM Outlay Committee and agreed to stay with 17500 square feet.	G	Υ	
										Submit NOO for work to be performed to NMHED. Bring project to NMHED for approval. Start reporting monthly							
016 6/30/2020	Legislative/Executive	San Juan	Shiprock Campus Roadway Improvements (Proj ID 16A5127)	GOB	N	500,000	-	-	500,000 Bonds sold in August 2017.	per the grant agreement.				Project bid and awarded for A&E.	G		-
ASTERN NEW MEXI	CO UNIVERSITY								Demolition 90% complete, Rough-in 82%	Rough-in 100% complete, Exterior							
14 6/30/2018	Legislative/Executive	Roosevelt	Golden Student Success Center Renovation (Proj ID 14-1295)	GOB	Υ	11,000,000	10,563,519	4,446,357	complete, exterior 79% complete, Metal Studs 70% complete	90% complete, Metal Studs 100% complete, Interior 48% complete	Project in Construction		6/30/2018	Construction on-going. Project 49% complete	G	G	G
016 6/30/2020	Legislative/Executive	Roosevelt	Golden Student Success Center Renovation (Proj ID 16A5116)	GOB	N	11,000,000	110,000	110,000	Demolition 90% complete, Rough-in 82% complete, exterior 79% complete, Metal Studs 10,890,000 70% complete	Rough-in 100% complete, Exterior 90% complete, Metal Studs 100% complete, Interior 48% complete	Project in Construction			Bonds sold in August 2017. Funds will be used when 14-1295 is fully expended.	G	G	G
									Work finished on keyless entry project. HVAC almost complete, testing and completing the punch list left to do. The fire suppression	Complete HVAC project, fire panel				Keyless entry project in progress, approximately 90%			
014 6/30/2018	Legislative/Executive	Chaves	ENMU - Roswell Infrastructure Improvements (Proj ID 14-1293)	GOB	Υ	3,000,000	1,418,239	423,304	sprinkler project is in design phase with engineer and architect.	replacement under way and fire suppression design phase complete.	Project in Construction		6/30/2018	complete. HVAC project award awaiting Board of Regents approval.	G	G	Υ
116 6/30/2020 114 6/30/2018	Legislative/Executive		ENMU - Roswell Classroom and Infrastructure Improvements (Proj ID 16A5114) ENMU - Ruidoso Main Entrance Renovation (Proj ID 14-1294)	GOB GOB	N Y	1,000,000 325,000	325,000	116,183	1,000,000 Bonds sold in August 2017. Project complete.	Funds will be used for fire suppression system.	Appropriated Project Complete			Funds will be combined with 14-1293 and used for fire suppression system to address code compliance. Project complete.	G B	G B	В
71-7 U/3U/2U10	Logisiauve/Executive	LINCOIN	ENMU - Ruidoso Main Entrance Renovation (P10) ID 14-1294) ENMU - Ruidoso Classroom and Student Space Improvements	GOB	ī	·	· ·	.,			i iojout complete			r regest complete.		Б	В
016 6/30/2020	Legislative/Executive	Lincoln	(Proj ID 16A5115)	GOB	N	700,000	7,000	7,000	693,000 Architect selected.	Bonds to be sold in August 2017.	Appropriated			Bonds sold in August 2017. Architect selected.	G		
CONOMIC DEVELOR	MENT DEPARTMENT											-					
013 6/30/2017			MainStreet Capital Outlay Fund (Proj ID 15-0231, Closed	0.70					Tucumcari is 50% expended, project complete, need final request for reimbursement, Clovis project is in process and has expended 1% of budget, Grants issuing RFP for third party	Process requests for reimbursement as				MainStreet projects selected for funding: Clovis \$80,000, Grants \$95,000, Tucumcan \$70,000; Los Alamos \$50,000 (closed), Truth or Consequences \$145,000 (closed), Raton			
015 6/30/2019	Legislative/Executive	Statewide		STB	Y	1,000,000	730,552	392	269,448 contractor, Raton project is in process. Projects have been identified and funds encumbered. Project Participation Agreement	received. Close out Tucumcari grant. Completion of the PPA, IGA, Security Document and passage of the LEDA Project Ordinance. One third of funds	Various Phases			\$60,000. Funds are encumbered to an infrastructure project involving the Border Industrial Association in Dona Ana County. Additional projects include: StarCryo Electronics in Santa Fe County; Mako Medical in Albuquerque; Mclintic in		G	G
15 6/30/2019	Legislative/Executive	e Statewide	Economic Development Grants - LEDA (Proj IDs 15-0230 & 15-1070; Closed Proj ID 15-1030 & 15-1058)	GF OSF	Y N	12,500,000	5,733,333	0	(PPA), Intergovernmental Agreement (IGA), and 6,766,667 Local Ordinance was approved.	have been transferred to fiscal agent as per PPA.	Projects Awarded			Albuquerque; Pecan Brewery in Las Cruces; and the Facebook project in Los Lunas.	Y		

B C	Proi	D ject on schedule	E	F No activity or bonds not sold	G B		I n expended or project co	J	К	L	M	N	0	P Q	R	S	Т	U
2 Y	,	nind schedule	X			Арргорпацо	in expended or project co	Ilipiete]			Tr.				Progress Rating	
Reversi Date		Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Project End Date	i Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
105 2016 6/30/20	020	Legislative/Executi	ve Statewide	Local Economic Development Act (LEDA) (Proj ID 16A2039)	STB	Y	6,000,000	<u>-</u>	_	6,000,000	Budgeted against project pipeline requests. Mora, and Albuquerque have NOOs and third-	Encumber funds to specific projects & execute PPA, IGA, Ordinance.	Project Planning		Department has over 30 projects in the pipeline that can potentially utilize these funds. The total amount of requests is in excess of 60,000,000, so the department anticipates that these funds will be utilized prior to any potential reversion date.	R		
106 2016 6/30/20	020	Legislative/Executi	ve Statewide	Mainstreet, Arts and Cultural Districts Statewide (Proj ID 16A2040)	STB	Y	500,000	4,050	4,050	495,950	party contracts in place. Artesia expended 13.5% of budget. Belen issued RFP for third-party contractor. Ration is issuing RFP for third-party contractor.	Process reimbursement requests as received.	Project Planning		Five projects selected and Grant agreements in place. Artesia 30,000, Mora 30,000, Albuquerque 100,000, Belen 80,000, Raton 260,000.	G		
107 2016 6/30/201	020	Legislative/Executi	ve Statewide	Local Economic Development Act (LEDA) (Proj ID 16A2654) SB8 GF swapped to STB; \$10 million sold Dec bond sale; \$11.55 million authorized but unissued	STB	Y/N	21,550,000		-	21,550,000	Thirty potential projects with combined LEDA requests of over \$60,000,000 have been identified, early stage project evaluations are under review for statutory and public benefit compliance.	Perform due diligence assessments on identified projects that meet statutory qualification requirements.	Project Planning		Funds are to be used in support of LEDA projects that involve job creation and other public benefits. Projects are currently being evaluated for future consideration for funding under the program.	R		
109 ENERGY, MINEI		NATURAL RESOU	RCES DEPARTI	MENT														
2013 6/30/20 2014 6/30/20 110 2015 6/30/20	018	Legislative/Executi	ve Statewide	Wildfire Mitigation at Urban Forest Interfaces (Proj ID 15-0481; Closed Proj IDs 13-1418 & 14-1582)	STB	Y	3,900,000	3,771,482	63,044	128,518	Weather conditions limited activity in the third quarter.	Project work will continue through Spring 2018.	Substantial Completion Closeout		NM State Forestry has completed 7 of 9 projects with projected completion by Spring 2018. 24 projects have been identified. 21 projects are now	G	G	G
2014 6/30/20 111 2015 6/30/20		Legislative/Executi	ve Statewide	Watershed Restoration Improvements Statewide (Proj IDs 14-1584 & 15-1087)	STB WPF	Y	8,700,000	7,125,959	5,052	1,574,041	Weather conditions limited activity in the third quarter. Funds are matching federal funds from the Department of Game & Fish. Bluewater Lake water/wastewater renovations	The Fall of 2017 will allow significant progress on five remaining projects. Designing water/wastewater renovations and upgrades and rehabilitate water treatment system at	Projects in Construction	6/30/2019	complete and three remaining projects should be completed by Dec, 2017. The 2015 funding is being used for nine additional projects with four completed and the remaining projects in various states of progress.	G	G	G
				State Parks Infrastructure Improvements Statewide	STB		4 000 000	700 075			and upgrades near completion. Drilled test water	Oasis. Rehabilitate electric pedestals	Delia di Controli					
112 2015 6/30/20				(Proj IDs 15-0480 & 15-1031)	GF	Y	1,000,000	760,375	40,140		well at Sugarite Canyon State Park.	at Pancho Villa. Complete final invoicing and close out	Project in Construction		Funds obligated and being expended.	G	G	G
113 2016 6/30/20	018	Legislative/Executi	ve Statewide	Agency Wide Vehicle Replacement (Proj ID 16A2237)	STB	Y	500,000	496,009	259,660	3,991	Purchases complete. Memorandum of Agreement under review by	project. Design capital improvements to	Purchase Complete		Purchases complete.	G	N/A	G
114 2016 6/30/20	020	Legislative/Executi	ve Statewide	Pecos Canyon State Park (Proj ID 16A2239)	STB	Y	250,000	-	-	250,000	NMDGF and EMNRD.	undertake upon execution of MOA. Complete water well and wastewater	Project in Planning		Inter-agency work in process.	G	Υ	
115 2016 6/30/20	020	Legislative/Executi	ve Statewide	State Park Water/Wastewater Infrastructure (Proj ID 16A2240)	STB	Y	250,000	216,818	38,528	33,182	Water system upgrades at Heron/El Vado State Parks completed.	treatment systems at Bluewater Lake State Park.	Project in Planning		Funds obligated and being expended on several water and wastewater projects at larger parks.	G	G	G
116 2016 6/30/20	020	Legislative/Executi	ve Statewide	Watershed Restoration and Community Wildfire Protection Statewide (Proj ID 16A2643)	WPF	N/A	2,500,000	323,985	224,985	2,176,015	Two projects are now 100% complete.	Project work plans are in various stages of activity and it is expected the Summer and Fall months of 2017 will allow for significant progress.	Project in Design	6/30/2020	State Forestry has identified 8 projects in collaboration with NMDGF. EMNRD is awaiting agreeable work plans that may be used as match for the NMDGF Pitman Roberts federal funds. Two projects are 100% complete.	G	Y	
117	H DEDAR	TMENT (CDE = Co.	me Duetestien Eu	DDE - Dond Interest Delivement Front UMF - United Management	Fund TOF = 1	Trail Cafety Fr	and SACRE - Silver Asset	ent of CDE DECDE -	Dia Como Enhancem	ant Fund of CDF WMA	- Wildlife Management Avec NEDA - National Environ	ronmental Policy Act)						
118 GAINE AND FISH	OH DEPAR	CTWIENT (GPF - Gai	ne Protection Fu	ind, BIRF = Bond Interest Retirement Fund, HMF = Habitat Management	GPF	Trail Salety Ft	inu, SAGPF – Sikes Accou	ill of GPF, BEGPF -	Big Game Emilancem	ent Fund of GPF, WMA	- Wilding Management Area, NEPA - National Envi	ronnental Policy Act)						
119 2013 6/30/20	017	Legislative/Executi	ve Grant	Bear Canyon Dam Safety Rules Compliance (13-1929=\$76,887; 13-1930=\$550K)	BIRF HMF	N/A	626,887	581,734	-	45,153	All funds expensed or encumbered.	All funds expensed or encumbered.	Project in Design	6/30/2017	Federal Grant money and other sources to be used to proceed on Bear Canyon. These projects expired 6-30-2017.	G	Y	
2013 6/30/20 120 2014 6/30/20 6/30/20	018	Legislative/Executi	ve Guadalupe	Rock Lake Warm Water Hatchery Construction (13-1929=\$482,262 and 13-1930=\$3.,315,854); Pipeline (14-2161=\$250K); Education Center (14-2163=\$150K) Northwest Area Office - New	GPF BIRF	N/A	4,198,116	4,017,651	-	180,465	All ponds completed and education center completed to 705 Completed ITB for construction bid of the	Project completion.	Construction	6/30/2017	Project in construction phase at 70% complete. All funds expensed and encumbered. Project completion next quarter.	G	G	G
121 2013 6/30/20	019	Legislative/Executi	ve Bernalillo	(13-1930=\$1,441,848 and 15-1048=\$4.5M) Laguna Del Campo Lake - Dam Safety Rules Compliance	GPF GPF	N/A	5,941,848	3,879,172	331,077	2,062,676	Albuquerque Complex.	Award contract and begin construction. Complete design and move into	Construction	6/30/2019	Project ready to award contract and begin construction. Alternatives study completed and decision on preferred	G	Y	
122 2014 6/30/20	018	Legislative/Executi	ve Rio Arriba		BIRF	N/A	500,000	322,674	233,140	177,326	Lake inlet redesign in progress.	construction bidding.	Project in Design	6/30/2018	alternative made. Engineering cost proposal received.	G	R	
123 2014 6/30/20	018	Legislative/Executi	ve Statewide	Shooting Ranges (14-2166=\$250K and 16A2627=\$250K)	GPF	N/A	500,000	499,999	11,097	1	A large portion of the Tres Piedras Primitive Shooting Range construction was complete last quarter.	or early in the next quarter.	Various Projects Planning/ Construction	6/30/2018	SWCA billed for 52.50 this quarter leaving 11,097.79 encumbered for the Santa Fe Shooting Range Complex. The application for the Recreation and Public Purpose act is moving through the BLM process, and currently the Notice of Realty Action is waiting approval in at BLM headquarters in Washington DC.	G	G	Y
124 2014 6/30/20	018	Legislative/Executi	ve Taos	Comanche Creek Fish Migration Barrier (Proj ID 14-2168=\$200K; 14-2167=\$300K)	GPF HMF	N/A	500,000	487,634	-	12,366	Bid and awarded habitat improvement portion of project .	project.	Substantial Completion	6/30/2018	Barrier complete, and habitat improvement under contract for construction.	G	G	G
125 2015 6/30/20	019	Legislative/Executi	ve Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration (15-1047)	BIRF	N/A	500,000	500,000	48,524	-	All funds expensed.	Project phase complete.	Project Phase Complete	6/30/2019	Project phase complete. WMD portion 1.3M The Department has selected wildlife and	В	В	В
126 2015 6/30/20	019	Legislative/Executi	ve Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration (15-1050)	GPF	N/A	2,000,000	1,893,867	565,528	106,133	WMD portion-96% of Project spent and/or encumbered to date. FMD portion- Project bid and awarded.	WMD portion The remainder of the funds are planned for projects with completion dates expected in FY18. Complete vegetation removal from	Construction	6/30/2019	watershed restoration projects across the state of New Mexico. FMD portion 700K-Habitat Improvement project awarded for construction, contract executed.	G	G	G
2045 0/20/20	240		0.4	Dam Safety Rules Compliance	GPF		2 000 000	244 252	40.407	4 755 040	Lake Roberts stop blocks were repaired, woody vegetation removal at Jackson Lake, contract put in place and quotes were received for Clayton	Jackson Lake. Move into design for	Construction	6/20/2040	Opposite Melistranean at Labora around the State			, i
127 2015 6/30/20	שוע	Legisiative/Executi	ve Statewide	(Proj IDs 15-1046=\$200K and 15-1049= \$1.8M)	BIRF	N/A	2,000,000	244,352	43,197	1,755,648	Lake outfall measurement system. Working Bear Canyon Lake Dam refurbishment	,	Construction	6/30/2019	Ongoing Maintenance at Lakes around the State.	G	G	Y
128 2016 6/30/20	020	Legislative/Executi	ve Statewide	Dam Safety Rules Compliance Statewide (Proj ID 16A2626)	GPF	N/A	4,000,000	44,773	44,773	3,955,227	design with OSE Dam Safety required change order.	Move design to completion with change order cost increase.	Project in Design	6/30/2020	Ongoing maintenance for Lakes around the State.	G	Y	
129 2016 6/30/20	020	Legislative/Executi	ve Statewide	Northwest Area and Roswell Area Office (Proj ID 16A2625)	GPF	N/A	4,500,000	<u>-</u>	-	4,500,000	Acquired quote for Geotec, design, NEPA and Arch studies. Obtained written permission to move forward from Roswell City Attorney.	Complete the Grant process and move to design of the Roswell regional Office Complex.	Project in Design	6/30/2020	NW Area Office preparing for Construction, Roswell obtaining property .	G	Y	
130 2016 6/30/203	020	Legislative/Executi	ve Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Proj ID 16A2629)	SAGPF	N/A	1,000,000	966,229	813,035	33,771		Substantial project completion will occur in FY18, with final project completion planned for FY19.	Project in Construction	6/30/2020	The New Mexico Habitat Stamp Program has allocated 1M through this Capital Outlay Authorization to work with the US Forest Service, the Bureau of Land Management, and Citizen Advisors selected by the NM State Game Commission, to restore important wildlife habitats throughout New Mexico.	G	G	G
131 2016 6/30/202	020	Legislative/Executi	ve Statewide	Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Proj ID 16A2628)	BEGPF	N/A	500,000	273,744	273,744	226,256	An MOU and Project Agreement are in the works to define roles and responsibilities. An RFP has been signed and project commencement began in late FY17.	Substantial completion is expected by	Project in Planning	6/30/2020	The Department has entered into a collaborative effort with the Lincoln National Forest to begin the process of gaining regulatory compliance for the restoration of approximately 125,000 acres of important wildlife habit	G	Y	

Capital Outlay Quarterly Report
(Appropriations ≥ \$1 million / 2009-2016)
September 2017

ВС	C Proj	D in at an anhadula	E	F No addition to be added to the state of th	G	H		J	К	L	M	N	0	P Q	R	S	Т	U
1 G		ject on schedule nind schedule		No activity or bonds not sold Additional funds needed	В	Appropriation	expended or project con	mpiete									Progress Rating	ı
	ersion ate	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Project End Date	Project Status	Bond Sold Grant Agreemer RFP	nt Plan / Design	Construction Renovation Other
0000	10000			Wildlife, Fisheries, and Riparian Habitat Restoration Statewide (Pro	j HMF		500,000					Engineering design will be complete at the end of FY17. Project implementation will begin in the second	1	0/00/0000	Non-Federal Portion - The Department plans to restore 100 acres of wetlands for migrating waterfowl on the William S. Huey Wildlife Management Area near Artesia, NM. Plans also call for the development of an auto tour loop on the property to facilitate access for hunters and other wildlife-associated recreationists. The project is the planning/design stage. Engineering firms have been contacted to provide			
132 2016 6/30/2	/2020	Legislative/Executive	e Statewide	ID 16A2630)	HMF	N/A	500,000	-	<u> </u>	500,000	The RFP process is underway. 400K has been paid to Bureau of Land	or third quarter of FY18.	Project in Design	6/30/2020	preliminary estimates for design services. BLM is going to start purchasing vault toilets, pavilions,	G	R	
133 2016 6/30/2 134		Legislative/Executive		Off-Highway Vehicle (OHV) Recreation Parks Statewide (Proj ID 16A2631)	TSF	N/A	600,000	400,000	-	200,000	Management, Farmington, N.M., for the Glade Recreation Area project.	Project complete date December 2018.	Project in Construction	6/30/2020	tables, etc., for the project. The remaining 200K does not have a project associated with it at this time.	G	Υ	
135 GENERAL SE	ERVICES DE	EPARIMENI													1 project in construction, 1 identified and in planning.			
136 2015 6/30/2	/2019	Legislative/Executive		YDDC Visitor Center and Warehouse (Proj ID 15-0179 reauth to 17B4115)	STB	Y	1,400,000	812,377	344.671	587.623	Completed 85% construction	Complete construction, begin 2nd project.	Project in Construction	6/30/2017	Appropriation reauthed to include other projects. Currently project in construction.	G	e	G
137 2013 6/30/2			Bernalillo	CYFD - Infrastructure Improvements at Facilities Proj #A131230	STB	Y	2,000,000	2,000,000	34,332	,	Completed 32 projects 14 YDDC, 17 JP Taylor, 1 Eagles Nest	Closed out projects, balance reverted.	Project Completed.		36 project complete. CYFD statewide used to fund multiple projects both design and construction. Currently 4 projects in process. 3-YDDC, 1-JPTC 3.15.17-at	В	В	В
100 0045 0/00/	10040	1		CYFD - Camino Nuevo Rec Bldg & JP Taylor Roofs & HVAC	CTD	.,	4 000 000	242 400	4.000	000 544	Banan VDDC and desire	Complete design for VDDC and	Designation Company of the	6/20/2040	YDDC Pool Roofing project in preprogramming. JP Taylor		v	
		Legislative/Executive		(Proj ID 15-0185) CYFD - Child Wellness Center Furnish, Fixtures, & Equip (Proj ID	STB	Y	1,000,000	313,489	4,922		Began YDDC roof design.	Complete design for YDDC roof. The Planning of projects are now in	Project in Construction		project complete, design of Camino Nuevo roofs in process.	G	Υ	Y
139 2016 6/30/2	/2018	Legislative/Executive	e Bernalillo	16A2005)	STB	Y	500,000	5,000	-	·	Bonds are Certified and Budget is established.	process.	Project Planning		Project planning is in process.	G	R	
140 2016 6/30/2	/2020	Legislative/Executive	e Bernalillo	YDDC Camino Nuevo Improvements (Proj ID 16A2006)	STB	Y	280,000	170,520	2,963	109,480	Completed 3 YDCC projects.	Complete last YDCC project. Complete Bid Process and begin	Project in Construction	6/30/2017	YDCC had 4 projects, 3 are completed. 1 project in process.	G	G	G
141 2016 6/30/2	/2020	Legislative/Executive	e Bernalillo	YDDC Facility Renovations (Proj ID 16A2007)	STB	Y	750,000	41,048	21,567	708,952	Bid process Friday 9/8/17.	project.	Project in Design	6/30/2020	1 project in process. Bid opening is Friday 9/8/17 at 2:00pm	G	Υ	<u> </u>
142 2016 6/30/2	/2020	Legislative/Executive	e Bernalillo	YDDC Residential Cottage Improvements (Proj ID 16A2008)	STB	Y	190,000	3,800	1,900	186,200	Project is Budgeted and ready to move forward.	Begin Projects.	Project Planning	6/30/2020	Projects are in planning phase.	G	Υ	<u> </u>
143 2016 6/30/2	/2020	Legislative/Executive		CYFD - Eagle Nest Reintegration Center Improvements (Proj ID 16A2010)	STB	Y	85,000	41,311	-	43,689	Completed Construction.	98% completed. 11 month warranty. Await final billing to close out project.	Substantial Completion Closeout	6/30/2018	Projected was started and completed.	G	G	G
144 2016 6/30/2	/2020	Legislative/Executive	e Dona Ana	CYFD - John Paul Taylor HVAC Replacement (Proj ID 16A2011)	STB	Y	400,000	215,179	0	184,821	Completed construction	98% Completed. 11 Month Warranty. Await final billing to close out project.	Substantial Completion Closeout		Project was started and completed	G	G	
											Project was completed using other state funds. Agency will seek reauthorization in the next				Project was completed using other state funds. Agency will			/
145 2016 6/30/2	/2020	Legislative/Executive	e Valencia	CYFD - Henry Perea Building Improvements (Proj ID 16A2018)	STB	Y	85,000	-	-	85,000	legislative session.	This appropriation will be reauthorized.	Budgeted	6/30/2020	seek reauthorization in the next legislative session.	G	Y	4
146 2011 6/30/2	/2018	Legislative/Executive	e San Miguel	DOH - Facility Patient Health & Safety at NMBHI in Las Vegas (Proj ID A111285 to 16A4076)	STB	Y	3,000,000	1,800,122	489,941	1,199,878	Completed 10 projects.	Complete remaining projects	Project in Construction	6/30/2018	18 projects identified. 10 projects completed, 8 in construction. 3 projects in construction, 2 completed.	G	G	G
147 2014 6/30/2	/2018	Legislative/Executive		DOH - NM Veterans' Home Alzheimer's Skilled Nursing Unit Proj # A076051 to 13-1143-CLOSED; A083019 to 14-2300 then A4090; A111288 to 12-1653 then 16A4091-CLOSED	Cig Tax Rev Bonds & STB		12,500,000	12,438,265	122,943	61,735	95% completed.	To complete all work including the nurses call and fixtures, furniture and equipment.	Project in Construction	6/30/2018	95% completed. The initial building is substantially complete. A change order is pending for additional work. Also there is additional work to be performed by other contractors including the nurses call system, and fixtures furniture and equipment.	G	G	G
	10040	Landal Conference		DOH - Patient Health & Safety Upgrades Statewide	CTD	.,	4 700 000	4 550 453	40.4.000	440.047	Completed 45 projects	Complete NMBH AHU boiler project,	Designation Company of the Company	6/20/2040	15			
148 2012 6/30/3 149 2013 6/30/3				(including NMBHI-Meadows LTC) (Proj ID A121275 to 16A4077) Behavioral Health Institute at LV (Meadows Long-Term Care Facility) Site Prep Work for Phase 3 (Proj ID A131239 to 16A4078)	STB STB	Y	4,700,000 2,100,000	4,559,153 2,100,000	404,322 261,495		Completed 15 projects. Completed project, reverted balance.	close out appropriation.	Project in Construction Project Complete		15 projects completed. Project complete, reverted balance. NMBHI Meadows Phase 3 working on RFP, 4 contractors attended, proposals due 6-22 17. Design in process 3.15.17-at		G B	G B
150 2015 6/30/2	/2010	Legislative/Evecutive	e San Miguel	DOH - NMBHI - Meadow Long-Term Care Ph. 3 (Proj ID 15-0190)	STB	Y	16,000,000	1.587.186	332,425	14 412 814	Project to be redesigned into smaller Project that will match the funds available.	Send RFP to solicit Proposals for the new Design.	Project in Design	6/30/2018	Project to be redesigned into smaller Project that will match the funds available.	G	v	/
151 2013 6/30/3		Legislative/Executive		DOH - Patient Health & Safety Upgrades Statewide Proj #A131235	STB	Y	4,000,000	2,453,341	6,137	.,,,		Complete 6 projects 1 NMBHI, 3 FBMC, 1 NMVH, 1 Sequoyah	Project in Construction		Be projects started. Reauthorized from 13-1235 to extend time. DOH statewide used to fund multiple projects both design and construction. Currently working on 6 projects 1 NMBHI, 3 FBMC, 1 NMVH, 1 Sequoyah. Completed 20 projects, 1-SATC,10-FBMC,3-LLC,3-NMSVH,3-NMBHI	G	G	G
152 2013 6/30/2	/2019	Legislative/Executive		DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah Proj #A131236 reauth to 17B4068	STB	Y	1,500,000	1,099,209	141,810	400,791	Completed 4 projects.	Complete remaining projects.	Project in Construction	6/30/2017	18 projects. Reauthed from 13-1236 to extend time. DOH statewide used to fund multiple projects both design and construction. Currently 6 NMBHI projects in process	G	G	G
153 2013 6/30/2	1/2017	Legislative/Executive	e Bernalillo	DOH - State Scientific Lab Building Repairs Proj #A131228	STB	Y	3,000,000	3,000,000	381,311	-	Balance reverted, project closed. All of the NMSL projects have been completed and invoiced. Construction continuing. Assessed building and finalized a plan to complete all repairs before funds revert		Project Complete	6/30/2017	All of the NMSL projects have been completed and invoiced. JBH completed the project to separate the industrial water from the residential water and chlorinated the residential system. Most of the other 20 projects are still on schedule to be completed before June 30th. We are still working on processing 1 or 2 more POs if the work cam be completed on time. Multiple building repairs are currently being worked on.	В	В	В
				DOLL But and a little with the state of the											5 projects completed. DOH Statewide used to fund multiple			
154 2015 6/30/2	/2019	Legislative/Executive		DOH - Behavioral Health Institute and Facilities Statewide Patient Health & Safety Upgrades (Proj ID 15-0189)	STB	Y	1,200,000	614,193	331,554	585,807	Completed 5 project at NM Rehab	Complete 5 projects	Project in Construction	6/30/2019	projects. 6 projects in process 1 Ft Bayard, 2 NM Rehab, 1 NMBHI, 1 NMVH Alzheimer, 1 LLC 3.15.17-at	G	G	G
155 2016 6/30/2	/2020	Legislative/Executive	e San Miguel	DOH - NMBHI - Meadow Long-Term Care Ph. 3 (Proj ID 16A2012)	STB	Y	5,000,000	714,673	575,736	4,285,327	Completed 6 projects, need final closeout for 6 other projects.	Complete the last 6 construction projects. Awaiting final invoices.	Project in Construction	6/30/2020	12 projects. 6 projects are completed. 6 projects in construction. 13 projects, 11 in construction, closed out 2 projects. Funds	G	Y	
156 2016 6/30/2	/2020	Legislative/Executive		DOH - Patient Health & Safety Upgrades Statewide (Proj ID 16A2013)	STB	Y	1,500,000	914,193	515,375	595 907	13 Total Projects. Closed out 2. Working on 11 ongoing projects.	Continue working on 11 open projects.	Project in Construction	6/30/2020	used for multiple projects: DOH Facilities Statewide (1), NMBHI (7), NMSL (1), Los Lunas Campus (2).	G	G	Y
157 2015 6/30/2				Santa Teresa Port of Entry (Reauth 13-1115 to 15-1124; Closed Proj IDs 14-2273 - 14-2276)	STB	Y	6,519,006	6,519,006	287,540		Project completed, reverted balance.	2 Norming on 11 open projects.	Project Complete		Project completed, reverted balance.	В	В	В
158 2013 6/30/2	/2018	Legislative/Executive	e Rio Arriba		STB	Y	3,500,000	1,475,203	1,097,222	2,024,797	Construction phase. 65% Construction document review and are	Continue construction.	Project in Construction	6/30/2017	50% completed. Reauthed from 13-1237 to extend time. Notice to proceed for construction was issued to R .M. Construction on Feb. 28, 2017.	G	G	G
159 2015 6/30/2	/2019	Legislative/Executive		DPS - Roswell State Police District Office Renovate (Proj ID 15-1053)	OSF	N/A	1,000,000	140,178	58,002	859,822	proceeding forward for Phase 1. Completed schematic design	Complete Construction documents	Project in Design	6/30/2018	65% Construction document review and are proceeding forward for Phase 1. Schematic design review	G	Υ	<mark>/</mark>
				DPS - Firing Range Complex & Land Purchase (Proj IDs 15-0191 & 15-1038)	STB CBRF	Y	2,000,000	1,140,366	1.102.137		Completed appraisal	Complete purchase	Purchase in Process - Ad/Bid		Meeting with potential architectural firm to initiate the process in acquiring quote for A/E Services.	G	N/A	Y
				DPS - Roswell State Police District Office (Proj ID 16A2009)	STB	Y	1,500,000	16,500	1,500		Reviewing Construction documents.	Complete Construction Documents and begin Construction.			Schematic Design was Completed for Phase 1.	6	N/A Y	
		Legislative/Executive		DPS - Evidence Center and Crime Lab Plan & Design					1,500							G	Y	
		Legislative/Executive			STB	Y	500,000	5,000	-		Project budgeted.	Begin project.	Project Planning		Project planning is in process.	G	Y	
163 2016 6/30/2	/2020	Legislative/Executive		DPS - Texico Port of Entry Relocation (Proj ID 16A2016) DPS - Evidence Center and Crime Lab Construction	STB	Y	2,000,000	254,560	101,740	1,745,440	Design complete, project in construction.	Continue construction.	Project in Construction	6/30/2018	Project in construction.	G	G	G
164 2016 6/30/2	/2020	Legislative/Executive			GOB	Y	7,000,000	70,000	70,000	6,930,000	Bonds sold in August 2017. Funds budgeted.	Begin projects.	Appropriated		Bonds sold in August 2017. Appropriation is budgeted.	G		

Capital Cutiay Quarterly Report
ropriations ≥ \$1 million / 2009-2016
September 2017

B 0		D oject on schedule hind schedule	E R X	F No activity or bonds not sold Additional funds needed	G B	H Appropriation	on expended or project c	J omplete	К	L	ptember 2017 M	N	0	P Q	R	S	T Progress Rating	U
Reve	ersion ate	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Estimated Project End Date	i Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
165 2011 6/30	/2018	Legislative/Executive	Dona Ana, Valencia	SNMCF & CNMCF Kitchen Remodel (Proj #A111281 to 16A4058)	STB	Υ	2,900,000	2,862,494	954,808	37,506	Completed 95% of construction	Complete construction and close out project	Project in Construction	6/30/2018	Project being closed out. Construction is ongoing.	G	G	G
	/2017 /2018	Legislative/Executive	Statewide		STB	Y	5,500,000	5,500,000	30,339	-	Completed 34 projects, reverted balance.		Project Complete	6/30/2017	Completed projects, reverted balance. Corrections statewide used to fund multiple projects both design and construction. Currently 1 project in process. Corrections statewide used to fund multiple projects both	В	В	В
167 2015 6/30	/2019	Legislative/Executive	Statewide	Correctional Facilities Renovation & Security Upgrades (Proj IDs 15-0193,15-1057) Correctional Facilities Renovation & Security Upgrades Statewide	STB OSF	Y	6,000,000	4,165,981	267,296	1,834,019	Completed 2 projects	Complete 10 projects	Project in Construction	6/30/2019	design and construction. Currently 10 projects in process. 3 WNMCF, 1 SNMCF, 1 CNMCF, 1 Pavilions NMCD Statewide used to fund multiple projects, both design and construction. Currently 7 projects in process: 2-WNMCF,	G	G	G
2009 No Re 169 2014 Da	version	Legislative/Executive		(Proj ID 16A2015) Executive Office Building Proj #A093720 (2014 Reauth)	STB	Y N/A	7,000,000	3,643,159 1,000,000	,,	.,	Completed 2 project Last update from June 2015.	Complete 7 projects.	Project in Construction Project in Design	6/30/2020	4-CNMCF, 1-SNMCF. Last update from June 2015.	G	G	G
	/2018	Legislative/Executive	Salita Fe	Dept Workforce Solutions - TIWA Building Improvements	GIVI	IN/A	1,000,000	1,000,000	-	343,303	Last update from June 2015.		r Toject III Design		Last update from June 2015.		Α	
170 2015 6/30/	/2019			#A131231 reauth to 15-1107 then to 17B4032 & 15-0181 (\$400K)	STB	Y	1,900,000	185,676	29,935	1,714,324	25% complete. Working on Construction Docs.	Complete project. Complete construction and	Project in Design	6/30/2017	Reauthorized to extend time in SB362. Design in process. Design/Build team is continuing to make progress on resolving problems. Latest piping modifications completed.	G	Υ	x
171 2014 6/30	/2017	Legislative/Executive	Bernalillo	NMDA Tissue Digester Proj #A131229 Reauth to 14-2263 FMD - Ft. Bayard Medical Cntr - Decommission/Demolition	STB	Y	2,800,000	2,800,001	552,877	-	Project completed, reverted balance. Completed demolition, clean up and change	commissioning. Project is complete need to revert	Project Complete	6/30/2017	Preliminary tests have begun.	В	В	В
172 2013 6/30	/2017	Legislative/Executive	Grant	Proj #A131232	STB	Y	4,300,000	4,300,000	130,065	-	orders. Closed project, reverted balance.	balance.	Project Complete	6/30/2017	Project is in 11 month warranty	В	В	В
173 2015 6/30	/2019	Legislative/Executive	Statewide		STB OSF	Y	3,500,000	1,973,040	592,664	1,526,960	Completed 16 projects.	Complete 19 projects.	Project in Construction		FMD Statewide used to fund multiple projects. Currently 19 projects in process.	G	G	G
174 2015 6/30	/2018	Legislative/Executive	Valencia	Women's Transitional Living Facility (portion Reauth from 12-1281 to 15-1177)	STB	Y	1,500,000	1,436,445	2,914	63,555	Completed project.	Receive final billing and close out project.	Substantial Completion Closeout		Project closeout documents have been delivered for review.	G	G	G
175 2016 6/30	/2020	Legislative/Executive	Statewide		STB	Y	4,000,000	1,132,667	755,621	2,867,333	Completed 1 project. Project reauthorized during the 2017 legislative	Complete 4 projects.	Project in Construction	6/30/2020		G	G	G
176 2016 6/30	/2020	Legislative/Executive	Statewide	Oil Conservation District Office Artesia (Proj ID 16A2236 reauth to 17B4043)	STB	Y	1,000,000	-	-	1,000,000	session to the General Services Department (GSD).	Project to GSD. Budget needs to be established.	Appropriated		Agency was changed to GSD during the 2017 legislative session.	R		
178 HIGHER EDU	ICATION DI	EPARTMENT																
179 2014 6/30	/2018	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 14-1291)	GOB	Y	3,500,000	3,238,849	231,673	261,151	92.54% of the bond proceeds have been spent to date.	Continue to process draw requests for each IHE.	Purchase in Process - Ad/Bid		Institutions are continuing to submit draw requests.	G	G	G
181				Academic Library Acquisitions Statewide (Proj ID 16A5112)	GOB	Y	3,250,000	-	-	3,250,000	Bonds were sold. Grant agreements issued to all IHEs.	Submit draw requests to NMHED for processing.	Appropriated		Grant agreements and distribution list was submitted to all institutions. Purchases can began to be made related to this appropriation.	G		
2013		AN INDIAN ARTS (IAI		Fitness & Wellness Facility - Plan & Design	OTD	.,	500,000	500.000			Desired consolidate	Desired desired on ODMO	David Committee	0/00/0047	D. C.	_	_	
183 2015 6/30	/2017	Legislative/Executive	e Santa Fe	(Proj ID 13-1564 reauth to 15-1163) Multipurpose Fitness and Performing Arts Center	STB	Y	500,000	500,000	4,045	-	Project complete Bonds were sold. Grant agreements were	Project closed on CPMS. Submit NOO to NMHED for work to be performed. Start reporting monthly per the grant agreement. Submit draw		6/30/2017	Project Complete. Project approved by the NMHED Capital Outlay Committee on 9/13/17. 70 % of construction is complete. Notice was sent to institutions notifying them the project should have been	В	В	В
184 2016 6/30	/2020	Legislative/Executive	Santa Fe		GOB	Y	2,000,000	20,000	20,000	1,980,000	executed and distributed on 09/01/2017.	requests for work completed.	Appropriated		brought to NMHED for approval prior to construction.	G		
186 LUNA COMM	UNITY COL	LLEGE																
187 2012 6/30	/2016	Legislative/Executive	San Miguel	Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	Y	4,000,000	3,846,172	9,759	153,828	An audit adjustment was completed and approved which corrected the negative budget within this appropriation in SHARE.	Process CAPBUD, final draw, request reversion from DFA, and remove project from CPMS. Complete work at Santa Rosa	Substantial Completion Closeout		Final payment in the amount of 9,759.22 is still pending. Submittal of CAP BUD to DFA Capital Outlay Bureau in order to establish budget to cover final payment is in process.	G	G	R
188 2014 6/30	/2018	Legislative/Executive	Colfax Guadalupe	Springer and Santa Rosa Campus Renovations (Proj ID 14-1299)	GOB	Y	1,380,000	630,774	135,024	749,226	(45.16%) of appropriation. Monthly reporting and CPMS updates have been completed as	Campus, submit draw requests and draw down total appropriation amount, and continue reporting per Grant Agreement.	Project in Construction		Construction is underway at the Santa Rosa Campus. Springer Campus is complete.	G	G	G
189 2016 6/30/ 190 191 MESALANDS		-	e San Miguel	Media Center Phase II (Proj ID 16A5124)	GOB	Y	2,000,000	20,000	20,000	1,980,000	Project was brought forward to the NMHED Capital Outlay Committee on 09/13/2017 for approval. LCC will be supplementing this funding with internal funds to complete the auditorium in the Media Education Center.	Start reporting per the grant agreement, formalize additional funding, and start the project. Issue NOOs to HED for approval and submit draw requests for work performed.	: Appropriated		Project approved by NMHED contingent on using internal funds to cover additional needs. LCC board approved this funding. Grant agreement was executed and issued on September 1, 2017.	G		
2014 6/30/	/2018	Legislative/Executive	e Quay	Roof and Infrastructure Improvements (Proj IDs 14-1300 & 15-0963)	GOB STB	Y	1,950,000	1,641,004	225,778		8 draws have been processed to date. CPMS and Paper Periodic Reports submitted monthly as required by grant agreement.	Continue construction of project, monthly CPMS and PPR updates, and submittal of draws.	Project in Construction		Project is under construction. Approximately 82 percent of the funds have been drawn.	G	G	G
			_								Project certified, bonds sold, and grant	Bring project forward to NMHED Capital Outlay Committee for approval Submit NOOs for review and approval Start monthly reporting per the	-		Bonds were sold. Grant agreement was executed and issued			
193 2016 6/30/ 194		-	Quay	Paving and Site Improvements (Proj ID 16A5122)	GOB	Y	2,000,000	-	-	2,000,000	agreement issued.	agreement.	Appropriated		on 9/01/17.	G		
195 MINERS' COL	LFAX MEDI	ICAL CENTER													Project was cancelled due to insufficient funds to revamp the			
196 2014 6/30/ 197 2014 6/30/		Legislative/Executive		MCMC Renovate Old Hospital for Behavioral Health (Proj ID 13-1932 Reauth to 14-2265) MCMC Radiology Equipment & Renovate (Proj ID 14-2170)	MTF	N/A N/A	3,200,000 1,200,000	3,200,000 1,040,439			Completed feasibility study and received reauthorization. Purchased Ultrasound machine.	Project put on hold for future reconsideration Project completed	Project Voided Project Complete		old hospital. MCMC continues to collaborate with other entities to determine best models for behavioral health for future request. Purchased ultrasound machine. Project closed.	R	R	R
198 2015 6/30/				MCMC Emergency Department Renovation (Proj ID 15-1060)	MTF	N/A	1,100,000	1,040,439	-		Established and Chartered a Capital Project and	Continue researching the project to	Project Complete		Budgeted funds. Next phase is to research and design renovation remodel project.	R	Б	Б
				Alzheimer's Unit Courtyard (Proj ID 16A2632)	MTF	N/A	250,000	-	-			Continue researching the project to	Appropriated		Began planning stages and will gather quotes for the necessary purchases of goods and services, e.g., lawn equipment, cement pads.	R		
200 2016 6/30				Cardiac Monitoring System (Proj ID 16A2633)	MTF	N/A	750,000	-	-			Continue researching the project to determine best course of action. Review status with MCMC Board	Appropriated		Budgeted appropriation; have begun working with design group to begin the renovation planning and design.	R		
		Legislative/Executive		Long Term Care Facility Electrical and Mechanical Upgrades (Proj ID 16A2634)	MTF	N/A	1,000,000	-	-			Continue researching the project to	Appropriated		Budged appropriation. Will begin researching vendors to perform the mechanical upgrades at long-term care and necessary equipment upgrade research.	R		
202	-						,,			,,00								

ВС	D	E	F	G	Н	I	J	К	L	eptember 2017 M	N	0	P Q	R	S	Т	U
			No activity or bonds not sold Additional funds needed	В	Appropriatio	n expended or project co	omplete									Progress Rating	
Reversion Date	Sponsor Co	ounty	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
NAVAJO TECHNICAL	LUNIVERSITY																
204 2016 6/30/2020 205	· ·	Kinley	Learning Innovation Center (Proj ID 16A5121)	GOB	Y	850,000	8,500	8,500	841,500	Grant agreements were Executed and issued on September 1, 2017.	Bring project forward to NMHED for approval. Submit NOO for work to be performed and start reporting in CPMS.	Appropriated		Developing RFP.	G		
206 NEW MEXICO ENVIR 2013 6/30/2017 207 2014 6/30/2018	Legislative/Executive, Multiple Sponsors		Camino Real Regional Utility Authority (CRRUA) Water and Wastewater System Infrastructure (Proj Ib 13-1445=\$600K-Closed; 13-1450=\$3.2M; 14-1727=\$3.7M)	STB	Y	7,500,000	3,800,000	42,249	2 700 000	13-1450: Complete construction. 14-1727: Began construction	13-1450: Closeout project. 14-1727: Continue construction.	Project in Construction		13-1445: Project closed. 13-1450: Work in final stages of construction and remaining funds to be paid to the engineering consultant. 14-1727: Construction is ongoing with two design changes submitted for review. Work is expected to be completed in October 2018.			· ·
2017 2014 0/00/2010	Marapic operisors (De		Camino Real Regional Utility Authority (CRRUA) Well Replacement			7,000,000	0,000,000	42,243	3,700,000	Award contract and start construction for Well	Continue construction. Expected	1 Toject III Construction		Construction is proceeding normally with a completion date of 01/25/18. Well 8A has been cleaned as part of the		G	
208 2014 6/30/2018	Legislative/Executive Dor	na Ana	(Proj ID 14-1728) Chama Wastewater Treatment Plant	STB	Y	1,750,000	44,224	24,659	1,705,776		completion in Spring 2018.	Project in Construction		rehabilitation. Construction is approximately 75 complete. Oxidation ditch equipment installation in progress. Finish work on lab and	G	Y	Υ
209 2014 6/30/2018	Legislative/Executive Rio		(Proj IDs 14-1724 = \$7M STB; Closed Proj ID 14-2154 = \$1M AGSF)	AGSF STB	Y	8,000,000	8,000,000	1,153,096		Construction 75% complete.	Proceed with interior work; complete structures as weather permits.	Project in Construction		electrical in progress as well as completion of yard piping and entrance works. All piers for the treatment plant and clear well foundations	G	G	G
2014 210 2015 6/30/2018	Legislative/Executive C		Alamogordo Desalinization System (Proj ID 15-1143; Closed Proj ID 14-1726)	STB	Y	4,000,000	2,422,502	2,246,643	1,577,498	Construction has begun on the 1 million gallon per day Brackish Water Treatment Facility.	Continue construction.	Project in Construction		have been completed, and monitoring wells 2 and 3 are drilled.	G	G	
2014 6/30/2018 211 2015 6/30/2019	Larielative Coverative		River Stewardship & Restoration (Proj IDs 14-1706, 15-1086, 15-1069)	STB OSF	Y	3,300,000	1,941,122	103,297	4 050 077	Continued work on a number of projects. Substantial construction on the Sawmill/Foreman 3 Creek project.	Continue design and construction.	Multiple Projects in Planning, Design, and Construction		Six projects were selected through RFP: La Jara Creek, Valles Caldera National Preserve, Holy Ghost Sammill/Foreman Creeks, Valle de Oro National Wildlife Refuge, Animas River, and Gila River. Contractual agreement were executed for 12 separate projects in April 2015. Each project is proceeding according to a contractual timeline. Six projects are in the construction phase, five projects are in the substantial completion phase, and one project is closed.	G		Y
2014 6/30/2018	Legislative/Executive,	lewide	Las Cruces Septic System Remediation	USF	T	3,300,000	1,941,122	103,297	1,336,676	14-1624: Wrapping up construction.	14-1624: Complete construction. 15-	Construction		14-1624: Wrapping up construction. 15-0501: Construction bid closed. Project award presenting to Board in October.	G	G	
212 2015 6/30/2019 213 2014 6/30/2018	Multiple Sponsors Dor		(Proj IDs 14-1624 & 15-0501) Las Cruces Water System & Wells (Proj ID 14-1737)	STB STB	Y	2,420,000 2,000,000	1,128,642 2,000,000	430,033		15-0501: Project bid and grant agreement issued. Project complete.		Project in Construction Project Complete		Approximate start date November 2017. Project complete.	G B	G B	R B
2014 214 2015 6/30/2018	Legislative/Executive San		Pecos/Rincon Rd-NM 63 Water and WW System & Lift Station (Proj ID 14-1685 reauth to 15-1154)	STB	Y	1,995,000	145,460		1.849.540	Phase 1 design reviewed by CPB	CPB approval of Phase 1 design and advertise Phase 1 construction for bids	Project in Design		Design phase completed. Individual property surveys in progress. Upon completion of surveys easement requests will be made from property owners. Upon acquisition of easements, project will be let out to bid.	G	Y	
215 2014 6/30/2018	-	ŭ	Los Lunas Wastewater Treatment Expansion (Proj ID 14-1723 to 16A4098)	STB	Y	1,900,000	1,900,000	152,143	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Project complete.		Project Complete		Project complete.	В	В	В
216 2014 6/30/2018		Arriba	Santa Cruz Water Association Water System Improvements (Proj ID 14-1743)	STB	Y	1,600,000	1,407,735	589,598	192,265	Construction in progress.	Complete construction.	Project in Construction		Construction in progress. Santa Cruz applied for SBOF emergency funding to drill new well due to insufficient production from existing wells.	G	G	Y
217 2014 6/30/2018	Legislative/Executive C	olfax	Maxwell Water Well (Proj ID 14-1610)	STB	Y	1,000,000	79,707	3,954	920,293	Finalized and approved PER. Amended engineering agreement for design phase services. Started design.	Submit preliminary plans and specs for NMED review.	Project Planning		Contractor has started preparation of preliminary plans and specs. 8 projects were selected through RFP procurement: San Antonio Creek in Jemez Mtns, Gallinas River in Las Vegas,	G	Y	
218 2016 6/30/2020	Legislative/Executive Sta	tewide	River Stewardship & Restoration Statewide (Proj ID 16A2644)	WPF	N/A	1,500,000	218,639	184,689	1,281,361	Projects continued design/planning	Begin construction on some of the projects.	Project in Design	6/30/2020	Rio Ruidoso, Rio Grande at Pueblo of Santa Ana, Upper Rio San Antonio near Tres Piedras, Galisteo Creek, Red River at Questa, and Bosque del Bernalillo.	G	Y	
219 2016 6/30/2020	Legislative Sai		Flora Vista MDWA Wastewater System Construction (Proj ID 16A2287 reauth to 17B4087)	STB	N	3,000,000	-	-	3,000,000	Bonds sold at the Aug 2017 bond sale. Grant agreement mailed to community for signatures.	Execute grant agreement. Start project.	Appropriated		Grant agreement received from community on 9/11/17. In routing for signatures for execution of grant agreement.	Y		
220 NEW MEXICO FINAN	CE AUTHORITY																
222 2013 6/30/2017	Statutorily Earmarked Sta	tewide	Water Project Fund - Statutory 10% of STB	STB	Y	36,938,535	36,860,103	165,091	78,432	Projects continue to draw down. Two projects 2 certified complete.	Remaining projects to be certified complete.	Multiple Projects in Planning, Design, and Construction		35 initial grants approved, 2 entities declined funding (Blanco MDWCA \$162,735 and San Jon \$1,313,605) and Hatch did not meet readiness to proceed deadline and returned funding (\$416,855). From the cancelled projects, 4 new awards were approved. All 36 projects have secured contracts and projects are moving forward and submitting expenditures - 31 projects fully expended. Balance from cancelled projects re-awarded in the 2014 cycle. (See Attachment D for list of projects)		G	G
223 2014 6/30/2018	Statutorily Earmarked Sta	tewide (Water Project Fund - Statutory 10% of STB	STB	Y	33,048,300	24,794,357	278,873	8,253,943	Three projects certified complete; projects acontinue to draw down.	Continue project draw downs.	Multiple Projects in Planning, Design, and Construction		24 projects were awarded; funding returned from 2 projects that could not meet readiness to proceed deadline (\$1,101,065). 18 projects fully expended. City of Las Vegas reduced their award from \$4,000,000 to \$1,370,960 (rescinded funds may be reallocated \$2,629,040) Balance of returned funds used to contribute to the \$6,000,000 set-aside per SB1 in the 2015 Legislative special session. (See Attachment D for list of projects)		Y	
224 2015 6/30/2019	Statutorily Earmarked Sta	tewide	Water Project Fund - Statutory 10% of STB	STB	Y	32,401,573	16,133,007	1,385,999	16,268,566	All but one project (Eastern NM WUA) has secured funding and continue to draw down; three projects have certified complete.	Continue project drawdowns; ENMWUA anticipated to secure funding in next quarter.	Multiple Projects in Planning, Design, and Construction		30 projects awarded, all but one have secured the funding agreement. Nine projects have certified completion. One entity (Eastern NM WUA) is pending closing (securing of funds). (See Attachment D for list of projects)	Y	Y	
225 2016 6/30/2020	Statutorily Earmarked Sta	tewide	Water Project Fund - Statutory 10% of STB	STB	Y	13,407,324	4,620,393	2,561,055	8,786,931	21 projects were awarded; 19 have secured their funding. Once project has certified complete. Projects continue to draw down.	The remaining two projects are pending the securing of funding. Continue project draw downs.	Securing of funds; Multiple Projects in Planning, Design, and Construction		21 projects awarded; One project has certified complete. Acequia de la last and ENMWUA are pending securing of funds; nineteen projects have secured funding. (See Attachment D for list of projects)	G	G	G
226 2012 6/30/2016	Statutorily Earmarked Sta	tewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	13,207,965	12,869,483	31,301	338,482	Remaining project certified completion. Rescinded balance of \$406,000 recertified for 2015 project to Garfield MDWCA as part of the \$2 million set-aside per S81 in the 2015 Legislative special session.	Continue project drawdowns from rescinded funding balance.	Multiple Projects in Planning, Design, and Construction		39 grants/loans secured funding agreements. 39 projects completed. \$406,000 as part of the \$2 million set-aside (SB1) was recertified and allocated to 2015 project-Garfield MDWCA. (See Attachment E for list of projects)	G	G	G
227 2013 6/30/2017	Statutorily Earmarked Sta	tewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	16,640,461	16,165,421	513,848	475,040	One project certified complete. Dona Ana County rescinded 3 projects with a balance of \$142,725 which were recertified and reawarded to the 2017 cycle for Village of Cloudcroft. Projects continue to be drawn down.	Full expenditure and certification of three projects.	Multiple Projects in Planning, Design, and Construction		37 projects approved 30 projects completed. Dona Ana County rescinded 3 awards that were reawarded in 2017 cycle to the Village of Cloudcroft. All entities are on target to complete projects timely. (See Attachment E for list of projects)	G	G	G

										September 2017							
В	C Pro	D nject on schedule	E	F No activity or bonds not sold	G B	H Appropriation	expended or project cor	J	K	L M	N	0	P Q	R	S	Т	U
2		nind schedule		Additional funds needed	Б	Арргорпацоп	experided or project cor	Implete								Progress Rating	
	Reversion				Funding	Bonds	Appropriation	Total Amount	Expended in last				Amount Estimated		Bond Sold		Construction
	Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated Project End	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
3													Date		KIF		Other
										One project certified complete. Rescinded							
										amount(s): \$360,032 was awarded to DAMDWC	A						
										2015 project per CIF policy and \$1,155,736 recertified for 2015 projects: Dona Ana				38 projects approved, 16 projects certified complete.			
										MADWCA-\$25,024; Garfield MDWCA-\$704,712				\$1,156,736 as part of the \$2 million set-aside (SB1) was			
										Silver City (2)-\$426,000 as part of contributed to the \$2 million set-aside per SB1 in the 2015	'	Multiple projects in		recertified and allocated to 2015 projects: Garfield, Dona Ana MDWCA, and Silver City. All entities are on target to			
		0		0.1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-		.,	14,235,640	9,495,145		Legislative special session. Projects continue to 4,740,495 be drawn down.	Continue project drawdowns.	planning, design and construction		complete projects timely. (See Attachment E for list of	G	.,	
228 2014 6	0/30/2016	Statutorily Earmarket	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	14,235,640	9,493,143	1,026,695	4,740,495 be drawn down.	Continue project drawdowns.	Construction		projects)	G	Y	Y
										One project has certified complete. Projects		Multiple periods in		20 mail at a second Court and the description of the All			
										continue to be drawn down. Adjustments made to reflect actual appropriated amount which does	5	Multiple projects in planning, design and		28 projects approved. Seven projects certified complete. All entities are on target to complete projects timely. (See			
229 2015 6	6/30/2019	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Υ	14,000,875	7,458,726	696,275	6,542,149 not include the set-aside from SB1.	Continue project drawdowns.	construction		Attachment E for list of projects)	G	Y	Y
												Grant/Loan award		14 projects approved - Thirteen projects have secured funding agreement; remaining project: funding rescinded may			
										Otis MDWCA unable to secure funding, award rescinded and may be reawarded in 2017 cycle.		closings; multiple		be reawarded in 2017 cycle. All entities are on target to			
230 2016 6	6/30/2020	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 4.5% of STB	STB	Υ	11,958,068	1,874,492	1,109,833	10,083,576 Projects continue to be drawn down.	Continue project drawdowns.	projects in planning, design and construction		complete projects timely. (See Attachment E for list of projects)	G		
										13 projects awarded by the Colonias Board on	Domeining two projects will submit			13 projects approved - Four projects have secured funding; Seven projects have submitted RTP items and are scheduled			
										May 2, 2017; all but two have submitted their	Remaining two projects will submit required RTP items. Continue project			for securing funding in next quarter. Two remaining projects			
231 2017 6	6/30/2021	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 4.5% of STB	STB	Υ	5,365,208	-	-	5,365,208 RTP items and are scheduled to secure funding.	drawdowns.			will submit RTP items.	G		+
233 NEW MEX	XICO HIGHLAN	DS UNIVERSITY															
										Remodel work was started at the Mass Communications building. The Business and							
										Human Resource Offices are being relocated to							
234 2014 6	6/30/2018	Legislative/Executive	San Miguel	Infrastructure Improvements (Proj ID 14-1303)	GOB	Υ	5,000,000	4,865,760	77,183	134,240 this building.	Communications building. Complete the football field. Asbestos	Project in Construction	12/30/2017	Projects in construction.	G	G	G
											abatement and a fire alarm system						
235 2015 6	6/30/2010	Legislative/Executive	San Miguel	Health and Safety Infrastructure Improvements (Proj ID 15-0982)	STB	Y	1,000,000	563,161	51,870	436,839 Fire alarm drawings completed.	shall be installed at the Mass Communications bldg.	Project in Construction	4/30/2019	Project in construction.	G	G	Y
233 2013									31,070	Bonds sold in August 2017. Architect has	· ·	,	4/30/2013	i roject in construction.	J	J	
236 2016 6	6/30/2020	Legislative/Executive	San Miguel	Rodgers Administration Building Renovation (Proj ID 16A5129)	GOB	Y	4,500,000	45,000	45,000	4,455,000 completed programming.	Architect to begin schematic phase.	Appropriated		Purchase in process.	G		
238 NEW MEX	XICO INSTITUT	E OF MINING & TEC	HNOLOGY														
											No further activity for appropriation,						
239 2014 6	6/30/2018	Legislative/Executive	Socorro	Chemistry Building (Proj ID 14-1304)	GOB	Υ	15,000,000	15,000,000	787,541	- Occupants moved in.	appropriation has been fully expended.	Project Complete	6/30/2018	Construction is complete.	В	В	В
											Continue construction progress with						1
										Bid for construction has been awarded and	site work and building foundation to be installed. Mechanical, electrical, and						<u> </u>
240 2015 6	6/30/2019	Legislative/Executive	Socorro	Data and Telecommunications Center (Proj ID 15-0987)	STB	Υ	2,000,000	424,820	270,809	1,575,180 construction has begun.	plumbing rough-ins to be completed.	Project in Design	6/30/2019	Project is in early stages of construction.	G	Υ	<u> </u>
											Complete construction drawings and						ı
241 2016 6	6/30/2020	Legislative/Executive	Socorro	Jones Hall Renovation (Proj ID 16A5130)	GOB	Υ	5,500,000	55,000	55,000	5,445,000 Construction drawings are 75% complete.	prepare to issue bids for construction.	Appropriated		Project is in planning phase.	G	Y	1
242 NEW MEX	XICO JUNIOR C	COLLEGE															
243 14247 16127	AICO JOINION C	OCCLEGE								Bonds were sold. Grant agreement was executed							<u> </u>
										and issued on 09/01/2017. Project received a recommendation for approval by the NMHED	Submit NOO for work to be completed. Start reporting per the grant						<u> </u>
										Capital Outlay Committee at their meeting on	agreement. Submit draw requests for			Project in design. Approved by HED capital outlay committee			<u> </u>
244 2016 6	6/30/2020	Legislative/Executive	Lea	Allied Health Building (Proj ID 16A5120)	GOB	Y	4,000,000	40,000	40,000	3,960,000 09/13/2017.	work completed.	Project in Design		on 9/13/17.	G	Y	
246 NEW MEX	XICO MILITARY	/ INSTITUTE															
247 2014 6	6/30/2018	Legislative/Executive	Chaves	Marshall Hall Renovation (Proj ID 14-1305)	GOB	Y	4,800,000	3,393,223	2.178.358	Continued construction on schedule: 40% complete on drywall.	Ongoing construction; complete drywall, MEP top-out and finishes	Project in Construction	8/1/2017	Construction is 80 complete	G	G	Y
									, ,,,,,,,	Completed project, conducted final walk-thru with	h	,					
248 2015 6	6/30/2019	Legislative/Executive	Chaves	Science Laboratory Renovation (Proj ID 15-0985)	STB	Υ	1,500,000	753,245	178,567	746,755 design team, generated final punch list Completed Design Development for Bid Package	Close out the project	Project in Construction	6/30/2017	The Contractor is taking care of punch list items	G	G	G
249 2016 6	6/30/2020	Legislative/Executive	Chaves	Cahoon Hall Facility Renovation (Proj ID 16A5131)	GOB	Υ	4,856,200	48,562	48,562	4,807,638 1	Package 1 and bid work			Bid Package 1 of the project is in Construction Documents	G		
250 251 NEW ME	XICO SCHOOL	FOR THE BLIND & V	ISUALLY IMP	AIRED													
											Complete renovations work, move in,						
				NMSBVI Watkins Education Center Renovation (Proj ID 13-1941							asbestos abatement on building to be			Construction ongoing and on schedule. Project reauthorized			
252 2013 6	6/30/2018	Legislative/Executive	Otero	reauth to 17B4074)	PSCOF	Υ	5,500,000	2,885,128	-	2,614,872 Construction ongoing and on schedule.	demolished and complete demolition.	Project in Construction		from 13-1941.	G	G	Y
				NMSBVI Ditzler Auditorium/Rec Center & Infrastructure							Construction ongoing with additional days extension to be included in			New substantial completion date expected to be October 20,			
253 2014 6	6/30/2018	Legislative/Executive	Otero	Improvements (Proj ID 14-2172 reauth to 16A4101)	PSCOF	Υ	4,116,993	1,581,795	-	2,535,198 Construction ongoing.	change order #10.	Project in Construction	10/20/2017	2017.	G	G	Υ
				NMSBVI Quimby Gym & Natatorium Renovation & Infrastructure							Completion of design to proceed with						<u> </u>
254 2014 6	6/30/2018	Legislative/Executive	Otero	Improvements (Proj ID 14-2173 reauth to 16A4102)	PSCOF	Y	1,844,015	33,432	-	1,810,583 Award of design professional.	RFP for Construction.	Project in Design		Project currently in design phase at Schematic Design.	G	Y	
										Currently waiting on the Public School Facilities	To receive approval from Public School Facilities Authority to proceed						<u> </u>
				NMSBVI Resident Cottages Construct & Infrastructure						Authority response to draft RFP for Design	with RFP solicitation for Design			Waiting on the Public School Facilities Authority response to			<u> </u>
255 2014 6	6/30/2018	Legislative/Executive	Otero	Improvements (Proj ID 14-2174 reauth to 16A4103)	PSCOF	Y	2,294,411	-	-	2,294,411 Professional.	Professional.	Appropriated		draft RFP for Design Professional.	G	Y	
											Once approved by PSFA proceeding						
											with RFP solicitation for Design Professional to conduct a Building			Waiting on response from Public School Facilities Authority on the draft RFP for Design Professional for both a Building			
				NMSBVI Garrett Dorm and Playground Equipment (Proj ID							Systems Analysis and upon owners			Systems Analysis and upon owners approval to proceed with			
256 2016 6 257	6/30/2020	Legislative/Executive	Otero	16A5128)	GOB	Y	1,200,000	12,000	12,000	1,188,000 Preparation of draft RFP for Design Professional	approval to proceed with design phase.	. Appropriated		design phase.	R		
258 NEW MEX	XICO SCHOOL	FOR THE DEAF															
259 2013 6	6/30/2017	Legislative/Executive	Santa Fe	NMSD Infrastructure Improvements (Proj ID 13-1935)	PSCOF	Y	7,000,000	6,300,000	700,579	- Project completed.		Substantial Completion Closeout	1	Project completed. Certificate of Final Completion issued.	В	В	В
		-							100,019							_	
260 2014 6	6/30/2018	Legislative/Executive	Santa Fe	NMSD Cartwright Hall Renovation (Proj ID 14-2175 to 16A4104)	PSCOF	Y	7,038,365	364,810	-	6,673,555 Plans 99% complete. Awaiting PSFA approval.	Receive PSFA approval on plans.	Project in Design		Project in design, plans 99% complete.	G	Y	
														Interviewed two construction companies and granted			1
261 2016 6	6/30/2020	Legislative/Executive	Santa Fe	NMSD Delgado Hall Renovate (Proj ID 16A5132)	GOB	Y	2,000,000	20,000	20,000	1,980,000 Selected construction company.	Begin construction in October 2017.	Project in Construction		Bradbury Stamm the contract. Board approved the company.	G		
202			1		1					1	I	1			L	I .	

B C 1 G Y	Project on s Behind sche			F No activity or bonds not sold Additional funds needed	G B	H Appropriatio	I en expended or project co	J emplete	К	L	eptember 2017 M	N	0	P Q	R	S	T Progress Ratin	U U
Revers Date	Spo	onsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Estimated Project End Date	l d Project Status	Bond Sold Grant Agreemen RFP	Plan / Design	Construction
263 NEW MEXICO S 2014 6/30/20 264 2015 6/30/20	018	ative/Executive		State Fair Sewer & Electrical Upgrades and Roof Repair (Proj IDs 14-1746 & 15-0569)	STB	Y	3,400,000	3,331,600	105,959	68,400	Continue upgrades & maintenance on grounds throughout fair grounds	Continue maintenance & upgrades sewer lines and electrical infrastucture, roof repairs, etc	Project in Construction		Continuing with electrical/Fiber/infrastructure upgrades, sewer line flushing, roofing various buildings, construction on various buildings.	G	G	G
265 2016 6/30/20 266	020 Legislat	ative/Executive		State Fair Electrical Improvements & Power Upgrades (Proj ID 16A2324)	STB	Y	1,500,000	632,680	114,836	867,320	Ongoing construction on administration building.	Continue to plan, design, construct, renovate, purchase & install infrastructure improvements, asphalt resurfacing & roofs.	Project in Construction		To plan, design, construct, renovate, purchase install infrastructure improvements, asphalt resurfacing roofs.	G	G	G
267 NEW MEXICO S		SITY	Dona Ana															
2012 6/30/20 268 2013 6/30/20		ative/Executive	Torrance Lincoln	Hardman & Jacobs Hall Renovation & Corona Research Center Dormitories (Proj ID 13-1906 STB; Closed Proj ID 12-1250 GOB)	GOB STB	Y	22,500,000	22,500,000	1,482,609	-	Project completed.		Project Complete		Project complete.	В	В	В
269 2014 6/30/20)18 Legislat	ative/Executive		Jett Hall, Jett Annex and Rentfrow Hall Renovation and Utility Infrastructure Improvements (Proj ID 14-1307)	GOB	Υ	19,200,000	19,103,303	410,820	96,697	Construction substantially complete.	Project close out.	Substantial Completion		Punch list items and final certificate of occupancy forthcoming.	G	G	G
270 2015 6/30/20)19 Legislat	ative/Executive	Dona Ana	Jett Hall Addition and Renovation (Proj IDs 15-0996 & 15-1035)	STB OSF	Υ	2,000,000	1,402,272	500,410	597,728	Construction substantially complete.	Project close out.	Substantial Completion		Punch list items and final certificate of occupancy forthcoming.	G	G	G
271 2016 6/30/20	020 Legislat	ative/Executive	Dona Ana	Dan W. Williams Hall and Annex Renovations (Proj ID 16A5134)	GOB	Υ	22,500,000	634,468	634,468	21,865,532	Schematic design.	Complete design.	Appropriated		Design phase is 50 percent complete.	G	G	
272 2016 6/30/20	020 Legislat	ative/Executive	Otero	NMSU - Alamogordo Campus-Wide Roofing (Proj ID 16A5137)	GOB	Y	1,000,000	40,918	40,918	959,082	Design completed. Procured design services for Carlsbad weld project. Infrastructure project complete.	Move to construction phase. Begin construction for weld project. HVAC project construction should be	Project in Construction		Construction bids due end of September.	G	G	
273 2014 6/30/20)18 Legislat	ative/Executive	Eddy	NMSU - Carlsbad Infrastructure Improvements (Proj ID 14-1309)	GOB	Υ	1,600,000	1,073,827	21,398	526,173	Design completed and construction out to bid for HVAC project.	90 percent complete. Infrastructure project complete.	Appropriated		Design completed for Carlsbad weld project and advertisement phase completed for HVAC project.	G	G	G
274 2016 6/30/20		ative/Executive	1	NMSU - Carlsbad Fire Suppression System (Proj ID 16A5136)	GOB	Y	1,000,000	-	-		Construction contract awarded. Notice To Proceed scheduled for September.	Construction underway. Continue construction. Install replacement windows and doors and	Project in Construction		Completion of advertisement phase. Phase 2 construction approximately 40 percent complete.	G	G	
275 2014 6/30/20				NMSU - Dona Ana Infrastructure Improvements (Proj ID 14-1308) NMSU - Dona Ana Classrooms and Roof Improvements (Proj ID	GOB	Y	2,000,000	1,991,120	17,293	8,880	Start of Phase 2 construction. Bonds sold and RFP evaluations completed in	complete exterior painting.	Appropriated		Currently hanging lights, painting and finishes.	G	G	Y
276 2016 6/30/20	020 Legislat	ative/Executive		16A5135) NMSU - Grants Infrastructure Renovations and Improvements	GOB	Y	1,500,000	84,592	84,592	1,415,408	August.	Begin construction.	Project in Plan/Design		Sept 2017 - Completion of Advertisement phase.	G	G	
277 2013 6/30/20		ative/Executive	Cibola	(Proj ID 13-1899)	STB	Y	500,000	500,000	62,759	-	Construction completed and project closed. Infra Project - substantially completed construction.	Not applicable. Infra Project - Project closeout. HVAC Project - move to construction	Project in Construction		Project completed and closed. Final certificate of occupany received and working on sign package for Infra project. Reviewing bid proposals for HVAC	В	В	В
278 2014 6/30/20		ative/Executive		NMSU - Grants Infrastructure Improvements (Proj ID 14-1306) NMSU - Grants Roads, Parking, and Campus Improvements (Proj ID		Y	1,300,000	594,308	306,682		HVAC project - put package out to bid	phase.	Appropriated		project.	G	G	Y
279 2016 6/30/20		ative/Executive		16A5133)	GOB	Y	1,500,000	-			Bonds sold in August 2017. Waiting on approvals of Innundation maps and	Complete design. Get approval of maps and EAPs from	Project in Design		Defining scope of work. Hosted 2 regional workshops Waiting on map and EAP	G	Y	
280 2014 6/30/20 281			Statewide	SWCD Dam Rehabilitation Statewide (Proj ID 14-2137)	STB	Y	1,000,000	843,947	176,031	156,053	EAPs from the Dam Safety Bureau.	Dam Safety Bureau.	Project in Design		approvals.	G	Y	
282 NORTHERN NE 283 2013 6/30/20				Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Υ	900,000	900,000	49,165	-	Project complete.		Project Complete		Project complete.	В	В	В
284 2014 6/30/20)18 Legislat	ative/Executive	Rio Arriba	Infrastructure Improvements and Land Acquisition at El Rito and Espanola Campuses (Proj ID 14-1311)	GOB	Υ	2,000,000	1,791,016	-	208,984	Projects are 95% complete.	JM Building Project will be 100% complete September 2017.	Project in Construction	6/30/2018	Projects are 95% complete.	G	G	G
285 2016 6/30/20)20 Legislat	ative/Executive		Critical Infrastructure Improvements at El Rito and Espanola Campuses (Proj ID 16A5138)	GOB	Y	1,000,000	-	-	1,000,000	Bonds sold in August 2017.		Appropriated		Bonds sold in August 2017.	Y		
286 287 OFFICE OF MIL	ITARY BASE PL	ANNING AND S	UPPORT															
288 2014 6/30/20 289		Legislative	Curry, Roosevelt	Cannon Air Force Base Land/Water Rights (Proj 06-0227, Reauth to 10-1299 then 14-2266 then 16A4032 then 17B4065)	STB	Y	5,000,000	4,194,378	-	805,622	Continued discussions with City of Clovis. Initial contract with land owner drafted, to begin negotiations.	Obtain current market appraisal. Continue negotiations with landowner. Conduct environmental baseline survey if necessary.	Project in Planning		In negotiation with land owner for potential purchase of 640 aces adjacent to Cannon AFB. Funds would be combined with City of Clovis to purchase deed and transfer to US Air Force.	G	N/A	R
290 OFFICE OF STA	ATE ENGINEER /	/ INTERSTATE S		MMISSION Acequia Water Storage								Bid documents (drawings, specifications, cost estimate) and OSE						
291 2015 6/30/20)18 Legislat	ative/Executive		(Proj ID 07-4405 SWAP to 09-3790 (\$850K) reauth to 13-1145/ 15-1171 then 17B4113; Closed Proj ID 07-3221 SWAP to 09-3791	STB	Y	1,350,000	1,278,445	149,983	71,555	Cabresto Liner Project construction started; Morphy Lake Dam rehabilitation design review completed	permit application to be prepared for Morphy. Complete construction of Cabresto Liner Project.	Project in Design/ Construction		Construction underway for Cabresto Liner Project. Design underway for Morphy Lake Dam.	G	G	Y
2009 2011 6/30/20	MC			Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj IDs: 09-3009=\$10M; 15-1088=\$2M; 16A2656=\$500K) CLOSED Proj IDs: 11-1303=\$15M, 13-1432=\$10M, 15-0489=\$8.2M	STB GF						11 individual MDWCAs that will receive water rights under the Taos Settlement are now working on a JPA forming a governance structure that will oversee the acquisition of the water rights and contracting associated with the acquisitions. Also, El Prado was reimbursed for a				The balance is dedicated to the Taos Settlement for water right purchases. The Taos Settlement parties are actively			
2011 6/30/20 292 2015 6/30/20)19 Legislat	ative/Executive		CLOSED Proj IDS: 11-1303=\$15M, 13-1432=\$10M, 15-0469=\$6.2M. 15-1033=\$500K, 15-1083=\$2M	OSF	Y	48,200,000	46,898,629	-	1,301,371	water right purchase.	to finalize the JPA.	Project Planning		looking for water rights to purchase.	G	N/A	Y
2013 6/30/20 293 2014 6/30/20	017 Legislati 018 Mult	tive/Executive,		Bradner Dam Improvements/Construct (Proj ID 14-1587=\$6M, 14-2158=\$4M; Closed Proj ID 13-1424=\$1.8M)	STB AGSF	Y	11,800,000	3,904,465	1,147,326	7,895,535	PER and Hydrology Report reviewed and comments provided to City and Engineer.	Finalize the review of the design report and begin the review of the required resubmittals. Advertise for construction bids.			Design plans and design reports have been submitted and are under review.	G	R	
2013 6/30/20 294 2014 6/30/20		ative/Executive		Surface & Ground Water Measurement Statewide (Proj ID 14-1588=\$2.1M; Closed Proj ID s 13-1933=\$1M)	PPRF STB	Y	3,100,000	3,070,847	235,169	29,153	Completion of new meters in the Chama, Aztec, Mimbres, LRG, and the Lower Pecos Basins. Continued website deployment of new site locations. Updating interactive maps for the new meters. Revising interactive maps as necessary for existing meters. None, waiting for approval of water right	and LRG Districts. Deploy new LRG web site locations. Complete installations of statewide repeaters.	Project in Construction Purchase in Process -		Continue completion of construction and installation in the Upper and Lower Chama, Santa Fe, NPT Basins.	G	G	G
295 2014 6/30/20)18 Legislat	ative/Executive	Statewide	Pecos River Compact Settlement (Proj ID 14-2155)	AGSF	N/A	1,000,000	313,705	49,845	686,295	transaction.		Ad/Bid		Ongoing	G	N/A	Υ
296 2014 6/30/20	018 Legislat	ative/Executive	Statewide	Acequias Improvements Statewide (Proj ID 14-2156)	AGSF	N/A	2,000,000	1,323,263	41,927	676,737	first round of funding have been completed and all invoices processed. Agreements are fully executed for projects that received funding from second and third rounds of announcements. Three projects were awarded funding from the third round in April 2017.	Complete construction of acequia projects from second round funding cycle. Commence construction on projects that were awarded funding from third round of funding.	Project in Construction		Approximately 1.7M has been committed to 19 projects. The ISC Commission approved a third round of funding in April 2017 to expend remaining balance. Agreements are executed for all final recipients. \$1.8M was reappropriated in HB2 & 3 (Laws 2017, Chapter	G	G	Y
297 2014 6/30/20	018 Legislat	ative/Executive	Statewide	Water Rights for Habitat Restoration Statewide (Proj ID 14-2157)	AGSF	N/A	2,000,000	1,891,248	13,248	108,752	Two water rights purchases are currently under consideration by ISC for the remaining available balance. Draw request for approx. \$10 thousand in process.	Complete construction on the	Purchase in Process - Ad/Bid		31.0m was reappropriated in TD2 as (Laws 2017, Citaprei 135, Section 6, Subsection 9) to the interstate stream compact compliance and water development program of the state engineer for prior year expenses related to water litigation under interstate compacts. Two water rights purchases are under consideration for remaining funds.	G	N/A	R
298 2016 6/30/20	020 Legislat	ative/Executive	Statewide	Publicly-Owned Dam Rehabilitation (Proj ID 16A2243)	STB	Y	1,000,000	39,859	18,173	960,141	Constuction started on Cabresto Liner Project. 5th Project Review Board meeting planned for October 2017 for statewide spillway design update project.	Cabresto Liner Project. Receipt of interim project deliverables for the statewide spillway design update project.	Project in Design		Cabresto Liner project underway. Spillway design method update continues on schedule.	G	G	

UPDATES PROVIDED BY STATE AGENCIES

										eptember 2017								
ВС	D Decision of the distance	E No codivido ou boundo not cold	F	G	Н	I I	J	K	L	М	N	0	P	Q	R	S	Т	U
	Project on schedule Behind schedule	No activity or bonds not sold X Additional funds needed		ВА	Appropriation	expended or project co	mplete										Progress Rating	
Reversion Date	Sponsor	County Proje	ect Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
299 2016 6/30/2020	Legislative/Executive	Statewide San Acacia Levee (Proj ID 16	6A2646)	WPF	N/A	2,000,000	600,000	600,000	1,400,000	Construction completed on last phase of segment 1 and final walk through with non fed partners	Complete O&M manual and as-built engineering drawings 50 percent complete.	Project in Construction			Construction ongoing.	G	G	G
300 301 PUBLIC EDUCATION	DEPARTMENT																	
001 10210 22007111011										Reviewed and approve all notice of obligations	Continue to review and approve Notice				Posication access DED will be unadden with districts to also			
302 2014 6/30/2018	Legislative/Executive	Statewide Public School Library Acquisit	tions (Proj ID 14-1292)	GOB	Y	3,500,000	2,702,079	353,574	797,921	that were submitted.	of Obligations and Requests for Reimbursements.	Project Planning			Project in process. PED will be working with districts to close out their projects since the reversion date is 6/30/2018.	G	N/A	G
303 2016 6/30/2020	Legislative/Executive	Statewide School Buses Statewide (Pro	pi ID 16A2636)	PSCOF	Y	7,000,000	7,000,000	174.514	-	Completed project.	N/A - Project complete	Substantial Completion Closeout		6/30/2018	Project complete.	В	В	В
304 2013 6/30/2017		Statewide Pre-Kindergarten Classrooms		PSCOF	Y	2,500,000	2,500,000	992,898	-	Completed project.	Revert the remaining balance.	Project Complete			Project complete.	В	В	В
										Reviewed and approved grant agreements for all recipient school districts. Processed first RfR for		Purchase in Process -			Appropriation from 2014. 9 School districts were allocated			
305 2014 6/30/2018	Legislative/Executive	Statewide Pre-Kindergarten Classrooms	(Proj ID 14-2176)	PSCOF	Y	2,500,000	435,724	-	2,064,276	Santa Rosa	NOBs and RTOFs.	Ad/Bid			funds. NOB s have been approved for 3 districts. Per SB 8, Laws of 2016 SS, Ch. 5, Sec. 5B funds were	Y		
306 2015 6/30/2019	Legislative/Executive	Statewide Pre-Kindergarten Classrooms	(Proj ID 15-1067)	PSCOF	Υ	1,000,000	1,000,000	295,237	-	Funds reverted pursuant to SB-8.	N/A - Funds were de-authorized.	Deauthorized			reverted for solvency.	В	В	В
															Contingent upon approval by the Public School Capital Outlay			
307 2016 6/30/2020	Legislative/Executive	Statewide Pre-Kindergarten Classrooms	(Proj ID 16A2635)	PSCOF	Y	5,000,000	_	-	5.000.000	No funds were authorized by the PSCOC.	Wait for authorization from the PSCOC to allocate funds.				Council. To date, the Public School Capital Outlay Council has not authorized funds to be used for these purposes.	R		
	Legislative/Executive			GOB	Y	3,000,000				Calculations made.	Send out award letters and grant agreements.	Appropriated			No allocations have been made - waiting for signed award letters from management.	R		
308 2016 6/30/2020 309	Legislative/Executive	Statewide Public School Library Acquisi	lions (Floj ID 10A5113)	GOB	T	3,000,000	-		3,000,000	Calculations made.	agreements.	Appropriated			letters non management.	K		
310 SAN JUAN COLLEGE															Florida de la			
311 2014 6/30/2018		San Juan School of Science, Math and		GOB	Y	4,000,000	2,623,182	1,559,069		requests submitted, with a total of 13 to date. Bonds were sold. Grant agreement executed and		Project in Construction			Electrical and plumbing rough-in progress. Underground utilities are in progress. Stem walls are in, concrete slab has been poured, framing under way, electrical and plumbing rough-in. Remodel of existing - hot chilled waterlines demo for mechanical HVAC. Casework has been approved and ordered.	G	G	G
312 2016 6/30/2020 313	Legislative/Executive	San Juan Infrastructure Improvements	(Proj ID 16A5123)	GOB	Y	2,000,000	-	-	2,000,000	issued to SJC on 09/01/2017.	per grant agreement.	Appropriated			Awaiting project submittal to HED for approval.	G		
314 SANTA FE COMMUNI	TY COLLEGE																	
315 2014 6/30/2018	Legislative/Executive	Santa Fe Infrastructure Improvements	(Proj ID 14-1302)	GOB	Y	2,000,000	1,108,974	98,562	891,026	Monthly reporting, submittal of draw requests, NOO reconciliation, and approval of additional NOOs was done.	Identify other projects for the remaining available funds on the project. Continue submitting draws and monthly reporting. Bring project forward to NMHED	Project in Construction			Multiple projects are ongoing. Greenhouse construction has begun, TATC site utilities construction has begun, Public Address System installation is underway. Initial RFP development started for WWTP upgrades.	G	G	Y
											Capital Outlay Committee for approval. Start monthly reporting per grant							
240 2046 6/20/2020	Logialativo/Evagutivo	Santa Fe Roofing and Infrastructure Im	provemente (Prei ID16AE126)	GOB	_	1.500.000			4 500 000	Bonds were sold. Grant Agreement issued.	agreement. Submit NOO for work to be performed.	Appropriated			Project being prepared for submittal to NMHED.	G		
316 2016 6/30/2020 317			provements (Proj ID 16A5126)	GOB	Y	1,500,000			1,500,000	Bonds were sold. Grant Agreement issued.	performed.	Appropriated			Project being prepared for submittal to NMHED.	G		
318 SOUTHWEST INDIAN	POLYTECHNIC INSTIT	UTE (SIPI) Infrastructure Improvements a	and Security Enhancements															
2012	La mialativa (Evanytiva	(13-1529 STB \$160,342 reaut	th to 16A4022; Closed Proj ID 12-1264			660.242	660 242	07.510		Desirat consulate		Desiret Commiste		6/20/2040	Data de la Companya d			
320 2016 6/30/2020 321 6/30/2020		Bernalillo GOB \$500K) Bernalillo Library and Buildings Renova	ution (Proj ID 16A5118)	STB GOB	Y	2,000,000	20,000	37,516 20,000	1,980,000	Project complete. Bonds were sold. Executed grant agreement was issued on 9/01/2017.	Project needs to be brought forward to the NMHED Capital Outlay Committee for approval. NOO to be issued for work. Start reporting in CPMS per the agreement.	Project Complete Project in Plan/Design			Project complete. Close out letter mailed to grantee SIPI is in the planning phase. Facility manager continues to coordinate with the academic programs. Statement of work and government estimate needs to be prepared for procurement next fiscal year.	G G	Y	В
322 SPACEPORT AUTHO	RIIY														Construction is scheduled to take one year, but the agency is			
323 2014 6/30/2018	Legislative/Executive	Dona Ana, Spaceport Improvements & Ir Sierra (Proj ID 08-4780, Reauth to 1	nfrastructure 2-1615 then 14-2283 then 16A4059)	STB	Y	7,500,000	2,627,706	_	4.872.294	Construction RFP issued	Begin construction	Appropriated			evaluating options in the bids to complete the project in six months.	G	Y	Y
				0.5	·	1,000,000	_,,,,		1,072,201		g	. тругориялия			Construction is scheduled to take one year, but the agency is		·	
2013 6/30/2018 324 2014 6/30/2019	Legislative/Executive	Dona Ana, Spaceport - Southern Access 17B4070 & 14-2028)	Road (Proj IDS 13-1812 reauth to	STB	Υ	9,400,000	398,781	95,531	9,001,219	Construction RFP issued	Begin Construction	Appropriated			evaluating options in the bids to complete the project in six months.	G	Y	Y
325 326 STATE LAND OFFICE																		
2013 6/30/2017 2014 6/30/2018 327 2015 6/30/2019		Infrastructure Improvements Santa Fe 1074 to 15-1076; Closed Proj	(Proj IDs 14-2179 to 14-2181; 15- ID 13-1943, 13-1942, 13-1944)	SLOMF	N/A	2,510,000	1,634,938	399,462	875,062	Identifying electrical needs throughout the State Land Office building completed.	Complete project.	Projects in Design/ Construction			Additional electrical work in first floor identified and procured. Continue projects in progress. Morgan Hall renovation and boiler replacement 100% complete. \$360,000 from 2014 (14-2180) was reauthorized in 2017 session for parking lot, sidewalks and grounds improvements.	G	G	Y
328 2016 6/30/2020	Legislative/Executive	Santa Fe New Storage Systems (Proj II	D 16A2637)	SLOMF	N/A	150,000		=	150,000	Initiated purchase order.	Receive and install storage system.	Purchases/Bid in progress			Purchase Order completed. Storage system ordered.	G	N/A	Y
329 330 UNIVERSITY OF NEW	MEXICO																	
2012 6/30/2016	Legislative/Executive,	Castetter Hall - Biology Buildi	ing Proj ID 13-1915 (STB) \$850,000;	GOB	V	2 050 000	2.050.000	10.00-		Project complete		Project Constitution			Draiget complete			
331 2013 6/30/2017	Multiple Sponsors	Bernalillo Closed Proj ID 12-1256 (GOE	O) POIVI	STB	Υ	3,850,000	3,850,000	46,873	-	Project complete.		Project Complete			Project complete.	В	В	В
										Construction continued. Completed interior rough	Dry-in; drywall, texture, paint, all finished to be completed exterior				Construction is complete on the School of Engineering (SOE) wet labs projects and tenants have occupied. Construction			
332 2014 6/30/2018	Legislative/Executive	Bernalillo Farris Engineering Center - R	tenovation (Proj ID 14-1312)	GOB	Y	20,500,000	12,677,724	5,375,246	7,822,276	in, roofing, and glass curtain wall installation.	landscaping to begin.	Project in Construction			continues on Farris Engineering Center (FEC).	G	G	G
			EC) & Physics and Astronomy Bldg							Construction continued. Complete interior rough- in. Complete roofing. Complete glass	Continued construction on Farris.	Project in Design/			Construction continues on the Farris Engineering Center			
333 2015 6/30/2019	Legislative/Executive	Bernalillo (Proj ID 15-1015)		STB	Y	1,200,000	12,000	-	1,188,000	curtainwall installation.	Continued design on PAIS. Complete phase 3 addition, existing	Construction			(FEC).	G	G	Y
334 2015 6/30/2019	Legislative/Executive	UNM - Health Sciences Cente Bernalillo (Proj ID 15-1010, 15-1051, 15		STB OSF	Y	5,300,000	2,300,000	2,017,276	3,000,000	Substantial completion of most of the building. Completed sitework on West side. Began demolition and renovation of existing building.	building renovations and remaining sitework. Begin basement renovation in existing Dom 1 building for a new café.	Project in Construction			Combined with State projects 14-1313, 15-1010, 15-1036, 15- 1051. Construction phase.	G	G	Y
335 2016 6/30/2018	Legislative/Executive	Bernalillo UNM - Interdisciplinary Science	ce Building (Proi ID 16A5139)	GOB	Υ	27,000,000	200,000	200,000	26,800,000	Design development completed. HED and SBoF approval	Construction documents complete. Early work continues.	Projects in Design			Bonds sold in August 2017. Combined with 14-2145 and 15- 1009. Design phase.	G	Υ	
		UNM - Los Alamos Infrastruct	ture and sustainability Upgrades (Proj				200,000	200,000		Engagement of architectural services. Select								
336 2016 6/30/2020		Los Alamos ID 16A5140)		GOB	Υ	500,000	-	-	500,000	JOC contractor.	Selection of contractor and PO issued.	Project Planning			Bonds sold in August 2017. Planning phase.	G	Y	
337 2014 6/30/2018	Legislative/Executive	McKinley UNM - Gallup Zollinger Librar	ry Improvements (Proj ID 14-1315)	GOB	Υ	1,000,000	1,000,000	672,805	-	Project complete. Contract document finalized for A/E and PO		Project Complete	1		Closeout phase.	В	В	В
338 2016 6/30/2020	Legislative/Executive	McKinley UNM - Gallup Physical Plant	and Storage Facility (Proj ID 16A5141)	GOB	Y	1,500,000	15,000	15,000	1,485,000		HED and SBoF project approval. RFP for construction services. Begin	Project Planning			Bonds sold in August 2017. Planning phase.	G	Υ	
339 2016 6/30/2020	Legislative/Executive	Taos STEMH career Technical Cer	nter (Proj ID 16A5142)	GOB	Υ	4,000,000	218,405	218,405	3,781,595	Completed construction documents.	construction.	Projects in Design			Bonds sold in August 2017. Planning phase.	G	Υ	

UPDATES PROVIDED BY STATE AGENCIES Capital Outlay Quarterly Report UPDATES PROVIDED BY STATE AGENCIES (Approp

riations ≥ \$1	million / 20	09-2016)
Septem	oer 2017	

В	С	D	E	F	G	Н		J	K	L	М	N	0	P Q	R	S	T	U
1 G Project on schedule 2 Pehind schedule			R	No activity or bonds not sold	B Appropriation expended or project complete													
		Х	Additional funds needed						, , , , , , , , , , , , , , , , , , , ,						Progress Rating			
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in last quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Constructio Renovation Other
340 2016	6/30/2020	Legislative/Executive	Valencia	UNM - Valencia Electrical, Mechanical and Infrastructure Improvements (Proj ID 16A5143)	GOB	Υ	1,500,000	-	-		Defined list of projects that will be funded. Hired architectural design services.	Started project for wireless network and electrical upgrade.	Project Planning	E	Bonds sold in August 2017. Planning phase.	G	Υ	
341	TEDN NEW MI	EXICO UNIVERSITY																
2014	6/30/2018 6/30/2019		e Grant	Infrastructure and Renovations to Light, Fleming and Harlan Halls (Proj IDs 14-1318 & 15-1025)	GOB	Y	6,900,000	4,174,110	771,866		Continue phase II construction, which includes re- roofing and asbestos abatement for Harlan Hall. Arrived at budget for GMP for construction of other projects.	Complete phase II	Project in Construction		Project is under construction. Completion date is middle of December.	G	G	G
344 2016	6/30/2020	Legislative/Executive		Harlan Hall and Critical Infrastructure Improvements (Proj ID 16A5144)	GOB	Y	5,000,000	50,000	50,000	4,950,000	GMP developed.	Have project at 50% completion.	Project in Design/ Construction	l la	Bonds sold in August 2017. Phase II 2.5 million of project to begin construction October 1. Expending STB first. Other projects are in design to expend remainder of bond.	G	Y	
345				TOTAL			\$ 1,147,157,467	\$ 594,160,332	\$ 80,180,858	3 \$ 555,592,701								+
347 348 349 350 351 352 353 354	·						Project on schedule Behind schedule or litt No activity or bonds n Total Active Projects ort information: Appropriation expend	ot sold ≥ \$1 million ed or project complete	8 98 33 21 1	3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3						,		