

NM Unit EIS Schedule v7 Working Draft - Subject to Change

% Work Complete	Task Name	Duration	Start	Finish
100%	Notice to Proceed	0 days	Mon 8/28/17	Mon 8/28/17
100%	Task 1: QA Plan and Project Kick-off Meeting	22 days	Fri 9/22/17	Mon 10/23/17
100%	Task 2: Public Involvement Plan (PIP)	40 days	Wed 9/27/17	Tue 11/21/17
0%	Task 3: Project Newsletter	401 days	Fri 6/8/18	Fri 12/20/19
100%	Draft Newsletter 1 (Scoping)	0 days	Fri 6/8/18	Fri 6/8/18
100%	Reclamation/ISC review Draft Newsletter 1	1 day	Mon 6/11/18	Tue 6/12/18
100%	Final Newsletter 1	2 days	Tue 6/12/18	Wed 6/13/18
0%	Draft Newsletter 2 (DEIS)	7 days	Wed 12/26/18	Fri 1/4/19
0%	Reclamation/ISC review Draft Newsletter 2	10 days	Fri 1/4/19	Fri 3/15/19
0%	Final Newsletter 2	7 days	Fri 3/15/19	Mon 3/25/19
0%	Draft Newsletter 3 (FEIS)	7 days	Tue 7/23/19	Thu 8/1/19
0%	Reclamation/ISC review Draft Newsletter 3	10 days	Thu 8/1/19	Thu 8/15/19
0%	Final Newsletter 3	7 days	Thu 8/15/19	Fri 8/23/19
0%	Draft Newsletter 4 (ROD)	7 days	Tue 11/19/19	Thu 11/28/19
0%	Reclamation/ISC review Draft Newsletter 4	10 days	Thu 11/28/19	Thu 12/12/19
0%	Final Newsletter 4	7 days	Thu 12/12/19	Fri 12/20/19
100%	Task 4: Notices	20 days	Fri 5/18/18	Thu 6/14/18
100%	Draft Public Notice	5 days	Thu 5/31/18	Thu 6/7/18
100%	Reclamation/ISC review Draft Notice	1 day	Thu 6/7/18	Fri 6/8/18
100%	Final Public Notice	1 day	Fri 6/8/18	Mon 6/11/18
100%	Reclamation/ISC review Final Notice	1 day	Mon 6/11/18	Tue 6/12/18
100%	Post Public Notices	1 day	Tue 6/12/18	Tue 6/12/18
100%	Publish NOI in Federal Register	0 days	Tue 6/12/18	Tue 6/12/18
100%	Printed Advertisements/Affidavits	20 days	Fri 5/18/18	Thu 6/14/18
100%	Task 5: Scoping Letters	10 days	Wed 5/30/18	Tue 6/12/18
100%	Draft Scoping Letter/Newsletter	7 days	Wed 5/30/18	Fri 6/8/18
100%	Reclamation/ISC review Scoping Letter	1 day	Fri 6/8/18	Mon 6/11/18
100%	Final Scoping Letter	1 day	Mon 6/11/18	Tue 6/12/18
100%	Validate Mailing List	3 days	Wed 6/6/18	Mon 6/11/18
100%	Reclamation/ISC approve mailing list	1 day	Mon 6/11/18	Mon 6/11/18
100%	Mail scoping letters	1 day	Tue 6/12/18	Tue 6/12/18
0%	Task 6: Public Scoping Meetings	53 days	Wed 5/30/18	Fri 8/10/18
98%	Public Scoping Period	38 edays	Tue 6/12/18	Fri 7/20/18
100%	Draft Display Materials	6 days	Wed 6/13/18	Wed 6/20/18
100%	Reclamation/ISC review Draft Display Materials	2 days	Thu 6/21/18	Fri 6/22/18
100%	Final Display Materials	5 days	Mon 6/25/18	Fri 6/29/18
100%	Pre-scoping Webinar Agenda	2 days	Wed 5/30/18	Fri 6/1/18
100%	Pre-scoping Webinar	0 days	Fri 6/8/18	Fri 6/8/18
100%	Public Scoping Meetings (8)	11 edays	Mon 7/2/18	Fri 7/13/18
100%	Post-scoping Webinar Agenda/Comments List	5 days	Fri 7/20/18	Fri 7/27/18
0%	Draft Post-scoping Webinar Minutes	1 day	Fri 8/3/18	Fri 8/3/18
0%	Reclamation/ISC review Minutes	3 days	Mon 8/6/18	Wed 8/8/18
0%	Final Post-scoping Webinar Minutes	2 days	Thu 8/9/18	Fri 8/10/18
0%	Task 7: Description of Proposed Action and Alternatives (DOPAA)	20 days	Thu 9/13/18	Wed 10/10/18
15%	Draft DOPAA	10 days	Thu 9/13/18	Wed 9/26/18
0%	Reclamation/ISC review Draft DOPAA	5 days	Thu 9/27/18	Wed 10/3/18

NM Unit EIS Schedule v7 Working Draft - Subject to Change

0%	Revised DOPAA	5 days	Thu 10/4/18	Wed 10/10/18
0%	Task 8: Draft Environmental Impact Statement (DEIS) Preparation	113 days	Thu 10/11/18	Mon 3/18/19
0%	Preliminary DEIS Version 1	58 days	Thu 10/11/18	Mon 12/31/18
0%	Reclamation/ISC review Preliminary DEIS Version 1	14 edays	Mon 12/31/18	Mon 1/14/19
0%	Preliminary DEIS Version 1 Review Meeting	4 days	Tue 1/15/19	Fri 1/18/19
0%	Preliminary DEIS Version 2 - Coop Agency Review	5 days	Mon 1/21/19	Fri 1/25/19
0%	Reclamation/ISC/Coop review Preliminary DEIS Version 2	14 edays	Fri 1/25/19	Fri 2/8/19
0%	Final DEIS (possibly includes Review Mtg)	9 days	Mon 2/11/19	Thu 2/21/19
0%	Mail DEIS to OEPC, Reclamation, ISC for Approval to Print	1 day	Fri 2/22/19	Fri 2/22/19
0%	Approval to Print	10 days	Mon 2/25/19	Fri 3/8/19
0%	Submit NOA to EPA	0 days	Fri 3/8/19	Fri 3/8/19
0%	Mailing List	5 days	Fri 2/22/19	Thu 2/28/19
0%	Print DEIS	5 days	Mon 3/11/19	Fri 3/15/19
0%	Post / Mail DEIS	1 day	Mon 3/18/19	Mon 3/18/19
0%	Task 9: DEIS Public Notification	63 days	Thu 2/7/19	Mon 5/6/19
0%	DEIS NOA Published in Federal Register	1 day	Fri 3/15/19	Fri 3/15/19
0%	Draft Notice/Advertisement	7 days	Thu 2/7/19	Fri 2/15/19
0%	Reclamation/ISC review Draft Notice/Advertisement	10 days	Mon 2/18/19	Fri 3/1/19
0%	Final Notice/Advertisement	5 days	Mon 3/4/19	Fri 3/8/19
0%	Reclamation/ISC review Final Notice	10 days	Mon 3/11/19	Fri 3/22/19
0%	Post Notices/Advertisements	0 days	Mon 3/25/19	Mon 3/25/19
0%	Printed Advertisements/Affidavits	20 days	Tue 4/9/19	Mon 5/6/19
0%	Task 10: Open Houses and Comments	65 days	Thu 2/21/19	Wed 5/22/19
0%	Public Review Period	45 edays	Fri 3/15/19	Mon 4/29/19
0%	Draft Display Materials	7 days	Thu 2/21/19	Mon 3/4/19
0%	Reclamation/ISC review Draft Display Materials	5 days	Mon 3/4/19	Mon 3/11/19
0%	Final Display Materials	5 days	Mon 3/11/19	Fri 3/15/19
0%	Pre-Open House Webinar Agenda	2 days	Thu 3/14/19	Mon 3/18/19
0%	Pre-Open House Webinar	0 days	Mon 3/25/19	Mon 3/25/19
0%	Public Open Houses (6)	10 days	Mon 4/1/19	Fri 4/12/19
0%	Post-Public Comment Webinar Agenda/Comments List	5 days	Mon 4/29/19	Mon 5/6/19
0%	Post-Public Comment Webinar	0 days	Wed 5/8/19	Wed 5/8/19
0%	Draft Post-Public Comment Webinar Minutes	3 days	Mon 5/13/19	Wed 5/15/19
0%	Reclamation/ISC review Minutes	3 days	Thu 5/16/19	Mon 5/20/19
0%	Final Post-Public Comment Webinar Minutes	2 days	Tue 5/21/19	Wed 5/22/19
0%	Task 11: Responses to Comments/Final Environmental Impact Statement (FEIS) Preparation	77 days	Thu 5/9/19	Fri 8/23/19
0%	Comment Matrix and Response	15 days	Thu 5/9/19	Wed 5/29/19
0%	Preliminary FEIS Version 1	20 days	Thu 5/30/19	Wed 6/26/19
0%	Reclamation/ISC/Coop review Preliminary FEIS Version 1	14 edays	Wed 6/26/19	Wed 7/10/19
0%	Preliminary FEIS Version 1 Review Meeting	3 days	Thu 7/11/19	Mon 7/15/19
0%	FEIS	12 days	Tue 7/16/19	Wed 7/31/19
0%	Mail FEIS to OEPC, Reclamation, ISC, Entity, etc.	1 day	Thu 8/1/19	Thu 8/1/19
0%	Approval to Print	10 days	Fri 8/2/19	Thu 8/15/19
0%	Submit NOA to EPA	1 day	Fri 8/16/19	Fri 8/16/19
0%	Mailing List	5 days	Thu 8/1/19	Wed 8/7/19
0%	Print FEIS	5 days	Fri 8/16/19	Thu 8/22/19
0%	Post / Mail FEIS	1 day	Fri 8/23/19	Fri 8/23/19

NM Unit EIS Schedule v7 *Working Draft - Subject to Change*

0%	Task 12: FEIS Public Notification	59 days	Tue 7/16/19	Fri 10/4/19
0%	FEIS NOA Published in Federal Register	0 days	Fri 8/23/19	Fri 8/23/19
0%	Draft Notice/Advertisement	7 days	Tue 7/16/19	Wed 7/24/19
0%	Reclamation/ISC review Draft Notice/Advertisement	10 days	Thu 7/25/19	Wed 8/7/19
0%	Final Notice/Advertisement	3 days	Thu 8/8/19	Mon 8/12/19
0%	Reclamation/ISC review Final Notice	5 days	Tue 8/13/19	Mon 8/19/19
0%	Post Notices/Advertisements	0 days	Fri 8/23/19	Fri 8/23/19
0%	Printed Advertisements/Affidavits	20 days	Mon 9/9/19	Fri 10/4/19
0%	Task 13: Record of Decision (ROD)	88 days	Fri 8/23/19	Wed 12/25/19
0%	30-day Waiting Period	45 edays	Fri 8/23/19	Mon 10/7/19
0%	Comment Matrix and Response	5 days	Tue 10/8/19	Mon 10/14/19
0%	Draft ROD Version 1	25 days	Mon 8/26/19	Fri 9/27/19
0%	Reclamation/ISC review Draft ROD Version 1	10 days	Mon 9/30/19	Fri 10/11/19
0%	Draft ROD Version 2 - Coop Agency Review	10 days	Mon 10/14/19	Fri 10/25/19
0%	Reclamation/ISC review Draft ROD Version 2	5 days	Mon 10/28/19	Fri 11/1/19
0%	Final ROD	5 days	Mon 11/4/19	Fri 11/8/19
0%	Sign ROD and Publish NOA (if needed)	10 days	Mon 11/11/19	Fri 11/22/19
0%	Draft Notice/Advertisement	7 days	Mon 11/11/19	Wed 11/20/19
0%	Reclamation/ISC review Draft Notice/Advertisement	10 days	Wed 11/20/19	Wed 12/4/19
0%	Final Notice/Advertisement	3 days	Wed 12/4/19	Mon 12/9/19
0%	Reclamation/ISC review Final Notice	10 days	Mon 12/9/19	Fri 12/20/19
0%	Post Notices/Advertisements	0 days	Fri 12/20/19	Fri 12/20/19
0%	Printed Advertisements/Affidavits	20 days	Thu 11/28/19	Wed 12/25/19
0%	Mail ROD	1 day	Mon 11/18/19	Mon 11/18/19
0%	Task 14: Project Record	0 days	Fri 11/22/19	Fri 11/22/19
0%	Task 15: Project Management (Schedule/Minutes)	717 days	Mon 10/9/17	Tue 7/7/20
0%	Task 16: Websites	708 days	Mon 10/9/17	Wed 6/24/20
100%	Initial Website	30 days	Mon 10/9/17	Thu 1/11/18
100%	Reclamation/ISC approve Website	105 days	Fri 1/12/18	Thu 6/7/18
100%	Finalize and activate website	3 days	Fri 6/8/18	Tue 6/12/18
3%	Website Maintenance	687 days	Tue 11/7/17	Wed 6/24/20
0%	Task 17: Other Studies/Supporting Documents	1 day	Mon 9/11/17	Mon 9/11/17
0%	Bio Team Coordination	62 days	Fri 4/6/18	Mon 7/2/18
100%	USFWS Kickoff Meeting	3 days	Mon 5/14/18	Wed 5/16/18
100%	USFWS/Agency Coordination	36 days	Mon 5/14/18	Mon 7/2/18
0%	Acquire Existing Data	62 days	Fri 4/6/18	Mon 7/2/18
0%	Fish Surveys	40 days	Mon 9/3/18	Fri 10/26/18
0%	Field Survey	20 days	Mon 9/3/18	Fri 9/28/18
0%	Data Analysis/Report	20 days	Mon 10/1/18	Fri 10/26/18
0%	Herpetofauna Surveys	119 days	Tue 5/15/18	Fri 10/26/18
0%	Field Survey	40 days	Mon 8/6/18	Fri 9/28/18
0%	Data Analysis/Report	20 days	Mon 10/1/18	Fri 10/26/18
0%	Avian Surveys	109 days	Tue 5/15/18	Fri 10/12/18
0%	Flycatcher Survey	46 days	Tue 5/15/18	Tue 7/17/18
0%	Cuckoo Survey	44 days	Fri 6/15/18	Wed 8/15/18
0%	Data Analysis/Report	63 days	Wed 7/18/18	Fri 10/12/18
0%	Biological Assessment	270 days	Tue 7/3/18	Mon 7/15/19
0%	Draft BA	120 days	Tue 7/3/18	Mon 12/17/18
0%	Reclamation/ISC Draft Review	20 days	Tue 12/18/18	Mon 1/14/19

NM Unit EIS Schedule v7 *Working Draft - Subject to Change*

0%	Final BA	20 days	Tue 1/15/19	Mon 2/11/19
0%	Reclamation/ISC Final Review	15 days	Tue 2/12/19	Mon 3/4/19
0%	Final BA to USFWS	0 days	Mon 3/4/19	Mon 3/4/19
0%	USFWS prepares BO	95 days	Tue 3/5/19	Mon 7/15/19
0%	BO Publication	0 days	Mon 7/15/19	Mon 7/15/19
0%	General Biological Surveys	180 days	Mon 5/21/18	Fri 1/25/19
0%	Logistics/Coordination	55 days	Mon 5/21/18	Fri 8/3/18
0%	Field Work	40 days	Mon 8/6/18	Fri 9/28/18
0%	Biological Evaluation	85 days	Mon 10/1/18	Fri 1/25/19
0%	Draft BE	45 days	Mon 10/1/18	Fri 11/30/18
0%	Reclamation/ISC Draft Review	20 days	Mon 12/3/18	Fri 12/28/18
0%	Final BE	20 days	Mon 12/31/18	Fri 1/25/19
0%	Final BE Submittal	0 days	Fri 1/25/19	Fri 1/25/19
0%	CWA Assessment	85 days	Mon 10/1/18	Fri 1/25/19
0%	Draft Wetland Report	45 days	Mon 10/1/18	Fri 11/30/18
0%	Reclamation/ISC Draft Review	20 days	Mon 12/3/18	Fri 12/28/18
0%	Final Wetland Report	20 days	Mon 12/31/18	Fri 1/25/19
0%	Final Wetland Report Submittal	0 days	Fri 1/25/19	Fri 1/25/19
0%	MIS Report	85 days	Mon 8/13/18	Fri 12/7/18
0%	Draft MIS Report	45 days	Mon 8/13/18	Fri 10/12/18
0%	Reclamation/ISC/USFS Draft Review	20 days	Mon 10/15/18	Fri 11/9/18
0%	Final MIS Report	20 days	Mon 11/12/18	Fri 12/7/18
0%	Final MIS Report Submittal	0 days	Fri 12/7/18	Fri 12/7/18