В	С	D	E	F	G	Н	ı	J	К	L	М	N	0	Р	Q	R	S	Т	U	V
2	G Y	Project on schedule  Behind schedule		No activity or bonds not sold  Additional funds needed	В	Appropriat	tion expended or project	complete					Timeline f	or completing project as	applicable (Dates	Only)	1		Progress Rating	,
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
		FICE OF THE COURTS		. Tojot Boompron	004100	Join	741104111	Ехропава	quartor	Carroni Balanco	quarto	innectorio godi ioi nost quarto.	or terr minuted	roquionion	T di ondo	Ехропава	,	Ĭ	Tian / Doorgin	Tronovation / Gridi
																	Security Projects at the Administrative Office of the Courts and the 4th District Court have been completed on schedule totaling \$488,281. The security project for the Supreme Court is 40%			
																	complete, to date \$18,364 has been expended - the remaining \$26,093 will be encumbered and expended in the 1st quarter of			
																	2013. The 2nd District Court Evidence Safe Project is 100% complete \$22,000 expended. The Security Enhancement			
											Completed Projects at the						Project for the 9th District Court is 100% completed totaling \$70,382. The Security System Project for the 11th District			
				Security enhancements, furniture, equipment, and other							Administrative Office of the Courts (AOC), 2nd, 4th, 8th,	To encumber and expend the remaining balance for the Supreme					Court is 100% completed totaling \$214,900. The Furniture and Equipment Project for the 8th District Court is 100% complete,			
5 2010	6/30/2014	Legislative/Executive	Statewide	infrastructure (Proj ID 10-1267)	STB	Y	1,000,000	972,827	4,269	27,173	9th, and 11th District Courts.	Court Security Project.	N/A	N/A	N/A	6/30/2014	to date \$158,900 has been expended.  The 2nd District Court security project is 100% complete and	G	G	G
											The security project at 2nd District Court has been						\$49,250 has been expended. The 9th District Court security projects in Curry & Roosevelt County are 70% complete and			
											completed. Security projects have begun at the Magistrate						\$53,943 has been expended. The 11th District Court security project in Aztec 35% complete and \$39,804 expended. Project			
												Begin expending and encumbering for security and safety enhancements for					Planning has begun for the Administrative Office of the Courts at Magistrate Courts Statewide. The Administrative Office of			
6 2011	6/30/2016	Legislative/Executive	Statewide	Security and Safety Enhancements (Proj ID 11-1230)	STB	Υ	1,032,000	161,933	35,764	870,067	and 11th District Courts with substantial completion.	the Administrative Office of the Courts at the Magistrate Courts Statewide.	4/30/2012	12/31/2012	5/31/2013	6/30/2016	the Courts Magistrate Court Division has expended \$18,937 and encumbered \$14,907 statewide.	G	G	G
8 AGIN	AND LONG T	ERM SERVICES DEPART	MENT																	
											Two projects underway - Rio	Work with Navajo Nation to finalize					17 projects total - 14 projects completed, 2 projects are underway with final stages for construction of new footballing from the control of			
2008	6/30/2012										Rancho with schematic design phase and Newcomb Senior center with substantial	and close out Newcomb Senior center. Work with Rio Rancho and Wagon Mound on new facility					facilities/major renovations, and Mora/Wagon Mound Sr Ctr (\$594,000) was reauthed in 2012 (12-1612) to extend time to 2014 due to shortfall of funds. (List of projects available on			
9 2012	6/30/2014	Legislative/Executive	Statewide	Senior Center Major Renovations/Construction	GOB	Υ	9,464,554	8,708,914	-	755,640	completion on major addition.	planning.	7/15/2009	12/15/2009	3/1/2010	6/30/2014	LES website)	G	G	Y
												Encourage grantees to commence renovation projects timely and submit					21 grant agreements issued statewide. 8 projects complete, 9 projects are underway, and 4 projects reveal no expenditures.			
10 2009	6/30/2013	Legislative/Executive	Statewide	Senior Center Code Compliance and Other Renovations	STB	Y	2,700,000	1,902,322	70,728	797,678	reimbursement.	draw requests timely.	7/15/2009	12/15/2009	11/30/2010	6/30/2013	28 (List of projects available on LFC website) 28 contracts awarded. 26 purchases complete for hot meal	G	G	G
											Santo Domingo grant	ALTSD will follow up with the village of Tularosa to execute grant agreement.	f				vehicles and handicapped accessible vans for senior centers.  2 projects were reauthorized in the 2012 legislative session			
2009	6/30/2012										agreement executed and underway. No response from	Encourage grantees to commence renovation projects timely and submit					(\$50K each). Finalized payments and reverting remaining balances totaling \$162,742. (List of projects available on			
11 2012	6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Reauthorized Proj ID's12-1620 & 12-1647)	STB	Y	2,100,000	2,000,000	-	100,000	Village of Tularosa.	draw requests timely.	7/15/2009	12/15/2009	11/30/2010	6/30/2014	LFC website)	G	G	G
1 1												Encourage grantees to start on code renovation projects and submit draw					31 grant agreements issued statewide. 3 projects complete. 11 projects are underway, and 17 projects reveal no			
12 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance	GOB	Y	1,899,300	521,512	264,669	1,377,788	for reimbursement.	requests timely.	7/25/2011	12/15/2011	6/15/2012	6/30/2014	expenditures. (List of projects available on LFC website)  11 grant agreements issued statewide. 2 projects complete, 3	G	G	G
13 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center On-going Construction Project Completion	GOB	Y	3,962,000	1,321,845	191,538	2 640 155	Two entities submitted draws for reimbursement.	Work with grantees on the continuation of unfinished projects.	7/25/2011	12/15/2011	5/1/2012	6/30/2014	projects are underway, and 6 projects reveal no expenditures.  (List of projects available on LFC website)	e	G	G
	0,00,00			and the second s			2,000	.,,=-,,	,	_,,,,,,,		Encourage the grantees to start on	.,		0, 1, 20 1	3,33,23	29 grant agreements issued statewide. 8 projects are			
14 2011	6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance (Multiple Projects)	STB	Υ	1,900,000	156,384	30,570	1,743,616	Three entities submitted draws for reimbursement.	code compliance renovation projects and submit reimbursement timely.	1/1/2011	3/1/2011		6/30/2016	underway with 5 entities submitting draws for reimbursement.  (List of projects available on LFC website)	G	G	
											Five entities submitted draws for reimbursement - 2	Encourage entities to continue with the					20 grant agreements issued for purchase and equipping vehicles statewide. 3 vehicle purchases complete and 9			<u> </u>
15 2011	6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Multiple Projects)	STB	Y	1,961,000	1,269,511	879,263	691,489	purchases complete and 9 purchases underway.	procurement process for vehicles and submit timely reimbursements.	1/1/2011	3/1/2011	4/1/2012	6/30/2014	purchases underway. (List of projects available on LFC website)	G	G	
																	Bonds to sell March 27, 2013. 28 projects identified for code renovation to senior facilities and meal sites statewide. (List of			
16 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance (28 Projects)	GOB	N	3,434,600	-	-	3,434,600	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					projects available on LFC website)  Bonds to sell March 27, 2013. 34 projects identified for other	R		
17 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center - Other Renovations & Alterations (34 Projects)	GOB	N	2,134,700	_	-	2,134,700	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					renovations and alterations to senior facilities and meal sites statewide. (List of projects available on LFC website)	R		
		_															Bonds to sell March 27, 2013. 21 sites identified for purchase and equipping vehicles statewide. (List of projects available			
18 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center - Vehicles (21 Sites)	GOB	N	1,931,500	-	-	1,931,500	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					on LFC website) Bonds to sell March 27, 2013. 18 projects identified for other	R		_
19 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center - Other Equipment (18 Projects)	GOB	N	1,746,300	_	_	1 746 300	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					equipment at senior facilities statewide. (List of projects available on LFC website)	R		
	5, 50,2070		2.2.011100	(10.10)000)			1,1 10,000			1,1 13,000		22.2.2.2.2.2.3.00.10.0,2.7,10.					Bonds to sell March 27, 2013. 30 projects identified for meals equipment at senior facilities and meal sites statewide. (List of			
20 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center - Meals Equipment (30 Projects)	GOB	N	953,400	-	-	953,400	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					projects available on LFC website)	R		
22 CENT	RAL NEW MEX	ICO COMMUNITY COLLE	EGE																	
23 2012 24	0.00.00		Bernalillo	South Valley and Main Campus Renovations (Proj ID 12-1239)	GOB	N	10,500,000	-	-	10,500,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		_
25 CLO\	S COMMUNITY																			
26 2012 27	6/30/2016	Legislative/Executive	Curry	Infrastructure Improvements (Proj ID 12-1240)	GOB	N	800,000	<u>-</u>	-	800,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
28 COUR	T OF APPEALS	3										Purchase furniture and set-up office								
											Purchased a local server and 10 computers for the roll-out	for new building manager. New manager will assess equipment					Construction is 100% complete. The speed of the network has			
											of the new Odyssey Case Management System -	needs. Will continue to assess the security system and review system for					greatly improved - will facilitate the roll-out of the new case management system. Minor repairs completed - metal			
2000											currently being installed. Hired a Building Oversight and Maintenance Provider and a	minor repairs. Exploring the purchase of outdoor furniture and copy machine for public who wish to					detector and cistern for water management. Appropriation reauthorized in 2010 to include purchasing and installing furniture, fixtures and equipment. The Court is finalizing			
29 2010	6/30/2014	Legislative/Executive	Bernalillo	Court of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-1291)	STB	Y	6,000,000	5,819,852	14,592	180,148	Maintenance Worker.	copy court documents.	4/1/2008	1/1/2008	7/1/2008	6/30/2014	purchases.	G	G	Y
31 CUM	RES & TOLTE	C SCENIC RAILROAD									Track upgrade work in									
											progress with installation of ties, distribution of rock ballast,						Finishing existing track upgrade project and ready to transition			
32 2011	6/30/2016	Legislative/Executive	Rio Arriba	Track rehabilitation (Proj ID 11-1292)	STB	Y	1,000,000	158,424	27,603	841.576	tamping into place and aligning track.	Work will be suspended for winter.	4/30/2012	3/31/2012	4/30/2012	11/30/2013	into the next portion of the project, with increased focus on bridge/frestle rehabs.	G		
33			2.27100	, ,,,			.,555,550	.00, 124	21,000	3.1,570		, seep and seem of	., 50,2012	3/01/2012	30/2012	25/2010	<u> </u>			1

В	С	D	E	F	G	Н	I	J	К	L	М	N	0	P Q	R S	Т	U	V
1		Project on schedule  Behind schedule		No activity or bonds not sold	В	Appropriation	n expended or project	complete					Timeline	for completing project as applicable /Dates	Onto		Progress Bating	
2	<u> </u>	Benina schedule	<u> </u>	Additional funds needed									I imeline	for completing project as applicable (Dates	Only)		Progress Rating	
	Reversion				Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land Construction,	Funds	Bond Sold/Grant		Construction/
3 FY 34 DFA-		Sponsor NMENT DEPARTMENT	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition Purchase	Expended Project Status	Agreement / RFP	Plan / Design	Renovation / Other
															Grant agreements for 7 of the 8 projects have been initiated. 4			
															grant agreements have been fully executed. 1 project has awarded an engineering contract. 3 of the 4 funding sources			
											All previously awarded	An application process was developed for the surplus funds and the			have an expiration date of 06/30/2014. The grantees are aware of the short time frame and are confident that the projects can			
2000	6/30/2013			Colonias infrastructure improvements (Balance for Reallocation							Colonias projects have been completed and remaining	applications were rated and ranked. 8 projects were funded totaling			be completed prior to the expiration date. Grantees have been notified that no extensions of time will be granted. \$940			
35 2010	6/30/2014	Legislative/Executive	Statewide		STB	Y	983,211	-	-	983,211	balances reverted.	\$982,271.	9/1/2012	2	9/30/2014 unallocated. (List of projects available on LFC website)	G		
2006		Richardson, Chavez, MP Garcia, Ortiz Y Pino, B		South Valley Multipurpose Health Center Constr (06-1422-GF / 10-							The project has been designed and the design is				No progress reported since last quarter. Project is in final			
36 2010	6/30/2014	Sanchez	Bernalillo	1113-STB)	GF/STB	Y	2,500,000	1,458,307	-	1,041,693	currently pending approval.	Approve the design and go out to bid.	9/13/2012	9/13/2012 10/31/2012	6/30/2014 design and awaiting Board of Commission approval.	G	G	R
2006	6/30/2010	Boykin, Gutierrez, Nunez, MJ Garcia,		Las Cruces Aquatic & Family Rec Center (06-1608-GF / 09-3877-							All equipment has been				The city needs to complete final landscape of the center. Upon			
37 2009	6/30/2013	Papen, Rawson	Dona Ana	STB)	GF/STB	Y	3,740,000	3,679,875	-	60,125	installed.	Award the contract for landscaping.			6/30/2013 completion the city will submit final reimbursement request.  The county is currently constructing the building to house the	G	G	G
2007 38 2011	6/30/2013	Richardson, Hamilton, Rawson, Smith		Sierra County Hospital Construct (07-3766/5554 Reauth to 11-1207/1208)	GF/STB	_	2,102,785	902.562	113.382	1 200 223	Complete the utility survey and central plant design.	Complete the construction of the building to house the HVAC system.	8/1/2012		HVAC system. Upon completion the expansion to the 6/30/2013 emergency room will commence.	e	Y-X	
38 2011	0/00/2010	rawson, omai	Olema	1201/1200)	CITOTE		2,102,700	902,302	113,302	1,200,220	contrai piant design.	building to house the TTVAO System.	0/1/2012		Awaiting SBOF approval of project for reauthorization. SBOF		1-7	
															contacted the City of Rio Rancho to inform them that 1) their plan to construct improvements on land leased from			
															Presbyterian would constitute an anti-donation and we cannot fund the project under those circumstances; 2) suggest either			
39 2012	6/30/2014	Governor Martinez	Sandoval	Rio Rancho Regional Park Facility (Reauth IDs 12-1637 to 12-1645)	STB	l N	1,263,298	_	_	1 263 298	Awaiting SBOF approval of project for reauthorization.	Awaiting SBOF approval of project for reauthorization.			ask Presbyterian to donate the land to the City or the City could 6/30/2014 complete the park on public land elsewhere.	R		
33 2012	0/00/2011	Covernor Maranez	Gariaovai	The Manufacture Regional Faith about (Needan 1964)	0.5		1,200,200			1,200,200	project for roadulonization.	DFA Cabinet Secretary approval of			GOOD THOMPSON TO PAIN OF PAULO LINE GOOD TO CO.			
												the recommendations. Enter into grant agreement with San Juan						
											Meeting with LGD staff to discuss internally the best	County to act as fiscal agent on behalf of the non-profit. Approve lease and			DFA/LGD has determined that the Navajo Nation Supreme Court ruling in place against the architect who designed the			
40 2012	6/30/2014	Begay	San Juan	Shiprock Home for Women & Children (Reauth IDs 12-1623 to 12-1627)	STB	Y	1,142,500	6,000	-	1,136,500	approach to utilizing the funding.	or operating agreement prior to release of funds for construction.	10/30/2012	2	facility should not affect the progress on the project. DFA/LGD 6/30/2014 is reviewing the documentation to determine how to proceed.	R		
		•						-,			LGD and the city have met a							
											few times (telephonically and at the CDBG application							
											workshop) to discuss the steps				The city and LGD have met a few times (telephonically and at the CDBG workshop) to discuss the steps necessary to submit			
				2 2 6 777 6 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4							agreement that is sufficient to	Anticipate a draft copy of a lease and or operating agreement that meets the			a lease agreement that would meet the criteria for fair market			
41 2012	6/30/2016	Legislative/Executive	Chaves	Dormitory facilities for at-risk youth program in Roswell (Orig Proj 11- 1284 Reauth to 12-1579)	STB	Y	2,000,000	-	-	2,000,000	meet the requirements for fair market value.	fair market value provision of the anti- donation clause.	9/1/2012	2	value and anti-donation. The original draft lease was for \$1.00 6/30/2016 a year for consideration of rent.	R		
															The project is in construction. The city anticipated having construction completed in December 2012 in preparation for a			
2009 42 2012	6/30/2013 6/30/2014	Multiple	Bernalillo	Explora Science Center & Children's Museum Improvements (Combined 09-3865-STB + Reauths 12-1564-STB & 12-1565-GF)	GF/STB		1,710,000	709,408		4 000 500	Construction contract awarded and construction commenced.	Construction completion and project closeout.	7/26/2012	2 7/1/2012	national conference. The city has not requested any reimbursement of funds.			
42 2012	6/30/2014	Multiple	Derrialilo	(Combined 09-3003-31B + Redutis 12-1304-31B & 12-1303-GF)	GF/STB	'	1,710,000	709,406	-	1,000,392	and construction commenced.	cioseoui.	7/26/2012	7/1/2012	The project is in construction. The city anticipated having	g		
		Feldman, Boitano,		Explora Science Center & Children's Museum Addition (Proj ID 12-							Construction contract awarded	Construction completion and project			construction completed in December 2012 in preparation for a national conference. The city has not requested any			
43 2012	6/30/2016		Bernalillo		STB	Y	1,300,000	13,000	-	1,287,000	and construction commenced.		7/26/2012	7/1/2012	6/30/2016 reimbursement of funds.	G		
		Fischmann, A. Lujan,		Las Cruces East Mesa Public Safety Campus Construct (Proj ID 12-								Contract award pending city council			The project is awaiting council approval of design contract.  Upon award, the city will forward a copy of the contract and a			
44 2012	6/30/2016	McMillian	Dona Ana	1436)	STB	Y	1,214,000	12,140	-	1,201,860	contract.	approval.			6/30/2016 notice of obligation.	G		
		01									5 II				Grant agreement fully executed 10/12/2012. Grantee is in the planning stages of the facility. Upon completion the city will			
45 2012		Sharer, Neville, Strickler, Taylor, Bandy	San Juan	Farmington Regional Animal Shelter (Proj ID 12-1467)	STB	Y	2,741,000	27,410	-	2,713,590	Fully executed grant agreement on 10/12/2012.	Project is in the planning and design phase.	1/15/2012	5/23/2012 11/26/2012	forward a copy of the notice of obligation and copy of the 6/30/2013 award.	G		
46 47 <b>DEP</b>	RTMENT OF CU	ULTURAL AFFAIRS																
											HVAC systems initiated, but				The delays in water system connection caused unanticipated			
											serious problems were detected due to poor				problems with the mechanical systems, and when systems were started, errors and omissions by a now-bankrupt			
											subcontractor performance and aged parts; contractor has				mechanical subcontractor were revealed. The contractor has been fully cooperative and is working with DCA to achieve			
											replaced the subcontractor and systems are being rebuilt	Completion of punch list; completion			substantial completion in early February (substantial completion is now defined as the completion of test-and-balance of the			
											and tested; IT and phone systems have been installed;	of HVAC commissioning; initiation of			HVAC systems). The architect of the building died during the last quarter, and his associate has taken over all responsibilities			
2005 48 2009	6/30/2010 6/30/2013	Legislative	Santa Fe	NM Archaeology Center Repository (Proj ID 05-1030 / 09-3763)	GF/STB		3.000.000	2,974,218	_	25.782	OAS staff have moved into the building.	installation of landscaping infrastructure.	N/A	10/1/2008 12/21/2011	for completing the building (performance has not suffered). The 3/13/2013 issues with the building have not prevented occupancy.		G	G
2006						<del>                                     </del>	-,,		-		,				, , , , , , , , , , , , , , , , , , ,	3	3	<u> </u>
49 2009	6/30/2013	Campos	Santa Fe	NM Archaeology Center Repository (Proj ID 06-2269 / 09-3764)	GF/STB	<del>                                     </del>	1,300,000	1,266,838	-	33,162	See above project.	See above project.	N/A	10/1/2008 9/30/2011	12/30/2012 See above project.  Original funded projects include: Bosque Redondo exhibits	G	G	G
															\$563K; FRHM \$1.8M; CNMA \$500K; NMHM \$375K; MNH&S \$500K. NMHM and MNH&S expenditures are complete.			
															Bosque Redondo balance is approx \$154.0 and DCA will seek legislative extension to 2014 and expansion of purpose			
															language to include "design, fabrication and installation" of the exhibition. Farm & Ranch Heritage Museum (FRHM) balance			
											CNMA substantially complete. NMHM & MNHS projects	NMCA will pay final invoices. FRHM awaiting final payments. MNH&S final			approximately \$400.0, final Tortugas Hall payments are being negotiated. DCA will seek project extension and language			
											complete. FRHM awaiting	payment in process. DCA will seek			expansion and for any remaining balance that may exist to			
				Cultural Facilities Completion (Proj IDs 09-3095 \$500K, 09-3096							final payments. Bosque exhibits being designed and	time extension and expansion of purpose for Bosque Redondo exhibit			"complete outdoor exhibits and venues". CNMA includes architect warrantee services & will be expended by 6/30/2013.			
50 2009	6/30/2013	Legislative/Executive	Statewide	\$563K, 09-3097 \$1.8M, 09-3098 \$500K, 09-3099 \$375K)	STB	Y	3,738,000	3,113,783	49,856	624,217	installed.  Priority repair projects mostly	and FRHM exhibit.	7/1/2009	9 1/30/2010 3/30/2012	6/30/2013 AIPP 1% has been transferred to AIPP fund.	G	G	G
											completed all funds are encumbered except \$1,500 of				Most urgent repair projects are complete other projects still			, l
51 2010	6/30/2014	Legislative/Executive	Statewide	Life, Safety: ADA and other repairs statewide (Proj ID 10-1280)	STB	Y	1,100,000	1,014,721	6,472	85,279	the remaining balance.	All funds will be spent.	N/A	6/30/2011 9/30/2011	6/30/2013 underway. Balances will be spent in FY 2013.	G		
											Funds budgeted. Grant				100% of the public libraries have returned their 2010 GO Bond agreements. Projects are on track to be completed within			, .
52 2010	6/30/2014	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 10-1227)	GOB	Y	2,000,000	221,350	150,857	1,778,650	agreements distributed.	5% of funds will be spent.	8/11/2011	N/A N/A	6/30/2014 allotted timeframe.	Y		

Additional funds mended at Project Description	Bond Sold/Grant Agreement / RFP	Progress Rating Plan / Design	Construction/
Funding Sponsor County Project Description Funding Source Sponsor County Project Description Funding Source Substitute Substi	Bond Sold/Grant Agreement / RFP		Construction/
Service Sponsor County Project Description Source Sold Amount Expended Quarter Current Balance quarter Milestone goal for next quarter or RFP Initiated Acquisition Purchase Expended Project Status of 19 Tribal Libraries have requirements for internal international projects are more international projects and maintenance (Proj ID 10-1228)  Finds budgeted. Grant agreements for "Ibrary resources" were destributed, resources were destributed, resourc	Agreement / RFP	Plan / Design	
Funds budgeted. Grant agreements for 'Intrary resourcer' funds will be specified for 'Construction' year distributed. Grant agreements for 'Intrary resourcer' funds will be specified agreement for 'Intrary resourcer' fun	ted	Train, besign	itenovation/ oth
Funds budgeled. Grant agreements for "Brany resource" funds will be greenents for "Ibrary resource" funds will be greenents for "Ibrary resource" were distributed. Grant agreements for "Construction" were destributed. Grant agreement for such agr	lity		1
Froposed construction projects include minor repairs, fareally studied and a second construction projects include minor repairs, fareally studied. Spent. Scope of "Construction" projects will be finalized in preparation projects of the minor of project. Scope of "Construction" projects will be finalized in preparation projects for will be spent. Scope of "Construction" projects will be finalized in preparation of project. DCA will design so project. Scope of "Construction" projects can be completed by June 30, 2014.  Saze This all Libraries Acquisitions (Proj ID 10-1228)  GOB Y 1,000,000 4,170 4,170 99530 and are under negotiation. Completed with the addition of gas phing being replaced which was a safety roof as shelping being replaced which was a safety roof as shelping being replaced which was a safety roof as project. Scope of "Construction will be complete 123/1/2. Space Roof will be advertised, awarded, and repaired architectural contract and architectural contract to a scheduled for 3/27/13.  Sale 11 6/30/2016 Legislative/Executive Statewide Statewide Statewide Statewide Public Libraries Acquisitions (Proj ID 11-1291)  STB Y 1,000,000 485,769 345,496 514.231 processed and design begun. NA 6/30/2012 12/31/2012 6/30/2013 most critical repairs as they occur.  Solidation of the sale of the	lity		
Solution and are members for construction will be completed by June 30, 2014  Legislative/Executive  Statewide  Tribal Libraries Acquisitions (Proj ID 10-1228)  GOB Y  1,000,000  4,170	tal <b>G</b>		
Statewide Fribal Libraries Acquisitions (Proj ID 10-1228)  GOB Y 1,000,000 4,170 4,170 995,830 and are under negotiation. For bidding process following quarter:  MOIFA boiler construction completed with the addition of gas piping being replaced which was a safety hazard. Space History of a safety hazard. Space	G		
completed with the addition of gas ping being replaced which was a safety hazard. Space History roof as ping being replaced which was a safety hazard. Space History roof and an anticural control of gas ping being replaced which was a safety hazard. Space History roof and an anticural control of gas ping being replaced which was a safety hazard. Space History roof and repaired by April 2011. Space Roof will be complete 12/31/12. Space Roof will be advertised, awarded, and repaired by April 2013. Statewide Cultural facility repairs and maintenance (Proj ID 11-1291) STB Y 1,000,000 485,769 345,496 514,231 processed and design begun. Statewide Public Libraries Acquisitions (Proj ID 12-1233) GOB N 3,000,000 3,000,000 Bonds certified for sale. Bonds sale scheduled for 3/27/13.			
which was a safety hazard. Space Hollar on the Complete December 30, 2012. Space roof will be completed be applied by April 2013 (1/2 Space roof will be completed be applied by April 2013. Space roof will be completed be applied by April 2013. Space roof will be completed be applied by April 2013. Space roof will be completed be applied by April 2013. Space roof will be completed by April 2013. Space roof will			
Secretary is allocating reminder sparingly in order to address 54 2011 6/30/2016 Legislative/Executive Statewide Cultural facility repairs and maintenance (Proj ID 11-1291) STB Y 1,000,000 485,769 345,496 514,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  N/A 6/30/2012 12/31/2012 6/30/2013 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to address 54,231 processed and design begun.  Secretary is allocating reminder sparingly in order to ad			
55 2012 6/30/2016 Legislative/Executive Statewide Public Libraries Acquisitions (Proj ID 12-1233)  GOB N 3,000,000 3,000,000 Bonds certified for sale. Bonds sale scheduled for 3/27/13.  Bonds certified - sale scheduled for March 27, 2013.			
	R		
56 2012 6/30/2016 Legislative/Executive Statewide Tribal Libraries Acquisitions (Proj ID 12-1232) GOB N 700,000 700,000 Bonds certified for sale. Bonds sale scheduled for 3/27/13. Bonds certified for sale scheduled for 3/27/13.	R		
57   1   1   1   1   1   1   1   1   1			+
4 projects completed and	,		
reverted \$21,634. TIF Board   Submit final payments, performs site   9 TIF projects were fundeded. 8 projects have been complete. Last   4 payment of projects that   4 payment of projects that   5 project for polytath payment   5 p	t		
59 2010 6/30/2014 Legislative/Executive Statewide Tribal Infrastructure Project Fund (TIF) (Proj ID 10-1288) STB Y 2,500,000 2,435,425 785,203 64,575 2013. remaining project. 3/1/2011 9/1/2011 9/1/2011 9/1/2011 9/1/2011 9/1/2011 7/1/2013 available on LFC website)	G	G	G
All 28 TIF Grant Awards were approved and IGAs were			
mailed to Grantees to begin work on their projects. IAD Encourage grantees to move forward  mailed to Grantees to begin and Construction = \$10.8 million. All 28 award letters have been signed and approved by grantees and by IAD. All proje			
has established the CapBud with projects and submit draw polycets and submit draw requests.    Average   Project   P	G		
62 DEPARTMENT OF INFORMATION TECHNOLOGY			
Federal ARRA grant match. To be fully expended in near from the first of the first	νм		
S 2009 OSU/2013 Eegislailve/Executive Statewide While New Mexico Driving Confection (Proj D 09-3132) S1B 1 1,000,000 971,245 - 25,737 (gaint match). Complete configuration and testing; purchase orders have environments; perform technical and		<u> </u>	
64   2009   6/30/2013   Legislative/Executive   Statewide   DolT SHARE Servers and Software (Proj ID 09-3129)   STB   Y   1,700,000   1,536,599   - 163,401   site.   Implementation.	G G	G	G
Expend remaining balance on 6/30/2016 Legislative/Executive Statewide DolT Two-Way Radios (Proj ID 12-1546) ERRF N/A 1,000,000 994,840 994,840 5,160 Appropriations budgeted. equipment hardware. 8/15/2012 12/31/2012 6/30/2013 All equipment purchased.	G		
Contract approved for project Upgrade two-way radios, radio Contract with Northrop initiated for project management.			
66 2012 6/30/2016 Legislative/Executive Statewide DolT Two-Way Radios (Proj ID 12-1555)  STB Y 3,000,000 51,000 2,949,000 management. equipment and antenna-systems. 8/15/2012 9/30/2012 3/31/2013 6/30/2016 Contract for legal services initiated.	G		$\pm$
68 DEPARTMENT OF MILITARY AFFAIRS  2008 reauthorization changed purpose to State Armory Board	d		
General Contractor Jaynes, Inc. has mobilized. The vault  to renovate and repair armonies statewide. Approximately \$2.1M will be used for the Santa Fe Aviation Readiness Centr	er.		
is installed. Construction at 52% completion. Bathrooms projection will start, installing doors The A/E firm is selected and design contract awarded. Contractor Jaynes, Inc is mobilizing to the construction site.			
are 70% complete, drill hall and hollow metal doors, drywall and hollow metal doors, drywall and drywall are 410% santa Fe Aviation Readiness Center & Armories Statewide (Proj ID and drywall are 410% in hould be completed, electrical rough-soluble completed by June 2013. Expended and drywall are reasons and electrical rough-soluble completed by June 2013. Expended and drywall are reasons are reasons and electrical rough-soluble completed by June 2013. Expended and drywall are reasons are reaso			
Continue planned projects - staging	G	G	
areas; replace tile; remodel showers and latrines, build storage building,			
and stucco work at the Springer  armony, install new captures in the  armony and an expense in the  armony and an expense in the  armony and an expense in the			
personnel and projects - remodel the male and female an			
replace the gas line at the Rio Rancho armory.  70   2009   6/30/2013   Legislative   Statewide   Armory Renovations Statewide (Proj ID 09-3755)   STB   Y   1,500,000   572,044   - 927,956 to the Federal CRA. armory.	nd <b>G</b>	G	Υ
The project is at 97 percent Federal Share of \$8.5M is available. Expended amount includes \$16.000 for AIPP. An additional \$1.6M was funded in	in		
Includes \$1.00 was included to completion it is at 97 percent for the project of			
and carpet, drill hall floor is reacting landscaping, asphalt and concrete by December 25, 2012 with move-in scheduled for February	led led		
71 2011 6/30/2016 Legislative/Executive San Juan Farmington Readiness Center renovation/addition (Proj ID 11-1299) STB Y 1,600,000 1,469,808 733,260 130,192 master keys. paving. Move in date is Feb 2013. 9/1/2011 9/30/2012 2013.	G	G	G
73 DEPARTMENT OF TRANSPORTATION Federal Earmark project for \$11,966,000. Funds utilized for			
The contractor finished Installation of silt fence and Install			
mulch socks, as well as mulch socks, as well as fip- continuation of clearing and rap operations on the RCP pipe. Will clearing, grubbing, setting silt fence and mulch socks and			
grubbing. Began to balance place base course beyond station stressed Concrete Cylinder Pipe (PCCP). In August 2012, Dr			
of the project and hauled in borrow material, as well as borrow material, as well as decounting to make sure all costs this project are expended out of the Capital Outlay funds first.	:		
2007 base course material in operations and place concrete possibly every day until completed. B/12/2010 B/30/2013 Legislative/Executive Dona Ana Strauss Access Road (Proj ID 09-3014) STB Y 1,500,000 1,500,000 preparation of PCCP. possibly every day until completed. B/12/2010 B/30/2012 B/3	G	G	G
75 2012 6/30/2016 Legislative Bernalillo Paseo Del Norte / 1-25 Interchange (Proj ID 12-1502) STB Y 2,268,000 For a 2,268,000 Bond sold December 2012 Appropriation will be budgeted.	R		+
	the second secon		1

В	С	D E	F	G	Н		J	К	L	М	N	0	Р	Q	R	S	Т	U	V
1		•	No activity or bonds not sold	В	Appropriation	on expended or project	complete						·						
2	Y	Behind schedule X	Additional funds needed			T				<u> </u>		Timeline	or completing project as	applicable (Dates On	ily)		1	Progress Rating	
3 FY 78 EASTE	Reversion Date RN NEW MEXI	Sponsor County ICO UNIVERSITY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition		Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
79 2008	6/30/2012	Legislative/Executive Chaves	ENMU Roswell Educational Center - Phase 1 (Proj ID 08-4949)	GOB	Υ	4,000,000	4,000,000	115,130	-	Project completed		7/1/2010	6/30/2010	9/30/2012	10/31/2012	Project complete - Expended includes \$40,000 for AIPP.	В	В	В
80 2010	6/30/2014	Legislative/Executive Roosevelt	Greyhound Arena (Proj ID 10-1286)	STB	Y	1,000,000	1,000,000	407,285	-	HVAC installed - Project completed.		1/15/2012	12/15/2011	12/31/2012	5/1/2013	HVAC installed - Project completed.	В	В	В
81 2012	6/30/2016	Legislative/Executive Roosevelt	Jack Williamson Liberal Arts Classroom Renovation (Proj 12-1238)	GOB	N	9,000,000	-	-	9,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
82 2012	6/30/2016	Legislative/Executive Chaves	ENMU-Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	N	1,500,000	-	-	1,500,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
83 2012	6/30/2016	Legislative/Executive Lincoln	ENMU-Ruidoso Infrastructure Improvements (Proj ID 12-1237)	GOB	N	500,000		-	500,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
84 85 <b>ECON</b> 0	MIC DEVELO	PMENT DEPARTMENT																	
86 2009	6/30/2013	Legislative/Executive Statewide	Mainstreet Capital Outlay Fund (Proj ID 09-3106)	STB	Y	1,000,000	793,102	14,057	206,898	four projects extended their completion deadlines and	Continued progress on the remaining four projects - will submit draws as funds are expended. Raton project anticipated to be complete in March.	2/15/2010			6/30/2013	Ten (10) grants awarded. 79% of funds expended. Six projects are complete, the four remaining projects have extended completion deadlines and renewed their contracts with EDD. Projects are underway with substantial completion and draws are being submitted. Anticipate Raton to be complete in March, Albuquerque and Corrales in April. and Lovington in May, 2013. (List of projects available on LFC website)	G	G	
87 2011	6/30/2016	Legislative/Executive Statewide	Mainstreet Capital Outlay Fund (Proj ID 11-1294)	STB	Y	1,000,000	_	-	1,000,000	submitted. Finalizing 4 grant agreements at EDD, and 1 project is pending signature at the local level.	Submit draws as funds are expended. Execute remaining 4 grant agreements. Anticipate final grant will be signed at the local level and received at EDD.	11/1/2012			11/1/2014	Eleven (11) grants awarded. Six grant agreements have been fully executed, projects have commenced, but no draws have been submitted. Four grant agreements are in the process of being executed at EDD. Anticipate final grant will be signed at the local level and received at EDD by next quarter. (List of projects available on LFC website)	G		
2009 88 2011	6/30/2013	Legislative/Executive Statewide	Economic Development Grants - LEDA (Proj ID 09-3120 - Reauth to 11-1213)	STB	Y	4,500,000	3,401,180	-	1,098,820	No invoices submitted - entities indicate invoices to be	CFV to submit #2 invoice; review and approve invoice and jobs report for Dona Ana County; Roswell Rail anticipates first invoice to be submitted January 2013.  Review and approve Martinez Meats				6/30/2013	Seven (7) projects identified. Five grant agreements awarded and two projects awaiting final LEDA application. One project closed for Questa and four projects moving forward. (List of projects available on LFC website)  Ten (10) projects identified. Four grant agreements awarded,	Y		
2009 89 2011	6/30/2013	Legislative/Executive Statewide	Economic Development Grants - LEDA (Proj ID 09-3121 - Reauth to 11-1222)	STB	Y	3,000,000	834,284	-	2,165,716		review and approve Martinez Meats invoice; anticipate final invoices from Dona Ana County; LEDA applications for Joule and INIS projects under draft review.				6/30/2013	Ten (10) projects loamilied. Four grant agreements awarded, Two projects have grant agreements pendieng, and four projects are still under review. One project complete for Hagerman and three projects moving forward. Expended amount includes \$30,000 AIPP. (List of projects available on LFC website)	Y		
91 EDUCA	TIONAL RETIR	REMENT BOARD																	
	0/5-1-					± =====					Will continue working with real estate		,		0/07/11	Effort continues to weigh all options to either buy an existing building, build new, remodel current location, and/or lease			
92 2009 93	6/30/2013	Legislative/Executive Santa Fe	ERB - Headquarters Phase I (Project ID 09-3149)	ERB	N/A	2,500,000	69,696	-	2,430,304	leasing additional office space.	broker to tour additional properties.	10/8/2009	12/1/2012	6/30/2013	6/30/2013	additional office space.	R	R	R
95 2009	6/30/2013		Park Restoration Statewide (Proj ID 09-3111)	STB	Y	1,000,000	932,352	10,079	67,648	Park, Santa Rosa, and	Will evaluate the remaining balance to assure funds are used strategically and effectively - evaluating a critical repair at Living Desert Zoo	) N/A	N/A	N/A	6/30/2013		G	G	
96 2010 97	6/30/2014	Richardson Statewide	Conservation Easements (Proj ID 10-1314)	STB	Y	4,839,356	2,861,286		1,978,070	projects through the NMED are moving forward, except	Continue to monitor all restoration projects to ensure they are moving forward and reimburse requests for services rendered in a timely manner. Await signed contract for Youthworks.	12/31/2010	12/31/2011		6/30/2014	Project identification done collaboratively by EMNRD and NMED. RFP through River Ecosystem Restoration Initiative and RFA through EMNRD for conservation easements. 15 projects approved September 2010 (7 for conservation easements and 10 for restoration projects). CONSERVATION EASEMENTS: 5 projects complete, 1 project on hold due to land grant legal dispute taking place in Taos County, and final project with NMDGF is moving forward. RESTORATION: 1 project complete, 8 project moving forward, 1 project for Youthworks is pending signed contract. (DETAILED PROJECT STATUS AVAILABLE ON REQUEST)	G	Y	
98 GAME	ND FISH DEP	PARTMENT																	
99 2009 100		Legislative/Executive Grant	Lake Roberts Dam & Spillway Renovation - Phase 3 (Proj ID 09- 3122)	STB	Y	4,250,000	540,559	-	3,709,441	Office of State Engineer (OSE) approved final design and issued permit to construct the renovations.	Working with the US Fish & Wildlife Service (USFWS) to seek final approval and requesting reauthorization of the project.				3/30/2014	OSE approved final design and issued permit to construct the renovations. There is a delay in the approval of the project from the USFWS; the Department is working with the USFWS to seek approval. The department will be requesting a reauthorization of the project in 2013 session.	G	Y	
101 GENER	AL SERVICES	S DEPARTMENT														19 sub-projects established. 17 projects complete. Statewide			
102 2009	6/30/2013	Legislative/Executive Statewide	Statewide Facility Repairs PCD Proj # A093090	STB	Y	2,000,000	1,980,407	380	19,593	Repairs continue.	Repairs continue.			6/30/2013		funding expended on a prioritized critical basis. \$15.3K Encumbered.	G	G	G
2007 103 2011	6/30/2013	Legislative/Executive Bernalillo	YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689 - Reauth to 11-1108	STB	Y	1,650,000	1,515,911	2,962	134.089	Substantial Completion.	In warranty.			6/30/2013		Multiple projects - 5 Cottage re-roofs 95% complete. \$59.3K Encumbered.	G	G	Y
2007	5. 50,2010		Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A073695	0.5		.,550,000	1,010,011	2,002	104,003	In House Maloof Re-Roof Project in design; Security	y-			5,55,2015		YDDC Security System Phase I 98% complete. \$228.8K			
104 2011	6/30/2013	Legislative/Executive Multiple Co.		STB	Y	1,000,000	590,390	7,257	409,610		Substantial completion.			3/31/2013		Encumbered.	G	G	G
2007 105 2011	6/30/2013	Legislative/Executive Bernalillo	Sequoyah Dental Unit PCD Proj #A076051 - Reauth to 11-1212	Cig Tax Rev Bonds	Y	1,000,000	920,494	-	79,506	In warranty.	Small purchases remain			6/30/2013		Project is complete pending Specialized HVAC Unit for Pharmacy Meds. \$14.4K Encumbered.	G	G	G
2008 106 2012	6/30/2014	Legislative/Executive Bernalillo	YDDC Water Line Repairs. PCD Proj # A083007 - Reauth to 12- 1574	STB	Y	1,000,000	422,930	121,474	577.070	In construction.	In construction.			6/30/2012		Project 80% in construction. \$356.0K Encumbered.	G	G	G
2008 2011 107 2012	6/30/2014		JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj #A083009 - Reauth to 11-1145 & Reauth to 12-1588	STB Cig Tax Rev	Y	3,200,000	2,277,501	37,008		Classrooms in warranty; FFE & Greenhouse installation.	In warranty.			6/30/2012		Final Completion - moved to warranty - Greenhouse in construction. \$286.3K Encumbered.	G	G	Y
108 2011	6/30/2013	Legislative/Executive Chaves	Southern NM Rehabilitation Improvements PCD Proj #A076051 - Reauth to 11-1127	Bonds	Y	2,000,000	1,470,086	-	529,914	Construction completion, small purchases expected.	Project complete.			12/31/2011		Construction complete, a few small items remain to be purchased. \$16.2K Encumbered.	G	G	G
2007 109 2011	6/30/2013	Legislative/Executive Statewide	Corrections Facilities Repairs. PCD Proj #A073702 - Reauth to 11- 1211	STB	Y	3,500,000	3,423,190	1,329	76,810	Construction continues.	Construction continues.			6/30/2013		68 sub-projects established. 63 projects complete. Statewide funding expended on a prioritized critical basis. \$20.6K Encumbered.	G	G	G
2008 110 2012	6/30/2014	Legislative/Executive Statewide	Correctional Facilities Emergency Kitchen Renovate. PCD Proj #A083014 - Reauth to 12-1613	STB	Y	2,000,000	981,379	3,948	1,018,621	In construction.	In construction.			6/30/2012		4 sub-projects established. RCC kitchen is complete. CNMCF is in design. SNMCF construction contract is being generated. \$28.7K Encumbered.	G	G	G

ВС	D	E	F	G	Н	I	J	K	L	М	N	0	P Q	R S	Т	U	V
1 G	Project on schedule Behind schedule		No activity or bonds not sold  Additional funds needed	В	Appropriation	n expended or project	complete					Timeline	for completing project as applicable (Dates	Only)		Progress Rating	
	Serima donidadio		Andrew March									Timomic	ior somptoming project de approadate (saiso	5,		7 Togrood Hading	
Reversion 3 FY Date		County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Construction, Acquisition Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
		Dona Ana,												Majority of projects are substantially completed. Some funds being used for design of future housing units. \$78.0K			
111 2009 6/30/2	013 Legislative/Executiv		Southern & Central Correctional Facilities PCD Proj # A093087	STB	Y	5,800,000	5,715,585	18,825	84,415	In warranty.	In warranty.		6/30/2013	Encumbered.  Multiple projects - Project 95% complete new substantial	G	G	G
2007 112 2011 6/30/2	013 Legislative/Executiv	e Dona Ana	Las Cruces State Police District Office. PCD Proj #A073692 - Reauth to 11-1149	STB	Y	2,500,000	1,953,324	220,815	546,676	Substantial completion.	Substantial completion.	5/13/2011	6/7/2011 6/30/2013	completion date 1/22/13, CO 3 pending for additional items. \$545.6K Encumbered.	G	G	G
2008			Las Cruces State Police District Office. PCD Proj #A083011 -											Multiple projects - Project 95% complete new substantial completion date 1/22/13, CO 3 pending for additional items.			
113 2012 6/30/2	014 Legislative/Executiv	e Dona Ana	Reauth to 12-1595	STB	Y	3,300,000	3,044,273	11,552	255,727	Substantial completion.	Substantial completion.	5/13/2011	6/7/2011 6/30/2012	\$255.7K Encumbered.  Project 100% complete - moved to warranty. Remainder of	G	G	Y
2009 114 2012 6/30/2	013 Legislative/Executiv		Las Cruces State Police Office PCD Proj # A093074 (Reauthorized to 12-1585)	STB	Υ	1,500,000	461,119	18,524	1,038,881	In warranty.	In warranty.		6/30/2013	project funds allocated for NMSP D4 and St. Teresa POE. \$843.7K Encumbered.	G	G	Y
2007 115 2011 6/30/2	013 Legislative/Executiv	e San Miguel	Las Vegas State Police District Office. PCD Proj #A073699 - Reauth to 11-1191	STB	Υ	2,500,000	2,182,863	134,680	317,137	Substantial completion.	In warranty.		7/25/2008 6/30/2013	Construction is at 97% complete. Substantial completion. \$317.1K Encumbered.	G	G	G
2008 116 2012 6/30/2	014 Legislative/Executiv	e San Miguel	Las Vegas State Police District Office. PCD Proj #A083015 - Reauth to 12-1630	STB	Y	3,000,000	2,952,186	26,675	47,814	Substantial completion.	In warranty.		7/25/2008 6/30/2012	Construction is at 97% complete. \$47.8K Encumbered.	G	G	G
2008 117 2011 6/30/2	013 Legislative/Executiv	e San Miguel	Las Vegas State Police Office. PCD Proj #A083013 (Orig. Project	STB	Y	7.500.000	7.500.000	7.262		Projects completed	In warranty. Revert \$38,096 balance.		12/30/2012	12/30/2012 Completed multiple projects. Revert \$38,096.	В	В	В
2007	0.0 = -g	- Carringuo	Los Lunas Substance Abuse Treatment Center Constr. PCD Proj , A073886 (GF \$2M), A093000 (STB \$2.784.136 - Reauth to 11-	0.5		7,000,000	7,000,000	1,202		i rojecte completed.	in warranty. Hosoit \$60,000 Balanso.			Project is complete. Funds remain open for small items that			
118 2011 6/30/2	013 Legislative/Executiv	e Valencia	1223) Facility continued construction - New Meadows & Ponderosa PCD	GF/STB	Y	4,784,136	4,731,805	-	52,331	Substantial completion	Project complete.		1/31/2011	may still need to be purchased. \$1.0K Encumbered.	G	G	G
119 2010 6/30/2	014 Legislative/Executiv	e San Miguel		STB	Y	7,000,000	5,949,525	-	1,050,475	Construction continues.	Construction continues.		11/26/2011	Construction 8% complete. \$1,050.5K Encumbered. 21 sub-projects established. 19 projects complete. Statewide	G	G	G
120 2009 6/30/2	013 Legislative/Executiv	e Statewide	Department of Health Facility Patient Health & Safety PCD Proj # A093071, A093079, A093080, A093085, A093088, A093093	STB	Y	4,000,000	3,107,068	505,831	892,932	Continue sub-projects.	Continue sub-projects.		6/30/2013	funding expended on a prioritized critical basis. \$358.9K Encumbered.	G	G	G
121 2009 6/30/2	013 Legislative/Executiv	e Statewide	Demolition/Decommissioning Statewide PCD Proj # A093089	STB	Y	2,700,000	1.857.274	3.274		Demolitions continue.	Demolitions continue.		6/30/2013	Multiple projects - 7 projects complete. Design work needed on future demolitions. \$132.9K Encumbered.	G	G	G
12.1244 0/00/2		- Clatomac		0.5		2,100,000	1,007,271	0,211	Ţ,					69 sub-projects established. 64 projects complete. Statewide funding expended on a prioritized critical basis. \$29.7K	J		
122 2009 6/30/2	013 Legislative/Executiv	e Statewide	WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB	Y	1,300,000	1,259,618	330	40,382	Continue construction.  In RFP development phase.	Continue construction.  In RFP development phase. Issues		6/30/2013	Encumbered.	G	G	G
123 2009 6/30/2	014 Legislative/Executiv	e Santa Fe	Executive Office Building Proj # A093720	Rev Bonds	s N/A	1,000,000	483,870	7,901	516,130	Issues with City of Santa Fe Historical Preservation.	with City of Santa Fe Historical Preservation.		6/30/2014	RFP to be completed January 2013. \$426.8K Encumbered.	G	G	R
								·		SNMCF - Phase II in warranty SNMCF - Phase III starting							
										construction CNMCF - Phase I in warranty	SNMCF - Phase III in construction						
124 2010 6/30/2	014 Legislative/Executiv	Dona Ana, ve Valencia	SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276	STB	Y	2,000,000	1,883,726	16,227	116,274	CNMCF - Phase II starting construction	CNMCF - Phase I in warranty CNMCF - Phase II in construction		6/30/2014	7 projects established, 5 projects have been completed. \$116.3K Encumbered.	G	G	х
10010010		0	Property Control Division (PCD) - statewide facility repairs PCD Proj	STB		0.400.000	0.400.040	202.000	007.05				7/00/0044	26 sub-projects established. 16 projects complete. Statewide funding expended on a prioritized critical basis. \$264.9K			
125 2010 6/30/2					Y	3,480,000	3,192,043	293,886		Continue construction.	Continue construction.		7/20/2014	Encumbered.	G	G	G
126 2010 6/30/2			Santa Teresa Port of Entry PCD Proj # A101273	STB	Y	2,500,000	25,000	-		Land swap completion.	Finalize construction documents.		7/20/2014	Multiple projects - Anticipated Bids March 2013.	G	Y	
127 2009 6/30/2 2008			Santa Teresa Port of Entry Phase 2. PCD Proj # A093758	GF/STB	Y	1,499,239	-	-	1,499,239	Land swap completion.	Finalize construction documents.		7/21/2013	Multiple projects - Anticipated Bids March 2013.	G	Y	<del>                                     </del>
128 2010 6/30/2	014 Richardso	n Dona Ana	Santa Teresa Port of Entry PCD Proj # A083194 Reauth to 10-1304	STB	Y	1,480,000	-	-	1,480,000	Land swap completion.	Finalize construction documents.		7/22/2012	Multiple projects - Anticipated Bids March 2013.  21 sub-projects established. 11 projects complete. Statewide	G	Y	
129 2010 6/30/2	014 Legislative/Executiv	e Statewide	Dept of Health facility patient health & safety PCD Proj # A101277	STB	Y	2,400,000	1,874,406	7,482	525,594	Continue construction.	Continue construction.		7/20/2014	funding expended on a prioritized critical basis. \$277.3K Encumbered.	G	G	G
		Bernalillo,	YDDC and John Paul Taylor Center (JPTC) improvements Proj #							Begin work on security				Multiple projects - PO executed for Security upgrades - GC to submit schedule of work and values by week of 12/17/12 prior			
130 2011 6/30/2	016 Legislative/Executiv	e Dona Ana	A111283	STB	Y	2,000,000	20,000	-	1,980,000		In construction.  SNMCF - Phase III continuing			to actual demo and installation. \$564.8 Encumbered.	Y		
131 2011 6/30/2	016 Legislative/Evecutiv	e Multiple Co	SNMCF, CNMCF, and WNMCF HVAC upgrades Proj # A111282	STB	_	10.000.000	2.916.921	1.743.155	7 083 079	construction. CNMCF - Phase II continuing construction.	construction.  CNMCF - Phase II continuing construction.			Multiple projects - Construction at 50 percent complete. \$2,732.8K Encumbered.	e	e	e
10.2511 0/30/2		Dona Ana,	The application of the state of	3.5		10,000,000	2,010,321	1,740,100	1,000,078	SNMCF - Contractor selected				SNMCF Kitchen - BOF approved. Construction contract being generated. CNMCF Kitchen - Generating construction contract.		-	
132 2011 6/30/2	016 Legislative/Executiv		SNMCF & CNMCF kitchen remodel Proj # A111281	STB	Y	2,900,000	58,860	-	2,841,140		CNMCF - In design			\$185.7K Encumbered.  17 sub-projects established. 6 projects complete. Statewide	G	G	G
133 2011 6/30/2	016 Legislative/Executiv	e Statewide	Statewide Correctional facility infrastructure Proj # A111289	STB	Y	2,000,000	650,135	406,052	1,349,865	Continue construction.	Continue construction.			17 sub-projects established. 6 projects complete. Statewide funding expended on a prioritized critical basis. \$488.6K Encumbered.	G	G	G
134 2011 6/30/2			Roswell Correctional Facility Proj # A111279	STB	Y	1,200,000	14,400	14.400		Issuing construction contract.				Generating construction contract. \$34.0K Encumbered.	G	G	G
135 2011 6/30/2			Facility Patient Health & Safety at NMBHI in Las Vegas Proj #	STB		3,000,000	98,895	36,000		Design continues.	Design continues.			Multiple projects - 1 percent complete. \$193.7K Encumbered.	e	6	6
2007			NM Veterans' Home Alzheimer's Skilled Nursing Unit & Expand Proj #A076051 - Reauth to 11-1209							Construction documents	Construction documents 75%		0,00,000	Multiple projects - I percent compiners, 3193,7K Encombered.  Multiple projects - MOU SHPO and VA executed, awaiting VA grant monies to proceed with CDs. \$466.4K Encumbered.	•	0	y v
136 2011 6/30/2 2008			NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj		Y	1,000,000	33,555	11,655		approximately 40%.  Construction documents	complete.  Construction documents 75%		6/30/2013	Multiple projects - MOU SHPO and VA executed, awaiting VA	G	G	Y
137 2012 6/30/2			#A083019 - Reauth to 12-1652  NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj	STB	Y	6,500,000	914,778	16,747		approximately 40% Construction documents	complete.  Construction documents 75%		6/30/2012	grant monies to proceed with CDs. \$600.2K Encumbered.  Multiple projects - MOU SHPO and VA executed, awaiting VA	G	G	G
138 2011 6/30/2	016 Legislative/Executiv		# A111288 Reauth to 12-1653	STB	Y	5,000,000	50,000	-		approximately 40%.	complete.			grant monies to proceed with CDs.	G	Y	
139 2011 6/30/2	016 Legislative/Executiv	e San Miguel	Behavioral Health Institute at LV (Meadows) Phase 1 Proj # A111286 Behavioral Health Institute at LV (Meadows) Phase 2 PCD Proj #	STB	Y	4,300,000	43,000	-	4,257,000	Continue construction.	In warranty.			Multiple projects - 8% complete. \$4,205.4K Encumbered.	G	G	G
140 2012 6/30/2	016 Legislative/Executiv	e San Miguel		STB	Y	4,700,000	47,000	-	4,653,000	Continue construction.  Establish schedule for	Continue construction.			Multiple projects - 8% complete. \$3,654.8K Encumbered.  Identified priorities totaling \$2M. Due to minimal 2012 funding	G	G	G
141 2011 6/30/2	016 Legislative/Executiv	e Statewide	Property Control Division (PCD) - statewide facility repairs Proj # A111290	STB	Y	4,000,000	310,849	158,293	3,689,151	completion of identified priorities.	Repairs continue. Multiple projects.			PCD will keep remaining \$2M. Due to minimal 2012 funding PCD will keep remaining \$2M for statewide emergencies. 37 sub projects established, 3 complete. \$1,752.9K Encumbered.	G	G	G
142 2012 6/30/2		Valencia,	CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj # A121272	STB	Y	3,400,000	_	_	3,400,000	Contract executed for	In construction.			WNMCF RFP for design advertised. Selection and Award late January 2013.	e		
				STB		3,400,000	-	-		Contract executed.				Architect is working on construction documents. \$143.0K	•		
143 2012 6/30/2	016 Legislative/Executiv	e santa Fe	DPS - NM Law Enforcement Academy Dorms Proj # A121276	SIB	Y	3,000,000	-	-	3,000,000	Contract executed.	Construction documents completed.		<u> </u>	Encumbered.	G		

В	С	D	E	F	G	Н	I	J	К	L	М	N	0	Р	Q	R	S	Т	U	V
1		roject on schedule		No activity or bonds not sold	В	Appropriat	tion expended or project	complete							,		1			
2	Y Be	ehind schedule	X	Additional funds needed									Timeline f	or completing project as	applicable (Dates	only)			Progress Rating	
	Reversion					Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
3 FY 2009	Date	Sponsor	County	Project Description  Manuel Luian Jr. Bldg Infra & Renovation (Orig Proj HHS Complex	Source	Sold	Amount	Expended	Quarter (	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status  Multiple projects - in progress Flintco Contract. \$4,000.0K	Agreement / RFP	Plan / Design	Renovation / Other
144 2012	6/30/2013	Legislative/Executive	Santa Fe	PCD Proj # A093082 Reauth to 12-1553)	STB	Y	4,000,000	66,137	66,137	3,933,863	Construction continues.	Construction continues.			6/30/2013	3	Encumbered.	G	G	G
145 2012	6/30/2016	Legislative/Executive	Santa Fe	Manuel Lujan Jr. Bldg Infra & Renovation Proj # A121277	STB	Υ	6,000,000	48,000	48,000	5,952,000	Construction continues.	Construction continues.					Multiple projects - in progress Flintco Contract. \$5,952.0K Encumbered.	G	G	G
												PCD will not certify for future bond					HSD is not ready and does not have funds to run the programs that would be offered in the building. Also, PCD concerned			
146 2012 147			Valencia	Los Lunas Substance Abuse Trtmnt Cntr Proj #A121281	STB	N	5,000,000	-	-	5,000,000	bond sale.	sale.					more funds would be needed to build.	R		
148 HIGHE	R EDUCATION D											Continue to submit draws to the State								
149 2010	6/30/2014	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 10-1229)	GOB	Y	2,000,000	1,156,962	106,578	843,038	Draws still in process.	Board of Finance until June 30, 2014.				6/30/2014	Draws continue to be submitted from institutions.	Y		
150 2012 151	6/30/2016	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 12-1234)	GOB	N	3,000,000	-	-	3,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
152 HUMAI	N SERVICES DEF	PARTMENT															ASPEN Project has completed the development phase and is			
											Completed development phase, currently in the quality						in the quality assurance testing phase. We expect to start rolling out the system in three waves beginning in July 2013 and			
											assurance testing phase. Certified with Board of Finance	Anticipate proceeds from bond sale					running through January 2014. Certified the need for Bonds and expect that the proceeds from the sale will be available in			
153 2011 154				ASPEN eligibility system replacement (ISD2R) Proj ID 11-1298	STB	Y	8,100,000	-	-	8,100,000	the need for Bonds.	will be available in January 2013.	9/1/2011	5/1/2012	7/1/2013	1/1/2014	January 2013.	Y		
155 INSTIT		CAN INDIAN ARTS (IAIA				<b> </b>					D. L. Carrier	B								
156 2012 157	6/30/2016	Legislative/Executive	Santa Fe	Construct Science and Technology Building (Proj ID 12-1262)	GOB	N	800,000	-	-	800,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
158 LUNA (	6/30/2016		C 15	Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	N	4.000.000			4.000.000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013. Once funding comes available project will begin.			
160	LANDS COMMUN	•	San Miguel	vocational Education Complex Renovation (Fro) ID 12-1244)	GOB	N	4,000,000	-	-	4,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					lunding comes available project will begin.	R		
162 2012	6/30/2016	Legislative/Executive	Quay	Infrastructure and Roof Renovations (Proi ID 12-1242)	GOB	N	1,000,000	_	_	1 000 000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	P		
163 164 MINER	S' COLFAX MED	•	Quay	ilinastructure and Noor Neriovations (F10) IB 12-1242)	ООВ	IN	1,000,000		-	1,000,000	bolius certilled for sale.	Bonds sale scrieduled for 3/27/13.					Bonus Certined - Sale Scheduled for March 27, 2015.	K		
																	Appropriated in 2012 session from Miners' Trust Fund.			
												Some initial work will be done in regards to the security system inside the building with the outside phase of					Accumulating funds necessary to begin project - will piggyback off of an existing state contract and will begin the paving phase in the spring when the weather warms up. Some initial work will			
												security and lighting coinciding with the paving portion of the project in the	•				be done in regards to the security system inside the building with the outside phase of security and lighting coinciding with			
165 2012 166		Legislative/Executive	Colfax	MCMC Improvements (Proj ID 12-1549)	MTF	N/A	1,000,000	-	-	1,000,000	is ready to move forward.	spring when the weather warms up.		12/12/2012			the paving portion of the project.	G		
167 NAVAJ	IO TECHNICAL C																			
168 2012 169	6/30/2016	•		Construct Education Wellness Center (Proj ID 12-1265)	GOB	N	500,000	-	-	500,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
170 NEW N	MEXICO ENVIRON	NMENT DEPARTMENT															2-8-12 City hired Huitt Zollars Engineer for design of 9200			
																	linear feet of reuse lines for Loma Colorado and Vista Hills subdivisions. 4-30-12 construction phase 1 direct injection pilot			
											injection-advanced treatment	Complete construction of phase 2 direct injection-advanced treatment					project is complete. 12-12-12 phase 2 direct injection project is 40% complete. Project awarded to RMCI in amount of			
171 2009	6/30/2013	Richardson	Sandoval	Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB	Υ	3,000,000	1,513,845	89,233	1,486,155	facility 40% complete. Reuse line project advertised for bids.	facility. Complete construction of 9200 linear feet of reuse lines.	1/26/2010	6/15/2011	8/3/2011	6/30/2013	\$1,856,710 (excludes tax). Reuse line advertised for construction bids.	G	G	G
												Phase 2 -Obtain final adjusting					Phase 2 is in project closeout. Awaiting close out documents to			
											Phase 3 - Construction by	change order and all close out documents. Phase 3 - Continue					be submitted and final adjusting change order to be approved by the Navajo Nation SAS process. Phase 3 construction by SAMCON is 54% complete. Pre-manufactured and procured			
											Samcon is 54% complete. Phase 4 construction is 98%	construction and installation of manufactured pipe, pump station,					material for Phase 3 has been shipped to job site by vendor and Samcon is installing. Phase 4 construction about 98%			
2007	6/30/2013										complete with final walk through and close out on	surge tanks, etc. by Samcon. Phase 4 Final inspection of construction and	1				complete and contractor working on punch list and closeout. Engineer working on planning of Phase 5 and Phase 6. No			
172 2009	6/30/2011	Legislative/Executive	Multiple Co.	Eastern Navajo Nation Water Pipeline (09-3721 & 09-3802)	GF/STB	Y	17,375,244	10,031,119	-	7,344,125	going.	close-out.	4/18/2008	5/1/2009	5/15/2013	6/30/2013	design and construction funds for Phase 5 or Phase 6 as of yet.  New utility district (Camino Real Regional Utility Authority -	G	G	Y
																	CRRUA) that includes Sunland Park, Santa Teresa and Doña Ana County infrastructure completed; the transfer of this grant			
											Transferred grant to CRRUA						from the City of Sunland Park to CRRUA has been completed and a new contract with the consulting engineer is in place.			
												Pay consulting engineer for unpaid					Arsenic Project Phase I project is experiencing operational issues with funds from the Drinking Water State Revolving Fund			
173 2009	6/30/2013	Richardson	Dona Ana	Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	_	1,000,000	532,362		467,638	completed and remaining	work over the last year and complete the design for the Santa Teresa Arsenic Facility.	6/11/2008	1/6/2010	1/1/2013	6/30/2013	hoped to pay for additional improvements. Remaining funds currently allotted to pay for engineering for next Arsenic plant in Santa Teresa (construction funding not secured to date).	G	e	Y
173 2003	0/30/2013	Richardson	Dolla Alla	ouniand tank water water system improve (ora 65 5000 612)	315	'	1,000,000	332,302	-	-	Continued construction on	Construction will continue on	0/11/2000	170/2010	1/1/2013	0/30/2013	Two out of ten projects are completed. The other ten are	G	- G	
174 2009	6/30/2013	Legislative/Executive	Statewide	River Ecosystem Restoration Initiative (Proj ID 09-3113)	STB	Y	1,500,000	952,750	14,182		remaining ten projects.	remaining ten projects.	6/26/2009	6/1/2011	3/1/2013	6/30/2013	under construction.	G	G	G
											Design documents for the Santa Teresa Industrial Park	Station Design is expected to be revised and approved for bids. Sunland Park Water Well Design								
											Booster Station were submitted for review on	should be completed with possible review and approval during this					Two engineering contracts have been accepted for the Sunland Park Water Well Design (180 days after NTP) and the Santa			
175 2011	6/30/2016	Legislative/Executive	Dona Ana	Water supply and distribution system at Santa Teresa (Proj ID 11- 1296)	STB	Y	1,250,000			1,250,000	November 28th. Review is	quarter. Draws should begin this quarter.	8/11/2011	8/31/2012	6/30/2015	6/30/2015	Teresa Industrial Park Booster Station (120 days after NTP). Funds have been obligated and work is ongoing.	G	G	
																	The FY 2012 Clean Water State Revolving Loan Fund federal			
176 2012		Legislative/Executive	Statewide	Wastewater facility construction loan fund (Proj ID 12-1550)	PPRF	Υ	1,400,000	1,400,000	1,400,000		Spent match funds.	N/A				12/31/2012	capitalization grant was awarded and the PPRF state match under which were fully expended as of 12/4/2012.	В	В	В
177 178 <b>NEW M</b>	MEXICO FINANCE	E AUTHORITY																		
											40 grants approved. NMFA legal counsel continued to						40 grants approved. NMFA legal counsel continuing to contact			
											closing schedules to secure	NMFA legal counsel will continue to set-up closing schedules to secure					communities to set-up closing schedules to secure funding and finalize grant/loan contracts. Most communities are required to			
179 2012		Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Υ	13,200,000	-	-	13,200,000	runding and finalize grant/loan contracts.	funding and finalize grant/loan contracts.					have public input and resolutions passed. (List of projects available on LFC website)	Y		

ВС	D	E	F	G	Н	ı	J	К	L	М	N	0	P Q	R S	Т	U	V
1 <b>G</b>	Project on schedule		No activity or bonds not sold	В	Appropriation	n expended or project	complete										
2 Y	Behind schedule	X	Additional funds needed									Timeline	for completing project as applicable (I	ates Only)	1	Progress Rating	
Boyarajan				Eunding	Randa	Annzanziation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land Construct	on, Funds	Bond Sold/Grant		Construction/
Reversion 3 FY Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Plan, Design, Land Construct Acquisition Purchas		Agreement / RFP	Plan / Design	Renovation / Other
														4 projects have secured contracts: Dona Ana MDWCA; Lower Rio Grande PWWA, City of Las Vegas, and City of Raton. The			1
										All 25 projects scheduled for	Remaining 21 projects will accure			remaining 21 projects have been scheduled for closing within the next few months. (List of projects available on LFC			1
180 2012 6/30/2016	Statutorily Earmarke	d Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	26,400,000	-	-	26,400,000	contract closing. 4 projects secured financial contracts.	Remaining 21 projects will secure financial contracts.	3/31/2012		website)	G		
182 NEW MEXICO HIGH	LANDS UNIVERSITY																
														Bonds sale scheduled for 3/27/13. AIPP amount is \$60K at 1%. The architect/engineer award is expected to be made by			1
											Bonds sale scheduled for 3/27/13.			04/30/2013. The design plans are expected to be completed and approved by 06/30/2014. The construction is expected to			1
100 00 100 100 100 100 100 100 100 100	l a sialativa /Fati		Trolley Building Renovation/Construction (Proj ID 12-1246)	000		0.000.000			0,000,000	Bonds certified for sale.	Architectural and engineering RFP is expected to be developed.	4/30/2013	6/30/2014 1/31/	be completed by 01/31/2016. Funds are expected to be			1
183 2012 6/30/2016 184			Trolley Building Renovation/Construction (Proj ID 12-1246)	GOB	N	6,000,000	=	-	6,000,000	Bonds certified for sale.	expected to be developed.	4/30/2013	6/30/2014 1/31/	4/30/2016 expended by 04/30/2016.	R		
185 NEW MEXICO INSTI	TUTE OF MINING & TEC																
186 2012 6/30/2016 187	Legislative/Executive	e Socorro	Geology Building (Proj ID 12-1247)	GOB	N	18,000,000	-	-	18,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.			Bonds certified - sale scheduled for March 27, 2013.	R		
188 NEW MEXICO JUNIO	OR COLLEGE																
189 2012 6/30/2016	Legislative/Executive	e Lea	Infrastructure Improvements (Proj ID 12-1241)	GOB	N	3,300,000	-	-	3,300,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.			Bonds certified - sale scheduled for March 27, 2013.	R		lacksquare
190 191 NEW MEXICO MILIT	ARY INSTITUTE																
192 2012 6/30/2016	Legislative/Executive	e Chaves	Lusk Hall Renovations (Proj ID 12-1248)	GOB	N	5,000,000	-		5,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.			Bonds certified - sale scheduled for March 27, 2013.	R		
193 194 NEW MEXICO SCHO	OOL FOR THE DEAF															· · · · · · · · · · · · · · · · · · ·	
0055														Expended Amount includes \$27,000 for AIPP. Dillon Hall			
2008 195 2010 6/30/2014	1 Legislativ	e Santa Fe	NMSD Dillon Hall ( Proj ID 08-3039 Reauth to 10-1310)	STB	Y	2,600,000	1,987,964	56,366	612,036	The renovation of Dillon Hall is complete.	Expend remaining funding on other improvements as permitted by law.		2/28/2011 6/30/	renovation is complete. Remaining funds to be utilized for 012 6/30/2013 other work on campus as permitted by law.	G	G	G
196 197 NEW MEXICO STAT	E FAIR														+		$\vdash$
										Utilized an engineered							
										polymeric cement product to resurface sidewalks around							
										the entire campus, thus mitigating slips/trips/falls				Engineering consultation continues in the development, construction and analysis of our EPA Concentrated Animal			
										during the Annual State Fair Event. Constructed and	Expo is currently in the process of			Feed Operation Administrative Order which requires EXPO to control the storm water runoff from our facility. Funding will be			
										engineered Dam and sealed	obtaining the EPA permits for each of			fully spent and will exceed the remaining balance left in this			
198 2009 6/30/2013	3 Legislative/Executiv	e Bernalillo	State Fair Facility Upgrades (Project ID 09-3114)	STB	Y	5,000,000	4,936,223	7,355	63,777	inlets that could allow elicit discharges to occur.	its operations related to storm water runoff and CAF0 water containment.		6/30/2011 6/30/	fund. Project is well ahead of schedule and will be completed 6/30/2013 as such.	G	G	G
										Continue to work on projects throughout grounds and	Continue to work on projects						
2009 199 2010 6/30/2014	Richardso	n Bernalillo	State Fair Improvements (Orig ID 09-3010 reauthed to ID 10-1294)	STB	Y	2,625,000	2,610,872	_	14,128	needed deferred maintenance.	throughout grounds and needed deferred maintenance.		6/30/2011 6/30/	Remaining funds will be utilized to deal with unexpected and/or 6/30/2013 emergencies and deferred maintenance as they arise.	G	G	G
200 201 NEW MEXICO STAT																	
			NMSU Arts Complex (Proj ID 09-3143)	STB	, l	5.500.000	5.466.475	1.098.561	22.50	Project 70% complete	Project 80% complete.		8/1/2010 8/1/	012 6/30/2013 Project is 95% complete. (\$16,300 of Exp is AIPP)			
202 2009 6/30/2013	3 Legislative/Executiv	e Dona Ana	INMSU Arts Complex (P10) ID 09-3143)	SIB	Y	5,500,000	5,466,475	1,098,561	33,525	Finished the design	Project 80% complete.		8/1/2010 8/1/	Project is moving into the Construction Document Phase Stage	:	G	G
203 2012 6/30/2016	Legislative/Executiv	e Dona Ana	NMSU Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	Y	5,000,000	55,349	5,349	4,944,651	development stage.	Project continues to move forward.			(\$50,000 of Exp is AIPP)	G		$\vdash$
										Bonds certified for sale. RFP for A/E Services received	Bonds sale scheduled for 3/27/13.						1 1
204 2012 6/30/2016	Legislative/Executive	e Dona Ana	NMSU Hardman & Jacobs Hall Renovation (Proj ID 12-1250)	GOB	N	19,000,000	-		19,000,000	12/12/19. Short listed Interviews on 1/11/13	Contracts signed w/ A/E and be in the middle of Schematic Design.			Interviewing A/E teams on 1/11/12 for project. Bonds certified sale scheduled for March 27, 2013.	R		
			NMSU-Alamogordo Infrastructure Renovations and Improvements							Bonds certified for sale. Preparing RFP for Engineering	Bonds sale scheduled for 3/27/13. Contracts signed with Engineering firm			RFP advertised in January, 2013. Bonds certified - sale			1
205 2012 6/30/2016	Legislative/Executive	e Otero	(Proj ID 12-1253)	GOB	N	1,000,000	=	-	1,000,000	Services.	and be in Schematic Design.			scheduled for March 27, 2013.	R		<del>                                     </del>
			NMSU-Carlsbad Infrastructure Renovations and Improvements (Proj							Bonds certified for sale. Preparing RFP for Engineering	Bonds sale scheduled for 3/27/13. Contracts signed with Engineering firm			RFP advertised in January, 2013. Bonds certified - sale			1
206 2012 6/30/2016	Legislative/Executive	e Eddy	ID 12-1252)	GOB	N	1,000,000	-	<u> </u>	1,000,000	Services.  Bonds certified for sale.	and be in Schematic Design.  Bonds sale scheduled for 3/27/13.			scheduled for March 27, 2013.	R		
207 2012 6/30/2016	Legislative/Executiv	e Dona Ana	NMSU-Dona Ana Infrastructure Renovations and Improvements (Proj ID 12-1251)	GOB	N	2.000.000	-	_	2,000.000		Contracts signed with Engineering firm and be in Schematic Design.			RFP advertised in January, 2013. Bonds certified - sale scheduled for March 27, 2013.	R		1
5,55,2010	J					_,530,000			_,==,,,,,	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.						
208 2012 6/30/2016	Legislative/Executiv	e Cibola	NMSU-Grants Infrastructure Renovations and Improvements (Proj ID 12-1249)	GOB	N	1,000,000	-	-	1,000,000	Preparing RFP for Engineering Services.	Contracts signed with Engineering firm and be in Schematic Design.			RFP advertised in January, 2013. Bonds certified - sale scheduled for March 27, 2013.	R		
209 210 NORTHERN NEW M	MEXICO STATE SCHOOL																
										98% complete. Waiting for	Anticipate completion by mid			Amount Expended includes \$50,000 for AIPP. Anticipated			
211 2008 6/30/2012	Legislative/Executive	e Rio Arriba	Ben Lujan Learning Resource Ctr. Addition (Proj ID 08-4965)	GOB	Y	5,000,000	4,672,507	259,342	327,494	4 of occupancy.	February.	Done	Done 1/1/		G	G	Y
										Bonds certified for sale. Estimates for solar panels,	Bonds sale scheduled for 3/27/13. Continue installing security fencing						1
											and begin preliminary work on security systems wiring and security software	1					1 1
212 2012 6/30/2016 213	Legislative/Executive	e Rio Arriba	Upgrades at El Rito and Espanola campuses (Proj ID 12-1254)	GOB	N	2,000,000	-	-	2,000,000	obtained.	and hardware purchases.	12/1/2012	2 2/28/2013 3/1/	013 3/31/2014 Bonds certified - sale scheduled for March 27, 2013.	R		<del>                                     </del>
214 OFFICE OF MILITAR	RY BASE PLANNING ANI	SUPPORT															
										Melrose Air Force Range Expansion is complete; titles to				Air Force revised priority areas an additional time. Contractors will commence field work in January. Project delay due to one			1
										tenant improvements provided to the Air Force. Phase II	Commence appraisal, survey,			landowner not providing consent for access, which was received early December. Focus for purchase by the State will			1
2006		Curry,	Cannon Air Force Base Land/Water Rights (Proj 06-0227 - Reauth	0==					4 000 ===	contracts in place. Access	environmental baseline survey, and			be on priority one area. No further discussion regarding Air			1 1
215 2010 6/30/2014 216			to 10-1299)	STB	Y	5,000,000	3,370,745	17,233	1,629,255	consent received.	begin purchase discussions.		6/30,	014 6/30/2014 Force contribution to the project.	G		
217 OFFICE OF STATE	ENGINEER / INTERSTAT	E STREAM CO	MMISSION		$+$ $\mp$									A			
														Amount Expended includes \$31,987 reverted for solvency and \$17,250 reverted from 09-3791. Cabresto dam - construction			
											Cabresto dam - work on punch list			complete, finalizing punch list items and reimbursements to close contract. Any remaining funds will be used for final			
2007 6/30/2011 218 2009 6/30/2013		e Statewide	Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M)	GF/STB	Y	1,500,000	814,204	567,343	685,796	complete, final wrap-up details will follow.	items, finalize reimbursements and contract wrap-up.	9/15/2007	6/30/2010 6/30/	design for other acequia projects such as San Mateo Dam (if 013 6/30/2013 funds reauthorized).	G	G	G
								-									

В	С	D E	F	G	Н	1	J	К	L	М	N	0	Р	Q	R	S	Т	U	V
2	G Y	· ·	No activity or bonds not sold Additional funds needed	В	Appropriation	n expended or project	complete					Timeline	for completing project as	applicable (Dates O	nly)			Progress Rating	
	Reversion			Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
3 <b>FY</b>	Date	Sponsor County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status  Bluewater - construction complete, waiting on closeout	Agreement / RFP	Plan / Design	Renovation / Other
											Cabresto dam - work on punch list					documentation and correct invoices. Cabresto dam - construction complete, finalizing punch list items and			
219 2010	6/30/2014	Legislative/Executive Multiple Co.	Dam emergency repair (Proj 10-1282)	STB	Y	1,000,000	164,410	-	835,590	will follow.	items, finalize reimbursements and contract wrap-up.	9/15/2007	6/30/2010	6/30/2013	6/30/2013	reimbursements to close contract. Hatch Dam - feds correcting the design but no federal funds for construction.	G	G	G
2007			Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 07-6040							DFA approved our template agreement with El Prado for water right purchases under	Executing agreements for water right purchases as the transactions arise					DFA approved the ISC grant agreement template and ISC will be now working with the Taos Settlement Parties to execute			
220 2009	6/30/2013	Legislative/Executive Statewide		GF/STB	Y	10,000,000	8,600,000	-	1,400,000	the Taos Settlement.  DFA approved our template	under the Taos Settlement.	11/26/2012				agreements for water right purchases as the transactions arise.	G	G	G
										agreement with El Prado for water right purchases under									
										the Taos Settlement and funding was distributed to the	Executing agreements for water right purchases as the transactions arise					DFA approved the ISC grant agreement template and ISC will be now working with the Taos Settlement Parties to execute			
221 2011	6/30/2016	Legislative/Executive Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 11-1303)	STB	Y	15,000,000	5,000,000	5,000,000	10,000,000	BOR for the Navajo pipeline.	Work on punch list items, finalize	11/26/2012				agreements for water right purchases as the transactions arise.	G	G	G
2006	6/30/2010 6/30/2013	Richardson, Cisneros Taos	Cabresto Lake Dam Repair and Improve (Proj 06-1029 SWAP to 09- 3002)	GF/STB	Y	1,000,000	843,232	436,430	156,768	Construction complete - final wrap-up details will follow.	reimbursements and contract wrap- up.	9/15/2007	6/30/2010	12/31/2012	12/31/2012	Construction complete, finalizing punch list items and reimbursements to close contract.	G	G	G
2008 223 2011	6/30/2013	Legislative Taos	Cabresto Dam Repair (Orig Proj 08-3081 Reauth to 11-1216)	STB	Y	3,200,000	3,200,000	2,435,067		Construction complete - appropriation fully expended.	N/A Work on punch list items, finalize	9/15/2007	6/30/2010	12/31/2012	12/31/2012	Construction complete - appropriation fully expended.	В	В	В
224 2012	6/30/2016	Legislative Taos	Cabresto Dam Construct (Proj 12-1335)	STB	Y	200,000	46,489	46,489	153,511	Construction complete - final wrap-up details will follow.	reimbursements and contract wrap- up.	5/13/2011	6/30/2010	12/31/2012	12/31/2012	Construction complete, finalizing punch list items and reimbursements to close contract.	G	G	G
225 226 <b>PUB</b>	IC EDUCATION	N DEPARTMENT																	
											Continue to process reimbursement					Funds allocated to 3 school districts to fund 5 pre-k projects. All projects have received PED and PSFA approval, awards			
227 2010	6/30/2014	Legislative/Executive Statewide	Pre-Kindergarten Classrooms (Proj ID 10-1231)	GOB	Y	2,000,000	1,651,703	78,157	348,297	\$52,062 to districts/charters.	requests as submitted	N/A	N/A	N/A	6/30/2014	have been made, and all pre-k projects are in process.  Allocations were made to every school district and charter	G	G	G
										Paid reimbursements totaling	To continue approving reimbursement					school on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests.  Districts able to make expenditures since July 1, 2011. (List of			
228 2010	6/30/2014	Legislative/Executive Statewide	Public School Library Acquisitions (Proj ID 10-1230)	GOB	Y	2,000,000	1,153,059	29,569	846,941	\$4,149 to districts/charters.		N/A	N/A	N/A	6/30/2014	allocations available upon request.)  Allocated \$59,523 to 9 charter schools and \$209,775 to the	G	G	G
																Albuquerque Public School District. The PED allocated and sent award letters for the remaining funds to 88 schools			
	0/00/0044	La cialatica (Francistica Constitution	Dublic Cabast Instructional Material (David D 40 4000)	000	,	0.000.000	047.005		4 700 741	Paid reimbursement totaling \$2,016 to the ACE Charter School in Albuquerque.	To continue approving reimbursement requests.	. N/A	N/A	N/A	0/20/204	statewide (made up of 40 schools which received an "A" and the top 48 "Growth" schools based on the most recent school grading results) on a per membership basis.		<b>v</b>	v
229 2010	6/30/2014	Legislative/Executive Statewide	Public School Instructional Material (Proj ID 10-1232)	GOB	Y	2,000,000	217,285	2,016	1,782,715	School in Albuquerque.	. 1		IN/A	N/A	6/30/2012	Approval letters sent on July 1, 2012 to school districts with to-	G	Υ	<u> </u>
230 2012	6/30/2016	Legislative/Executive Statewide	School Buses Statewide (Proj ID 12-1554)	STB	Y	2.500.000	81,836	81.836	2.418.164	Paid \$81,836 reimbursement to the Pecos Schools.	To approve all the Budget Adjustment Requests and continue to approve reimbursement requests.					and-from buses that are in excess of 12 years. Buses shall be ordered and delivered by December 31, 2012. All funds shall be expended by June 30, 2013.	G	G	G
						, ,	,,,,,	,,,,,	, , , ,		Bonds sale scheduled for 3/27/13. Finalize allocations to each school								
231 2012 232			Public School Library Acquisitions (Proj ID 12-1235)	GOB	N	3,000,000	-	-	3,000,000	Bonds certified for sale.	district and charter school.					Bonds certified - sale scheduled for March 27, 2013.	R		
233 PUB	IC SCHOOL FI	NANCE AUTHORITY														Construction contract for original deficiencies corrections work awarded to National Construction. Construction started May			
																2012, with substantial completion expected January 2013. WEC renovation or replacement will be considered an			
										Appropriation is expended and drawn. Construction in	Construction continues with PSCOC					additional phase of this project to be bid separately. Design of the WEC phase is expected to be completed in November 2012, with construction beginning February 2013, and ending			
234 2009	6/30/2013	Legislative/Executive Otero	NMBVI Deficiency Improvements (Proj ID 09-3134)	STB	Y	2,300,000	2,300,000	361,750		progress.	standards-based funding.  Project applications have been				1/2/2013	January 2014.  The Public School Capital Outlay Council (PSCOC) has	В	В	В
											received and award letters are in process of being sent. Project to					approved project applications for approximately 50% of the appropriation to renovate and construct public school pre-			
235 2012	6/30/2016	Legislative/Executive Statewide	Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	N/A	2,500,000	-	-	2,500,000	funds are anticipated to be	commence upon acceptance of awards by school districts.					kindergarten classrooms statewide. The application process continues and PSCOC approval is ongoing.	G		
236 237 <b>SAN</b>	JUAN COLLEG	E																	
238 2012 239	6/30/2016	Legislative/Executive San Juan	Infrastructure Renovations and Improvements (Proj ID 12-1243)	GOB	N	1,200,000	-	-	1,200,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
	A FE INDIAN S																		
241 2012 242	6/30/2016	Legislative/Executive Santa Fe	Wellness Center Classrooms and Laboratories (Proj ID 12-1263)	GOB	N	1,300,000	-	-	1,300,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
244 2012			Roof Upgrades (Proj ID 12-1245)	GOB	N	1.000.000		_	1,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
245		N POLYTECHNIC INSTITUTE (SIPI)				,,													
247 2012	6/30/2016	Legislative/Executive Bernalillo	Improvements and Security Enhancements (Proj ID 12-1264)	GOB	N	500,000		_	500,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					Bonds certified - sale scheduled for March 27, 2013.	R		
248 249 <b>SPA</b>	EPORT AUTHO	DRITY																	
										11 out of 12 projects are substantially complete. Terminal Hanger Facility	Virgin Galactic to begin lease of the					Expenditures include \$200,000 for AIPP - artist selection to begin in December. Construction for Phase 1 is almost			
2006			Spaceport Authority (Allotments authorized in 2006, 2007 & 2008)							(THF) awarded a certificate of occupancy. Communications	Terminal Hangar Facility (THF). Communications package is 100%					complete - 12 projects identified - 10 have been completed. Terminal Hangar Facility awarded certificate of occupancy.			
250 2012	6/30/2014	Governor Martinez Sierra	Proj ID 06-2260 Reauth to 12-1651	STB	Y	100,000,000	86,511,383	498,451	13,488,617	BLM reviewing southern road	complete.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	Communications/Systems Integration at 80%.	G	G	G
0000		D 4								environmental assessment. Dona Ana County engineers	Southern road doo!!					Phase 1 internal roads are 100% complete. BLM reviewing			
251 2012 252	6/30/2014	Legislative/Executive Dona Ana, Sierra	Spaceport Authority (Proj ID 08-4780 Reauth to 12-1615)	STB	Y	7,500,000	2,570,499	-	4,929,501	have almost completed southern road design.	Southern road design complete and construction contract awarded.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	environmental survey report. Dona Ana road design almost complete.	G	G	G
253 <b>UNI</b> \	ERSITY OF NE									Site cleared; footings/piles	Metal fabrications installed; building								
254 2008	6/30/2012	Legislative/Executive Bernalillo	UNM College of Education Renewal - Phase II (Proj ID 08-4968)	GOB	Y	6,000,000	1,468,065	736,017	4,531,935		enclosed; glazing.  Analysis to determine best use of	4/18/2012	6/30/2012	6/11/2013	12/31/2013	Expenditures include \$60,000 for AIPP. Project proceeding.  Expenditures include \$20,000 for AIPP. Analysis to determine	G	G	G
255 2009	6/30/2013	Legislative/Executive Bernalillo	UNM Nano-Bio Technology Build-out (Proj ID 09-3144)	STB	Υ	2,000,000	1,913,700	6,485	86,300	No further progress.	remaining funds for equipment.	6/22/2009	6/10/2010	7/15/2011	6/30/2013	best use of remaining funds for equipment.	G	G	G

## **UPDATES PROVIDED BY STATE AGENCIES**

В	С	D	E	F	G	Н	ı	J	К	L	М	N	0	Р	Q	R	S	T	U	V
1	G	Project on schedule	R	No activity or bonds not sold	В	Appropriation	ion expended or project	complete					_					·		
2	Y	Behind schedule	Х	Additional funds needed	1			T	-		T	1	Timeline	for completing project as ap	oplicable (Dates	Only)		ı	Progress Rating	
3 F)	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
200 256 201	6/30/2013	Richardson	Bernalillo	UNM Baseball Stadium (Proj ID 09-3010 reauth to 10-1297)	STB	Y	2,000,000	1,980,000	443,528	20,000	New turf installed; relocation of bleachers; water meter installed	f Construction completion.	3/15/2010	8/29/2011	1/30/2013	6/30/2013 In o	construction phase - substantial completion.	G	G	G
				(D. (D. (200))						440.404	Turf replaced at football and soccer fields, continue turf		0/4/0040	0/00/0040	10/04/0040	10/04/0040		_	_	
257 201	6/30/2016	O'Neill, Picraux, Stewart, Beffort, Chasey,	Bernalillo	UNM Athletic Field Improvements (Proj ID 12-1539)	STB	Y	1,379,000	1,235,509	43,006	143,491	replacement at baseball field.  Roof repair on two buildings completed; repairs started on	Eight buildings under review for type of	6/1/2012	6/30/2012	10/31/2012	12/31/2012 Nea	aring project completion.	G	G	G
258 201	6/30/2016	McSorley	Bernalillo	UNM Roof Improvements (Proj ID 12-1543)	STB	Y	1,197,000	138,841	86,726	1,058,159	eleven more buildings.	repair needed.				6/30/2016 Pro	oceeding; project being managed by UNM Physical Plant.	G	G	G
259 201	6/30/2016	Legislative/Executive	Bernalillo	UNM Biology Building (Proj ID 12-1256)	GOB	N	3,000,000	-	-	3,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.				Bor	nds certified - sale scheduled for March 27, 2013.	R		
260 201	6/30/2016	-		UNM Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB	N	16,000,000	-	-		Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					nds certified - sale scheduled for March 27, 2013.	R		
261 201		Legislative/Executive		UNM-Gallup Utility Infrastructure Improvements (Proj ID 12-1258)  UNM-Los Alamos Science Labs Renovation and Equipment (Proj ID	GOB	N	1,000,000	-	-		Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					nds certified - sale scheduled for March 27, 2013.	R		
262 201 263 201		-		UNM-Taos Infrastructure Renovations and Improvements (Proj ID 12-1259)	GOB GOB	N	3,000,000	-	-		Bonds certified for sale.  Bonds certified for sale.	Bonds sale scheduled for 3/27/13.  Bonds sale scheduled for 3/27/13.					nds certified - sale scheduled for March 27, 2013.  nds certified - sale scheduled for March 27, 2013.	R		
264 201		Legislative/Executive		UNM-Valencia Infrastructure Renovations and Improvements (Proj ID 12-1260)	GOB	N	1,000,000	-	-		Bonds certified for sale.	Bonds sale scheduled for 3/27/13.					nds certified - sale scheduled for March 27, 2013.	R		
265	TEDN NEW ME	XICO UNIVERSITY				1														
267 200			Grant	WNMU Infrastructure (Proj ID 08-4974)	GOB	Y	6,000,000	5,450,712	268,162	549,288	JCB/Castorena - obtained Certificate of Substantial Occupancy with list of outstanding ltems - all items resolved and Certificates of Occupancy in route. 2) Telecomm - equipment installed Nov. and is in operation throughout campus.	Final contractor payments on JCB and Castorena buildings will be issued; 2) Telecommunications receive final invoicing from NEC and make final payment.	12/30/2011	6/30/2011	6/30/2012	CO PR PR add Tel Pro app	pjects include the following: Light Hall - Phase I for \$202K MPLETE; Castorena Hall Renovation for \$2.538M IN OCESS; Juan Chacon Bldg (JCB) Renovation for \$2M IN OCESS; Chino Building supplement for \$95K COMPLETE; ditional Chino Building supplement for \$398.2K COMPLETE; ecommunication Systems Upgrade for \$715K COMPLETE; ojects are all complete and expenses equal amount of propriation. Pay requests, draws, and reimbursements are icipitated to occur in upcoming quarter.	G	G	G
268 200	8 6/30/2012	Legislative/Executive	Grant	WNMU Chino Computing Center Renovation (Proj ID 08-4973)	GOB	Y	2,000,000	2,000,000	69,543		Obtained Certificate of Substantial Occupancy with list of outstanding items - all items resolved and Certificate of Occupancy in route.	t ; Final contractor payment will be issued - project closed.	3/31/2011	9/30/2010	6/30/2012	AIP	oject is complete. Expended amount includes \$20,000 for PP. Final pay request, draw, and reimbursement is icipated in upcoming quarter.	В	В	В
269 201	6/30/2016	Legislative/Executive	Grant	Infrastructure Renovations and Improvements (Proj ID 12-1261)	GOB	N	4,000,000	-	-	4,000,000	Bonds certified for sale.	Bonds sale scheduled for 3/27/13.				Bor	nds certified - sale scheduled for March 27, 2013.	R		
271				TOTAL			718,331,123	295,365,640	24,064,535	422,965,484										
272											1									
273 274						G	Project on schedule	LEGEND		93	1									
275							Behind schedule or little	activity		27	]									
276 277							No activity or bonds not ive Projects > \$1 million			48 168	-									
278							ort information:			168	<u> </u>									
279						В	Appropriation expended	or project complete		7										
						1	Additional funds needed													