	В	С	D	E F	G		1	J	К	L M	N	0 P	Q	R	S	Т	U	V
2			roject on schedule ehind schedule	No activity or bonds not sold Additional funds needed	В	Appropriat	tion expended or project	complete				Timeline for completing project	as applicable (Dates	Only)			Progress Rating	(
3 F 4 AD	Υ	version Date RATIVE OFF	ICE OF THE COURTS	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement Plan, Design, Lan or RFP Initiated Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
5 200		6/30/2012 6/30/2013	Leaislative/Executive	AOC, Magistrate, and District Courts Statewide (Proj ID 09-3015 Statewide \$200K reverts 2013 & 09-3016 \$800K reverts 2012)	STB	Y	1.000,000	951.199	15.860	The Moriarty Magistrate Court 48,801 Project is 100% Complete.	The remaining balance of \$48,801 will be encumbered to complete the Assistive Listenino Proiect		N/A N/A	6/30/2012	Projects have been completed on schedule in the following Magistrate Courts: Los Alamos, Santa Fe, Deming, T or C, Ft. Sumner, Tucumcari, Artesia, Roy, Bernalillo, Clovis, Taos, and Roswell. These projects total \$341,287. The project in Moriarty was complete this past quarter \$457,053 has been expended on this project. The Assistive Listening Project is 80% complete \$152,859 has been expended on this project. The remaining \$48,801 will be encumbered next quarter for the 2 Assistive Listening Project which will be completed by 6/30/12.	2	G	G
6 200		5/30/2014	Legislative/Executive	Security enhancements, furniture, equipment, and other	STB	Y	1,000,000	904,767	47,275	The Security Project at the 11th District Court is 100% 95,233 complete.	To complete the Security Projects at the 9th District Court. Encumber the remaining funds for the Supreme Court, 2nd District Court, and 8th District Court.		W/A N/A		Security Projects at the Administrative Office of the Courts and the 4th District Court have been completed on schedule - these projects total \$481,816. The security project for the Supreme Court is 35% complete, to date \$14,095 has been expended or this project - the remaining \$27,905 will be encumbered in the 2nd quarter of 2012. The 2nd District Court Evidence Safe Project is 75% complete, to date \$16,700 has been expended on this project - the remaining \$5,271 for the project will be encumbered in the 2nd quarter of 2012. The Security Enhancement Project for the 9th District Court is 50% complete, to date \$31,384 has been expended on this project - the remaining \$38,398 has been expended on this project. The Furniture and Equipment Project for the 3th District Court is 50% complete, to date \$214,900 has been expended on this project. The Furniture and Equipment Project for the 8th District Court is 55% complete, to date \$145,844 has been expended on this project to the 55% complete, to date \$145,844 has been expended on this project project - the remaining \$23,059 will be a project of the 11th District Court is 55% complete, to date \$145,844 has been expended on this project - the remaining \$23,059 will be a procumbered in the 2nd quarter of 2012.		G	G
7 20°		5/30/2016		Statewide Security and Safety Enhancements (Proj ID 11-1230)	STB	Y	1,032,000	2,064	2,064	2nd, 9th & 11th District Courts and for the Administrative Office of the Courts at	To encumber funds for the Security & Safety Enhancements projects in 2nd, 9th and 11th District Courts and for the Administrative Office of the Courts at Magistrate Courts Statewide.	,)12 5/31/2013	6/30/2016	Bonds sold December 2011. CAPBUD has been completed. Project Planning will begin for 2nd, 9th & 11th District Courts. Project Planning will also begin for the Administrative Office of the Courts at Magistrate Courts Statewide. 11th District has expended \$2,063.55 for their Security & Safety Project. The 2nd District has encumbered \$33,334 for their Security & 6 Safety Project.	G		
9 AG 200 10 20	09 6	5/30/2013 6/30/2014	RM SERVICES DEPART	Senior Center Vehicles Statewide (Proj 09-3754 \$400K swapped from 08-3366 - Reverts 2013 and 10-1104 \$533, 339 swapped from 08-3342 - Reverts 2014)	GF/STB	Y	3,000,000	2,465,161		Navajo Nation has requested to revert the balance of \$1,500 for project 09-3754. City of Albuquerque is in the process of procuring and equipping the hot meal vehicle delivery 534,839 trucks.	City of Albuquerque anticipates to have meal delivery trucks on site.	8/8/2008 9/1/2	10/30/2010	6/30/2014	Two projects were SWAPPED to STB: \$400,000 for Navajo Nationwide vehicles and \$533,339 for Albuquerque citywide purchase and equip hot meal vehicles. The Navajo Nation (NN) has purchased a total of 8 vehicles - (4) 15-passenger vans and (4) suburban's; project did not require a new grant agreement (GA). NN has received and assigned vehicles to senior centers nationwide. Approval of a new GA for City of Albuquerque delayed the project. The city is in the process of procuring the vehicles citywide.	G	G	Y
11 200	D8 6	3/30/2012		Statewide Senior Center Renovation & Code Compliance	GOB	Y	1,089,228	577,666	79,021	Projects are underway with fire suppression systems, hood renovations, and electrical/ADA renovation	Encourage grantees to finalize and submit draw requests for projects underway with renovations to address code issues. Projects are due to expire 6/30/2012	7/15/2009 12/15/2	009 11/30/2010		These projects are addressing code deficiencies for replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, and replacement of damaged floors. Completed 8 projects of 32. ADA compliance doors were installed/or replaced at Bloomfield, Las Vegas and Santo Domingo Pueblo. Fire suppression system installed at the Taos and Santa Rosa Senior Centers. Repaired leaking roofs at Raton and Ruidoso senior centers. MEG Sr. Ctr. installed garbage disposal steam table and 3 compartment sinks. 13 of the contracts are with the Navajo Nation, they are working with Navajo Nation Design and Engineering Services to address the code deficiencies. Baca Chapter is underway with electrical upgrades to meet code for kitchen equipment as well as ADA accessibility. Coyote Senior Center completed project with water damage repair from sewer line connection to the facility. Tohatchi Chp senior center has addressed the issue of proper food storage facility, project is complete and closed. T or C is in 2 the process of roof repalars.		G	Y
12 200	D8 6	5/30/2012	Legislative/Executive	Statewide Senior Center Alteration Renovation - Other	GOB	Y	1,468,760	924,133	14,742	2 projects reverted due to non- compliance of scope of work. 12 projects are underway with renovations: construction of storage sheds, security systems, landscaping, chip/sealants to parking area and window replacements. 17 projects have been fully expended and contracts are 544,627 closed.	Encourage grantees to finalize and submit draw requests for projects underway with renovations. Projects are due to expire 6/30/2012	7/15/2009 12/15/2	009 3/1/2010	6/30/2012	These projects are renovations to replace existing HVAC systems, renovations to parking lots, minor improvements to commercial kitchens, installation of security systems, storage units, and exterior renovations to existing facilities. 15 projects are closed and completed with renovations. Colfax county senior centers chip sealed parking lots, painted and repaired deteriorating walls. San lidefonso Pueblo Sr. Ctr has completed a newly constructed facility with landscaping entry way and parking lot. Socorro County has completed chip/seal to two senior center parking lots. Alice Converse Senior Center in Clovis has repaired roof. Jemez Pueblo Senior has completed an expansion for the meal site as well as a retention wall. Artesis Benior Center completed parking lot renovation. 2 Pena Blanca Senior Center replaced windows.		G	Y
13 200	08 6	5/30/2012	Legislative/Executive	Statewide Senior Center Other Equipment	GOB	Y	1,839,402	1,495,740	157,658	walk in freezers/refrigerators	Encourage grantees to finalize and submit draw requests for projects underway with purchases and installation of equipment.	7/15/2009 12/15/2	12/10/2010	6/30/2012	This appropriation is for Senior centers to purchase and install equipment such as: commercial refrigerators, convection ovens, hood ranges, fax/copy machines, tables/chairs, exercise equipment, office furnishings and automatic door openers statewide. A couple of the senior centers are replacing 18-25 year old walk in combo freezer/frefigerators and installation delayed due to disposition of replaced tiem. Closed 12 original 2 projects and closed 57 projects from statewide appropriation.		G	Y

\blacksquare	B C D	E F	G H		J K	L M	N	0	Р	Q	R	S	Т	U	V
2	G Project on schedule Y Behind schedule	R No activity or bonds not sold X Additional funds needed	B Appropria	ation expended or project of	complete			Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3	Reversion FY Date		unding Bonds ource Sold	Appropriation Amount	Total Amount Expended in L Expended Quarter	st Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated		Construction, Purchase	Funds Expended		ond Sold/Grant greement / RFP	Plan / Design l	Construction/ Renovation / Other
14	2008 6/30/2012 Legislative/Executive	e Statewide Senior Center Major Renovations/Construction	GOB Y	9,464,554	5,237,211 1,179,	projects are underway with	Encourage grantees to complete construction projects timely and submit draw request timely.	7/15/2008	12/15/2009	3/1/2010	6/30/2012	Five projects complete: City of Hobbs & Hondo Valley Senior Centers (purchase and construction of prefabricated facilities), Cochiti Pueblo Sr Ctr completed new major addition to facility, Tularosa Sr Ctr completed phase 1 construction, Torreon Chp Sr Ctr is at substantial completion-obstacles retrieving closed documents from Architect, pending approval from Navajo Nation Design and Engineering Services (NNDES). Torreon Chp Sr Ctr has encountered a shortfall of funds to complete the whole project by \$300,000, funds completely the whole project by \$300,000, funds completely completed the removal of interior asbestos abatement, replacement of windows, floor replacement completed, and HVAC system replacement. Taos Pueblo had new facility grand opening March 2011. ALTSD has conducted a site visit of facility, the additional funding will construct the parking lot with ADA ramps in designated areas. Hagerman senior center well underway with construction, project delayed due to foundation (cement cracking). Standing Rock and Chichilitah Sr Ctrs are into design build construction with NNDES. Lordsburg has begun the design phase. Laguna Pueblo has completed final phase of AE and has begun construction. The city of Rio Rancho is underway with design phase. Newcomb Senior Center in the design phase of construction. Del Rio is at substantial completion awaiting final reimbursement request from county-facility opened for occupancy.	G	G	Y
15	2009 6/30/2013 Legislative/Executive	e Statewide Senior Center Code Compliance and Other Renovations	STB Y	2,700,000	1,445,616 371,		Encourage grantees to finalize A renovation projects timely and submit draw requests timely.	7/15/2005	12/15/2009	11/30/2010	6/30/2012	11 projects underway with renovation to meet code/ADA requirements. These projects are addressing code deficiencies for replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, and replacement of damaged floors. Smith Lake Chp Senior Center is at substantial completion with the roof repairs to the senior center. The city of Santa Fe is underway with roof repairs to the MEG Sr Ctr. The Barelas Sr Ctr is underway with removal of interior asbestos abatement, replacement of windows, floor replacement completed, and HYAC system replaced. ALTSD conducted a site visit in March 2011 of the Barelas Senior center renovation. City of Alb is working on three senior centers to bring up to code. 2 projects in the San Juan County area have been completed and closed at Bonnie Dallas and Blanco Senior Centers which included floor/roof replacement, HVAC replacement and electrical upgrades. Benavidez Sr Ctr has completed the upgrade and installation of the fire suppression system. Rio En Medio Mealstie is working on kitchen upgrades to meet code.	G	G	G
16	2009 6/30/2012 Legislative/Executive		STB Y	2.100.000	1,800,930	25 of the 28 vehicle contracts have been completed with the purchase and closeout. Two grantees reauthorized type of vehicle and time extension in 2012 session. Bloomfield is in	Await new assignment of project ID's from DFA and work with grantees to re-issue grant agreement for the two reauthorized projects from 2012 session. Encourage the city of Bloomfield to purchase and submit draw request timely.				6/30/2012	All 28 contracts are in place with our department for the purchase of specified vehicles. Two types of vehicles to be purchased are hot meal vehicles and handicapped accessible vans for senior centers. A total of 26 hot meal vehicles have been purchased and equipped and 22 handicapped vans have been purchased and equipped with all contracts for senior centers statewide. Two grantees have requested for a scope of work change due to budget shortfalls on programs to carry insurance on handicap vehicles, the reauthorizations occurred in the 2012 legislative session (\$50K each). \$155,070 has been requested to revert from several contracts that have completed the purchase and equip of specialized vehicles - will wait for final purchases to determine final reversion amount.	G	G	G
17	2010 6/30/2014 Legislative/Executive	e Statewide Senior Center Renovation - Code Compliance	GOB Y	1,899,300	65,540 61,	4 projects underway with code	Encourage grantees to start on code renovation projects and submit draw requests timely.	7/25/2011	12/15/2011		6/30/2014	ALTSD has issued 31 grant agreements statewide. One code compliance project has been completed addressing ADA automatic doors at the San Ildefonso Sr Ctr. Four projects are underway with electrical upgrades, HVAC upgrades, replacement of crack and uneven floors and handicap accessible entry way with automatic doors.	G	G	G
18	2010 6/30/2014 Legislative/Executive	e Statewide Senior Center On-going Construction Project Completion	GOB Y	3,962,000	371,738 253,	11 grants agreements have been fully executed with final phase of construction projects Tijeras Senior Center underway with phase 2 of new construction. Navajo nation is amending existing 3rd party 72 3,590,262 contracts for additional dollars	Work with grantees on the	7/25/2011	12/15/2011	5/1/2012	6/30/2014	ALTSD has issued 11 grant agreements statewide. Taos Pueblo Sr Ctr is underway with final phase of parking lot and purchase of equipment. Hagerman Sr Ctr in second phase of construction of new facility and substantial completion, awaiting final reimbursement request. Belen Sr Ctr is underway with major renovations/expansion to facility. Tijeras Senior Center underway with phase 2 of new construction of facility with addition recreation rooms. Navajo Nation is working with 3rd party contractor for amendment of additional dollars, amendment at NNDOJ for approval. Socorro County has taken the lead of the Alamo Chp ADA parking lot.	G	G	G
19	2011 6/30/2016 Legislative/Executive	e Statewide Senior Center Renovation - Code Compliance (Multiple Projects)	STB Y	1,900,000		Issued 29 grant agreements. Executed 14 of the 29 1,900,000 agreements.	Encourage the 14 project to start on code compliance renovation projects.		3/1/2011			Issued 29 grant agreements. 14 grant agreements executed for code renovation to senior facilities and meal sites.	G	G	
20 21	2011 6/30/2014 Legislative/Executive CENTRAL NEW MEXICO COMMUNITY COLL		STB Y	1,961,000		lssued 19 grant agreements. Executed 11 of the 19 - 1,961,000 agreements.	Work with 8 of the grantees to finalize the grant agreement process. Encourage the 11 to start with the procurement process.	1/1/2011	3/1/2011			Issued 19 grant agreements. 11 grant agreements executed for the purchase and equipping vehicles statewide.	G	G	
			GOB Y	12,000,000	6,291,655 1,489,	19 5,708,345 Finished structural framing	Start to build roof and interior		11/30/2010	11/30/2012	6/30/2012	Total budget for this project is \$24M; CNM will pay \$12M. Currently working on roof.	G	G	G

B C D 1 G Project on schedule		G H	iation expended or project o	J	K	L M	N	0	Р	Q	R	S T	U	V
2 Y Behind schedule	X Additional funds needed	Арргор	lation expended of project of	complete			T	Timeline	for completing project as	applicable (Dates	Only)		Progress Rating	
Reversion Date 25 CHILDREN YOUTH AND FAMILY		unding Bonds	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Bond Sold/Grant Project Status Agreement / RFP	Plan / Design	Construction/ Renovation / Other
	e Statewide Domestic Violence Shelters Statewide (Proj ID 08-3960)	GF n/a	2,000,000	1,854,855	42,086	Agreements are complete with all design work complete and 145,145 projects are in construction.	Department anticipates additional expenditures by next update in June.		12/16/2011	6/16/2012	6/30/2012	Agreements in place as follows: Alamogordo (\$135,769); Roswell (\$11,115); Taos (\$9,998); Farmington (\$780,391); Las Cruces (\$635,384); T or C (\$58,899); Sandoval Co. (\$368,444). Projects are on time and moving forward. Agreements are in place with all projects in various construction phases.	G	G
27 28 CLOVIS COMMUNITY COLLEGE														
29 2008 6/30/2012 Legislative/Executive	e Curry CCC Allied Health Building - Phase 2 (Proj ID 08-4933)	GOB Y	4,000,000	3,960,000	863,946	95% of construction complete funds to finish are private 40,000 dollars that were donated.	100% of construction complete.	11/1/2009	9/30/2010	3/1/2011	5/31/2012	Project is on schedule. Estimated completion date is April 2012.	G	G
31 COURT OF APPEALS														
2008 32 2010 6/30/2014 Legislative/Executive	e Bernalillo Court of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-1291)	STB Y	6,000,000	5,750,889	39,521	building, which included additional furniture. An open purchase order was procured for repairs of audio-visual equipment. Explored solutions to the speed of the data	Encumber funds to get LEED plaque mounted. The Court will negotiate a contract for landscaping; recruit for a building superintendent; procure a mover to move scanned boxes of closed case files to Records and Archives Department; continue assessment of security system; continue review of minor repairs; review of fire suppression system; continued exploration of solutions to speed of data network.	4/1/2008	1/1/2008	7/1/2008	6/30/2013	Construction is 100% complete. Appropriation reauthorized in 2010 to include purchasing and installing furniture, fixtures and equipment. Purchased a library conference table, additional computers, additional desks, large ladders for maintenance, benches for lobby area, storage shelving, window blinds, and other items that were not transferred from previous building. The Court is finalizing these types of purchases.	G	Y
33 34 CUMBRES & TOLTEC SCENIC RAILROAD														
36		STB Y	1,000,000	-	-	Project plan & budget 1,000,000 established	Hire crew and begin installation of ties.	4/30/2012	3/31/2012	4/30/2012	11/30/2013	Plan to begin work as the snow melts and crew can begin tie installation.		<u> </u>
37 DFA-LOCAL GOVERNMENT DEPARTMENT 2007 38 2009 6/30/2013 Richardson/Legislative		STB Y	5,700,000	5,658,851	-	Balance of \$41,149 is uncommitted - no progress on 41,149 proposals. DFA/LGD released a notice for funding availability for the	Possible progress on proposals for \$41,149 uncommitted balance.				6/30/2013	No activity on uncommitted balance of \$41,149 as of March 6, 2012. Unobligated balance will not be reverted prior to reversion date (6/30/2013).		
GF - 6/30/2011 2007 STB - 39 2009 6/30/2013 Legislative/Executive	Colonias Infra Imp & Emergency Wastewater System (GF Proj ID 07-5572 swapped for STB Proj ID 09-3907 for \$2M) G	F/STB Y	5,500,000	5,494,000	-	surplus 2009 & 2010 Collonias Initiative Funds. 16 applications were received. All projects were rated and 6,000 ranked. DFA/LGD released a notice	Anticipate award of project for the remaining balance of approximately \$995,000.					All projects are closed and completed. Remaining balance of \$6,000 will be reauthorized for a new project.	G	Y
40 2009 6/30/2013 Legislative/Executive/Executive	Colonias Infrastructure Improve (GF Proj ID 08-3949 swapped for e Statewide STB Proj ID 09-3820 for \$2,911,376)	STB Y	4,000,000	3.868.207	22,333	for funding availability for the surplus 2009 & 2010 Colonias Initiative Funds. 16 applications were received. All projects were rated and 131.793 ranked.	Anticipate award of project for the remaining balance of approximately \$995,000.					All projects awarded have been completed. \$102,000 was never obligated. The balance of \$131,792.39 was reverted back to the Colonias Initiative Fund.	G	Y
41 2009 6/30/2013 Legislative/Executive	e Statewide Colonias Infrastructure Improve (Proj ID 09-3118)	STB Y	4,000,000	3,316,934	536,565	DFA/LGD released a notice for funding availability for the surplus 2009 & 2010 Colonias Initiative Funds. 16 applications were received. All projects were rated and 683.066 ranked.	Anticipate award of project for the remaining balance of approximately \$995.000.					Of the 13 projects awarded, 11 projects have been completed. Any remaining balance has been reverted back to the Colonias Initiative Fund. 4 projects received an extension in time due to issues beyond the grantees control. All projects will be closed out by 05/31/2012. Any remaining balances will revert back to the fund and reissued to a new project.		v
		STB Y	2,800,000	1,771,402	301,458	Construction continued, payments processed, Upper	Construction and activity will continue and increase, weather permitting. Will begin project close-outs.	6/12/2008			6/30/2012	Following projects remain open: Rio Puerco (\$157,750), Dry Cimarron River (\$131,635), Upper Santa Fe River (\$123,000), San Antonio Creek (\$116,000), Cebolla Creek (\$159,111), Cieneguilla Creek (\$370,000), Lower Rio Grande (\$99,920), Galisteo Creek (\$300,000), Abo Arroyo Watershed (\$116,000), Santa Fe River (\$234,814), Gila River Basin (\$116,000), Rio Grande (\$350,000), San Juan River Basin (\$398,070), Construction is starting to increase with warm weather. Payments are being processed, projects slowly starting to close-out.	G	G
43 2010 6/30/2014 Legislative/Executive	e Statewide Colonias infrastructure improvements (Proj ID 10-1283)	STB Y	2.000,000	1.228.204	765,484	DFA/LGD released a notice for funding availability for the surplus 2009 & 2010 Colonias Initiative Funds. 16 applications were received. All projects were rated and 771.796 ranked.	Anticipate award of project for the remaining balance of approximately \$995.000.					Of the 12 projects awarded, 2 projects are completed. 1 project was cancelled by the County and the remaining 9 projects are on schedule to be completed by 06/30/2012. Grantees have been notified that LGD will not extend the time due to inactivity unless it is a circumstance beyond the grantees control and they can provide evidence of such. Any remaining balance will revert back to the Colonias Initiative Fund.		
Richardson, Chavez, MF 2006 G/30/2014 Garcia, Ortiz Y Pino, E 44 2010 6/30/2014 Sanche:	P South Valley Multipurpose Health Center Constr (06-1422(GF) 10-	F/STB Y	2,289,655	1,228,204	765,484 8,111	Received approval from NM Department of Health (DOH),	Going out to RFB on 03/25/2012 for construction. Start Construction Early May 2012					Received 100% construction documents from the Architect, Request For Bid for construction is scheduled to be published in the Sunday Albuquerque Journal on March 25, 2012.	G	Y
Boykin, Gutierrez 2006 6/30/2010 Nunez, MJ Garcia 45 2009 6/30/2013 Papen, Rawsor	a, Las Cruces Aquatic & Family Rec Center (06-1608-GF / 09-3877-	F/STB Y	344,490	245,868	_	City of Las Cruces has completed the installation of 98,622 the elevator.	Complete the total project and close out appropriation prior to revision date.					Jaynes Construction PO #12201663. Change order #5 \$98,622 currently awaiting Council approval on the 3/19/12 agenda. Currently working to complete 2nd floor renovations.	G	G
2007 46 2009 6/30/2013 Legislative/Executive	e Grant Grant County Health Facility (07-6052 reauth to 09-3882) G	F/STB Y	1,000,000	1,000,000	20,406	Project is completed. Funds were used to purchase land and plan and design the Grant County Health Facility.	Clase out project					The County has obtained \$9.8 million dollars for this project. The facility will provide comprehensive primary care services, including medical, dental, mental and family support services. The project is awaiting AG approval of the lease agreement between the Town of Silver City and the Hidalgo Medical Services.	В	
2007 Richardson, Hamilton 47 2011 6/30/2013 Rawson, Smith		F/STB Y	2,102,785	753,761	43,753		Architect will have designs completed so county can go out for RFP for a contractor.					Architect has been hired to design ER Renovation. Soil testing and traffic study have been completed.	Y-X	

1 B	C G P	D Project on schedule	E F No activity or bonds not sold	G B	H Appropriation	I I	J	К	L M	N	0	Р	Q	R	S	Т	U	V
2	Y B	Behind schedule	X Additional funds needed							1	Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date			Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended		ond Sold/Grant greement / RFP	Plan / Design	Construction/ Renovation / Other
48 2008	6/30/2012	Richardson, Hamilton Rawson, Smith		STB	Y	1,024,000	10,240	-	Hired an Architect to design the ER Renovation. Did soil 1,013,760 testing on site for new hospite	so that the county can go out for RFP					\$197,999 reauthorized to different project in 2012 session. Artichect has been hired to design ER Renovation. Soil testing and traffic study has been completed.	G	Y-X	
49 50 DEPAR 1	MENT OF CU	LTURAL AFFAIRS																
2005 51 2009	6/30/2010 6/30/2013	Legislative	s Santa Fe NM Archaeology Center Repository (Proj ID 05-1030 / 09-3763)	GF/STB	Y	3,000,000	2,956,086	-	MOU with Santa Fe County	Retesting and chlorination of internal er campus and building water lines per Santa Fe County requirement; ; completion of LEED commissioning; completion of punch list items; occupancy.	n/a	10/1/2008	12/21/2011		Water system part supplier failed to provide specified valves and meters, causing water line installation delay, water line now constructed and tested; internal campus and building lines must be retested and flushed (completion expected no later than March 23). Remobilization of subcontractors for project completion expected as soon as water is flowing within the building. Projected occupancy May-June 2012.	G	G	Y
52 2009	6/30/2013	Campos		GF/STB	Y	1,300,000	1,249,059	-	50,941 See above	See above	n/a	10/1/2008	9/30/2011	6/30/2012	See above status report.	G	G	Y
53 2008	6/30/2012	Legislative	Santa Fe NM Archaeology Center Construct (Proj ID 08-3033)	STB	Y	1,500,000	1,499,069	-	931 See above	See above	n/a	10/1/2008	9/30/2011	6/30/2012	See above status report.	G	G	Y
54 2008	6/30/2012	Legislative/Executive	Statewide Museum/Monument Upgrades Statewide (Proj ID 08-3036)	STB	Y	2,000,000	1,979,438	-	All remaining funds were redirected to NM Archaeolog 20,562 Center waterline.	See above	n/a	6/30/2009	6/30/2011	6/30/2012	Waterline funds will be expended before reversion date. Maintenance building completed; exterior way finding signage	G	G	G
55 2008	6/30/2012	\$95K - GF - Picraux Larranaga, Cervante: \$1.5M STB Legislative/Executive	NM Farm & Ranch Museum Renovate & Construct (Proj ID 08-3032	GF/STB	Y	1,595,000	1,595,000	555	Tortugas Hall completed, punch-list virtually completed awaiting final payment resolution.	Complete project.	9/1/2008	12/31/2009	8/30/2012	12/30/2012	completed; Rural Life project will be deferred due to cost overrun for Tortugas Hall. Both projects were awarded to same contractor (Trane, Inc.) and Rural Life was second on the list. \$10,790.49 was reverted to SB182. Project completed pending final payment resolution.	В	В	В
56 2008	6/30/2012	Legislative	Bernaliillo Museum of Natural History & Science Construct (Proj ID 08-3027)	STB	Y	1,730,000	1,698,226	23,217	This phase of the project was completed. Final payments are in process.	Balance will be expended.	9/1/2008	6/30/2009	6/30/2011	12/30/2012	Museum of Natural History & Science (MNHS) education wing renovation project has completed the project to the extent of available funding. Final payment is being processed. \$17,301 of appropriation was reverted SB182.	G	G	Y-X
57 2008	6/30/2012	Legislative/Executive	Statewide State Library Acquisitions (Proi ID 08-4929)	GOB	Y	3,000,000	2.589.629	313.344	410,371 86% of funds expended.	100% of funds expended.	7/1/2009	n/al	n/a	6/30/2012	Purchase orders are being processed. Final invoices from public libraries due to State Library April 1. Balances expected to be fully spent.	G	e	Y
58 2008	6/30/2012			GOB	Y	2,000,000	1,024,281	201,428	975,719 51% of funds expended.	100% of funds expended.	7/1/2009	n/a	n/a		Purchase orders are in process. Final invoices due from tribal libraries to State Library by April 1. Any balances remaining after April 1 for which libraries have not identified expenditures, will be used by State Library to purchase materials, as appropriate, that will be made available to the libraries.	G	G	Y
59 2009	6/30/2013			STB	Υ	1,000,000	999,501	378	499 Majority of projects complete		n/a	6/30/2010	6/30/2011	3/30/2012	Small balance remaining which will be directed towards final project.	G	G	G
60 2009	6/30/2013	Legislative/Evecutive	Cultural Facilities Completion (Proj IDs 09-3095 \$500K, 09-3096 \$563K, 09-3097 \$1.8M, 09-3098 \$500K, 09-3099 \$375K)	STB	Y	3,738,000	2,861,294	103,207	Bosque exhibits under construction. NMCA substantially complete. FRHI awaiting final payments. NMHM complete. MNHS 876,706 project complete.	Next phase of Bosque Redondo exhibit will get underway for delectronic/audio/visual component. NMCA will pay final invoices. FRHM awaiting final payments. MNH&S final payment in process.	7/1/2009	1/30/2010	3/30/2012		Original funded projects include: Bosque Redondo exhibits \$563.0; FRHM \$1.8 M; NMAC \$500.0; NMHM \$375.0; MNH&S \$500.0 Bosque Redondo balance \$178.0 next phase of exhibit is proceeding. Farm & Ranch Heritage Museum (FRHM) \$546.7 enumbered and final payments in process. NMAC remaining \$98.4 is encumbered, includes architect warrantee services & will be expended by 6/30/2013. NMHM & MMH&S complete.	e	G	ه
61 2010	6/30/2014	ï		STB	Y	1.100.000	772.997	99.294	Priority repair projects are underway all funds are encumbered except \$22.0 of the remaining balance. Encumbered funds include \$186.0 designated towards the 327,003 water line at CMMA.		n/a	6/30/2011	9/30/2011		Priority repair projects are all under way. Approximately \$186 was allocated to Archeology Center for water upgrade.	G		
62 2010	6/30/2014	Legislative/Executive		GOB	Υ	2,000,000	_	-	Budgeted in Share. Grant 2,000,000 agreements distributed.	5% of funds will be spent.	8/11/2011	n/a	n/a		Bonds Sold. Capital funds budgeted. Grant agreements were sent out in early January 2012 and are being received back. As we receive them the requisitions are being turned into purchase orders.	Y		
63 2010	6/30/2014	Legislative/Executive	Statewide Tribal Libraries Acquisitions (Proj ID 10-1228)	GOB	Y	1,000,000	-	-	Budgeted in Share. Grant 1,000,000 agreements distributed.	5% of funds will be spent.	8/11/2011	n/a	n/a	6/30/2014	Bonds Sold. Capital funds budgeted. Grant agreements were sent out in early January 2012 and are being received back. As we receive them the requisitions are being turned into purchase orders.	Y		
64 2011	6/30/2016	Legislative/Executive	Statewide Cultural facility repairs and maintenance (Proj ID 11-1291)	STB	Y	1,000,000	5,914	5,914	Top priority repairs have begun. Requests by museums for repairs are beir 994,086 made.	New Facilities Manager begins work March 19 and will conduct condition assessment at DCA facilities in order g to determine which repairs are most urgent.	n/a	6/30/2012	12/31/2012	6/30/2013	Funds are being expended on emergency repairs as necessary; however, bulk of funds are being held pending statewide condition assessment by new DCA Facilities Manager who begins work March 19.	R		
66 DEPART	MENT OF HE	ALTH													AIPP amount is \$20,000. Facility is complete. Public Health			
67 2008	6/30/2012	Legislative/Executive	Rìo Arriba Northern NM Regional Health Commons (Proj ID 08-4942)	GOB	Y	2,000,000	1,975,661	-	Project 100% completed. Expenditures include \$20,000 24,339 for AIPP.	Process final invoices to close project.				6/30/2012	After amount is 20,000. Facinity is complete. Foulist relating Office has moved in and is operational. County billed for some costs DOH does not agree with. DOH and County met to finalize the last billing of \$4,341. This final invoice will be processed.	G	G	G
68 2008 69	6/30/2012		s Statewide Public Health Facilities (Proj ID 08-4941)	GOB	Y	2,328,000	2,115,743	23,281	All projects are moving 212,257 forward accordingly.	Continue final construction at two county offices.					Dona Ana (Sunland Park) - The project is approximately 95% complete. Waiting on the Contractors' Release of Lien and final invoice to close out this project. The AIPP purchase has been successfully installed and paid. Otero (Alamogordo) - The project is 100% complete. Fire Marshall recommendations have been resolved and the AIPP has been installed and paid. Roosevelt County - (Portales) project is 99% complete. Public Health Office has moved into the building. Installation of back up generator remains pending (before final payment can be made). AIPP is in the process of selection and installation.	G	G	G
70 DEPAR 2009 71 2011 72	6/30/2013	MELAND SECURITY Legislative/Executive	State Emergency Operations Center Renovation & Expansion PCD	STB	Y	1,000,000	654,711	605,221	345,289 Project completed.	Close-out all encumbrances.	4/26/2009	11/10/2010	1/21/2012	4/30/2012	Project completed. Total amount expended includes \$10,000 for AIPP.	G	G	G

B C D 1 G Project on schedule	E F R No activity or bonds not sold	G B	H	I ion expended or project co	J	K	L M	N	0	Р	Q	R	S	Т	U	V
2 Y Behind schedule	X Additional funds needed	,	ъргорпан	on expended of project co	Implete			1	Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	Т
Reversion 3 FY Date 73 DEPARTMENT OF INDIAN AFFAIRS	County Project Description		Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Othe
2007 6/30/2011 74 2009 6/30/2013 Legislative/Executive	Tribal Infrastructure Projects (Proj ID GF 07-4615 Swapped to STB 09-3822)	GF/STB	Y	5,000,000	4,696,220	29,434	2 projects closed during this 303.780 quarter.	3 projects scheduled to close next quarter. Conduct site visits for projects that have been closed out.				3/31/2012	17 TIF projects were funded in 2007; 2 projects closed during the last quarter; 3 projects will close next quarter. There will be 2 remaining projects in effect with the last one scheduled to close 08/2013. (SEE ATTACHED LIST FOR CURRENT PROJECTS & STATUS)	G	G	G
75 2008 6/30/2012 Legislative/Executive	Statewide Tribal Infrastructure Project Fund (Proj ID 08-3340)	STB	Y	5,000,000	4,965,874	182,349	Final project for Navajo Shiprock Youth Home - request for 2nd extension denied by TIF BOD. 34,126 \$16,351.48 will revert.	Process final payment for Navajo Shiprock Youth Home \$17,775. Conduct site visits for projects that have been closed out.	4/7/2009	06/2009-12/2009	01/2010-11/2010	6/30/2012	All projects funded in Laws of 2008 have been expended with one payment pending for the Navajo Shiprock Youth Home totaling \$17,775, balance of \$16,351 will revert. (SEE ATTACHED LIST FOR CURRENT PROJECTS & STATUS)	G	G	G
							1 projects closed during the quarter. 1 project will revert due to non-performance	3 projects will close next quarter. Conduct site visits for projects that					16 TIF projects were funded in 2009; 1 project closed during the last quarter; 1 project will revert due to non-performance before end date; 3 projects will close next quarter. There will be 3 remaining projects in effect with the last one scheduled to close 09/2012. (SEE ATTACHED LIST FOR CURRENT			
	Statewide Tribal Infrastructure Project Fund (Proj ID 09-3138) Statewide Tribal Infrastructure Project Fund (TIPF) (Proj ID 10-1288)	STB STB	Y	5,000,000	2,894,466 761,280	166,951 241,110	2,105,534 before end date. 2 projects closed during the 1,738,720 last quarter	have been closed out. Conduct site visits for projects that have been closed out. Remaining projects continue to move forward.	3/1/2011	9/1/2011	6/30/2012 9/1/2011		B PROJECTS & STATUS) 8 TIF projects were funded in Laws of 2010; 2 projects closed during the last quarter. The remaining projects remain in effec with the last one scheduled to close January 2013. (SEE ATTACHS LIST FOR CURRENT PROJECTS & STATUS)		G	G
78 79 DEPARTMENT OF INFORMATION TECHNOLOGY		316		2,300,000	701,200	241,110	1,730,720 last quarter	projects continue to move forward.	3/1/2011	5/1/2011	9/1/2011	0/30/2014	ANTACHED LIST FOR CORRENT PROJECTS & STATOS			
								Payment of final invoices and					Project complete - will pay final invoices and close project by			
	Statewide Enterprise E-mail Services Replacement/Upgrade (Proj ID 09-3128)	STB	Y	2,100,000	2,016,650	58,613		closeout. Site prepping, construction and design		9/30/2012			a end of quarter. Engineering and construction is well underway. Federal ARRA	G	G	G
81 2009 6/30/2013 Legislative/Executive	Statewide Wire New Mexico DMW Conversion (Proj ID 09-3132)	STB	Y	1,000,000	316,316	-		contracts let. Complete configuration for all	1/31/2011		12/31/2011	9/30/2012	grant match. New SHARE manager on board February 27, 2012. On 3/29/12 DoIT Project Certification Committee approved reques to move project back to the planning stage after a considerable delay. Workload and competing tasks for staff placed project		G	Y
82 2009 6/30/2013 Legislative/Executive 83 84 DEPARTMENT OF MILITARY AFFAIRS	Statewide DoIT SHARE Servers and Software (Proj ID 09-3129)	STB	Y	1,700,000	1,536,599	-	testing; purchase orders have been cut and all hardware on site.	environments; perform technical and functional testing. Continue implementation.			6/30/2012	6/30/2013	schedule in jeopardy - testing, data migration, and deployment never took place. Equipment and software previously purchased can still be used.	G	G	Υ
85 2008 6/30/2012 Legislative/Executive	Statewide Armories Upgrades Rio Rancho & Statewide (Proj ID 08-3005)	STB	Y	1,000,000	570,356	56,533	include economizers and	Projects are scheduled for next qtr: 1. Replace the exterior doors in Rio Rancho, 2. Replace 19 Roof Top Heating and Cooling systems at the ABQ armory.				6/30/2012	Encumbrance balance is \$ 295,947.87. The following capital projects are scheduled for FY12: install tankless water heater 2 systems \$100K, and energy lighting upgrades \$50K.	G	G	Y
2008 6/30/2012 _86_2011 6/30/2013 Legislative	Santa Fe Santa Fe Aviation Readiness Center (Proj ID 08-3281/11-1214)	STB	Y	2,500,000	144,332	17,359	was issued on Jan 20, 2012; Bid opening was Feb 24,	Board is Mar 15, 2012. Notice of Intent to Award is May 02, 2012. The Ground Breaking is scheduled for Jun		10/30/2011	6/30/2013	6/30/2013	The reauthorization in Laws 2008 changed purpose to State Armory Board to renovate and repair amories statewide. The reauth balance is \$2,425,417. Approximately \$2.1M will be used for the Santa Fe Aviation Readiness Center. Expended amount includes \$25,000 for AIPP. The A/E firm is selected and design contract awarded. The 100% Final bid design was issued on Jan 20, 2012. The bid opening was on Feb 24, 2012, the Submission of Proposal was Mar 02, 2012. The Notice of Intent to award is May 02, 2012, and the construction 3 substantial completion is July 01, 2013.		G	
87 2009 6/30/2013 Legislative	Armories Renovate Statewide (Farmington Readiness Center) Proj	STB	Y	1.500,000	71.350	46.750	Projects completed: construction inspection, environmental data resource report, install a fence for convex containers and 1,428,650 installed a security system.	4 planned projects for 2012 will move forward.	9/30/2011	10/30/2011	6/30/2013	6/30/2013	The following projects will be funded in FY-2012: staging areas, roofs, and energy upgrades, and HVAC replacement fo avarious armories.	r G	G	
88_2011 6/30/2016 Legislative/Executive	Statewide Farmington Readiness Center renovation/addition (Proj ID 11-1299)	STB	Y	1,600,000	205,230	205,230	8% of the construction phase 1,394,770 is completed.	Following projects are planned: masonry walls, electrical rough-in, and the elevator pit will be completed.	d 9/1/2011			9/30/2012	Federal share of \$8.5M is available. Expended amount includes \$15,000 for AIPP. An additional \$1.6M was funded in 2011 Special Session needed to fully fund this project. Phaset Construction period will be 18 months from Feb 2012 to Aug 2013. Construction contract is awarded to Jaynes, Inc in Sep 2011. The Demo phase is completed. 8% of the Construction phase is completed. The following items are in process: masonry walls, electrical rough-in, and the elevator pit. All plumbing rough-in is completed. The project is currently one schedule.	t i	G	G
90 DEPARTMENT OF PUBLIC SAFETY	Department of Public Safety State Police Fleet Maintenance and						and \$477,684 for emergency	Delivery is expected to start in mid- March 2012 and will be completed					Appropriation to purchase vehicles equipped with current police pursuit packages for the New Mexico State Police (128	e		
	Statewide Replacement (Proj ID 11-1304) Department of Public Safety Motor Transportation Fleet Maintenance and Replacement (Proj ID 11-1305)	GF GF	N/A N/A	3,000,000 1,000,000	-	-	3,000,000 equipment have been issued. Purchase orders totalling \$779,932 for 29 vehicles and \$220,067 for emergency 1,000,000 equipment have been issued.	Delivery is expected to start in mid- March 2012 and will be completed	2/15/2012 2/15/2012				vehicles) at an estimated cost of \$23,500 per vehicle. Appropriation to purchase vehicles equipped with current police pursuit packages for the Motor Transportation Police (42 vehicles) at an estimated cost of \$23,500 per vehicle.	G G		
2007 95 2009 6/30/2013 Legislative/Executive	Dona Ana Strauss Access Road (Proi ID 09-3014)	STB	Y	1.500.000			This project is the match for Federal Earmark CN CP701. All final certifications have been acquired and the project went to production during 1,500.000 January 2012.	The project will let in March 2012. Construction must be completed by March 31, 2013. Funding on this project should be expended on the construction costs.	12/6/2007	7/30/2011	9/1/2011	7/1/2013	The Memorandum of Agreement (MOA) between Dona Ana County and NMDOT was executed August 12, 2010 for the Federal Earmark project CN CP701 for \$11,966,000. Capital outlay funds utilized for part of the state match. Completed 95% plan review on 10-27-2011. In November began work on obtaining ROW and worked on obtaining Utility Certification. Plans were submitted to PSE on 11-21-2011. All final certifications had been acquired by February 2012. Project will let in March 2012. Construction must be completed by March 31, 2013. Project funds on the Federal Earmark were moved in FY2012.		Y	Y

B C D	E F	G	Н	1	J	К	L M	N	0	Р	Q	R	S	Т	U	V
1 G Project on schedule 2 Y Behind schedule	No activity or bonds not sold Additional funds needed	В	Appropriati	ion expended or project c	complete				Timolino	for completing project as	annlicable (Dates	Only)	٦		Progress Rating	
Benind schedule	Additional runus needed								Timeline	for completing project as	applicable (Dates	Olly)			Progress Raung	
Reversion 3 FY Date	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
	Topic Scory	334.50	30.0	7	<u> </u>	XXXXX	Corrected expenditures charged against the wrong department code. Project CN G1965 - physically complete pending final review & payment; Project CN G2B13 - substantially complete	Project CN G1965 - construction complete and project will be finalized for close out; Project CN G2B13 - construction complete and project will be finalized for close out; Project CN G3731 - remaining balance of this appropriation will be expended to purchase remaining parcels of land		, and a second	7 41 41 41 41	<u> </u>	Three active projects left on this appropriation: 1. Project CN G1965 on US 84/285, mile point 186.5-87.2 - construction status is Physically Complete; 2. Project CN G2B13, 1-25, mile point 239.6-242.2 - construction status is Substantially Complete; 3. Project CN G3731, US 180, mile point 160-163.6 - project was reprioritized due to ROW acquisition/condemnation, and the bid letting will be in July 2012. NMDOT will be expending the remaining balance of this appropriation to purchase remaining parcels of land for ROW.			
96 2008 6/30/2012 Legislative/Executive	Statewide GRIP I (Proj ID 08-4779)	STB	Υ	7,500,000	6,412,035	-	pending final review & 1,087,965 payment.	for ROW. Bid letting will be in July 2012.				3/30/201	Project has other sources of federal and state funding to 2 complete construction on this project.	G	G	G
97 98 EASTERN NEW MEXICO UNIVERSITY																
99 2008 6/30/2012 Legislative/Executive	Roosevelt ENMU Technology Building Renovate (Proj ID 08-4951)	GOB	Y	9,000,000	8,760,580	160,347	Items completed on the punch 239,420 list.	n Install security cameras.	7/1/2010	6/30/2010	9/1/2011	3/31/201:	Project near completion; installing security cameras.	G	G	G
100 2008 6/30/2012 Legislative/Executive	Chaves ENMU Roswell Educational Center - Phase 1 (Proj ID 08-4949)	GOB	Y	4,000,000	572,146	236,531	Construction phase of the 3,427,854 project began.	Construction phase of the project will continue.	7/1/2010	6/30/2010	12/19/2011	6/30/201	The project is currently in the construction phase. AIPP 2 \$40,000	G	Υ	
	Roosevelt Greyhound Arena (Proj ID 10-1286)	STB	Y	1,000,000	115,026	6,971	Company selected for HVAC 884,974 installation.	Begin removal of asbestos after graduation ceremony.	1/15/2012	12/15/2011	12/31/2012	5/1/201:	During design and engineering it was determined that asbesto needed to be removed before proceeding with the project. Anticipated start date for AC project is late spring 2012.	s G	Y	
102 103 ECONOMIC DEVELOPMENT DEPARTMENT																
2007 104 2009 6/30/2013 Legislative/Executive	Mainstreet Central Business District Improve (Proj ID 07-3924 GF swapped to 09-3767)	GF/STB	Y	1,500,000	1,475,533		98% of the appropriation is expended. Final outstanding grant for Los Alamos County streetscape project is near 24,467 completion.			6/30/2012	6/30/2012	6/30/201:	98% of appropriation has been expended. \$1.5 million was originally appropriated as capital outlay in FY08, and the balance of \$1.2 million was converted to severance tax bonds. The bonds were sold in December 2009, and new grant agreements were executed by EDD with each community in January/February 2010. To date, 98% of the original appropriation has been spent by communities. Balance of 2 appropriation for Los Alamos County streetscape project.	G	G	
105 2009 6/30/2013 Legislative/Executive	Statewide Mainstreet Capital Outlay Fund (Proj ID 09-3106)	STB	Y	1,000,000	624,964	\$190,278	Projects are underway. Draw downs on projects continue. Last quarter's draw downs were on projects in Portales, Roswell, Taos, Clayton, Corrales, Tucumcari, Lovington. 67% of total funds 375,036 have been expended.	Continued progress on projects. Six out of the 10 projects will be completed by March 15, 2012.	2/15/2010	3/15/2012	3/15/2012	3/15/2011	67% of appropriation has been expended. During last quarter the following projects had expenditures: Roswell Master Plan, \$6,928.84, Taos Cultural Plan, \$15,057.50, Clayton Luna Theater, \$47,420.32, Corrales Pedestrian Pathways, \$59,108.90, Portales Depot Focus Area Project, \$33,535.50, Tucumcari Rail Depot, \$13,975.60, Lovington Central Plaza Planning & Design, \$14,251.20. Grant agreements are awarded to 10 communities: Clayton Luna Theatre, phase 2 Rehabilitation \$200,000, Clovis Main Street streetscape construction \$131,000, Corrales Pedestrian pathway planning \$120,000; DAT Cultural Plan \$35,000; Los Alamos Cultural Plan \$35,000; Lovington Central Plaza, Planning and Design \$84,000; Portales Depot Focus Area Project \$85,000; Raton Depot multi-modal Center phase 1 final design \$200,000; Z Roswell Master plan \$75,000; Taos Cultural Plan \$35,000		G	
						¥1111,=11		Selection of grant recipients by March	1	3,10,201		0,10,20	Bonds sold December 2011. Selection of grant recipients by			
	Statewide Mainstreet Capital Outlay Fund (Proj ID 11-1294) Statewide Economic Development Grants - LEDA (Proj ID 09-3766)	STB	Y	1,000,000 3,500,000	2,732,094	\$232,094.00	1,000,000 Bonds sold December 2011. Payment request received from SF County/SF Studios - 767,906 completing draw request.	22, 2012. Await additional payment requests to close out final project.				6/30/201	March 22, 2012. 4 grant agreements awarded. 3 grants have closed and 1 grant for \$1 million to Santa Fe County for Santa Fe Studios is currently active with a balance of \$767,906. (SEE ATTACHEI 3 LIST FOR PROJECTS & STATUS)		G	G
2009 108 2011 6/30/2013 Legislative/Executive	Economic Development Grants - LEDA (Proj ID 09-3120 - Reauth to 11-1213)	STB	Y	4,500,000	1,064,793	1,019,793	Paid Invoices for SF Studios, 3,435,207 Dona Ana County and Questa	Finalize grant agreements for City of Roswell Rail Infrastructure project and Lovington Dairy Project.	ı			6/30/201:	Expended amount includes \$45,000 AIPP. Grant agreements have been issued for 4 projects and they are all moving forward; 2 grant agreements are pending. (SEE ATTACHED 3 LIST FOR PROJECTS & STATUS)	Y		
2009 109 2011 6/30/2013 Legislative/Executive	Economic Development Grants - LEDA (Proj ID 09-3121 - Reauth Valencia to 11-1222)	STB	Y	3,000,000	634,489	341,489	Paid invoice for Dona Ana County. Working on 6 2,365,511 pending projects.	Dona Ana county will continue submitting invoices. Work to finalize grant agreements on 6 pending projects.				6/30/201:	Expended amount includes \$30,000 AIPP; 2 grant agreement have been issued one project has been completed and othe project is moving forward. Grant agreements are pending for projects. (SEE ATTACHED LIST FOR PROJECTS & 3 STATUS)	er		
110 111 EDUCATIONAL RETIREMENT BOARD																
112 2009 6/30/2013 Legislative/Executive	Santa Fe ERB - Headquarters Phase I (Project ID 09-3149)	ERB	n/a	2,500,000	69,696	-	Met with real estate broker regarding lot for sale across the street from current location. Also, toured a couple of large buildings for 2,430,304	Continue working with real estate broker to tour additional buildings for sale.	10/8/2009	5/1/2012	6/30/2013	6/30/201:	Deputy Director weighing all options to either buy an existing building for sale or remodel current location. Working with rea 3 estate broker and engineers/developers.	al R	R	R
114 ENERGY, MINERALS & NATURAL RESOURC	ES DEPARTMENT															
115/2008 6/30/2012 Legislative	Statewide Energy Innovation Projects/Clean Energy Projects (Proj ID 08-3068)	STB	Y	1.867.084	1,867,084	22,010	The City of Carlsbad project i	s A project monitoring site visit is planned.	May 2008	2008-2009	2008-2009	3/30/201	The 14 Clean Energy Projects approved by State Board of Finance included: energy audits; solar projects; energy efficiency measures for DCA facilities; NMIDOT evaluated traffic signal lighting retrofits; and Clean Energy Grants to public entities or innovative energy projects intended to advance solutions to energy problems that had applicability or transferability across the state or region for \$3.5M were processed. Request for applications was issued, resulting in 69 project applications over \$28M. 18 projects were selected and agreements were processed for the total \$3.5M. Due to budget reductions, \$548,000 was Voided in 2009 (HB9) and \$1,084,916 was reverted in 2010 (HB17). The final payment has been processed and a balance of \$296.47 will be reverted from this project. Amount expended includes the total 2 reversion amount of \$5,037 - project closed.		В	8

B C D	E F	G	Н	ı	J	K	L M	N	0	Р	Q	R	S	Т	U	V
G Project on schedule Y Behind schedule	R No activity or bonds not sold X Additional funds needed	В	Appropriat	tion expended or project co	omplete				Timeline	for completing project as	annliaghla (Datas	Only	1		Progress Rating	
Benind schedule	A Additional funds needed								rimeime	for completing project as	applicable (Dates	Only)			Progress Rating	
Reversion 3 FY Date	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milester and for most supplies	Grant Agreement		Construction,	Funds	Project Status	Bond Sold/Grant Agreement / RFP	Dian / Danisa	Construction/
3 FT Date	County Project Description	Source	Solu	Amount	Experided	Quarter	Current Balance quarter	Milestone goal for next quarter	Of RFF initiated	Acquisition	Purchase	Expended	Project Status	Agreement/ KFF	Plati / Design	Renovation / Other
													This project supports numerous basic improvements and repairs at parks statewide. A large portion of this funding has			
								Continue construction of the Cimarron Canyon visitor center. Contract for the					been earmarked to replace the Cimarron Canyon State Park Visitor Center (VC). The current VC at this park lacks			
							Design of Cimarron Visitor	installation of equipment shelters at Elephant Butte Lake State Park and					restrooms for the employees and public, lacks central heating and is poorly insulated. The remaining balance of this funding			
							Center completed - project	construction is underway.					will be used to complete the maintenance facility upgrades at			
116 2008 6/30/2012 Legislative	e Statewide Park Restoration Statewide (Proj ID 08-3071)	STB	Y	1,000,000	887,551	114,116	awarded and currently under 112,449 construction.	Construction should be complete by May 2012.	5/30/2009	6/30/2010	6/30/2012	6/30/2012	Elephant Butte Lake State Park. Construction on this project is underway and should be complete by May 2012.	G G	G	G
							Construction on Cerrillos Hills						Funding being used for improvements to Vietnam Veterans Memorial Visitor Center sidewalks and entrance area. Other			
							State Park facilities are nearly complete. Replacement of						projects using include facilities at Cerrillos Hills State Park where design and required archeological investigations are			
							Santa Rosa vault toilets is complete. Construction for						complete for the visitor center/museum. Construction on these projects is nearly complete. Funding supported the installation			
							Elephant Butte equipment shelters is underway and is						of vault toilets at Santa Rosa State Park. Remainder of funding will be used for the construction of equipment shelters at	g		
117 2009 6/30/2013 Legislative/Executive	e Statewide Park Restoration Statewide (Proj ID 09-3111)	STB	Y	1,000,000	749.377	87,246		Continue work on Elephant Butte equipment shelter project.	N/A	N/A	N/A	6/30/2013	Elephant Butte Lake State Park - project is under construction and should be complete by May 2012.	G	G	
				,,	-,,	, .										
		1											Project identification was done collaboratively by EMNRD and NMED. RFP through River Ecosystem Restoration Initiative			
		1											and RFA through EMNRD for conservation easements issued in May, 2010. Evaluation by interagency and cooperator review			
		1					Closed one of the remaining four conservation easement	Will work with government agencies to					panels was completed in August 2010, and project selection was completed in early September 2010. EMNRD is working			
		1					projects in the amount of	complete the three remaining conservation easement projects.					collaboratively with NMED and project proponents to develop necessary agreements compliant with State Purchasing and			
		1						Continue to monitor that all restoration projects are moving forward and	1				DFA requirements. Currently 15 approved projects - seven original conservation easement projects (four projects have			
		1					projects and nine restoration projects. NMED still	reimbursements requested for services rendered are being submitted					closed and three continue to move forward); 10 restoration projects (nine projects are moving forward while one is still			
111 011 011 011 011 011 011 011 011 011	24.41	STB	_	4 000 050	4 000 044	400.040		in a timely manner. One project is still		40/04/0044		0/00/004	awaiting final contract approval). DETAILED PROJECT			
118 2010 6/30/2014 Richardsor 119 120 GAME AND FISH DEPARTMENT	Statewide Conservation Easements (Proj ID 10-1314)	SIB	Y	4,839,356	1,806,644	433,242	3,032,712 restoration project contract.	awaiting assigned contract.	12/31/2010	12/31/2011		6/30/2014	STATUS AVAILABLE UPON REQUEST.	G	G	
120 GAWE AND FISH DEPARTMENT	Lake Roberts Dam & Spillway Renovation - Phase 3 (Proj ID 09-						Design and engineering	Expect design and engineering to be					Design and specification engineering is proceeding and is			
121 2009 6/30/2013 Legislative/Executive		STB	Y	4,250,000	421,180	202,000	3,828,820 currently at 50% complete.	at 95% complete by April 2012.				6/30/2013	3 approximately at 50% complete.	G	Y	
123 GENERAL SERVICES DEPARTMENT													28 sub-projects established. 21 projects complete. Statewide			
124 2008 6/30/2012 Legislative/Executive	Statewide Statewide Building Repairs. PCD Proj # A083023	STB	_	1,500,000	1,411,910		88,090 Repairs continue.	Repairs continue.			6/30/2012		funding expended on a prioritized critical basis. \$83.6 K Encumbered.	G	G	G
124 2006 0/30/2012 Legislative/Executive	Statewide Building Repairs. PCD PT0] # A003023	318	<u> </u>	1,300,000	1,411,910		00,090 Repairs continue.	inepairs continue.			0/30/2012		19 sub-projects established. 15 projects complete. Statewide	J	G	G
125 2009 6/30/2013 Legislative/Executive	e Statewide Statewide Facility Repairs PCD Proj # A093090	STB	Y	2,000,000	1,977,914	162	22,086 Repairs continue.	Repairs continue.			6/30/2013		funding expended on a prioritized critical basis. \$21.4 K Encumbered.	G	G	G
2007 126 2011 6/30/2013 Legislative/Executive	YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689 - Bernalillo Reauth to 11-1108	STB	Y	1.650.000	1,246,294	_	Construction continues via 403,706 phased multiple projects.	Construction continues via phased multiple projects.			6/30/2013		Cottages Re-Roof & Gym Floor in construction. \$329.6.5 K Encumbered.	G	G	Y
2007	Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A073695						In House Maloof Re-Roof	In House Maloof Re-Roof Project in					Sub-project Maloof Building PCD In-House; Design Phase Re-		_	
2007	Multiple Co Reauth to 11-1171	STB Cig Tax Rev	v Y	1,000,000	562,612	2,986	437,388 Project in design Substantial completion fire	aesign			3/31/2013		Roofing & Repairs. \$239.6 K Encumbered. Sub-project Fire Suppression System in warranty. \$30.2 K	G	G	G
128 2011 6/30/2013 Legislative/Executive	e Bernalillo Sequoyah Dental Unit PCD Proj #A076051 - Reauth to 11-1212	Bonds	Y	1,000,000	904,642	33,867	95,358 sprinkler system.	In warranty			6/30/2013		Encumbered.	G	G	G
	Bernalillo YDDC Water Line Repairs. PCD Proj # A083007	STB	Y	1,000,000	56,593	-	943,407 Contract awarded	Contract execution Notice to Proceed			6/30/2012		Contract awarded. \$14.2 K Encumbered.	G	G	G
2007 130 2011 6/30/2013 Legislative/Executive	JP Taylor Juvenile Justice Center Equipment & Weight Rm. PCD e Dona Ana Proj #A073690 - Reauth to 11-1136	STB	Y	2,500,000	2,235,859	27,252	264,141 95% Construction completion	In warranty			6/30/2013		Contract construction 95% complete. \$257.0 K Encumbered.	G	G	G
2008	JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj	1														
131 2011 6/30/2012 Legislative/Executive	Dona Ana #A083009 - Reauth to 11-1145	STB Cig Tax Rev	Y	3,200,000	2,018,330	113,918	1,181,670 95% Construction completion				6/30/2012		Contract construction 95% complete. \$145.4 K Encumbered.	G	G	Y
2007 132 2011 6/30/2013 Legislative/Executive	Southern NM Rehabilitation Improvements PCD Proj #A076051 - Reauth to 11-1127	Cig Tax Rev Bonds	Y	2,000,000	1,467,061	140,390	532,939 In warranty	Construction completion, small purchases expected			12/31/2011		Construction complete. \$145.4 K Encumbered.	G	G	G
2007	Corrections Facilities Repairs. PCD Proj #A073702 - Reauth to 11-	1											68 sub-projects established. 62 projects complete. Statewide funding expended on a prioritized critical basis. \$33.5 K			
133 2011 6/30/2013 Legislative/Executive	e Statewide 1211	STB	Y	3,500,000	3,410,298	50,876	89,702 Construction continues	Construction continues			6/30/2013		Encumbered. 27 sub-projects established. 24 projects complete. Statewide	G	G	G
2008 134 2011 6/30/2012 Legislative/Executive	Statewide Correctional Facilities Repairs & Equipment. PCD Proj #A083020	STB	\ _Y	1.000.000	963.383	1.572	36,617 Construction continues	Construction continues			6/30/2012		funding expended on a prioritized critical basis. \$36.6 K Encumbered.	G	G	G
Legislative/EXECUTIVE	CALCHIES TO FIGURE ACCUMENTS TO FIGURE ACCUMENTS ACCUMEN	315		1,000,000	303,303	1,072	50,517 Sonstitution Continues	Construction continues			3/30/2012			J	3	3
405 0000 000000000000000000000000000000	Correctional Facilities Emergency Kitchen Renovate. PCD Proj	0.77		0.00-	05		SNMCF - Complete CD's and				0/05/55		4 sub-projects established. RCC kitchen is complete. CNMCF has been put on hold pending additional funding. SNMCF in			
	e Multiple Co. #A083014	STB	Y	2,000,000	950,786	3,159		Release Bid documents			6/30/2012		construction document phase. \$61.5 K Encumbered.	G	G	G
136 2009 6/30/2013 Legislative/Executive	Statewide Southern & Central Correctional Facilities PCD Proj # A093087	STB	Y	5,800,000	5,681,819	11,110	118,181 In warranty	In warranty			6/30/2013		In warranty. \$118.2 K Encumbered.	G	G	G
		1											Construction at 60%. \$2,132.3 K Encumbered. Progress update on El Paso Electric (EPE) utility installationall permits			
		1											and rights of way have been secured and EPE contractor is preparing route for trenching. EPE will take cost of project and			
2007	Las Cruces - State Police District Office. PCD Proj #A073692 -	1											apply the estimated 4 year revenue they will receive vs cost of project. There will be no costs involved to the State, estimated			
137 2011 6/30/2013 Legislative/Executive	Eas Cruces - State Police District Office, PCD Proj #A073692 - E Dona Ana Reauth to 11-1149	STB	Y	2,500,000	367,690	5,855	2,132,310 60% construction complete	Construction substantial completion	5/13/2011	6/7/2011	6/30/2013		revenue will cover cost of utility installation.	G	G	G
138 2008 6/30/2012 Legislative/Executive	Dona Ana Las Cruces - State Police District Office. PCD Proj #A083011	STB	Υ	3,300,000	2,220,391	963,752	1,079,609 60% construction complete	Construction substantial completion	5/13/2011	6/7/2011	6/30/2012		Construction at 60%. \$872.8 K Encumbered.	G	G	Y
2007 139 2011 6/30/2013 Legislative/Executive	Las Vegas - State Police District Office. PCD Proj #A073699 - e San Miguel Reauth to 11-1191	STB	Υ	2,500,000	930,677	15,340		Construction substantial completion		7/25/2008	6/30/2013		Substantial completion. \$1,566.7 K Encumbered.	G	G	G
	e San Miguel Las Vegas - State Police District Office. PCD Proj #A083015	STB	Y	3,000,000	2,190,529	885,396	809,471 60% construction complete	Construction substantial completion		7/25/2008	6/30/2012		Substantial completion. \$809.5 K Encumbered.	G	G	G
2008	Lordsburg Port of Entry . PCD Proj #A083013 - Reauth to 11-1194 -			.,,		200,000				1123/2300			In warranty. New contract with A/E required to complete			
141 2011 6/30/2013 Legislative/Executive	e Hidalgo Las Vegas State Police Office	STB	Y	7,500,000	6,702,490	-	797,510 Substantial completion.	In warranty			6/30/2013		project. \$797.5 K Encumbered.	G	G	G
		1											la warranti. New contract with A/F and			
142 2009 6/30/2013 Legislative/Executive	e Hidalgo Lordsburg Port of Entry PCD Proj # A093074	STB	Υ	1,500,000	424,607	134,618	1,075,393 Substantial completion.	In warranty			6/30/2013		In warranty. New contract with A/E required to complete project. \$43.6 K Encumbered.	G	G	Υ

B C D	E	G	Н	I I	J	К	L M	N	0	Р	Q	R	S	Т	U	V
G Project on schedule Y Behind schedule	No activity or bonds not sold Additional funds needed	В	Appropriati	ion expended or project co	omplete				Timeline	for completing project as	annlicable (Dates	Only)	1		Progress Rating	
E Somina contessio	A Frankista talah salah								T IIII OIII O	project de	арриошью (Бакоо	····,			7.709/0007/44///9	
Reversion 3 FY Date	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated		Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
2007 2009 143 2011 6/30/2013 Legislative/Executive	Los Lunas Substance Abuse Trimnt Cntr Constr. PCD Proj , A073886 (GF \$2M), A093000 (STB \$2,784,136) - Reauth to 11- e Valencia 1223	GF/STB	_	4,784,136	4,731,805		52,331 In warranty	Commissioning continues, small purchases expected			1/31/2011		Commissioning continues. \$1.0 K Encumbered.	e	e	e e
		STB		5,000,000	4,960,951	3,202	39,049 In warranty	Commissioning continues, small			1/31/2011			G G		
	e Valencia Los Lunas Substance Abuse Trtmnt Cntr . PCD Proj #A083025		Y					purchases expected Construction completion, small					Commissioning continues. \$30.8 K Encumbered.	G	G	G
	e Chaves NM Roswell Rehab Center Construct. PCD Proj #A083008	STB	Y	2,500,000	2,431,720	3,077	68,280 In warranty	purchases expected			1/31/2011		Construction complete. \$7.1 K Encumbered	G	G	G
146 2008 6/30/2012 Legislative/Executive	e Sierra Veterans' Alzheimer Unit. PCD Proj #A083019 e San Miguel Behavioral Health Institute at LV (Meadows) PCD Proj # A084940	STB GOB	Y	6,500,000	898,031 9,999,305	258,057 126,728	5,601,969 DD's 95% complete	CD's in process			6/30/2012 11/25/2011		DD's 95% complete. \$617.0 K Encumbered.	G	G	G
	Facility continued construction - New Meadows & Ponderosa PCD	STB	Y	.,,			695 Substantial completion.	In warranty					Substantial completion. \$0.7 K Encumbered.	-	-	-
148 2010 6/30/2014 Legislative/Executive	San Miguel Proj # 101275	SIB	Y	7,000,000	5,490,680	559,747	1,509,320 Substantial completion.	In warranty			11/26/2011		Substantial completion. \$937.6 K Encumbered. 20 sub-projects established. 10 projects complete. Statewide	G	G	G
149 2009 6/30/2013 Legislative/Executive	Department of Health Facility Patient Health & Safety PCD Proj # e Statewide A093071, A093079, A093080, A093085, A093088, A093093	STB	Υ	4,000,000	1,649,022	163,834	2,350,978 Continue sub-projects	Continue sub-projects			6/30/2013		funding expended on a prioritized critical basis. \$1,730.0 K Encumbered.	G	G	G
150 2009 6/30/2013 Legislative/Executive	e Statewide Demolition/Decommissioning Statewide PCD Proj # A093089	STB	Y	2,700,000	1,375,265	267,296	1,324,735 7 Buildings Demolished	Demolitions continue on 2 buildings.			6/30/2013		Statewide demolition 9 sub-projects established. 7 projects completed. \$519.6 K Encumbered.	G	G	G
151 2009 6/30/2013 Legislative/Executive	Health and Human Services Complex Land Purchase PCD Proj # Statewide A093082	STB	Υ	4,000,000	-	-	No activity - pending governo 4,000,000 approval.	Reauthorized in 2012 session to Manuel Lujan Bldg. Renovations.			6/30/2013		Funds were reauthorized in 2012 session for Manuel Lujan Bldg renovations.	R		
													63 sub-projects established. 51 projects complete. Statewide funding expended on a prioritized critical basis. \$11.6 K			
152 2009 6/30/2013 Legislative/Executive	e Statewide WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB	Y	1,300,000	1,245,639	5,857	54,361 Continue construction	Continue construction			6/30/2013		Encumbered.	G	G	G
153 2010 6/30/2014 Legislative/Executive	Dona Ana, e Valencia SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276	STB	Y	2,000,000	1,429,472	56,223	570,528 SNMCF - Phase II in warrant	SNMCF - Phase II in warranty			6/30/2014		All completed units are in warranty. \$282.5 K Encumbered.	G	G	х
	Property Control Division (PCD) - statewide facility repairs PCD Proj												21 sub-projects established. 9 projects complete. Statewide funding expended on a prioritized critical basis. \$735.7 K			
154 2010 6/30/2014 Legislative/Executive		STB	Y	3,480,000	1,908,688	127,375	1,571,312 Continue construction Waiting for land swap	Continue construction			7/20/2014		Encumbered. Waiting for land swap completion. Funds will be used on a	G	G	G
	e Dona Ana Santa Teresa port of entry PCD Proj # A101273	STB	Y	2,500,000	-	-	2,500,000 completion Waiting for land swap	Land swap completion, out to bid			7/20/2014		prioritized critical basis with other funding. Waiting for land swap completion. Funds will be used on a	G	R	
156 2009 6/30/2013 Richardson 2008	n Dona Ana Santa Teresa Port of Entry Phase 2. PCD Proj # A093758	GF/STB	Y	1,499,239	-	-	1,499,239 completion Waiting for land swap	Land swap completion, out to bid			7/21/2013		prioritized critical basis with other funding. Waiting for land swap completion. Funds will be used on a	G	R	
157 2010 6/30/2012 Richardson	Dona Ana Santa Teresa Safety Inspection Station PCD Proj # A083194	STB	Y	1,480,000	-	-	1,480,000 completion	Land swap completion, out to bid			7/22/2012		prioritized critical basis with other funding. 20 sub-projects established. 8 projects complete. Statewide	G	R	
158 2010 6/30/2014 Legislative/Executive	Dona Ana, Valencia Dept of Health facility patient health & safety PCD Proj # A101277	STB	Υ	2,400,000	1,058,710	64,641	1,341,290 Continue construction	Continue construction			7/20/2014		funding expended on a prioritized critical basis. \$110.9 K Encumbered.	G	G	G
159 2011 6/30/2016 Legislative/Executive	YDDC and John Paul Taylor Center (JPTC) improvements Proj #	STB	_	2.000.000		_	2,000,000 Identify priorities.	Schedule identified priorities at YDDC and Camp Sierra Blanca.					Priorities identified for YDDC security upgrades and Camp Sierra Blanca repairs.	v		
	Dormitory facilities for at-risk youth program in Roswell Proj #			=,555,555	_	-	Request to be reauthorized to									
160 2011 6/30/2016 Legislative/Executive	e Statewide A111284	STB	Y	2,000,000	-	-	2,000,000 City of Roswell. Issue ITBs for both SNMCF 8	Reauthorized to City of Roswell.					Request to be reauthorized to City of Roswell.	G		
161 2011 6/30/2016 Legislative/Executive	Statewide SNMCF, CNMCF, and WNMCF HVAC upgrades Proj # A111282	STB	Υ	10,000,000	-	-	CNMCF; Issue RFP for 10,000,000 WNMCF.	Awarding contract for SNMCF & CNMCF					Awarding contract for SNMCF & CNMCF.	G		
162 2011 6/30/2016 Legislative/Executive	e Statewide SNMCF & CNMCF kitchen remodel Proj # A111281	STB	Y	2,900,000	-	-	Issue RFP for design of 2,900,000 CNMCF kitchen.	Generating RFP for design of CNMCF	=				Generating RFP for design of CNMCF kitchen. \$34.2 K Encumbered.	G		
	e Statewide Statewide Correctional facility infrastructure Proj # A111289	STB	Y	2.000.000	-	-	2,000,000 Identify priorities.	Continue construction					3 sub-projects established. Statewide funding expended on a prioritized critical basis. \$207.6 K Encumbered.	G		
	e Statewide Roswell Correctional Facility Proj # A111279	STB	Y	1,200,000	-	-	1,200,000 Identify priorities.	Generating ITB for construction.					Generating ITB for construction.	G		
165 2011 6/30/2016 Legislative/Executive	Facility Patient Health & Safety at NMBHI in Las Vegas Proj #	STB	Y	3,000,000	-	-	Allocate to 5 sub-projects an 3,000,000 start work.	Design and Notice to Proceed					Design and Notice to Proceed. \$62.9 K Encumbered	G		
166 2011 6/30/2016 Legislative/Executive	NM Veterans' Home Alzheimer's skilled nursing unit in T or C Proj #	STB		5,000,000	_	_	5,000,000 Bonds sold December 2011.						RFP for construction March 25, 2012	G		
	Statewide Meadows Phase 2 Construction Proj # A111286	STB	Y	4,300,000			4,300,000 Bonds sold December 2011.	•					Design CD's in process	G		
2011 0,000,E010 209,010,110,E0000,110	Property Control Division (PCD) - statewide facility repairs Proj #	0.5		1,000,000			1,000,000 Bonas dala Bosombol 2011.	Establish schedule for completion of					Identified priorities totaling \$2 million. Due to minimal funding in 2012 session PCD will keep remaining \$2 million for			
168 2011 6/30/2016 Legislative/Executive		STB	Y	4,000,000	-	-	4,000,000 Identify priorities.	identified priorities.					statewide emergencies.	Y		
170 HIGHER EDUCATION DEPARTMENT													18 institutions are currently receiving funding. Draws continue			
													to be submitted from institutions - delay in processing requests for State Board of Finance draws due to capital outlay staff			
171 2008 6/30/2012 Legislative/Executive	e Statewide Academic Library Acquisitions Statewide (Proj ID 08-4932)	GOB	Υ	3,000,000	2,659,212	219,196	340,788 Draws still in process.	Continue to submit draws to the State Board of Finance.				6/30/2012	vacancies at HED. Expended amount reported from State Board of Finance data.	Y		
													Draws continue to be submitted from institutions - delay in processing requests for State Board of Finance draws due to			
172 2010 6/30/2014 Legislative/Executive	Statewide Academic Library Acquisitions Statewide (Proj ID 10-1229)	GOB	Y	2,000,000	94,648	54,153	1,905,352 Draws still in process.	Continue to submit draws to the State Board of Finance.				6/30/2014	capital outlay staff vacancies at HED. Expended amount reported from State Board of Finance data.	Y		
173 174 HUMAN SERVICES DEPARTMENT																+
							Bonds have not been certifier for sale. Appropriation						Analysis/Requirements Definition, Electronic Document Management sub-system & Interactive Voice Response			
							amount decreased by \$5.5 million reauthorized in 2012						approved. Conversion plan deliverable approved by HSD in advance for bond sale. Did not certify bonds for December			
175 2011 6/30/2016 Legislative/Executive 176 LUNA COMMUNITY COLLEGE	e Statewide Eligibility system replacement project (ISD2R) Proj ID 11-1298	STB	N	8,100,000	-	-	8,100,000 session.	forward.					Sale.	R		+
LONA COMMONITY COLLEGE													Project has all funding needed to complete Phase 1. Project			
4700000 00000000	Con Minute Local Multi-surviva Education Co. 1, 175 175 20 1000	GOB		4.500.005	4 000 045	170.01=	Project is approx. 97%	Project should be completed May	5/10/0000	540/5555	54.00:	014 105 : -	currently under construction. Project scheduled for construction completion May 2012. Expenditures include			
178 2008 6/30/2012 Legislative/Executive 179 180 MESALANDS COMMUNITY COLLEGE	e San Miguel LCC Multi-purpose Education Center (Proj ID 08-4946)	GOB	Y	4,500,000	4,362,012	172,817	137,988 complete.	2012	5/10/2009	5/10/2009	5/1/2012	6/1/2012	\$45,000 for AIPP.	G	G	G
- VOLLOL							Walkthrough of punch list	Approval of LEEDS Silver Certification. Landscaping and re-					Punch list items complete except for landscaping which is			
181 2008 6/30/2012 Legislative/Executive	MCC NA Wind Research & Training Cntr Construct (Proj ID 08- e Quay 4945)	GOB	Y	7.000.000	6,993,995	8,305	items and LEEDS Silver 6,005 Certification submitted.	seeding completed. AIPP project infrastructure completed.	7/1/2009	7/1/2009	10/1/2009	6/30/2013	Punch list items complete except for landscaping which is scheduled in April. LEEDS Silver status certification submitted. Expenditures include \$70,000 AIPP.	G	G	G
182	10.07	305	1 ' 1	.,000,000	5,555,555	0,000	o,oso ocianoatori subinitatu.		17172009	17172009	70/1/2009	5,50,2012	The state of the s			

B C D	E F	G	Н	I	J	К	L M	N	0	Р	Q	R	S	T	U	V
1 G Project on schedule 2 Y Behind schedule	No activity or bonds not sold Additional funds needed	В	Appropriat	ion expended or project co	omplete				Timeline	for completing project as	annlicable (Dates	Only)	1		Progress Rating	
Reversion	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated		Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
183 NEW MEXICO ENVIRONMENT DEPARTM	NT Control of the con							Award construction contract for reuse line project. Complete					7-16-10 CPB approved direct injection well plans/specs for bid. 8-25-10 drilling of injection well awarded to WDC Exploration in amount of \$949,125 (excluding tax). 4-10-11 construction is 100% complete for drilling of direct injection well. 8-3-11 construction contract for pilot project awarded to RMCI. 2-8-12 City hired Huitt Zollars Engineer for design of 9200 linear feet of reuse lines for Loma Colorado and Vista Hills subdivisions.			
184 2009 6/30/2013 Richard	Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB) Eastern Navajo Nation Water Pipeline [Proj ID: 07-3725 for \$7M	STB	Y	3,000,000	1,117,821	235,622	Hired Huitt Zollars to design 1,882,179 9200 linear feet of reuse lines. Phase 3 - advertised for bids, bids opened and Eng is currently reviewing the bid tabs to award. Phase 4	construction of direct injection pilot project. Award Phase 3 and begin construction. Obtain all close out	1/26/2010	6/15/2011	8/3/2011	6/30/2013	As of 3-2-12 construction of the direct injection pilot project was sextended due to issues w/PNM not getting power to the site. Phase 2 is in project closeout. Awaiting all the close out documents to be submitted. Phase 3 bid tabs are currently being reviewed. Expect to award contract by end of March 2012 and for construction to begin in May 2012. Engineer working on planning of Phase 5 and Phase 6. Phase 4 construction about 70% complete and should be completed by	G	G	Υ
2007 6/30/2013 185 2009 6/30/2011 Legislative/Exect	(STB), 07-3234 (GF) swap to 09-3802 (STB) for \$5M, and 09-3721 ive Multiple Co. for \$5,375,244 (STB)]	GF/STB	Y	17,375,244	9,599,999		construction is about 70% complete. Arsenic Project Phase I is 100% complete with final payment authorized; Engineering Contract approved through amendment	documents for Phase 2. Continue construction of Phase 4. Verification of full operation of Phase I system and in compliance with the	4/18/2008	5/1/2009	4/30/2013	6/30/2013	Summer 2012. No design and construction funds for Phase 5 or Phase 6 as of yet. New utility district (Camino Real Regional Utility Authority - CRRUA) that will include Sunland Park, Santa Teresa and Doña Ana County infrastructure complete by 02/01/2012, but full documentation has not been obtained by NMED CPB. Arsenic Project Phase I Construction at 100% complete with final arsenic level compliance in process of being verified. Arsenic plant Amendment #15 approved for remaining design work on Santa Teresa Arsenic Treatment Plant (Phase III). Remaining funds currently allotted to pay for engineering for nex Arsenic plant in Santa Teresa (construction funding not secured to date). There should be additional engineering	G	Y	Y
	on Dona Ana Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	Y	1,000,000	532,362	-	467,638 design. Continued construction on all	submitted for review at the end of this quarter. Continued construction on all 12	6/11/2008				invoices eligible for payment, but no pay requests have been submitted since last quarter. Contracts for all 12 projects have been executed. Projects are	G	G	Y-X
	ive Statewide River Ecosystem Restoration Initiative (Proj ID 09-3113) Water supply and distribution system at Santa Teresa (Proj ID 11- ive Statewide 1296)	STB STB	Y	1,500,000	707,188	111,350	792,812 12 projects. 1,250,000 Bonds sold December 2011.	projects. Negotiate and execute contract from the selected engineer.	6/26/2009 8/11/2011		5, 1, 2, 1, 2		in the construction phase. RFP has been completed and an award made. The engineering contract negotiations are ongoing and NMED CPB has completed an initial review and returned basic comments.	G Y	G	G
	ive Statewide Wastewater facility construction loan fund (Proj ID 11-1302)	STB	Y	1,444,400	-	-	1,444,400 EPA grant agreement signed.	Money will be used to match federal capitalization grant for Clean Water			3,33,34		Money will be used to match federal capitalization grant for Clean Water Revolving Loan Fund.	G		
191 NEW MEXICO HIGHLANDS UNIVERSITY 192 2008 6/30/2012 Legislative/Exect	ive San Miguel NMHU Infrastructure (Proj ID 08-4953)	GOB	Y	9,000,000	<u>8,524,911</u>	1,436,128	roof, access flooring, plumbing, and other infrastructure related costs	The university will spend the remaining funds to complete the electrical upgrade; to complete the installation of a Gamewell fire monitoring system for 11 of its buildings; as well as architectural and engineering bid preparation services and trolley stabilization work.		7/31/2009	12/20/2009	9/30/2012	Funding addressed campus parking and lighting, sidewalk improvements, electrical and mechanical upgrades; roof replacements, drainage problems; energy efficiencies; as well as HVAC and elevator maintenance, and code and safety upgrades. \$1M for the renovation of the natatorium is complete. Some funds were used on infrastructure related costs associated with the new SUB building. Bid documents are being prepared to stabilize the Trolley building during the last quarter. The university did not receive its entire request for the trolley renovation project in 2012 session. Expended Amount includes the 1% or (\$90,000) for AIPP.	G	G	G
193 NEW MEXICO INSTITUTE OF MINING & T 195 2008 6/30/2012 Legislative/Exect		GOB	Y	8,000,000	7,794,652	499,013	The information services department needs to run some cables so that the university can network the meters.	The project should be complete by next quarter.	1/13/2010	1/29/2010	1/29/2010	6/30/2012	99.9% complete. Project should be complete by next quarter.	G	G	G
197 NEW MEXICO JUNIOR COLLEGE 198 2010 6/30/2014 Legislative/Exect 199 200 NEW MEXICO MILITARY INSTITUTE	ive Lea Roof Improvements and Replacement (Proj ID 10-1287)	STB	Y	3,000,000	2,246,245	864,365		One of the 2 remaining roofs will be completed and work on the final roof will begin.	7/30/2010	7/1/2010	9/7/2010		Roof replacement is continuing with six roofs being completed on the campus of New Mexico Junior College. We have submitted six draws to date to the HED totaling \$2,246,245. Weather has caused delays in completion.	G	G	G
	ive Chaves NMMI Deficiency Improvements (Proj ID 09-3141)	STB	Y	2,200,000	2,107,352			Work on project will begin again mid April and should be completed prior to the end of the quarter.	4/16/2010	4/15/2010		4/30/2012	Renovation and renewal of outdated, unsafe utilities commodities located on campus. The scope of the project is nearing completion and NIMMI continues to draw on available funds for this project. Expected to be completed by April 2012.	G	G	G
202 203 NEW MEXICO SCHOOL FOR THE BLIND					,											
204 2009 6/30/2013 Legislative/Exec	ive Otero NMBVI Deficiency Improvements 09-3134	STB	Y	2,300,000	185,558	37,368	held on 02-16-12 for the WEC phase.	NMSBVI Update - Proceed with awarding contract and begin construction on or before April 16, 2012. Construction completion date slated for December 12, 2012.				6/30/2013	PSFA Update - 100% construction documents were reviewed by design team in April 2011. However, a request for additional PSCOC funding was submitted for review and approval with a \$1,748,301 estimate attached from the design professional for both design and construction. The design professional agreement and MOU were amended as per the approval of additional funding including design services funding for WEC. Construction is expected to begin 04-16-12 and end 12-19-12. The project delivery method will be RFP for construction. The WEC renovation or replacement will be considered an additional phase of this same project to be bid separately. Design of the WEC phase is expected to be completed in November 2012 with construction beginning February 2013 and ending January 2014. NMSBVI Update - Proposal submissions deadline was 3/6/12 and Evaluation/Selection team concluded evaluation process on 3/16/12. Overall final technical/price ranking order was determined with no interviews necessary. Design professional in the process of preparing contract document between Owner and Contractor.	G	Y	

The content of the	UV	Т	S	R	Q	Р	0	N	L M	К	J		Н	G	E F	B C D
Part	Progress Rating]	Only)	applicable (Dates	r completing project as a	Timeline fo				omplete	tion expended or project of	Appropriat	В	R No activity or bonds not sold X Additional funds needed	1 G Project on schedule 2 Y Behind schedule
The content of the	Constructi			Funds	Construction,	Plan, Design, Land	Grant Agreement	Milestone goal for next quarter								Reversion
## A PART OF THE P			the HVAC, plumbing and electrical systems. The roofing is complete. Finish work is currently underway including painting,	10/04/0040	0/00/0040	0/00/0044		project and commence other work	milestone. Renovation has progressed to interior and		005.004	2 222 222	,	OTD		2008
Printed Comments of the Comment of t	G G	-	All structural work is complete as is the rough-in installation of the HVAC, plumbing and electrical systems. The roofing is complete. Finish work is currently underway including painting,						We exceeded last quarter's milestone. Renovation has progressed to interior and	-	333,337	=,555,555	·			
Part	G G	f	PSFA Update - 1) Dillon Hall construction work is ongoing. 2) Dining Hall DCU work is completed. Contractor submitted the close-out package which was reviewed and accepted by the architect. The Final Completion walk through was held on February 29, 2012. There are still some punch list items remaining. The final change order is pending. 3) The roof repair project is completed. 4) The additional PSCOC funding was allocated to this project for Larson Gym Sewer Line pushing the completion date farther. NMSD is in the process of selecting the design professional for this additional work. The interviews with shortlisted architectural firms (Studio Southwest Dekker/Peris/Kabatini,Van Gilbert APC) is scheduled for March 12 & 13, 2012. NMSD Update - 1) Dillon Hall construction nears completion. 2) The Dining Hall DCU work nears completion. 3) Health Center, Carlwright Hall and ERC roofing work is complete. 4) Larson Gym sewer line replacement design work is complete on Construction costs					NMSD Update - 100% complete the installation of the Dillon HVAC system and all other components of the project. 100% close out Dining Hall Project. Commence construction of	PSFA Update - 1) Dillon Hall construction work is ongoing. Change order#10 is pending. 2) Dining Hall DCU work is completed. 3) The roof repair project completed. 4) Larson Gym Sewer Line process of selecting the process of selecting the design professional for this additional work. NMSD Update - Progress on the installation of the Dillon HVAC system to keep pace with the overall construction project. Roof work on Health Center, ERDC and Cartwright was completed. Advanced on design of Larson Gym sewer							
Page	G G	G	proposal has been requested.	6/30/2013	6/30/2011	4/30/2011		the Larson Gym sewer work.	107,422 line.	1,493,674	2,392,578	2,500,000	Y	STB	ve Santa Fe NMSD Deficiencies Improvements (Proj ID 09-3135)	210
No.	G G		labor is utilized to complete tasks to ensure that the remaining funding will last as long as possible. The NM State Fair has now been passed over for Capital funding during 2 regular		6/30/2012	6/30/2011		damaged during cold months, reseed all grass areas with seed procured during last quarter, fertilize and treat		6,194	1,961,640	2,000,000	Y	47) STB	re Bernalillo State Fair Facilities & Grounds Improvement (Project ID 08-3147)	
State Part	G G		labor is utilized to complete tasks to ensure that the remaining funding will last as long as possible. The NM State Fair has now been passed over for Capital funding during 2 regular	6/30/2013	6/30/2013	6/30/2011		distribution system in the Public Safety Building that is utilized by State Police during the State Fair. Current electrical system is unable to support State Police electrical consumption during the State Fair which leads to communication loss from their Central	PNM Transformer and the entire electrical distribution system for 12 horse stalls after discovering the current was bleeding into the soil. Deteriorating direct burial electrical wire was replaced with a conduit system. The electrical system is now devoid of safety hazards and is code	19,194	4,906,639	5,000,000	Y	STB	re Bernalillo State Fair Facility Upgrades (Project ID 09-3114)	213 2009 6/30/2013 Legislative/Executive
Review Control Contr	G G	G	completed. Remaining funds will be utilized to deal with		6/30/2013	6/30/2011		throughout grounds and needed deferred maintenance. This includes roof repairs where water is infiltrating	Funds were not utilized during	-	2,608,829	2,625,000	Y	294) STB	in Bernalillo State Fair Improvements (Orig ID 09-3010 reauthed to ID 10-1294)	2009 214 2010 6/30/2014 Richardson
1,000 1,00								·								215 216 NEW MEXICO STATE UNIVERSITY
1 2000 6-300-2012 Legislative Elecutive Driva Ann MASU USDA Aproximus Center - Pins D 104-498 GOB Y 1,000.000 1,406-894 693.944 985.016 Center ustine 50% complete. 6-300-2012 Legislative Elecutive Driva Ann MASU USDA Aproximus Center - Pins D 104-4989 GOB Y 2,400.000 1,406-894 693.944 985.016 Center ustine 50% complete. 6-300-2012 Legislative Elecutive Driva Ann MASU USDA Aproximus Center - Pins D 104-4989 GOB Y 2,400.000 1,406-894 693.944 985.016 Center ustine 50% complete. 6-300-2012 Center ustine 50% complet	G Y	G	Pending Fire Marshall review.	6/30/2012	3/31/2010	10/31/2008	n/a	Project 100% complete	16.763 Pending Fire Marshall review.	50.639	2.683.237	2.700.000	Y	STB	ve Dona Ana NMSU Aggie Memorial Stadium - Proi ID 08-3323	217 2008 6/30/2012 Legislative
12 2008 60 2012 Legislative-Executive Dona Ana NMSU USDA Agricultural Center - Proj ID 08-4659 GOB Y 2,40 0,000 1,406 584 65.3 544		6					.,,4									
Remaining funds were used for another infrastructure project (Por Tech roof), which a 50% complete. Complete Complet		G	·			0,112010				,	, ,	10,000,000				
228 2008 6/30/2012 Legislative/Executive Dea A 831/2010 12/31/2011 6/30/2012 Gegle to estrict, remaining infrastructure items. GOB Y 1,000,000 852,130 52,166 147,870 \$50% complete. Project will be 60% complete. Dona Ana MISU Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 6,000,000 2,655,270 Project complete. NA 831/2010 12/31/2011 6/30/2012 Legislative/Executive Miscrome and laboratory gazer at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 1,000,000 6,000,000 2,655,270 Project complete. NA 831/2010 12/31/2011 6/30/2012 Center at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 1,000,000 6,000,000 2,655,270 Project complete. NA 831/2010 12/31/2011 6/30/2012 Center at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 1,000,000 6,000,000 2,655,270 Project complete. NA 831/2010 12/31/2011 6/30/2012 Center at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 1,000,000 6,000,000 2,655,270 Project complete. NA 831/2010 6/30/2012 Design nearly complete on all Infrastructure items. Sign of the Phase Section of Cocupancy is in Substantial completion. Done Done August, 2011 3/31/2012 Mand. Gold of the Phase Section of Cocupancy is in Substantial completion. Done Done August, 2011 3/31/2012 Mand. Gold of the Phase Section of Cocupancy is in Substantial completion. Done Done August, 2011 3/31/2012 Mand. Gold of Cocupancy is in Substantial completion. Done Done August, 2011 3/31/2012 Mand. Gold of Cocupancy is in Substantial completion. Done Done August, 2011 3/31/2012 Mand. Gold of Cocupancy is in Substantial Completion. Done Done August,	G Y	G		6/30/2012	9/30/2011	6/30/2010		Construction will be 95% complete.	Remaining funds were used for another infrastructure project (Pro Tech roof), which	663,944	1,406,984	2,400,000	Y			219 2008 6/30/2012 Legislative/Executive
22 208 6 6302012 Legislative-Executive Dona Ana NMSU Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 6,000,000 2,655.270 - Project complete. N/A 8,312010 12,312011 6,302012 Center at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 6,000,000 2,655.270 - Project complete. N/A 8,312010 12,312011 6,302012 Center at the Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960 GOB Y 1,000,000 6,000,000 2,655.270 - Project complete. N/A 8,312010 12,312011 6,302012 Design nearly complete on all All infrastructure items will be 100% complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly complete. N/A 8,312010 6,302012 Design nearly complete on all remaining infrastructure items. Complete. N/A 8,312010 6,302012 Design nearly	G G	G	Completed project to construct, furnish, and equip the	6/30/2012	6/30/2011	2/28/2010		Project will be 60% complete.	147,870 is 50% complete.	52,166	852,130	1,000,000	Y			220 2008 6/30/2012 Legislative/Executive
222 2008 6/30/2012 Legislative/Executive McKinley 4964 GOB Y 1,000,000 676,854 323,146 (remaining infrastructure items. complete. 10/1/2009 8/31/2010 6/30/2012 Design nearly complete on all remaining infrastructure items. G	В В	В	classrooms and laboratory space at the Dona Ana East Mesa	6/30/2012	12/31/2011	8/31/2010		N/A	- Project complete.	2,655,270	6,000,000	6,000,000	Y	30 GOB	ve Dona Ana NMSU Dona Ana East Mesa Center - Phase VI - Proj ID 08-4960	221 2008 6/30/2012 Legislative/Executive
223 2009 6/30/2013 Legislative/Executive Dona Ana NMSU Arts Complex - Proj ID 09-3143 STB Y 5,500,000 55,000 - 5,445,000 Construction is 50% complete. 27	G Y	G	Design nearly complete on all remaining infrastructure items	6/30/2012	8/31/2010	10/1/2009		All infrastructure items will be 100% complete.	Design nearly complete on all 323.146 remaining infrastructure items	_	676.854	1,000.000	Y)8- GOB		222 2008 6/30/2012 Legislative/Executive
224 NORTHERN NEW MEXICO STATE SCHOOL 225 NORTHERN NEW MEXICO STATE SCHOOL Project is 70% complete. Roof is in place, glass and windows being installed. Roof is in place, glass and windows being installed. Project is 70% complete. Anticipate substantial completion 226 2008 6/30/2012 Legislative/Executive Rio Arriba Ben Luian Learning Resource Ctr. Addition: 08-4965 GOB Y 5,000,000 2,242,212 295,977 2,757,788 are being poured. Project is 99.99% complete. Certificate of Occupancy is in 155,969 hand. 227 2008 6/30/2012 Legislative/Executive Rio Arriba Solar Engineering Research Park & Academy: 08-4966 GOB Y 1,000,000 844,031 7,394 155,969 hand. Substantial completion. Done Done August, 2011 3/31/2012 hand. G	G Y	G								-		,,.	Y			
Roof is in place, glass and windows being place, glass and windows being lost unb and gutters 226 2008 6/30/2012 Legislative/Executive Rio Arriba Ben Luian Learning Resource Ctr. Addition: 08-4965 GOB Y 5,000,000 2,242,212 295,977 2,788 are being poured. Project is 99,990 complete. Anticipate substantial completion. Project is 99,990 complete. Certificate of Occupancy is in Substantial completion. Project is 99,990 complete. Certificate of Occupancy is in Substantial completion. Project is 99,990 complete. Certificate of Occupancy is in Substantial completion. Substantial completion. Done Done August, 2011 3/31/2012 hand.						,,,,			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		1	.,,				224
228	G Y	G	next quarter. Project is 99.99% complete. Certificate of Occupancy is in						Roof is in place, glass and windows being installed. Parking lot curb and gutters 2,757,788 are being poured. Project is 99.99% complete. Certificate of Occupancy is in			3,030,030	Y			
1220/DEFICE OF MILITARY PACE DI ANNINC AND CURPORT	G		naiu.	3/31/2012	August, 2011	Done	Done	Substantial completion.	133,969 nand.	7,394	844,031	1,000,000	Ť	GOR		228
229 OFFICE OF MILITARY BASE PLANNING AND SUPPORT The Expansion of Melrose Air Force Range project is nearing completion; one outstanding tenant issue should be resolved in improvement issues; begin the next 30 days. The NMSLO is moving expeditiously to essential discussions with Curry, Cannon Air Force Base Land/Water Rights (06-0227 - Reauth to 10-12/31/2012 grant to Curry county. 230 2010 6/30/2014 Richardson Roosevelt 1299) The Expansion of Melrose Air Force Range project is nearing completion; one outstanding tenant issue should be resolved in improvement issues, begin the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The NMSLO is moving expeditiously to grant in the next 30 days. The	Y		completion; one outstanding tenant issue should be resolved in the next 30 days. The NMSLO is moving expeditiously to resolve the remaining tenant improvement issue. At that point, the State will have visibility on funds remaining to support a	12/31/2012				improvement issues; begin discussions with Curry county on a grant once tenant improvement issues	Lease signed: NM State Land Office, State of New Mexico,	3,055,958	3,282,722	5,000,000	Y	(o 10-	Curry, Cannon Air Force Base Land/Water Rights (06-0227 - Reauth to 10-	2006

В	C D	E F	G	Н	1	J	K	L M	N	0	Р	Q	R	S	T	U	V
2	Project on schedule Project on schedule Behind schedule	No activity or bonds not sold X Additional funds needed	Б	Appropriati	ion expended or project cor	mpiete			T	Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	T
3 FY Da	ersion late STATE ENGINEER/INTERSTATE	County Project Description STREAM COMMISSION	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
								Substantial completion on	Complete the replacement of the 3 wells and perform an analysis of geochemical effects of pumped water					ISC is using nearly all remaining funds toward replacing three failed artesian production wells at its Lake Arthur augmentatio well field an essential component of the Pecos Settlement. The replacement wells were completed in early July, 2011, and final tasks of testing the final well and equipping all new wells will be completed this spring. The remaining money not used in well replacement activities will be used to analyze geochemical effects of pumped water on infrastructure at	n		
		Statewide Pecos River Settlement-Land & Water	STB	Y	1,800,000	1,585,410	21,897	214,590 construction of 3 wells. Redesign complete and OSE negotiating with construction contractor on cost schedule. Construction contractor working on roller compacted	on infrastructure at Seven Rivers. Complete negotiations and prepare contract change orders. Issue Notice	1/7/2011		6/30/2011		Seven Rivers, and on improvements to that infrastructure. Final Design Complete. Federal Permits received 2010. Contractor selected. Road improvements completed. Other preconstruction activities underway. Pre-construction activities in 2011 and construction in May 2012. Construction must be	S	G	Y
2007 6/3	30/2011	Taos Cabresto Dam Repair Statewide Acequia Water Storage	STB GF/STB	Y	3,200,000	245,960	245,822	2,954,040 concrete mix design. Funds being reserved for Cabresto. See above 1,354,069 comments on Cabresto status	to Proceed for full construction. Funds being reserved for Cabresto. See above comments on Cabresto status.	9/15/2007				completed before winter weather shutdown in 2012. All of the funds will be needed to complete Cabresto Dam. Will move forward with final design for San Mateo Dam if adequate funds are left over after completing construction of Cabresto Dam.	G	G	Υ Υ
2007 236 2009 6/3	30/2013 Legislative/Executive	Statewide Indian Water Rights Stlmnt-Navajo/Taos/Aamodt	STB	Y	10,000,000	8,600,000	8,600,000	The Navajo cost share agreement was executed with the BOR and transfer of the bond revenue was initiated 1,400,000 based on the agreement.	Determine allocation of the \$1.4 million to acequias involved in the Taos Settlement.	7/30/2011			12/30/2012	The ISC is also working with OSE to determine how the 1.4 million will be distributed to the acequias involved in the Taos Settlement. Project was completed to plan, design and construct the	G	R	
	30/2011 30/2013 Legislative/Executive	Multiple Co. Salt Basin Water Project (STB Proj ID 09-3803)	GF/STB	Y	1,000,000	1,000,000	-	- No activity - project complete. Executed amended	Appropriation to be closed and funding reverted. Receive and pay invoice for \$1.25 M	Complete	N/A	N/A	12/30/2011	development of salt basin water resources in southern NM. Balance to be reverted and project closed.	В	В	В
238 2008 6/3	30/2012 Legislative	Multiple Co. Navajo Water Pipeline	STB	Y	1,250,000	-	<u>-</u>	Cabresto. See above	worth of expenditures made from Navajo Nation. Majority of funds reserved for Cabresto. See above comments on	1/30/2012	Complete		6/30/2012	ISC is waiting for Navajo Nation to invoice the full amount. Hatch Dam: Feds correcting the design; however construction	G	G	Y
239 2010 6/3	30/2014 Legislative/Executive	Multiple Co. Dam emergency repair	STB	Y	1,000,000	-	-	comments on Cabresto status	Cabresto status. OSE will contact Owners of Bluewater Dam for a	9/15/2007	6/30/2010	12/30/2012	6/30/2013	funds will be used for Cabresto Dam. Cabresto Dam: See Cabresto status report. Bluewater: Owner responsible for preparing new Scope of Work to complete the project. The Commission just approved an allocation of \$5 million to	G	Y	Y
241	30/2016 Legislative/Executive	Statewide Indian Water Rights Settlement (Proj ID 11-1303)	STB	Y	15,000,000	-	-	15,000,000 Bonds were sold.	Navajo pipeline and initiate discussions to prepare agreements for the Taos settlement.					the Navajo Nation, Aamodt and Abeyta Settlements. Once IS receives budget approval they will work on the distribution of the first \$5 million to BOR for the Navajo pipeline.			
		Statewide Pre-Kindergarten Classrooms (Proj ID 08-3064)	STB	Y	3,000,000	2,574,077	110,708	\$80,708 in reimbursements paid to Turquoise Trail. Approved Turquoise Trail's final RIR of \$242,122 on March 1, 2012. APS reverted their \$133,826 allocation. Central's project came in \$42,055.87 under budget and 425,923 reverted this amount.	Close the pre-k project at Red River Valley. Red River Valley has a \$7,919.42 balance that they plan on expending this spring.	8/30/2008) N/A	N/A	6/30/2012	\$3 million was allocated to 7 districts to construct 9 classrooms. \$30,000 for AIPP. Pre-K projects have been completed at the Bernaillio, Central, Gadsden, West Las Vegas School Districts and Turquoise Trail Charter School. Central's project came in under budget and reverted their \$42,055.87 balance. APS reverted their \$133,826 allocation due to language misunderstanding - APS thought they could purchase portables and language did not allow. Red River Valley Charter is preparing to submit for their remaining \$7,919.42.	G	G	G
244 2008 6/3	30/2012 Legislative/Executive	Statewide Public School Library Acquisitions (Proj ID 08-4931)	GOB	Y	3,000,000	2,437,065	66,292	\$66,292 in reimbursements paid to districts/charters. Expiring project notice was sent to school districts and charter schools with an outstanding balance as a reminder that the project will 562,935 expire June 30, 2012.	To continue receiving reimbursement requests.	N/A	N/A	N/A	6/30/2012	Allocations were made to every school district, charter school and juvenile justice centers on a per membership basis. Fun are distributed on a reimbursement basis as districts submit draw requests. Funds have a reversion date of June 30, 2012	ds		
245 2009 6/3	30/2013 Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 09-3107))	STB	Y	2,000,000	1,011,253	-	Bernalillo submitted a request for reimbursement for \$4,779 and Grants-Cibola submitted two reimbursement requests totaling \$413,413. The reimbursement requests are 988,747 being processed by PED.	Expecting to receive final RfRs from two remaining pre-k projects in Grants Cibola to complete projects.	11/1/2009	N/A	N/A	6/30/2013	Allocated to 4 districts for six projects. Projects are either completed or in process. Gadsden, Bernailllo and one of the three projects awarded to Grants are completed. The other two projects in Grants are nearing completion. The final project in Eunice is expected to be completed on July 25, 201		G	G
246 2010 6/3	30/2014 Legislative/Executive	Statewide Public School Library Acquisitions (Proj ID 10-1230)	GOB	Y	2,000,000	118,280	100,373	\$100,373 in reimbursements paid to districts/charters. All the GOB library budgets for FY12 were approved thus school districts can begin 1,881,720 making expenditures.	To continue approving reimbursement requests after verifying that the district/charter has exhausted its 2008 GOB Public School Library allocation.		N/A	N/A	6/30/2014	Allocations were made to every school district, charter school on a per membership basis (list of allocations submitted). Funds are distributed on a reimbursement basis as districts submit draw requests. District will have budget authority to begin making expenditures after July 1, 2011. Funds have a reversion date of June 30, 2014			
247 2010 6/3	30/2014 Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 10-1231)	GOB	Y	2,000,000	569,320	250,733	\$250,733 in reimbursements paid to Cobre, Rio Rancho 1,430,680 and APS.	To continue approving project plans through PSFA for those districts ready to begin the project and continue processing RfRs for those districts submitting reimbursement requests.	N/A	N/A	N/A	6/30/2014	\$2 million was allocated to 3 school districts to fund 5 pre-k projects. Four projects have received PED and PSFA approval. Awards have been made and school districts are in the process of seeking approval from the PED and PSFA. PED in the process of implementing new plan to distribute the	G	Y	
249		Statewide Public School Instructional Material (Proj ID 10-1232)	GOB	Y	2,000,000	-	-	PED allocated \$209,775 last 2,000,000 quarter.	Develop and send out applications to school districts to apply for funding.	N/A	N/A	N/A	6/30/2014	PED in the process of implementing new plan to distribute the funds. Reimbursements will begin to be processed before the end of the next quarter.		Υ	
250 SAN JUAN C		San Juan SJC Health Sciences Center (Proj ID 08-4934)	GOB	Y	5,000,000	5,000,000	66,518	Continued construction of project.	Completion of project. Pay Final expenditures and revert any balance.		12/31/2010	6/30/2012	6/30/2012	Completion of project to construct, equip, and furnish the health sciences center. \$50,000 For AIPP included in Amoun Expended. Will pay final expenditures and revert any remaining balance.	t B	В	В

В	С	D	E	F	G	Н		J	K	L	M	N	0	Р	Q	R	S	Т	U	V
1	G Project on	n schedule	R	No activity or bonds not sold	В	Appropriation	on expended or project of	complete									7			
2	Y Behind sc	chedule	Х	Additional funds needed					, ,		1	•	Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3 FY 253 SPACE	Reversion Date PORT AUTHORITY		County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
<u>254</u> 2006	6/30/2012	Richardson	Dona Ana, Sierra	Spaceport Authority (Allotments authorized in 2006, 2007 & 2008) Proj ID 06-2260	STB	Y	100,000,000	80,108,495	2,493,828	19,891,50	Construction in progress: Spaceport Operations Center construction is at 95% complete. The site enabling project is at 99% complete and the THF Apron is at 99% complete. Communications conplete. Communications contract is 25% complete.	Communications project to continue and be at 50% complete.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	Expenditures include \$200,000 for AIPP. Construction is in progress. Site Enabling is at 99% and Airfield at 100%, Water at 99%, Wastewater at 99%, Fuel Storage at 99%, Site Electrical at 99%, Internal Roads at 98%, Terninal Hangar Facility 98%, Terminal Hangar Apron at 99%, Fencing & Gates at 96%, Communications/Systems Integration at 25%.	G	G	Y
255 2008 256		slative/Executive	Dona Ana, Sierra	Spaceport Authority (Proj ID 08-4780)	STB	Y	7,500,000	2,530,314	_	4,969,686	The Internal Roads contract was transferred to this fund and construction is now at 98% complete.	Internal roads will continue and be at 99% complete.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	Phase 1 internal roads are 99% complete. BLM has rendered decision of Environmental Assessment for southern road. Contract for Environmental survey work is in source selection.	G	G	Y
257 UNIVE 258 2008	6/30/2012 Legis	slative/Executive	Taos	UNM Taos Classroom Completion Project - Phase IV (Proj ID 08- 4972)	GOB	Y	3,300,000	3,139,406	14,374	160,59	No milestones achieved. Some funds have been spent for analysis to determine best solution to HVAC issues. Project Approval.	Resolution of HVAC warranty items.	11/1/2008	3/1/2009	12/1/2009	8/31/2012	Expenditures include \$33,000 for AIPP. Still in warranty/closeout phase. Litigation decision expected by end of March. Will have remaining funds encumbered by end of June 2012. Expenditures include \$60,000 for AIPP. Project proceeding.	G	G	Y
259 2008	6/30/2012 Legis	slative/Executive	Bernalillo	UNM College of Education Renewal - Phase II (Proj ID 08-4968)	GOB	Y	6,000,000	369,177	50,914	5,630,823	Construction contract 3 awarded.	Construction progress.		3/20/2012	4/13/2013	5/1/2013	Preconstruction work has begun. Funds fully encumbered by 6/30/12. Expenditures include \$20,000 for AIPP. Remaining	G	Y	
260 2009 2009 261 2010	6/30/2013 Legis	slative/Executive Richardson		UNM Nano-Bio Technology Build-out (Proj ID 09-3144) UNM Baseball Stadium (Proj ID 09-3010 reauth to 10-1297)	STB STB	Y	2,000,000	1,863,852 352,554			3 Lab occupied. 6 Construction began.	Purchase of equipment. Construction progress.	6/22/2009 3/15/2010	6/10/2010 8/29/2011	7/15/2011 7/16/2012		expenditures for equipment and any warranty items that arise. Expenditures include \$20,000 for AIPP. In Design Phase.	G G	G Y	Y
264 2008	6/30/2012 Legis		Grant	WNMU Infrastructure (Proj ID 08-4974)	GOB	Y	6,000,000	4,584,324	707,750	1,415,676	90% of interior painting and	receive all furnishings; achieve 100% completion.	12/30/2011	6/30/2011	6/30/2012	6/30/2012	Projects include the following: Light Hall - Phase I: \$202K COMPLETE; Castorena Hall Renovation for \$2.538M IN PROCESS; Juan Chacon Bldg (JCB) Renovation for \$2M IN PROCESS; Chino Building supplement \$95K COMPLETE. Additional Chino Building supplement \$398.2K IN PROCESS; Telecommunication Systems Upgrade \$715K APPROVED. Project is being supplemented by \$400,000 from severance ta funding and \$95,000 from GO bond funding allocated from	G	G	G
265 2008 266	6/30/2012 Legis	slative/Executive	Grant	WNMU Chino Computing Center Renovation (Proj ID 08-4973)	GOB	Y	2,000,000	980,718	394,014	1,019,282	started new construction in building, installed new roof, and 25% of new windows were	installation; complete ADA ramp; obtain temporary certificate of	3/31/2011	9/30/2010	6/30/2012	6/30/2012	above project. These supplemental funds have been fully exhausted. Additional supplemental funding of \$398,200 have been approved and is an additional allocation of the GO bond funding above.	G	G	G
267				TOTAL			676,862,633	411,648,931	42,944,002	265,213,702										
268 269 270 271 272 273 274 275 276						Y R Total Activ	Project on schedule Behind schedule or little No activity or bonds not re Projects > \$1 million art information: Appropriation expended Additional funds needed	sold or project complete		97 62 12 171 6										