В	С	D	E	F	G	Н	I	J	К	L	M	N	0	Р	Q	R	S	Т	U	V
2		Project on schedule  Behind schedule		No activity or bonds not sold  Additional funds needed	В	Appropriat	tion expended or project	complete					Timeline fo	or completing project as	applicable (Dates	Only)	1		Progress Rating	ı
														, , , , , , , , , , , , , , , , , , ,	.,,					
3 <b>FY</b>		Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
4 ADMIN	6/30/2012 6/30/2013	FICE OF THE COURTS  Legislative/Executive		AOC, Magistrate, and District Courts Statewide (Proj ID 09-3015 \$200K reverts 2013 & 09-3016 \$800K reverts 2012)	STB	· ·	1,000,000	1.000.000	32.612		All Project Completed \$234 will be reverted.	Project Complete	N/A	N/A	N/A	6/30/2012	Projects have been completed on schedule in the following Magistrate Courts: Los Alamos, Santa Fe, Deming, T or C, Ft. Sumner, Tucumcari, Artesia, Roy, Bernalillo, Clovis, Taos, and Roswell. These projects total \$342,945. The project in Moriarty was complete this past quarter - \$457,053 has been expended on this project. The Assistive Listening Project is 100% complete - \$199,767 has been expended on this project. The remaining balance of \$234 has been reverted as of		В	В
5 2009		•		Security enhancements, furniture, equipment, and other							Completed Project at the 2nd	Encumber the remaining funds for the	(87)				Security Projects at the Administrative Office of the Courts and the 4th District Court have been completed on schedule totaling \$488,281. The security project for the Supreme Court is 35% complete, to date \$14,095 has been expended - the remaining \$27,905 will be encumbered in the 4th quarter of 2012. The 2nd District Court Evidence Safe Project is 100% complete \$22,000 expended. The Security Enhancement Project for the 9th District Court is 100% completed totaling \$70,382. The Security System Project for the 11th District Court is 100% completed totaling \$214,900. The Furniture and Equipment Project for the 8th District Court is 100% complete, to date		В	
6 2010 7 2011	6/30/2014 6/30/2016			Infrastructure (Proj ID 10-1267)  Security and Safety Enhancements (Proj ID 11-1230)	STB STB	Y	1,000,000	968,558 126,169	11,859 90,772		Expended funds for projects in 2nd, 9th and 11th District Courts and for the Administrative Office of the	Supreme Court.  Begin encumbering for Security & Safety Enhancements for the Administrative Office of the Courts at the Magistrate Courts Statewide \$228,134 has been encumbered to date.	N/A 4/30/2012	N/A 12/31/2012	N/A 5/31/2013		8158,900 has been expended.  Bonds sold December 2011. CAPBUD has been completed. Project Planning will begin for 2nd, 9th and 11th District Courts. Project Planning will also begin for the Administrative Office of the Courts at Magistrate Courts Statewide. 11th District has expended \$39,804, the 2nd District has expended \$49,250, the 9th District has expended \$36,873, the Administrative Office of the Courts Magistrate Court Division has expended \$243 and encumbered \$28,134.	G G	G G	G
9 AGING	AND LONG T	ERM SERVICES DEPAR	MENT																	
2009 10 2010		Legislative/Executive	Statewide	Senior Center Vehicles Statewide (Proj 09-3754 \$400K swapped from 08-3366 - Reverts 2013 and 10-1104 \$533,39 swapped from 08-3342 - Reverts 2014)	GF/STB	Y	3,000,000	3,000,000	533,130		City of Albuquerque received the hot meal vehicle delivery trucks.	All projects for this statewide appropriation have been purchased/equipped and closed. Will revert \$208.	8/8/2008	9/1/2009	10/30/2010	7/31/2012	To purchase vehicles for Navajo Nation and to purchase and equip hot meal vehicles for Albuquerque citywide. The Navajo Nation purchased 8 vehicles and the city of Albuquerque hot meal vehicle delivery trucks have been received and city has been reimbursed. Reverted \$208.	В	В	В
11 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Renovation & Code Compliance	GOB	Y	1,089,228	1,089,228	250,736		32 projects completed and closed for code deficiencies.	All project are complete and closed. Will revert \$103,520 balance.	7/15/2009	12/15/2009	11/30/2010	7/31/2012	Completed all 32 projects which addressed code deficiencies to include replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, replacement of damaged floors, and ADA compliance doors were installedor replaced. Reverted \$103,520. (List of projects available on LFC website)	В	В	В
											35 projects have been closed	All project are complete and closed.					Completed all 35 projects for renovations which included replacement of existing HVAC systems, renovations to parking lots, minor improvements to commercial kitchens, installation of security systems, storage units, and exterior renovations to existing facilities. Reverted \$137,966. (List of projects			
12 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Alteration Renovation - Other	GOB	Y	1,468,760	1,468,760	264,041		and complete for renovations.  32 projects plus 66 statewide	Will reverting \$137,966 balance.	7/15/2009	12/15/2009	3/1/2010	7/31/2012	2 available on LFC website)  Closed 32 original projects and closed 66 projects from	В	В	В
13 2008	6/30/2012	Legislative/Executive	Statewide	Senior Center Other Equipment	GOB	Y	1,839,402	1.839.402	162,395		equipment purchases and installation have been	All project are complete and closed. Will revert \$94,502 balance.	7/15/2009	12/15/2009	12/10/2010	7/31/2013	statewide appropriation for senior centers to purchase and install equipment. Reverted \$94,502. (List of projects available on LFC website)	В	В	B
2008	6/30/2012 6/30/2014	•		Senior Center Major Renovations/Construction	GOB	Y	9,464,554	8,708,914	2,153,004	755,640	14 projects have been completed and closed. 2 projects are underway with final stages of 3rd party agreements.	Encourage final 2 grantees to complete construction projects timely and submit draw request timely. Encourage Wagon Mound with planning and designing of project.	7/15/2009	12/15/2009			17 projects total - 14 projects completed, 2 projects are underway with final stages of 3rd party agreements for construction of new facilities/major renovations, and Mora/Wagon Mound Sr Ctr (\$594,000) was reauthed in 2012 (12-1612) to extend time to 2014 due to shortfall of funds. (List of projects available on LFC website)	G	G	Y
15 2009	6/30/2013	Legislative/Executive	Statewide	Senior Center Code Compliance and Other Renovations	STB	Y	2,700,000	1,831,594	41,986	868,406		Encourage grantees to commence renovation projects timely and submit draw requests timely.	7/15/2009	12/15/2009	11/30/2010		21 projects identified to address code deficiencies and renovations - 5 projects completed. Projects include replacement of commercial grease traps and lines, ADA renovations to restrooms, roof repairs, replacing fire suppression systems, replacement of hazardous electrical wiring, update plumbing, replacement of damaged floors, and kitchen upgrades to meet code. (List of projects available on LFC website)	G	G	G
2009 16 2012	6/30/2012 6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Reauthorized Proj ID's12-1620 & 12-1647)	STB	Y	2,100,000	2,000,000	36,328	100,000	extension (2014) in 2012	Revert balances. Two reauthorized projects have an executed contract in place to start the process of procurement.	7/15/2009	12/15/2009	11/30/2010	6/30/2014	28 contracts awarded. 26 purchases complete for hot meal vehicles and handicapped accessible vans for senior centers. 2 projects were reauthorized in the 2012 legislative session (\$50K each). Finalizing payments and reverting remaining balances totaling \$162,742. (List of projects available on LFC website)	G	G	G
17 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance	GOB	Y	1,899,300	256,843	31,333	1,642,457	Seven (7) projects underway with code compliance renovations.	Encourage grantees to start on code renovation projects and submit draw requests timely.	7/25/2011	12/15/2011	6/15/2012	6/30/2014	31 grant agreements issued statewide. 2 code compliance projects have been completed addressing ADA automatic doors. 7 projects are underway with electrical upgrades, HVAC upgrades, replacement of crack and uneven floors, and handicap accessible entry way with automatic doors. (List of projects available on LFC website)	G	G	G
18 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center On-going Construction Project Completion	GOB	Y	3,962,000	1,130,307	351,422	2,831,693	Two (2) projects complete and closed. Seven (7) projects are underway.  Executed remaining grant	Work with grantees on the continuation of unfinished projects.	7/25/2011	12/15/2011	5/1/2012	6/30/2014	11 grant agreements issued statewide to complete construction projects. 2 projects complete and closed. 7 projects are underway. (List of projects available on LFC website)  29 grant agreements issued for code renovation to senior	G	G	G
19 2011	6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance (Multiple Projects)	STB	Y	1,900,000	125,814	125,814	1,774,186	agreements. Payments processed for 3 projects.	Encourage the grantees to start on code compliance renovation projects.	1/1/2011	3/1/2011		6/30/2016	facilities and meal sites. (List of projects available on LFC website)  19 grant agreements issued for purchase and equipping	G	G	
20 2011	6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Multiple Projects)	STB	Y	1,961,000	390,248	325,706	1,570,752	Executed remaining grant agreements. Payments processed for 2 vehicles.	Encourage entities to start with the procurement process for vehicles.	1/1/2011	3/1/2011	4/1/2012	6/30/2014	respectively the state of the s	G	G	4

В	С	D		E	F	G	Н	I	J	К	L M	N	0	Р	Q	R	S	Т	U	V
1	G	Project on schedul			o activity or bonds not sold	В	Appropriation	n expended or project	complete								1			
2	Y	Behind schedule		X A	dditional funds needed								Timeline fo	r completing project as	applicable (Dates	Only)			Progress Rating	
	Reversio	n				Funding	Bonds	Appropriation	Total Amount	Expended in Last	Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
3 FY 22 CHILD	Date	Sponsor H AND FAMILY	C	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement / RFP	Plan / Design	Renovation / Other
																	Agreements in place as follows: Alamogordo (\$135,769); Roswell (\$11,115); Taos (\$9,998); Farmington (\$780,391); Las			
											Agreements are complete with						Cruces (\$635,384); T or C (\$58,899); Sandoval Co. (\$368,444). Projects are on time and moving forward through			
23 2008	6/30/20	12 Executive/Lea	iolotivo Ct	totowide D	omestic Violence Shelters Statewide (Proj ID 08-3960)	GF	N/A	2.000.000	2.000.000	63.685		Will finalize payments and revert final balance.		12/16/2011	6/16/2012	6/20/2011	(\$300,444). Projects are on time and moving loward unduging construction with final payments in process and will revert balance of \$81,460.		В	В
24 25 <b>COUR</b>		Ĭ	isialive St	tatewide D	omestic violence shelters statewide (F10) ib 00-3900)	Gr	IN/A	2,000,000	2,000,000	63,063	- projects in consuluction.	balance.		12/16/2011	0/10/2012	6/30/2012	balance of \$61,460.		ь	В
25 COUR	I OF APPE	ALS									Contract with UNM for MOE						Construction is 100% complete. The speed of the network has			
											data connection in place. Completed minor repairs and	Exploring the purchase of a local server to manage print queries and					greatly improved - will facilitate the roll-out of the new case management system. Minor repairs completed - metal			
											review of the suppression system. Purchased furniture	local file storage, and outdoor furniture. Continue assessment of					detector and cistern for water management. Appropriation reauthorized in 2010 to include purchasing and installing			
2008 26 2010	6/30/20	14 Legislative/Ex	ecutive Be	ernalillo C	ourt of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-1291)	) STB	Y	6,000,000	5,805,260	8,443	for the imaging room including 194,740 glass protectors.	security system and review of minor repairs.	4/1/2008	1/1/2008	7/1/2008	6/30/2013	furniture, fixtures and equipment. The Court is finalizing purchases.	G	G	Y
27 28 <b>CUMB</b>	RES & TOL	TEC SCENIC RAILRO	)AD																	
											Track upgrade work in progress with installation of									
						1					ties, distribution of rock ballast tamping into place and	,					Finishing existing track upgrade project and ready to transition into the next portion of the project, with increased focus on			
29 2011	6/30/20	16 Legislative/Ex	ecutive Ri	io Arriba Ti	rack rehabilitation (Proj ID 11-1292)	STB	Y	1,000,000	130,821	117,161	869,179 aligning track.		4/30/2012	3/31/2012	4/30/2012	11/30/2013	bridge/trestle rehabs.	G		
	OCAL GOV	ERNMENT DEPARTM	IENT																	
						1.					Balance of \$41,149 was									
32 2009	6/30/20	13 Richardson/Leg	islative St	tatewide Fi	Ilm/Media Training Facilities (Proj ID 09-3012)	STB	Y	5,700,000	5,700,000	-	- reverted.	Project closed.				6/30/201	Balance of \$41,149 was reverted - project closed.  Final project from initial awards in the process of being closed.	В	В	В
						1					Of the 2 projects still open, 1 project was completed and	Close final project upon grantees receipt for final reimbursement. Grant	,				8 new grant agreements for the remaining surplus funds in the amount of \$983,211 from prior appropriations will be mailed to			
2009	6/30/20	13			olonias infrastructure improvements (Balance for Reallocation						closed; on final stages of	agreements finalized for the \$983,211 t (8 new projects) and will be mailed to	`				the recipients by end of September. LGD will fully execute the grant agreements. (List of projects available on LFC			
33 2010	6/30/20		ecutive St		om 2009-2010)	STB	Y	1,171,467	123,256	123,256	1,048,211 expires 09/30/2012.	the recipients by end of September.	9/1/2012			9/30/201	2 website)	G		
											Contract in place for architectural services w/ Vigil	The construction documents are in					Request for bid for construction of the multipurpose room is scheduled to be published 09/13/2012. Award will take place			
2006		Richardson, Chav Garcia, Ortiz Y	Pino, B	S	outh Valley Multipurpose Health Center Constr (06-1422-GF / 10-						and Associates Architectural Group of the multipurpose	place and ready to go out for a request for bid for construction for the					approximately 30 days after to the lowest bidder. Construction of the multipurpose room will commence in fall 2012. Expend			
34 2010	6/30/20	14 Sa	anchez Be	ernalillo 1	113-STB)	GF/STB	Y	2,500,000	1,458,307	10,857	1,041,693 room addition.	multipurpose room addition.	9/13/2012	9/13/2012	10/31/2012	6/30/201	4 Amount includes \$25,000 for AIPP.	G	G	R
											Equipment arrived and was installed. Awaiting final									
2006	6/30/20		Garcia,		as Cruces Aquatic & Family Rec Center (06-1608-GF / 09-3877-						invoices to complete the project. Expect to close-out	Complete the installation of the equipment and close out					Awaiting final invoices from contractor. City will submit final reimbursement request and project closeout. Expended			
35 2009	6/30/20	13 Papen, R	awson Do	ona Ana S	TB)	GF/STB	Y	3,740,000	3,679,875	38,497	60,125 before the year-end.	appropriation.				6/30/201	3 Amount includes \$37,400 for AIPP.  Architect has been hired to design Environmental Review	G	G	G
											ITB for a utility survey and a central plant design were						renovation. Soil testing and traffic study have been completed.  Utility Survey and Central Plant Design were both awarded to			
2007		Richardson, Ha	milton	q	ierra County Hospital Construct (07-3766/5554 Reauth to 11-						approved by the JPC Board and Sierra County. The utility	Complete the utility survey and central					Bohannan and Houston and the central plant design was awarded to Studio Southwest. Expended amount includes			
36 2011	6/30/20				207/1208)	GF/STB	Y	2,102,785	893,354	92,354	1,209,431 survey was awarded.	plant design.	8/1/2012			6/30/201	3 \$21,028 for AIPP.	G	Y-X	
		Richardson, Ha									This project is closed and all						Reduced appropriation amount by \$197,999 reauthorized to different project in 2012 session. Expended amount includes			
37 2008	6/30/20	12 Rawson	, Smith	Sierra Si	ierra County Hospital Construct (08-3270)	STB	Y	826,001	826,001	598,175	- monies have been expended	Project is closed.	8/1/2012			6/30/201	\$10,240 for AIPP. Appropriation fully expended.  Awaiting SBOF approval of project for reauthorization. SBOF	В	В	
																	contacted the City of Rio Rancho to inform them that 1) their plan to construct improvements on land leased from			
																	Presbyterian would constitute an anti-donation and we cannot fund the project under those circumstances; 2) suggest either			
38 2012	6/30/20	14 Governor M	artinez Sa	iandoval R	io Rancho Regional Park Facility (Reauth IDs 12-1637 to 12-1645)	) STB	N	1,263,298	_	_	Awaiting SBOF approval of 1,263,298 project for reauthorization.	Awaiting SBOF approval of project for reauthorization.				6/30/201	ask Presbyterian to donate the land to the City or the City could to complete the park on public land elsewhere.	R		
00 2012	0,00,0					, , ,		1,000,000			.,	DFA Cabinet Secretary approval of				0,00,00				
						1						the recommendations. Enter into grant agreement with San Juan								
						1					Meeting with LGD staff to discuss internally the best	County to act as fiscal agent on behalf of the non-profit. Approve lease and					DFA/LGD has determined that the Navajo Nation Supreme Court ruling in place against the architect who designed the			
39 2012	6/30/20	14	Begay Sa	an Juan 16	hiprock Home for Women & Children (Reauth IDs 12-1623 to 12- 527)	STB	N	1,142,500	-	-	approach to utilizing the \$1.1 1,142,500 million dollars.	or operating agreement prior to release of funds for construction.	10/30/2012			6/30/201	facility should not affect the progress on the project. DFA/LGD 4 is reviewing the documentation to determine how to proceed.	R		
						1					LGD notified the city that the appropriation release of funds						The funds are intended for the Youth Challenge Facility and the city council has approved the site for the project. The NM			
2011				ח	ormitory facilities for at-risk youth program in Roswell (Orig Proj 11							Approve the lease and allow the city to commence construction of the					National Guard runs the program and they will need to enter into a lease agreement with the City of Roswell for use of the			
40 2012	6/30/20	16 Legislative/Ex	ecutive C		284 Reauth to 12-1579)	STB	Y	2,000,000	-	-	2,000,000 agreement.	dormitory facilities.	9/1/2012			6/30/201		R		
						1					The design of the 8,000 square foot expansion and									
						1					1,600 square foot existing building renovation was	A construction contrast will be					Project plans are being sent through building permit review in			
2009 41 2012	6/30/20		/Jultiple Be	E:	xplora Science Center & Children's Museum Improvements Combined 09-3865-STB + Reauths 12-1564-STB & 12-1565-GF)	CEISTE	Y	1.710.000	700 40-	007.70-	completed in June 2012 and the project went out to bid for 1,000,592 construction in August 2012.	A construction contract will be awarded and the construction will	7/00/0040	7/4/0040			Project plans are being sent through building permit review in preparation for project to go out to bid for a construction contractor in August 2012			
41 2012	6/30/20	141 N	липріе Ве	ernalillo (C	рининей 09-3000-01в + кеайтіs 12-1564-STB & 12-1565-GF)	GF/STB	Y	1,/10,000	709,408	227,727	The design of the 8,000	pegin.	7/26/2012	7/1/2012			contractor in August 2012.	K		
						1					square foot expansion and 1,600 square foot existing									
						1					building renovation was completed in June 2012 and						Amount expended includes \$13,000 for AIPP. Project plans are being sent through building permit review in preparation for			
42 2012	6/30/20	Feldman, B		E: ernalillo 14	xplora Science Center & Children's Museum Addition (Proj ID 12-415)	STB	N	1,300,000	13,000		the project went out to bid for 1,287,000 construction in August 2012.	awarded and the construction will	7/26/2012	7/1/2012	<u> </u>	6/30/201	project to go out to bid for a construction contractor in August	R		
40,0040		Fischmann, A.	Lujan,	La	as Cruces East Mesa Public Safety Campus Construct (Proj ID 12-	-	N	4.044.000				Begin RFP for planning and design			-	6/00/001	Expended Amount of \$12,140 is for Art in Public Places (AIPP).			
43 2012	6/30/20	TO MO	Millian Do	ona Ana 14	+30)	STB	N	1,214,000	12,140	-	1,201,860 Contract executed 8/27/2012  Grant agreement initiated and	contract.				6/30/201	5 Funds have not been expended.	G		
		Sharer, Neville, St				1					sent to grantee on 09/05/2012 Awaiting signed copy back						Grant agreement initiated and sent to grantee on 09/05/2012.			
44 2012 45	6/30/20			an Juan Fa	armington Regional Animal Shelter (Proj ID 12-1467)	STB	N	2,741,000	27,410	-	2,713,590 from city to fully execute.	Fully executed grant agreement.	1/15/2012	5/23/2012	11/26/2012	6/30/201	Awaiting signed copy back from city to fully execute.	R		
<del>-1</del> 3							<u> </u>					1				ı	i e			

В	С	D	E	F	G	Н	ı	J	К	L	М	N	0	Р	Q	R	S	T	U	V
1	G V	Project on schedule  Behind schedule	R Y	No activity or bonds not sold  Additional funds needed	В	Appropriat	ion expended or project	complete					Timeline fo	or completing project as	annlicable (Dates	Only)	1		Progress Rating	
2	'	beriiria scriedule		Additional funds needed									i illielille it	or completing project as	applicable (Dates	Only)			Progress Raung	
	Reversion	_			Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land	Construction,	Funds		Bond Sold/Grant		Construction/
3 FY 46 DEPAR		Sponsor ULTURAL AFFAIRS	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement / RFP	Plan / Design	Renovation / Other
											Fire inspection and final inspections passed; certificate						The contractor is dealing with commissioning of the building and with small repairs and corrections; preliminary cost			
											of occupancy issued; built in shelving and cabinetry	Completion of punch list; completion					estimates for the landscaping elements were too high for the budget, and the landscaping is being revised; shelving and			
											installed; pre-punch list repairs	of HVAC commissioning; installation of IT and phone systems; move into					laboratories are being installed; archaeological staff are expected to move into the facility during late September and			
2005 47 2009	6/30/2010 6/30/2013	Legislative	Santa Fe	NM Archaeology Center Repository (Proj ID 05-1030 / 09-3763)	GF/STB	Y	3.000.000	2.974.218	_	25.78		the building; installation of landscaping infrastructure.	N/A	10/1/2008	12/21/2011	12/30/2012	early October 2012 once IT and phone connections are established.	G	G	G
2006 48 2009	6/30/2013	-		NM Archaeology Center Repository (Proj ID 06-2269 / 09-3764)	GF/STB		1,300,000	1,266,838		-7	See above project.	See above project.	N/A	10/1/2008			See above project.		c c	C
46 2009	0/30/2013	Campos	Santa Fe	NW Archaeology Center Repository (P10) ID 00-22097 09-3704)	GF/STB		1,300,000	1,200,030	-	33,10.		Gee above project.	N/A	10/1/2000	3/30/2011	12/30/2012	Museum of Natural History & Science (MNHS) education wing	d	G	G
											This phase of the project was completed. Final payments						renovation has been completed to the extent of available funding. \$17,301 of appropriation was reverted SB182. \$727			
49 2008	6/30/2012	Legislative	Bernalillo	Museum of Natural History & Science Construct (Proj ID 08-3027)	STB	Y	1,730,000	1,730,000	2,659		are in process.	Project complete.	9/1/2008	6/30/2009	6/30/2011	12/30/2012	will be reverted.  The 2008 GO Bond money for state libraries has been	В	В	В
50 2008	6/30/2012	Legislative/Executive	Statewide	State Library Acquisitions (Proj ID 08-4929)	GOB	Υ	3,000,000	3,000,000	2,938		Funds expended.	Will revert \$547 balance.	7/1/2009	N/A	N/A	6/30/2012	expended - will revert \$547.  The 2008 GO Bond money for tribal libraries has been 100%	В	В	В
51 2008	6/30/2012	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 08-4930)	GOB	Υ	2,000,000	2,000,000	71,048		Funds expended.	Project complete.	7/1/2009	N/A	N/A	6/30/2012	expended.	В	В	В
52 2009	6/30/2013	Legislative/Executive	Statewide	Statewide Repairs/ADA/Upgrades/Equipment (Proj ID 09-3100)	STB	Y	1,000,000	1,000,000	418		Projects completed.	Final payments will be made and revert any remaining balance.	N/A	6/30/2010	6/30/2011	3/30/2012	Projects completed - final payments will be made and possible minimal amount reverted.	В	В	В
				.,			.,,	.,,	.10		,			2,22,2010	3,23,2311		Original funded projects include: Bosque Redondo exhibits			
											Bosque exhibits under construction. CNMA	Next phase of Bosque Redondo exhibit will get underway for					\$563K; FRHM \$1.8M; CNMA \$500K; NMHM \$375K; MNH&S \$500K. Bosque Redondo - next phase of exhibit is proceeding.			
												electronic/audio/visual component.  NMCA will pay final invoices. FRHM					Farm & Ranch Heritage Museum (FRHM) - payments in process. CNMA includes architect warrantee services & will be			
53 2009	6/30/2013	Logislativa/Evaputiva	Statawida	Cultural Facilities Completion (Proj IDs 09-3095 \$500K, 09-3096 \$563K, 09-3097 \$1.8M, 09-3098 \$500K, 09-3099 \$375K)	STB	Y	3,738,000	3,099,745	24,186	638,25	NMHM & MNHS projects	awaiting final payments. MNH&S final payment in process.	7/1/2009	1/30/2010	3/30/2012	6/20/2011	expended by 6/30/2013. NMHM and MNH&S complete.  Expended amount includes \$23,000 for AIPP.		e	6
53 2009	6/30/2013	Legislative/Executive	Statewide	\$563K, 09-3097 \$1.6M, 09-3098 \$500K, 09-3099 \$375K)	SIB	Y	3,738,000	3,099,745	24,180	638,23	Priority repair projects mostly	payment in process.	7/1/2009	1/30/2010	3/30/2012	6/30/2013	Expended amount includes \$23,000 for AIPP.	G	G	G
											completed all funds are encumbered except \$1,500 of						Priority repair projects are all under way. Approximately \$186			
54 2010	6/30/2014	Legislative/Executive	Statewide	Life, Safety: ADA and other repairs statewide (Proj ID 10-1280)	STB	Y	1,100,000	1,008,249	14,965	91,75	the remaining balance.	All funds will be spent.	N/A	6/30/2011	9/30/2011	6/30/2012	was allocated to Archeology Center for water upgrade.  Agreements were sent out to recipients. POs for FY12 were in	G		
55 2010	6/30/2014	Legislative/Executive	Statowida	Public Libraries Acquisitions (Proj ID 10-1227)	GOB	_	2,000,000	70,493	38,212	1 929 50	Budgeted in Share. Grant agreements distributed.	5% of funds will be spent.	8/11/2011	N/A	N/A	6/30/201/	place by June 30, 2012; libraries with early agreements have begun encumbering funds. POs for FY13 are in process.	v		
55 2010	6/30/2014	Legislative/Executive	Statewide	Public Libraries Acquisitions (FTG) ID T0-1227)	GOB		2,000,000	70,493	36,212	1,529,50	agreements distributed.	376 OF TURIOS WIII DE SPERIC.	0/11/2011	IN/A	19/7	0/30/2014	Agreements for the "library resources" portions of the tribal			
																	library allocations were sent out and POs for FY12 were in place by Jun 30, 2012; POs for FY13 are being processed.			
																	Tribal libraries who are opting to spend part or all of their allocation on "construction" projects will receive agreements			
											Budgeted in Share. Grant agreements for "library						once those agreements are drawn in collaboration with DFA, IAD and DCA. This is the first year that "construction" has been			
											resources" were distributed. Grant agreements distributed						an allowable use for the tribal libraries, and DCA is working with DIA to establish a process for vetting, approving, monitoring,			
56 2010	6/30/2014	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 10-1228)	GOB	Y	1,000,000	-	-	1,000,000	and under negotiation.  MOIFA boiler design is	5% of funds will be spent.	8/11/2011	N/A	N/A	6/30/2014	and managing these projects.	R		
											complete and a bid has been awarded. Architectural quotes									
											to prepare bid documents for the Space History roof have	MOIFA boiler construction will be complete November 15, 2012. Space								
57 2011	6/30/2016	Legislative/Executive	Statowida	Cultural facility repairs and maintenance (Proj ID 11-1291)	STB	_	1.000.000	140,273	73,591	850 72	been received and a contract is being processed.	Roof will be advertised and an award will be made by the end of the quarter.	N/A	6/30/2012	12/31/2012	6/30/2011	MOIFA boiler will be complete November 15, 2012. Space roof will be complete February 1, 2013.	P		
58 DEPAR		OMELAND SECURITY	Otatewide	Outland racinty repairs and maintenance (116) 15 11 1251)	0.5		1,000,000	140,270	70,031	555,72	io boiling proceeded.	will be made by the one of the quarter.	197	0,00,2012	12/01/2012	0/00/2010	win be complete to bridge to the			
SS DEI AI		L. I.I.S OLOGRII I															Project completed. Final draw request has been submitted to			
2009				State Emergency Operations Center Renovation & Expansion PCD													State Board of Finance to close out project - balance of \$101,547 will be reverted. Total amount expended includes			
60 2011 61	6/30/2013	Legislative/Executive	Statewide	(Proj # A093084 reauth 11-1201)	STB	Y	1,000,000	1,000,000	243,741		Project completed.	Project closed.	4/26/2009	11/10/2010	1/21/2012	10/31/2012	\$10,000 for AIPP.	В	В	В
62 DEPAR	TMENT OF IN	DIAN AFFAIRS									1 project closed this quarter. 3									
											projects are moving forward	Perform site visits for projects that have closed out. Continue to monitor					9 TIF projects were funded. 4 project have been completed. 5			
63 2010	6/30/2014	Legislative/Executive	Statewide	Tribal Infrastructure Project Fund (TIF) (Proj ID 10-1288)	STB	Y	2,500,000	1.628.588	809.825	871,41	2 projects have no draw requests submitted.	remaining projects that are moving forward.	3/1/2011	9/1/2011	9/1/2011	1/31/2013	projects remain in effect with the last ones scheduled to close January 2013. (List of projects available on LFC website)	G	G	G
		· ·					,,	,,-	,		2012 Certified TIF Grant Awards completed June 18,						2012 Certified TIF Grant Awards completed June 18, 2012. 14			
											2012. 14 awards for Planning	Complete the review and approval processes over all 28 TIF Grant					awards for Planning total \$2.4 million and 14 awards for Design and Construction total \$10.8 million. Currently in the review and			
	0/00/0040	5	0	T. 1. 1. (	0070	Y	40,000,000			40,000,00		Awards. Thus, the expending	0/44/0044			0/00/004	approval processes with SBOF. (List of projects available on LFC website)			
64 2012 65	6/30/2016			Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	r	13,200,000	-	-	13,200,000	total \$10.8 million.	processes will begin.	9/11/2014			3/30/2014	LLI O WEDSILE)	G		
об ВЕРА	TIMENT OF IN	FORMATION TECHNOLO	JUT									Funding expected to be used					Engineering and construction is well underway. Federal ARRA			
67 2009	6/30/2013	Legislative/Executive	Statewide	Wire New Mexico DMW Conversion (Proj ID 09-3132)	STB	Y	1,000,000	971,243	434,244	28,75	Most construction completed. Software configuration and	completely for project completion.  Complete configuration for all	1/31/2011		9/30/2012	10/31/2012	grant match. To be fully expended in near future.	G	G	G
											testing; purchase orders have	environments; perform technical and					Software configuration and testing continues anticipate			
68 2009	6/30/2013	Legislative/Executive	Statewide	DoIT SHARE Servers and Software (Proj ID 09-3129)	STB	Υ	1,700,000	1,536,599	-	163,40	been cut and all hardware on site.	functional testing. Continue implementation.			9/30/2012	6/30/2013	completion next quarter for all environments; all hardware on site.	G	G	G
												Finalization of plan for upgrade and replacement of two-way radios,								
69 2012	6/30/2016	Legislative/Executive	Statewide	DoIT Two-Way Radios (Proj ID 12-1546)	ERRF	N/A	1.000.000	_	_	1.000.00	Appropriations budgeted.	upgrades and antenna systems statewide underway.	8/15/2012	8/30/2012	12/31/2012	6/30/2016	Appropriated from the Equipment Replacement Revolving Fund (ERRF) in 2012 session.	R		
10000	2.23.2010		2011100	.,, .,,		.,,,	1,000,000			.,223,00		Implementation of plan to provide	3/10/2012	3,33,2012	;51/2012	5,50,2310	,			
70 2012	6/30/2016	Legislative/Executive	Statewide	DoIT Two-Way Radios (Proj ID 12-1555)	STB	N	3,000,000	-	-	3,000,000	Awaiting contract approval for project management.	upgrade of two-way radios, equipment upgrades, and antenna-systems.	8/15/2012	9/30/2012	12/31/2012	6/30/2016	Contract with project manager Nothrop at DFA for review by the Contracts Review Bureau.	R		
71											L				l		]			

73 2008 6/30/2012 Legisla 2008 6/30/2012 Legisla 2008 6/30/2012 74 2011 6/30/2013  75 2009 6/30/2013	Sponsor  AFFAIRS  Legislative  Legislative	X County Statewide	No activity or bonds not sold  Additional funds needed  Project Description  Armories Upgrades Rio Rancho & Statewide (Proj ID 08-3005)  Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)  Armory Renovations Statewide (Proj ID 09-3755)	Funding Source STB	Bonds Sold	Appropriation Amount  1,000,000  2,500,000	Total Amount Expended  1,000,000		Current Balance	Milestone achieved last quarter  Completed installation of HVACs at the ABO armory and reroofing the Las Cruces armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete slabs at 40%; rough-in	Milestone goal for next quarter  Projects completed.  Next quarter, concrete slabs and sidewalks will be completed, light	Timeline f	or completing project as a Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended  Project Status  6/30/2012 All projects completed.  2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2.425.417. Approximately \$2.1M will be used for the Santa		Progress Rating Plan / Design	Construction/ Renovation / Other
Reversion Date Sp. 72 DEPARTMENT OF MILITARY AF 2008 6/30/2012 Legisla 2008 6/30/2012 A 2011 6/30/2013 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/30/2010 2009 6/3	Sponsor  AFFAIRS  islative/Executive  Legislative  Legislative	County  Statewide  Santa Fe	Project Description  Armories Upgrades Rio Rancho & Statewide (Proj ID 08-3005)  Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)	Source		1,000,000	1,000,000	Quarter 208,335	Current Balance	quarter  Completed installation of HVACs at the ABC armory and reroofing the Las Cruces armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete	Projects completed.  Next quarter, concrete slabs and	Grant Agreement	Plan, Design, Land	Construction,	Funds Expended  Project Status  6/30/2012 All projects completed.  2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2.425.417. Approximately \$2.1M will be used for the Santa	Agreement / RFP	Plan / Design	Renovation / Other
3 FY Date Sp 72 DEPARTMENT OF MILITARY AF  73 2008 6/30/2012 Legisla  2008 6/30/2012  2011 6/30/2013  75 2009 6/30/2013  76 2011 6/30/2016 Legisla	AFFAIRS  Legislative  Legislative	Statewide Santa Fe	Armories Upgrades Rio Rancho & Statewide (Proj ID 08-3005)  Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)	Source		1,000,000	1,000,000	Quarter 208,335	Current Balance	quarter  Completed installation of HVACs at the ABC armory and reroofing the Las Cruces armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete	Projects completed.  Next quarter, concrete slabs and				6/30/2012 All projects completed.  2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2.425.417. Approximately \$2.1M will be used for the Santa	Agreement / RFP		Renovation / Other
72 DEPARTMENT OF MILITARY AF  73 2008 6/30/2012 Legisla  2008 6/30/2012  74 2011 6/30/2013  75 2009 6/30/2013	AFFAIRS  Legislative  Legislative	Statewide Santa Fe	Armories Upgrades Rio Rancho & Statewide (Proj ID 08-3005)  Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)	STB	Y	1,000,000	1,000,000	208,335	Current Balance	Completed installation of HVACs at the ABQ armory and reroofing the Las Cruces armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete	Projects completed.  Next quarter, concrete slabs and	or RPP Initiated	Acquismon	Purchase	6/30/2012 All projects completed.  2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2,425,417. Approximately \$2.1M will be used for the Santa	В		
2008 6/30/2012 74 2011 6/30/2013  75 2009 6/30/2013  76 2011 6/30/2016 Legisla	Legislative Legislative	Santa Fe	Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)		Y					HVACs at the ABQ armory and reroofing the Las Cruces armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete	Next quarter, concrete slabs and				2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2,425,417. Approximately \$2.1M will be used for the Santa		В	В
2008 6/30/2012 74 2011 6/30/2013  75 2009 6/30/2013  76 2011 6/30/2016 Legisla	Legislative Legislative	Santa Fe	Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)		Y					- armory.  The General Contractor is Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete	Next quarter, concrete slabs and				2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. The reauth balance is \$2,425,417. Approximately \$2.1M will be used for the Santa		В	В
75 2009 6/30/2013  76 2011 6/30/2016 Legisla	Legislative	Santa Fe	08-3281/11-1214)	STB	Y	2,500,000	390,927	223,478		Jaynes, Inc. The contractor has mobilized. Demolition is completed. New concrete					to renovate and repair armories statewide. The reauth balance is \$2,425,417. Approximately \$2.1M will be used for the Santa			
75 2009 6/30/2013  76 2011 6/30/2016 Legisla	Legislative	Santa Fe	08-3281/11-1214)	STB	Y	2,500,000	390,927	223,478			metal framing will start, electrical				Fe Aviation Readiness Center. The A/E firm is selected and design contract awarded. Jaynes, Inc was awarded the			4
76 2011 6/30/2016 Legisla		Statewide	Armory Renovations Statewide (Proj ID 09-3755)						2,109,07	plumbing at 90%; electrical	rough-in will continue, fire suppression system will start, new re-roofing will start, structural steel will start, plumbing rough-in will continue.	9/30/2011	10/30/2011	6/30/2013	contract. The contractor is mobilizing to the construction site. The project should be completed by June 2013. Expended amount includes \$25,000 for AIPP. Encumber amount is 6/30/2013 \$1,098,647.	G	G	
76 2011 6/30/2016 Legisla		Statewide	Armory Renovations Statewide (Prol ID 09-3755)												Six projects completed - demo & remodel the male latrines at the Deming armory; remodel male & female latrines & painted			
76 2011 6/30/2016 Legisla		Statewide	Armory Renovations Statewide (Proj ID 09-3755)	1						Six (6) projects were	Continue with planned projects to include- staging areas; replace tile; remodel showers and latrines, build				the exercise rooms at the Santa Fe armory, replaced the tiles a the Rio Rancho armory, replaced tiles & installed new tiles and carpet on the 1st and 2nd floors at the JFHCS BLDG; replaced the existing driveways and POV parking lots at the Gallup armory; and insulated the existing ductwork inside the Albuquerque armory. Projects planned - remodel the male and female latrines, build storage building, and stucco front of the Soringer armor, staging areas, roofs, energy upgrades, and	at 1		
77				STB	Y	1,500,000	572,044	350,650	927,95	6 completed - see project status	storage building, and stucco work.  Plan to complete the new control	9/30/2011	10/30/2011	6/30/2013	6/30/2013 HVAC replacement for various armories.	G	G	Y
77										Electrical rough-in 60%, plumbing top out is 90%, fire sprinkler installation is 75%, HVAC equipment is 75%, rough carpentry is 95%, drywall installation is 60%, painting and coating is 15%, earth work detention pond is	waster handling facility, install gas line and meter, install storm sewer drop inlets, build drainage ditch, install generator, electrical underground rough-in, rough carpentry, insulation rigid, bldg concrete, and structural steel erection roof, install kitchen				Federal share of \$8.5M is available. Expended amount includes \$16,000 for AIPP. An additional \$1.6M was funded in 2011 Special Session needed to fully fund this project. Phased Construction period will be 18 months from Feb 2012 to Aug 2013. Construction contract was awarded to Jaynes, Inc in Sep 2011. The project is currently on-schedule. Encumber	1		
77 TRANSPORT OF PUBLIC SAF	slative/Executive	San Juan	Farmington Readiness Center renovation/addition (Proj ID 11-1299)	STB	Y	1,600,000	720,548	244,665	879,45	50%, lighting protection is 2 20%, and glazing is 75%.	equipment, install standing seam roofing, and install roof tops.	9/1/2011			amount is \$747,428. Project will be completed by December 9/30/2012 25, 2012.	G	G	G
10 DELYMENTED OF TOBEROOF	AFETY																	
79 2011 6/30/2014 Legisla	slative/Executive	Statewide	Department of Public Safety State Police Fleet Maintenance and Replacement (Proj ID 11-1304)	GF	N/A	3,000,000	3,000,000	386,515		Processed payments for the - final nineteen (19) vehicles.	Close project and revert \$0.03 to the State General Fund.	2/15/2012	6/30/2012		Purchase and delivery completed for 100 vehicles equipped with current police pursuit packages for the New Mexico State 7/31/2012 Police at an average cost of \$30,000 per vehicle.	В		
0/00/0044	1.6.7		Department of Public Safety Motor Transportation Fleet Maintenance and Replacement (Proj ID 11-1305)	GE	N/A	4 000 000	4 000 000	070.000		Processed payments for the final nine (9) vehicles.	Close project and revert \$0.56 to the State General Fund.	0/45/0040	0/00/0040		Purchase and delivery completed for 29 vehicles equipped with current police pursuit packages for the Motor Transportation 7/31/2012 Police at an average cost of \$34.483 each.			
80 2011 6/30/2014 Legisla 81 DEPARTMENT OF TRANSPORT		Statewide	maintenance and Replacement (Proj ID 11-1305)	GF	N/A	1,000,000	1,000,000	372,902		- linai nine (9) venicies.	State General Fund.	2/15/2012	6/30/2012		//31/2012 Police at an average cost of \$34,465 each.	В		
2007		Dona Ana	Strauss Access Road (Proj ID 09-3014)	STB	Y	1,500,000		_	1,500,00	grubbing. This process continued through August 2012. The contractor is placing silt fence and mulch socks throughout the project	The contractor will finish installation of silt fence and mulch socks, as well as continue clearing and grubbing. Will begin to balance out material at the beginning of the project. During September contractor will be balancing and hauling-in borrow material, as well as base course material in preparation of PCCP.	8/12/2010	2/1/2012	6/25/2012	Federal Earmark project for \$11,966,000. Capital outlay funds utilized for part of the state match. Contract with C.F. Jordan expires 5-10-2013. Construction must be completed by March 31, 2013. Construction began on 6-25-2012 and continues. Current work consists of clearing, grubbing, setting silt fence and mulch socks and hauling in borrow and base course in preparation of PCCP. In August 2012, D1 Construction Audit notified accounting to make sure all costs on this project are 7/1/2013 expended out of the Capital Outlay funds first.		Y	Y
			, , , , , , , , , , , , , , , , , , , ,			.,,,			,,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				Questionnaire returned to BOF as "Not Ready" for bond sale - bond sale for state appropriations is contingent upon voter		•	
84 2012 6/30/2016	Legislative	Bernalillo	Paseo Del Norte / I-25 Interchange (Proj ID 12-1502)	STB	N	2,268,000		-	2,268,000	Appropriated in 2012 session. Questionnaire returned to BOF 0 as "Not Ready" for bond sale.	Bond sale deferred until City of Albuquerque approves their portion of the funding.				approval for the City of Albuquerque's portion of the funding. Appropriations to be combined with \$50 million in funding from the City of Albuquerque to meet state match for Federal funding.	R		
										Appropriated in 2012 session.	Bond sale deferred until City of Albuquerque approves their portion of				Questionnaire returned to BOF as "Not Ready" for bond sale - bond sale for state appropriations is contingent upon voter approval for the City of Albuquerque's portion of the funding. Appropriations to be combined with \$50 million in funding from			
85 2012 6/30/2016 Legisla	islative/Executive	Bernalillo	Paseo Del Norte / I-25 Interchange (Proj ID 12-1545)	STB	N	27,500,000	-	-	27,500,00	0 as "Not Ready" for bond sale.	the funding.				the City of Albuquerque to meet state match for Federal funding.	R		<u> </u>
87 EASTERN NEW MEXICO UNIVE	/ERSITY																	
88 2008 6/30/2012 Legisla	islative/Executive	Chaves	ENMU Roswell Educational Center - Phase 1 (Proj ID 08-4949)	GOB	Y	4,000,000	3,884,870	2,197,400	115,13	The major construction phase of the project was completed and the finish work was 0 started.	Complete the project and close appropriation.	7/1/2010	6/30/2010	9/30/2012	The project is currently being furnished and the contractor is going through the final checklist. The balance remaining is full under contract as allowed by 2008 GOB Bond Act to extend 10/31/2012 reversion date. Amount Expended includes \$40,000 for AIPP.		G	
89 2010 6/30/2014 Legisla	islative/Executive	Roosevelt	Greyhound Arena (Proj ID 10-1286)	STB	Y	1,000,000	592,715	357,247	407,28	Asbestos abatement complete.	Installation of HVAC to be completed.	1/15/2012	12/15/2011	12/31/2012	5/1/2013 Estimated completion of project is October 2012.	G	G	G
90 91 ECONOMIC DEVELOPMENT DE	DEPARTMENT																	
										78% of funds expended. 7 projects underway with draws being submitted. 3 projects	Continued progress on projects to spend all remaining balances. Remaining 7 projects will be				Grant agreements awarded to 10 communities in Albuquerque, Clayton, Clovis, Corrales, Los Alamos, Lovington, Portales, Raton, Roswell, and Taos. Projects have been completed in Clayton, Clovis, and Los Alamos. Remaining projects to be completed October 2012. (List of projects available on LFC			
92 2009 6/30/2013 Legisla	islative/Executive	Statewide	Mainstreet Capital Outlay Fund (Proj ID 09-3106)	STB	Y	1,000,000	779,045	25,000	220,95	5 are complete.	completed by October 31, 2012.	2/15/2010	10/31/2012	10/31/2012	10/31/2012 website)	G	G	4
93 2011 6/30/2016 Legisla	slative/Executive	Statewide	Mainstreet Capital Outlay Fund (Proj ID 11-1294)	STB	Y	1,000,000		-	1,000,000	Selection of grant recipients is 0 complete.	Grant Agreements are in process with communities.				Grant agreements awarded to 11 communities in Albuquerque, Carlsbad, Clayton, Deming, Las Cruces, Las Vegas, T or C, Raton, Silver City, Taos, and Tucumcari. (List of projects available on LFC website)	G		
2009 94 2011 6/30/2013 Legisla	islative/Executive		Economic Development Grants - LEDA (Proj ID 09-3120 - Reauth to 11-1213)	STB	Y	4,500,000	3,401,180	870,791	1,098,82	Paid invoices for SF County 0 and Dona Ana County.	Await payment requests on Roswell Rail and CFV Solar. Harding County pledged funds - awaiting LEDA app.				6 grant agreements awarded - 1 project closed, 4 projects moving forward and 1 project awaiting final LEDA app. Unobligated balance = \$133,000. (List of projects available 6/30/2013 on LFC website)	Y		
2009 95 2011 6/30/2013 Legisla		Statewide	Economic Development Grants - LEDA (Proj ID 09-3121 - Reauth to 11-1222)	CTD.		3,000,000				Paid invoice for Dona Ana County (DAC). TEC LEDA	Await invoices from Lowes and MTZ Meats and final draws on DAC/ST.				10 projects identified. 4 grant agreements awarded - 1 project complete and 3 projects moving forward. 2 projects have gran agreements pending and 4 projects are still under review.			

В	С	D	E	F	G	Н	I	J	K	L	M	N	0	Р	Q	R	S	Т	U	V
1		Project on schedule		No activity or bonds not sold	В	Appropria	tion expended or project	complete									1			
2	Y	Behind schedule	x	Additional funds needed									Timeline for	or completing project as	applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant	Plan / Design	Construction/ Renovation / Other
		REMENT BOARD		,							Met with realtors and	Looking into leasing alternatives for					,		- tuni, satisfic	
											developers and reviewed various properties that were	additional office space. Will continue working with real estate broker to tour					Effort continues to weigh all options to either buy an existing building, build new, remodel current location, and/or lease			
98 2009 99	6/30/2013			ERB - Headquarters Phase I (Project ID 09-3149)	ERB	N/A	2,500,000	69,696	-	2,430,30	presented.	additional properties.	10/8/2009	12/1/2012	6/30/2013	6/30/2013	additional office space.	R	R	R
100 ENERG	Y, MINERALS	& NATURAL RESOURC	ES DEPARTM	ENT													Funding has been used for improvements to Vietnam Veterans			
											Construction on Cerrillos Hills State Park facilities have been						Memorial Visitor Center, facilities at Cerrillos Hills State Park, installation of vault toilets at Santa Rosa State Park, and			
											completed and Park is now fully operational.						equipment shelters at Elephant Butte Lake State Park. Evaluating a critical repair at Living Desert Zoo which will			
											Replacement of Santa Rosa vault toilets is complete.	Will evaluate the remaining balance to	,				involve the development of an electrical ground that will tie in two different existing electrical systems. The remaining			
444,0000	0/00/0040		0		OTD		4 000 000	000.070			Construction for Elephant Butte equipment shelters is	assure funds are used strategically and effectively - evaluating a critical		21/2		0/00/0046	balance of the appropriation will not be sufficient to complete this task, however additional funding will be utilized by GGRT			
101 2009	6/30/2013	Legislative/Executive	Statewide	Park Restoration Statewide (Proj ID 09-3111)	STB	Y	1,000,000	922,273	-	11,72	7 now complete.	repair at Living Desert Zoo	N/A	N/A	N/A	6/30/2013	Frund.	G	G	
												Two conservation projects remaining (NMGF and TSWCD). NMGF is								
											Worked with NMDA to complete their conservation	moving forward with their conservation easement. TSWCD is on hold due to					Project identification was done collaboratively by EMNRD and NMED. RFP through River Ecosystem Restoration Initiative			
											to monitor all restoration	Taos County - will move forward when	1				and RFA through EMNRD for conservation easements issued in May, 2010. Evaluations completed in August 2010 and project selection completed September 2010. Currently 15			
											projects to ensure they are moving forward and reimbursed requests for	the lawsuit is resolved or the deadline for funds expires (6/31/14); whichever comes first. All River Restoration					approved projects - seven original conservation easement projects (four projects have closed and three continue to move			
											services rendered in a timely manner. One project is still	projects through the NMED are moving forward, except Youthworks,					forward); 10 restoration projects (nine projects are moving forward while one is still awaiting final contract approval).			
102 2010 103	6/30/2014	Richardson	Statewide	Conservation Easements (Proj ID 10-1314)	STB	Y	4,839,356	2,861,286	1,042,842	1,978,07	awaiting a signed contract.	which is still not under contract.	12/31/2010	12/31/2011		6/30/2014	(DETAILED PROJECT STATUS AVAILABLE ON REQUEST)	G	Υ	
104 GAME	AND FISH DEF	PARTMENT		Lake Roberts Dam & Spillway Renovation - Phase 3 (Proj ID 09-							100% design and specs at	Expect to go out for construction bid					100% design and specs at OSE for final approval. Expect to gr			
105 2009	6/30/2013	Legislative/Executive	Grant	3122)	STB	Y	4,250,000	540,559	119,379	3,709,44	OSE for final approval.	by Mid-October 2012.				9/15/2012	out for construction bid by Mid-October 2012.	G	Υ	
107 GENER	AL SERVICES	DEPARTMENT															19 sub-projects established. 16 projects complete. Statewide			
108 2009	6/30/2013	Legislative/Executive	Statowida	Statewide Facility Repairs PCD Proj # A093090	STB	_	2,000,000	1,980,027		10.07	Repairs continue.	Repairs continue.			6/30/2013		funding expended on a prioritized critical basis. \$19.3K Encumbered.	G	G	G
2007		· ·		YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689 -		<u>'</u>					Construction continues via						Gym Floor complete- Cottages Re-Roof 95% complete.	G		- G
109 2011	6/30/2013	Legislative/Executive	Bernalillo	Reauth to 11-1108	STB	Y	1,650,000	1,512,949	161,444	137,05	In House Maloof Re-Roof	Substantial Completion.  In House Maloof Re-Roof Project in			6/30/2013		\$106.7K Encumbered.	G	G	Y
2007 110 2011	6/30/2013	Legislative/Executive	Multiple Co.	Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A073695 - Reauth to 11-1171	STB	Υ	1,000,000	583,133	-	416,86	Project in design; Security upgrades in construction.	design; Security upgrades in construction.			3/31/2013		Various projects 50% in construction, Maloof & Eagles Nest work remains. \$219.0K Encumbered.	G	G	G
2007	6/30/2013	Legislative/Executive	Bernalillo	Sequoyah Dental Unit PCD Proj #A076051 - Reauth to 11-1212	Cig Tax Re	v Y	1,000,000	920,494	15,853	79.50	In warranty.	In warranty.			6/30/2013		Medical dental completed, various upgrades remain. \$14.4K Encumbered.	G	G	G
2008	6/30/2014			YDDC Water Line Repairs. PCD Proj # A083007 - Reauth to 12-	STB		1,000,000	301,456			In construction.	In construction.			6/30/2012		35% in construction. \$477.5K Encumbered.			
2008	6/30/2014	Legislative/Executive	Bernaillio		SIB	Y	1,000,000	301,456	244,863	698,544	Classrooms substantial				6/30/2012		·	G	G	G
2011 113 2012	6/30/2014	Legislative/Executive	Dona Ana	JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj #A083009 - Reauth to 11-1145 & Reauth to 12-1588	STB	Υ	3,200,000	2,240,493	188,561	959,50	completion; FFE & Greenhouse being procured.	Classrooms in warranty; FFE & Greenhouse installation.			6/30/2012		Final Completion - Certificate pending, bids for intercom system pending, Greenhouse in construction. \$265.4K Encumbered.	G G	G	Y
2007 114 2011	6/30/2013	Legislative/Executive	Chaves	Southern NM Rehabilitation Improvements PCD Proj #A076051 - Reauth to 11-1127	Cig Tax Re Bonds	Y Y	2,000,000	1,470,086	3,025	529,91	Construction completion, small purchases expected.	Construction completion, small purchases expected.			12/31/2011		Construction complete, a few small items remain to be purchased. \$16.2K Encumbered.	G	G	G
2007				Corrections Facilities Repairs. PCD Proj #A073702 - Reauth to 11-													68 sub-projects established. 62 projects complete. Statewide funding expended on a prioritized critical basis. \$21.9K			
115 2011	6/30/2013	Legislative/Executive	Statewide		STB	Y	3,500,000	3,421,861	11,564	78,139	Construction continues.	Construction continues.			6/30/2013		Encumbered.  4 sub-projects established. RCC kitchen is complete. CNMCF	G	G	G
																	has been put on hold pending additional funding. SNMCF-ITB completed BOF-11/20. \$32.6 K Encumbered. The remaining			
2008	6/30/2014	Legislative/Executive	Statewide	Correctional Facilities Emergency Kitchen Renovate. PCD Proj #A083014 - Reauth to 12-1613	STB	Y	2,000,000	977,431	988	1 022 56	Project in design.	In construction.			6/30/2012		amount will be encumbered as soon as SBOF approval is granted for construction contract.	G	G	6
	5, 50, 2014	g.o.d.ivo/Excodiive		1000	Ü.D		2,000,000	J11, <del>1</del> 31	550	1,022,00	-, doo.g				5,30/2012		Majority of projects are substantially completed. Some funds			
117 2009	6/30/2013	Legislative/Executive	Dona Ana, Valencia	Southern & Central Correctional Facilities PCD Proj # A093087	STB	Υ	5,800,000	5,696,760	14,022	103,24	In warranty.	In warranty.			6/30/2013		being used for design of future housing units. \$96.9K Encumbered.	G	G	G
2007				Las Cruces State Police District Office. PCD Proj #A073692 -													In process. Change order to extend to Nov. 6 - pending E911 coming online, will occupy Nov 19th. Substantial completion.			
118 2011 2008	6/30/2013	Legislative/Executive	Dona Ana	Reauth to 11-1149  Las Cruces State Police District Office. PCD Proj #A083011 -	STB	Y	2,500,000	1,732,509		767,49	1 Construction continues.	Substantial completion.	5/13/2011	6/7/2011			\$766.5K Encumbered.  Change order to extend sub-completion to Nov 6, E911 to go	G	G	G
119 2012	6/30/2014	Legislative/Executive			STB	Y	3,300,000	3,032,721	33,682	267,279	Construction continues.	Substantial completion.	5/13/2011	6/7/2011	6/30/2012		online Nov 19th. \$230.5K Encumbered.  A/E Preparing Certificate of Final Completion on Lordsburg Po	G	G	Y
120 2012	6/30/2013	Legislative/Executive	Hidalgo, Dona Ana,	(Reauthorized to 12-1585)	STB	Υ	1,500,000	442,577	11,969	1,057,42	Substantial completion.	In Warranty.			6/30/2013		of Entry. \$257.4K Encumbered.	G	G	Y
2007 121 2011	6/30/2013	Legislative/Executive	San Miguel	Las Vegas State Police District Office. PCD Proj #A073699 - Reauth to 11-1191	STB	Y	2,500,000	2,048,183	280,624	451,81	Construction continues.	Substantial completion.		7/25/2008	6/30/2013		Construction is at 88% complete. Substantial completion. \$451.8K Encumbered.	G	G	G
2008 122 2012	6/30/2014	Legislative/Executive	San Minuel	Las Vegas State Police District Office. PCD Proj #A083015 - Reauth to 12-1630	STB	Y	3,000,000	2,925,511	434	74.48	Construction continues.	Substantial completion set for Nov 20.		7/25/2008	6/30/2012		Construction is at 92% complete. Occupancy set for Dec 3, 2012 - pending E911 online. \$74.5K Encumbered.	G	G	G
2008	6/30/2013			Las Vegas State Police Office. PCD Proj #A083013 (Orig. Project Lordsburg Port of Entry) - Reauth to 11-1194	STB		7,500,000	7,454,642			Construction continues.				6/30/2013		Construction approximately 90% complete. \$45.4K Encumbered.		G	G
2007	0/30/2013	Legisiative/Executive	San Miguel	Los Lunas Substance Abuse Treatment Center Constr. PCD Proj ,	SIB	Ť	7,500,000	7,404,042	013,/15	40,00	Construction continues.	In warranty.			0/30/2013			G	G	G
124 2011	6/30/2013	Legislative/Executive	Valencia	A073886 (GF \$2M), A093000 (STB \$2,784,136 - Reauth to 11- 1223)	GF/STB	Y	4,784,136	4,731,805	-	52,33	Substantial completion.	Substantial completion			1/31/2011		Project is complete. Funds remain open for small items that may still need to be purchased. \$1.0K Encumbered.	G	G	G
125 2010	6/30/2014	Legislative/Executive	San Miguel	Facility continued construction - New Meadows & Ponderosa PCD Proj # 101275	STB	Υ	7,000,000	5,949,525	105,640	1,050,47	Project in construction.	Construction continues.			11/26/2011		Construction began on September 10, 2012. \$1,050.5K Encumbered.	G	G	G
				Department of Health Facility Patient Health & Safety PCD Proj #													21 sub-projects established. 14 projects complete. Statewide funding expended on a prioritized critical basis. \$1,031.3K			
126 2009	6/30/2013	Legislative/Executive	Statewide	A093071, A093079, A093080, A093085, A093088, A093093	STB	Y	4,000,000	2,601,237	637,578	1,398,76	Continue sub-projects.	Continue sub-projects.			6/30/2013		Encumbered.	G	G	G
127 2009	6/30/2013	Legislative/Executive	Statewide	Demolition/Decommissioning Statewide PCD Proj # A093089	STB	Y	2,700,000	1,854,000	276,988	846,00	7 Buildings Demolished.	Demolitions continue.			6/30/2013		Completed the demolition of 7 buildings. Design work needed on future demolitions. \$72.0K Encumbered.	G	G	G
																	65 sub-projects established. 54 projects complete. Statewide funding expended on a prioritized critical basis. \$13.0K			
128 2009	6/30/2013	Legislative/Executive	Statewide	WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB	Y	1,300,000	1,259,288	10,342	40,712	Continue construction.	Continue construction.	1		6/30/2013		Encumbered.	G	G	G

В	С	D	E	F	G	Н	I	J	К	L	М	N	0	Р	Q	R	S	Т	U	V
2	G Y	Project on schedule  Behind schedule		No activity or bonds not sold  Additional funds needed	В	Appropria	tion expended or project	complete					Timeline fo	or completing project as	applicable (Dates	Only)	]		Progress Rating	
														, , , , , , , , , , , , , , , , , , ,						
3 <b>FY</b>	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Othe
											In RFP development phase.	In RFP development phase. Issues					Design-build project. Site has been selected and recommended by PCD. Site requires demolition of 4 casitas - in process of getting City of Santa Fe/Historic Preservation			
129 2009	6/30/2014	Legislative/Executive	Santa Fe	Executive Office Building Proj # A093720	Rev Bonds	s N/A	1,000,000	475,969	141,758	524,031	Issues with City of Santa Fe Historical Preservation.	with City of Santa Fe Historical Preservation.			6/30/2014		approval. Space programming complete. In RFP phase. RFP is approximately 75% complete. \$434.8K Encumbered.	G	G	R
											SNMCF - Phase II in warranty SNMCF - Phase III starting	SNMCF - Phase III starting								
			Dona Ana								construction CNMCF - Phase I in warranty CNMCF - Phase II starting	construction CNMCF - Phase I in warranty CNMCF - Phase II starting					All completed units are in warranty. Design complete on SNMCF units 4 & 5. Construction started. Design complete on CNMCF units 2. Construction started. Design 95% complete			
130 2010	6/30/2014	Legislative/Executive	Dona Ana, Valencia	SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276	STB	Y	2,000,000	1,867,499	335,075	132,501	construction	construction			6/30/2014		on CNMCF units 3-5. \$132.5K Encumbered.	G	G	х
131 2010	6/30/2014	Legislative/Executive	Statewide	Property Control Division (PCD) - statewide facility repairs PCD Proj # A101279	STB	Y	3.480.000	2.898.157	680.561	581.843	Continue construction.	Continue construction.			7/20/2014		26 sub-projects established. 15 projects complete. Statewide funding expended on a prioritized critical basis. \$532.8K Encumbered.	G	G	G
132 2010	6/30/2014	<u> </u>		Santa Teresa Port of Entry PCD Proj # A101273	STB	_	2,500,000	25,000	_	2 475 000	Waiting for land swap completion.	Land swap completion, out to bid.			7/20/2014		Invitation to Bid (ITB) - November Pending Land Swap and MOA Execution.	G	R	
133 2009	6/30/2013	-		Santa Teresa Port of Entry Phase 2. PCD Proj # A093758	GF/STB		1,499,239	23,000	-		Waiting for land swap completion.	Land swap completion, out to bid.			7/21/2013		Invitation to Bid (ITB) - November Pending Land Swap and MOA Execution.	6	, <u>, , , , , , , , , , , , , , , , , , </u>	
2008	6/30/2014			Santa Teresa Port of Entry PCD Proj # A083194 Reauth to 10-1304	STB	Y	1,499,239	-	-	, ,	Waiting for land swap completion.	Land swap completion, out to bid.			7/22/2012		Invitation to Bid (ITB) - November Pending Land Swap and MOA Execution.		R D	
134 2010	6/30/2014	Richardson	Dona Ana	Sama relesa Fort of Entry PCD Ptoj # A003194 Readult to 10-1304	SIB	4	1,480,000	-	-	1,460,000	completion.	Land swap completion, out to bid.			1/22/2012		20 sub-projects established. 9 projects complete. Statewide	G	R	
135 2010	6/30/2014	Legislative/Executive	Statewide	Dept of Health facility patient health & safety PCD Proj # A101277	STB	Y	2,400,000	1,866,924	741,131	533,076	Continue construction.	Continue construction.			7/20/2014		funding expended on a prioritized critical basis. \$277.3K Encumbered.	G	G	G
136 2011	6/30/2016	Legislative/Executive		YDDC and John Paul Taylor Center (JPTC) improvements Proj #	STB	Y	2.000.000	20,000	_	1,980,000	Schedule identified priorities at YDDC and Camp Sierra Blanca.	t Begin work on security systems.					CYFD to submit scope of work for new security systems.	Y		
.50,2011	5,55,2010	Logiciali70/LACCULIVE	Dona Aila		515		2,000,000	20,000		1,000,000	SNMCF - Phase III starting construction.	SNMCF - Phase III continuing construction.					SNMCF HVAC upgrades on Units 4 & 5. Starting construction			
137 2011	6/30/2016	Legislative/Executive	Multiple Co.	SNMCF, CNMCF, and WNMCF HVAC upgrades Proj # A111282	STB	Υ	10,000,000	1,173,766	1,173,766	8,826,234	CNMCF - Phase II starting construction.	CNMCF - Phase II continuing construction.					on CNMCF HVAC upgrades on Unit 2. \$4,413.6K Encumbered.	G	G	G
			Dona Ana,								SNMCF - Complete CD's and prepare bid documents.	SNMCF - Contractor selected					SNMCF Kitchen - Invitation to Bid (ITB) completed BOF 11/20. CNMCF Kitchen - A/E has been selected, working on contract.			
138 2011	6/30/2016	Legislative/Executive	Valencia	SNMCF & CNMCF kitchen remodel Proj # A111281	STB	Y	2,900,000	58,860	37,390	2,841,140	CNMCF - A/E selected.	CNMCF - Design started					\$185.7K Encumbered.  13 sub-projects established. 4 project complete. Statewide	G	G	G
139 2011	6/30/2016	Legislative/Executive	Statewide	Statewide Correctional facility infrastructure Proj # A111289	STB	Y	2,000,000	244,083	226,016	1,755,917	Identify priorities.	Continue construction.					funding expended on a prioritized critical basis. \$478.4K Encumbered.	G	G	G
140 2011	6/30/2016	Legislative/Executive	Chaves	Roswell Correctional Facility Proj # A111279	STB	Y	1,200,000	-	-	1,200,000	Generating ITB for constructio	n Issuing construction contract.					Preparing bid documents. \$34.0K Encumbered.	G	G	G
141 2011	6/30/2016	Legislative/Executive	San Miguel		STB	Υ	3,000,000	62,895	62,895	2,937,105	Design started.	Design continues.					Multiple projects in the design phases - construction in 2013. \$13.7K Encumbered.	G	G	G
2007 142 2011	6/30/2013	Legislative/Executive	Sierra	NM Veterans' Home Alzheimer's Skilled Nursing Unit & Expand Proj #A076051 - Reauth to 11-1209	Cig Tax Re Bonds	Y	1,000,000	21,900	-	978,100	Design continues, SHPO MOA in process.	approximately 40%.			6/30/2013		MOA between State Historic Preservation Office (SHPO), VA & PCD signed. \$478.1K Encumbered.	G	G	Y
2008 143 2012	6/30/2014	Legislative/Executive	Sierra	NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj #A083019 - Reauth to 12-1652	STB	Y	6,500,000	898,031	-	5,601,969	SHPO MOA in process.	Construction documents approximately 40%			6/30/2012		MOA between State Historic Preservation Office (SHPO), VA & PCD signed. \$617.0K Encumbered.	G	G	G
144 2011	6/30/2016	Legislative/Executive	Sierra	NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj # A111288 Reauth to 12-1653	STB	Υ	5,000,000	50,000	-	4,950,000	MOA in process.	Construction documents approximately 40%.					MOA between State Historic Preservation Office (SHPO), VA & PCD signed.	G	Y	
145 2011	6/30/2016	Legislative/Executive	San Miguel	Behavioral Health Institute at LV (Meadows) Phase 1 Proj # A111286	STB	Υ	4,300,000	43,000	-	4,257,000	Construction began.	Continue construction.					Construction began on September 10, 2012. \$4,205.4K Encumbered.	G	G	G
146 2012	6/30/2016	Legislative/Executive	San Miguel	Behavioral Health Institute at LV (Meadows) Phase 2 PCD Proj # A121275	STB	N	4,700,000	47,000	-	4,653,000	Construction began.	Continue construction.					Construction began on September 10, 2012. \$3,300.6K Encumbered.	G	G	G
																	Identified priorities totaling \$2M. Due to minimal 2012 funding PCD will keep remaining \$2M for statewide emergencies. 23			
147 2011	6/30/2016	Legislative/Executive			STB	Υ	4,000,000	152,556	152,556	3,847,444	Identify priorities.	Establish schedule for completion of identified priorities.					sub-projects established. 2 Complete. \$1,352.9K Encumbered.	G	G	G
148 2012	6/30/2016	Legislative/Executive		CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj # A121272	STB	N	3,400,000	-	-	3,400,000	RFP for A/E services.	Contract executed for WNMCF.					WNMCF - writing RFP for A/E Services.	G		
149 2012 2009	6/30/2016	Legislative/Executive	Santa Fe	DPS - NM Law Enforcement Academy Dorms Proj # A121276  Manuel Lujan Jr. Bldg Infra & Renovation (Orig Proj HHS Complex	STB	N	3,000,000		-	3,000,000	Design contract in process.	Contract executed.					Design contract in process. \$143.0K Encumbered.  TRD relocated. Lujan Project beginning Ph B Flintco.	G		
150 2012	6/30/2013	Legislative/Executive	Santa Fe	PCD Proj # A093082 Reauth to 12-1553)	STB	Y	4,000,000	-	-	4,000,000	Construction began.	Construction continues.			6/30/2013		\$4,000.0K Encumbered.  TRD relocated. Lujan Project beginning Ph B Flintco.	G	G	G
151 2012	6/30/2016	Legislative/Executive	Santa Fe	Manuel Lujan Jr. Bldg Infra & Renovation Proj # A121277	STB	N	6,000,000	-	-	6,000,000	Construction began.	Construction continues.					\$5,952.0K Encumbered.  HSD is not ready and does not have funds to run the programs	G	G	G
152 2012	6/30/2016	Legislative/Executive	Valencia	Los Lunas Substance Abuse Trtmnt Cntr Proj #A121281	STB	N	5,000,000	_	1	5,000,000	Questionnaire returned to BOF as "Not Ready" for bond sale.	PCD will not certify for future bond sale.					that would be offered in the building. Also, PCD concerned more funds would be needed to build.	R		
153 154 <b>HIGHER</b>	R EDUCATION	I DEPARTMENT																		
	0/05/22:		0	Andrei Liber Angibita Strict (S. 175 on 1995)	0						Decree will in	Finalizing draws to the State Board of Finance. Will close out fund by Nov.				0/5-1	18 institutions received funding. Finalizing draws submitted from three institutions - will close out fund Nov. 1 from the			
155 2008	6/30/2012			Academic Library Acquisitions Statewide (Proj ID 08-4932)	GOB	Y	3,000,000	3,000,000	181,504		Draws still in process.	1, 2012.  Continue to submit draws to the State					remaining three institutions.	В		+
156 2010 157	6/30/2014	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 10-1229)	GOB	Y	2,000,000	1,050,384	458,398	949,616	Draws still in process.	Board of Finance until June 30, 2014.				6/30/2014	Draws continue to be submitted from institutions.	Y		#
150 HOWAN	. JERVICES L	- ON INCIVI															Completed the Federal Design Gate Review in August 2012. In development phase and on track to complete system			
												Will continue compiling final costs, allocations and timelines to move					development by October 31, 2012. Plan to submit documents to SBOF and Bond Attorneys in October 2012 for December			
159 2011 160	6/30/2016		Statewide	ASPEN eligibility system replacement (ISD2R) Proj ID 11-1298	STB	N	8,100,000	-	-	8,100,000	Continue development phase.		9/1/2011	5/1/2012		1/1/2014	2012 bond sale to support project through completion.	R		<del></del>
161 MINERS	S' COLFAX MI	EDICAL CENTER										5					Appropriated in 2012 session from Miners' Trust Fund.			
162 2012	6/30/2016	Legislative/Executive	Colfax	MCMC Improvements (Proj ID 12-1549)	MTF	NA	1,000,000	-	-	1,000,000	Appropriated in 2012 session from Miners' Trust Fund.	Establish RFP to go out to bid November of 2012.					Accumulating funds necessary to begin project with an anticipated start time spring of 2013.	R		
164 NEW ME	EXICO ENVIR	ONMENT DEPARTMENT	<u> </u>														2-8-12 City hired Huitt Zollars Engineer for design of 9200			
											Construction of phase 2 of	Complete construction of phase 2					linear feet of reuse lines for Loma Colorado and Vista Hills subdivisions. As of 4-30-12 construction phase 1 direct			
105 2000	6/20/0040	D:	Sand-:	Pio Pancho Water Pause/Distrik Englision (CAR CO 2002 CTT)	OTD.		2 000 000	4 404 040	400 400	4 575 000	direct injection-advanced treatment facility 20%	direct injection-advanced treatment facility. Award project for 9200 linear	4/00/0040	CHEIDO	9/0/0044	6/20/0040	injection pilot project is complete. 9-11-12 phase 2 direct injection project is 20% complete. Project awarded to RMCI in			
165 2009	6/30/2013	Richardson	Sandoval	Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB	Υ	3,000,000	1,424,612	103,400	1,575,388	complete.	feet of reuse lines.	1/26/2010	6/15/2011	8/3/2011	6/30/2013	amount of \$1,856,710 (excludes tax).	G	G	G

В	С	D	E	F	G	Н	ı	J	К	L	M	N	0	Р	Q	R	S	Т	U	V
1	G	Project on schedule	R	No activity or bonds not sold	В	Appropriat	tion expended or project	complete									1		_	
2	Y	Behind schedule	<u> </u>	Additional funds needed									Timeline f	or completing project as	applicable (Dates	Only)		1	Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Othe
2007 166 2009	6/30/2013 6/30/2011	Legislative/Executive	. Multiple Co.	Eastern Navajo Nation Water Pipeline (Multiple Appropriations)	GF/STB	Y	17.375.244	10,031,119	431,120	7,344,125	Phase 3 - SAMCON given Notice to Proceed on 6/4/12 and construction is 11% complete. Phase 4 construction is about 95% complete. Getting ready to have final inspection in the loext month.	Continue construction of Ph 3.  Manufactured pipe, pump station, surge tanks, etc is being shipped by vendor to job site and Samcon is taking ownership and beginning installation of material for Ph 3. Obtain final adjusting change order and all close out documents for Phase 2. Final inspection of construction of Phase 4 & begin close-out of project.	4/18/2008	5/1/2009	5/15/2013	6/30/2013	Phase 2 is in project closeout. Awaiting all the close out documents to be submitted and final adjusting change order to be approved by the Navajo Nation SAS process. Phase 3 construction contract has been awarded to SAMCON and notice to proceed given on 6/4/12, construction is 11% complete. Premanufactured and procured material for Ph 3 is being shipped to job site by vendor and Samcon has begun installation. Phase 4 construction about 95% complete and should be completed by Fall 2012. Engineer working on planning of Phase 5 and Phase 6 as of yet.		G	Y
167 2009				Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	Y	1,000,000	532,362	701,120	467,638	NMED CPB personnel met briefly with the City of Sunlanc Park mayor on August 30, 2012 to discuss the transfer	Transfer grant to CRRUA from d Sunland Park. Set up a new sole source contract to get the Engineer paid for completed work and remaining work.	6/11/2008	1/6/2010			New utility district (Camino Real Regional Utility Authority - CRRUA) that includes Sunland Park, Santa Teresa and Doña Ana County infrastructure completed, but the transfer of this grant from the City of Sunland Park to CRRUA is waiting on action by the City of Sunland Park. Arsenic Project Phase I project is experiencing operational issues. Remaining funds currently allotted to pay for engineering for next Arsenic plant in Santa Teresa (construction funding not secured to date). Engineer has suspended work for non-payment of past	G	G	R-X
											Continued construction on all projects. One project	Construction on remaining 10 projects. An additional project					Contracts for all 12 projects have been executed. Projects are			
168 2009	6/30/2013	Legislative/Executive	Statewide	River Ecosystem Restoration Initiative (Proj ID 09-3113)	STB	Y	1,500,000	938,568	74,609	561,432	projects. One project completed.	completed.  Santa Teresa Industrial Park Booster	6/26/2009	6/1/2011	3/1/2013	6/30/2013	Contracts for all 12 projects have been executed. Projects are lin the construction phase. (2 out of 12 projects completed)	G	G	G
169 2011	6/30/2016	Legislative/Executive	Dona Ana	Water supply and distribution system at Santa Teresa (Proj ID 11- 1296)	STB	Y	1,250,000		-	1,250,000		Station Design should be complete and submitted for review. Sunland Park Water Well Design will be ongoing with completion next quarter.	8/11/2011	8/31/2012	6/30/2015	6/30/2015	Two engineering contracts have been accepted for the Sunland Park Water Well Design (180 days after NTP) and the Santa Teresa Industrial Park Booster Station (120 days after NTP). Funds have been obligated and work should be ongoing.	G	G	
170 2011	6/30/2016	Legislative/Executive	Statewide	Wastewater facility construction loan fund (Proj ID 11-1302)	STB	Υ	1,444,400	1,444,400	1,444,400		Fully expended state match funds.	N/A				8/23/2012	Fully expended these state match funds for FY 2012 federal capitalization grant.	В	В	В
171 2012 172	6/30/2016	·	Statewide	Wastewater facility construction loan fund (Proj ID 12-1550)	PPRF	Y	1,400,000	-	-	1,400,000	Grant awarded by EPA.	Funds will be used to match FY 2012- 1 federal capitalization grant for Clean Water Revolving Loan Fund.				12/31/2012	Appropriated in 2012 from the Public Project Revolving Fund (PPRF) to be used as match for FY 2012-1 federal capitalization grant for Clean Water Revolving Loan Fund. EP/ has approved the intended use plan.	G G		
173 <b>NEW</b>		CE AUTHORITY  Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	13,200,000	-	-	13,200,000	40 grants approved.	NMFA legal counsel contacting communities to set-up closing schedules to secure funding and finalize grant/loan contracts.					40 grants approved. NMFA legal counsel contacting communities to set-up closing schedules to secure funding and finalize grant/loan contracts. Most communities are required to have public input and resolutions passed. (List of projects available on LFC website)			
175 2012 176	6/30/2016	,	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	26,400,000		-	26,400,000	25 grants approved.	NMFA legal counsel contacting communities to set-up closing schedules to secure funding and finalize grant/loan contracts.	12/31/2012				25 grants approved. NMFA legal counsel contacting communities to set-up closing schedules to secure funding and finalize grant/loan contracts. Most communities are required to have public input and resolutions passed. (List of projects available on LFC website)			
178 2008 179		•	San Miguel	NMHU Infrastructure (Proj ID 08-4953)	GOB	Y	9,000,000	9,000,000	326,224		The stabilization of the trolley building is complete.	N/A		7/31/2009	12/20/2009	8/30/2012	Project is complete.	В	В	В
181 2010 182	6/30/2014	Legislative/Executive	Lea	Roof Improvements and Replacement (Proj ID 10-1287)	STB	Y	3,000,000	3,000,000	191,404		Completed work on Caster Activity Center	N/A	7/30/2010	7/1/2010	9/7/2010	8/18/2012	Project was completed 8/18/2012	В	В	В
		ARY INSTITUTE  Legislative/Executive	Chaves	NMMI Deficiency Improvements (Proj ID 09-3141)	STB	Y	2,200,000	2,200,000	85,722		Final prep work completed - new pipe was run and all connection locations were closed up - project complete.	N/A	4/16/2010	4/15/2010	7/31/2012	7/31/2012	Renovation and renewal of outdated, unsafe utilities commodities located on campus. The scope of the project is now complete and the final draws are being submitted for reimbursement.	В	В	В
185 186 <b>NEW</b> 2008		OL FOR THE DEAF										is Expend remaining funding on other					Dillon Hall renovation is complete. Remaining funds to be			
187 2010 188 189 <b>NEW</b>	6/30/2014 MEXICO STATE	Legislative E FAIR	Santa Fe	NMSD Dillon Hall ( Proj ID 08-3039 Reauth to 10-1310)	STB	Y	2,600,000	1,904,598	-	695,402	complete.	improvements as permitted by law.		2/28/2011	6/30/2012	6/30/2013	utilized for other work on campus as permitted by law.	G	G	G
190 2009 2009 191 2010	6/30/2013 6/30/2014	Legislative/Executive Richardson		State Fair Facility Upgrades (Project ID 09-3114)  State Fair Improvements (Orig ID 09-3010 reauthed to ID 10-1294)	STB STB	Y	5,000,000	4,928,868 2,610,872	15,967	, -	The power feed and electrical distribution system was upgraded and is now code-compliant and devoid of safet hazards. Utilized on site staff to patch and repair several roof areas that were leaking.	"zero-discharge" facility.  Continue to work on projects		6/30/2011	6/30/2013 6/30/2013		Electrical system now able to support State Police electrical consumption needs which will prevent any communication loss from their Central Dispatch Station. Funding will be fully spent being that the Engineering Design and implementation phase cour Zero Discharge facility will exceed the remaining balance left in this fund. Project is well ahead of schedule and will be completed as such.  Remaining funds will be utilized to deal with unexpected and/or amergencies and deferred maintenance as they arise.	of G	G	G G
192 193 <b>NEW</b>	MEXICO STATE	UNIVERSITY																		
194 2008	6/30/2012	-		NMSU Arts Complex - Phase 1 - Proj ID 08-4958	GOB	Y	19,000,000	19,000,000	3,061,838		Project 70% complete.	Project 80% complete.		8/1/2010			Funds fully expended - Project approx. 80% complete - there are additional funds to complete phase 1. No reversion amount. All funds encumbered to third party.  Funds are encumbered and will be finalized by end of	В	В	В
195 2008	6/30/2012	Legislative/Executive	Dona Ana	NMSU USDA Agricultural Center - Proj ID 08-4959	GOB	Y	2,400,000	2,400,000	483,839		Project complete.	Project complete - finalizing billing.		6/30/2010	9/30/2011	6/30/2012	2 September.	В	В	В
196 2008	6/30/2012	Legislative/Executive	McKinley	NMSU Grants Infrastructure Renovation & Expansion - Proj ID 08- 4964	GOB	Y	1,000,000	1,000,000	288,924		Project complete - final punch list items.	Project complete - finalizing billing.		10/1/2009	8/31/2010	6/30/2012	Project complete. Finishing punch list items.	В	В	В
197 2009	6/30/2013	Legislative/Executive	Dona Ana	NMSU Arts Complex - Proj ID 09-3143	STB	Υ	5,500,000	4,367,914	4,312,914	1,132,086	Project 70% complete	Project 80% complete.		8/1/2010	8/1/2012	6/30/2013	Project is 80% complete.	G	G	G
198 2012	6/30/2016	Legislative/Executive	Dona Ana	NMSU Hershel Zohn & Branson Library - Proj ID 12-1535	STB	N	5,000,000	50,000		4,950,000	Finished the design development stage.	Project continues to move forward.					Project has just finished the Design Development Stage	G		
199																				1

В	С	D	E	F	G	Н	ı	J	К	L	М	N	0	P Q	R S	Т	U	V
1		Project on schedule		No activity or bonds not sold	В	Appropriatio	on expended or project	complete										
2	Y B	Behind schedule	X	Additional funds needed			1						Timeline	for completing project as applicable (Dates	Only)		Progress Rating	
R	eversion				Funding	Bonds	Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	Plan, Design, Land Construction,	Funds	Bond Sold/Grant		Construction/
	Date RN NEW MEX	Sponsor KICO STATE SCHOOL	County	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition Purchase	Expended Project Status	Agreement / RFP	Plan / Design	Renovation / Other
											Roof is completed, glass and windows 100% installed.	Substantial completion 10/17/12. Paving complete 09/24/12 - 9/27/12,			Amount Expended includes \$50,000 for AIPP. Project is 90%			
201 2008 202	6/30/2012			Ben Lujan Learning Resource Ctr. Addition (Proj ID 08-4965)	GOB	Y	5,000,000	4,413,165	573,553	586,835	Finish work ongoing.	landscaping complete mid-October.	Done	Done November, 2011	10/31/2012 complete. Anticipate substantial completion October 2012.	G	G	Y
203 OFFICE O	FMILITARY	BASE PLANNING AND	SUPPORT								Contracts with Legal Firm,							
											Appraisal Firm, Environmental Baseline Survey Firm complete for second phase				Air Force has revised their priority one area three times; State focus will be initially on priority one area; Legal Firm is			
2006 204 2010	6/30/2014	Richardsor	Curry, Roosevelt	Cannon Air Force Base Land/Water Rights (Proj 06-0227 - Reauth to 10-1299)	STB	Y	5,000,000	3,353,512	19,475	1,646,488	to CAF.) Two tenant improvement issues settled; title insurance policy issued.	t Commence Environmental Baseline Survey; Appraisal; begin negotiations with landowners; commence geographical survey			contacting landowners for access: appraisal, Environmental Baseline Survey; Survey; negotiations on possible purchase will commence in the near future; No further discussions from HQ 6/30/2014 Air Force on a possible financial contribution to the project.	G	R	R
205 206 <b>OFFICE C</b>	F STATE EN	GINEER / INTERSTATE	E STREAM CO	MMISSION														
2007	6/30/2011			Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K +							Funds being reserved for Cabresto and contingency.				Amount Expended includes \$31,987 reverted for solvency. Will utilize funds to complete Cabresto Dam scheduled to be done November 2012. If funds remain will move forward with final			
207 2009	6/30/2013	Legislative/Executive	Statewide	Proj 07-4405 SWAP to 09-3790 - \$1M)	GF/STB	Y	1,500,000	229,611	36,041	1,270,389	Construction on-going.	Construction on-going for Cabresto.	9/15/2007	6/30/2010 6/30/2013	6/30/2013 design for San Mateo Dam.  Bluewater - construction complete, waiting on closeout	G	G	G
208 2010	6/30/2014	La sistativa (Europativa	Multiple Co	Deve and a service size (Devi 40 4000)	STB	V	1.000.000	164.410	137.010	025 500	Majority of funds reserved for Cabresto. Bluewater Dam complete and funds expended.	Construction on a sing for Coherents	9/15/2007	6/30/2010 6/30/2013	documentation and correct invoices. Hatch Dam - feds correcting the design but no federal funds for construction so funds encumbered for Cabresto Dam. Cabresto Dam -			
208 2010	6/30/2014	Legislative/Executive	Multiple Co.	Dam emergency repair (Proj 10-1282)	SIB	Y	1,000,000	164,410	137,010	835,590	ISC met with Taos settlement	Construction on-going for Cabresto.  Work with DFA on finalizing a capital	9/15/2007	6/30/2010 6/30/2013	6/30/2013 construction on-going.	G	G	G
2007 209 2009	6/30/2013	Legislative/Executive	e Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 07-6040 SWAP to 09-3009)	GF/STB	Y	10,000,000	8,600,000	-	1,400,000	parties to discuss distribution of funding and the DFA agreement requirements for capital funding.	grant agreement template for the water right purchases that will work to fit the needs and requirements of the settlement parties, DFA and ISC.	7/30/2011		The ISC is working with the settlement parties regarding the allocation of the \$1.4 million and the required terms of the 10/30/2012 capital agreements.	G		
		-										Will continue to expend funding on the						
210 2011	6/30/2016	Legislative/Evecutive	Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 11-1303)	STB	_	15.000.000			15 000 000	the allocation of the \$1.4 million and the required terms of the capital agreements.	Navajo pipeline and continue discussions to prepare agreements for the Taos settlement.			ISC is working with the settlement parties on the allocations and the required terms of the capital agreements. Will continue expending funding on the Navajo pipeline.	G		
2006	6/30/2010			Cabresto Lake Dam Repair and Improve (Proj 06-1029 SWAP to 09-				-	-		Construction started May	Construction on-going - to be			Construction started May 2012, anticipate completion to be	Ü		
211 2009	6/30/2013	Richardson, Cisneros	Taos	3002)	GF/STB	Y	1,000,000	406,802	313,761	593,198	2012. Construction started May	completed November 2012.  Construction on-going - to be	9/15/2007	6/30/2010 12/31/2012	12/31/2012 done November 2012.  Construction started May 2012, anticipate completion to be	G	G	G
212 2011	6/30/2013	Legislative	Taos	Cabresto Dam Repair (Orig Proj 08-3081 Reauth to 11-1216)	STB	Y	3,200,000	764,933	362,111	2,435,067		completed November 2012.  Construction on-going - to be	9/15/2007	6/30/2010 12/31/2012	12/31/2012 done November 2012.  Construction started May 2012, anticipate completion to be	G	G	G
213 2012	6/30/2016	Legislative	Taos	Cabresto Dam Construct (Proj 12-1335)	STB	N	200,000	-	-	200,000		completed November 2012.	5/13/2011	6/30/2010 12/31/2012	12/31/2012 done November 2012.	G	G	G
215 PUBLIC E	DUCATION I	DEPARTMENT																
											Pre-K projects at Eunice and Grants-Cibola are complete. All pre-k projects awarded are							
216 2009	6/30/2013	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 09-3107))	STB	Y	2,000,000	2,000,000	410,757	-	now complete.	N/A	11/1/2009	N/A N/A	6/30/2013 Projects are complete.	В	В	В
217 2010	6/30/2014	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 10-1231)	GOB	Y	2,000,000	1,573,546	168,789	426,454		Continue reimbursement requests as submitted. All projects approved and in the construction process.	N/A	N/A N/A	Funds allocated to 3 school districts to fund 5 pre-k projects. All projects have received PED and PSFA approval. Awards 6/30/2014 have been made and all pre-k projects are in process.	G	G	G
$      \top$											Reimbursements totaling				Allocations were made to every school district, charter school and juvenile justice center on a per membership basis.			
218 2008	6/30/2012	Legislative/Executive	Statewide	Public School Library Acquisitions (Proj ID 08-4931)	GOB	Y	3,000,000	3,000,000	196,656	-	\$196,656 paid to districts/charters.	Process all final reimbursement requests and revert \$144,908.	N/A	N/A N/A	Department is processing final reimbursements and will revert \$144,908.	В	В	В
															Allocations were made to every school district and charter school on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests.			
219 2010	6/30/2014	Legislative/Executive	Statewide	Public School Library Acquisitions (Proj ID 10-1230)	GOB	Y	2,000,000	1,123,490	632,026	876,510	Paid reimbursements totaling \$622,104 to districts/charters.	To continue approving reimbursement requests.	N/A	N/A N/A	Districts able to make expenditures since July 1, 2011. (List of allocations available upon request.)	G	G	G
											Paid reimbursements totaling \$215,269 to the Albuquerque School District and the ASK	Send out award letters to allocate the			Allocated \$59,523 to 9 charter schools and \$209,775 to the Albuquerque Public School District. PED will be allocating and sending award letters for the remaining funds based on the results of "School Grading". The 40 "A" schools and the "Top			
220 2010	6/30/2014	Legislative/Executive	Statewide	Public School Instructional Material (Proj ID 10-1232)	GOB	Y	2,000,000	215,269	215,269	1,784,731	Academy in Rio Rancho.	remaining balance.	N/A	N/A N/A	6/30/2014 Growth" schools (approximately 48) will receive an allocation.  Approval letters sent on July 1, 2012 to school districts with to-	G	Y	Y
221 2012	6/30/2016	Legislative/Executive	Statewide	School Buses Statewide (Proj ID 12-1554)	STB	N	2,500,000	-	-	2,500,000	Approval letters have been sent out and all the funds have been obligated.	To approve all the Budget Adjustment Requests and begin approving reimbursement requests.			and-from buses that are in excess of 12 years. Buses shall be ordered and delivered by December 31, 2012. All funds shall be expended by June 30, 2013.	G	G	G
223 PUBLIC S	CHOOL FINA	ANCE AUTHORITY																
												Construction has had minimal delays and remains on schedule. Design of the WEC phase is expected to be			Construction contract for original deficiencies corrections work awarded to National Construction. Construction began on 05- 07-12 with substantial completion expected 01-02-13. WEC renovation or replacement will be considered an additional phase of this project to be bid separately. Design of the WEC			
				NIIO (10 C)								completed in November 2012 with construction beginning February 2013			phase is expected to be completed in November 2012 with construction beginning February 2013 and ending January			
224 2009	6/30/2013	Legislative/Executive		NMBVI Deficiency Improvements (Proj ID 09-3134)	STB	Y	2,300,000	1,938,250	987,546	361,750	Construction in progress. Funding from this appropriation is 100%	and ending January 2014.			1/2/2013 2014.	G	G	G
225 2009	6/30/2013	Legislative/Executive	Santa Fe	NMSD Deficiencies Improvements (Proj ID 09-3135)	STB	Y	2,500,000	2,500,000	255,139	-	expended.	N/A		4/30/2011 6/30/2011	9/10/2012 Funding from this appropriation is 100% expended	В	В	В
000 004-	0/00/00:-	Logislative /	0	Des Kindergesten Cleaners (Dati ID 40 4554)	P0000		0.55-			0.500.555	Project applications were approved for approximately	Project applications continue to be solicited from school districts for PSCOC control			The Public School Capital Outlay Council (PSCOC) has approved project applications for approximately 50% of the appropriation to renovate and construct public school pre- kindergarten classrooms statewide. The application process			
220 2012	0/30/2016	Legislative/EXecutive	Statewide	Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	N/A	2,500,000	-	-	2,500,000	50% of the appropriation.	PSCOC approval.			continues and PSCOC approval is ongoing.	G		

								1						_		
1 G Project on schedule	R No activity or bonds not sold	В	Ai-ti-	on expended or project	J	К	L M	N	0	Р	Q	K	\$		U	V
2 Project on schedule	No activity or bonds not sold     Additional funds needed	В	Appropriation	on expended or project	complete				Time line 4		li-skis (Datas	0-1-1	٦		Progress Rating	
2 Y Benind schedule	X Additional funds needed								I imeline to	or completing project as	applicable (Dates	Only)			Progress Rating	
Reversion 3 FY Date Sponsor 228 SPACEPORT AUTHORITY	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
2006 229 2012 6/30/2014 Governor Martinez	Dona Ana, Spaceport Authority (Allotments authorized in 2006, 2007 & 2008) Proj ID 06-2260 Reauth to 12-1651	STB	Y	100,000,000	86,012,932	2,238,568	8 projects completed this quarter. Spaceport Operations Center was issued a Certificate of Occupancy from CID. Terminal Hangar Facility (THF) construction and THF Apron are 99% complete. Communications contract is 13,987,068 40% complete.	Terminal Hangar Facility (THF) construction and THF Apron to awarded certificate of occupancy. Communications project to continue and be at 75% complete.	7/22/2009	6/30/2014	6/30/2014	6/30/201	Expenditures include \$200,000 for AIPP - proposals due to DCA in October. Construction for Phase 1 is almost complete 12 projects identified - 9 have been completed. Spaceport Operations Center awarded certificate of occupancy, Site Enabling is at 100%, Airfeld at 100%, Wastewater at 100%, Fuel Storage at 100%, Site Electrical at 100%, Internal Roads at 100%, Water at 100%, Fencing & Gates at 100%, Terminal Hangar Facility 99%, Terminal Hangar Pacility 99%, Terminal Hangar Facility	G	G	Y
2008 230 2012 6/30/2014 Legislative/Executive 231	Dona Ana, Sierra Spaceport Authority (Proj ID 08-4780 Reauth to 12-1615)	STB	Y	7,500,000	2,570,499	2,992	BLM reviewing southern road environmental assessment. Dona Ana County engineers have almost completed 4,929,501 southern road design.	Southern road design complete and construction contract awarded.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	Phase 1 internal roads are 100% complete. BLM reviewing environmental survey report. Dona Ana road design almost 4 complete.	G	G	Y
232 UNIVERSITY OF NEW MEXICO																
233 2008 6/30/2012 Legislative/Executive	UNM Taos Classroom Completion Project - Phase IV (Proj ID 08- 4972)	GOB	Y	3,300,000	3,300,000	123,976	- Construction completed.	Finalize draw down of funds.	11/1/2008	3/1/2009	12/1/2009	9/30/2012	Project complete, finalizing payments. Expenditures include \$\frac{2}{33,000}\$ for AIPP.	В	В	В
234 2008 6/30/2012 Legislative/Executive	Bernalillo UNM College of Education Renewal - Phase II (Proj ID 08-4968)	GOB	Y	6,000,000	732,048	280,331	5,267,952 Construction began.	Construction progress.	4/18/2012	6/30/2012	6/11/2013	12/31/2013	Expenditures include \$60,000 for AIPP. Project proceeding.	G	G	G
235 2009 6/30/2013 Legislative/Executive	Bernalillo UNM Nano-Bio Technology Build-out (Proj ID 09-3144)	STB	Y	2,000,000	1,907,215	30,528	92,785 Purchase of equipment.	Purchase of equipment.	6/22/2009	6/10/2010	7/15/2011	6/30/2013	Expenditures include \$20,000 for AIPP. Remaining appenditures for equipment.	G	G	G
2009																
236 2010 6/30/2013 Richardson 237 2012 6/30/2016 Multiple		STB STB	Y	2,000,000	1,536,472	1,184,315	463,528 Construction began.  Agreement with NMAA executed; turf replaced at	Construction progress.	3/15/2010	8/29/2011	7/16/2012	3,00,00	l In construction phase.	G	G	G
237 2012 6/30/2016 Multiple O'Neill, Picraux, Stewart,	Bernalillo UNM Athletic Field Improvements (Proj ID 12-1539)	SIB	N	1,379,000	1,192,503	1,192,503	186,497 football & soccer fields.	Turf replacement at Baseball field.	6/1/2012		7/18/2012	6/30/2013	3 Project proceeding.	G	G	G
238 2012 6/30/2016 McSorley	Bernaliilo UNM Roof Improvements (Proj ID 12-1543)	STB	N	1,197,000	52,115	52,115	1,144,885 Roof repair on two buildings.	Roof repair on additional buildings.				6/30/2010	5 Proceeding; project being managed by UNM Physical Plant.	G	G	G
240 WESTERN NEW MEXICO UNIVERSITY																
241 2008 6/30/2012 Legislative/Executive	Grant WNMU Infrastructure (Proj ID 08-4974)	GOB	Y	6.000.000	5.182.550	305.243	1) JCB - obtained temporary certificate of occupancy; 2) Castorena - obtained temporary certificate of occupancy; 3) Telecomm - equipment has been received and installation initiated; fiber optic installation in process	JCB - obtain permanent certificate of occupancy; achieve 100% completion; 2) Castorena - obtain permanent certificate of occupancy; resolve roof installation dispute; achieve 100% completion; 3) Telecommunications - achieve completion.	12/30/2011	6/30/2011	6/30/2012	6/30/2012	Projects include the following: Light Hall - Phase I for \$202K COMPLETE; Castorena Hall Renovation for \$2.538M IN PROCESS; Juan Chacon Bldg (JCB) Renovation for \$2M IN PROCESS; Chino Building supplement for \$95K COMPLETE; additional Chino Building supplement for \$398.2K COMPLETE; additional Chino Building supplement for \$398.2K COMPLETE; Telecommunication Systems Upgrade for \$715K IN PROCESS. Projects are fully encumbered and expenses are anticipated to equal amount of appropriation. Pay requests, draws, and reimbursements are anticipated to occur in Upcoming quarter.	G	G	G
	, , , , , , , , , , , , , , , , , , , ,			3,000,000	2,102,003	300,210			,00,2011	0,00,2011	5,00,2012	5,00,2012	Amount Expended includes \$20,000 for AIPP. Project being			
242 2008 6/30/2012 Legislative/Executive 243		GOB	Y	2,000,000	1,910,457	569,613	Obtained temporary Certificate 89,543 of Occupancy.	Attain 100% completion and obtain permanent certificate of occupancy; resolve HVAC installation issue.	3/31/2011	9/30/2010	6/30/2012	6/30/2012	supplemented by \$400,000 from severance tax funding and \$493,200 from GO bond funding allocated from above project. Supplemental funds have been fully exhausted. Project is fully encumbered and expenses are anticipated to equal amount of appropriation. Pay requests, draws, and reimbursements anticipated in upcoming quarter.		G	G
244	TOTAL			661,716,670	353,916,146	42,749,937	307,800,524									
245 246 247 248 249 250 251			R Total Activ	Project on schedule  Behind schedule or little  No activity or bonds not  ve Projects > \$1 million  ort information:  Appropriation expended	sold		90 23 23 136									