	ВС	Desired as	D E	F	G	Н	1 1	J	К	L M	N	0	Р	Q R	S	Т	U	V
2	Y	Project on Behind sch		No activity or bonds not sold Additional funds needed	В	Appropriation	on expended or project	complete		<u> </u>	1	Timeline	for completing proje	ect as applicable (Dates Only)			Progress Rating	T .
3			ponsor County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
5 2	011 6/30/			Security and Safety Enhancements (Proj ID 11-1230)	STB	Y	1.032.000	892,063	216.489	Administrative Office of the Courts (AOC) at the Magistrate Courts Statewide	Begin expending \$18,468 for security and safety enhancements for AOC Magistrate Courts statewide and 9th District Court that is currently encumbered. Will encumber the remaining balances for AOC (\$80,715), the 9th District Court (\$12,536), and the 11th District Court (\$28,168).	4/30/2012	2 12/31/2012	5/31/2015	2nd District Court security project is 100% complete (\$49,250 expended). 9th District Court security projects in Curry & Roosevelt counties are 81% complete (\$60,930 expended; \$1,533 encumbered). 11th District Court security project in Aztec is 74% complete (\$79,832 expended). AOC Magistrate Courts security and safety enhancements statewide are 88% complete (\$70,2050 expended; \$16,935 encumbered).	G	G	G
6 2	013 6/30/	2017 Legisla	ative/Executive Statewide	Security Equipment & Infrastructure Improvements (Proj ID 13-1160)		Y	1,000,000	-	-	Received notification from Board of Finance on 8/9/13 that bonds had been sold.	Begin encumbering projects for the	9/1/2013	3		Bonds sold 8/9/13. The AOC has encumbered \$58,278 for the 4th District Court security project. Will start encumbering funds for projects at the AOC for the Magistrate Courts Statewide, 9th, 11th, and 13th District Courts.	G	G	
8 A	ING AND LO	NG TERM SERV	ICES DEPARTMENT							the upcoming legislative	Projects should be substantially completed. Sandia Pueblo should complete the construction of the new facility. Work with the remaining projects and ensure timely completion. ALTSD is conducting regional training and a Capital Outlay				Of the 31 grants, 30 are fully executed and ALTSD is unable to enter into contract with City of Espanola due to audit issues. 5 projects are closed. The projects that reveal no activity, ALTSD placed a phone call to the Senior center staff and the local government to inquire as to the progress of the project and a possible meeting to assist with completion or alternative			
9 2	010 6/30/	2014 Legisl	ative/Executive Statewide	Senior Center Renovation - Code Compliance	GOB	Y	1,899,300	797,631	69,996	new facility. Requesting the pueblo to submit reimbursement requests for 1,101,669 the work completed. Letter sent to all grantees notifying them of the upcoming	101 information session to grantees to ensure they understand the responsibilities and requirements of the grant.	7/25/2011	12/15/2011	6/15/2014 6/30/201	solutions. The inactivity is due to change in staff or lack of documentation on what was submitted on the original request. ALTSD Senior Services Bureau is assisting with the 4 assessments. (List of projects available on LFC website)	G	G	R
10 2	010 6/30/	2014 Legisl	ative/Executive Statewide	Senior Center On-going Construction Project Completion	GOB	Y	3,962,000	1,857,350	60,946		Complete design and enter into contract for the Hagerman, North Valley and Highland Senior Centers. ALTSD will work with City of Rio Rancho to work through some of the issues regarding the site location.	7/25/2011	12/15/2011	5/1/2014 6/30/201	There are 11 fully executed grant agreements in place of which 3 projects are closed. White Horse Lake Chapter will submit 3 pay requests. Hagerman, Highland and North Valley are in the final stages of planning and the project will commence with construction in the spring. No activity to report on Taos Pueblo. ALTSD will schedule a telephone conference to discuss the 4 project. (List of projects available on LFC website)	G	G	R
11 2	011 6/30/	2016 Legisl	ative/Executive Statewide	Senior Center Renovation - Code Compliance (Multiple Projects)	STB	Y	1,900,000	321,383	27,382	Substantial completion on 2 projects. E-mail sent to grantees on projects that are stalled and have reported no 1,578,617 activity.	Identify issues that are preventing projects from moving forward. Provide technical assistance and possibly a site visit to assess the project	1/1/2011	3/1/2011	6/30/201	29 grant agreements issued statewide. 1 project completed and 2 are in substantial completion pending final payment and reversion. 6 projects are underway and 20 project reveal no activity (no grant agreement executed for Questa, Raton, and Springer). E-mail sent to grantees requesting information on project status and offering technical assistance. (List of 6 projects available on LFC website)	G	G	Y
12 2	011 6/30/	2014 Legisl	ative/Executive Statewide	Senior Vehicles (Multiple Projects)	STB	Y	1,961,000	1,615,909	17,346	on how to proceed with project	5 projects are ready to close. Final reimbursement requests are forthcoming. Close and revert the balances on the 5 projects that are new completion.	1/1/2011	3/1/2011	4/1/2014 6/30/201	Fully executed 19 grant agreements issued for purchase and equipping vehicles statewide. 10 projects are completed. 5 projects are near completion. Santa Fe County will wait until the new year to commence with the purchase of vehicles. The 4 projects that have no activity the agency and the grantee have developed a plan to proceed and complete the project by 4 06/30/2014. (List of projects available on LFC website)	G	G	¥
13 2	012 6/30/	2014 Legisl	ative/Executive Statewide	Senior Center Major Renovations/Construction (Reauthorized Proj ID 12-1612)	GOB	Y	594,000	22,407	22,407	completed and submitted to SHPO for approval. Anticipate construction to start 3/2014 with completion 6/30/2014.	Met with Village of Wagon Mound	7/15/2008	9 12/15/2009	3/1/2014 6/30/201	The design is near completion and the survey sent to SHPO for approval. The Village of Wagon Mound has selected First American Architect to complete the plans. Construction to start weather permitting 3/2014. Wagon Mound will couple with funds received from 2014-1184 to complete the project. The project reversion dates was discussed and the Village is on a 4 strict plan to get this funding expended prior to expiration date.	G	Y	Y
14 2	012 6/30/	2014 Legisl	ative/Executive Statewide	Senior Vehicles (Reauthorized Proj ID's12-1620 & 12-1647)	STB	Y	100,000	-	-	Met with staff from Santo Domingo. Discovered that the vehicle has been purchased and the Pueblo needs to seek reimbursement. The pueblo submitted a request for prior year approval for that 100,000 expense.	Develop a plan for Village of Tularosa to expend funds by expiration date.	7/15/2009	12/15/2009	11/30/2010 6/30/201	Santo Domingo Pueblo has expended the funds and has requested approval of the prior year expenditure. The project will be closed out once the pay request is processed. Grant agreement is fully executed for the Village of Tularosa. Letter 4 sent to Village notifying them of the upcoming reversion dates.	G	G	Y
15 2)12 6/30/	2016 Legisl	ative/Executive Statewide	Senior Center Renovation - Code Compliance (28 Projects)	GOB	Y	3,434,600	-		special conditions imposed on the grantee. 2 grant agreements are pending audit	Work with the grantees on Executive Order compliance documentation. Discuss possibilities of fiscal agents with the City of Espanola. Possibly the North Central Council of Governments or the county. Fully executed all remaining 15 grant agreements.	9/30/2013	3 11/30/2013	2/28/2014 6/30/201	28 projects identified for code renovation to senior facilities and meal sites statewide. 10 grant agreements are fully executed. 7 grants are pending a scope of work approval. 8 grants are pending compliance with the special conditions imposed on the grantee. 2 grant agreements are pending audit approval. 1 grantee will need to seek an alternate fiscal agent. (List of 6 projects available on LFC website)	G	Y	

ВС	D	E	F	G	Н	I	J	К	L M	N	0	Р	Q	R S	Т	U	V
1 G Y	Project on schedule Behind schedule		No activity or bonds not sold Additional funds needed	В	Appropriat	ion expended or project co	omplete	_			Timeline	for completing project	et as applicable (D	ates Only)		Progress Rating	
Reversion 3 FY Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
16 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Other Renovations & Alterations (34 Projects)	GOB	Y	2,134,700		_	16 grant agreement are fully executed. 6 projects are pending a scope of work approval. 4 grants are awaiting Navajo Nation compliance with special conditions. 4 grants will require an alternate fiscal agent. 3 grants require compliance with the special conditions and 1 grant require requires review and approval 2,134,700 of the audit.	Work with the grantees on Execuitve Order compliance documentation. Discuss possibilities of fiscal agents with the City of Moriarty, Town of Mountainair, Town of Estancia, and the City of Santa Rosa. Fully executed all remaining grant agreements	9/30/2013	11/30/2013	2/28/2014	34 projects identified for other renovations and alterations to senior facilities and meal sites statewide. 16 grant agreements are fully executed. 6 projects are pending a scope of work approval. 4 grants are awaiting Navajo Nation compliance with special conditions. 4 grants will require an alternate liscal agent. 3 grants require compliance with the special conditions and 1 grant requires review and approval of the audit. Work with the grantees on Executive Order compliance documentation. Discuss possibilities of fiscal agents with the City of Moriarty, Town of Mountainair, Town of Estancia, and the City of Santa Rosa. Fully executed the remaining grant 6/30/2016 agreements. (List of projects available on LFC website)		Y	
17 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Vehicles (21 Sites)	GOB	Y	1,931,500	_	_		Work with grantees on Executive 3 Order compliance documentation. g Assist in developing proper scopes of work and fully executing all remaining grant agreements.	9/30/2013			21 sites identified for purchase and equipping vehicles statewide. 5 grant agreements fully executed. 13 grants are pending scope of work approval and grant initiation. 3 grant agreements are pending compliance with special conditions. Work with grantees on Executive Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining grant agreements. (List of 6/30/2016) projects available on LFC website)	G	Y	
18 2012 6/30/2016			Senior Center - Other Equipment (18 Projects)	GOB	Y	1,746,300	127,476	127,476	are pending approval of scope of work. 2 grant agreements are pending compliance with special conditions. 1 grantee needs to seek an alternate fiscal agent. 1 grantee needs	s Work with grantees on Executive e Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining	9/30/2013			18 projects identified for other equipment at senior facilities statewide. 10 grant agreements has been executed. 4 grant agreements has been executed. 4 grant agreements has been executed. 4 grant agreements are pending approval of scope of work. 2 grant agreements are pending approval of scope of work. 2 grant agreements are pending compliance with special conditions. 9 grantee needs to seek an alternate fiscal agent. 1 grantee needs to have the audit reviewed and approved. Work with grantees on Executive Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining grant agreements. Work with City of Espanola in securing an alternate fiscal agent. Review and approve Tesuque Pueblo audit and proceed with grant agreement. 6/30/2016 (List of projects available on LFC website)		Y	
19 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Meals Equipment (30 Projects)	GOB	Y	953,400	_		grant agreements are pending	Work with grantees on Executive Order compliance documentation. g Assist in developing proper scopes of work and fully executing all remaining grant agreements.	9/30/2013			30 projects identified for meals equipment at senior facilities and meal sites statewide. 15 grant agreements are fully executed. 12 grant agreements are pending scope of work approval. 3 grant agreements are pending approval of special condition documentation. Work with grantees on Executive Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining grant 6/30/2016 agreements. (List of projects available on LFC website)	G	Y	
20 2013 6/30/2017	Legislative/Executive	Statowida	Senior Center Renovation - Code Compliance (21 Projects)	STB		1,830,000			executed. 7 grants are pending approval of scope of work. 3 grants are pending compliance with special conditions. 2 grantees require an alternate fiscal agent. 1	work and fully executing all remaining grant agreements. Work with City of a Gallup and City of Socorro in securing an alternate fiscal agent. Follow up with Santa Ana Pueblo in its	9/30/2013	11/30/2013	2/28/2014	21 projects identified for code renovation to senior facilities and meal sites statewide. 8 grant agreements are fully executed. grants are pending approval of scope of work. 3 grants are pending compliance with special conditions. 2 grantees requir an alternate fiscal agent. 1 grantee needs to submit the audit for review and approval. Work with grantees on Executive Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining grant agreements. ALTSD will work with City of Gallup and City of Socorro in securing an alternate fiscal agent. Follow up with Santa Ana Pueblo in its submission of the audit. (List of 6/30/2017 projects available on LFC website)	7		
21 2013 6/30/2017	Legislative/Executive			STB	Y	784,892	-		10 grant agreements are fully executed. 7 grants are pending a scope of work approval. 5 grants require compliance with special conditions. 6 grants are pending submission and					31 projects identified for meals equipment at senior facilities and meal sites statewide. 10 grant agreements are fully executed. 7 grants are pending a scope of work approval. 5 grants require compliance with special conditions. 6 grants are pending submission and approval of audit. 3 grantees require an alternate fiscal agent. Work with grantees on Executive Order compliance documentation. Assist in developing proper scopes of work and fully executing all remaining grant agreements. Work with City of Gallup, Torrance County and City of Socorro in securing an alternate fiscal agent. (List of 6/30/2017)			
23 BORDER AUTHORIT 24 2013 6/30/2017 25 26 CENTRAL NEW MEX	Legislative/Executive		Santa Teresa Port of Entry Commercial Lane (Proj ID 13-1227)	STB	Y	350,000	-		350,000	Design Plan 100% Completed.	6/30/2013	1/15/2014	3/1/2014	Road Design 100% Completed. All parties in agreement on the road design. DAC looking at a March timeframe for 12/1/2014 construction to begin on the county road.	G	G	
27 2012 6/30/2016	Legislative/Executive		South Valley and Main Campus Renovations (Proj ID 12-1239)	GOB	Y	10,500,000	-	-	Finished up construction 10,500,000 documents.	Contractor to bid for subs.	3/8/2013	12/31/2013	5/30/2015	Construction documents have been finished. Total encumbrance for L Building renovation as of 8/31/2013 is about 5/30/2015 \$12.9M.	ıt G	G	
28 2013 6/30/2017	Legislative/Executive, White	Bernalillo	Fiber Optic Loop & Site Improvements (Proj ID 13-1880)	STB	Y	1,000,000	-	-	A vendor for engineer service 1,000,000 has been selected.	Programming/Design Development	9/30/2013	3/31/2014	6/30/2016	An Engineer has been selected. Total project cost = \$3.5M 6/30/2015 (State STB is \$1M, CNM will pay \$2.5M).	G	G	
31 2012 6/30/2016	Y COLLEGE Legislative/Executive	Curry	Infrastructure Improvements (Proj ID 12-1240)	GOB	Y	800,000	-	-	Design 95% completed/HED approved project budget and 800,000 design.	RFP for Construction Services to be released.	5/1/2013	8/15/2013	1/30/2014	6/1/2014 Construction is expected to begin in March/April 2014.	G	G	
2008 34 2010 6/30/2014		Bernalillo	Court of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-1291)	STB	Y	6,000,000	5,836,066	9,860	Purchased additional equipment and furniture which had been identified for staff. Have quotes on the installatio of security glass over counter in Clerk's office and scheduling time for contractor to install glass. Building Commission has met and approved solar panel purchase. Have met with UNM as will as PNM to estimate Kilowatt usage and 163,934 design of the solar panels.	Court will continue to work on getting solar project completed as well as the installation of security glass. The Court is studying whether modifications need to be made to the balconies on the north side of the	4/1/2008	1/1/2008	6/30/2014	Construction is 100% complete. Identified additional equipmer and furniture needed for staff and maintenance. The Building Commission approved solar panel purchase. Will install security glass over counter in Clerk's office. The Court is studying whether modifications need to be made to the balconies on the north side of the building to ensure proper drainage during heavy rainstorms. Considering replacement or repair of some interior wooden doors showing signs that they are warping. Will continue to assess needs for furniture and 6/30/2014 equipment to expend remaining funds by June 2014.		G	R

ВС	D	E	F	G	Н	1 1	J	К	L M	N	0	Р	Q	R S	T T	U	V
1 G	Project on schedule Behind schedule	R X	No activity or bonds not sold	В	Appropriat	tion expended or project co	omplete		•	•							•
	Benina schedule	_ ×	Additional funds needed									for completing project		ates Only)		Progress Rating	
Reversion 3 FY Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
36 CUMBRES & TOLTE	C SCENIC RAILROAD								Track crews are continuing								
									work on installation of ties, ballast, and track materials.	Continue multiple track and bridge				Continued existing track upgrade projects prior to winter season. Expended funds from Colorado first because they			
									(Expended funds from Colorado first because they	projects as weather permits and to ensure track is functional during				expired 6/30/2013. Start processing payments from NM allocation. Work with engineers on bridge work identified in			
37 2011 6/30/2016	Legislative/Executive	Rio Arriba	Track Rehabilitation (Proj ID 11-1292)	STB	Y	1,000,000	841,701	662,434	158,299 expired 6/30/2013)	upcoming operating season.	4/30/2012	5/31/2013	11/8/2014		G		G
38 2013 6/30/2017	Legislative/Executive	Rio Arriba	Track & Boiler Rehabilitation & Car Upgrades (Proj ID 13-1249)	STB	Y	850,000	9,896	9,896	840,104 Car upgrades have begun.	Continue locomotive and car work.	8/9/2013			6/30/2017 and car work once season is concluded.	G	G	G
40 DFA-LOCAL GOVER	NMENT DEPARTMENT																
									2 remaining grants with Silver					Eight projects identified and 6 have been completed. The			
2009 6/30/2013 41 2010 6/30/2014	Legislative/Executive	Statewide	Colonias infrastructure improvements (Balance for Reallocation from 09-3118, 09-3820, and 10-1283)	STB	Υ	983,211	693,959		City and Lower Rio Grande 289,252 are moving forward.	Lower Rio Grande to submit requests for reimbursement.	9/1/2012			remaining projects are expected to finish on schedule. (List o 9/30/2014 projects available on LFC website)	f G	Υ	
														A total of \$210,345.02 was expended under appropriation 06- 1422 (including AIPP). A total of \$2,289,654.98 was			
														appropriated under 10-1113. The Board of County Commissioners did not approve the plans to construct the			
									Bernalillo County sent DFA a final report that included the					respite center at the last commission meeting but instead decided to move forward with an expansion to the multipurposition.			
	Richardson, Chavez, MP								following, "Per settlement (D- 202-CV-2013-5557) Grant					center. A settlement agreement was reached for this project. Under that settlement, Bernalillo County reverted remaining			
2006 42 2010 6/30/2014	Garcia, Ortiz Y Pino, B Sanchez	Bernalillo	South Valley Multipurpose Health Center Constr (06-1422-GF / 10-1113-STB)	GF/STB	Y	2,500,000	1.552.224		Balances will revert back to 947,776 the state."	Bernalillo County has chosen to revert remaining funds.	9/13/2012	3/1/2013	5/1/2013	funds and payment totaling \$1,041,692.65. Bernalillo County	G		_
42 2010 6/30/2014	Sanchez	Bernaillo	1113-518)	GF/STB	T	2,500,000	1,552,224		, , ,	RFP for construction will be put out in	9/13/2012	3/1/2013	5/1/201	will finish the construction at their own cost.	G	G	К
									Architectural design approximately 70%	August 2013 with construction starting quickly after contractor is awarded.				Contract with Consensus Planning for the plan and design of			
									completed. Completed grading and drainage design					park executed on 3/31/13. Plans and construction drawings are to be ready within 120 days. Design is approximately 70%			
2012									and plan. Filed dust and air permit requests. Must bring ir	Initial dirt work will be performed by local contractors that have				complete. Ground breaking is scheduled for October 12, 2013 and the initial dirt work will be performed by local contractors	3,		
& 6/30/2014 & 43 2013 6/30/2017	Governor Martinez, Anderson	, Sandoval	Rio Rancho Regional Park Facility (Reauth IDs 12-1637 to 12-1645, 13-1135, & 13-1762 = \$182,926 - Bonds Not Sold)	STB	Y	1,548,224	95,399	47,811	5000 cubic yards of dirt which 1,452,825 has been located.	volunteered their staff and equipment for this part of the project.	2/12/2013	9/30/2013	9/30/2013	that have volunteered their time, staff and equipment. Dirt wor 6/30/2014 will commence around the end of September, 2013.	k G	Υ	
														The \$6,000 expended was AIPP for project #10-1112. There was no clear direction on how the projects were to proceed.			
														LGD prepared reauthorization requests for the projects to			
									The pending projects were discussed with the current	Work with the legislator, San Juan				extend time, however the requests did not make it into HB 353 The legislators, San Juan County, Navajo Nation and DFA will			
2007 2009			Shiprock Home for Women & Children (Reauth IDs 12-1623 to 12-						legislator. Projects were not included in HB 353 for	County and the Navajo Nation on how to proceed with the projects given the				need to determine the best way to proceed with the projects. Anti-donation issues have not been resolved, therefore grants			
44 2012 6/30/2014	Begay	San Juan	1627)	STB	Y	1,142,500	6,000	-	1,136,500 reauthorization. DFA reviewed documents	expiration date.	10/30/2012			6/30/2014 have not been issued.	R		
									provided by the City of Rowell and determined that all of the					The City of Roswell and LGD have a fully executed Grant			
									parties are governmental					Agreement. Language in the bill will allow interior			
2011			Dormitory facilities for at-risk youth program in Roswell (Orig Proj 11-	OTD		0.000.000			entities. No anti-donation conditions exist. A grant	A grant agreement has been fully	0/4/0046	0/00/0044	7/00/004	improvements to the barracks, roof replacement, restroom and shower facilities. The city anticipates that the project can	_		
45 2012 6/30/2016	Legislative/Executive	Chaves	1284 Reauth to 12-1579)	STB	Y	2,000,000	-	-	2,000,000 agreement was generated.	executed and work is beginning.	9/1/2012	6/30/2014	7/30/2014	6/30/2016 commence in the Spring of 2014. The project is complete. The work included the addition of 2	G		
46 2012 6/30/2016	Feldman, Boitano, Picraux	, Bernalillo	Explora Science Center & Children's Museum Addition (Proj ID 12- 1415)	STB	Y	1,300,000	1,300,000	59,042	- Project complete		7/26/2012	7/1/2012		exhibits, renovations, new carpet, and an expansion of the 6/30/2016 facility. Expend Amount includes \$13,000 AIPP.	В	В	В
47 2013 6/30/2017	N. d.	Daniel III.	Explora Science Center Addition & Exhibits (Proi ID 13-1626)	STB	V	1,014,041	10.140	52,5.2	Anti-donation issues being 1,003,901 cleared.	0				No supported assessment in plans. AIDD Area. 640,440	P		
47 2013 6/30/2017	Multiple	Bernalillo	Explora Science Center Addition & Exhibits (Proj. ID 13-1626)	SIB	Y	1,014,041	10,140	=	1,003,901 cleared. Completed review of draft	Grant agreement will be executed.				No executed agreement in place. AIPP Amt = \$10,140.	R		
									programming document. Submitted phase 1 ESA to								
									BLM for their review and comment. Completed								
	Fischmann, A. Lujan,		Las Cruces East Mesa Public Safety Campus Construct (Proj ID 12-						boundary and topo surveys. Submitted copy of design					The project will continue to progress. Documentation will continue to be provided to LGD. A total of \$12,140 has been			
48 2012 6/30/2016		Dona Ana		STB	Y	1,214,000	116,833	30,561	1,097,167 contract to LGD. Completed facility. Finished	Work will continue.	8/27/2012	8/4/2014	12/31/201	6/30/2016 expended for AIPP.	G		
									paving and site work, relocated spay and neuter								
									clinic, and installed kennel cages and equipment. Final					Project completed. Finished paving and site work, relocated			
49 2012 6/30/2016	Sharer, Neville, Strickler, Taylor, Bandy	, San luor	Farmington Regional Animal Shelter (Proj ID 12-1467)	STB		2,741,000	2,741,000	990,396	cages and equipment. Final certificate of occupancy - received.	Project complete.	1/15/2012	5/23/2012	1/17/2013	spay and neuter clinic, and installed kennel cages and	В		В
2012	Egolf, P Griego,	, Jan Juan	. , , ,	JID	1	2,741,000	2,741,000	990,396		i roject complete.	1/13/2012	3/23/2012	1/11/201		В	В	В
8 6/30/2016 & 50 2013 6/30/2017	Rodriguez, CA Trujillo, J Trujillo, Varela, Wirth	Santa Fe	Santa Fe Police Station Renovation & Expansion (Proj ID 12-1482 = \$440,000 & 13-1777 = \$900,000)	STB	Y	1,340,000	173,933	45,267	Review of construction 1,166,067 documents continues.	Construction will begin.	10/13/2013			Executed grant agreements in place. Expended Amt includes \$13,400 for AIPP.	G		
										Coordination continues with U.S. Fish and Wildlife Service and the Trust for							
									Grant agreement fully	Public Land to identify land to be acquired with the capital outlay							
51 2013 6/30/2017	Multiple	Bernalillo	Bernalillo Co. Wildlife Refuge Land Purchase (Proj ID 13-1618)	STB	Y	1,114,500	-	-	1,114,500 executed.	funding.	11/13/2013			Grant agreement fully executed.	G		
									Mora County Commission approved Joint Powers	Achieving eligibility for December bond sale by completing Corrective							
									Agreement with Administrative	Action Plan addressing Special Audit g of the Mora County Complex and							
	Governor Martinez,								fiscal and construction	collaborate with AOC on issuing a 0 qualifications-based RFP for a Project							
52 2013 6/30/2017	Campos, N Salazar	n Mora	Mora Co. Complex (Proj ID 13-1734)	STB	N	1,854,000	-		1,854,000 and EEO13-006.	Manager.				No executed agreement in place.	R		
									Grant agreement fully	Continue plan and design for the				Plan and design in process. Project Site approved by the Boar of County Commissioners. Expended Amt includes \$22,500 for			
53 2013 6/30/2017 54	Multiple	Dona Ana	Mesilla Valley Regional Dispatch Authority 911 Ctr (Proj ID 13-1680)	STB	Y	2,250,000	22,500	-	2,227,500 executed and grant file set up	. project.	10/8/2013			AIPP.	G		
55 DEPARTMENT OF C	ULTURAL AFFAIRS					 											
														Expended funds include CNMA \$500K, NMHM \$375K, MNH& \$500K, and AIPP \$28,640. 2013 Reauthorization to extend	S		
														balances to 2015. Original funded projects not yet complete: Bosque Redondo (original approp \$563K) \$53,400 under			
										Bosque Redondo will begin final phase of exhibit design. FRHM will				contract and balance of \$93,400 will be combined with 2013 funding for final completion of exhibit. FRHM (original approp			
2009 56 2013 6/30/2015	Legislative/Executive	Statewide	Cultural Facilities Completion (Proj IDs 09-3096/13-1109 and 09- 3097/13-1114)	ett.		3,738,000	3,161,563		Bosque Redondo contract for 576.437 \$53.400 approved.	pursue clarification regarding final payment determination.	7/1/2009	6/30/2014	6/30/2019	\$1.8M) - final Tortugas Hall payment is still in negotiation with			v
30 2013 0/30/2015	Legiorative/Executive	Julewide	J000//10 1114)	_ SIB	ĭ	3,730,000	3,101,303	-	วางเรอา[ชุงจ,400 approved.	Ipayment determination.	1/1/2008	0/30/2014	0/30/2013	- σουτεύτο μος Legal - φτε 1,000 encumbered and φο 7,000 balance.	U	U	T

В	С	D Project on schedule	E	F	G	Н	1	J	К	L M	N	0	Р	Q R	s	Т	U	V
2	G Y	Behind schedule	X	No activity or bonds not sold Additional funds needed	В	Appropriati	on expended or project	t complete	 			Timeline	for completing proj	ect as applicable (Dates Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase Funds Expe	ded Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
										Priority repair projects are mostly completed; all balance	Projects will continue towards							
57 2010	6/30/2014	,		Life, Safety: ADA and other repairs statewide (Proj ID 10-1280)	STB	Y	1,100,000	1,052,802	25,867	47,198 is encumbered. Libraries have spent approximately46% of allocated funds as of mid-December,	successful completion by 6/30/2014.	N/A	6/30/2011		2014 Projects will be complete by 6/30/2014. 2010 GO Bonds spending and reimbursements are on track to be completed by April 1, 2014. Sitdeen libraries have "zeroed-out" their balances and spent all their 2010 GO Bond funds. The State Library will monitor spending closely and will contact individual directors and finance staff to expedite the process to	G	G	G
58 2010	6/30/2014	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 10-1227)	GOB	Y	2,000,000	927,153	199,547	1,072,847 2013.	spent by April 1, 2014.	8/11/2011	N/A	N/A 6/30	2014 complete spending of all allocated funds.	G		
59 2010	6/30/2014	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 10-1228)	GOB	Y	1,000,000	285,326	42,883	Tribal libraries have spent approximately 29% of allocated funds as of mid- 714,674 December, 2013.	100% of GO Bonds allocated for library "acquisitions" will be spent by April 1, 2014. DCA will continue to work with Tribes who are using funding for construction projects. Construction contracts are expected to be signed for \$45,800. Remaining construction balance of \$210,185 for 5 pueblos will continue procurement process.	8/11/2011	6/30/2014	6/3/2014 6/3(GO Bond funding being used for the acquisition of library materials at Tribal Libraries is being tracked separately from GO Bond funding being used for construction projects at the libraries. Library materials acquisition projects are on track for completion by 4/1/2014. Seven tribes are seeking construction projects, and continue to work with the DCA Facilities Manager. Requests to follow tribal procurement process rathe than state process are being reviewed individually by DCA legal. \$45,800 is within 1 month of bid award; \$210,185 is within 3 months of being awarded provided that construction 2014 can be competed before June 30, 2014.	· Y		
1 1											Remaining balance will be encumbered or spent. Projects				\$2,870 is balance. \$29,505 is encumbered and underway. All			
61 2012	6/30/2016			Cultural Facility Repairs and Maintenance (Proj ID 11-1291) Public Libraries Acquisitions (Proj ID 12-1233)	STB GOB	Y	1,000,000 3,000,000	967,625	16,452	to make it similar to the	should be completed and closed. Once the proposed changes to the agreement are approved by DFA, finalized notice of final award amounts and Grant Agreements will be sent to all qualified public libraries.	N/A 12/30/2013	6/30/2012 N/A		projects will be complete by 6/30/2014. For its 2012 Grant Agreements, DCA is requesting a deviation from DFA contract template to modify the requirement for notarization of all reimbursement requests. DCA is waiting DFA determination before creating new Grant Agreements for these funds.	G R	G	G
62 2012	6/30/2016	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 12-1232)	GOB	Y	700,000		-	on proposed changes to grant agreement contract template for Library Acquisition projects to make it similar to the approval granted in expending the 2010 library acquisition 700,000 funds.	Once the proposed changes to the agreement are approved by DFA, finalized notice of final award amounts and Grant Agreements will be sent to all qualified tribal libraries. Any tribal library intending to use a portion of their allotment for construction will be identified.	12/30/2013	12/30/2014	6/30/2016 6/30	Funds for construction projects will be kept separately from funds for library acquisitions. For all 2012 Library Grant Agreements, DCA is requesting a deviation from DFA to modify the notarization requirement for all reimbursement requests. DCA is waiting determination before creating new Grant Agreements for these funds. The Tribes seeking to use a portion of their funds for construction projects will work with DCA Facilities Manager.	Ř		
63 2013	6/30/2017	Legislative/Executive	Statewide	Cultural Facilities Completion & Equipment (Proj ID 13-1247)	STB	Y	2,500,000	7,333	7,333	Sole source for architect for MNHAS \$1.05 million to complete education center was approved and contract process started. Archaeological shelving \$267K ordered but not yet delivered. NHCC \$40K projector ordered not yet 2,492,667 delivered.	\$1.05 million contract for completion of MNH&S Education Wing will be approved and under design. Shelving should be delivered and installed. NHCC landscape scope will be developed. NHCC equipment will be purchased or ordered in full.	3/30/2014	6/30/2014	6/30/2015 6/3	\$1,316,000 underway. All other funding has been allocated to complete projects across DCA. \$400K NHCC landscape scope under development. \$150K NHCC Performing Arts Center equipment upgrades is underway - projector has been ordered and new lighting research being conducted. \$400K for completion of Bosque Redondo exhibits fabrication and installation will begin after completion of final design on 2015 [6/30/2014.	G		
64 2013 65	6/30/2017	Legislative/Executive	Statewide	Cultural Facility Repairs and Maintenance (Proj ID 13-1248)	STB	Y	3,000,000	92,493	92,493	ITB for Farm and Ranch Fence started and at GSD. 3 quotes for Palace of the Governors stucco obtained and awarded.	\$1M will be underway and in process. \$545,000 will be under contract.	6/30/2014	12/30/2014	6/30/2015 6/30	\$334K is encumbered for repairs at various facilities. \$320K FRHM security fencing is in ITB phase at GSD. Palace of the Governors stucco is budgeted at \$225K but may be higher due to parapet damage - contract process is underway.	G		
66 DEP /	6/30/2017		San Miguel	Behavioral Health Institute at Las Vegas (Meadows) - Ph. 2 Completion (Proj ID 13-1527)	STB	Y	900,000		-		Goal is to receive and install all items purchased in order to open the facility for the residents that will occupy it.				Construction continues - targeted for completion in February 2014. This appropriation will purchase and install furniture, fixtures and equipment necessary for NMBHI residents to be relocated into the "new" facility. Development of extensive lists by the architectural team is nearly completed and scheduled to be released for procurement through GSD's Facilities Management Division. Construction contract has been amended to include DOH as a signatory for the FF&E purchase.	G	G	
69 DEP	RTMENT OF IN	IDIAN AFFAIRS																
70 2012	6/30/2016	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	Y	13,207,965	3,724,197	-	of their obligations and showing how much has been expended on their projects. Will continue to get in contact with entities to ensure they are	IAD will send out monthly reminders to entities about updating CPMS monthly s and about submitting quarterly reports. A spreadsheet will be maintained tracking which entities have done their updates and which entities need to be contacted. Will create a status report to entities showing entities the percentage of project completion.	9/11/2014	9/11/2014	9/11/2014 9/11	2012 Certified TIF Grant Awards completed June 18, 2012. 14 awards for Planning = \$2.4 million and 14 awards for Design and Construction = \$10.8 million. All 28 award letters have been signed and approved by grantees and by IAD. All projects have been budgeted with Capital Outlay Bureau. IAD has created email reminders that will go out every month reminding entities of their obligations and showing how much has been expended on their projects. IAD believes that this will get the entities to move on their projects faster. (List of projects available on LFC website)	G		
71 2013 72	6/30/2017			Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	N	16,640,011	-		currently waiting for the	on establishing IGA's and purchase orders for the 7 approved entities once DFA has approved the CAPBUD. Once certifications have been approved IAD will create				2013 TIF Grant Awards were pending Executive Order 2013-006 as of September 13, 2013. Eight (8) awards for Planning Projects = \$1,481,000 and eleven (11) awards for Design & Construction Projects = \$14,879,011.37. IAD administrative costs = \$200,000 and DFA-LGD administrative costs = \$100,000. (List of projects available on LFC website)	Y		
74 2012 75	6/30/2016			DolT Two-Way Radios (Proj ID 12-1555)	STB	Y	3,000,000	2,873,573	153,276	Radios and antennas replaced and upgraded at 41 sites statewide.	Continue upgrade of two-way radios, radio equipment, and antennasystems.	8/15/2012	9/30/2012	2 9/30/2013 6/30	2016 Project moving forward without delays or hindrances.	G		
76 DEP	6/30/2016	LITARY AFFAIRS Legislative/Executive	San Juan	Farmington Readiness Center renovation/addition (Proj ID 11-1299)	STB	Y	1,600,000	1,588,763	243	The Farmington Readiness Center Project is 100% completed. Certificate of Occupancy issued by CID. Building awarded Silver LEED 11,237 certification.	Type C and E services are still pending for the 11-month through/inspection. Will finalize payments and revert any balance to close project.	9/1/2011		6/30	The project is 100% complete. Certificate of Occupancy issued by CID. The expended amount includes \$16,000 for AIPP. 2013 Encumber amount is \$4557.41.	G	G	G

B	C	D Project on schedule	E F No activity or bonds not sold	G	H Appropriatio	I on expended or projec	J t complete	К	L	М	N	0	Р	Q	R	S	Т	U	V
2		Behind schedule	X Additional funds needed		/ фрторнале	on exponded of projec	i demploto	1		Т	1	Timeline	for completing proje	ct as applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase Fi	unds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
78 2013 79	6/30/2017	Legislative/Executive	Statewide Armory Renovations Statewide (Proj ID 13-1225)	STB	Y	500,000	15,981	15,981	484,01:	The remodel of the JFHQ's restrooms will be completed this quarter. State share is \$58K.	Currently, DMA and our federal counterparts are prioritizing the project list for this FY.	t				Appropriation is for improvements, repairs and demolition, including energy-efficient system to correct infrastructure deficiencies and staging areas at facilities statewide. Coordination with federal counterparts to prioritized projects. Majority of the projects have a federal match. Encumber amount is \$36,041.	G		
80 DEPAR	TMENT OF TR	ANSPORTATION								As of 9/5/13 design and some									
81 2012 82 83 EASTE	6/30/2016 RN NEW MEXIC	Legislative/Executive	Paseo Del Norte / I-25 Interchange - Proj ID 12-1502 (\$2,268,000) & 12-1545 (\$27,500,000)	STB	Y	29,768,000	865,172	179,751	28,902,82	work started - excluding the travel lanes. Major construction activities to begin the week of Oct 14th. Expenditures have been B processed against project.	Construction will continue on project. Project completion scheduled for December 2014.	5/1/2013	10/31/2013	12/31/2014	6/30/2016	Project is currently under construction, Kiewit NM/Bohannon Huston/Terrecon. Project is scheduled for substantial completion by mid December 2014.	G	G	G
										Started over head electrical, mechanical duct work,									
84 2012	6/30/2016	Legislative/Executive	Roosevelt Jack Williamson Liberal Arts Classroom Renovation (Proj 12-1238)	GOB	Y	9,000,000	1,100,836	464,122	7,899,16		Complete rough-ins and framing layout on 2nd floor.	8/1/2013	6/30/2013	12/31/2015	3/15/2016	Project is 9% complete.	G	G	
85 2013	6/30/2017	Legislative/Executive	Roosevelt Jack Williamson Liberal Arts Classroom Renovation (Proj 13-1890)	STB	Y	4,000,000	40,000	-	3,960,00	Same as above.	Same as above.	8/1/2013	6/30/2013	12/31/2015	3/15/2016	Project is 9% complete.	G	G	
86 2012	6/30/2016	Legislative/Executive	Chaves ENMU-Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	Y	1,500,000	288,780	45,088	1,211,22	Finished roofing Arts and Science Center.	Continue with other infrastructure projects.	7/5/2013	3/28/2013	8/21/2013	4/15/2016	Projects are continuing to move forward. AIPP = \$15,000	G	G	
87 2012	6/30/2016	Legislative/Executive	Lincoln ENMU-Ruidoso Infrastructure Improvements (Proj ID 12-1237)	GOB	Y	500,000	99,252	-	400,74	Roof repairs complete.	Install solar panels; project completion.	9/30/2013	8/15/2013	5/31/2014	7/31/2014	Projects are continuing to move forward.	G	G	
88 89 ECONO	MIC DEVELOR	PMENT DEPARTMENT																	
90 2011	6/30/2016	Legislative/Executive	Statewide MainStreet Capital Outlay Fund (Proj ID 11-1294)	STB	Y	1,000,000	472,873	200,984	527,12	Las Vegas Bridge Street 7 Breezeway completed.	Submit draws as funds are expended. Closely monitor projects for which no draws have been submitted.	11/1/2012			6/30/2016	Eleven (11) grants awarded. Eleven grant agreements fully executed and projects commenced - 47.29% expended to date Silver City and Las Vegas projects are fully expended. (List of projects available on LFC website)			
91 2013	6/30/2017	Legislative/Executive	Statewide MainStreet Capital Outlay Fund (Proj ID 13-1252)	STB	Y	500,000	-	-	500,00	D Five grants awarded.	Submit draws as projects commence and funds are expended. Closely monitor projects for which no draws have been submitted.	10/9/2013			6/30/2017	Five grants awarded to date. Four grant agreements have been fully executed. (List of projects available on LFC website)	G		
92 93 ENERG	Y, MINERALS	& NATURAL RESOURC	ES DEPARTMENT ES DEPARTMENT																
94 2010	6/30/2014	Richardson	Statewide Conservation Easements (Proj ID 10-1314)	STB	Y	4,839,356	3,190,481		1,648,87	Badger Creek Corporation is waiting for an updated appraisal and will schedule a review when received. Still anticipate project completion 5 by June 30, 2014 deadline.	NMDGF was unable to complete its Conservation Easement project. Remaining funding will be reallocated to NMED for ripariar nestoration projects statewide. Agreement and project plans with NMED are currently underway	12/31/2010	12/31/2011		6/30/2014	EMNRD and NMED collaboratively identified 17 projects - 7 for conservation easements (CE) and 10 for restoration projects. CONSERVATION EASEMENTS: 5 projects complete, 1 project awaiting appraisal and title insurance in Taos Co. and final project was with NMDGF, but has been cancelled. Funding will support additional restoration projects with NMED. RESTORATION: 1 project complete, 8 projects moving forward, and final project for Youthworks is cancelled due to contract issues. Additional projects with NMED being developed. NMDGF is in talks with the USFWS regarding the requirements for State Wildlife Grants (SWG) that support the purchase of a CE. USFWS is in process of determining if new rules need to be created or if the current rules can be revised. NMDGF has revised the SWG statement and submitted it to USFWS - availing comments if it will be accepted. (DETAILED PROJECT STATUS AVAILABLE ON REQUEST)	G	R	
95 2013	6/30/2016	Legislative/Executive	Statewide State Parks & Forestry Vehicles and Equipment (Proj ID 13-1417)	STB	Y	500,000	-	-	500,00	Eight vehicles have been ordered for State Parks Division totaling \$225,520. Forestry procurement to continue for high mileage preplacement vehicles.	Balance of approx. \$3.1K is available per vehicle for safety light bars, sirens, radios, long arm security brackets, and security cages. Forestry procurement to continue for high mileage replacement vehicles.	,			1/31/2014	Procurement of (8) State Park Law enforcement vehicles is underway with anticipated delivery of the vehicles by the third quarter of FY14 to be stationed at the following lakes - Brantley Bottomless, El Vado, Bluewater, Cimarron, Ute, and (2) at Elephant Butte. Forestry has currently encumbered \$192,646 of the \$250,000 allotted for vehicle replacements.	G		
96 2013	6/30/2017	Legislative/Executive	Statewide Wildfire Mitigation at Urban Forest Interfaces (Proj ID 13-1418)	STB	Y	2,500,000	68,542	68,542	2,431,45	In the process of developing work plans for this funding.	Work plans have been developed and projects are underway.	1				Work plans for Wildfire mitigation projects are underway.	G		
97 2013	6/30/2017	Legislative/Executive	State Parks Infrastructure Improvements Statewide (Proj ID 13-1419)	STB	Y	1,000,000	-		1,000,00	Projects have been identified and funds have been encumbered with work currently under way.	Contract work is underway for the projects mentioned at Elephant Butte, Rockhound, Villanueva and Pancho Villa State Parks. Environmental clearances are underway for a new electrical system at Navajo State Park, new comfort stations at Oasis, Bluewater and Pancho Villa State Parks.		9/10/2013		6/30/2015	Projects identified at State Parks (SP) include: new septic leach field at Villanueva SP, replacement/upgrade to the electrical water pump house at Elephant Butte SP, a minor electrical repair at Rockhound SP, electrical upgrade at Navajo State Park will begin (Spring of 2014), and a federal match to Land & Water Conservation Funds for the renovation of three comfort stations at Oasis, Bluewater and Pancho Villa State Parks. At least one comfort station will be completed by 6/30/2014. A contract RFP has been developed and final approval by DFA is pending.	G		
99 GAME .	AND FISH DEP	ARTMENT								Initial inanceties						Initial inspections are assets for Oleviant			
100 2013	6/30/2017	Legislative/Executive	Statewide Snow Lake, Clayton Lake, and Hopewell Lake.	BIRF, GPF, HMF	, N/A	1,375,000	33,299	33,299	1,341,70	Initial inspections are complete for all lakes with the addition o Snow Lake to Clayton, Hopewell and Quemado I Lakes.					12/30/2014	Initial inspections are complete for Clayton, Hopewell and Quemado. Will need to re-inspect Snow Lake due to unforeseen complications. Operation and Maintenance manuals and damage assessment is in process for Clayton and Hopewell. Engineering quotes being sought. Design expected to be complete Spring 2014. Construction expected complete Fall	G		
101 2013	6/30/2017	Legislative/Executive	Sandoval Replacement of Water Lines at Seven Springs Hatchery	HMF	N/A	1,200,000	-	-	1,200,00	Budget approved and posted.	Design complete Spring 2014. Final design review complete by				12/30/2014		G		
102 2013	6/30/2017	Legislative/Executive	Guadalupe Rock Lake Warm Water Hatchery	BIRF, GPF	N/A	3,750,000	-	-	3,750,00	Budget approved and posted.	Winter 2014.				6/30/2015	complete Fall 2015. Several projects in planning stages to include painting of Main	G		
103 2013	6/30/2017	Legislative/Executive	Statewide DGF Statewide Facilities Renovation	BIRF, GPF	N/A	375,000	-	-	375,00		Project to begin Spring 2014.				12/30/2014	Office in Santa Fe and upgrades of signage. Pecos Areas improvements delayed due to Tres Lagunas Fire	G		
104 2013	6/30/2017	Legislative/Executive	Statewide Wildlife Management Area and Facility Improvements	BIRF, HMF	N/A	100,000	_	-	100,00	Delays due to Tres Lagunas Fire. (Pecos Area)	Reevaluate in Spring 2014. (Pecos Area)				9/30/2014	resulting in closures and delays in final completion. Will re- evaluate Spring 2014. Contractor is approximately 30% complete. Spillway is being	G		
105 2013	6/30/2017	Legislative/Executive	Grant Lake Roberts Dam Renovation	GPF, HMF	N/A	2,700,000	471,382	471,382	2,228,61	Contractor is approximately 30% complete.	Work to complete excavation of spillway.				12/30/2015	excavated, current dam is being reshaped and is proceeding on schedule.	G		
106 2013	6/30/2017	Legislative/Executive	Santa Fe Warehouse Consolidation	GPF	N/A	1,250,000	_	_	1,250,00	Initial master plan for consolidation in draft form for preview.	Investigate alternative route for the waterline.				6/30/2016	Initial engineering nearing completion on water line. Currently investigating an alternative route for the waterline. Initial master plan for consolidation in draft form for review.	G		

В	С	D E	F	G	Н	I	J	К	L M	N	0	Р	Q R	S	Т	U	V
1	G Y	Project on schedule R Behind schedule X	No activity or bonds not sold Additional funds needed	В	Appropriati	on expended or project	complete		·		Timeline	for completing proj	ect as applicable (Dates Only)	7		Progress Rating	
2		Definition scriedule A	Additional runds needed													Progress Rating	
3 FY	Reversion Date	Sponsor County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase Funds Expende	d Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
										Continue meeting with the city of Rio				Initial discussions with City of Rio Rancho. Still in initial planning stages. Capital Budget has been approved and			
107 2013	6/30/2017	Legislative/Executive Bernalillo	Northwest Area Office	GPF	N/A	1,400,000	-	-	1,400,000 Budget approved and posted.	Rancho.			6/30/20	7 posted.	G		
108 2013	6/30/2017	Legislative/Executive Statewide	Alternative Energy Assessment	GPF	N/A	150,000	-	-	150,000 Budget approved and posted.	Complete plan for project.			9/30/20	Initial discussions with a contractor is complete. Expect to 4 move forward with a plan during the next quarter.	G		
109 110 GENE F	RAL SERVICES	S DEPARTMENT															
2007 2011			Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. Proj #A073695 -											Multiple Projects - Gym Re-roof Design complete - coordinating with roofers and value engineering. \$115.9K			
111 2013 2008	6/30/2015	Legislative/Executive Multiple Co.	Reauth to 11-1171 then 13-1127	STB	Y	1,000,000	797,287	62,724	202,713 In warranty.	In warranty.			03/31/14	Encumbered.	G	G	G
112 2012	6/30/2014	Legislative/Executive Bernalillo	YDDC Water Line Repairs. Proj #A083007 - Reauth to 12-1574	STB	Y	1,000,000	655,871	-	344,129 In warranty.	In warranty.			06/30/14	In warranty. \$.9K Encumbered.	G	G	G
									Out of warranty as of June 1st remaining funds are for								
2008									designing and building additional vocational								
2011 113 2012	6/30/2014	Legislative/Executive Dona Ana	JP Taylor Center Gym/Weight & Vocational Rms. Proj #A083009 - Reauth to 11-1145 then 12-1588	STB	Υ	3,200,000	2,564,579	5,268	shop/classroom by ITB 635,421 procurement.	Execute Work Order for Bid Docs.			06/30/14	Pending execution of Work Order. \$58.3K Encumbered.	G	G	G
									Southern Rehab project is					Reauthorized to include improvements to department of health facilities statewide. Identifying priorities. Statewide funding			
2007			DOH Facilities Statewide Proj #A076051 Reauth 13-1148 (Original -	Cig Tax Rev	,				complete. Balance reauthorized in 2013 for DOH					expended on a prioritized critical basis. (Original project complete for Southern NM Rehab improvements) \$0.0K			
114 2013	6/30/2015	Legislative/Executive Chaves	Southern NM Rehabilitation Improvements - Reauth to 11-1127)	Bonds	Y	2,000,000	1,470,087	-	529,913 facilities statewide.	Identify DOH priorities.			12/31/15	Encumbered.	G	G	G
115 2012	6/30/2014	Legislative/Executive Statewide	Correctional Facilities Emergency Kitchen Renovate. Proj #A083014 - Reauth to 12-1613	STB	Y	2,000,000	1,991,953	484,839	8,047 In construction 60%.	Continue Construction			06/30/14	Construction continues. \$8.0K Encumbered.	G	G	G
2008 116 2012	6/30/2014	Legislative/Executive Dona Ana	Las Cruces State Police District Office. Proj #A083011 - Reauth to 12-1595	STB	Y	3,300,000	3,229,186	6,885	70,814 Closeout.	Work Order for Construction Docs through Project Closeout.	5/13/2011	6/7/2011	01/31/14	In warranty substantial completion 100%. \$68.3K Encumbered.	G	G	G
2009 2012		Hidalgo,	Las Cruces State Police Office, Lordsburg POE, & Santa Teresa						BOF in September for	White Sands to complete median							
117 2013	6/30/2015	Legislative/Executive Dona Ana,	Proj #A093074 (Reauthorized to 12-1585 then 13-1128)	STB	Y	1,500,000	1,456,100	56,460	43,900 construction contract approval.	work: 11-month walk-thru in January.			06/30/13	Median work in process. \$41.6K Encumbered.	G	G	G
118 2010	6/30/2014	Legislative/Executive San Miguel	Facility continued construction - New Meadows & Ponderosa Proj #101275	STB	Y	7,000,000	6,823,287	66,068	Construction continues 66% 176,713 complete.	Prepare interior for furniture.			01/14/14	73% Complete - Completion in January 2014. \$176.7K Encumbered.	G	G	G
0005														NMBHI Asbestos Abatement - Finalization of Construction			
119 2013	6/30/2015	Legislative/Executive Statewide	Department of Health Facility Patient Health & Safety - Proj # A093079 & A093080 (Reauth to 13-1132 & 13-1133)	STB	Y	4,000,000	3,614,085	11,668	385,915 Continue sub-projects.	Continue sub-projects.			05/30/14	Documents \$0.0 Encumbered. NMBHI Forensic Security - Design criteria and survey phase. \$7.0K Encumbered.	G	G	G
														DOE declared at Old Rehab Center for demo by GSD Secretary August 9, 2013. Contractor has been given NTP.			
2009			Demolition/Decommissioning Statewide Proj #A093089 - Reauth to						Old Rehab Center demo - completed asbestos					Asbestos Abatement completed. Report received. Building demo has begun and anticipate completion 3/15/14. \$653.6K			
120 2013	6/30/2015	Legislative/Executive Statewide		STB	Υ	2,700,000	2,046,392	127,968	653,608 remediation.	Begin demolition.			06/30/15	Encumbered.	G	G	G
121 2009	6/30/2014	Legislative/Executive Santa Fe	Executive Office Building Proj #A093720	Rev Bonds	N/A	1,000,000	654,435	-	345,565 Complete Design Build RFP.	Work with City on historical issues.			06/30/14	RFP completed. \$256.3K Encumbered.	G	G	R
		Dona Ana,							SNMCF - Phase 3 at 90% construction. CNMCF - Phase					SNMCF - Awaiting final walkthrough to determine punch list. Fire alarm control problems have been identified and working			
122 2010	6/30/2014		SNMCF & CNMCF Phase 2 HVAC upgrades Proj #A101276	STB	Υ	2,000,000	1,921,965	5,089	78,035 3 at 27% construction.	Substantial Completion.			05/30/14	on it. CNMCF - Construction started. \$78.0.1K Encumbered.	G	G	х
									Continue construction 98%					29 sub-projects established, 27 sub-projects have been completed. Statewide funding expended on a prioritized critical			
123 2010	6/30/2014	Legislative/Executive Statewide	Property Control Division - statewide facility repairs Proj # A101279	STB	Y	3,480,000	3,434,387	-	45,613 complete.	Substantial Completion.			06/30/14	basis. \$45.3K Encumbered.	G	G	G
124 2010	6/30/2014	Legislative/Executive Dona Ana	Santa Teresa Port of Entry Proj #A101273	STB	Y	2,500,000	25,000	-	BOF in September for 2,475,000 construction contract approval.	25% Completion.			06/30/14	Multiple projects - GC contract has been executed. Work to begin 01/08/14 \$2,445.0K Encumbered.	G	G	
2009			Santa Teresa Port of Entry Phase 2. Proj #A093758						BOF in September for					Multiple projects - GC contract has been executed. Work to			
125 2013	6/30/2015	Richardson Dona Ana		GF/STB	Υ	1,499,239	-	-	1,499,239 construction contract approval.	25% Completion.			06/30/15	begin 01/08/14 \$0.0K Encumbered.	G	G	
2008	6/30/2014	Pichardson Dona Ana	Santa Teresa Port of Entry Proj #A083194 Reauth to 10-1304	STB	_	1.480.000			BOF in September for 1,480,000 construction contract approval.	25% Completion			06/30/14	Multiple projects - GC contract has been executed. Work to begin 01/08/14 \$1,462.2K Encumbered.	G	G	
120 2010	0/30/2014	Nichardson Dona Ana	Salita Felesa Fort of Elitry Froj #A005194 (Caduli to 10-1504	315	' '	1,480,000	-	-	1,450,000 construction contract approval.	2376 Completion.			00/30/14	33 sub-projects established, 29 sub-projects have been	G	<u> </u>	
127 2010	6/30/2014	Legislative/Executive Statewide	Dept of Health facility patient health & safety Proj #A101277	STB	Y	2,400,000	2,154,823	19,956	245,177 Continue construction.	Continue construction.			06/30/14	completed. Statewide funding expended on a prioritized critical basis. \$50.0K Encumbered.	G	G	G
		Bernalillo	YDDC and John Paul Taylor Center (JPTC) improvements Proj #						JP Taylor - complete June 14th and YDDC to be					JP Taylor 100% complete and YDDC 97% complete. \$319.3K			
128 2011	6/30/2016			STB	Y	2,000,000	1,460,305	164,730	539,695 complete June 30th	Complete Area 5 and punch list.			06/30/14	Encumbered.	G	G	G
									SNMCF - Ph 3 continue construction.					Multiple projects - Construction at 85% complete. Finish high			
129 2011	6/30/2016	Legislative/Executive Multiple Co.	SNMCF, CNMCF, and WNMCF HVAC upgrades Proj #A111282	STB	Υ	10,000,000	6,378,301	713,772	CNMCF - Ph 3 continue 3,621,699 construction.	Substantial Completion.			01/15/14	pressure gas and then startup and commissioning. WEATHER DELAYS \$3,614.8K Encumbered.	G	G	G
		Dona Ana,							SNMCF - 90% complete for	SNMCF - 95% complete for Sept.				SNMCF - Demolition 100% complete and new construction 75% complete. CNMCF - In design development. \$410.3K			
130 2011	6/30/2016		SNMCF & CNMCF kitchen remodel Proj #A111281	STB	Y	2,900,000	305,830	151,716		CNMCF - In design.			01/15/14	Encumbered.	G	G	G
														42 sub-projects established, 19 sub-projects have been completed. Statewide funding expended on a prioritized critical			
131 2011	6/30/2016	Legislative/Executive Statewide	Statewide Correctional facility infrastructure Proj #A111289	STB	Y	2,000,000	1,584,948	294,067	415,052 Continue construction.	Continue construction.			06/30/14	basis. \$415.1K Encumbered. Contractor is at 95% completion. Substantial completion may	G	G	G
400 0011	6/00/0013	Logislative / Francisco	Propulational Facility Prof. #A444070	STB	V	1,200,000	1.187.726	761.914	12,274 In construction 50% complete.	In construction 059/ com-1-4-			06/30/16	be delayed due to NMED requirement to drill a monitoring well. \$774.2K Encumbered.			
132 2011	6/30/2016		Roswell Correctional Facility Proj #A111279 Facility Patient Health & Safety at NMBHI in Las Vegas Proj #		1	,	, - , -	- ,-		ni construction 95% complete.				7 sub-projects established, 1 sub-project has been completed.	G	G	G
133 2011 2007	6/30/2016	Legislative/Executive San Miguel		STB	Y	3,000,000	367,115	47,066	2,632,885 Design continues.	Design continues.			06/30/16	\$280.8K Encumbered.	G	Y	Y
2011	6/30/2015	Legislative/Executive Sierra	NM Veterans' Home Alzheimer's Skilled Nursing Unit & Expand Proj #A076051 - Reauth to 11-1209 then 13-1143	Cig Tax Rev Bonds	,	1,000,000	33,555		New AE contract 30% CD 966,445 completion.	Complete CDs and Specs			05/15/14	Multiple projects - New Contract for A/E to prepare construction docs is pending. \$0.0K Encumbered.	G	G	v
2008		· ·	NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C					-	New AE contract 30% CD					Multiple projects - New Contract for A/E to prepare construction	-		
135 2012	6/30/2014	Legislative/Executive Sierra	Proj #A083019 - Reauth to 12-1652 NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj	STB	Y	6,500,000	914,778	-	5,585,222 completion. New AE contract 30% CD	Complete CDs and Specs			05/15/14	docs is pending. \$600.2K Encumbered. Multiple projects - New Contract for A/E to prepare construction	G	G	Y
136 2011	6/30/2016	Legislative/Executive Sierra	# A111288 Reauth to 12-1653	STB	Y	5,000,000	50,000	-	4,950,000 completion.	Complete CDs and Specs			05/15/14	docs is pending. \$0.0K Encumbered.	G	G	Y
137 2011	6/30/2016	Legislative/Executive San Miguel	Behavioral Health Institute at LV (Meadows) Phase 1 Proj #A111286	STB	Y	4,300,000	4,052,002	59,023	247,998 In warranty.	In warranty.			06/30/16	73% construction complete. \$224.3K Encumbered.	G	G	G
138 2012	6/30/2016	Legislative/Executive San Miguel	Behavioral Health Institute at LV (Meadows) Phase 2 Proj # A121275	STB	Y	4,700,000	473,600	12,366	Continued construction 44% 4,226,400 complete.	Continue construction. Prepare interior for furniture.			06/30/16	65% Complete. Completion in Nov 2014. \$3,296.9K Encumbered.	G	G	G
	5,5,20.0	July 1				.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	5,550	.2,500	, ., .					Identified priorities totaling \$2M. Due to minimal 2012 funding			
			Property Control Division (PCD) - statewide facility repairs Proj #						Repairs continue. Multiple					FMD will keep remaining \$2M for statewide emergencies. 67 sub-projects established, 54 sub-projects have been			
139 2011	6/30/2016	Legislative/Executive Statewide	A111290	STB	Y	4,000,000	2,844,302	389,126	1,155,698 projects. CNMCF - In construction.	Repairs continue. Multiple projects.			06/30/16	completed. \$568.7K Encumbered.	G	G	G
140 2012	6/30/2016		CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj # A121272	STB	Y	3,400,000	272.440	272.440	WNMCF - program and 3.127.560 schematics.	7% complete. Project in Phases. Unit 5 in construction.		6/30/2016		7 sub-projects established, 1 sub-project has been complete. \$2,449.8K Encumbered.	G	Y	
170 2012	0/00/2010	Logiolativo/Lacoutive CibOld		U OID	. '	3,400,000	212,440	212,440	o, 121,000 Sonemanos.	o in conduction.		0/30/2010	l l	ρω _γ . το στε Endumbered.	3		

В	С	D	T E F	G	н		J	К	L	T M	I N	0	P	Q R	T s	T	U	V
1		Project on schedule	R No activity or bonds not sold	В	Appropriatio	n expended or project	complete	•		•	•				1			•
3 FY	Reversion Date	Sponsor	X Additional funds needed County Project Description	Funding Source		Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last	Milestone goal for next quarter	Grant Agreement	Plan, Design,	ct as applicable (Dates Only) Construction, Purchase Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Progress Rating Plan / Design	Construction/ Renovation / Other
2012 &	6/30/2016 &		DPS - NM Law Enforcement Academy Dorms Proj # A121276 (\$3)	M)							-				Construction progressing. Change order for additional work.	_		
2009 2012	6/30/2017	Legislative/Executive	Manuel Lujan Jr. Bldg Infra & Renovation (Orig Proj HHS Complex	STB STB	Y	3,600,000 4.000,000	1,668,904 3,774,048	1,249,004			Construction in progress 95%. Construction continues.			06/30/16	\$1,331.1K Encumbered. Multiple projects - Flintco LLC Contract. In construction. \$226.0K Encumbered.	G	G	G
1/13 2012	6/30/2016	Legislative/Executive		STB	· ·	6,000,000	3,178,063	447.213		7 Construction continues 70%.	Construction continues.			06/30/16	Multiple projects - Flintco LLC Contract. In construction. \$2,303.8K Encumbered.	e		e
2012	6/30/2016 &	-	Los Lunas Substance Abuse Trtmnt Cntr Proj #A121281 (\$5M) &			-,,	0,110,000	111,210		FMD will not certify for future	FMD will not certify for future bond							
144 2013 145 2013	6/30/2017 6/30/2017	Legislative/Executive Legislative/Executive	· · ·	STB STB	N Y	6,000,000 600,000	6,000	-	6,000,000 594,000	0 bond sale.	sale. A/E Contract Executed.			06/30/17 06/30/17	Bonds were not certified. Project in Design. \$0.0K Encumbered.	R G		-
146 2013	6/30/2017	Legislative/Executive	Bernalillo CYFD - YDDC Infrastructure Improvements #A131230	STB	Υ	2,000,000	-	-	2,000,000	0	Define Scope of Work.			06/30/17	Multiple projects - Coordinate with agency on scope of work. \$0.0K Encumbered.	G		
147 2013	6/30/2017	Legislative/Executive	Bernalillo Dept Workforce Solutions - TIWA Building Improvements #A13123	31 STB	Y	1,500,000	-	-	1,500,000	0	Agency to Coordinate on Cost Proposal.			06/30/17	Security system upgrade Phase II. Project Manager coordinating with Agency on scope of work and budgeting. \$63.0K Encumbered.	G		
148 2013	6/30/2017	Legislative/Executive	Rio Arriba DPS - Espanola State Police District Office Proj #A131237	STB	Y	3,500,000	35,000	-	3,465,000	0	Release RFP.			06/30/17	Generating RFP. \$0.0K Encumbered.	R		
149 2013	6/30/2017	Legislative/Executive	San Miguel DPS - Las Vegas State Police District Office Proj #A131238	STB	Y	800,000	-	-	800,000	0	Complete Design.			06/30/17	Design corrections underway. Construction to begin May 2014. \$0.0K Encumbered.	G		
150 2013	6/30/2017	Legislative/Executive	Statewide DOH - Patient Health & Safety Upgrades Statewide Proj #A131235	5 STB	Y	4,000,000	-	-	4,000,000	0	Identify Priorities.			06/30/17	Identifying priorities. Statewide funding expended on a prioritized critical basis. \$468.8K Encumbered.	G		
151 2013	6/30/2017	Legislative/Executive	DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah Proj #A131236	STB	Y	1,500,000	-	-	1,500,000	0	Identify Priorities.			06/30/17	Identifying priorities. Statewide funding expended on a prioritized critical basis. \$0.0K Encumbered.	G		
152 2013	6/30/2017	Legislative/Executive	DOH - Behavioral Health Institute at LV (Meadows) Ph. 3 Proj San Miguel #A131239	STB	Y	2,100,000	-	-	2,100,000	0	Identify Priorities.			06/30/17	Multiple projects - Project in construction. Change order in process. \$0.0K Encumbered.	G		
153 2013	6/30/2017	Legislative/Executive	Bernalillo DOH - State Scientific Lab Building Repairs Proj #A131228	STB	Y	3,000,000	-	-	3,000,000	0	Begin Repairs.			06/30/17	Change order pending approval. \$1,334.3K Encumbered. Professional Services Agreement defining the Tissue Digester	G		
154 2013	6/30/2017	Legislative/Executive	Bernalillo NMDA Tissue Digester Proj #A131229	STB	Y	2,800,000	-	-	2,800,000	0	Contract Approval.			06/30/17	Specifications. \$0.0K Encumbered. Multiple projects - WNMCF - Schematic design underway. First	G		
155 2013	6/30/2017	Legislative/Executive	Cibola CNM & WNM Correctional Facilities - HVAC/Infrastructure Upgrade Valencia Proj # A131233	es STB	Y	4,800,000	-	-	4,800,000	0	WNMCF in Design.			06/30/17	presentation by mid-Sept; CNMCF - Construction started. \$0.0K Encumbered.	G		
156 2013	6/30/2017	Legislative/Executive	Statewide Correctional Facility Security Upgrades Statewide Proj #A131234	STB	Y	2,500,000	-	-	2,500,000	0	Identify Priorities.			06/30/17	Identifying priorities. Statewide funding expended on a prioritized critical basis. \$0.0K Encumbered.	G		
157 2013	6/30/2017	Legislative/Executive	Statewide Correctional Facility Repairs Statewide Proj #A131242	STB	Y	3,500,000	291,156	256,156	3,208,84	4	10 Projects Established.			06/30/17	10 sub-projects established. Statewide funding expended on a prioritized critical basis. \$1,816.5K Encumbered.	G		
158 2013	6/30/2017	Legislative/Executive	Grant Ft. Bayard Medical Ctr - Decommission/Demolition Proj #A131232	STB	Y	4,300,000	-	-	4,300,000	0	EOI released for possible sale of property.			06/30/17	On hold pending disposition of upcoming EOI via Secretary Burkle. \$0.0K Encumbered.	G		
450 2012	6/30/2017	Legislative/Executive	FMD - Statewide Facility Renovations & Decommission/Demolition Statewide Proj #A131243	n STB		4,500,000	140.197	140.197	4.359.80	2	Construction continues.			06/30/17	19 sub-projects established, 4 sub-projects have been completed. Statewide funding expended on a prioritized critical basis. \$441.2K Encumbered.	6		
160 161 HIGHE	R EDUCATION		Statewide Pili) #A131243	318	1	4,500,000	140,197	140,197	4,339,60	3	Construction continues.			06/30/17	Dasis. 3441.2K Encumbered.	G		
162 2010	6/30/2014	Legislative/Executive	Statewide Academic Library Acquisitions Statewide (Proj ID 10-1229)	GOB	Y	2,000,000	1,554,168	67.471	445,83	2 Draws still in process.	Continue to submit draws to the State Board of Finance until June 30, 2014.			6/30/2014	Draws continue to be submitted from institutions for library acquisitions.	G		
163 2012	6/30/2016	Legislative/Executive	Statewide Academic Library Acquisitions Statewide (Proj ID 12-1234)	GOB	Y	3,000,000	-	_	3.000.00	Working on developing and 0 drafting grant agreements.	The Institutions have been notified to draw from GOB 2012 funds.	11/1/2013	3	6/30/201	Institutions have been notified to start drawing down funds.	Y		
164 165 HUMA	N SERVICES DE			303		-,,			-,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	g g and a g		11/1/2016		0/00/2011				
166 2011 167	6/30/2016	Legislative/Executive	Statewide ASPEN eligibility system replacement Proj ID 11-1298	STB	Y	8,100,000	1,044,424		7,055,57(was very high benefit match of	Aspen Wave 2 is rolling out now and the file Mis-match Team is validating Wave 2 implementation.	9/1/201	5/1/2012	7/1/2013 1/1/201-	ASPEN Project is operational and continues with Wave 2 in the phased rollout through 2014. UAT (User Acceptance Training) and MCI (Master Client Index) continue through the phased rollout starting July 2013 and running through January 2014.	G	G	G
168 INSTIT	UTE OF AMERI	CAN INDIAN ARTS (IAIA	4)															
169 2012	6/30/2016	Legislative/Executive	Santa Fe Construct Science and Technology Building (Proj ID 12-1262)	GOB	Y	800,000	8,000	-	792,000	Awaiting Grant Agreement from Indian Affairs Dept (IAD).	Anticipate using funds once Grant Agreement received from IAD.				Waiting for Grant Agreement from Indian Affairs Department. AIPP Amt = \$8,000.	R		
170 2013	6/30/2017	Legislative/Executive	Santa Fe Fitness & Wellness Facility - Plan & Design (Proj ID 13-1564)	STB	Y	500,000	-	-	500,000	0 Bonds sold for project.	Awaiting Grant Agreement from IAD so funds can be used.				Waiting for Grant Agreement from Indian Affairs Department.	Y		
	COMMUNITY CO	OLLEGE													LCC has finalized architect agreement and will begin planning			_
173 2012	6/30/2016	Legislative/Executive	San Miguel Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	Y	4,000,000	-	-		0 Architect has been selected	Begin planning and design for project.				and design.	G	Y	<u> </u>
174 2013 175	6/30/2017	Legislative/Executive	Colfax Springer Campus Renovations (Proj ID 13-1881)	STB	Y	300,000	3,000	-	297,000	0 Architect has been selected	Planning and design can begin.	10/1/201	1/30/2014	6/30/201	Architect has been selected and planning and design to begin.	G	Y	
176 MESA	6/30/2016	NITY COLLEGE Legislative/Executive	Quay Infrastructure and Roof Renovations (Proj ID 12-1242)	GOB	Y	1,000,000	17,782	17,782	982,21	Design professionals have completed and issued Bid Documents for proposer B bidding.	Secure agreement with awarded contractor for work; commence construction on January 20th, with expectation of 50% completion by end of quarter.	9/30/201:	3 12/6/2013	1/14/2013 5/1/201	Bid Documents issued for bidding to contractors on December 6, 2013. Pre-proposal meeting anticipated on December 13th. Bids due to Owner on January 7th, with Board of Trustees to award construction one week later.	G	G	G
179 MINER	S' COLFAX MEI	DICAL CENTER								Received quotes on the	Anticipate project being finished							
180 2012	6/30/2016	Legislative/Executive	Colfax MCMC Improvements (Proj ID 12-1549)	MTF	N/A	1,000,000	607,559	-	392,44	1 sidewalk project.	Anticipate project being finished before March 31, 2014. Funds to be reauthorized in 2014			3/31/2014 3/31/201	Sidewalk project to be completed by March 31, 2014.	G	G	G
181 2013	6/30/2017	Legislative/Executive	Colfax MCMC Outpatient Clinic (Proj ID 13-1932)	MTF	N/A	3,200,000			3,200,000	Entered into contract for behavioral health feasibility 0 study.	session for the plan, design, construction, equipping and furnishing of a behavioral health facility.				reauthorization of the \$3.2 million from the construction of a Rural health Clinic to the renovation of the old MCMC Acute Care facility to house a Behavioral Health Clinic.	R		
182 183 NAVA	O TECHNICAL																-	
184 2012 185	6/30/2016		McKinley Construct Education Wellness Center (Proj ID 12-1265)	GOB	Y	500,000	5,000	-	495,00	Project has entered construction, but no pay requests or reimbursement 0 requests have been submitted	Continue with preconstruction and procurement as sections of the construction are completed - construction is ongoing.				Have completed: The majority of the Preconstruction and Procurement phase is completed. Construction Gnatt Charts indicates construction on schedule. Construction Activities: Contractor Site Mobilization Sept 17, 2013, and Construction Completion is expected to be completed by April 15, 2014. Turn Over and Completion Activities. March 10, 2014 to June 25, 2014. Funds expended by 06/30/2014. AIPP Amt = \$5,000.	G		

В	С	D	E	F	G	Н	1 [J	К	L M	N	0	Р	Q	R	\$	Т	U	V
1 2		Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriat	ion expended or project o	omplete				Timeline	for completing proje	ct as applicable (D	ates Only)			Progress Rating	1
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
187 2011	6/30/2016		Dona Ana	Water Supply and Distribution System at Santa Teresa (Proj ID 11-1296)	STB	Y	1,250,000	18,468	18,468	Project has entered construction, but reimbursements have been delayed (see explanation in 1,231,532 Project Status).	The first reimbursement request is expected in this quarter.	8/11/2011	8/31/2012	6/30/201:	s C \$ s	No pay requests or reimbursement requests have been submitted. MMED was told at the Infrastructure Finance Conference that the grantee was offered approximately \$400,000 from NM Economic Development that had to be spent first. The full grant is NOT expected to be expended for this project. Construction began in late May 2013.	G	G	G
188 2013	6/30/2017	Legislative/Executive	Statewide	WWFCLF Clean Water Act - State Matching Funds (Proj ID 13- 1934)	PPRF	N/A	1,400,000	-	_	\$28,200,000 in loan 1,400,000 agreements were signed.	Funds will be used to match the FY 2013 federal capitalization grant for Clean Water State Revolving Loan Fund.				s	We still have funds available in the previous federal grant. As soon as those construction funds are spent down, we will begin spending these state match funds for the next federal grant. EPA has approved the intended use plan.	G		
189 2013	6/30/2017	Legislative/Executive, Garcia MH, Larranaga, Saavedra, Youngblood, Cervantes, Papen		Camino Real Regional Utility Authority Water and Wastewater System Infrastructure (Proj ID 13-1445=\$600K & 13-1450=\$3.2M)	STB	Y	3,800,000	-	-	Have signed agreement for review. Have asked grantee for revisions to project descriptions as of 11/27/13 with no response as of 3,800,000 12/5/13.	Complete agreement and consulting agreements.	9/5/2013			N O V	NMED project manager received grant agreement for review on 11/21/13 with revisions requested from grantee on 11/27/13. Work may be delayed due to Leadership (new County Manager) transition for the grantee.	G		
190 2013	6/30/2017	Clahchischilliag, Strickler, T. Taylor, Neville, Sharer	San Juan	Kirtland Valley Acres Wastewater System Improvements (Proj ID 13-148)	STB	Y	2.000.000			Execute grant agreement. Started design of Phase 1 lift station and force main. Started design of Phase 2 2,000,000 collection system.	Finish Phase 1 design of lift station and force main. Tentative schedule to bid project in April 2014. Bring design of Phase 2 collection system to 65% completion.	9/5/2013	6/30/2014	6/30/201:	P T o h s ir s h	Design of Phase 1 lift station and force main is ongoing, 95% plans and specifications will be completed end of March. Tentative schedule is to advertise for bids in April 2014. Design of Phase 1 is being paid for by CWSRF 015- reason no funds have been expended this quarter. Design of Phase 2 collection system has started with field surveying and geotechnical muestigations started in November, 65% plans and specifications will be completed by the end of March. County has not yet requested reimbursement for design fees this nuarter.		g	
191 2013	6/30/2017	Brandt, Harper, Lewis, Powdrell-Culbert	Sandoval	Rio Rancho Water System & Water Line Improvements (Proj ID 13- 1499)	STB	Y	1,075,000	-	-	1,075,000 Executed grant agreement.	Advertise project for construction bids.	9/5/2013	12/31/2013	4/30/201	G	Grant agreement package sent out 9-5-13. Plans/spec reviewed and commented on 11-25-13.	G	G	
192 193 NEW ME		CE AUTHORITY					.,,			, , , , , , , , , , , , , , , , , , , ,	, , , , , , , , , , , , , , , , , , , ,	3.3.2010	232310						
194 2012	6/30/2016	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	SSTB	Y	13,207,965	2,354,640	875,865	Most projects have started work and payment requests are now coming in consistently. No major issues to note this quarter. On July 26, 2013 the Board of	reimbursement requests will continue.				p	40 grants approved. All entities are on target to complete projects timely, funding reimbursement requests are now coming in steady and no major issues noted to date. (List of projects available on LFC website)	G		
195 2013	6/30/2017	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	SSTB	Y	16,640,011			Directors of the New Mexico Finance Authority approved funding for Thirty-Seven (37) 16,640,011 Colonias Projects.	Complete closing of grant/loan awards to all entities approved for funding on July 26, 2013.				c	37 projects approved July 26, 2013. Working to complete closing of grant/loan awards to all entities approved for funding. (List of projects available on LFC website)	G		
196 2012	6/30/2016	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	SSTB	Y	26,966,025	7,487,436	3,323,856	have been secured with the	The Water Trust Board has approved s a deadline of 90 days from December 5, 2013 (March 4, 2014) for Wagon Mound to secure the funding agreement.	3/4/2014			a n s p c n d d b	25 grants approved. Wilage of Milan (\$303,814) declined ward: Santa Fe County - La Bajada (\$200,000) did not meet readiness to proceed conditions by the April 24, 2013 deadline so funds were taken. WTB awarded balance (\$503,814) to projects in the 2013 funding cycle. 22 projects have secured contracts are moving forward with expenditures. The remaining project - Wagon Mound was given an additional deadline of March 14, 2014 to secure the funding agreement by the Water Trust Board at the December 5, 2013 meeting. (List of projects available on LFC website)	G		
197 2013 198	6/30/2017	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	SSTB	Y	36,938,535	-		The WTB approved 35 projects on June 12, 2013 for award in the 2013 funding cycle. 28 projects submitted the RTP items and are currently scheduled for closing within the next 2-3 months. 6 projects requested a time extension to submit the RTP items; one project declined the funding.		3/31/2014			a a rr S n	28 projects are moving forward to secure the funding agreement. Capitan, Elephant Butte, Valley Estates MDWCA and Springer were granted time extensions to submit the remaining RTP items in order to secure the funding agreement. San Jon and Gallup were denied time extensions-these funds may be allocated to other projects; Blanco MDWCA declined funding-these funds may be allocated to other projects. (List of projects available on LFC website)	G		
199 NEW M E	EXICO HIGHL	ANDS UNIVERSITY								Authorization from the									
200 2012	6/30/2016	Legislative/Executive	San Miguel	Trolley Building Renovation/Construction (Proj ID 12-1246)	GOB	Y	6,000,000	83,118	74,478	NMHED Capital Committee to contract with an architect and engineering firm has been given, and NMHU is currently	Upon an award being made in December, the architect and engineering firm will begin working on the programmatic phase in January 2014.	8/1/2013	10/31/2014	4/30/201	to to	AIPP equals \$60K. The architect/engineer award is expected to be made in December 2013; the design plans are estimated to be approved and completed by October 2014 with construction completed by 05/30/2016. These funds should be expended before 04/30/2016.		Y	
201 2013	6/30/2017	Legislative/Executive	San Miguel	Trolley Building Renovation/Construction & Infrastructure Improvements (Proj. ID 13-1893)	STB	Y	2,300,000		-	NMHED Capital Committee to contract with an architect and engineering firm has been given, and NMHU is currently	Upon an award being made in December, the architect and engineering firm will begin working on the programmatic phase in January 2014.	8/1/2013	10/31/2014	4/30/201	n a c	N/A for AIPP. The architect/engineer award is expected to be made in December 2013; the design plans are estimated to be approved and completed by October 2014 with construction completed by 05/30/2016. These funds should be expended by 07/31/2016.	G	Y	
203 NEW ME	EXICO INSTIT	UTE OF MINING & TECH	NOLOGY							Construction contract awarded	1								
204 2012 205 2013 206	6/30/2016 6/30/2017	Legislative/Executive	Socorro Socorro	Geology Building (Proj ID 12-1247) Geology Building (Proj ID 13-1895)	GOB STB	Y	18,000,000 6,000,000	562,242 60,000	257,474	Construction contract awarder on October 31st to Bradbury Stamm. Company is doing excavating and further prepping of site. 5,940,000 Same as above.	Prepare site for pouring foundation and begin steel erection. Same as above.	9/1/2013 9/1/2013		6/30/201:		Site preparation is ongoing. Project is on schedule. AIPP amount is \$180,000. Same as above, AIPP amount is \$60,000.	G	G G	G G
	EXICO JUNIO				_					15% of piping upgrade is	Have 30% of piping upgrade								
208 2012 209 2013 210	6/30/2016	Legislative/Executive Legislative/Executive, Bratton, Kernan, Leavell, Wooley	Lea Lea	Infrastructure Improvements (Proj ID 12-1241) Infrastructure Improvements (Proj ID 13-1882)	GOB STB	Y	3,300,000 1,000,000	109,855	109,855	3,300,000 complete. 15% of piping upgrade is 890,145 complete.	completed. Have 30% of piping upgrade completed.					Construction is ongoing Construction is ongoing	G		
211 NEW ME	6/30/2016	RY INSTITUTE Legislative/Executive	Chaves	Lusk Hall Renovations (Proj ID 12-1248)	GOB	Y	5,000,000	1,101,943	626,639	Preconstruction activities and demolition are completed and actual construction/remodel 3,898,057 phase begun.	Continuation of construction/remodel activities.	5/1/2013	5/1/2013	10/1/201:	a	Preconstruction activities and demolition are completed and actual construction/remodel phase has begun. Expected date of completion is August 2014. Project is on schedule.	G	G	G

В	С	D	E F	G	Н	I	J	К	L	М	N	0	Р	Q	R	S	Т	U	V
2		Project on schedule Behind schedule	R No activity or bonds not sold X Additional funds needed	В	Appropriat	tion expended or project co	mplete					Timeline	for completing project	ct as applicable (Da	ates Only)	1		Progress Rating	
3 FY	Reversion Date	Sponsor	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter Professional Requests for	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
213 2013 214	6/30/2017	Legislative/Executive	Chaves Boilers and Chillers Replacement (Proj ID 13-1894)	STB	Y	1,000,000	-		1,000,000	Proposals have been submitted and the contract for phase one of the project has been awarded. Certified for the December 2013 bond	Phase one of the project should be nearing completion. Professional Requests for Proposals for Phase two should be submitted and possibly awarded during this time frame.	10/1/2013	11/1/2013	12/1/2013	12/31/2014	There was misunderstanding/confusion with Board of Finance on submittal for bond sale - issue has been resolved and certified for the December 2013 bond sale. Phase one of the project is set to begin December 2013 with an overall expected completion date of August 2014. Project is on schedule.	G		
	MEXICO SCHOO	OL FOR THE DEAF								N. J						Expended Amount includes \$27,000 for AIPP. Dillon Hall			
2008 216 2010	6/30/2014	Legislative	Santa Fe NMSD Dillon Hall (Proj ID 08-3039 Reauth to 10-1310)	STB	Y	2,600,000	2,221,738	1,913	378,262	No change in status. Dillon Hall complete - finalizing expenditures.	Identify additional improvements for remaining balance.		2/28/2011	6/30/2013	9/17/2013	renovation complete. Currently identifying additional improvements for remaining balance as language allows.	G	G	Y
218 NEW I	MEXICO STATE	FAIR																	
		Legislative/Executive								Funds were not utilized this	Continued deferred maintenance as needed, i.e. replacement of sewer, IT upgrades, unforeseen emergencies. EPA compliance, electrical upgrades,					Funding will be utilized for deferred maintenance, replacement of sewer, IT upgrades, and unforeseen emergencies. Also utilized for EPA compliance, electrical upgrades, and roofing of			
219 2013	6/30/2017 MEXICO STATE	Stapleton	Bernalillo State Fair Infrastructure Improvements (Proj ID 13-1525)	STB	Y	1,070,000	-	-	1,070,000	period.	and roofing of various buildings					various buildings.	G		
222 2012			Dona Ana NMSU Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	· ·	5,000,000	352.188	47.638	4 647 813	Branson Library is complete as of early November. The Institute of Public Policy addition has concrete foundations in place and structural steel is erected.	Anticipate approximately 47% completion with exterior framing and concrete floors poured.					Project is on schedule for completion. The alternates have been negotiated. Branson is approximately 100% complete and Zohn/Institute of Public Polic via suproximately 30% complete.	e	e	
		<u> </u>		-				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		Schematic Design is complete, the departmental moves are 95% complete, Contracts have been issued to the Commissioning Agent, and Asbestos Abatement	Design Development complete and					Expend amount included \$190,000 for AIPP. Currently making modifications to Schematic Design, preparing for two departments (Student Success Center and ICT) to move out of Hardman and Jacobs and preparing for all classes in Hardman		v	
223 2012	6/30/2016	Legislative/Executive		GOB	Y	19,000,000	563,075	181,227	18,436,925	complete, contracts have been issued to the	To begin construction phase for electrical infrastructure improvements around Hardman and Jacobs Halls. Corona Research Center Dormitories design completed and ready to award construction phase. Design development complete and					Hall to be relocated for spring semester 2014. The design team is currently working on the design development drawings for the Hardman and Jacobs Hall Renovation. The asbestos consultant is working on the abatement plan. The design has been completed for the Hardman and Jacobs electrical infrastructure, we are working on the bidding documents. Bids advertise in mid January. The	G	٧	
224 2013	6/30/2017	Legislative/Executive	Dona Ana Torrance Lincoln Center Dormitories (Proj ID 13-1906)	STB	Y	3,500,000	-		3,500,000	Commissioning Agent, and Asbestos Abatement Consultant. 100% construction drawings	departmental moves complete for Hardman and Jacobs Hall Renovation.					design is 95% complete for the Corona Research Center Dormitories, we are working on the RFP documents. The project will be bid mid January. Design completed, RFP for construction solicited, construction	G	G	
225 2012	6/30/2016	Legislative/Executive	NMSU-Alamogordo Infrastructure Renovations and Improvements (Proj ID 12-1253)	GOB	Y	1,000,000	60,801	38,555	939,199	completed, RFP issued, bids received from contractors.	Evaluate contractor RFPs, award construction phase.					proposals received. Proceeding into review of contractor RFPs, then into construction award (January 2014).	G	G	
226 2012	6/30/2016	Legislative/Executive	NMSU-Carlsbad Infrastructure Renovations and Improvements (Proj Eddy ID 12-1252) NMSU-Dona Ana Infrastructure Renovations and Improvements	GOB	Y	1,000,000	4,380	3,448	995,620	Re-evaluated the scope of work on the project and probable opinion of cost. Retained engineer for preparation of construction documents. Engineering study has been	Complete design phase, solicit RFP for construction. Results of Study to be presented to					The scope of work has been re-evaluated. Project is under design with RFP to be issued for construction (February 2014). A/E firm began work on utilities infrastructure study Oct 2013.	G	Y	
227 2012	6/30/2016	Legislative/Executive		GOB	Υ	2,000,000	-	-	2,000,000	awarded to consultant. Results of study to be	NMSU/DACC on February 25, 2014.					Report expected Mar 2014.	G	Y	
228 2012	6/30/2016	Legislative/Executive	NMSU-Grants Infrastructure Renovations and Improvements (Proj ID 12-1249)	GOB	Υ	1,000,000	49,078	17,025	950,922	presented to NMSU/DACC on February 25, 2014.	Award of construction contract.					RFP was advertised December 6, 2013 - pre-proposal on-site meeting December 18, 2013.	G	Y	
229 2013 230	6/30/2017		NMSU-Grants Infrastructure Renovations and Improvements (Proj ID Cibola 13-1899)	STB	Y	500,000	-		500,000	review of all proposals, and	Project completion for the three awarded projects.					Notice to Proceed: September 17, 2013, Completion date: January 15, 2014. Three Projects were awarded within the funds available. Completion to date is approx. 31%.	G		
231 NORT	6/30/2016	XICO COLLEGE Legislative/Executive	Rio Arriba Upgrades at El Rito and Espanola campuses (Proj ID 12-1254)	GOB	Y	2,000,000	131,338	45,836	1,868,662		Continue installing security fencing and begin preliminary work on security systems wiring and security software and hardware purchases and exterior campus lighting.	12/1/2012	2/28/2013	3/31/2014	3/31/2014	Beginning work on campus lighting, security cameras and keyless entry system.	G	Y	
233 2013 234			Rio Arriba Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Y	900,000	284,864	184,568	615,136	complete, portion of VCT tile completed, TV/quiet room renovation 100% complete. Flooring 99% completed in rotunda.	Boardroom and student government offices are 80% complete. Southside addition will begin January 2014.	8/1/2013	8/1/2013		6/30/2017	Boardroom and student government offices created using space for old bookstore. Construction on this project is 80% complete.	G		
2006 236 2010	6/30/2014	BASE PLANNING AND	Curry, Cannon Air Force Base Land/Water Rights (Proj 06-0227 - Reauth Roosevelt to 10-1299)	STB	Y	5,000,000	3,543,000	24,646	1,457,000	Substantive meetings with the Air Force; initial discussions with landowners; focus on higher priority parcels within Priority One area.	Review appraisals given additional comparable information provided by landowner in Priority One area; revise appraisal if warranted; begin focused negotiations with landowners in Priority One area.			6/30/2014	6/30/2014	Reviewing appraised values in Priority One area; will revise Appraisals if warranted and begin negotiations with landowner(s) in Priority One area that has indicated a willingness to discuss a sale to the State.	Y		
238 OFFIC	E OF STATE EN	NGINEER / INTERSTATE	STREAM COMMISSION													Amount Franchisch 604 007			
2007 2009 239 2013	6/30/2015	Legislative/Executive	Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M then Reauth to 13-1145)	GF/STB	Y	1,500,000	930,785		569,215	Major construction completed for Cabresto Dam. Final adjusting change order executed.	Cabresto Dam completed. Develop plan for use of remaining funds for Acequia Dam projects.	9/15/2007	6/30/2015	6/30/2015	6/30/2015	Amount Expended includes \$31,987 reverted for solvency and \$17,250 reverted from 09-3791. Cabresto dam - construction complete. Remaining funds will be used for final design for other acequia projects such as Morphy Lake Dam or San Mateo Dam. (2013 Reauthorization approved.) Bluewater - construction complete. Cabresto Dam - construction complete will account the believe of the	G	G	Y
240 2010	6/30/2014	Legislative/Executive	Multiple Dam emergency repair (Proj 10-1282)	STB	Y	1,000,000	987,044		12,956	Major construction completed for Cabresto Dam.	Cabresto Dam completed and payment will expend balance of funds.	9/15/2007	6/30/2010	6/30/2014		construction complete and will expend the balance of the funds. Hatch Dam - feds correcting the design, federal funding sources being determined. Federal project is expected to move forward.	G	G	Y

В	С	D	E F	G	Н	1	J	К	L	M	N	0	Р	Q	R	s	T	U	V
1		oject on schedule	R No activity or bonds not sold X Additional funds needed	В	Appropriat	ion expended or project co	mplete					Timeline	fletii	4li-abla (D	0-1-1	1		Dunamana Datina	
2		enina scriedule	A Additional funds needed										for completing project		ates Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
																Taos Settlement - El Prado, the acequias and the mutual domestics are actively looking for water rights to purchase;			
																Aamodt Settlement - US doing initial surveys on easements			
																and NEPA/ESA work is on going. ISC will be working with BOR on a cost share agreement for Aamodt; Navajo - Both Cutter			
2007 241 2009	6/30/2014	Legislative/Executive	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 07-6040 Statewide SWAP to 09-3009)	GF/STB	Y	10,000,000	8,810,590	-	1,189,41	0 None	Purchase water rights for El Prado Water Sanitation District.	7/1/2013				Lateral and Gallup Regional system are under construction by the BOR, Navajo and Gallup.	G	G	Y
																Taos Settlement - El Prado, the acequias and the mutual			
																domestics are actively looking for water rights to purchase; Aamodt Settlement - US doing initial surveys on easements			
										\$6.9 million of cost share						and NEPA/ESA work is on going. ISC will be working with BOR on a cost share agreement for Aamodt; Navajo - Both Cutter			
242 2011	6/30/2016	Legislative/Executive	Statewide Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 11-1303)	STB	Y	15,000,000	5,000,000	-	10,000,00	credit was submitted to BOR of for approval.	An executed cost share agreement with BOR for the Aamodt Settlement.	7/1/2013				Lateral and Gallup Regional system are under construction by the BOR, Navajo and Gallup.	G	G	Y
243 2013	6/30/2017	Legislative/Executive	Statewide Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 13-1432)	STB	N	10,000,000	-	<u> </u>	10,000,00		Sell the bonds for the appropriation. Grantee completes engineering					Bonds not sold - anticipate selling next quarter. Design/Plans are complete. Engineering consultant for bidding	R		
244 2013	6/30/2015	Legislative/Executive	Springer Dams 1 and 2 - Construct & Rehabilitation (Original Proj 09- Colfax 3122 - Reauth Proj 13-1107)	STR	Y	3.993.070	_	_	3.993.07	for bidding and construction management.	contract negotiation and develops a schedule for bidding and construction.	9/30/2013	6/30/2014	6/30/201	6/30/2015	and construction management selected and contract negotiation is underway.	G	G	G
244 2010	0/00/2010	Logiolativo, Excounte	Contax Cizz roddin roj to rrory	OIB	<u> </u>	0,000,010			0,000,07	Grantee selected a consultant	Grantee completes engineering	0,00,2010	0,00,2011	0,00,201	0,00,2010	Design/Plans are complete. Engineering consultant for bidding	J	Ü	- ŭ
245 2013	6/30/2017	Legislative/Executive	Colfax Springer Dams 1 and 2 - Construct & Rehabilitation (Proj 13-1421)	STB	Y	2,700,000	-	-	2,700,00	for bidding and construction management.	contract negotiation and develops a schedule for bidding and construction.	. 9/30/2013	6/30/2014	6/30/2017	6/30/2017	and construction management selected and contract negotiation is underway.	G	G	G
		Legislative/Executive, N Salazar, T Salazar,								Grantee is developing Preliminary Engineering	Field engineering completed, Preliminary Engineering Report					Preliminary Engineering is on going to develop alternatives. Construction funding need to be established and presented in			
246 2013	6/30/2017	Campos, P Griego	San Miguel Bradner Dam Improvements (Proj 13-1424)	STB	Y	1,800,000	-	-	1,800,00	0 Report.	drafted.	7/1/2013	6/30/2015		6/30/2017	the preliminary engineering report.	G	G	G
										Grant Agreement executed and second work order has	Complete 6 ditch agreements in					Work almost complete for installation of 13 measuring stations			
											Chama and 3 ditch agreements in Mimbres to begin construction by					in District 2 - Roswell. Ditch Agreements signed 6 in Chama, 3 in Mimbres. Work Orders being created for Chama and			
247 2013 248	6/30/2017	Legislative/Executive	Statewide Surface & Ground Water Measurement Statewide (Proj 13-1933)	PPRF	N/A	1,000,000	43,080	43,080	956,92	0 is close to completion.	February.	9/1/2013	10/1/2013	10/1/2013	6/30/2014	Mimbres to begin installation. Work to begin in February 2014.	G	G	G
249 PUBL	C EDUCATION D	EPARTMENT																	
																Allocated \$59,523 to 9 charter schools and \$209,775 to the Albuquerque Public School District. The PED allocated and			
										Paid reimbursements to a tota						sent award letters for the remaining funds to 88 schools statewide on a per membership basis (consists of 40 schools			
		1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1		GOB		0.000.000	4 070 407		700.50	of 8 districts and charter	Continue approving reimbursement	L.,		1/4	0/00/004	which received an "A" and the top 48 "Growth" schools based			
250 2010	6/30/2014	Legislative/Executive	Statewide Public School Instructional Material (Proj ID 10-1232)	GOB	Y	2,000,000	1,279,467	245,483	720,53	3 schools.	requests to close out the project.	N/A	N/A I	I/A	6/30/2014	on the most recent school grading results). Allocations were made to every school district and charter	G	G	G
										Processed four reimbursement requests to	Continue approving reimbursement					school on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests. (List of			
251 2010	6/30/2014	Legislative/Executive	Statewide Public School Library Acquisitions (Proj ID 10-1230)	GOB	Υ	2,000,000	1,691,633	7,194	308,36	7 districts and charters.	requests to close out the project.	N/A	N/A	I/A	6/30/2014	allocations available upon request.)	G	G	G
										PED has budgeted the project received the majority of signed	•								
										grant agreements, has begun reviewing requests to obligate						The bonds have been sold and award letters sent to grantees.			
										funds, has sent notices of	Ensure all grantees have signed and submitted the grant agreement.					PED is in the process of budgeting the project. Allocations were made to every school district and charter school on a per			
										two requests for	Continue to process requests to					membership basis. Funds are distributed on a reimbursement			
252 2012	6/30/2016	Legislative/Executive	Statewide Public School Library Acquisitions (Proj ID 12-1235)	GOB	Y	3,000,000	-	-	3,000,00	reimbursement. Award letters 0 sent.	obligate funds and approve reimbursement requests.	N/A	N/A	I/A	6/30/2016	basis as districts submit draw requests. (List of allocations available upon request.)	G	G	Y
										10 Districts submitted reimbursement requests.	Continue to approve reimbursement								
										Approval letters sent out to 35	requests as they come in. Approve all budget adjustment requests for all	ı				All approved school buses have been ordered and should be delivered by the end of the calendar year. Project is on			
253 2013	6/30/2016	Legislative/Executive	Statewide School Buses Statewide (Proj ID 13-1938)	PSCOF	N/A	13,000,000	769,330	769,330	12,230,67	0 school buses.	recipient school districts.	7/1/2013				schedule.	G	N/A	G
										Award recommendations have been made and award letters									
										sent to school districts. Received 14 applications from	Begin receiving grant agreements and	1							
										11 districts and 2 state chartered charter schools	issuing notice of obligations. Make allocations, send award letters and					Received applications, conducted site visits and now in the			
254 2013	6/30/2017	Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 13-1937)	PSCOF	N/A	2,500,000		_	2 500 00	totaling \$4,812,830 in 0 requests.	enter into grant agreements with all the recipients.	6/21/2013				process of making awards to qualified school districts and charter schools.	G		
255 256 PURI		LITIES AUTHORITY	Calcinate (1.15): 1.15		1,471	_,,,													
230 F OBL	C SCHOOL I ACI	LITIES AUTHORITY								Nine projects awarded in nine						Project applications approved for 9 school districts			
										school districts to renovate 14 classrooms and restrooms,	Continue with project closeout for Farmington, Gadsden, and Rio					(Alamogordo, Deming, Farmington, Gadsden, Gallup- McKinley, Hatch, Rio Rancho, T or C, and Zuni). Substanial			
										and to construct 10 additional	Rancho. Remaining projects moving forward with design development					completion nearing project closeout for Farminton, Gadsden, and Rio Rancho. Remaining projects moving forward with			
257 2012	6/30/2016	Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	N/A	2,500,000	978,705	287,382	1,521,29	5 classrooms.	through construction documents.					design development through construction documents.	G	G	Y
258 2013	6/30/2017	Legislative/Executive	Santa Fe NMSD Infrastructure Improvements (Proj ID 13-1935)	PSCOF	N/A	7,000,000		-	7.000.00	0 Not yet Awarded	Award in 2014 Q2.					Bonds sold in December 2013. Project not ready, School has not come to Council for phase award.	R		
		-				,,										Bonds sold in December 2013. Project not ready, School has			
259 2013	6/30/2017	Legislative/Executive	Santa Fe NMSD Museum/Library & Dillon Hall Remodel (Proj ID 13-1936)	PSCOF	N/A	1,000,000	-	-	1,000,00	0 Not yet Awarded	Award in 2014 Q2.					not come to Council for phase award. Bonds sold in December 2013. Project not ready, School has	K		+
260 2013	6/30/2017	Legislative/Executive	Otero NMSBVI Health Services & Jack Hall Renovation (Proj ID 13-1939)	PSCOF	N/A	838,000	-	-	838,00	0 Not yet Awarded	Award in 2014 Q1.					not come to Council for phase award. Bonds sold in December 2013. Project not ready. School has	R		
261 2013	6/30/2017	Legislative/Executive	Otero NMSBVI Infrastructure and Site Improvements (Proj ID 13-1940)	PSCOF	N/A	2,900,000	-	-	2,900,00	0 Not yet Awarded	Award in 2014 Q1.					not come to Council for phase award.	R		1
262 2013	6/30/2017	Legislative/Executive	Otero NMSBVI Watkins Education Center Renovation (Proj ID 13-1941)	PSCOF	N/A	5,500,000		-	5,500.00	0 Not yet Awarded	None established as yet.					Bonds sold in December 2013. Project not ready, School has not come to Council for phase award.	R		
262 2013 263 264 SAN	UAN COLLEGE								.,,		,					,			
ZO4 SAN	J.AIT COLLEGE										Seeking quotes for additional roofing								†
											and restroom renovations. Work will most likely not be done until after the								
265 2012	6/30/2016	Legislative/Executive	San Juan Infrastructure Renovations and Improvements (Proj ID 12-1243)	GOB	Y	1,200,000	451,598	34,847	748.40	2 Parking lot repairs.	spring term. Additional, minor parking lot repairs.					Multiple infrastructure repair and maintenance projects. Approximately 1/3 of the funds have been expended.	G		
		Legislative/Executive, Bandy, Clahchischilliag,		305		,,	,200	0.,047		Working with Design/Build									
		Strickler, T Taylor,	0.1.1.6							team. Programmatic and	Continue towards finalizing detailed					SJC working with Design/Build team to design project.			
266 2013 267	6/30/2017	Neville, Sharer	San Juan School of Energy Center (Proj ID 13-1883)	STB	Y	5,083,200	243,110	183,458	4,840,09	0 schematic designs in process.	pians.	7/23/2013				Programmatic and schematic designs in process.	G		<u>+</u>

B	С	D E Project on schedule	F No activity or bonds not sold	G B	H Appropriati	I on expended or project	J	К	L M	N	0	Р	Q R S	Т	U	V
2	Y		Additional funds needed		Арргорпац	on expended of project	complete				Timeline	for completing proje	ct as applicable (Dates Only)		Progress Rating	
3 FY	Reversion Date	Sponsor County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
268 SAN	A FE INDIAN S		7				,		4	Have the NM Office of Indian Affairs				3		
									Continued work with NSA	provide Intergovernmental agreement for review and signature. Construction						
									Architects to bring architectural and design to	documents completed at 100% and reviewed by the Office of Facilities,			Expended Amount includes \$13,000 for School is waiting on the NM Office of Inc			
									100% completion with Engineering at 75%	Management and Construction Bureau of Indian Affairs, Department			SFIS with an Intergovernmental agreem Engineering continues with funds match	ent. Architectural and		
269 201	6/30/2016	Legislative/Executive Santa Fe	Wellness Center Classrooms and Laboratories (Proj ID 12-1263)	GOB	Y	1,300,000	13,000	-	1,287,000 completion.	of Interior.		1/31/2013	Pueblos). Expended Amount includes \$7,080 for A	G		
270 201	6/30/2017	Legislative/Executive Santa Fe	Wellness Center Classrooms and Laboratories (Proi ID 13-1567)	STB		708.000	7.080		700.920 Same as above.	Same as above.			School is waiting on the NM Office of Inc SFIS with an Intergovernmental agreem	lian Affairs to provide		
271 271	A FE COMMUN		Wellness Center Classrooms and Laboratories (Pro) ID 13-1567)	518	Y	708,000	7,080	-	700,920 Same as above.	Same as above.			SEIS with an intergovernmental agreem	ent.		
212 SAN	A FE COIVINION	ITT COLLEGE											HED approved the project on July 10, 2			
273 201	6/30/2016	Legislative/Executive Santa Fe	Roof Upgrades (Proj ID 12-1245)	GOB	Υ	1,000,000	588,592	588,592	Completed Phase 1 Fitness 411,408 Center roof.	Phase 2 and Project Completion.	4/15/2013	5/15/2013	Fitness Center roof is completed. Phas 9/16/2013 11/30/2013 is scheduled for the 1st quarter of 2014.		G	G
274 275 SEC	RETARY OF STA	ATE														
									Expanded storage arrays have been implemented at SOS							
									Primary and SOS Secondary datacenter sites. Equipment							
									for core network replacement has been ordered.							
			Information Technological Control (D. 1907)	OTE					management appliance has	Implement core network equipment replacement. Complete Kace		40.000	Project is well underway. Equipment up			
276 201	6/30/2016	Legislative/Executive Statewide	Information Technology Hardware (Proj ID 13-1810)	STB	Y	1,000,000	192,285	170,951	807,715 been started. Contract has been executed.	appliance configuration.		10/1/2013	12/1/2013 6/30/2015 successful and will continue through ne:	a quarter.		
									PO for implementation has been executed.				Project is well underway. The contract I			
277 201	6/30/2016	Legislative/Executive Statewide	Voting Tabulator Systems (Proj ID 13-1811)	STB	Y	6,000,000	14,224	10,751	Implementation plan has been 5,985,776 completed.	Delivery and implementation of tabulation equipment and software.	6/14/2013		implementation plan has been develope 12/1/2013 2/1/2014 vendor are scheduling equipment delive	d. State, counties, and ry and training.		
278 279 SOU	THWEST INDIA	N POLYTECHNIC INSTITUTE (SIPI)														
									Worked with Indian Affairs Department to finalize grant	Finalize Scopes of Work. Grant agreement issued and funds			Due to Governor's Executive Order then grant agreement. Project in planning ph			
280 201	6/30/2016	Legislative/Executive Bernalillo	Improvements and Security Enhancements (Proj ID 12-1264)	GOB	Y	500,000	-	=	500,000 agreement. Bonds Sold - grant agreement	transferred. Finalize Scopes of Work. Grant	1/15/2014	4/15/2014	8/15/2014 9/25/2014 Scope of Work.	R		
281 201:	6/30/2016	Legislative/Executive Bernalillo	Security Cameras and Infrastructure Improvements (Proj ID 13- 1529)	STB	Υ	160,342	-	-	pending with Indian Affairs 160,342 Department.	agreement issued and funds transferred.	1/15/2014	4/15/2014	8/15/2014 9/25/2014 Pending grant agreement from Indian A	fairs Department.		
282 283 SPA	EPORT AUTHO	DRITY														
									Virgin Galactic started paying rent. Communications							
2006		Dona Ana,	Spaceport Authority (Allotments authorized in 2006, 2007 & 2008)						contract is complete. Spaceport Operations Center	Visitor experience design/build and			Phase 1 contracts complete. Virgin Gal Terminal Hangar Facility. (Expended A			
284 2012	6/30/2014		Proj ID 06-2260 Reauth to 12-1651	STB	Y	100,000,000	95,631,239	2,229,742	4,368,761 (SOC) fit-out complete. Southern road slowed by	Spaceport America equipment.	7/22/2009	6/30/2014	6/30/2014 6/30/2014 \$200,000 for AIPP)	G	G	G
200		Dona Ana	Spaceport Improvements & Infrastructure (Proj ID 08-4780 Reauth						Dona Ana County design revision due to Sierra County	Southern Road RFP released by			Phase 1 internal roads are 100% compl southern road design based on Sierra C			
285 2012	6/30/2014		to 12-1615)	STB	Y	7,500,000	2,627,705	-	4,872,295 comments. Southern road slowed by	Dona Ana County.	7/22/2009	6/30/2014	6/30/2016 6/30/2016 Environmental survey being updated to		G	Y
		Dona Ana,							Dona Ana County design revision due to Sierra County	Southern Road RFP released by			Dona Ana revising southern road design County comments. Environmental surv			
286 201	6/30/2017		Spaceport - Southern Access Road (Proj ID 13-1812)	STB	Υ	3,000,000	-	-	3,000,000 comments.	Dona Ana County.	7/23/2013	6/30/2014	6/30/2016 6/30/2016 reflect new design.	G G	G	Υ
288 STA	E LAND OFFIC	Ξ							2							
									Received bids on Entry and Security project and Morgan Hall renovation project -							
									working on Contracts.	Award contracts for engineering and			Received bids on Entry and Security as renovations project. Contracts in proces			
289 201: 290	6/30/2017	Legislative/Executive Santa Fe	Infrastructure Improvements (Proj IDs 13-1942, 1943, & 1944)	SLOMF	N/A	570,000	-	-	570,000 Electrical Upgrades project.	design.			projects. Obtaining bids on Electrical Up			
291 SUP	REME COURT B	UILDING COMMISSION							N. 2010							
292 201	6/30/2017	Legislative/Executive Santa Fe	Supreme Court Building Renovation (Proj ID 13-1813)	STB	Y	300,000	26,239	26,239	New 2013 appropriation - 273,761 bonds issued.	Will go out bid.			Will go out to bid to repair, replace, and flooring.	install railing and cork		
294 TAX	TION & REVEN	UE DEPARTMENT														
									Completed Technology							
									Assessment and DOIT requirements for Predictive	T. B						
										The Division expects to implement the specific system upgrades required for			All costs associated with the special equ			
295 201	6/30/2016	Legislative/Executive Santa Fe	Equipment Replacement (Proj ID 13-1814)	STB	Y	1,500,000	-	-	and proceeding with installation.	the new services and service levels by February 2014.		7/1/2013	encumbered, proceeding with installation 1/31/2014 6/30/2014 equipment.	n and set up of all		
297 UNI	ERSITY OF NEV															
200 201	6/30/2016	Beffort, Chasey, McSorley, O'Neill, Picraux, Stewart Bernalillo	UNM Roof Improvements (Proj ID 12-1543)	STB	_	1.197.000	1,087,014	526.648	25 roof repairs across campus	One repair delayed due to weather to be completed.			6/30/2014 Roof improvements proceeding.	6	G	e
230 201	0/30/2016	r ioraun, otomatt Demailillo	The state of the s	JID		1,197,000	1,007,014	320,048	Completion of design	Constructions documents; issue RFP				Completed desi		
299 201	6/30/2016	Legislative/Executive Bernalillo	UNM Biology Building (Proj ID 12-1256)	GOB	Y	3,000,000	132,109	37,459	development documents; HED 2,867,891 and SBoF project approval.	for Contractors; contractor negotiations and award.	6/24/2013	11/19/2013	Expenditures include \$30,000 for AIPP. 9/5/2014 6/30/2016 development documents; HED and SBc	F project approval.	G	
									Completion of needs	Regents approval of CMAR, complete			2	romming RED and		
300 201	6/30/2016	Legislative/Executive Bernalillo	UNM Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB	Y	16,000,000	104,000	104,000	assessment and program; 15,896,000 RFP and selection of architect.	program verification; schematic design.		3/30/2014	Completed needs assessment and prog 10/20/2015 6/30/2016 selection of architect.	ramming, KFP and G	Y	
									Completion of design development documents; HED							
301 201	6/30/2017	Legislative/Executive Bernalillo	UNM Science & Math Learning Center - Ph. 2 (Proj ID 13-1922) UNM Stadium Scoreboard, Video Board, & Athletic Flooring (Proj ID	STB	Y	5,000,000	95,000	45,000	4,905,000 and SBoF project approval. Completion of all parts of	negotiations and award.		3/14/2014	5/6/2015 6/30/2017 Expenditures include \$50,000 for AIPP.	Project proceeding. G	G	
302 201	6/30/2017	Multiple Bernalillo	13-1923)	STB	Y	1,668,734	1,668,734	1,240,015	- project.	Final draw and close project.		5/24/2013	10/15/2013 12/31/2013 Project complete.	В	В	В
	0/00/22		LINIM Contestor Hall Dialog: Dialog - /Dai ID 40 4045	OTE		050.00	2.55-		Completion of design development documents; HED	Constructions documents; issue RFP for Contractors; contractor	0/01/00:-	44/40/00:-	Combined with project ID #12-1256. E:	penditures include		
303 201	6/30/2017	Multiple Bernalillo	UNM Castetter Hall Biology Building (Proj ID 13-1915)	STB	Y	850,000	8,500	-	841,500 and SBoF project approval.	negotiations and award.	6/24/2013	11/19/2013	9/5/2014 6/30/2017 \$8,500 for AIPP.	G	G	

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) December 2013

UPDATES PROVIDED BY STATE AGENCIES

														_	_	_				
В	C	Project on schedule	E	F	G	Н		J	K	L	M	N	0	Р	Q	R	8	-	U	V
1		Project on schedule Behind schedule	R	No activity or bonds not sold	В	Appropriation	on expended or project	complete									7			
2	Y	Benina schedule	Х	Additional funds needed		1 1							Timeline	for completing proje	ect as applicable (D	ates Only)			Progress Rating	1
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
					STB	Y	801 500	8.015						10/1/2014			Programming/Planning phase. Expenditures include \$8,015 for AIPP	G		
304 2013	6/30/2017	Multiple	Bernaillio	UNM Farris Engineering Center - Plan & Design (Proj ID 13-1917)	SIB	Y	801,500	8,015	-	793,48	5 Programming underway.	Program completion. Agreement between UNM and City of		10/1/2014			TOT AIPP.	G	G	
												Gallup. RFQ for design services								
305 2012	6/30/2016	Legislative/Executive	Bernalillo	UNM-Gallup Utility Infrastructure Improvements (Proj ID 12-1258)	GOB	Υ	1,000,000	-	-	1,000,00	0 Utility master plan completed.	issued.	6/1/2013			6/30/201	Utility master plan completed.	G	Υ	
				UNM-Los Alamos Science Labs Renovation and Equipment (Proj ID							Design Completion. Project									
306 2012	6/30/2016	Legislative/Executive	Los Alamo	s 12-1257)	GOB	Υ	500,000	16,201	16,201	483,79	9 put on hold at HED.	Undetermined.				6/30/201	Project on HOLD at HED.	G	R	
207 2012	6/20/2016	Legislative/Executive	a Taos	UNM-Taos Infrastructure Renovations and Improvements (Proj ID 12-1259)	GOB	v	3,000,000			3 000 00	Plan completed and Regent's approval obtained. Five separate drainage improvement projects 0 completed.	Issue contract to move underground utilities out of the footprint for the new addition to the Student Success Center.		10/4/2013		6/20/201	Appropriation will cover various "sub-projects" as outlined in language to be completed individually.	e	e	
307 2012	6/30/2016	Legisialive/Executive	1 1 1 1 1 1 1 1	12-1259)	GOB		3,000,000	-	-	3,000,00		Center.		10/4/2013		6/30/2011	language to be completed individually.	G		
308 2013	6/30/2017	Legislative/Executive	Taos	UNM-Taos Core Student Success Center (Proi ID 13-1924)	STB	· ·	1,000,000	10.000		990 00	Plan completed and Regent's approval obtained. Programming completed for new addition and renovations. 0 RFP for design services.	Design and construction documents.					Completed plan and received Regent's approval. Programming completed for new addition and renovations. RFP for design services. AIPP Amount \$10,000.	e		
300 2013	0/30/2017	Legislative/Lxecutive	1 403	ONW-180S Core Student Success Center (F10) ID 13-1924)	315	<u> </u>	1,000,000	10,000		990,00	Ť						IN F TOT design services. AIFF Amount \$10,000.	G		
309 2012	6/30/2016	Legislative/Executive	Valencia	UNM-Valencia Infrastructure Renovations and Improvements (Proj ID 12-1260)	GOB	Y	1,000,000	13,069	13,069	986,93	Design of controls portion completed; meters installed for chilled water portion. HED and SBoF approval.	Construction bids for controls; specs for project requirements on chilled water; design for roadway and parking lot improvements.		9/30/2013		6/30/201	Planning phase.	G	Y	
311 WEST	RN NEW MEX	ICO UNIVERSITY																		
312 2012		Legislative/Executive	e Grant	Infrastructure Renovations and Improvements (Proj ID 12-1261)	GOB	Y	4,000,000	901,597	261,309	3,098,40	Continued on classroom upgrades and infrastructure improvements. Continued work on university Master 3 Facility Plan.	Continue classroom upgrades and infrastructure improvements. Complete the first phase of the university Master Facility Plan.	6/30/2015	6/30/2014	6/30/2016	6/30/2011	The following project priorities are underway: 1) Information Technology Upgrades - videoconferencing system; 2) Classroom Upgrades; 3) General Infrastructure Improvements; 4) PE Complex Improvements; 5) Signage; 6 Master Facility Planning.) G	G	G
313 2013	6/30/2017	Legislative/Executive	Grant	Light Hall Renovations & Infrastructure Improvements (Proj ID 13-1928)	STB	Y	2,500,000	168,565	152,504	2,331,43	Light Hall Phase II and III: constructions documents are 100% complete; approval was obtained and construction was initiated. 2) Property Purchase: purchase agreement was executed with contingency upon approvals.		6/30/2014	6/30/2016	6/30/2017	6/30/201	The following project priorities were determined and initiated: 1) Light Hall Phase II preconstruction services complete and construction to begin; and 2) Property Purchase (602 West College) contingent on State Board of Finance Approval.	G	G	G
314																				
315				TOTAL	<u> </u>	<u> </u>	816,535,121	248,945,610	24,274,503	567,589,51	1					<u> </u>				
316 317 318 319 320 321 322 323						Y R To Other rep	Project on schedule Behind schedule or littl No activity or bonds no otal Active Projects port information: Appropriation expende. Additional funds neede	sold > \$1 million d or project complete	138 45 23 206											