1 B C G	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropriati	I ion expended or project co	J	К	L M	N	0	Р	Q	R	S	Т	U	V
2 Y	Behind schedule	х	Additional funds needed								Timeline	for completing project as	applicable (Dates C	Only)			<u>Progress Rating</u>	<u>1</u>
Reversion 3 FY Date 4 ADMINISTRATIVE OF	Sponsor FICE OF THE COURTS	County	Project Description	Funding Source	·	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
5 2010 6/30/2014	Legislative/Executive		Security enhancements, furniture, equipment, and other infrastructure (Proj ID 10-1267)	STB	Y	1,000,000	1,000,000	27,173	Completed 100% of projects at the Administrative Office of the Courts (AOC), 2nd, 4th, 8th, - 9th, and 11th District Courts.	The final Supreme Court security project will be completed and funds fully expended.	N/A	N/A	N/A	6/30/2013	The final security project for the Supreme Court will be completed prior to next quarter totaling \$45,537. Security projects at the Administrative Office of the Courts and the 4th District Court have been completed on schedule totaling \$488,281. The 2nd District Court Evidence Safe project is 100% complete \$22,000 expended. The Security Enhancement project for the 9th District Court is 100% completed totaling \$70,382. The Security System project for the 11th District Court is 100% completed totaling \$214,900. The Furniture and Equipment project for the 8th District Court is 100% complete totaling \$158,900.		В	В
6 2011 6/30/2016	Legislative/Executive	Statewide	Security and Safety Enhancements (Proj ID 11-1230)	STB	Y	1,032,000	173,531	11,598	Security projects have begun at the Magistrate Courts Statewide. Security project at the 9th District Court is 78% complete and the security	Begin expending \$571,190 for security and safety enhancements for the Administrative Office of the Courts at the Magistrate Courts Statewide. Begin Encumbering the \$198,819 left for the AOC, \$16,544 remaining for the 9th District Court, and \$68,196 for the 11th District Court.	4/30/2012	12/31/2012	5/31/2013		2nd District Court security project is 100% complete and \$49,250 has been expended. The 9th District Court security projects in Curry & Roosevelt Counties are 78% complete and \$54,787 has been expended. The 11th District Court security project in Aztec is 37% complete and \$39,804 expended. Project planning has begun for the Administrative Office of the Courts (AOC) at Magistrate Courts Statewide. AOC Magistrate Court Division has expended \$29,690 and encumbered \$571,190 statewide.	G	G	G
8 AGING AND LONG TE	ERM SERVICES DEPARTME	NT																
2008 6/30/2012 9 2012 6/30/2014	Legislative/Executive	Statewide	Senior Center Major Renovations/Construction	GOB	Y	9,464,554	8,796,239	87,325	Rio Rancho with schematic design phase; Wagon Mound	- Work with Rio Rancho to close out project and process final payment for \$40,232; Work with Wagon Mound on new facility planning.	7/15/2009	12/15/2009	3/1/2010		17 projects total - 15 projects completed, 1 project is being processed and will close-out; Wagon Mound Senior Center (\$594,000) was reauthed in 2012 (12-1612) to extend time to 2014 due to shortfall of funds. Amount reverted to-date = \$225,681. (List of projects available on LFC website)	G	G	Υ
10 2009 6/30/2013	Legislative/Executive	Statewide	Senior Center Code Compliance and Other Renovations	STB	Y	2,700,000	1,940,329	38,007	_ · · · · · · · · · · · · · · · · · · ·	Encourage grantees to commence renovation projects timely and submit draw requests timely.	7/15/2009	12/15/2009	11/30/2010		21 grant agreements issued statewide. 8 projects complete, 9 projects are underway, and 4 projects reveal no expenditures. Amount reverted to-date = \$1,271. (List of projects available on LFC website)	G	G	Y
2009 6/30/2012 11 2012 6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Reauthorized Proj ID's12-1620 & 12-1647)	STB	Y	2,100,000	2,000,000	-	agreement executed and	Follow up with Village of Tularosa to execute grant agreement. Encourage grantees to make purchases and submit draw requests timely.	7/15/2009	12/15/2009	11/30/2010		28 contracts awarded. 26 purchases complete for hot meal vehicles and handicapped accessible vans for senior centers. 2 projects were reauthorized in the 2012 legislative session (\$50K each). Amount reverted to-date = \$162,742. (List of projects available on LFC website)	G	G	G
12 2010 6/30/2014	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance	GOB	Y	1,899,300	554.188	32,676	· · · · · · · · · · · · · · · · · · ·	Encourage grantees to start on code renovation projects and submit draw requests timely.	7/25/2011	12/15/2011	6/15/2012		31 grant agreements issued statewide. 4 projects complete. 12 projects are underway, and 15 projects reveal no expenditures. (List of projects available on LFC website)	G	G	G
13 2010 6/30/2014			Senior Center On-going Construction Project Completion	GOB	Y	3,962,000	1,558,436	213,751	Three entities submitted draws	Work with grantees on the continuation of unfinished projects.		12/15/2011	5/1/2012		11 grant agreements issued statewide. 2 projects complete, 4 projects are underway, and 5 projects reveal no expenditures. (List of projects available on LFC website)	G	G	Y
14 2011 6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance (Multiple Projects)	STB	Y	1,900,000	177,615	21,231		Encourage the grantees to start on code compliance renovation projects and submit reimbursement timely.	1/1/2011	3/1/2011			29 grant agreements issued statewide. 8 projects are underway with 5 entities submitting draws for reimbursement. (List of projects available on LFC website) 19 grant agreements issued for purchase and equipping	G	G	Y
15 2011 6/30/2014	Legislative/Executive	Statewide	Senior Vehicles (Multiple Projects)	STB	Y	1,961,000	1,457,309	187,798		Encourage entities to continue with the procurement process for vehicles and submit timely reimbursements.	1/1/2011	3/1/2011	4/1/2012	6/30/2014	vehicles statewide. 9 entities completed vehicle purchases - finalizing reversions; purchases underway for 5 entities; and 5 entities reveal no expenditures. (List of projects available on LFC website) Bonds to sell April 23, 2013. 28 projects identified for code	G	G	Y
16 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance (28 Projects)	GOB	Y	3,434,600	-	-	3,434,600 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					renovation to senior facilities and meal sites statewide. (List of projects available on LFC website) Bonds to sell April 23, 2013. 34 projects identified for other	Y		
17 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Other Renovations & Alterations (34 Projects)	GOB	Y	2,134,700	-	-	2,134,700 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					renovations and alterations to senior facilities and meal sites statewide. (List of projects available on LFC website)	Υ		
18 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Vehicles (21 Sites)	GOB	Y	1,931,500		-	1,931,500 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds to sell April 23, 2013. 21 sites identified for purchase and equipping vehicles statewide. (List of projects available on LFC website)	Y		
19 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Other Equipment (18 Projects)	GOB	Y	1,746,300	-	-	1,746,300 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds to sell April 23, 2013. 18 projects identified for other equipment at senior facilities statewide. (List of projects available on LFC website) Bonds to sell April 23, 2013. 30 projects identified for meals	Y		
20 2012 6/30/2016	Legislative/Executive	Statewide	Senior Center - Meals Equipment (30 Projects)	GOB	Y	953,400	-	-	953,400 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					equipment at senior facilities and meal sites statewide. (List of projects available on LFC website)	Y		
23 2012 6/30/2016 24			South Valley and Main Campus Renovations (Proj ID 12-1239)	GOB	Y	10,500,000	-	-	10,500,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
25 CLOVIS COMMUNITY 26 2012 6/30/2016	COLLEGE Legislative/Executive	Curry	Infrastructure Improvements (Proj ID 12-1240)	GOB	Y	800,000	-	-	800,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
28 COURT OF APPEALS																		
2008 29 2010 6/30/2014 30		Bernalillo	Court of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-1291)	STB	Y	6,000,000	5,824,228	4,376	building manager. Basic purchases for tools and cleaning equipent complete. List of additional equipment needed to maintain building	Bids are being reviewed and will be taken to the Building Commission for approval. Will purchase equipment after approval given. The Court will continue to assess its security needs, and continue to explore the purchase of outdoor furniture.	4/1/2008	1/1/2008	7/1/2008		Construction is 100% complete. The speed of the network has greatly improved - will facilitate the roll-out of the new case management system. Minor repairs completed - metal detector and cistern for water management. Appropriation reauthorized in 2010 to include purchasing and installing furniture, fixtures and equipment. The Court is finalizing purchases. The Building Commission recommended at its last meeting that the Court assess all equipment in the building to determine what may still need to be purchased to make the building fully functional.		G	R
31 CUMBRES & TOLTE 32 2011 6/30/2016 33		Rio Arriba	Track rehabilitation (Proj ID 11-1292)	STB	Y	1,000,000	170,447	12,023	Track upgrade work in progress with installation of ties, distribution of rock ballast, tamping into place and aligning track.	Begin work as the weather improves and in advance of the season operations.	4/30/2012	3/31/2012	4/30/2012		Finishing existing track upgrade project and ready to transition into the next portion of the project, with increased focus on bridge/trestle rehabs.	G		

В	C Pr	D oiect on schedule	E	F No gotivity or hands not cold	G	H	on averaged or project of	J	К	L M	N	0	Р	Q	R	S	Т	U	V
2		hind schedule	X	No activity or bonds not sold Additional funds needed	В	Appropriation	on expended or project co	ompiete				Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date CAL GOVERNM	Sponsor ENT DEPARTMENT	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
2009 35 2010	6/30/2013 6/30/2014	Legislative/Executive	Statewide	Colonias infrastructure improvements (Balance for Reallocation fro 2009-2010)	om STB	Y	983,211	106,231	106,231	All 8 grant agreements are full executed. 3 projects have 876,980 entered into contracts.	Ensure the remaining 5 projects are under contract and ready to commence construction and complete projects by reversion date. Five projects have a reversion date of 6/30/2013 and three projects revert 6-30-2014.	е			9/30/201	All 8 grant agreements all fully executed. Picacho MDWCA has submitted a request in full for work to complete drilling and casing of a well. 2 projects have awarded an engineering contract. The 5 remaining projects are in the process of hiring engineers and commencing construction. The grantees are aware of the short time frame and are confident projects can be completed prior to the expiration date. Grantees have been notified that no extensions of time will be granted. \$940 unallocated. (List of projects available on LFC website) The Board of County Commissioners did not approve the plans to construct the respite center at the last commission meeting but instead decided to move forward with an expansion to the multipurpose center. The plans are complete and ready to go	G		
2006 36 2010	6/30/2014	ichardson, Chavez, MP Garcia, Ortiz Y Pino, B Sanchez	Bernalillo	South Valley Multipurpose Health Center Constr (06-1422-GF / 10-1113-STB)	GF/STB	Y	2,500,000	1,486,942	28,635		Complete the design of the additional 2191 sq ft to the multipurpose facility. Go out to bid by March 19, 2013.	9/13/2012	3/1/2013	5/1/2013	6/30/201	out to bid on 03/19/2013. The expansion will include 2,191 sq ft consisting of a basketball goal, all purpose sports flooring, restrooms, utility room, mechanical room and a backup generator.	G	G	R
2006 37 2009		oykin, Gutierrez, Nunez, MJ Garcia, Papen, Rawson		Las Cruces Aquatic & Family Rec Center (06-1608-GF / 09-3877-STB)	GF/STB	Y	3,740,000	3,740,000	60,125		Complete the improvements and clos out the grant agreement in full.	se		3/30/2013	6/30/201	The city has issued a change order for additional interior improvements to the facility. The improvements should be completed by 6/30/2013. The remaining balance will be drawn down prior to the expiration date. This will complete the project and close out the grant. The county is currently constructing the building to house the	В	В	В
2007 38 2011	6/30/2013	Richardson, Hamilton, Rawson, Smith		Sierra County Hospital Construct (07-3766/5554 Reauth to 11-1207/1208)	GF/STB	Y	2,102,785	1,062,968	160,406	County is working on the utility 1,039,817 survey and the HVAC building.	Complete the utility survey and the HVAC building. Upon completion the expansion to the emergency room will commence - no additional information on the expansion has been provided.	ll า			6/30/201	HVAC system. Upon completion the expansion to the emergency room will commence. The total project cost is \$28 million. To date the County has secured \$7.4 million in additional funds. In the 2013 legislative session, a reauthorization in HB 353 returns \$197,999 originally appropriated to the County for the hospital. The City of Rio Rancho has provided documentation to LGD that	G	Y-X	
39 2012	6/30/2014	Governor Martinez	Sandoval	Rio Rancho Regional Park Facility (Reauth IDs 12-1637 to 12-1645	5) STB	Y	1,263,298	-	-	Anti-donation issue cleared and grant agreements have 1,263,298 been executed.	City will need to enter into contracts with an architect and or construction contractor.				6/30/201	the site of the park is owned by the city. The anti-donation issue has been cleared and the funds are now available for draw down. In the 2013 legislative session, HB 353 reauthorized \$197,999 to Sierra County, the city does not think project can move forward with the funding available. The city has not completed any plan and design and currently does not have any contracts in place.			
2007 2009 40 2012	6/30/2014	Begay	√ San Juan	Shiprock Home for Women & Children (Reauth IDs 12-1623 to 12-1627)	STB	Y	1,142,500	6,000	-	The pending projects were discussed with the current legislator. Projects were not included in HB 353 for 1,136,500 reauthorization.	Work with the legislator, San Juan County and the Navajo Nation on how to proceed with the projects given the expiration date.				6/30/201		R		
2011 41 2012	6/30/2016	Legislative/Executive	Chaves	Dormitory facilities for at-risk youth program in Roswell (Orig Proj 1 1284 Reauth to 12-1579)	1- STB	Y	2,000,000	-	-	• • • • • • • • • • • • • • • • • • •	Approval of the lease and operating agreement. The city is working on a draft and will submit to LGD for approval.	9/1/2012	6/30/2013	7/30/2013	6/30/201	The City of Roswell and LGD have met to discuss the allowable use of funds. Language in the bill will allow interior improvements to the barracks, roof replacement, restroom and shower facilities. Upon approval of the lease agreement the grant agreement will be released and the funds will be available for draw down. The city anticipates that the project can commence in the Summer of 2013. The project is in construction. The city anticipates construction to be completed in August 2013. The city anticipates submitting	R		
2009 42 2012	6/30/2013 6/30/2014	Multiple	Bernalillo	Explora Science Center & Children's Museum Improvements (Combined 09-3865-STB + Reauths 12-1564-STB & 12-1565-GF)	GF/STB	Y	1,710,000	949,754	240,347	760,246 Commencing construction.	Near completion of the construction which is scheduled for August 2013.	7/26/2012	7/1/2012		6/30/201	pay request for \$521,000. The anticipated work includes the addition of 2 exhibits, renovations, new carpet, and an expansion of the facility. The project is in construction. The city anticipates construction	G		
43 2012	6/30/2016	Feldman, Boitano, Picraux	Bernalillo	Explora Science Center & Children's Museum Addition (Proj ID 12-1415)	STB	Y	1,300,000	13,000	-	1,287,000 Commencing construction.	Near completion of the construction which is scheduled for August 2013.	7/26/2012	7/1/2012		6/30/201	to be completed in August 2013. The anticipated work includes the addition of 2 exhibits, renovations, new carpet, and an expansion of the facility.	G		
44 2012	6/30/2016	Fischmann, A. Lujan, McMillian	Dona Ana	Las Cruces East Mesa Public Safety Campus Construct (Proj ID 12 1436)	STB	Y	1,214,000	12,140	-	1,201,860 Awarded planning contract.	Complete plans and proceed to RFP for construction.				6/30/201	The council has awarded a planning contract to Williams Design Group. The copy of the contract has not been provided to LGD. The city was notified that they must submit a notice of obligation in order to secure that the funds are secured for that contract.			
45 2012	6/30/2016	harer, Neville, Strickler, Taylor, Bandy	`	Farmington Regional Animal Shelter (Proj ID 12-1467)	STB	Y	2,741,000	27,410	-	Plan and design complete and 2,713,590 construction has commenced.	Continue with construction of the facility.	1/15/2012	5/23/2012	1/17/2013	6/30/201	The city has completed the plan and design of the facility. The original site was abandoned and a new site was selected which was more centralized thus resulting in a reduction in infrastructure needs. The city has broke ground and the construction has commenced. The construction is anticipated to be completed by Fall 2013. The city has been notified that it must provide a notice of obligation for the contracts in place.	G		
46 47 DEPAR 2005	6/30/2010	TURAL AFFAIRS								Test and balance of the HVAC systems has been completed; completion of punch list items has begun; alarm systems are	Completion of punch list; completion of	of				In the final completion stages of the project. Heating systems have functioned flawlessly over the past month; a defective building surge suppressor was removed and returned to the			
48 2009 2006	6/30/2013	-		NM Archaeology Center Repository (Proj ID 05-1030 / 09-3763)	GF/STB	Y	3,000,000	3,000,000	25,782	- now active.	HVAC commissioning.	N/A	10/1/2008	12/21/2011		manufacturer for warrantee service.	В	В	В
49 2009 50 2009	6/30/2013	·		NM Archaeology Center Repository (Proj ID 06-2269 / 09-3764) Cultural Facilities Completion (Proj IDs 09-3095 \$500K, 09-3096 \$563K, 09-3097 \$1.8M, 09-3098 \$500K, 09-3099 \$375K)	GF/STB STB	Y	3,738,000	1,300,000 3,155,456	33,162 41.673	CNMA substantially complete. FRHM awaiting final payments requested extension to 2014.	CNMA will pay final invoices. FRHM awaiting final payment determination. Awaiting decision of Legislative session for FRHM and Bosque Redondo extensions.		1/30/2010	9/30/2011 3/30/2012		Expended Amount includes \$28,640 for AIPP. Original funded projects include: Bosque Redondo exhibits \$563K; FRHM \$1.8M; CNMA \$500K; NMHM \$375K; MNH&S \$500K. NMHM and MNH&S expenditures are complete. Bosque Redondo balance is approx \$150K and FRHM balance is approx \$400K - final Tortugas Hall payment is being negotiated - reauthroization of both balances are included in HB 353 in the 2013 session. CNMA remaining balance includes architect warrantee services and will be expended by 6/30/2013.		В	B
51 2010	6/30/2014	J		Life, Safety: ADA and other repairs statewide (Proj ID 10-1280)	STB	Y	1,100,000	1,014,721		Priority repair projects mostly completed all funds are encumbered except \$1,500 of		N/A	6/30/2011	9/30/2011		Most urgent repair projects are complete other projects still underway. Balances will be spent in FY 2013.	G		•

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2008-2012) March 2013

В	C	D roject on schedule	E	F No activity or bonds not sold	G	H	I on expended or project cor	J	К	L M	N	0	Р	Q	R	S	Т	U	V
2		ehind schedule		Additional funds needed		П	on expended of project col	прівів	<u> </u>		1	Timeline	for completing project as	applicable (Dates O	nly)			Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
52 2010	6/30/2014	Legislative/Executiv	e Statewide	Public Libraries Acquisitions (Proj ID 10-1227)	GOB	Y	2,000,000	273,094	52,798	Funds budgeted. Grant 1,726,906 agreements distributed.	Additional 5% of funds will be spent.	8/11/2011	N/A	N/A	6/30/2014	100% of the public libraries have returned their GO Bond agreements. Projects are on track to be completed within allotted timeframe.	Y		
53 2010	6/30/2014	Legislative/Executiv	e Statewide	Tribal Libraries Acquisitions (Proj ID 10-1228)	GOB	Y	1,000,000	13,313	9,143		Additional 5% of "library resource" funds will be spent. Tribal Libraries wifinalize construction amounts in signed agreements by March 31, 2013.		6/30/2014	6/3/2014	6/30/2014	All Tribal Libraries have returned their 2010 GO Bond agreements. Minimal reimbursements for the purchase of library materials have been made. Facilities Manager is working with 7 tribal libraries on proposed construction projects which include minor repairs, feasibility studies, development of building plans, and others that include only partial amount of GOB allotment for construction projects. DCA will design scopes of work so that all projects can be completed by June 30, 2014.	R		
54 2011	6/30/2016	Logiclative/Evocutiv	o Statowida	Cultural facility rapairs and maintanance (Proi ID 11 1201)	STB	V	1.000.000	675.003	189,234	Preparation for Space roof bid opening will be March 29, 324,997 2013.	Space roof will be advertised, awarded, and repaired by June 2013.	N/A	6/30/2012	12/31/2012		Museum of International Folk Art (MOIFA) boiler complete December 30, 2012. Space roof will be complete by June 30, 2013. Remaining projects are mostly underway. DCA Secretary is allocating remainder sparingly in order to address most critical repairs as they occur.	e		
	6/30/2016			Cultural facility repairs and maintenance (Proj ID 11-1291) Public Libraries Acquisitions (Proj ID 12-1233)	GOB	Y	3.000,000	675,003	109,234	,	Bonds sale scheduled for 4/23/13.	IVA	0/30/2012	12/31/2012	0/30/2013	Bonds certified - sale scheduled for April 23, 2013.	Y		
55 2012					GOB	Y	700,000	-	-		Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013. Bonds certified - sale scheduled for April 23, 2013.	v		
57	6/30/2016 ARTMENT OF INDI		Statewide	Tribal Libraries Acquisitions (Proj ID 12-1232)	GOB	Y	700,000	<u>-</u>	-	700,000 Bolius Certilled for Sale.	Bolius Sale Scheduled for 4/25/15.	_				Borius Certified - Sale Scrieduled for April 23, 2013.	T		
59 2010	6/30/2014		e Statewide	Tribal Infrastructure Project Fund (TIF) (Proj ID 10-1288)	STB	Y	2,500,000	2,500,000	64,575	All 28 TIF Grant Awards were	Submit final draw request to DFA-LGE and close-out projects. Perform site visits for projects that have closed. Several grantees have submitted their	3/1/2011	9/1/2011	9/1/2011		9 TIF projects were funded. 8 projects have been completed with \$36,937 reverted. Last project for White Rock-Navajo Nation to close in July 2013. (List of projects available on LFC website) 2012 Certified TIF Grant Awards completed June 18, 2012. 14	В	В	В
60 2012 61	6/30/2016	Earmarke	d Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	Y	13,200,000	-	-	mailed to grantees to begin work on their projects. IAD has established budgets for all 28 TIF projects. Purchase orders	request for payments. IAD is in review of third party contracts. IAD is approving Notice of Obligations and notifying the grantees to move forward with projects.	<i>'</i>	9/11/2014	9/11/2014		awards for Planning = \$2.4 million and 14 awards for Design and Construction = \$10.8 million. All 28 award letters have been signed and approved by grantees and by IAD. All projects have been budgeted with Capital Outlay Bureau. (List of projects available on LFC website)	G		
62 DEP	ARTMENT OF INFO	DRMATION TECHNOL	OGY													Federal ARRA grant match. To be fully expended in near future.			
63 2009	6/30/2013	Legislative/Executiv	e Statewide	Wire New Mexico DMW Conversion (Proj ID 09-3132)	STB	Y	1,000,000	972,848	1,605		Funding expected to be used completely for project completion. Complete configuration for all	1/31/2011		9/30/2012	6/30/2013	P.O.'s in process to purchase network equipment for NM Corrections Dept. from INX Corp.	G	G	G
64 2009	6/30/2013	Legislative/Executiv	e Statewide	DoIT SHARE Servers and Software (Proj ID 09-3129)	STB	Y	1,700,000	1,536,599	-	9.1	environments; perform technical and functional testing. Continue implementation.			9/30/2012	6/30/2013	Complete configuration by next quarter for all environments; all hardware on site.	G	G	G
65 2012	6/30/2016	Legislative/Executiv	e Statewide	DoIT Two-Way Radios (Proj ID 12-1546)	ERRF	N/A	1,000,000	1,000,000	5,160		Close-out funding.	8/15/2012		12/31/2012	6/30/2013	All equipment purchased finalizing payments.	В		
66 2012 67	6/30/2016 ARTMENT OF MILI		e Statewide	DoIT Two-Way Radios (Proj ID 12-1555)	STB	Y	3,000,000	733,085	682,085	2,266,915 Project moving forward.	Upgrade two-way radios, radio equipment and antenna-systems.	8/15/2012	9/30/2012	3/31/2013	6/30/2016	Contract with Northrop initiated for project management. Contract for legal services initiated.	G		
2008 69 2011	6/30/2012 6/30/2013		e Santa Fe	Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)	STB	Y	2,500,000	1,357,015	369,471	installation and electrical rough in is at 85%. Tile and cabinetry	Installing doors and hollow metal door will be completed. Starting the installation of the carpet, metal sliding for the exterior, parking lot and landscaping.		10/30/2011	6/30/2013	6/30/2013	2008 reauthorization changed purpose to State Armory Board to renovate and repair armories statewide. Approximately \$2.1M will be used for the Santa Fe Aviation Readiness Center. Contractor Jaynes, Inc has mobilized to the construction site. The project should be completed by June 2013. Currently, the project is at 77% completion. Expended amount includes \$25,000 for AIPP. Encumber amount is \$320,324.	G	R	
70 2000	0/20/2042	Logislati	O. Ctotowide	Armony Bonovetions Statewide (Proj. ID 00 2755)	CTD	V	1,500,000	619,480	47,436		Continue planned projects - see project status.	0/20/2044	40/20/2044	0/20/2042	0/20/2045	Planned projects - remodel the male and female showers and latrines, build storage building, stucco front of the Springer armory, replace a 20 ton HVAC at the Rio Rancho armory, renovate the 4th floor conference room at the JFHQS building located in Santa Fe, replace heaters in the classroom and admin area at the Tucumcari armory, and design a water and sewer line for the Tage armory. Engumbered amount in \$109,459			V
70 2009 71 2011				Armory Renovations Statewide (Proj ID 09-3755) Farmington Readiness Center renovation/addition (Proj ID 11-1299)	STB STB	Y	1,600,000	1,575,382	89,574	Project is at 99% completion. Finalizing installation of furniture and going through LEED process. Certificate of	Furniture installation, asphalt and	9/30/2011	10/30/2011	6/30/2013	6/30/2013	line for the Taos armory. Encumbered amount is \$198,458. Federal share of \$8.5M is available. Construction contract was awarded to Jaynes, Inc. in Sep 2011. The project is 99% complete. Certificate of Occupancy issued by CID. Expended amount includes \$16,000 for AIPP. Encumber amount is \$15,211.	G	G	Y G
72 73 DEP	ARTMENT OF TRA	NSPORTATION																	
2007 74 2009	6/30/2013	Legislative/Executiv	e Dona Ana	Strauss Access Road (Proj ID 09-3014)	STB	Y	1,500,000	-	-	throughout the project, installed 24-inch pipe at various locations, and began placing curb and gutter near the EOP	Prime contractor will place PCCP now that the weather is improving. Subscontractor will continue to place rip-ray on Strauss and Industrial Road and will also continue to prepare base course grade in preparation of the PCCP placements by the prime contractor.	p ill	2/1/2012	6/25/2012	7/1/2013	Federal Earmark project for \$11,966,000. Funds utilized for part of state match. Contract with C.F. Jordan expires 5-10-2013. Construction must be completed by March 31, 2013. Construction began on 6-25-2012. Current work consists of placing rip-rap throughout the project and preparing base course grade in preparation of Pre-stressed Concrete Cylinder Pipe (PCCP) placement, which has started with the better weather. In August 2012, D1 Construction Audit notified accounting to make sure all costs on this project are expended out of the Capital Outlay funds first.	G	G	G
75 2012 76	6/30/2016	Legislative/Executiv	e Bernalillo	Paseo Del Norte / I-25 Interchange - Proj ID 12-1502 (\$2,268,000) & 12-1545 (\$27,500,000)	STB	Y	29,768,000	<u>-</u>	-	Bonds sold December 2012, Request for Statement of Qualifications issued 2/4/13, Short list of Qualified Firms issued 2/13/14, Draft Request for Proposals (RFP) issued	Preliminary design will be completed and final RFPs will be issued early April. Proposals will be due in June with selection of Design/Build Team in July. Right of Way Acquisition and Utility Coordination/Relocation process to begin early April and will continue through the quarter.					Preliminary Design and the RFP process are underway with Design/Build team selection and notice to proceed expected late summer or early fall 2013. Final schedule is contingent on FHWA approval of the Environmental Document and Interchange Access Change Request. Federal funds are being used for preliminary design, RFP process expenses, and will also be used to augment the Design/Build process.	Υ		

1 B		D Project on schedule Sehind schedule	E R	No activity or bonds not sold	G B	H Appropriati	I ion expended or project c	J	К	L M	N	O Timeline	P	Q Q	R	s]	Т	U Draggeog Rating	V
3 FY 77 EASTE	Reversion Date RN NEW MEXIC	Sponsor	County	Additional funds needed Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	for completing project as Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Progress Rating Plan / Design	Construction/ Renovation / Other
78 2012	6/30/2016		cutive Roosevelt	Jack Williamson Liberal Arts Classroom Renovation (Proj 12-1238)	GOB	Y	9,000,000		-	9,000,000 Bonds certified for sale.	Bond sale scheduled for 4/23/13. Begin Bid Process.					Bonds certified - sale scheduled for April 23, 2013.	Y		
79 2012	6/30/2016	Legislative/Exec	cutive Chaves	ENMU-Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	Y	1,500,000	-	-	1,500,000 Bonds certified for sale.	Bond sale scheduled for 4/23/13. Project Planning.					Bonds certified - sale scheduled for April 23, 2013.	Y		
80 2012	6/30/2016	Legislative/Exec	cutive Lincoln	ENMU-Ruidoso Infrastructure Improvements (Proj ID 12-1237)	GOB	Y	500,000	-	-	500,000 Bonds certified for sale.	Bond sale scheduled for 4/23/13. Project Planning.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
81 82 ECON	OMIC DEVELOPI	MENT DEPARTME	NT																
83 2009	6/30/2013	Legislative/Exec	cutive Statewide	Mainstreet Capital Outlay Fund (Proj ID 09-3106)	STB	Y	1,000,000	843,459	50,357	156,541 projects. A total of 10 grant agreements	Anticipate completion and final draws on remaining four projects - will submit draws as funds are expended. Submit draws as funds are expended.	t 2/15/2010				Ten (10) grants awarded. 84% of funds expended, includes \$763 for reversions. Six projects are complete, the four remaining projects have extended completion deadlines and renewed their contracts with EDD. Projects are underway with substantial completion and draws are being submitted. Anticipate Corrales to be complete in April, Lovington in May, Albuquerque and Raton in June 2013. (List of projects available on LFC website) Eleven (11) grants awarded. Ten grant agreements have been	G	G	
										draw submitted. One final project is pending signature at	Execute one remaining grant agreement. Anticipate final grant will be signed at the local level and					fully executed and projects commenced. One draw has been submitted for Clayton. Anticipate final grant will be signed at the local level and received at EDD by next quarter. (List of			
84 2011	6/30/2016	Legislative/Exec	cutive Statewide	Mainstreet Capital Outlay Fund (Proj ID 11-1294)	STB	Y	1,000,000	20,623	20,623	979,377 the local level. Paid Invoices for Bernalillo Co.	received at EDD.	11/1/2012				projects available on LFC website) Six (6) projects identified and grant agreements completed. All	G		
2009 85 2011	6/30/2013	Legislative/Exec	cutive Statewide	Economic Development Grants - LEDA (Proj ID 09-3120 - Reauth to 11-1213)	to STB	Y	4,500,000	3,915,758	514,578	(CFV); City of Roswell (Roswe	Continue to process invoice submittals from Bernalillo Co. (CFV) and Dona Ana Co. (BIA).				6/30/2013	draws completed for 3 projects and remaining 3 projects are moving forward. Anticipate all draws to be completed by 6/30/2013. (List of projects available on LFC website) Nine (9) projects identified. Agreement executed for 8 projects.	G		
										8 project agreements executed and active. Lowes project	Continue to process final invoices as submitted from Dona Ana Co. (BIA and					3 project for Hagerman, Martinez Meat and Lowes Call Center are closed. 3 projects moving forward and final agreement for			
2009 86 2011	6/30/2013	Legislative/Exec	cutive Statewide	Economic Development Grants - LEDA (Proj ID 09-3121 - Reauth 11-1222)	to STB	Y	3,000,000	961,625	127,341	closed and Martinez Meats 2,038,375 fully drawn and closed.	TEC projects); Bernalillo Co. (USC project); and Lea Co. projects.					Interconnect project is pending. Expended amount includes \$30,000 for AIPP. (List of projects available on LFC website)	Y		
87 88 EDUC	TIONAL RETIRE	EMENT BOARD																	
89 2009	6/30/2013	Legislative/Exec	cutive Santa Fe	ERB - Headquarters Phase I (Project ID 09-3149)	ERB	N/A	2,500,000	69,696	_	ERB management has decided not to proceed at this time. Measures have been taken to 2,430,304 close out the appropriation.	Work with Captial Outlay Bureau of DFA to revert funds and close out appropriation.	10/8/2009	12/1/2012	6/30/2013	6/30/2013	The ERB capital project will not be pursued further and the funds will be allowed to expire on 6-30-2013. Will submit necessary paper work to Capital Outlay Bureau of DFA to revert funds back to the ERB Fund.	R	R	R
90		NATURAL RESO																	
92 2009	6/30/2013	Legislative/Exec	cutive Statewide	Park Restoration Statewide (Proj ID 09-3111)	STB	Y	1,000,000	932,352	-	new reptile house at Living	Funds will be matched against a million dollar donation for the design and construction of the reptile house. Funds to be fully expended by 6/30/13.	N/A	N/A	N/A		Projects completed at Vietnam Veterans Memorial Visitor Center, Cerrillos Hills State Park, Santa Rosa, and Elephant Butte. The balance of \$67,648 is under a contractual agreement to be used with a million dollar donation for construction of a new reptile house at the Living Desert Zoo and Gardens State Park. Funds to be expended by 6/30/13.	G	G	
93 2010	6/30/2014	Richaı	rdson Statewide	Conservation Easements (Proj ID 10-1314)	STB	Y	4,839,356	2,973,007	111,838	project and is trying to obtain additional funds from Federal Fish and Wildlife Service to purchase Conservation Easement. All River Restoration projects through	NMDGF will work to finalize the language in the Conservation Easement. River restoration projects will be continually monitored to ensure they are moving forward. Requests for reimbursement will be addressed when they are received by EMNRD and handled in a timely manner. EMNRD will continue to wait for a signed contract from Youthworks.	12/31/2010	12/31/2011			EMNRD and NMED identified projects collaboratively. CONSERVATION EASEMENTS: 5 projects complete, 1 project on hold due to land grant legal dispute taking place in Taos County, and final project with NMDGF is in progress - the appraisal is taking longer than expected, NMDGF feels the language and final appraisal must be reviewed by the Fish and Wildlife Service prior to EMNRD's review and approval. No specific date when EMNRD will receive documents. RESTORATION: 1 project complete, 8 projects moving forward 1 project for Youthworks is pending signed contract. (DETAILED PROJECT STATUS AVAILABLE ON REQUEST)		R	
94	AND FISH DEPA	ARTMENT																	
96 2009 97	6/30/2013	Legislative/Exec	cutive Grant	Lake Roberts Dam & Spillway Renovation - Phase 3 (Proj ID 09-3122)	STB	Y	4,250,000	540,559	-	USFWS Federal Aid has given approval to construct. Letter o Intent has been issued pending budget appropriation by State 3,709,441 of NM.						OSE approved final design and issued permit to construct. USFWS Federal Aid has also given approval to construct. Letter of Intent has been issued pending budget appropriation approval by State of NM.	G	Υ	
98 GENE	AL SERVICES D	DEPARTMENT																	
99 2009	6/30/2013	Legislative/Exec	cutive Statewide	Statewide Facility Repairs PCD Proj # A093090	STB	_ Y	2,000,000	2,000,000	19,593	- Repairs continued.	Funds fully expended.			6/30/2013	6/30/2013	21 sub-projects established. 18 projects complete. Statewide funding to be expended and projects finalized.	В	В	В
2007 100 2011	6/30/2013	Legislative/Exec	cutive Bernalillo	YDDC Renovate-Fire/Roof/Kitchen/Bath. PCD Proj #A073689 - Reauth to 11-1108	STB	Y	1,650,000	1,515,911		134,089 Substantial Completion.	In warranty.			6/30/2013		Multiple projects - Cottage re-roofs substantial completion - minor punch list. \$34.6K Encumbered.	G	G	Y
2007 101 2011	6/30/2013			Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. PCD Proj # A07369 . Reauth to 11-1171	95 - STB	Y	1,000,000	605,179	14,789	394,821 Substantial completion.	In warranty.			3/31/2013		Multiple projects - Phase I Security in construction minor punch list. \$214.1K Encumbered.	G	G	G
2007 102 2011	6/30/2013	Legislative/Exec	cutive Bernalillo	Sequoyah Dental Unit PCD Proj #A076051 - Reauth to 11-1212	Cig Tax Rev Bonds	/ Y	1,000,000	920,494	-	79,506 In warranty.	Small purchases remain.			6/30/2013		Bidding for HVAC Mini Split Unit for Pharmacy. \$14.4K Encumbered.	G	G	G
2008 103 2012 2008	6/30/2014	Legislative/Exec	cutive Bernalillo	YDDC Water Line Repairs. PCD Proj # A083007 - Reauth to 12-15	74 STB	Y	1,000,000	567,056	144,126	432,944 Substantial completion.	In warranty.			6/30/2012		Substantial completion with punch list in progress. \$241.8K Encumbered. Cert of Occupancy from CID in hand. CYFD to identify additional scope of work for new vocational classroom - in	G	G	G
2011 104 2012 2007 105 2011	6/30/2014	Legislative/Exec		JP Taylor Center Gym/Weight & Vocational Rms. PCD Proj #A083009 - Reauth to 11-1145 & Reauth to 12-1588 Southern NM Rehabilitation Improvements PCD Proj #A076051 - Reauth to 11-1127	STB Cig Tax Rev Bonds	Y / Y	3,200,000 2,000,000	2,447,664 1,470,086	170,163	752,336 In warranty. 529,914 Project complete.	In warranty. Funds being reauthorized for other CYFD facilities.			6/30/2012		programming stage, to expend remaining funds. \$133.5K Encumbered. Project is complete - Balance reauthorized. \$16.2K Encumbered.	G G	G G	Y G
2007	6/20/2040	Legiclative/Eve	cutive Statewide	Corrections Facilities Repairs. PCD Proj #A073702 - Reauth to 11-			3,500,000	2 422 422		76,810 Construction continues.	Construction continues			6/30/2013		69 sub-projects established. 67 projects complete. Statewide funding expended on a prioritized critical basis. \$16.6K Encumbered.		C	
106 2011 2008 107 2012	6/30/2013			Correctional Facilities Emergency Kitchen Renovate. PCD Proj #A083014 - Reauth to 12-1613	STB STB	Y	2,000,000	3,423,190 985,507			Construction continues. In construction.			6/30/2012		8 sub-projects established. 6 projects completed. Construction continues. \$1,014.5K Encumbered.	G	G	G
108 2009	6/30/2013	Legislative/Exec	Dona Ana cutive Valencia		STB	Y	5,800,000	5,734,843	19,258	65,157 In warranty.	In warranty.			6/30/2013		Construction at 55% complete for housing unit 2 at CNMCF and 90% complete for housing unit 4 at SNMCF. \$65.2K Encumbered.	G	G	G

1 B C G	D E Project on schedule R	F No activity or bonds not sold	G H	I I priation expended or project of	J	К	L M	N	0	Р	Q	R	S	Т	U	V
2 Y	Behind schedule X	Additional funds needed							Timeline	for completing project a	s applicable (Dates (Only)			Progress Rating	<u>g</u>
Reversion Date	Sponsor County	Project Description	Funding Bon Source Sol	1 1	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grai Agreement / RF		Construction/ Renovation / Other
2007 109 2011 6/30/2013	Legislative/Executive Dona Ana	Las Cruces State Police District Office. PCD Proj #A073692 - Reauth to 11-1149	STB Y	2,500,000	2,223,080	269,756	Substantial completion. Entity 276,920 started to move-in.	Finalize punch list items. Full occupancy and operation.	5/13/2011	6/7/201	1 6/30/2013		Project 98% complete - final punch list items. \$275.9K Encumbered.	G	G	G
2008 110 2012 6/30/2014	Legislative/Executive Dona Ana	Las Cruces State Police District Office. PCD Proj #A083011 - Reauth to 12-1595	STB Y	3,300,000	3,185,710	141,437	Substantial completion. Entity 114,290 started to move-in.	Finalize punch list items. Full occupancy and operation.	5/13/2011	6/7/201	1 6/30/2012		Project 98% complete - final punch list items. \$91.4K Encumbered.	G	G	G
2009 111 2012 6/30/2013		Las Cruces State Police Office, Lordsburg POE, & Santa Teresa PCD Proj # A093074 (Reauthorized to 12-1585)	STB Y	1,500,000	862,538	401,419	637,462 In warranty.	In warranty.			6/30/2013		Lordsburg POE: Building corrective modification to be addressed. NMSP D4 - final construction items to be finalized: Change Orders 2. \$483.1K Encumbered.	G	G	G
2007 112 2011 6/30/2013	Legislative/Executive San Miguel		STB Y	2,500,000	2,182,863	-	317,137 In warranty.	In warranty.		7/25/200	8 6/30/2013		Project 99.5% complete. Substantial completion. \$317.1K Encumbered.	G	G	G
2008 113 2012 6/30/2014 2007	Legislative/Executive San Miguel	Las Vegas State Police District Office. PCD Proj #A083015 - Reauth to 12-1630	STB Y	3,000,000	3,000,000	47,814	- Substantial completion.	In warranty.		7/25/200	8 6/30/2012	6/30/2013	99.5% complete. Final expenditures to be processed and project closed.	В	В	В
2007 2009 114 2011 6/30/2013	Legislative/Executive Valencia	Los Lunas Substance Abuse Treatment Center Constr. PCD Proj , A073886 (GF \$2M), A093000 (STB \$2,784,136 - Reauth to 11-1223)	GF/STB Y	4,784,136	4,784,136	-	- Project complete.	Balance will be reverted.			1/31/2011		Project closed. \$52,331 Reverted.	В	В	В
115 2010 6/30/2014	Legislative/Executive San Miguel	Facility continued construction - New Meadows & Ponderosa PCD Proj # 101275	STB Y	7,000,000	6,534,584	585,059	465,416 Construction continues.	Construction continues.			11/26/2011		22% Complete - Completion in January 2014. \$465.4K Encumbered. NMBHI Security 95% Completed. Procurement via SPA in	G	G	G
116 2009 6/30/2013		Department of Health Facility Patient Health & Safety PCD Proj # A093071, A093079, A093080, A093085, A093088, A093093	STB Y	4,000,000	3,393,099	286,031	606,901 Continue sub-projects.	Continue sub-projects.			6/30/2013		process. 21 sub projects established, 18 completed. Statewide funding expended on a prioritized critical basis. \$205.8K Encumbered.	G	G	G
117 2009 6/30/2013	Legislative/Executive Statewide	Demolition/Decommissioning Statewide PCD Proj # A093089	STB Y	2,700,000	1,879,361	22,087	820,639 Demolitions continue.	Demolitions continue.			6/30/2013		Project submitted to BOF for reauthorization. \$76.8K Encumbered.	G	G	G
118 2009 6/30/2013	Legislative/Executive Statewide	WSD Roofs/HVAC/Deferred Maintenance PCD Proj # A093091	STB Y	1,300,000	1,300,000	40,382	- Continue construction. In RFP development phase. Issues with City of Santa Fe	Complete projects - close funding. In RFP development phase. Issues with City of Santa Fe Historical			6/30/2013	6/30/2013	70 sub-projects established, 68 completed. Funding to be expended and projects finalized.	В	В	В
119 2009 6/30/2014	Legislative/Executive Santa Fe	Executive Office Building Proj # A093720	Rev Bonds N/A	1,000,000	564,962	81,092	435,038 Historical Preservation.	Preservation.			6/30/2014		RFP on hold. \$345.8K Encumbered.	G	G	R
120 2010 6/30/2014	Dona Ana, Legislative/Executive Valencia	SNMCF & CNMCF Phase 2 HVAC upgrades PCD Proj # A101276	STB Y	2,000,000	1,905,416	21,690	SNMCF - Phase 3 construction CNMCF - Phase I in warranty 94,584 CNMCF - Phase 2 construction	SNMCF - Phase 3 in construction			6/30/2014		7 projects established, 6 projects have been completed. \$94.6K Encumbered.	G	G	x
121 2010 6/30/2014	Legislative/Executive Statewide	Property Control Division (PCD) - statewide facility repairs PCD Proj #	STB Y	3,480,000	3,331,603	139,560	148,397 Continue construction.	Continue construction.			7/20/2014		26 projects established, 19 projects have been completed. Statewide funding expended on a prioritized critical basis. \$83.5K Encumbered.	e	e	e e
122 2010 6/30/2014		Santa Teresa Port of Entry PCD Proj # A101273	STB Y	2,500,000	25,000	-	Finalize construction 2,475,000 documents.	Request for Bids Released.			7/20/2014		Multiple projects - Bid docs being completed.	G	Y	
123 2009 6/30/2013		Santa Teresa Port of Entry Phase 2. PCD Proj # A093758	GF/STB Y	1,499,239	-	-	Finalize construction documents.	Request for Bids Released.			7/21/2013		Multiple projects - Bid docs being completed.	G	Υ	
2008 124 2010 6/30/2014	Richardson Dona Ana	Santa Teresa Port of Entry PCD Proj # A083194 Reauth to 10-1304	STB Y	1,480,000	-	-	Finalize construction documents.	Request for Bids Released.			7/22/2012		Multiple projects - Bid docs being completed.	G	Υ	
125 2010 6/30/2014	Legislative/Executive Statewide	Dept of Health facility patient health & safety PCD Proj # A101277	STB Y	2,400,000	2,004,721	130,315	395,279 Continue construction.	Continue construction.			7/20/2014		21 projects established, 12 projects have been completed. Statewide funding expended on a prioritized critical basis. \$144.0K Encumbered.	G	G	G
126 2011 6/30/2016	• • • • • • • • • • • • • • • • • • •	YDDC and John Paul Taylor Center (JPTC) improvements Proj # A111283	STB Y	2,000,000	20,000	-	Begin work on security 1,980,000 systems.	In construction.					All work on JPTC security upgrades to be completed by April 1, 2013. \$1,261.0K Encumbered. (\$20,000 for AIPP)	Y		
127 2011 6/30/2016	Legislative/Executive Multiple Co.	SNMCF, CNMCF, and WNMCF HVAC upgrades Proj # A111282	STB Y	10,000,000	3,229,600	312,679	SNMCF - Phase 3 construction 6,770,400 CNMCF - Phase 2 construction	SNMCF - Ph 3 continue construction CNMCF - Ph 2 continue construction					Multiple projects - Construction at 50% complete. \$2,465.9K Encumbered.	G	G	G
128 2011 6/30/2016	Dona Ana, Legislative/Executive Valencia	SNMCF & CNMCF kitchen remodel Proj # A111281	STB Y	2,900,000	58,860	-	SNMCF - Contract 2,841,140 CNMCF - In design	SNMCF - Contract CNMCF - In design					SNMCF Kitchen - BOF approved. Construction contract issued. CNMCF Kitchen - Design work continuing. \$431.7K Encumbered.	G	G	G
129 2011 6/30/2016	Legislative/Executive Statewide	Statewide Correctional facility infrastructure Proj # A111289	STB Y	2,000,000	856,743	206,608	1,143,257 Continue construction.	Continue construction.					25 sub-projects established, 6 complete. Statewide funding expended on a prioritized critical basis. \$856.7K Encumbered.	G	G	G
130 2011 6/30/2016		Roswell Correctional Facility Proj # A111279	STB Y	1,200,000	19,964	5,564	1,180,036 Construction contract issued.	In construction.					Construction contract issued. \$1,180K Encumbered.	G	G	G
131 2011 6/30/2016 2007	Legislative/Executive San Miguel	Facility Patient Health & Safety at NMBHI in Las Vegas Proj # A111285 NM Veterans' Home Alzheimer's Skilled Nursing Unit & Expand Proj	STB Y	3,000,000	98,895	-	2,901,105 Design continues. Construction documents	Design continues. Construction documents 75%					Portions in design, some parts of this multi-part project are under construction. \$422.2K Encumbered. Multiple projects - Construction documents in process. \$466.4K	G	G	G
132 2011 6/30/2013 2008	Legislative/Executive Sierra	#A076051 - Reauth to 11-1209 NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj	Bonds Y	1,000,000	33,555	-	966,445 approximately 40%. Construction documents	complete. Construction documents 75%			6/30/2013		Encumbered. Multiple projects - Construction documents in process.	G	G	Y
133 2012 6/30/2014	Legislative/Executive Sierra	#A083019 - Reauth to 12-1652 NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj #	STB Y	6,500,000	914,778	-	5,585,222 approximately 40% Construction documents	complete. Construction documents 75%			6/30/2012		\$5,585.2K Encumbered.	G	G	Y
134 2011 6/30/2016		A111288 Reauth to 12-1653	STB Y	5,000,000	50,000	-	4,950,000 approximately 40%.	complete.					Multiple projects - Construction documents in process. 22% completed - Completion in January 2014. \$4,205.4K	G	Y	
135 2011 6/30/2016		Behavioral Health Institute at LV (Meadows) Phase 1 Proj # A111286 Behavioral Health Institute at LV (Meadows) Phase 2 PCD Proj #	STB Y	4,300,000	43,000	-	4,257,000 In warranty.	In warranty.					Encumbered. 22% Complete. Completion in January 2014. \$3,654.8K	G	G	G
136 2012 6/30/2016	Legislative/Executive San Miguel	· , , , , , , , , , , , , , , , , , , ,	STB Y	4,700,000	47,000	-	4,653,000 Continue construction.	Continue construction.					Encumbered. Identified priorities totaling \$2M. Due to minimal 2012 funding	G	G	G
137 2011 6/30/2016	Legislative/Executive Statewide Valencia,	Property Control Division (PCD) - statewide facility repairs Proj # A111290 CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj #	STB Y	4,000,000	1,227,695	916,846	Repairs continue. Multiple projects.	Repairs continue. Multiple projects.					PCD will keep remaining \$2M for statewide emergencies. 52 sub-projects established, 23 complete. \$1,385.4K Encumbered.	G	G	G
138 2012 6/30/2016	·	A121272	STB Y	3,400,000	-	-	3,400,000 Contract executed for WNMCF	. In design.					WNMCF RFP for design, selection and award made.	G		
139 2012 6/30/2016 2009		DPS - NM Law Enforcement Academy Dorms Proj # A121276 Manuel Lujan Jr. Bldg Infra & Renovation (Orig Proj HHS Complex	STB Y	3,000,000	18,405	18,405	2,981,595 Contract executed.	Construction documents completed.					Out to bid in March. Bid opening in April. \$124.6K Encumbered. Multiple projects - Flintco ductwork being installed. \$3,652.6K	G		
140 2012 6/30/2013	Legislative/Executive Santa Fe	PCD Proj # A093082 Reauth to 12-1553)	STB Y	4,000,000	347,441	281,304	3,652,559 Construction continues.	Construction continues.			6/30/2013		Encumbered. Multiple projects - Flintco ductwork being installed. \$5,952.0K	G	G	G
141 2012 6/30/2016	Legislative/Executive Santa Fe	Manuel Lujan Jr. Bldg Infra & Renovation Proj # A121277	STB Y	6,000,000	48,000	-	5,952,000 Construction continues.	Construction continues.					Encumbered.	G	G	G

				<u>F</u>	G	Н	ı	J	j K	L M	N I	0	Р	Q	R	S	T	U	V
	Project on sche			activity or bonds not sold ditional funds needed	В	Appropriation	n expended or project c	omplete			[Timeline	for completing project as	applicable (Dates Only)				<u>Progress Rating</u>	
	Domina comodal		Auc	unional fanas needed								Timeline	Tor completing project as	applicable (bates offly)				<u>rrogress Rating</u>	
Reversion	1				Funding	Bonds	Appropriation	Total Amount	Expended in Last	Milestone achieved last		Grant Agreement	Plan, Design, Land		unds		Bond Sold/Grant		Construction
3 FY Date	Spons	sor Coun	ty	Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase Exp	pended	Project Status	Agreement / RFP	Plan / Design	Renovation / O
42 2012 6/30/2016	16 Legislative	/e/Executive Valen	cia II os	s Lunas Substance Abuse Trtmnt Cntr Proj #A121281	STB	N N	5.000.000	_		PCD will not certify for future 5,000,000 bond sale.	PCD will not certify for future bond					Bonds were not certified.	R		
42 2012 6/30/2016 43 44 HIGHER EDUCATION			cia Loc	Dearlage Capatarios / Isaace Trainit Cita 1 10j #/(121201	012	IV IV	3,000,000	-		0,000,000 80110 8010.						Donas were not continue.	11		
HIGHER EDUCATION	ON DEPARTMEN	VI									Continue to submit draws to the State					Draws continue to be submitted from institutions for library			
45 2010 6/30/2014	14 Legislative	ve/Executive Statew	ride Aca	ademic Library Acquisitions Statewide (Proj ID 10-1229)	GOB	Y	2,000,000	1,217,588	60,626	782,412 Draws still in process.	Board of Finance until June 30, 2014.				6/30/2014	acquisitions.	G		
46 2012 6/30/2016	16 Legislative	/e/Executive Statew	ride Aca	ademic Library Acquisitions Statewide (Proj ID 12-1234)	GOB	Y	3,000,000		_	3,000,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.			-	6/30/2016	Bonds certified - sale scheduled for April 23, 2013.	Υ		
48 HUMAN SERVICES D	DEPARTMENT																		
											IT Division will move to new location with servers at both the Simms Building								
											and at new lease space on Siler Road. Will be fully operational with ASPENs					ASPEN Project is in quality assurance and final testing for phased rollout starting July 2013 and running through January			
49 2011 6/30/2016	16 Legislative	/e/Executive Statew	ride ASI	PEN eligibility system replacement Proj ID 11-1298	STB	Y	8,100,000	-		Bonds were sold and HSD has 8,100,000 budgeted the money.	new IT in preparation for program rollout.	9/1/2011	5/1/2012	7/1/2013		2014. Bonds have been sold and budgets prepared for spending.	Υ		
50 INSTITUTE OF AMER			7101	1 211 oligiolity dystem replacement 116 ib 11 1200	<u> </u>		5,100,000			s, ree, ees augsteur uie meney.		3,1,2311	5/ 1/2012	17172010	17 172011	appoint and a second a second and a second a			
			F. Co.	notify of Colones and Tasky along Duilding (Drai ID 42 4200)	000		202.000			800,000 Bonds certified for sale.	Danda cala cahadulad far 4/22/42					Dondo contitiod colo colo dulod for April 22, 2012	V		
53		/e/Executive Santa	re Cor	nstruct Science and Technology Building (Proj ID 12-1262)	GOB	Y	800,000	-	-	800,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
54 LUNA COMMUNITY																Bonds certified - sale scheduled for April 23, 2013. Once			
55 2012 6/30/2016 56			guel Voc	cational Education Complex Renovation (Proj ID 12-1244)	GOB	Y	4,000,000	<u> </u>	-	4,000,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					funding comes available project will begin.	Υ		
57 MESALANDS COMM	MUNITY COLLEG	GE																	
58 2012 6/30/2016 59	16 Legislative	ve/Executive Qua	y Infr	rastructure and Roof Renovations (Proj ID 12-1242)	GOB	Y	1,000,000	-	-	1,000,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
60 MINERS' COLFAX M	MEDICAL CENTE	ER																	
											Some initial work will be done in regards to the security system inside								
										Contracts with vendors have been secured for both the	the building with the outside phase of security and lighting coinciding with the					Appropriated in 2012 session from Miners' Trust Fund. Accumulating funds necessary to begin project - will piggyback			
61 2012 6/30/2016	16 Legislative	ve/Executive Colfa	ax MC	CMC Improvements (Proj ID 12-1549)	MTF	N/A	1,000,000	-		paving and security projects. 1,000,000 Total cost is \$584,689.	paving portion of the project in the spring when the weather warms up.		12/12/2012	4/1/2013		off of an existing state contract and project will begin in April when the weather is warmer.	Y		
63 NAVAJO TECHNICA							,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,												
	1															Dondo contitod colo cohodulod for April 22, 2012. The			
																Bonds certified - sale scheduled for April 23, 2013. The architect/engineer award is complete, programmatic design is			
																complete, schematic design is complete, and design development is complete. Construction documents are			
																expected to be completed by 03/31/2013. Bidding, negotiation, and award are expected to be completed by 04/25/2013.			
64 2012 6/30/2016	16 Legislative	ve/Executive McKin	ley Cor	nstruct Education Wellness Center (Proj ID 12-1265)	GOB	Y	500,000	-		500,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Construction is expected to be completed by 04/30/2014. Funds are expected to be expended by 06/30/2014.	Υ		
65 NEW MEXICO ENVIR	IRONMENT DEPA	PARTMENT																	
																2-8-12 City hired Huitt Zollars Engineer for design of 9200 linear			
																feet of reuse lines for Loma Colorado and Vista Hills subdivisions. 4-30-12 construction phase 1 direct injection pilot			
										injection-advanced treatment	Complete construction of phase 2 direct injection-advanced treatment					project is complete. 12-12-12 phase 2 direct injection project is 80% complete. Project awarded to RMCI in amount of			
67 2009 6/30/2013	13 F	Richardson Sando	val Rio	Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB	Y	3,000,000	1,568,25	3 54,408	facility 80% complete. Reuse 1,431,747 line project advertised for bids.	facility. Complete construction of 9200 linear feet of reuse lines.	1/26/2010	6/15/2011	8/3/2011		\$1,856,710 (excludes tax). Reuse line project awarded to Franklin's Earthmoving in amount of \$1,176,000 (excludes tax).	G	G	G
																Phase 2 is in project closeout. Awaiting close out documents to			
											Phase 2 - obtain final adjusting change					be submitted and final adjusting change order to be approved by the Navajo Nation SAS process. Phase 3 construction by			
										Phase 3 - Construction by Samcon is 70% complete.	order and all close out documents. Phase 3 - continue construction and					SAMCON is 70% complete. Pre-manufactured and procured material for Phase 3 has been shipped to job site by vendor and			
										Phase 4 construction is	installation of manufactured pipe,					Samcon is installing. Phase 4 construction is completed and			
2007 6/30/2013		o /Francistica BA III I	0 500	otowa Navraja Natjara Waton Bin olino (00 0704 8 00 0000)	05/070		47.075.044	40 404 440	0.400.000	completed, contractor working on close out documentation	Samcon. Phase 4 - final inspection of	4/40/0000	5/4/0000	5/45/0040		contractor working on closeout. Engineer working on planning of Phase 5 and Phase 6. No design and construction funds for			v
68 2009 6/30/2011	Legisiative	/e/Executive Multiple	Co. Eas	stern Navajo Nation Water Pipeline (09-3721 & 09-3802)	GF/STB	Y	17,375,244	12,431,119	2,400,000	4,944,125 and release of liens. Completed new contract with	construction and close-out.	4/18/2008	5/1/2009	5/15/2013	6/30/2013	Phase 5 or Phase 6 as of yet.	G	G	Y
										consulting engineer and will make payment by end of									
										quarter. Reviewed and	Pay consulting engineer for unpaid								
											work over the last year and complete the design for the Santa Teresa								
											Plant bidding documents expected to					Camino Real Regional Utility Authority (CRRUA) has multiple			
69 2009 6/30/2013	13 F	Richardson Dona A	Ana Sur	nland Park Water/Wwater System Improve (SAP 09-3003-STB)	STB	Y	1,000,000	788,868	256,506	bidding documents submitted for review.	be approved. Bidding for this project will depend on available funding status.	6/11/2008	1/6/2010	1/1/2013		projects in progress (planning, design and construction). It is expected that all funds will be expended by the grant deadline.	G	G	G
										Continued construction on						Two out of 12 projects are completed. The remaining 10			
70 2009 6/30/2013	13 Legislative	ve/Executive Statew	ride Riv	rer Ecosystem Restoration Initiative (Proj ID 09-3113)	STB	Y	1,500,000	958,320	5,570	541,680 remaining ten projects.	Completion of remaining ten projects.	6/26/2009	6/1/2011	3/1/2013		projects will be completed by 6/30/2013.	G	G	G
										Santa Teresa Booster Station	t Conto Torogo Docatas Otali					Camino Real Regional Utility Authority (CRRUA) has multiple			
											constrution on going with potential					projects in progress (planning, design and construction) using multiple funding sources - Water Trust Board, Drinking Water			
										quarter. Santa Teresa Arsenic	draws. Santa Teresa Arsenic Plant design expected to be approved with					State Revolving Fund, Colonias Infrastructure and Special Appropriations through Economic Development and New Mexico			
71 2011 6/30/2016	16 Legislative	/e/Executive Dona /		ater supply and distribution system at Santa Teresa (Proj ID 11- 96)	STB	Y	1,250,000			Treatment Plant Edesign 1,250,000 submitted for review.	bid progress depending on available funding.	8/11/2011	8/31/2012	6/30/2015		Environment Department. Disbursements should start being submitted in April 2013.	G	G	G
72 73 NEW MEXICO FINAN																			
											Entities are scheduling public meetings					40 grants approved. Communities are conducting public			
										have been secured,	to adopt resolutions. Some entities are scheduled to close and NMFA will					meetings to adopt resolutions. Some projects have started and NMFA will continue to set-up closing schedules as resolutions			
	_	I								documents are complete and	continue to set-up closing schedules					are adopted. Anticipate expenditures to start by next quarter. (List of projects available on LFC website)			

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2008-2012) March 2013

UPDATES PROVIDED BY STATE AGENCIES

B C D		E F	G	Н	I	J	K	L	M	N	0	Р	Q	R	S	Т	U V
1 G Project on schedu	e	No activity or bonds not sold	В	Appropriat	ion expended or project co	mplete											
2 Y Behind schedule		X Additional funds needed			1		T		Τ		Timeline for	completing project as a	applicable (Dates	Only)			<u>Progress Rating</u>
Reversion	Car		Funding	Bonds	Appropriation	Total Amount	Expended in Last	Current Balance	Milestone achieved last	Milestone week for next according		Plan, Design, Land	Construction,	Funds	Project Status	Bond Sold/Grant	Construction/
3 FY Date Sponsor	Co	eunty Project Description	Source	Sold	Amount	Expended	Quarter	Current Balance	quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement / RFP	Plan / Design Renovation / Other
															25 grants approved. Village of Milan declined award - WTB may award balance in the 2013 funding cycle. 12 projects have		
									8 projects secured financial	Demaining Envaignts will appure					secured contracts, 7 more to secure at the ending of March.		
175 2012 6/30/2016 Statutorily Ear	narked State	wewide Water Project Fund - Statutory 10% of STB	STB	Υ	26,400,000	-	_	26,400,000	final closing at end of March.	Remaining 5 projects will secure financial contracts.	3/31/2012				The remaining 5 projects have been scheduled for closing by May 2013. (List of projects available on LFC website)	G	
176 NEW MEXICO HIGHLANDS UNIVERSIT	/																
THE WINE AIGO THOME AIGO ON VERSIO															Bonds will sell April 23, 2013. Per BOF - AIPP does not apply.		
									NIMI II I I band o Come to develor	Bonds sale scheduled for 4/23/13.					The architect/engineer award is expected to be made by		
									NMHU hired a firm to develop a certified probable cost	The architectural and engineering RFP is ready to be advertised and is					06/30/2013; the design plans are estimated to be approved and completed by 06/30/2014 with construction completed by		
178 2012 6/30/2016 Legislative/E	ecutive San I	Miguel Trolley Building Renovation/Construction (Proj ID 12-1246)	GOB	Y	6,000,000		-	6,000,000	evaluation for the project.	expected to be awarded this quarter.	6/30/2013	6/30/2014	1/31/2016		01/31/2016. Funds should be expended by 04/30/2016.	Υ	
180 NEW MEXICO INSTITUTE OF MINING 8	TECHNOLOG	GY															
181 2012 6/30/2016 Legislative/E	acutive Soc	corro Geology Building (Proj ID 12-1247)	GOB		18,000,000			18 000 000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	>	
182	ecutive 300	Conto Geology Building (F10) ID 12-1247)	GOB	Ť	18,000,000	<u>-</u>	-	18,000,000	bolius certilled for sale.	Borius sale scrieduled for 4/25/15.					Bonds certified - Sale Scheddied for April 23, 2013.	T	
183 NEW MEXICO JUNIOR COLLEGE															Pondo cortified colo cohodulad for April 22, 2012, NM IC is		
184 2012 6/30/2016 Legislative/E	ecutive L	Lea Infrastructure Improvements (Proj ID 12-1241)	GOB	Y	3,300,000			3,300,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013. NMJC is currently doing design work.	Y	
185 186 NEW MEXICO MILITARY INSTITUTE																	
										1							
187 2012 6/30/2016 Legislative/E	ecutive Ch	aves Lusk Hall Renovations (Proj ID 12-1248)	GOB	Y	5,000,000	-	-	5,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y	
189 NEW MEXICO SCHOOL FOR THE DEA																	
					T						T				Expended Amount includes \$27,000 for AIPP. Dillon Hall		
2008 190 2010 6/30/2014 Le	islative San	nta Fe NMSD Dillon Hall (Proj ID 08-3039 Reauth to 10-1310)	STB	Y	2,600,000	2,103,505	115,541		Dillion Hall complete - finalizin expenditures.	Identify additional improvements for remaining balance.		2/28/2011	6/30/2012		renovation complete. Currently identifying additional improvements for remaining balance as language allows.	G	G G
191	247				,,,,,,,,,,	,: 20,000	1.5,5.7	,		<u> </u>		2.25.25			<u> </u>		
192 NEW MEXICO STATE FAIR																	
															To comply with Region 6 EPA Administrative Orders, EXPO and		
															its Engineering Consultant has designed and started construction of a dam capable of containing a 25 year significant		
															rain event. Construction of the dam prevents the co-mingling of		
															water from our EPA designated Concentrated Animal Feeding Operation (CAFO) from mixing with the City of Albuquerque's		
															Municipal Separate Storm water Sewer System (CABQ MS4).		
									Finalizing storm water runoff and CAF0 water containment						EPA has mandated that EXPO cease and desist the discharge of CAFO water into the CABQ MS4 and has accepted our plan		
									project. Balance of						of compliance to construct a dam capable of preventing the co-		
193 2009 6/30/2013 Legislative/E	ecutive Berr	nalillo State Fair Facility Upgrades (Project ID 09-3114)	STB	Y	5,000,000	5,000,000	63,777	-	appropriation fully expended - see project status.	N/A		6/30/2011	6/30/2013		mingling. EXPO also enhanced security with cipher locks and buzz-in on front door. Also enhanced security in banking area.	В	В
									Continuation of needed								
2009									deferred maintenance throughout the grounds and	Continuation of needed deferred maintenance throughout the grounds					Remaining funds will be utilized to deal with unexpected and/or		
	ardson Berr	nalillo State Fair Improvements (Orig ID 09-3010 reauthed to ID 10-1294)	STB	Y	2,625,000	2,610,872	-		other projects	and other projects		6/30/2011	6/30/2013		emergencies and deferred maintenance as they arise.	G	G G
195 NEW MEXICO STATE UNIVERSITY											 						
															Funds fully expended - project is 95% complete, will be closed		
197 2009 6/30/2013 Legislative/E	ecutive Don	na Ana NMSU Arts Complex (Proj ID 09-3143)	STB	Y	5,500,000	5,500,000	38,071	_	Completed 95% of project.	Project 100% complete		8/1/2010	8/1/2012		before end of next quarter. (Expended Amount includes \$16,300 for AIPP)	В	В
3,00,2010 Eogistativo/E	55		010	·	3,300,000	0,000,000	30,071		Finished the design	.,		5, 172310	5, 1,2012		Project is moving into the Construction Document Phase Stage		
198 2012 6/30/2016 Legislative/E	ecutive Don	a Ana NMSU Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	Y	5,000,000	94,549	39,200		development stage.	Project continues to move forward.					(Expended Amount includes \$50,000 for AIPP)	G	
									Bonds certified for sale. RFP for A/E Services received	Bonds sale scheduled for 4/23/13.							
									12/12/19. Short listed	Contracts signed w/ A/E and be in the					Interviewing A/E teams on 1/11/12 for project. Bonds certified -		
199 2012 6/30/2016 Legislative/E	ecutive Don	na Ana NMSU Hardman & Jacobs Hall Renovation (Proj ID 12-1250)	GOB	Y	19,000,000	-	-		Interviews on 1/11/13	middle of Schematic Design.					sale scheduled for April 23, 2013.	Y	
		NMSU-Alamogordo Infrastructure Renovations and Improvements							Bonds certified for sale. Preparing RFP for Engineering	Bonds sale scheduled for 4/23/13. g Contracts signed w/ A/E and be in the					RFP advertised in January, 2013. Bonds certified - sale		
200 2012 6/30/2016 Legislative/E	ecutive Ot	·	GOB	Y	1,000,000	-	-	1,000,000		middle of Schematic Design.					scheduled for April 23, 2013.	Y	
		NMSU-Carlsbad Infrastructure Renovations and Improvements (Proj							Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					RED advertised in January 2012. Bands sowified as Is		
201 2012 6/30/2016 Legislative/E	ecutive E	ddy NMSU-Carisbad infrastructure Renovations and improvements (Proj	GOB	Y	1,000,000			1,000,000		Contracts signed w/ A/E and be in the middle of Schematic Design.					RFP advertised in January, 2013. Bonds certified - sale scheduled for April 23, 2013.	Y	
									Bonds certified for sale.	Bonds sale scheduled for 4/23/13.							
202 2012 6/30/2016 Legislative/E	ecutive Don	NMSU-Dona Ana Infrastructure Renovations and Improvements (Proj ID 12-1251)	GOB		2.000.000	-	_	2,000,000		Contracts signed w/ A/E and be in the middle of Schematic Design.					RFP advertised in January, 2013. Bonds certified - sale scheduled for April 23, 2013.	Y	
202 2012 0/30/2010 Legislative/E	DON.	14/11/4 12 12 1/ ₁	JUB	'	۷,000,000	<u> </u>	-	, ,	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					25344.34 .01 / pril 20, 2010.	•	
		NMSU-Grants Infrastructure Renovations and Improvements (Proj ID	00=						Preparing RFP for Engineering	Contracts signed w/ A/E and be in the					RFP advertised in January, 2013. Bonds certified - sale		
204	ecutive Cil	bola 12-1249)	GOB	Y	1,000,000	-	-	1,000,000	Services.	middle of Schematic Design.					scheduled for April 23, 2013.	Y	
205 NORTHERN NEW MEXICO COLLEGE																	
									100% complete, received						Amount Expended includes \$50,000 for AIPP. 100% Complete,		
206 2008 6/30/2012 Legislative/E	ecutive Rio	Arriba Ben Lujan Learning Resource Ctr. Addition (Proj ID 08-4965)	GOB	Y	5,000,000	5,000,000	277,493	-	certificate of occupancy.	Complete all punch list items.	Done	Done	1/1/2013		finalizing punch list items and close project.	В	В
										Bonds sale scheduled for 4/23/13. Continue installing security fencing and							
										begin preliminary work on security					Bonds certified - sale scheduled for April 23, 2013. Estimates		
207 2012 6/30/2016 Legislative/E	ecutive Rio	Arriba Upgrades at El Rito and Espanola campuses (Proj ID 12-1254)	GOB	Y	2,000,000	-	_	2.000.000	Bonds certified for sale.	systems wiring and security software and hardware purchases.	12/1/2012	2/28/2013	3/1/2013		for solar panels, security cameras and keyless entry system are being obtained.	Y	
208					_,555,655			_,;;;;;;		111111111111111111111111111111111111111			<i>3. 3,</i> 20.10		~		
209 OFFICE OF MILITARY BASE PLANNING	AND SUPPO	DK I									+						
									Access consent received;	Complete the Appraisal and Survey; address any additional work required					The Survey and Appraisal contractors should complete their work next two months. There is a potential for additional		
									including our request to extend	as a result of findings in the Draft					environmental analysis as a follow-on to the draft EBS report.		
2006		urry, Cannon Air Force Base Land/Water Rights (Proj 06-0227 - Reauth to								Environmental Baseline Study; commence offers to purchase,					Next step will be commencement of purchase discussions. Project is moving and on schedule following recent access and		
210 2010 6/30/2014 Ric		sevelt 10-1299)	STB	Y	5,000,000	3,431,843	61,098	1,568,157		pending completion of reviews.			6/30/2014		permission from the landowners.	Υ	
[211]							<u> </u>		I	Ī	1						

ВС	D E	F F	G H		J	К	L M	N	0	P	Q	R	S	T	U	V
2 Y	Project on schedule R Behind schedule X	No activity or bonds not sold Additional funds needed	B Appropria	ation expended or project c	ompiete			1	Timeline for o	completing project as	applicable (Dates C	nly)			Progress Rating	
Reversion 3 FY Date	Sponsor County SINGINEER / INTERSTATE STREAM CO	Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
212 OFFICE OF STATE E	ENGINEER / INTERSTATE STREAM C	DIVINISSION											Amount Expended includes \$31,987 reverted for solvency and			
								Cabresto dam - work on punch list items, finalize reimbursements and contract wrap-up. Training activities for	ar.				\$17,250 reverted from 09-3791. Cabresto dam - construction complete, finalizing punch list items and reimbursements to close contract. Any remaining funds will be used for final design			
2007 6/30/2011 213 2009 6/30/2013	B Legislative/Executive Statewide	Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M)	GF/STB Y	1,500,000	864,199	49,995	Major construction completed 635,801 for Cabresto Dam	dam operators to begin, first filling of reservoir.	9/15/2007	6/30/2010	6/30/2013		for other acequia projects such as San Mateo Dam. (2013 Reauthorization to extend time - pending approval.)	G	G	Υ
		,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	55,,.55	10,000							Bluewater - construction complete, waiting on closeout documentation and correct invoices. Cabresto dam -			
							Major construction completed	Cabresto dam - work on punch list items, finalize reimbursements and					construction complete, finalizing punch list items and reimbursements to close contract. Hatch Dam - feds correcting			
214 2010 6/30/2014	Legislative/Executive Multiple C	Dam emergency repair (Proj 10-1282)	STB Y	1,000,000	164,410	-	835,590 for Cabresto Dam	contract wrap-up.	9/15/2007	6/30/2010	6/30/2013		the design but no federal funds for construction.	G	G	Υ
2007		Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 07-6040					DFA approved our template agreement with El Prado for water right purchases under	Executing agreements for water right purchases as the transactions arise					DFA approved the ISC grant agreement template and ISC is working with the Taos Settlement Parties to execute agreements			
215 2009 6/30/2013	B Legislative/Executive Statewide		GF/STB Y	10,000,000	8,810,590	210,590	1,189,410 the Taos Settlement.	under the Taos Settlement.	11/26/2012				for water right purchases as the transactions arise.	G	G	G
													The balance is currently dedicated to the Taos and Aamodt settlements. \$5 million for the Taos Settlement is dedicated for water right purchases. ISC is currently waiting for the Taos			
													Settlement parties to find more water rights to purchase so an agreement can be executed for those water rights. The FY09			
							Prado purchased 13.16 acre	Executing agreements for water right purchases as the transactions arise					appropriation for Indian Water Rights will be used first for the Taos water right purchases and then ISC will use the balance of			
216 2011 6/30/2016	S Legislative/Executive Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 11-1303	S) STB Y	15,000,000	5,000,000	-	10,000,000 feet of water.	under the Taos Settlement . Cabresto dam - work on punch list	11/26/2012				this appropriation.	G	G	G
2006 6/30/2010 217 2009 6/30/2013	Richardson, Cisneros Taos	Cabresto Lake Dam Repair and Improve (Proj 06-1029 SWAP to 09-3002)	GF/STB Y	1,000,000	1,000,000	156,768	Major construction completed - for Cabresto Dam	items, finalize reimbursements and contract wrap-up.	9/15/2007	6/30/2010	12/31/2012		Construction complete, finalizing punch list items and reimbursements to close contract.	В	В	В
							· ·	Cabresto dam - work on punch list items, finalize reimbursements and					Construction complete, finalizing punch list items and			
218 2012 6/30/2016 219	Legislative Taos	Cabresto Dam Construct (Proj 12-1335)	STB Y	200,000	200,000	153,511	- wrap-up details will follow.	contract wrap-up.	5/13/2011	6/30/2010	12/31/2012	12/31/2012	reimbursements to close contract.	В	В	В
220 PUBLIC EDUCATION	DEPARTMENT							Follow-up with school districts to								
								receive a status update on the projects to determine when they will be	5				Funds allocated to 2 cabacil districts to fund 5 pro k projects			
221 2010 6/30/2014	Legislative/Executive Statewide	Pre-Kindergarten Classrooms (Proj ID 10-1231)	GOB Y	2,000,000	1,651,703	-	348,297 No reimbursements submitted.	completed. Continue to process reimbursement requests as submitted.	. N/A	N/A	N/A		Funds allocated to 3 school districts to fund 5 pre-k projects. Awards have been made and all pre-k projects are in process.	G	G	G
							Doid roimburgomento totolina	Continue approving raimburgament					Allocations were made to every school district and charter school on a per membership basis. Funds are distributed on a			
222 2010 6/30/2014	Legislative/Executive Statewide	Public School Library Acquisitions (Proj ID 10-1230)	GOB Y	2,000,000	1,354,934	201,875		Continue approving reimbursement requests.	N/A	N/A	N/A		reimbursement basis as districts submit draw requests. (List of allocations available upon request.)	G	G	G
													Allocated \$59,523 to 9 charter schools and \$209,775 to the Albuquerque Public School District. The PED allocated and			
							Paid reimbursements to the Logan and Capitan School	Continue approving reimbursement					sent award letters for the remaining funds to 88 schools statewide on a per membership basis (consists of 40 schools which received an "A" and the top 48 "Growth" schools based or			
223 2010 6/30/2014	Legislative/Executive Statewide	Public School Instructional Material (Proj ID 10-1232)	GOB Y	2,000,000	280,855	63,570	1,719,145 Districts.	requests. All Budget Adjustment Requests have	N/A	N/A	N/A		the most recent school grading results).	G	Y	Υ
								been approved and all buses have been ordered. PED will continue to					Approval letters sent on July 1, 2012 to school districts with to- and-from buses that are in excess of 12 years. Buses shall be			
224 2012 6/30/2016	Legislative/Executive Statewide	School Buses Statewide (Proj ID 12-1554)	STB Y	2,500,000	1,434,541	1,352,705	Paid reimbursements to 1,065,459 various school districts.	approve reimbursement requests. Should be fully expended 6/30/2013.	N/A	N/A	N/A		ordered and delivered by December 31, 2012. All funds shall be expended by June 30, 2013.	G	G	G
								Allocations to each school district and charter school have been finalized.					Allocations will be made to each school district and charter			
225 2012 6/30/2016	Legislative/Executive Statewide	Public School Library Acquisitions (Proj ID 12-1235)	GOB Y	3,000,000	-	-	3,000,000 Bonds certified for sale.	Award letters will be sent after the bonds sale scheduled for 4/23/13.	N/A	N/A	N/A		school. Award letters will be mailed after the bonds sale scheduled for April 23, 2013.	Υ		
226 227 PUBLIC SCHOOL FA	ACILITIES AUTHORITY															
								Change order work for renovations in					The Public School Capital Outlay Council (PSCOC) has			
								existing schools or coordinate with districts to procure design and					approved project applications for 9 school districts to renovate 14 classrooms and restrooms, and to construct 10 additional			
228 2012 6/30/2016 229 230 SAN JUAN COLLEGI		Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF N/A	2,500,000	10,654	10,654	2,489,346 districts totalling \$2,500,000	construction services for work to begin.					public school pre-kindergarten classrooms.	G		
231 2012 6/30/2016		Infrastructure Renovations and Improvements (Proj ID 12-1243)	GOB Y	1,200,000	-	_	1,200,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
232 SANTA FE INDIAN SO				.,20,000			, , , , , , , , , , , , , , , , , , , ,									
234 2012 6/30/2016	Legislative/Executive Santa Fe	Wellness Center Classrooms and Laboratories (Proj ID 12-1263)	GOB Y	1,300,000		-	1,300,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
235 236 SANTA FE COMMUN	NITY COLLEGE															
237 2012 6/30/2016	Legislative/Executive Santa Fe	Roof Upgrades (Proj ID 12-1245)	GOB Y	1,000,000	-		1,000,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.	4/15/2013	5/15/2013	6/15/2013	8/15/2013	Bonds certified - sale scheduled for April 23, 2013.	Υ		
239 SOUTHWEST INDIAN	N POLYTECHNIC INSTITUTE (SIPI)															
240 2012 6/30/2016 241	Legislative/Executive Bernalillo	Improvements and Security Enhancements (Proj ID 12-1264)	GOB Y	500,000	-	-	500,000 Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
242 SPACEPORT AUTHO	DRITY						Minain Oalastia ataut 1									
							Virgin Galactic started paying rent. Communications contractions is 99% complete. Spaceport	t					Phase 1 contracts complete except for communications			
2006 243 2012 6/30/2014	Dona Ana Governor Martinez Sierra	Spaceport Authority (Allotments authorized in 2006, 2007 & 2008) Proj ID 06-2260 Reauth to 12-1651	STB Y	100,000,000	88,996,327	2,484,944	Operations Center (SOC) fit-	SOC fit-out contract awarded.	7/22/2009	6/30/2014	6/30/2014		package. Virgin Galactic paying rent for Terminal Hangar Facility. (Expended Amount includes \$200,000 for AIPP)	G	G	G
				, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, -,	, ,	Southern road slowed by Dona Ana County design revision						Phase 1 internal roads are 100% complete. Dona Ana revising			
2008 244 2012 6/30/2014	Dona Ana Legislative/Executive Sierra		STB Y	7,500,000	2,578,429	7,930	due to Sierra County 4,921,571 comments.	Southern Road RFP released by Dona Ana County.	7/22/2009	6/30/2014	6/30/2014		southern road design based on Sierra County comments. Environmental survey being updated to reflect new design.	G	G	G
245		-, -, -, -, -, -, -, -, -, -, -, -, -, -	<u> </u>	,===,===	, ,	.,555										

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2008-2012) March 2013

UPDATES PROVIDED BY STATE AGENCIES

	<u> </u>	D	Г =			T 🔟 T	1	1	V	1	I M	I N		D I		В	l e	Т Т	11	T V
1	G Pro	oject on schedule	P	No activity or bonds not sold	B	Appropriati	ion expended or project con	mnlete	N	L	IVI	IN		<u> </u>	Q	I N]	1 1	U	v
		hind schedule	Y	Additional funds needed		Арргорпац	ion expended of project con	Ilbiete					Timeline fo	or completing project as a	annlicable (Dates	Only)			Progress Pating	
2	1 00	Tillia Scricadic		Additional runus needed									Timeline to	bi completing project as a	applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
247 2008	6/30/2012	Legislative/Executive	Bernalillo	UNM College of Education Renewal - Phase II (Proj ID 08-4968)	GOB	Y	6,000,000	2,723,253	1,255,188		Rough-ins for utilities, plumbing, electrical, mechanical done; exterior framing; and interior partition framing.	Substantial completion, including final permit sign-off.	4/18/2012	6/30/2012	6/11/2013	12/31/2013	Expenditures include \$60,000 for AIPP. Project proceeding.	G	G	G
248 2009	6/30/2013	Legislative/Executive	Bernalillo	UNM Nano-Bio Technology Build-out (Proj ID 09-3144)	STB	Y	2,000,000	1,913,700	-	86,300	No further progress.	Analysis to determine best use of remaining funds for equipment.	6/22/2009	6/10/2010	7/15/2011		Expenditures include \$20,000 for AIPP. Analysis to determine best use of remaining funds for equipment.	G	G	Υ
2009 249 2010	6/30/2013	Richardson	Bernalillo	UNM Baseball Stadium (Proj ID 09-3010 reauth to 10-1297)	STB	Y	2,000,000	2,000,000	-	-	Construction completion.	N/A	3/15/2010	8/29/2011	3/15/2013	6/30/2013	Project complete. Expenditures include \$20,000 for AIPP.	В	В	В
250 2012	6/30/2016	Multiple	Bernalillo	UNM Athletic Field Improvements (Proj ID 12-1539)	STB	Y	1,379,000	1,379,000	143,491	-	Baseball field turf completed. Project complete.	Final invoices and draw down.	6/1/2012	6/30/2012	2/25/2013	6/30/2013	Project Complete. Will submit final draw and close project.	В	В	В
251 2012	6/30/2016)'Neill, Picraux, Stewart, Beffort, Chasey, McSorley		UNM Roof Improvements (Proj ID 12-1543)	STB	Y	1,197,000	138,841	-		Initiated pigeon control measures on Art Bldg; Completed roof sealing on Kiva. Initiated purchase orders for new roofs on 8 other bldgs.	Five additional buildings under review for type of repair needed.				6/30/2016	Roof improvements proceeding.	G	G	G
252 2012	6/30/2016	Legislative/Executive	Bernalillo	UNM Biology Building (Proj ID 12-1256)	GOB	Y	3,000,000	-	-	3,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
253 2012	6/30/2016	Legislative/Executive	Bernalillo	UNM Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB	Y	16,000,000	-	-	16,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
254 2012	6/30/2016	Legislative/Executive	Bernalillo	UNM-Gallup Utility Infrastructure Improvements (Proj ID 12-1258) UNM-Los Alamos Science Labs Renovation and Equipment (Proj ID	GOB	Y	1,000,000	-	-	1,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
255 2012	6/30/2016	Legislative/Executive	Los Alamos		GOB 12-	Y	500,000	-	-		Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
256 2012	6/30/2016	Legislative/Executive		1259)	GOB	Y	3,000,000	-	-	3,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		<u> </u>
257 2012 258	6/30/2016	Legislative/Executive		UNM-Valencia Infrastructure Renovations and Improvements (Proj II 12-1260)	D GOB	Y	1,000,000	-	-	1,000,000	Bonds certified for sale.	Bonds sale scheduled for 4/23/13.					Bonds certified - sale scheduled for April 23, 2013.	Y		
259 WESTER	N NEW MEXICO	O UNIVERSITY				+ +														
260 2008	6/30/2012	Legislative/Executive	Grant	WNMU Infrastructure (Proj ID 08-4974)	GOB	Y	6,000,000	6,000,000	549,288	<u>-</u>	Project 100% complete.	N/A Bonds sale scheduled for 4/23/13.	12/30/2011	6/30/2011	6/30/2012		Project is 100% complete. Final billing in process and will be submitted in March.	В	В	В
261 2012	6/30/2016	Legislative/Executive	Grant	Infrastructure Renovations and Improvements (Proj ID 12-1261)	GOB	Y	4,000,000	-	-	4,000,000	Bonds certified for sale.	Determine project priorities in anticipation of bonds being sold.					Bonds certified - sale scheduled for April 23, 2013.	Υ		
263				TOTA	AL		696,931,123	292,107,134	17,961,041	404,823,989										
264			1	1017	<u>-</u>	<u>1 </u>	000,001,120	232,101,134	17,301,041	,525,550	l	1	ı			<u> </u>	1	1		
265								LEGEND)											
266							Project on schedule			70										
267							Behind schedule or little ad			68										
269							ive Projects > \$1 million			149										
270						Other repo	ort information:													
271							Appropriation expended or	project complete		18										
212						^	Additional funds needed			2										