Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	с	D	E F	G H	1	J	К	L M	Ν	0	Р	Q	R	S	т	U	v
1	G	Project on schedule Behind schedule	R No activity or bonds not sold	B Appropria	tion expended or project	complete	-	•	•					1			
2 3 FY	Reversion		X Additional funds needed County Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement	for completing project as Plan, Design, Land Acquisition	Construction, Purchase	Expended	Project Status	Bond Sold/Grant Agreement / RFP	<u>Progress Rating</u> Plan / Design	Construction/ Renovation / Other
	INISTRATIVE	OFFICE OF THE COURT	S	STB Y	1.032.000	675.574		· ·	y Begin expending \$208,256 for security and safety enhancements for AOC Magistrate Courts statewide. Will encumber the remaining balances for AOC (\$105,882), the 9th District Court (\$28,168), end the 11th District Court (\$28,168).	y	12/31/2012			2nd District Court security project is 100% complete (\$49,250 expended). 9th District Court security projects in Curry & Roosevelt counties are 81% complete (\$60,930 expended; \$1,533 encumbered). 11th District Court security project in Aztec is 74% complete (\$79,832 expended). AOC Magistrate Courts security and safety enhancements statewide are 61%	Agreement / Art	- Than / Besign	
6 2013 7		17 Legislative/Execut	ve Statewide Security and Safety Enhancements (Proj ID 11-1230) ve Statewide Security Equipment & Infrastructure Improvements (Proj ID 13-1160)		1,000,000	6/5,5/4	480,838	Received notification from Board of Finance on 8/9/13 1,000,000 that bonds had been sold.	(\$26,166). Begin encumbering projects for the AOC at Magistrate Courts statewide, and in the 4th, 9th, 11th, and 13th District Courts.	9/1/2013	12/31/2012	5/31/2015		complete (\$485,562 expended; \$208,256 encumbered). Bonds sold 8/9/13. Will start encumbering funds for projects at the AOC for the Magistrate Courts statewide, and in the 4th, 9th, 11th, and 13th District Courts.	G	6	
8 AGIN 9 2009		3 TERM SERVICES DEPA		STB Y	2,700,000	2,700,000	549,036	- Projects expired and closed.	Revert balance of \$31,222 to Severance Tax Bond funding source	7/15/2009	12/15/2009	6/30/2013	6/30/2013	The projects have expired and all 21 grants are closed and pending final reversions. Amount reverted = \$31,222. (List of projects available on LFC website)	В	В	в
10 2010	0 6/30/201	14 Legislative/Execut	ve Statewide Senior Center Renovation - Code Compliance	GOB Y	1,899,300	727,635	134,012	as to the status of the project	Anticipate projects to be completed with design or scope of work and commence with code compliance improvements.	7/25/2011	12/15/2011	6/15/2014	6/30/2014	31 grant agreements issued statewide. 5 projects complete, 12 projects are underway, 14 projects reveal no activity (no grant agreement executed for Espanola). E-mails and calls have been made to those grantees inquiring as to the status of the project. ALTSD will attempt to conduct a site visit and assess the issues. (List of projects available on LFC website)	G G	G	Y
11 2010	0 6/30/201	14 Legislative/Execut	ve Statewide Senior Center On-going Construction Project Completion	GOB Y	3,962,000	1,796,404	237,968	that have no activity to inquire as to the status of the project		7/25/2011	12/15/2011	5/1/2014	6/30/2014	11 grant agreements issued statewide. 3 projects are complete, 4 projects are underway, and 4 projects reveal no activity. Grantees have been contacted inquiring as to the status. (List of projects available on LFC website) 29 grant agreements issued statewide. 1 project completed	G	G	Y
12 2011	1 6/30/201	16 Legislative/Execut	ve Statewide Senior Center Renovation - Code Compliance (Multiple Projects)	STB Y	1,900,000	294,001	54,470	Substantial completion on 2 projects. E-mail sent to grantees on projects that are stalled and have reported no 1,605,999 activity.		1/1/2011	3/1/2011			and 2 are in substantial completion pending final payment and reversion. 6 projects are underway and 20 project reveal no activity (no grant agreement executed for Questa, Raton, and Springer). E-mail sent to grantees requesting information on project status and offering technical assistance. (List of projects available on LFC website)	G	G	Y
13 2011	1 6/30/201	14 Legislative/Execu	ve Statewide Senior Vehicles (Multiple Projects)	STB Y	1,961,000	1,598,563	49,967	6 projects are at substantial completion. Working on identifying additional equipment or modifications to 362,437 (the vehicles	Work with the grantees that have not expended any funds and provide technical assistance if possible. Close out purchases that are near completion and revert any balances.	e 1/1/2011	3/1/2011	4/1/2014		19 grant agreements issued for purchase and equipping vehicles statewide. 7 entities completed vehicle purchases, 6 purchases are at substantial completion finalizing payments and reversions, purchases underway for 3 entities, and 3 entities reveal no activity. ALTSD will work on getting purchases completed and any balances reverted by next quarterly report. (List of projects available on LFC website)	G	G	Y
14 2012	2 6/30/20	14 Legislative/Execut	Senior Center Major Renovations/Construction (Reauthorized Proj ve Statewide ID 12-1612)	GOB Y	594,000		-	Wagon Mound awarded contract to First American 594.000 Architects on 8/2013.	Anticipate Wagon Mound to complete the design by 12/2013 and commence weather permitting 3/2014. Work with Village of Tularosa and Santo Domingo Pueblo on identifying the vehicles they need and proceed to purchase and close out of the project	1	12/15/2009	3/1/2014		The Village of Wagon Mound has completed the RFP and selected First American Architect in 8/2013. Project design is pending final execution of contract. Anticipate the project design to be completed 12/2013 and construction to start weather permitting 3/2014. 2 projects are stalled and ALTSD i working on identifying and helping to resolve the issues and proceed to purchase of the vehicles for Tularosa and Santo Domingo. Final project for Wagon Mound Senior Center reauthorized in 2012 session to extend time due to shortfall of funds. Wagon Mound received an additional appropriation in 2013 and should be able to commence and complete the project timely.	s	Y	×
15 2012	2 6/30/201	14 Legislative/Execut	ve Statewide Senior Vehicles (Reauthorized Proj ID's12-1620 & 12-1647)	STB Y	100,000	-	_	Santo Domingo grant agreement executed and underway. No response from 100,000 Village of Tularosa.	Follow up with Village of Tularosa to execute grant agreement. Encourage grantees to make purchases and submit draw requests timely.	7/15/2009	12/15/2009	11/30/2010	6/30/2014	Final 2 projects reauthorized in the 2012 legislative session (\$50K each) from 2009 appropriation to extend time. Santo Domingo Pueblo grant agreement has been executed. Grant agreement for Village of Tularosa is pending.	G	G	Y
16 2012	2 6/30/201	16 Legislative/Execut	ve Statewide Senior Center Renovation - Code Compliance (28 Projects)	GOB Y	3,434,600			Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 3,434,600 of work to each grantee.	f Fully execute grant agreement and allow project to proceed.	9/30/2013	11/30/2013	3 2/28/2014		28 projects identified for code renovation to senior facilities and meal sites statewide. Grant agreement pending initiation. Aud findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee. (List of projects available on LFC website)			
17 2012	2 6/30/201	16 Legislative/Execut	ve Statewide Senior Center - Other Renovations & Alterations (34 Projects)	GOB Y	2,134,700	-	-	Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 2,134,700 of work to each grantee.	Fully execute grant agreement and allow project to proceed.	9/30/2013	11/30/2013	3 2/28/2014		34 projects identified for other renovations and alterations to senior facilities and meal sites statewide. Grant agreement pending initiation. Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee. (List of projects available on LFC website)	G		
18 2012	2 6/30/201	16 Legislative/Execut	ve Statewide Senior Center - Vehicles (21 Sites)	GOB Y	1,931,500			Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 1,931,500 of work to each grantee.	f Fully execute grant agreement and allow project to proceed.	9/30/2013				21 sites identified for purchase and equipping vehicles statewide. Grant agreement pending initiation. Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee (List of projects available on LFC website)	G		
19 2012	2 6/30/201	16 Legislative/Execut	ve Statewide Senior Center - Other Equipment (18 Projects)	GOB Y	1,746,300		-	Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 1,746,300 of work to each grantee.	Fully execute grant agreement and allow project to proceed.	9/30/2013				18 projects identified for other equipment at senior facilities statewide. Grant agreement pending initiation. Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee (List of projects available on LFC website)	G		
20 2012	2 6/30/201	16 Legislative/Execut	ve Statewide Senior Center - Meals Equipment (30 Projects)	GOB Y	953,400	-	-	Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 953,400 of work to each grantee.	Fully execute grant agreement and allow project to proceed.	9/30/2013				30 projects identified for meals equipment at senior facilities and meal sites statewide. Grant agreement pending initiation. Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee. (List of projects available on LFC website)			
21 2013	3 6/30/201	17 Legislative/Execut	ve Statewide Senior Center Renovation - Code Compliance (21 Projects)	STB Y	1,830,000			Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope 1,830,000 of work to each grantee.	f Fully execute grant agreement and allow project to proceed.	9/30/2013	11/30/2013	3 2/28/2014		21 projects identified for code renovation to senior facilities and meal sites statewide. Grant agreement pending initiation. Aud findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee. (List of projects available on LFC website)			

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	C	D	F	F	6	Тн			к	1	м	Ν	0	Р	0	R	s	т		V
1	G	Project on schedule	R	No activity or bonds not sold	В	Appropriat	tion expended or project	complete	-	ļ. <u>-</u>					<u> </u>		· · · · · · · · · · · · · · · · · · ·		0	
2	Reversion	Behind schedule		Additional funds needed	Funding		Appropriation	Total Amount	Expended in Last		Milestone achieved last		Grant Agreement	for completing project as Plan, Design, Land	Construction,	Funds		Bond Sold/Grant	<u>Progress Rating</u>	Construction/
3 FY	Date 6/30/2017	Sponsor	County Statewide	Project Description Senior Center - Meals Equipment (31 Projects)	Source	Sold	Amount 784,892	Expended	Quarter	Current Balance 784,893	quarter Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee.	Milestone goal for next quarter Fully execute grant agreement and allow project to proceed.	or RFP Initiated	Acquisition	Purchase	Expended 6/30/2017	Project Status 31 projects identified for meals equipment at senior facilities and meal sites statewide. Grant agreement pending initiation. Audit findings identified (if applicable). Special grant conditions imposed. Notice of award sent requesting scope of work to each grantee. (List of projects available on LFC website)	Agreement / RFP	Plan / Design	Renovation / Other
25 2013 26	ER AUTHORIT 6/30/2017	Legislative/Executive		Santa Teresa Port of Entry Commercial Lane (Proj ID 13-1227)	STB	Y	350,000			350,00		Preliminary Design 60% complete.	6/30/2013	12/1/2013	3 3/1/2014	7/1/2014	Preliminary design was re-discussed and Dona Ana County (DAC) will be the contractor of the final design from Bohannan- Huston and bid documents for DAC. Meetings with federal agencies continue on the road design.	G	G	
27 CENTR 28 2012 29 2013	6/30/2016 6/30/2017	CO COMMUNITY COLL Legislative/Executive Legislative/Executive White	e Bernalillo	South Valley and Main Campus Renovations (Proj ID 12-1239) Fiber Optic Loop & Site Improvements (Proj ID 13-1880)	GOB STB	Y Y	10,500,000	-		10,500,00	Contractor for main campus L building renovation has been selected. Engineer RFP drafted.	Design development of the project. Select a vendor for engineer service.	3/8/2013 9/30/2013	12/31/2013 3/31/2014	5/30/2015		Contractor has been selected. Total encumbrance for L Building renovation as of 8/31/2013 is about \$12.9M. RFP for engineer service progressing. Total project cost = \$3.5M (State STB is \$1M, CNM will pay \$2.5M).	G	G	
32 2012 33	6/30/2016	Legislative/Executive	Curry	Infrastructure Improvements (Proj ID 12-1240)	GOB	Y	800,000			800,000	Design underway.	Design to be completed.	5/1/2013	8/15/2013	1/30/2014	6/1/2014	Design is underway - project to be presented to the HED Capital Projects Review Board in November.	G		
2008 35 2010 36	6/30/2014	Legislative/Executive	Bernalillo	Court of Appeals Building - Alb (Proj ID 08-3026 reauth to 10-125	91) STB	Y	6,000,000	5,826,206	1,340	173,79	Identified additional equipmen and furnitured needed for staff and maintenance. Obtaining estimates to install security glass over counter in Clerk's office. Building Commission will meet end of September 2013 to approve purchases.	necessary furniture and equipment.	4/1/2008	1/1/2008	6/30/2014		Construction is 100% complete. Identified additional equipmer and furnitured needed for staff and maintenance. The Building Commission to meet end of September to approve purchases. Will install security glass over counter in Clerk's office. Considering replacement or repair of some interior wooden doors showing signs that they are warping. Will continue to assess needs for furniture and equipment to expend remaining funds by June 2014.		G	G
37 CUMB 38 2011 39 2013	6/30/2016 6/30/2017			Track Rehabilitation (Proj ID 11-1292) Track & Boiler Rehabilitation & Car Upgrades (Proj ID 13-1249)	STB STB	Y	1,000,000 850,000	179,267			Track crews are continuing work on installation of ties, ballast, and track materials. (Expended funds from Colorado first because they expired 6/30/2013) Bonds sold and funding is now available.	Process payment to complete multiple track and bridge projects to ensure track is functional during operating season. Utilize funds for locomotive and car work once season is concluded.	4/30/2012 8/9/2013	5/31/2013	11/8/2014		Finishing existing track upgrade projects prior to winter season. Expended funds from Colorado first because they expired 6/30/2013. Start processing payments from NM allocation. Work with engineers on bridge work identified in bridge study. Funds available August 2013 - will utilize funds for locomotive and car work once season is concluded.	G	G	Y
40 41 DFA-L 2009 42 2010	6/30/2013 6/30/2014	Legislative/Executive		Colonias infrastructure improvements (Balance for Reallocation from 09-3118, 09-3820, and 10-1283)	STB	Y	983,211	693,959	280,079	289,25	6 grants complete and fully expended.	The Town of Silver City is expecting to go out to bid in December. Lower Rio Grande PWWA will submit for reimbursement.	9/1/2012			9/30/2014	Eight projects identified and 6 have been completed. The remaining projects are expected to finish on schedule. (List of projects available on LFC website) A total of \$210,345.02 was expended under appropriation 06-	G		
2006 43 2010	6/30/2014	Richardson, Chavez, Mi Garcia, Ortiz Y Pino, I Sanche		South Valley Multipurpose Health Center Constr (06-1422-GF / 10 1113-STB)	0- GF/STB	Y	2,500,000	1,552,224	21,805	947,77	9/12/2013: Footings have been excavated and poured. Slab area being prepped for pouring week of 8/19.	Construction underway and on schedule.	9/13/2012	3/1/2013	5/1/2013		1422 (including AIPP). A total of \$2,289,654,98 was appropriated under 10-1113. The Board of County Commissioners did not approve the plans to construct the respite center at the last commission meeting but instead decided to move forward with an expansion to the multipurpose center. The plans are complete and ready to go out to bid on 03/19/2013. The expansion will include 2.191 sqf tconsisting of a basketball goal, all purpose sports flooring, restrooms, utility room, mechanical room and a backup generator. Construction is underway and on schedule.	G	G	R
2007 44 2011	6/30/2013	Richardson, Hamiltor Rawson, Smitt		Sierra County Hospital Construct (07-3766/11-1208 (STB) and 07 5554/11-1207 (GF) = \$750,000 Fully Expended)	7- GF/STB	Y	2,102,785	2,102,785	828,644		The hospital purchased equipment and is done with the design phase of the project.	This project is closed out and the funds have been expended on equipment and design. The hospital is now going forward with the ER renovations and the new central plant.		9/30/2013	4		The Expended Amount includes \$21,028 AIPP. The county is currently constructing the building to house the HVAC system. Upon completion the expansion to the emergency room will commence. The total project cost is \$28 million. To date the County has secured \$7.4 million in additional funds. In the 2013 legislative session, a reauthorization in HB 353 adds \$197,999 originally appropriated to the County for the hospital. Helipad & parking lot complete. Construction on emergency.	в	в	в
2012 & 45 2013	6/30/2014 & 6/30/2017	Governor Martinez Anderso		Rio Rancho Regional Park Facility (Reauth IDs 12-1637 to 12-164 13-1135, & 13-1762 = \$182,926 - Bonds Not Sold)	45, STB	Y	1,548,224	47,855	47,855	1,500,36	Architectural design approximately 70% completed. Completed grading and drainage design and plan. Filed dust & air permit requests. Must bring in 5000 CY of dirt which has been located.	RFP for construction will be put out in August 2013 with construction starting quickly after contractor is awarded. 9/13/13 - Groundbreaking is scheduled for October 12, 2013. Initial dirt work will be performed by local contractors that have volunteered their staff and equipment for this part of the project.	2/12/2013	9/30/2013	9/30/2013		Contract with Consensus Planning for the plan and design of park executed on 3/3/1/3. Plans and construction drawings are to be ready within 120 days. Design is approximately 70% complete. Ground breaking is scheduled for October 12, 2013 and the initial dirt work will be performed by local contractors that have volunteered their time, staff and equipment. Dirt worf will commence around the end of September, 2013.			
2007 2009 46 2012	6/30/2014	Bega	/ San Juan	Shiprock Home for Women & Children (Reauth IDs 12-1623 to 1 1627)	12- STB	Y	1,142,500	6,000		1,136,50	The pending projects were discussed with the current legislator. Projects were not included in HB 353 for reauthorization.	Work with the legislator, San Juan County and the Navajo Nation on how to proceed with the projects given the expiration date.	10/30/2012				The \$6,000 expended was AIPP for project #10-1112. There was no clear direction on how the projects were to proceed. LGD prepared reauthorization requests for the projects to extend time, however the requests did not make it into HB 353. The legislators, San Juan County, Navajo Nation and DFA will need to determine the best way to proceed with the projects. Anti-donation issues have not been resolved, therefore grants have not been issued.	R		
2011 47 2012	6/30/2016	Legislative/Executive	c Chaves	Dormitory facilities for at-risk youth program in Roswell (Orig Proj 1284 Reauth to 12-1579)	11- STB	Y	2,000,000			2,000,00	City is working on a draft copy of a lease and or operating agreement that meets the fair market value provision of the anti-donation clause.	Approval of the lease and operating agreement. The city is working on a draft and will submit to LGD for approval.	9/1/2012	6/30/2013	3 7/30/2013		The City of Roswell and LGD have met to discuss the allowable use of funds. Language in the bill will allow interior improvements to the barracks, roof replacement, restroom and shower facilities. Upon approval of the lease agreement the grant agreement will be released and the funds will be available for draw down. The city anticipates that the project can commence in the Summer of 2013, however the lease agreements are still under review at LGD.			
48 2012	6/30/2016	Feldman, Boitanc Picrau	3	Explora Science Center & Children's Museum Addition (Proj ID 12	2- STB	Y	1,300,000	1,240,958	542,561	59,04	Construction Underway	Complete construction. Project is currently on schedule and on budget	7/26/2012	7/1/2012	2		The project is in construction. The city anticipates construction to be completed in August 2013. The work includes the additio of 2 exhibits, renovations, new carpet, and an expansion of the facility. Expend Amount includes \$13,000 AIPP.		G	G

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	C	D	E F	G H	I	J	К	LM	Ν	0	Р	Q	R	S	Т	U	V
1	-	pject on schedule	R No activity or bonds not sold X Additional funds needed	B Appropriat	tion expended or project	complete				Timeline (andiaskia (Data	Orthal	1		Durante Dation	
	Reversion			Funding Bonds	Appropriation	Total Amount	Expended in Last	Milestone achieved last		Grant Agreement	or completing project as Plan, Design, Land	Construction,	Funds		Bond Sold/Grant	Progress Rating	Construction/
3 FY	Date	Sponsor	County Project Description	Source Sold	Amount	Expended	Quarter	Current Balance quarter	Milestone goal for next quarter	or RFP Initiated	Acquisition	Purchase	Expended	Project Status	Agreement / RFP	Plan / Design	Renovation / Other
<u>49</u> 2013 <u>50</u> 2012	6/30/2017 6/30/2016	Multiple Fischmann, A. Lujan McMilliar	Bernalilio Explora Science Center Addition & Exhibits (Proj ID 13-1626) Las Cruces East Mesa Public Safety Campus Construct (Proj ID 12- Dona Ana 1436)	STB Y	1,014,041	10,140 86,272	10,140 74,132		Complete review of draft programming document. Submit phase 1 ESA to BLM for their review and comment. Complete boundary and topo surveys. Submit copy of design contract to LGD. Complete facility. Finish paving and	8/27/2012	8/4/2014	12/31/2015	6/30/2016	No executed agreement in place. AIPP Amt = \$10,140. The council has awarded a planning contract to Williams Design Group. The copy of the contract has been provided to LGO. The city has submitted a notice of obligation in order to secure funds for that contract. Design programming is 85% complete. A total of \$12,140 has been expended for AIPP.	R G		
<u>51</u> 2012 2012	6/30/2016	harer, Neville, Strickler Taylor, Bandy Egolf, P Griego	, 7 San Juan Farmington Regional Animal Shelter (Proj ID 12-1467)	STB Y	2,741,000	1,750,604			Sompare racing, mish paying and site work, relocate spay and neuter clinic, and install kennel cages and equipment. Final certificate of occupancy anticipated end of October.	1/15/2012	5/23/2012	1/17/2013	6/30/2016	Construction is 90% complete; remaining items: test and balance, relocate spay and neuter clinic, final site work, paving and installation of cages and kennels.	G	G	G
52 2012		Rodriguez, CA Trujillo J Trujillo, Varela, Wirth		STB Y	1,340,000	128,666	128,666	40% of construction 1,211,334 documents complete.	100% completion of construction documents for review and approval. Coordinate with U.S. Fish and Wildlife					No executed agreement in place. Expended Amt includes \$13,400 for AIPP.	R		<u> </u>
53 2013	6/30/2017	Multiple	Bernalillo Bernalillo Co. Wildlife Refuge Land Purchase (Proj ID 13-1618)	STB Y	1,114,500	-	-	1,114,500 Mexico.	Service and the Trust for Public Land to identify land to be acquired with the capital outlay funding.					No executed agreement in place.	R		
54 2013	6/30/2017	Governor Martinez Campos, N Salazar	Mora Mora Co. Complex (Proj ID 13-1734)	STB N	1,854,000	-		Office of the Courts delegating fiscal and construction oversight as required by SB 1,854,000 60.	Achieve eligibility for December bond sale by completing Corrective Action Plan addressing Special Audit of the Mora County Complex and collaborate with AOC on issuing a qualifications-based RFP for a Project Manager.					No executed agreement in place.	R		
55 2013	6/30/2017	Multiple	Dona Ana Mesilla Valley Regional Dispatch Authority 911 Ctr (Proj ID 13-1680)	STB Y	2,250,000	22,500	22,500	Steve Newby Architects - schematic design/data in progress. 78% complete. Site 2,227,500 selection complete	Fully executed grant agreement and set up grant files. Continue plan and design for the project.	10/8/2013				Plan and design in process. Project Site approved by the Board of County Commissioners. Expended Amt includes \$22,500 for AIPP.	G		
56 57 DEPAR	TMENT OF CUL	TURAL AFFAIRS															
2013 58 2009	6/30/2015	Legislative/Executive	Cultural Facilities Completion (Proj IDs 09-3096/13-1109 and 09- Statewide 3097/13-1114)	STB Y	3,738,000	3,161,563	2,941	Bosque Redondo moving forward with procedural plans 576,437 for exhibit completion. Priority repair projects are mostly completion all balances	Bosque Redondo will begin final phase of exhibit design in October. FRHM will pursue clarification regarding final payment determination. Projects will continue towards	7/1/2009	6/30/2014	6/30/2015		Expended funds include CNMA \$500K, NMHM \$375K, MNH&S \$500K, and AIPP \$28,640. Original funded projects not yet complete: Bosque Redondo (\$563K) balance will be combined with 2013 funding for final completion of exhibit. FRHM (\$1.8M) - final Tortugas Hall payment is still in negotiation. 2013 Reauthorization to extend balances to 2015.	G	G	Y
59 2010	6/30/2014	Legislative/Executive	Statewide Life, Safety: ADA and other repairs statewide (Proj ID 10-1280)	STB Y	1,100,000	1,026,935	-	73,065 is encumbered.	successful completion by 6/30/2014.	N/A	6/30/2011	6/30/2014	6/30/2014	Projects will be complete by 6/30/2014.	G	G	G
60 2010	6/30/2014	Legislative/Executive	Statewide Public Libraries Acquisitions (Proj ID 10-1227)	GOB Y	2,000,000	727,606	268,387	Libraries spent approximately 36% of allocated funds as of 1,272,394 last quarter.	80% of the current balance will be spent by Dec 31, 2013.	8/11/2011	N/A	N/A		2010 GO Bonds spending and reimbursements are on track to be completed by April 1, 2014. Eleven libraries have "zeroed- out" their balances and spent all their 2010 GO Bond funds. The State Library will concentrate on getting the majority of funds spent in this next quarter. FY 13 POs are in process of being re-encumbered to enable FY 14 reimbursement. GO Bond funding being utilized for the acquisition of library	G		
61 2010	6/30/2014	Legislative/Executive	Statewide Tribal Libraries Acquisitions (Proj ID 10-1228)	GOB Y	1,000,000	242,443	141,187	approximately 24% of	80% of the current balance of the Tribal "library resources" (non- construction) funds will be spent by Dec 31, 2013. DCA will continue to work with Tribes who are utilizing funding for construction projects, to resolve questions regarding appropriate procurement process.	8/11/2011	6/30/2014	6/3/2014		So both durfung being unized of the acquisition of hird ary materials at Tribal Libraries is being tracked separately from GO Bond funding being utilized for construction projects at the libraries. Projects for purchase of library materials are on track for completion by 6/30/2013, although FY 13 POs are in the process of being re-encumbered to enable FY 14 expenditure. Seven tribes are seeking to utilize at least a portion of their funding for construction projects, and are working with the DCA Facilities Manager. DCA is negotiating with all seven regarding their requests to follow tribal procurement procedures rather than the state procurement process. None of the construction funds are yet encumbered.	R		
62 2011	6/30/2016	Legislative/Executive	Statewide Cultural Facility Repairs and Maintenance (Proj ID 11-1291)	STB Y	1,000,000	951,173	224,537	48,827 Space Roof project completed	Last unencumbered balance of \$22,000 will be encumbered.	N/A	6/30/2012	12/31/2013	6/30/2014	\$26,000 of remaining balance is encumbered; \$22,000 remains unencumbered but will be underway shortly. All projects will be complete by 6/30/2014.	G	G	G
63 2012	6/30/2016	Legislative/Executive	Statewide Public Libraries Acquisitions (Proj ID 12-1233)	GOB Y	3,000,000			for Library Acquisition projects, similar to the approval granted	Once the proposed changes to the agreement are approved by DFA, finalized notice of final award amount and Grant Agreements will be sent to all qualified public libraries.	12/30/2013	N/A	N/A		For its 2012 Grant Agreements, DCA is requesting a deviation from DFA contract template to modify the requirement for monthly written reports for the 73 public libraries, in order to reduce the reporting to a more reasonable schedule. DCA is waiting DFA determination before creating new Grant Agreements for these funds.	R		
								DFA to change the grant agreement contract template for Library Acquisition projects, similar to the approval granted in expending the 2010 library	Once the proposed changes to the agreement are approved by DFA, finalized notice of final award amounth and Grant Agreements will be sent to all qualified tribal libraries. Any tribal library intending to use a portion of their allotment for construction will be error					Funds for construction projects will be kept separately from funds for library acquisitions. For all 2012 Library Grant Agreements, DCA is requesting a deviation from DFA in order to modify the language of the new contract template. DCA is requesting that the requirement for monthly written reports for the 73 public libraries be reduced to a more reasonable reporting schedule. DCA is waiting determination before creating new Grant Agreements for these funds. The Tibes seeking to utilize a t least a portion of their funds for			
64 2012 65 2013		ž	Statewide Tribal Libraries Acquisitions (Proj ID 12-1232) Statewide Cultural Facilities Completion & Equipment (Proj ID 13-1247)	GOB Y STB Y	2,500,000			2,500,000 across DCA on 7/1/2013.	identified. \$1.1 for completion of MNH&S Education Wing will be under contract NHCC landscape scope will be developed.	12/30/2013 	6/30/2014			construction projects are working with DCA Facilities Manager. Funds have been allocated to complete projects across DCA. Contract negotiations are underway for \$1.1 M to complete MNH&S Educ Ctr. \$400.0 NHCC landscape scope under development. \$266.0 Archaeology shelving is encumbered. \$150.0 NHCC Performing Arts Center equipment upgrades is beginning. \$400.0 for completion of Bosque Redondo exhibits - fabrication and installation will begin after completion of final design on 6/30/2014.	G		
66 2013 67	6/30/2017	Legislative/Executive	Statewide Cultural Facility Repairs and Maintenance (Proj ID 13-1248)	STB Y	3,000,000	-	-	STB sold in July; became available in DCA accounts 8/15/2013. Funds allocated 3,000,000 7/1/2013.	\$1M will be underway and in process.	6/30/2014	12/30/2014	6/30/2015	6/30/2015	\$109,320 is encumbered: \$92.0 MNHS HVAC (equipment of back-order) and \$16.0 at Museum of Art. \$320.0 FRHM security fencing is in ITB phase.	G		

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	C	D	E	F	G	Н	1	J	К	L	М	Ν	0	Р	Q	R	ŝ	<u> </u>	U	V
1	G	Project on schedule Behind schedule	R	No activity or bonds not sold	В	Appropriati	ion expended or project of	complete								· ·	1			(i
2 3 FY	Reversion	Sponsor	County	Additional funds needed Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Timeline f Grant Agreement or RFP Initiated	or completing project as Plan, Design, Land Acquisition	applicable (Dates Construction, Purchase	Only) Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Progress Rating Plan / Design	Construction/ Renovation / Other
69 2013 70	3 6/30/2017	Legislative/Executive	San Miguel	Behavioral Health Institute at Las Vegas (Meadows) - Ph. 2 Completion (Proj ID 13-1527)	STB	Y	900,000	-		900,000	Bonds sold in June 2013 & funding is now budgeted & available for encumbrance & expenditure.	Goals for this quarter would be to receive written assurance from the vendor(s) that all items purchased would have a shipment date prior to the end of 2013. The general contractor will receive & oversee the installation as items are delivered onsite.					Construction continues - targeted for completion in February 2014. This appropriation will purchase & install furniture, fixtures & equipment necessary for NMBHI residents to be relocated into the "new" facility. Development of extensive lists, by the architectural team is nearly completed & scheduled to be released for procurement through GSD's FMD. Construction contract has been amended to include DOH as a signatory for the FF&E purchase.	G	G	
71 DEP/	ARTMENT OF IN	DIAN AFFAIRS				+						IAD's Capital Cutter Act 1 1								
72 2012	2 6/30/2016			Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	Y	13,207,965	3,724,197	1,058,359		projects are expending on their projects. Three out of the nine have completed projects and IAD received the quarterly final reports. IAD is continuing to working on approval processes for Notice of Obligations - Third Party Contracts for remaining TIF projects to proceed. IAD working with DFA Capital Outlay Bureau to finalize process on the Executive Order 2013-006 in regards to updating the Intergovernmental Agreement language to enter into formal contracts between the State and the Tribes/Pueblos/Other	IAD's Capital Outlay Analyst will contact the remaining 25 TIF Fund project program managers to submit timely draw requests, to submit quarterly reports and to update the CPMS on a monthly-basis. IAD will continue to review third party contracts submitted by grantees and program managers. Approve Notice of Obligation forms and notifying Grantees to move forward with their projects. IAD will conduct site visits to close out TIF projects. To set up CapBuds (budgets) with DFA-COB for all 19 TIF Projects. To set up CapBuds (budgets) with DFA-COB for all 19 TIF Projects. To enter into Intergovernmental Agreements for all certified TIF Projects. To begin the draw down request process and have Grantees start updating CPMS	9/11/2014	9/11/2014	9/11/2014	9/11/2014	2012 Certified TIF Grant Awards completed June 18, 2012. 14 awards for Planning = \$2.4 million and 14 awards for Design and Construction = \$10.8 million. All 28 award letters have been signed and approved by grantees and by IAD. All projects have been budgeted with Capital Outlay Bureau. (List of projects available on LFC website) 2013 TIF Grant Awards were pending Executive Order 2013- 006 as of September 13, 2013. Eight (8) awards for Design & Construction Projects = \$14,879,011.37. IAD administrative costs = \$200,000 and DFA-LGD administrative costs =			
73 2013	6/30/2017	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	SSTB	N	16,640,011	-	-	16,640,011		database system.					\$100,000. (List of projects available on LFC website)	R		
75 DEP/	ARTMENT OF IN	FORMATION TECHNOL	OGY																	
76 2009	6/30/2013	Legislative/Executive	Statewide	Wire New Mexico DMW Conversion (Proj ID 09-3132)	STB	Y	1,000,000	1,000,000	15,429		Appropriation term has expired. Reverted \$29,189.	N/A	1/31/2011		9/30/2012		Federal ARRA grant match. Due to magnitude of needed items, time constraints and expiration of appropriation term, we are unable to fully expend appropriation. Reverted \$29,189. Federal ARRA grant match. Due to magnitude of needed	в	в	в
77 2009	6/30/2013	l enistative/Evecutive	Statewide	DoIT SHARE Servers and Software (Proj ID 09-3129)	STB	v	1,700,000	1.700.000	_		Appropriation term has expired. Reverted \$64,822.	N/A			9/30/2012		items, time constraints and expiration of appropriation term, we are unable to fully expend appropriation. Reverted \$64,822.	в	в	в
78 2012				DolT Two-Way Radios (Proj ID 12-1555)	STB	v	3,000,000	2,720,297	659.019	279 703		Continue upgrade of two-way radios, radio equipment, and antenna-	8/15/2012	9/30/2012	9/30/2012		Project moving forward without delays or hindrances.	6	B	•
79			Otatewide		015		5,000,000	2,720,207	000,010	215,700	Statewide.	3/310113.	0/10/2012	5/50/2012	5/56/2015	0/00/2010	Toject moving forward without delays of hindrances.			(
2008 81 2011	3		Santa Fe	Santa Fe Aviation Readiness Center & Armories Statewide (Proj ID 08-3281/11-1214)	STB	Y	2,500,000	2,500,000	742,625		security lighting at the Clovis armory; replaced 3rd floor carpet tiles and porcelain tiles at the JFHQS armory, and the	Reverted amount is \$6,327.00. Submitted on August 29, 2013. The Certificate of Occupancy for the Santa Fe Aviation Readiness Center will be issued during the week of September 23 to 27. Pending approval from the State Fire Marshall.	9/30/2011	10/30/2011	6/30/2013		The project is at 100% completion. The expended amount includes \$25K for AIPP. Reverted amount is \$6,327.00. Submitted on August 29, 2013.	в	в	в
82 0000	600000					×	1,500,000	1,500,000	605.299		Completed: upgraded the kitchen suppression systems at the Las Vegas, Grants and Espanola armories; upgraded the fire alarms systems at the Grants, Clovis, Las Vegas, Santa Rosa and Clayton armories; installed new carpet the Grants and Rio Rancho armories; installed new carpet at the Santa Rosa armory; installed tankless water heaters at the Belen armory and replaced the front entry gate at the Rio Rancho armories; the santa con the santa armory.	Reversion amount is \$11,633.88. Submitted on August 29, 2013.	0/20/2014	1070/2011	6/20/2010	8/20/2010	Reversion amount is \$11,633.88. Submitted on August 29, 2013. Expended Amount includes \$15,000 AIPP.			
82 2009	9 6/30/2013	Legislative	Statewide	Armory Renovations Statewide (Proj ID 09-3755)	STB	Y	000,006,1	1,500,000	605,299		armory. The Farmington Readiness Center Project is 100% completed. Certificate of	Submitted on August 29, 2013. Type C and E services are still pending for the 11-month	9/30/2011	10/30/2011	6/30/2013	o/30/2013	2010. Expended Amount Includes \$15,000 AIPP.	В	В	В
83 2011	6/30/2016	Legislative/Executive	San Juan	Farmington Readiness Center renovation/addition (Proj ID 11-1299)	STB	Y	1,600,000	1,588,520	10,399	11,480	Occupancy issued by CID. Building awarded Silver LEED certification.	through/inspection. Will finalize payments and revert any balance to close project.	9/1/2011			6/30/2013	The project is 100% complete. Certificate of Occupancy issued by CID. The expended amount includes \$16,000 for AIPP. Encumber amount is \$4557.41.	G	G	G
84 2013 85	3 6/30/2017	Legislative/Executive	Statewide	Armory Renovations Statewide (Proj ID 13-1225)	STB	Y	500,000			500,000	Laws of 2013, Chapter 226 appropriated \$500K to the State Armory Board.	ITB is pending for the remodeling of the JFHQS's restroom. State Share is \$58K. ITB opening is September 10, 2013.					Laws of 2013, Chapter 226 appropriated \$500K to the State Armory Board for improvements, repairs and demolition, including energy-efficient system to correct infrastructure deficiencies and staging areas at facilities statewide. Coordination with federal counterparts to prioritized projects. Majority of the projects have a federal match. Encumber amount is \$6,502.46.	G		
86 DEP/	ARTMENT OF T	RANSPORTATION																		
87 2012	2 6/30/2016	Legislative/Executive	Bernalillo	Paseo Del Norte / I-25 Interchange - Proj ID 12-1502 (\$2,268,000) & 12-1545 (\$27,500,000)	STB	Y	29,768,000	685,421	685,421	29,082,579	Notice to Proceed for Design Build Phase issued on 9/5/13.	As of 9/5/13 design and some work started - excluding the travel lanes. Major construction activities to begin the week of Oct 14th.	5/1/2013	10/31/2013	12/31/2014	6/30/2016	Design/Build was awarded to Kiewik NM/Bohannon Huston/Terrecon. Project is currently under construction. Project is scheduled for substantial completion by Mid December 2014.	G	G	G
88 89 EAS T	FERN NEW MEX	ICO UNIVERSITY																		
			1			1 T					.	I					I			
90 2012	2 6/30/2016	Legislative/Executive	Roosevelt	Jack Williamson Liberal Arts Classroom Renovation (Proj 12-1238)	GOB	Y	9,000,000	636,714	192,754	8,363,286	Bid process to be complete by September 30. Bid process to be complete by	Start Construction.	8/1/2013	6/30/2013	12/31/2015	3/15/2016	Project is out for Bid	G	G	ļ

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	С	D	E	F	G	н	1	J	к	L	м	Ν	0	Р	Q	R	S	т	U	v
1	G	Project on schedule	R	No activity or bonds not sold	В	Appropriation	n expended or project	complete		-			-							<u> </u>
2	Y Reversion Date	Behind schedule		Additional funds needed Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last	Milestone goal for next quarter	Timeline Grant Agreement or RFP Initiated	for completing project as Plan, Design, Land Acquisition	Construction, Purchase	Funds	Project Status	Bond Sold/Grant Agreement / RFP	<u>Progress Rating</u> Plan / Design	Construction/ Renovation / Other
02 2012	6/30/2016	Legislative/Executive	County	ENMU-Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	v	1,500,000	243.692	243,692		quarter Started roofing the Arts and Science Center.	Finish roofing the Arts and Science center and move on to other projects.	or KIP Initiated	Acquisition	Furchase	Expended	Currently in the planning phase.	Agreement / KTP	Fian / Design	Kenovation/ Other
92 2012						Y	,,	.,			Solar panels are on-site,	Finish roof repairs so solar panel						T		
93 2012 94	6/30/2016	·		ENMU-Ruidoso Infrastructure Improvements (Proj ID 12-1237)	GOB	Y	500,000	99,252	99,252	400,74	install pending roof repair.	install can begin.	9/30/2013	8/15/2013	5/31/2014	7/31/2014	Projects are continuing to move forward.	G	G	l
95 ECONO 96 2011	6/30/2016	PMENT DEPARTMENT		MainStreet Capital Outlay Fund (Proj ID 11-1294)	STB	Y	1,000,000	271,889	27,399	728,11	First two draws on Tucumcar Depot Plaza processed.	Submit draws as funds are expended. Closely monitor projects for which no draws have been submitted.	11/1/2012			6/30/2016				
97 2013	6/30/2017	Legislative/Executive	Statewide	MainStreet Capital Outlay Fund (Proj ID 13-1252)	STB	Y	500,000			500,000	Four grants awarded, and on additional grant in negotiation	Fully execute all five Grant Agreements, and submit draws as projects commence and funds are expended.				6/30/2017	Four (4) grants awarded to date, and one additional grant in negotiation. Four Grant Agreements have been prepared and issued for local review and execution. Anticipate full execution by October 1, 2013. (List of projects available on LFC website)	G		
2009 98 2011 99	6/30/2013	Legislative/Executive			STB	Y	3,000,000	3,000,000	132,216		All projects closed and funde by 6/30/13.	Will revert \$39,719 from Dona Ana- d Border Industrial Assoc Improvements project.				6/30/2013	8 agreements executed - All 8 projects complete; \$39,719 balance reverted from Dona Ana Border Industrial Assoc Improvements project. Expended amount includes \$30,000 for AIPP. (List of projects available on LFC website)	В	В	В
100 ENERG	Y, MINERALS	8 NATURAL RESOURC		ENT Conservation Easements (Proj ID 10-1314)	STB	Y	4,839,356	3,190,481	217,474	1,648,87	(NMDGF) - Badger Creek Corporation will update the appraisal and schedule a review as soon as the timeline	for an updated appraisal and will schedule a review when received.	12/31/2010	12/31/2011			EMNRD and NMED collaboratively identified 17 projects - 7 for conservation easements (CE) and 10 for restoration projects. CONSERVATION EASEMENTS: 5 projects complete, 1 project on hold due to land grant legal dispute in Taos Co. and final project is with NMDGF. NMDGF trying for additional funds from the USFWS for purchase, finalizing the language in the CE, appraisal is taking longer than expected – the language and appraisal must be reviewed by the USFWS prior to EMNRD's review and approval, no date specified when EMNRD to receive documents. RESTORATION: 1 project complete, 8 projects moving forward, and final project for Youthworks is pending signed contract. (DETAILED PROJECT STATUS AVAILABLE ON REQUEST)	1	R	
102 2013	6/30/2016	Legislative/Executive	Statewide	State Parks & Forestry Vehicles and Equipment (Proj ID 13-1417)	STB	Y	500,000	<u> </u>		500,00	State Park Division (SPD) has reviewed the statewide need	\$3.1K is available for vehicle s improvements to include safety light					Procurement of (8) State Park Law enforcement vehicles is underway with anticipated delivery of the vehicles by the third quarter of FY14 to be stationed at the following lakes - Brantley Bottomless, El Vado, Bluewater, Cimarron, Ute, and (2) at Elephant Butte. Forestry has currently encumbered \$192,646 of the \$250,000 allotted for vehicle replacements.	G		
103 2013	6/30/2017	Legislative/Executive	Statewide	Wildfire Mitigation at Urban Forest Interfaces (Proj ID 13-1418)	STB	Y	2,500,000	-	-	2,500,000	New Capital Project	In the process of developing work plans for this funding.					New funding. District offices are in the process of developing work plans to establish contracts for outlined projects.	G		
104 2013	6/30/2017	Legislative/Executive	Statewide	State Parks Infrastructure Improvements Statewide (Proj ID 13- 1419)	STB	Y	1,000,000	-	-	1,000,00	STB 2013SA were made available in August 2013. State Parks has several projects that will be implemented within the next six months. Several projects will represent matching funds with federal Land & Water Conservation funds.			9/10/2013			This is a new STB approved in August 2013. A contract RFP has been developed and final approval by DFA is pending. Once the environmental clearances are approved, the electrical upgrade at Navajo SP will begin (Spring of 2014). This project will also match federal funds with the Land & Water Conservation fund for the renovation of three comfort stations at Oasis, Bluewater and Pancho Villa State Parks. At least one comfort station will be completed by 6/30/2014.	G		
105 106 GAME /	ND FISH DEF	PARTMENT																		
107 2013	6/30/2017	Legislative/Executive	Statewide	Dam Safety Rules Compliance for Bear Canyon, Quemado Lake, Snow Lake, Clayton Lake, and Hopewell Lake.	BIRF, GPF, HMF	, N/A	1,375,000	-	-	1,375,000	Final quotes approved for Bear Canyon.	Project to begin October 2013.				12/30/2014	Final quotes have been approved for Bear Canyon. Project to begin October 2013.	G		
108 2013	6/30/2017			Replacement of Water Lines at Seven Springs Hatchery	BIRF, GPF, HMF	, N/A	1,200,000			,,	Establishing budgets. Establishing budgets for	Upon DFA budget approval - project to commence. Final design review complete by				12/30/2014	Final design review complete by Winter 2013. Construction	G		
109 2013	6/30/2017			Rock Lake Warm Water Hatchery	BIRF, GPF	N/A	3,750,000	-	-		different funding sources. Establishing budgets for	Winter 2013. Upon DFA budget approval - projects					complete Fall 2014. Several projects in planning stages to include painting of Main	G		
111 2013	6/30/2017	Legislative/Executive		DGF Statewide Facilities Renovation	BIRF, GPF		375,000		-		different funding sources. Funding used for multiple projects - Mora project	to commence.					Office in Santa Fe and upgrades of signage. Improvements to Mora are complete. Expect to perform improvements due to Tres Lagunas Fire resulting in closures and delays in final completion. Will re-evaluate Spring 2014.	G		
112 2013	6/30/2017	Legislative/Executive		Wildlife Management Area and Facility Improvements Lake Roberts Dam Renovation	GPF, HMF	N/A	2,700,000		-		complete. Establishing budgets for different funding sources.	Continue projects. Contractor on site project proceeding.					and delays in final completion. Will re-evaluate Spring 2014. Notice to proceed has been delivered. Contractor on site and construction has begun on project.	G		<u> </u>
113 2013	6/30/2017			Warehouse Consolidation	GPF	N/A	1,250,000				Establishing budget.	Engineering completion on water lines.	3/30/2014				Initial engineering nearing completion on water lines. Expect to go to bid next few months for construction. Initial master plan for consolidation in draft form for review.	G		
114 2013	6/30/2017	Legislative/Executive		Northwest Area Office	GPF	N/A	1,250,000		-		Establishing budget.	Upon DFA budget approval - project to commence.	5/30/2014				Initial discussions with City of Rio Rancho. Still in initial planning stages.	G		
115 2013	6/30/2017	Legislative/Executive		Alternative Energy Assessment	GPF	N/A	150,000	-	-		Establishing budget.	Upon DFA budget approval - project to commence.					Currently seeking a bid for Main Office in Santa Fe.	G		-
116 117 GENER 2007 118 2011	AL SERVICES 6/30/2013	S DEPARTMENT	Bernalillo	YDDC Renovate-Fire/Roof/Kitchen/Bath. Proj #A073689 - Reauth to 11-1108	STB	Y	1,650,000	1,650,000	74,779		100% Completion				6/30/2013	6/30/2013	Reversion Amt = \$34,439 - 06/30/13	в	В	В
2007 119 2011	6/30/2015	Legislative/Executive	Multiple Co.	Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. Proj #A073695 - Reauth to 11-1171	STB	Y	1,000,000	734,563			In warranty.	In warranty.			3/31/2014		Multiple Projects - Gym Re-roof Design complete - coordinating with roofers and value engineering. \$115.9K Encumbered.	G	G	G
2007 120 2011	6/30/2013	Legislative/Executive	Bernalillo	Sequoyah Dental Unit Proj #A076051 - Reauth to 11-1212	Cig Tax Rev Bonds	Y	1,000,000	1,000,000	20,001		- Small purchases remain.	Substantial Completion			6/30/2013	6/30/2013	Reversion Amt = \$59,506 - 06/30/13	В	в	в
2008 121 2012	6/30/2014			YDDC Water Line Repairs. Proj #A083007 - Reauth to 12-1574	STB	Y	1,000,000	655,871	15,830	344,12	In warranty.	In warranty. Out of warranty as of June 1st -			6/30/2014		In warranty. \$124.2K Encumbered.	G	G	G
2008 2011 122 2012	6/30/2014	Legislative/Executive	Dona Ana	JP Taylor Center Gym/Weight & Vocational Rms. Proj #A083009 - Reauth to 11-1145 & Reauth to 12-1588	STB	Y	3,200,000	2,559,311	51,225	640,68	In warranty.	Cut of warranty as of June 1st - remaining funds are for designing and building additional vocational shop/classroom by ITB procurement.			6/30/2014		Cert of Final Completion imminent. \$57.2K Encumbered.	G	G	G

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	C	D	E E	G H		.1	к	I M	N	0	Р	0	R	s	т	Ц	V
1		roject on schedule	R No activity or bonds not sold	a 11	tion expended or project	complete	K	L WI	IN IN		F	a a	ĸ	3		0	
2	Y B	ehind schedule	X Additional funds needed							Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
2007 123 2011	6/30/2015	Legislative/Executive	Southern NM Rehabilitation Improvements Proj #A076051 - Reauth Chaves to 11-1127	Cig Tax Rev Bonds Y	2,000,000	1,470,087	-	Funds being reauthorized for 529,913 other DOH facilities.	Project is complete.			12/31/2013		CID permit in process. \$0.0K Encumbered.	G	G	G
2007 124 2011	6/30/2013	Legislative/Executive	Statewide Corrections Facilities Repairs. Proj #A073702 - Reauth to 11-1211	STB Y	3,500,000	3,500,000	66,592	- Construction continues. 90%	Construction continues. 98%			6/30/2013	6/30/2013	8 Reversion Amt = \$1,501 - 06/30/13	в	в	в
2008 125 2012	6/30/2014	Legislative/Executive	Correctional Facilities Emergency Kitchen Renovate. Proj #A083014 Statewide - Reauth to 12-1613	STB Y	2,000,000	1,507,114	435,347	In construction, 40% 492,886 complete.	In construction 60%.			6/30/2014		Construction continues. \$492.9K Encumbered.	G	G	G
126 2009	6/30/2013	Legislative/Executive	Dona Ana,	STB Y	5.800.000	5,800,000	33.401	- In warranty.	Complete			6/30/2013	6/30/2013	Reversion Amt = \$12,623 - 06/30/13	P		
2007		0	Las Cruces State Police District Office. Proj #A073692 - Reauth to Dona Ana 11-1149		2,500,000	2,500,000		Finalize punch list items. Full - occupancy and operation.		5/13/2011	6/7/2011	6/12/2013		Reversion Amt = \$84.495 - 06/30/13			
127 2011 2008	6/30/2013		Las Cruces State Police District Office. Proj #A083011 - Reauth to	STB Y	,,	1	2,070	Finalize punch list items. Full					6/30/2013		В	В	B
128 2012 2009	6/30/2014	Legislative/Executive	Hidalgo, Las Cruces State Police Office, Lordsburg POE, & Santa Teresa	STB Y	3,300,000	3,222,301	-	77,699 occupancy and operation.	Closeout BOF in September for construction	5/13/2011	6/7/2011	6/30/2013		In warranty substantial completion 100%. \$75.2K Encumbered.	G	G	G
129 2012 2007	6/30/2015	Legislative/Executive	Dona Ana, Proj #A093074 (Reauthorized to 12-1585) Las Vegas State Police District Office. Proj #A073699 - Reauth to	STB Y	1,500,000	1,399,640	114,880	100,360 Bids Received.	contract approval.			6/30/2013		GC contract in process. \$87.8K Encumbered.	G	G	G
130 2011	6/30/2013	Legislative/Executive	San Miguel 11-1191 Facility continued construction - New Meadows & Ponderosa	STB Y	2,500,000	2,500,000	177,314	- In warranty. Construction continues 44%	In warranty. Construction continues 66%		7/25/2008	6/30/2013	6/30/2013	Reversion Amt = \$16,787 - 06/30/13 65% Complete - Completion in January 2014. \$242.8K	В	В	В
131 2010	6/30/2014	Legislative/Executive	San Miguel Proj #101275	STB Y	7,000,000	6,757,219	87,871	242,781 complete.	complete.			1/14/2014		Encumbered. NMBHI Asbestos Abatement - Finalization of Construction	G	G	G
122 2009	6/30/2015	Logislative/Executive	Department of Health Facility Patient Health & Safety - Proj # Statewide A093071, A093079, A093080, A093085, A093088, A093093	STB Y	4.000.000	3,602,417	63.164	397,583 Continue sub-projects.	Continue sub-projects.			5/30/2014		NMBHI Asbestos Abatement - Finalization of Construction Documents \$0.0 Encumbered. NMBHI Forensic Security - Design criteria and survey phase. \$18.7K Encumbered.	e	e	G
133 2009	6/30/2015		Statewide Demolition/Decommissioning Statewide Proj #A093089	STB Y	2,700,000	1,918,424	55,104	781,576 Demolitions continue.	Demolitions continue.			6/30/2015		Demolition to start on Roswell Rehab Center. \$0.0K Encumbered.	c	c	6
133 2009	0/30/2013	Logislative/Executive		ז עוט	2,100,000	1,918,424	-	In RFP development phase.				0/30/2015					
134 2009	6/30/2014	Legislative/Executive	Santa Fe Executive Office Building Proj #A093720	Rev Bonds N/A	1,000,000	654,435	82,665	Issues with City of Santa Fe 345,565 Historical Preservation.	Complete Design Build RFP (currently on hold).	у				RFP completed. On hold. \$256.3K Encumbered.	G	G	R
			Dona Ana,					SNMCF - Phase 3 in construction. CNMCF - Phase 3 in	SNMCF - Phase 3 at 90% construction. CNMCF - Phase 3 at 27%					SNMCF - Awaiting final walkthrough to determine punch-list. Fire alarm control problems have been identified and working			
135 2010	6/30/2014	Legislative/Executive		STB Y	2,000,000	1,916,876	11,460	83,124 construction.	construction.			5/30/2014		on it., CNMCF - Construction started. \$83.1K Encumbered.	G	G	x
100 0010	6/30/2014	Legislative/Executive	Property Control Division () - statewide facility repairs Proj # Statewide A101279	STB Y	3.480.000	3.434.387	77.949	45,613 Continue construction.	Operations and the conduction of the			6/30/2014		29 projects established, 27 projects have been completed. Statewide funding expended on a prioritized critical basis. \$45.6K Encumbered.			
136 2010		0					77,949		Continue construction 98% complete. BOF in September for construction	•					G	G	G
137 2010	6/30/2014		Dona Ana Santa Teresa Port of Entry Proj #A101273	STB Y	2,500,000	25,000	-	2,475,000 Bids Received.	contract approval. BOF in September for construction			6/30/2014		Multiple projects - GC contract in process. \$0.0K Encumbered.	G	G	
138 2009 2008	6/30/2015		Dona Ana Santa Teresa Port of Entry Phase 2. Proj #A093758	GF/STB Y	1,499,239	-	-	1,499,239 Bids Received.	contract approval. BOF in September for construction			6/30/2015		Multiple projects - GC contract in process. \$0.0K Encumbered.	G	G	
139 2010	6/30/2014	Richardson	Dona Ana Santa Teresa Port of Entry Proj #A083194 Reauth to 10-1304	STB Y	1,480,000	-	-	1,480,000 Bids Received.	contract approval.			6/30/2014		Multiple projects - GC contract in process. \$0.0K Encumbered. 30 projects established, 21 projects have been completed.	G	G	
140 2010	6/30/2014	Legislative/Executive	Statewide Dept of Health facility patient health & safety Proj #A101277	STB Y	2,400,000	2,134,867	130,146	265,133 Continue construction.	Continue construction.			6/30/2014		Statewide funding expended on a prioritized critical basis. \$115.1K Encumbered.	G	G	G
141 2011	6/30/2016	Legislative/Executive	Bernalillo, YDDC and John Paul Taylor Center (JPTC) improvements Proj #	STB Y	2,000,000	1.295.575	10.025	704,425 In construction.	JP Taylor - complete June 14th and YDDC to be complete June 30th					JP Taylor 100% complete and YDDC 97% complete. \$319.3K Encumbered.	G	e	G
141 2011	0/30/2010	Legislative/Excedute		010	2,000,000	1,235,515	10,020	SNMCF - Ph 3 continue construction.							Ŭ	Ŭ	
142 2011	6/30/2016	Legislative/Executive	Multiple Co. SNMCF, CNMCF, and WNMCF HVAC upprades Proj #A111282	STB Y	10,000,000	5.664.529	636.225	CNMCF - Ph 3 continue 4,335,471 construction.	SNMCF - Ph 3 continue construction. CNMCF - Ph 3 continue construction.					Multiple projects - Construction at 55% complete. \$4,335.5K Encumbered.	e	e	G
142 2011	0/30/2010	Legislative/Excedute	Dona Ana,	010	10,000,000	0,004,020	000,220	SNMCF - Contract	SNMCF - 90% complete for Sept.					SNMCF - Demolition 100% complete and new construction 75% complete. CNMCF - In design development. \$410.3K	Ŭ	Ŭ	
143 2011	6/30/2016	Legislative/Executive	Valencia SNMCF & CNMCF kitchen remodel Proj #A111281	STB Y	2,900,000	154,114	76,663	2,745,886 CNMCF - In design	CNMCF - In design					Encumbered. 32 projects established, 14 projects have been completed.	G	G	G
144 2011	6/30/2016	Legislative/Executive	Statewide Statewide Correctional facility infrastructure Proj #A111289	STB Y	2,000,000	1.290.881	42.880	709,119 Continue construction.	Continue construction.					Statewide funding expended on a prioritized critical basis. \$494.2K Encumbered.	G	G	G
145 2011	6/30/2016		Chaves Roswell Correctional Facility Proj #A111279	STB Y	1,200,000	425,812	53,796	774,188 In construction.	In construction 50% complete					Construction 40% complete. \$774.2K Encumbered.	6		6
	6/30/2016		Facility Patient Health & Safety at NMBH in Las Vegas Proj # San Miguel A111285	STB Y	3.000.000	320,049	31,941	2,679,951 Design continues.						Design Criteria and Survey phase. \$327.9K Encumbered.		v	ŭ V
146 2011 2007			NM Veterans' Home Alzheimer's Skilled Nursing Unit & Expand Proj	Cig Tax Rev			31,941	Construction documents 75%						Multiple projects - New Contract for A/E to prepare construction	6		
147 2011 2008	6/30/2015	Legislative/Executive	NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C	Bonds Y	1,000,000	33,555	-	966,445 complete. Construction documents 75%						docs is pending. \$0.0K Encumbered. Multiple projects - New Contract for A/E to prepare construction	G	G	Y
148 2012	6/30/2014	Legislative/Executive	NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C Proj	STB Y	6,500,000	914,778	-	5,585,222 complete. Construction documents 75%						docs is pending. \$600.2K Encumbered. Multiple projects - New Contract for A/E to prepare construction	G	G	Y
149 2011	6/30/2016	Legislative/Executive		STB Y	5,000,000	50,000		4,950,000 complete.	New AE contract 30% CD completion.					docs is pending. \$0.0K Encumbered.	G	G	<u> </u>
150 2011	6/30/2016	Legislative/Executive	San Miguel Behavioral Health Institute at LV (Meadows) Phase 1 Proj #A111286 Behavioral Health Institute at LV (Meadows) Phase 2 Proj #	STB Y	4,300,000	3,992,979	1,218,876	307,021 Substantial Completion. Continue construction 22%	In warranty. Continued construction 44%					99% construction complete. \$255.4K Encumbered. 65% Complete. Completion in Nov 2014. \$3,296.9K	G	G	Ġ
151 2012	6/30/2016	Legislative/Executive	San Miguel A121275	STB Y	4,700,000	461,234	-	4,238,766 complete.	complete.					Encumbered. Identified priorities totaling \$2M. Due to minimal 2012 funding	G	G	G
152 2011	6/30/2016	Legislative/Executive	Property Control Division (PCD) - statewide facility repairs Proj # Statewide A111290	STB Y	4,000,000	2,455,176	372,424	Repairs continue. Multiple 1,544,824 projects.	Repairs continue. Multiple projects.					PCD will keep remaining \$2M for statewide emergencies. 64 sub-projects established, 41 complete. \$980.1K Encumbered.	G	G	G
153 2012	6/30/2016	Legislative/Executive	Valencia, CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj #	STB Y	3,400,000		_	3,400,000 In design.	CNMCF - In construction. WNMCF - program and schematics.			1		WNMCF RFP in design, CNMCF HU 3,4,5 start next week. \$2,131.0K Encumbered.	G	Y	
2012	6/30/2016 &		DPS - NM Law Enforcement Academy Dorms Proj # A121276 (\$3M)		.,,			Construction documents	· · · · · · · · · · · · · · · · · · ·					Construction progressing. Change order for additional work to			
154 2013	6/30/2017	Legislative/Executive		STB Y	3,600,000	419,900	310,377	3,180,100 completed.	Construction in progress 50%.					be completed by Oct 1, 2013. \$2,121.6K Encumbered. Multiple projects - Flintco LLC Contract. In construction.	G	G	G
155 2012	6/30/2015	Legislative/Executive		STB Y	4,000,000	2,629,810	-	1,370,190 Construction continues. 50%	Construction Continues 70%.			7/5/2013		\$735.7K Encumbered.	G	G	G
156 2012	6/30/2016	Legislative/Executive	Santa Fe Manuel Lujan Jr. Bldg Infra & Renovation Proj #A121277	STB Y	6,000,000	2,730,850	2,682,850	3,269,150 Construction continues. 50%	construction continues 70%.					Multiple projects - Flintco LLC Contract. In construction. \$3,269.2K Encumbered.	G	G	G
2012 & 157 2013	6/30/2016 & 6/30/2017	Logislativo/Evocution	Los Lunas Substance Abuse Trtmnt Cntr Proj #A121281 (\$5M) & Valencia #A131244 (\$1M)	STB N	6,000,000			PCD will not certify for future 6,000,000 bond sale.	PCD will not certify for future bond					Bonds were not certified.			
150 0010		ů.	Valencia #A131244 (\$110) Santa Fe Commission of Public Records - Facility Expansion Proj #A131241	STB N	600,000	6.000	6.000	594,000						Project in Design. \$0.0K Encumbered.	A		
158 2013	6/30/2017			STB Y	2.000.000	6,000	6,000	2,000,000						Project in Design. \$0.0K Encumbered. Multiple projects - Pending agency scope of work. \$0.0K Encumbered.	G		
159 2013	6/30/2017	Legislative/Executive			,,	-	-								G		
160 2013	6/30/2017	Legislative/Executive		STB Y	1,500,000	-	-	1,500,000						Security system upgrade Phase II. \$0.0K Encumbered.	G		├ ───┤
161 2013	6/30/2017	Legislative/Executive	Rio Arriba DPS - Espanola State Police District Office Proj #A131237	STB Y	3,500,000	35,000	35,000	3,465,000		I				On Hold.	R		I

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	с	D	E F	GН		J	к	L	М	Ν	0	Р	Q	R	S	T	U	V
1		Project on schedule	R No activity or bonds not sold	B Appropria	ation expended or project	complete					· · · ·						· · · ·	
2	Y E	Behind schedule	X Additional funds needed								Timeline f	for completing project a	s applicable (Dates	Only)			Progress Rating	
3 FY	Reversion Date	Sponsor	County Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	N Current Balance	lilestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
162 2013	6/30/2017	Legislative/Executive	San Miguel DPS - Las Vegas State Police District Office Proj #A131238	STB Y	800,000			800,000							Multiple projects - Substantial Completion. Fully occupied but site work continues. \$0.0K Encumbered.	G		
163 2013	6/30/2017	Legislative/Executive		STB Y	4.000.000			4.000.000							Identifying priorities. Statewide funding expended on a prioritized critical basis. \$0.0K Encumbered.	G		
100 2010			DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah Proj	STB Y	1,500,000			1,500,000							Identifying priorities. Statewide funding expended on a			
164 2013	6/30/2017	Legislative/Executive	DOH - Behavioral Health Institute at LV (Meadows) Ph. 3 Proj												prioritized critical basis. \$0.0K Encumbered. Multiple projects - Project in construction. Change order in	G		
165 2013	6/30/2017	Legislative/Executive		STB Y	2,100,000		-	2,100,000							process. \$0.0K Encumbered. Change order for additional work to be completed by Oct 1,	G		
166 2013	6/30/2017	Legislative/Executive	Bernalillo DOH - State Scientific Lab Building Repairs Proj #A131228	STB Y	3,000,000			3,000,000							2013. \$0.0K Encumbered. Committee to choose tissue digester by Nov 1, 2013. \$0.0K	G		├ ────┦
167 2013	6/30/2017	Legislative/Executive	Bernalillo NMDA Tissue Digester Proj #A131229	STB Y	2,800,000			2,800,000							Encumbered. Multiple projects - WNMCF - Schematic design underway. First	G		ļļ
168 2013	6/30/2017	Legislative/Executive	Cibola CNM & WNM Correctional Facilities - HVAC/Infrastructure Upgrades Valencia Proj # A131233	STB Y	4,800,000		· _	4,800,000							presentation by mid-Sept, CNMCF - Construction started. \$0.0K Encumbered. Identifying priorities. Statewide funding expended on a	G		
169 2013	6/30/2017	Legislative/Executive	Statewide Correctional Facility Security Upgrades Statewide Proj #A131234	STB Y	2,500,000		-	2,500,000					-		prioritized critical basis. \$0.0K Encumbered.	G		ļ
170 2013	6/30/2017	Legislative/Executive	Statewide Correctional Facility Repairs Statewide Proj #A131242	STB Y	3,500,000	35,000	35,000	3,465,000							5 projects established. Statewide funding expended on a prioritized critical basis. \$1,481.3K Encumbered.	G		
171 2013	6/30/2017	Legislative/Executive	Grant Ft. Bayard Medical Ctr - Decommission/Demolition Proj #A131232	STB Y	4,300,000			4,300,000							Oh hold pending disposition of upcoming EOI via Secretary Burkle. \$0.0K Encumbered.	G		
172 2013	6/30/2017	Legislative/Executive	FMD - Statewide Facility Renovations & Decommission/Demolition	STB Y	4,500,000			4,500,000							9 projects established. Statewide funding expended on a prioritized critical basis. \$342.8K Encumbered.	G		
172 2013 173 174 HIGHE		DEPARTMENT			.,			.,										
175 2010	6/30/2014	Legislative/Executive	Statewide Academic Library Acquisitions Statewide (Proj ID 10-1229)	GOB Y	2,000,000	1,486,697	31,730	513,303 Dra	ws still in process.	Continue to submit draws to the State Board of Finance until June 30, 2014.				6/30/2014	Draws continue to be submitted from institutions for library acquisitions.	G		
176 2012	6/30/2016	Legislative/Executive	Statewide Academic Library Acquisitions Statewide (Proj ID 12-1234)	GOB Y	3,000,000	-	-			The Institutions have been notified to draw from GOB 2012 funds.	11/1/2013			6/30/2016	Institutions have been notified to start drawing down funds.	Y		
177 178 HUMA	N SERVICES DE														¥			
179 2011	6/30/2016		 Statewide ASPEN eligibility system replacement 	STB Y	8,100,000	1,044,424	1,044,424	bec	anola ISD Field Office ame the first fully rational with ASPENs new	UAT: User Acceptance Training continues. Users test the ASPEN system to confirm that it meets approved requirements and design and that it works as expected. Master Client Index (MCI) implements a single repository accessed both by ASPEN and ISD2 that stores every client, past or present. Espanola ISD rolls out and implements the first H5D ASPEN services on July 1.	9/1/2011	5/1/201	2 7/1/2013	1/1/2014	ASPEN Project is operational and continues a phased rollout through 2014. UAT (User Acceptance Training) and MCI (Master Client Index) continue through the phased rollout starting July 2013 and running through January 2014. Bonds have been sold and budgets are spending.	G	G	G
180 181 INSTI		CAN INDIAN ARTS (IAI								•								
182 2012	6/30/2016	Legislative/Executiv		GOB Y	800,000	8,000		Awa 792 000 fron	aiting Grant Agreement n Indian Affairs Dept (IAD).	Anticipate using funds once Grant Agreement received from IAD.					Waiting for Grant Agreement from Indian Affairs Department. AIPP Amt = \$8.000.	Р		
183 2013	6/30/2017	Legislative/Executive		STB Y	500,000	0,000			ids sold for project.	Awaiting Grant Agreement from IAD so funds can be used.					Waiting for Grant Agreement from Indian Affairs Department.	N N		
184			Salita re intress & weintess raciity - rian & Design (rio) iD 15-1504)		300,000		-	300,000 Bon		so funds can be used.	-		-		Walking for Grant Agreement nom indian Analis Department.]
									ne process of selecting									
186 2012	6/30/2016	Legislative/Executiv	San Miguel Vocational Education Complex Renovation (Proj ID 12-1244)	GOB Y	4,000,000		-	4,000,000 arch	hitect for project	Begin planning and design for project In process of selecting architect for	10/1/2013	12/1/201	3 1/30/2014	6/30/2016	LCC will finalize architect contract and begin plan and design Will finalize architect selection and proceed to plan and design.	G	<u>Y</u>	
187 2013 188	6/30/2017	Legislative/Executive	Colfax Springer Campus Renovations (Proj ID 13-1881)	STB Y	300,000	3,000		297,000 Bon	ids sold for project.	project so plan and design can begin.	10/1/2013	12/1/201	3	6/30/2017	AIPP Amt = \$3,000.	G	Y	<u> </u>
189 MESA	ANDS COMMU	NITY COLLEGE								Develop RFP and send out for bids,								
								Tru		begin phase one of construction including demolition, infrastructure					Presented to Board of Trustees for approval on June 11, 2013 for fee and letter agreement. Opinion of Probable Cost			1
190 2012	6/30/2016	Legislative/Executiv	Quay Infrastructure and Roof Renovations (Proj ID 12-1242)	GOB Y	1,000,000		-	No 1,000,000 sub		repairs, and then roof and HVAC replacement	9/30/2013	11/22/201	3 12/20/2013	4/10/2014	received from Architect 9-10-13. Draw downs approved 9-16- 13.	G		ļ]
191 192 MINER	S' COLFAX ME	DICAL CENTER																
193 2012	6/30/2016	Legislative/Executiv	e Colfax MCMC Improvements (Proj ID 12-1549)	MTF N/A	1,000,000	607,559	-	Pav in p com side		Anticipate project being finished before Oct 30, 2013.		12/12/201	2 4/1/2013		Appropriated in 2012 session from Miners' Trust Fund. Project is near completion. Funds have been transferred from the Miners' Trust Fund to secure payment of \$607,559 being disbursed before FY end June 30, 2013. Additional paying project of sidewalks to be completed by Oct of 2013	G	G	G
<u>194</u> 2013 195		Legislative/Executiv	Colfax MCMC Outpatient Clinic (Proj ID 13-1932)	MTF N/A	3,200,000			con hea bee of b \$3.3 Fini 201 feas reau renv	al project to fund the struction of a Rural lithcare clinic has also in funded by the refinance onds and added capital of in mil approved by the NM ance Board on march 19, 3. The \$3.2 mil upon a sibility study would be uthorized to fund the ovation of the old MCMC o house a behavioral lth clinic.	Funds to be reauthorized in 2014 session.					Project is on hold pending the feasibility study and the reauthorization of the \$3.2 mil from the construction of a Rural health Clinic to the renovation of the old MCMC Acute Care facility to house a Behavioral health Clinic.	R		
196 NAVA 197 2012 198	6/30/2016		9 McKinley Construct Education Wellness Center (Proj ID 12-1265)	GOB Y	500,000	5,000		conthe	following have been plete: Completed Bidding project, and negotiated awarded the project.	Preconstruction and Procurement; Begin construction.					Have completed: The majority of the Preconstruction and Procurement phase is completed. Construction Activities: Contractor Site Mobilization Sept 17, 2013, and Construction Completion is expected to be completed by April 15, 2014. Turn Over and Completion Activities. March 10, 2014 to June 25, 2014. Funds expended by 06/30/2014. AIPP Amt = \$5,000	G		

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	С	D	E F	G H	I	J	К	L M	Ν	0	Р	Q	R	S	Т	U	V
1		Project on schedule Behind schedule	No activity or bonds not sold Additional funds needed	B Appropria	tion expended or project	complete				Timolino	for completing project as	applicable (Dates	Only)]		Progress Rating	
2 3 FY	Reversion Date	Sponsor	County Project Description	Funding Bonds Source Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Milestone achieved last Current Balance quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Progress Raung Plan / Design	Construction/ Renovation / Other
<u>199 NEW 1</u> 200 2009		DIMENT DEPARTMENT	Sandoval Rio Rancho Water Reuse/Distrib Facilities (SAP 09-3006-STB)	STB Y	3.000.000	3.000.000	201.507	Construction of phase 2 direct injection-advanced treatment facility 100% complete. Reuse line project 100% complete.	None-grant funds spent.	1/26/2010	6/15/2011	8/3/2011	6/30/2013	2-8-12 City hired Huitt Zollars Engineer for design of 9200 linear feet of reuse lines for Loma Colorado and Vista Hills subdivisions. 4-30-12 construction phase 1 direct injection pilot project is complete. 5-23-13 phase 2 direct hijection project is 100% complete. Project awarded to RMCI in amount of \$1,856,710 (excludes tax). Reuse line project awarded to Franklin's Earthmowing in amount of \$1,176,000 (excludes tax). 9-9-13 project is 100% complete. Waiting on final closeout documentation.		в	в
2007								Phase 3 - Construction by	Grants are closed. Working with Office of the State Engineer and Bureau of Reclamation on cost share credit					Phase 2 project closed. Phase 3 construction by SAMCON is 100% complete. Phase 4 construction is completed. A balance of \$4,290.96 was reverted. Working with Office of the State			с С
201 2009 202 2009	6/30/2013 6/30/2013		Multiple Co. Eastern Navajo Nation Water Pipeline (09-3721 & 09-3802) Dona Ana Sunland Park Water/Wwater System Improve (SAP 09-3003-STB)	GF/STB Y STB Y	17,375,244	17,375,244	2,793,325	- Samcon is 100% complete. Final reimbursement request submitted and paid. The remaining funds (\$173,512) to revert.	None - grant have expired.	6/11/2008	5/1/2009	5/15/2013 1/1/2013		Engineer and Bureau of Reclamation on cost share credit. Camino Real Regional Utility Authority (CRRUA) has multiple projects in progress (planning, design and construction). A balance of \$173,512 was reverted.	в	В	в
203 2009	6/30/2013	Legislative/Executive	Statewide River Ecosystem Restoration Initiative (Proj ID 09-3113)	STB Y	1,500,000	1,500,000	343,284	Completion of all remaining projects. The remaining funds - (\$92,649) to revert.	None, project completed.	6/26/2009	6/1/2011	3/1/2013	6/30/2013	All 12 projects are completed, \$92,649 was reverted.	В	В	В
204 2011	6/30/2016	Legislative/Executive	Water Supply and Distribution System at Santa Teresa (Proj ID 11- Dona Ana 1296)	STB Y	1,250,000	-	-	Project has entered construction, but no pay requests or reimbursement 1,250,000 requests have been submitted.	The first reimbursement request is expected in this quarter.	8/11/2011	8/31/2012	6/30/2015	6/30/2015	The full grant is expected to be expended for this project. Construction began in late May 2013.	G	G	G
205 2013		Legislative/Executive	WWFCLF Clean Water Act - State Matching Funds (Proj ID 13- Statewide 1934)	PPRF N/A	1,400,000	-	-	The grant was awarded by EPA. The funds were transferred from NMFA to 1,400,000 NMED.	Funds will be used to match the FY 2013 federal capitalization grant for Clean Water State Revolving Loan Fund.					We still have funds available in the previous federal grant. As soon as those construction funds are spent down, we will begin spending these state match funds for the next federal grant. EPA has approved the intended use plan.	G		
206 2013	6/30/2017	Legislative/Executive, Garcia MH, Larranaga, Saavedra, Youngblood, Cervantes, Papen Clahchischilliaq,	Camino Real Regional Utility Authority Water and Wastewater Dona Ana System Infrastructure (Proj ID 13-1445=\$600K & 13-1450=\$3.2M)	STB Y	3,800,000			3,800,000 None	Awaiting signed agreement.	9/5/2013				9-5-13 grant agreement package sent out.	G		
207 2013	6/30/2017	Strickler, T. Taylor, Neville, Sharer Brandt, Harper, Lewis,	Kirtland Valley Acres Wastewater System Improvements (Proj ID 13- 1488) Rio Rancho Water System & Water Line Improvements (Proj ID 13-	STB Y	2,000,000		. <u> </u>	2,000,000 None	Execute grant agreement. Start design of lift station and force main.	9/5/2013				9-5-13 grant agreement package sent out.	G		
208 2013 209	6/30/2017	Powdrell-Culbert	Sandoval 1499)	STB Y	1,075,000			1,075,000 None	execute grant agreement	9/5/2013				9-5-13 grant agreement package sent out.	G		
210 NEW 1	6/30/2016		Statewide Colonias Infrastructure Project Fund - Statutory 5% of STB	SSTB Y	13,207,965	1,478,775	485,378	Nost projects have started work and payment requests are now coming in consistently. No major issues 11,729,190 to note this quarter. On July 26, 2013 the Board of	Entities continue on target to complete projects timely and funding reimbursement requests will continue.	e				40 grants approved. All entities are on target to complete projects timely, funding reimbursement requests are now coming in steady and no major issues noted to date. (List of projects available on LFC website)	G		
212 2013	6/30/2017	Statutorily Earmarked	Statewide Colonias Infrastructure Project Fund - Statutory 5% of STB	SSTB Y	16,640,011			Directors of the New Mexico Finance Authority approved	Complete closing of grant/loan awards to all entities approved for funding on July 26, 2013					37 projects approved July 26, 2013. Working to complete closing of grant/loan awards to all entities approved for funding. (List of projects available on LFC website)	G		
213 2012	6/30/2016	Statutorily Earmarked	Statewide Water Project Fund - Statutory 10% of STB	SSTB Y	26,966,025	4,163,580	2,316,527	have been secured with the	The Water Trust Board has approved a deadline of November 1, 2013 for Wagon Mound to secure the funding agreement.	11/1/2013				25 grants approved. Village of Milan declined award; Santa Fe County - La Bajada did not meet readiness to proceed conditions by the April 24, 2013 deadline so funds were taken - WTB may award balance in the 2013 funding cycle. 22 projects have secured contracts are moving forward with expenditures. The remaining project - Wagon Mound was given a deadline of November 1, 2013 to secure the funding agreement by the Water Trust Board. (List of projects available on LFC website)	G		
214 2013 215			Statewide Water Project Fund - Statutory 10% of STB	SSTB Y	36,938,535			The WTB approved 35 projects on June 12, 2013 for award in the 2013 funding 36,938,535 cycle.	The 35 projects awarded are given November 1, 2013 deadline to submit the necessary readiness to proceed (RTP) documents to begin securing the agreements. Among the RTP items is certification of the Executive Order 2013-006.	11/1/2013				35 projects awarded are currently pending submission of readiness to proceed items in order to begin the securing of the agreement process. (List of projects available on LFC website)	G		
216 NEW 1 217 2012	6/30/2016	ANDS UNIVERSITY	San Miguel Trolley Building Renovation/Construction (Proj ID 12-1246)	GOB Y	6,000,000	8,640	8,640	and engineering firm has been	An award is expected to be made to an architect and engineering firm next quarter upon approval from the NMHU Board of Regents, NM Higher Education Department's Capital Committee, and NM Board of Finance.	7/31/2013	9/30/2014	4/30/2016	4/30/2016	Per BOF, AIPP does not apply. The architect/engineer award is expected to be made by 11/30/2013; the design plans are estimated to be approved and completed by 09/30/2014 with construction completed by 04/30/2016. These funds should be expended before 04/30/2016.		Y	
<u>218</u> 2013 219	6/30/2017	Legislative/Executive	Trolley Building Renovation/Construction & Infrastructure San Miguel Improvements (Proj ID 13-1893)	STB Y	2,300,000				An award is expected to be made to an architect and engineering firm next quarter upon approval from the NMHU Board of Regents, NM Higher Education Department's Capital Committee, and NM Board of Finance.	7/31/2013	9/30/2014	4/30/2016	7/31/2016	The architect/engineer award is expected to be made by 11/30/2013; the design plans are estimated to be approved and completed by 09/30/2014 with construction completed by 04/30/2016. These funds should be expended by 07/31/2016.	G	Y	
220 NEW 1	6/30/2016		NOLOGY Geology Building (Proj ID 12-1247)	GOB Y	18,000,000	304,768	304,768	The bldg which was on const. site has been demolished and the site has been prepped. Construction drawings were completed and RFP was 17,695,232 [issued 9//1/3.	RFP bids are due October 3rd; award to be given by end of October. Construction to begin in the month of November.	9/1/2013	8/30/2013	6/30/2015		RFP was issued 9/1/13, bids are due back by October 3rd. Construction site has had previous bidg demolished and site has been prepped for Construction company.	G	G	
222 2013 223	6/30/2017	-	Socorro Geology Building (Proj ID 13-1895)	STB Y	6,000,000	60,000		5,940,000 same as above	same as above	9/1/2013	8/30/2013			same as above, AIPP amount is \$60,000.	G	G	

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	C	D	F	F	G	н	1	.1	к		м	Ν	0	P	0	RSS	т	П	V
1		Project on schedule	R	No activity or bonds not sold	В		n expended or project	complete	ĸ	L	WI IN				3			0	· · ·
2	Y	Behind schedule	x	Additional funds needed									Timeline	for completing project as	s applicable (Dates	: Only)	1	Progress Rating	
3 FY	Reversion Date MEXICO JUNIO	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
225 2012	6/30/2016	Legislative/Executive	Lea	Infrastructure Improvements (Proj ID 12-1241)	GOB	Y	3,300,000	-	-	3,300,00	Construction has started on the piping replacement in the 0 tunnel system	the remodel and upgrade of the tunnel system, piping, and tunnel system.				Construction has begun	G		
226 2013	6/30/2017	Legislative/Executive, Bratton, Kernan, Leavell, Wooley	Lea	Infrastructure Improvements (Proj ID 13-1882)	STB	Y	1,000,000	-	-	1,000,00	Construction has started on the piping replacement in the 0 tunnel system	the remodel and upgrade of the tunnel system, piping, and tunnel system.				Construction has begun	G		
228 NEW N		ARY INSTITUTE																	
229 2012	6/30/2016	Legislative/Executive	Chaves	Lusk Hall Renovations (Proj ID 12-1248)	GOB	Y	5,000,000	475,304	475,304	4,524,69	Construction manager selected and construction documents have been finalized. Abatement work is now complete and the 6 demolition phase begun.	Demolition work should be completed and the actual construction phase should begin.	5/1/2013	5/1/2013	3 10/1/2013	Preconstruction activities are almost complete and spending of funds has begun. Actual construction/remodel phase is about 12/31/2014 to begin.		G	G
230 2013	6/30/2017	Legislative/Executive	Chaves	Boilers and Chillers Replacement (Proj ID 13-1894)	STB	N	1,000,000	-	-	1,000,00	Confusion with paperwork to Board of Finance for bond sale.	Will certifiy for Dec 2013 bond sale.				There was misunderstanding/confusion with Board of Finance on submittal for bond sale - issue has been resolved and will certify for the December 2013 bond sale.	R		
231 232 NEW N	MEXICO SCHO	OL FOR THE DEAF																	
2008 233 2010 234	6/30/2014	Legislative	Santa Fe	NMSD Dillon Hall (Proj ID 08-3039 Reauth to 10-1310)	STB	Y	2,600,000	2,219,825	116,320	380,17	Dillon Hall complete - 5 finalizing expenditures.	Identify additional improvements for remaining balance.		2/28/2011	6/30/2013	Expended Amount includes \$27,000 for AIPP. Dillon Hall renovation complete. Currently identifying additional 9/17/2013 improvements for remaining balance as language allows.	G	G	Y
235 NEW W	6/30/2017	Legislative/Executive, Stapleton	Bernalillo	State Fair Infrastructure Improvements (Proj ID 13-1525)	STB	Y	1,070,000	-	-	1,070,00	Funds were not available this period, therefore not utilized.	Continued deferred maintenance as needed, i.e. replacement of sewer, IT upgrades, unforeseen emergencies.				Funding will be utilized for deferred maintenance, replacement of sewer, IT upgrades, and unforeseen emergencies	G		
237 238 NEW N		EUNIVERSITY																	<u> </u>
239 2012	6/30/2016	Legislative/Executive	Dona Ana	NMSU Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	Y	5,000,000	304,550	121,820	4,695,45	Substantial demolition of the interior of Hershel Zohn has taken place and pre- construction modifications to the east wing of Branson has also begun.	Project continues to move forward.				Expended amount includes \$50,000 for AIPP. Project is under construction with negotiation of all alternates in process. Branson is approximately 40% complete and Zohn is approximately 12% complete.	G	G	
240 2012	6/30/2016	Legislative/Executive	Dona Ana	NMSU Hardman & Jacobs Hall Renovation (Proj ID 12-1250)	GOB	Y	19,000,000	381,848	263,379	18,618,15	Programming, site survey, hazardous material assessment, classroom move arrangements, and other departmental moves are being 2 designed.	g Design Development complete and departmental moves complete.				Expend amount included \$190,000 for AIPP. Currently making modifications to Schematic Design, preparing for two departments (Student Success Center and ICT) to move out of Hardman and Jacobs and preparing for all classes in Hardmar Hall to be relocated for spring semester 2014		Y	
241 2013	6/30/2017	Legislative/Executive	Dona Ana Torrance Lincoln	NMSU Hardman & Jacobs Hall Renovation & Corona Research Center Dormitories (Proj ID 13-1906)	STB	Y	3,500,000		-	3,500,00	Electrical Infrastructure improvements for Hardman and Jacobs Halls in programming, design of other infrastructure improvements including water, sewer and roadway improvements in programming. Corona Research Center Dormitories Completed programming.	Bids received for electrical infrastructure improvements around Hardman and Jacobs Halls. Corona Research Center Dormitories design				Schematic design phase of electrical infrastructure improvements, move into schematic design of other infrastructure improvements, and currently in schematic design of Corona Research Center Dormitories	G		
242 2012	6/30/2016	Legislative/Executive	Otero	NMSU-Alamogordo Infrastructure Renovations and Improvements (Proj ID 12-1253)	GOB	Y	1,000,000	22,246	22,246	977.75	4 50% design complete	Design complete and project ready to award construction phase.				Moving from 50% design to 100% construction documents by the end of next quarter	G	G	4
243 2012	6/30/2016	Legislative/Executive		NMSU-Carlsbad Infrastructure Renovations and Improvements (Proj ID 12-1252)	GOB	Y	1,000,000	932	932		Re-evaluating the scope of work on the project	Move the project into the design phase.				The scope of work is being re-evaluated and the project will be going into the design phase in the next 30-60 days	G	Y	
244 2012	6/30/2016	Legislative/Executive	Dona Ana	NMSU-Dona Ana Infrastructure Renovations and Improvements (Proj ID 12-1251)	GOB	Y	2,000,000	-	-	2,000,00	Project was awarded to a consulting firm.	In Schematic Design.				A/E proposal is being reviewed and will be encumbered and under contact in the next 30 days.	G	Y	
245 2012	6/30/2016	Legislative/Executive	Cibola	NMSU-Grants Infrastructure Renovations and Improvements (Proj ID 12-1249)	GOB	Y	1,000,000	32,053	32,053	967,94	7 50% design completed Progress achieved ranged	Complete Construction documents				The 50% design is currently undergoing NMSU internal design review.	G	Y	
246 2013	6/30/2017	Legislative/Executive	Cibola	NMSU-Grants Infrastructure Renovations and Improvements (Proj ID 13-1899)	STB	Y	500,000	-	-	500,00	from in design phase to	The milestones will range from preceiving completed designs to completing construction.				The funds will be used for five projects. Awaiting notice to proceed and start construction; reviewing appropriate lock systems	G		
248 NORTI	HERN NEW M	EXICO COLLEGE										0							
249 2012	6/30/2016	Legislative/Executive	Rio Arriba	Upgrades at EI Rito and Espanola campuses (Proj ID 12-1254)	GOB	Y	2,000,000	85,502	42,400	1,914,49		Continue installing security fencing and begin preliminary work on security systems wiring and security software and hardware purchases and exterior campus lighting.	12/1/2012	2/28/2013	3 3/31/2014	Estimates for exterior campus lighting, security cameras and 3/31/2014 keyless entry system are being obtained.	G	Y	
250 2013	6/30/2017	Legislative/Executive	Rio Arriba	Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Y	900,000	100,296	100,296	799,70	windows and walls completed for bookstore construction, portion of VCT tile completed,	6 Interior of bookstore renovation should	8/1/2013	8/1/2013	3	Flooring completed in rotunda, windows and walls completed for bookstore construction, portion of VCT tile completed, 6/30/2017 TV/quiet room renovation 99% complete.	G		
251 252 OFFICI	E OF MILITAR	Y BASE PLANNING AND	SUPPORT			+									<u> </u>				<u> </u>
2006 253 2010	6/30/2014		Curry,	Cannon Air Force Base Land/Water Rights (Proj 06-0227 - Reauth to 10-1299)	STB	Y	5,000,000	3,518,354	51,214	1,481,64	Appraisal complete; EBS § Phase II Report Complete;	Prepare offers to purchase; extend the offers to purchase; commence negotiations with landowners			6/30/2014	Given the completion of the Appraisal and Environmental Baseline Survey Reports, we are preparing offers to purchase 6/30/2014 to landowners according to Air Force Priorities.	Y		
254 255 OFFIC 2007 256 2009	E OF STATE E 6/30/2015	NGINEER / INTERSTATE		MMISSION Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M)	GF/STB		1,500,000	930,785	15,771	560.21	Major construction completed	Cabresto dam - finalizing reimbursements and contract wrap- up. Training activities for dam operators planned, first filling of reservoir underway.	9/15/2007	6/30/2010	6/30/2014	Amount Expended includes \$31,987 reverted for solvency and \$17,250 reverted from 09-3791. Cabresto dam - construction complete, finalizing punch list items and reimbursements to close contract. Any remaining funds will be used for final design for other acequia projects such as San Mateo Dam. 6/30/2014 (2013 Reauthorization approved.)		G	Y
257 2010	6/30/2013			Dam emergency repair (Proj 10-1282)	STB	Y	1,000,000	· · ·			Major construction completed for Cabresto Dam.	Cabresto dam - finalize	9/15/2007	6/30/2010		Bluewater - construction complete. Cabresto dam - construction complete from this source. Hatch Dam - feds correcting the design, federal funding sources being	G	G	Y

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

ВС	D E	F G	н	<u> </u>	J	к	L	М	Ν	0	Р	Q	R	S	т	U	V
1 G	Project on schedule R	No activity or bonds not sold B	Appropri	ation expended or project	complete				• • • • • • • • • • • • • • • • • • • •					·			· · · ·
2 Y	Behind schedule X	Additional funds needed								Timeline	for completing project as	applicable (Dates	Only)			Progress Rating	
3 FY Date	Sponsor County	Fundi Project Description Sour			Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended	Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
2007 258 2009 6/30/2014	Legislative/Executive Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 07-6040 SWAP to 09-3009) GF/S	ГВ Y	10,000,000	8,810,590	-	1,189,410	Met with El Prado on a potential water right purchase	Approval from DFA of our grant agreement template for water right purchases. Submit cost share request to BOR for approximately \$6.9 million. Obtain a more accurate estimate on the cost share amount that may be credited to NM for the Navajo Settlement. Also, try to negotiate a cost share agreement with BOR on the Aamodt Settlement.	7/1/2013				Taos Settlement - El Prado, the acequias and the mutual domestics are actively looking for water rights to purchase; Aamodt Settlement - US doing initial surveys on easements and NEPA/ESA work is on going; Navajo - Both Cutter Lateral and Gallup Regional system are under construction by the BOR, Navajo and Gallup.	G	G	Y
259 2011 6/30/2016	Legislative/Executive Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 11-1303) STE	i Y	15,000,000	5,000,000	-	10,000,000	None	 Approval from DFA of our grant agreement template for water right purchases. 2) Submit cost share request to BOR for approximately \$6.9 million. 3) Obtain a more accurate estimate on the cost share amount that may be credited to NM for the Navajo Settlement. 4) Also, try to negotiate a cost share agreement with BOR on the Aamodt Settlement. 					Taos Settlement - El Prado, the acequias and the mutual domestics are actively looking for water rights to purchase; Aamodt Settlement - US doing initial surveys on easements and NEPA/ESA work is on going; Navajo - Both Cutter Lateral and Gallup Regional system are under construction by the BOR, Navajo and Gallup.	G	G	Y
260 2013 6/30/2017	Legislative/Executive Statewide	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj 13-1432) STE	N	10,000,000	-	-	10,000,000)	Sell the bonds for the appropriation.						R		
261 2013 6/30/2015	Legislative/Executive Colfax	Springer Dams 1 and 2 - Construct & Rehabilitation (Original Proj 09- 3122 - Reauth Proj 13-1107) STE	Y Y	3,993,070	-		3,993,070	Grant Agreement executed. Grantee is developing RFP.	Grantee completes RFP Process and negotiates contract.	9/30/2013	1/31/2014	6/30/2014	6/30/2015	Design/Plans are complete. Grant Agreement is executed, RFF for Construction Management is being drafted.	G	G	G
262 2013 6/30/2017	Legislative/Executive Colfax	Springer Dams 1 and 2 - Construct & Rehabilitation (Proj 13-1421) STE	y Y	2,700,000	-	-	2,700,000	Grant Agreement executed. Grantee is developing RFP.	Grantee completes RFP Process and negotiates contract.	9/30/2013	1/31/2014	6/30/2014	6/30/2017	Design/Plans are complete. Grant Agreement is executed, RFF for Construction Management is being drafted.	G	G	G
263 2013 6/30/2017	Legislative/Executive, N Salazar, T Salazar, Campos, P Griego San Miguel	Bradner Dam Improvements (Proj 13-1424) STE	s Y	1,800,000			1,800,000	Grant Agreement executed. Grantee is developing preliminary engineering report	Preliminary Engineering Report t. Drafted.	7/1/2013	7/1/2014	6/30/2015	6/30/2015	Preliminary Engineering is on going to develop alternatives. Construction funding amount to be established by preliminary engineering report.	G	G	G
264 2013 6/30/2017 265	Legislative/Executive Statewide	Surface & Ground Water Measurement Statewide (Proj 13-1933) PPR	F N/A	1,000,000	-		1,000,000	Grant Agreement executed and first work order has been issued.	Work completed in Roswell for installation of 19 measuring stations.	9/1/2013	10/1/2013	10/1/2013	6/30/2014	Grant Agreement has been executed and Work Order issued to install 13 measuring stations in District 2 - Roswell. Work to begin by October 2013.	G	G	G
266 PUBLIC EDUCATION	DEPARTMENT																
<u>267</u> 2010 6/30/2014	Legislative/Executive Statewide	Public School Instructional Material (Proj ID 10-1232) GO	3 Y	2,000,000	1,033,984	503,871	966,016	Paid reimbursements to a tota of 14 districts and charter schools	al Continue approving reimbursement requests to close out the project	N/A	N/A	N/A	6/30/2014	Allocated \$59,523 to 9 charter schools and \$209,775 to the Albuquerque Public School District. The PED allocated and sent award letters for the remaining funds to 88 schools statewide on a per membership basis (consists of 40 schools which received an "A" and the top 48 "Growth" schools based on the most recent school grading results).	G	G	G
268 2010 6/30/2014	Legislative/Executive Statewide	Public School Library Acquisitions (Proj ID 10-1230) GO	3 Y	2,000,000	1,684,439	135,369	315,561	Processed several reimbursement requests to districts and charters.	Continue approving reimbursement requests to close out the project	N/A	N/A	N/A	6/30/2014	Allocations were made to every school district and charter school on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests. (List of allocations available upon request.)		G	G
<u>269</u> 2012 <u>6/30/2016</u>	Legislative/Executive Statewide	Public School Library Acquisitions (Proj ID 12-1235) GO	3 Y	3,000,000			3,000,000	The bonds have been sold and PED is in the process of budgeting the project. Award letters sent.	Approve all grant agreements and begin approving reimbursement requests.	N/A	N/A	N/A	6/30/2016	The bonds have been sold and award letters sent to grantees. PED is in the process of budgeting the project. Allocations were made to every school district and charter school on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests. (List of allocations available upon request.)	G	G	Y
								Purchased and delivered 31 buses. Paid reimbursements	allocated and combined with a new					Purchased and delivered 31 buses, all reimbursements have been completed. The remaining balance will be applied to			
270 2012 6/30/2014	Legislative/Executive Statewide	School Buses Statewide (Proj ID 12-1554) STE	s Y	2,500,000	2,500,000	2,562		to school districts. Approval letters sent out to 35	bus purchase in FY14. Approve all budget adjustment	N/A	N/A	N/A	6/30/2016	another bus purchase made this fiscal year. All approved school buses have been ordered and should be	В	В	В
271 2013 6/30/2016	Legislative/Executive Statewide	School Buses Statewide (Proj ID 13-1938) PSC0	DF N/A	13,000,000			13,000,000	school districts to replace 149 school buses Closed out the Cobre and		7/1/2013				delivered by the end of the calendar year. Project is on schedule.	G	N/A	G
272 2010 6/30/2014 273 2012 6/30/2016		Pre-Kindergarten Classrooms (Proj ID 10-1231) GOI Pre-Kindergarten Classrooms (Proj ID 12-1551) PSC0		2,000,000	2,000,000		1,808,677	Shining Stars pre-k projects.	None - Project Complete Get Deming project re-scoped and back on schedule.	N/A	N/A	N/A	6/30/2014	Project Complete The Public School Capital Outlay Council (PSCOC) has approved project applications for 9 school districts to renovate 14 classrooms and restrooms, and to construct 10 additional public school pre-kindergarten classrooms. Deming Bell Elementary work on hold due to high costs.	в G	B	B Y
274 2013 6/30/2017 275		Pre-Kindergarten Classrooms (Proj ID 13-1937) PSC0	DF N/A	2,500,000	-		2,500,000	Received 14 applications from 11 districts and 2 state chartered charter schools totaling \$4,812,830 in request	Make allocations, send award letters and enter into grant agreements with	6/21/2013				Received applications, conducted site visits and now in the process of making awards to qualified school districts and charter schools.	G		
276 PUBLIC SCHOOL FA				<u> </u>													
277 2013 6/30/2017		NMSD Infrastructure Improvements (Proj ID 13-1935) PSC0		7,000,000	-	-	7,000,000		None established as yet.					Discussions with DFA Capital Outlay Bureau ongoing.	R		
278 2013 6/30/2017		NMSD Museum/Library & Dillon Hall Remodel (Proj ID 13-1936) PSC		1,000,000		-	1,000,000		None established as yet.					Discussions with DFA Capital Outlay Bureau ongoing.	R		
279 2013 6/30/2017		NMSBVI Health Services & Jack Hall Renovation (Proj ID 13-1939) PSC0		838,000	-	-	2,900,000		None established as yet.					Discussions with DFA Capital Outlay Bureau ongoing.	R		
280 2013 6/30/2017 281 2013 6/30/2017		NMSBVI Infrastructure and Site Improvements (Proj ID 13-1940) PSC0 NMSBVI Watkins Education Center Renovation (Proj ID 13-1941) PSC0		2,900,000	-	-	2,900,000		None established as yet.					Discussions with DFA Capital Outlay Bureau ongoing.	K		
282		Previous vi vvalikins Education Center Renovation (Proj ID 13-1941) PSC	/r N/A	5,500,000	-	-	5,500,000		none established as yet.					Discussions with DFA Capital Outray Bureau ongoing.			
283 SAN JUAN COLLEG	Legislative/Executive San Juan	Infrastructure Renovations and Improvements (Proj ID 12-1243) GOI	3 Y	1,200,000	416,751	416,751	783,245	and re-striping of five parking	most likely not be done until after the spring term. Additional, minor, parking lot repairs.					Multiple infrastructure repair and maintenance projects. Approximately 1/3 of the funds have been expended.	G		
285 2013 6/30/2017 286	Legislative/Executive, Bandy, Clahchischilliag, Strickler, T Taylor, Neville, Sharer San Juan	School of Energy Center (Proj ID 13-1883) STE	Y	5,083,200	59,652	59,652	5,023,548	Work with consultant and committee regarding RFQ and RFSQ. RFP submitted.	Selection and approval of design/build team, contract finalized and signed, d ground breaking, and beginning of the design.		5			RFP submissions are being reviewed by the committee at this time for selection of the design/build team. The recommendation of the committee will go to the board for approval in October.	G		

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

Mar Mar <th>В</th> <th>С</th> <th>D</th> <th>E F</th> <th>G H</th> <th></th> <th>J</th> <th>К</th> <th>L M</th> <th>Ν</th> <th>0</th> <th>Р</th> <th>Q</th> <th>R</th> <th>S</th> <th>Т</th> <th>U</th> <th>V</th>	В	С	D	E F	G H		J	К	L M	Ν	0	Р	Q	R	S	Т	U	V
A A	1	-			B Appropria	ation expended or project of	complete	•							1			L
Normal With With With With With With With With	2	Y B	Sehind schedule	X Additional funds needed							Timeline fo	or completing project as	applicable (Dates	only)			Progress Rating	
		Date		County Project Description											Project Status		Plan / Design	Construction/ Renovation / Othe
	201 0411																	
									architectural and design to									1
									been awaiting tribal	Indian Affairs and having construction	ı							1
									new template language for	reviewed by the Office of Facilities,								1
									agreements. SFIS is awaitin	g Bureau of Indian Affairs, Department					Architectural and Engineering continues with funds matched by			1
	288 2012	6/30/2016	Legislative/Executive					-		of Interior.		12/31/2013				G		<u> </u>
And And <td>289 2013 290</td> <td>6/30/2017</td> <td>Legislative/Executive</td> <td>e Santa Fe Wellness Center Classrooms and Laboratories (Proj ID 13-1567)</td> <td>STB Y</td> <td>708,000</td> <td>7,080</td> <td>-</td> <td>700,920 See above</td> <td>See above</td> <td></td> <td></td> <td></td> <td></td> <td>See above. AIPP Amt = \$7,080.</td> <td>G</td> <td></td> <td><u> </u></td>	289 2013 290	6/30/2017	Legislative/Executive	e Santa Fe Wellness Center Classrooms and Laboratories (Proj ID 13-1567)	STB Y	708,000	7,080	-	700,920 See above	See above					See above. AIPP Amt = \$7,080.	G		<u> </u>
Image Image <th< td=""><td>291 SANT/</td><td>FE COMMUNIT</td><td>Y COLLEGE</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>HED approved the project on July 10, 2013. We are getting</td><td></td><td></td><td></td></th<>	291 SANT/	FE COMMUNIT	Y COLLEGE												HED approved the project on July 10, 2013. We are getting			
	202 2012	6/20/2016	Legislative/Executiv	e Santa Eo Roof Llogrades (Proi ID 12-1245)	COB V	1,000,000	-		HED approved project on	Project Completion	4/15/2013	5/15/2013	9/16/2013	11/20/2013	ready to start the project. Contractor started mobilizing	G	c	
	292 2012					1,000,000	-	-	1,000,000 1/10/2013		4/13/2013	5/15/2013	3/10/2013	11/23/2013		G	G	
No. 100 No. 100 <t< td=""><td>294 SECK</td><td>TART OF STAT</td><td>E</td><td></td><td></td><td></td><td></td><td></td><td>Expanded storage arrays ha</td><td>ve</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	294 SECK	TART OF STAT	E						Expanded storage arrays ha	ve								
										v					Expanded storage arrays have been ordered for the SOS			1
										nd								1
															licensing has been purchased and implemented. SOS IT staff			1
	295 2013	6/30/2016	Legislative/Executive	e Statewide Information Technology Hardware (Proj ID 13-1810)	STB Y	1,000,000	21,334	21,334	978,666 purchased and implemente			10/1/2013	12/1/2013	6/30/2015	purchase to adequately accommodate actual node growth.	G		
									completed and successful						the SOS is developing an implementation plan for the 2014			1
	296 2013 297		Ŷ		STB Y	6,000,000	3,473	3,473	5,996,527 vendor has been notified	Execution of a contract	6/14/2013		10/30/2013	12/31/2013	Primary election	G		
	298 SOUT	IWEST INDIAN	POLYTECHNIC INSTIT	UTE (SIPI)		┨─────┤		<u>├</u>	Worked with Indian Affairs	Project in planning phase and	+				Due to Governor's Executive Order there are delays in issuing			<u> </u>
	299 2012	6/30/2016	Legislative/Executive	e Bernalillo Improvements and Security Enhancements (Proi ID 12-1264)	GOB Y	500.000	_		Department to finalize grant	developing Scope of Work. Grant	10/1/2013	3/15/2014	7/13/2014	9/25/2014	grant agreement. Project in planning phase and developing	R		1
	200 2012	0/00/2010	Ecgisiante/Excount		0000 1	300,000			Bonds Sold - grant agreem	° .	10/1/2013	0/10/2014	1/13/201-	5/20/2014				
	300 2013	6/30/2016	Legislative/Executive		STB Y	160,342	-		pending with Indian Affairs 160,342 Department.	Anticipate grant agreement issued.					Pending grant agreement from Indian Affairs Department.	Y		ļ
= 1 + 1 + 1 + 1 + 1 + 1 + 1 + 1 + 1 + 1	301 302 SPACE	PORT AUTHOR	RITY															
										g								
Dist Dist <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>contract is 99% complete.</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>									contract is 99% complete.									
	2006 303 2012	6/30/2014	Governor Martine	Dona Ana, Spaceport Authority (Allotments authorized in 2006, 2007 & 2008) z Sierra Proj ID 06-2260 Reauth to 12-1651	STB Y	100,000,000	94,818,725	2,867,851	Spaceport Operations Cent 5,181,275 (SOC) fit-out design comple	er te. SOC fit-out contract awarded.	7/22/2009	6/30/2014	6/30/2014	6/30/2014	package. Virgin Galactic paying rent for Terminal Hangar Facility. (Expended Amount includes \$200,000 for AIPP)	G	G	G
and bit is all and bit all															Phase 1 internal reads are 100% complete. Dona Ana revising			
No. No. <td>2008</td> <td>6/20/2014</td> <td>Logialative/Evenutive</td> <td>Dona Ana, Spaceport Improvements & Infrastructure (Proj ID 08-4780 Reauth</td> <td>STR V</td> <td>7 500 000</td> <td>2 627 705</td> <td></td> <td>revision due to Sierra Count</td> <td></td> <td>7/22/2000</td> <td>6/20/2014</td> <td>6/20/2016</td> <td>6/20/2016</td> <td>southern road design based on Sierra County comments.</td> <td>C</td> <td>0</td> <td>×</td>	2008	6/20/2014	Logialative/Evenutive	Dona Ana, Spaceport Improvements & Infrastructure (Proj ID 08-4780 Reauth	STR V	7 500 000	2 627 705		revision due to Sierra Count		7/22/2000	6/20/2014	6/20/2016	6/20/2016	southern road design based on Sierra County comments.	C	0	×
And And <td>304 2012</td> <td>0/30/2014</td> <td>Legislative/Executive</td> <td></td> <td>316 1</td> <td>7,500,000</td> <td>2,027,705</td> <td>-</td> <td></td> <td>Dona Ana County.</td> <td>1/22/2009</td> <td>6/30/2014</td> <td>6/30/2016</td> <td>6/30/2010</td> <td>Environmental survey being updated to reliect new design.</td> <td>G</td> <td></td> <td>· · · ·</td>	304 2012	0/30/2014	Legislative/Executive		316 1	7,500,000	2,027,705	-		Dona Ana County.	1/22/2009	6/30/2014	6/30/2016	6/30/2010	Environmental survey being updated to reliect new design.	G		· · · ·
a) a) a) a) a) a) a) a basis and a basis a basis a basis and a basis and a basis and a basis a				Dona Ana,						Southern Road RFP released by								
	305 2013 306	6/30/2017	Legislative/Executive	e Sierra Spaceport - Southern Access Road (Proj ID 13-1812)	STB Y	3,000,000	-	-	3,000,000 comments.	Dona Ana County.	7/23/2013	6/30/2014	6/30/2016	6/30/2016	reflect new design.	G	G	Y
	307 STATE	LAND OFFICE																
2010 2017 2018 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>for 3 projects - Electrical Upgrades (\$375K); Morgan Hall</td><td></td><td></td><td>1</td></th<>															for 3 projects - Electrical Upgrades (\$375K); Morgan Hall			1
BUT Legender besides Series	308 2013	6/30/2017	Legislative/Executive	e Santa Fe Infrastructure Improvements (Proj IDs 13-1942, 1943, & 1944)	SLOMF N/A	570,000	-	-		No Response from Agency					Renovation (\$90K); Entry and Security Upgrades (\$105K). No Response from Agency.	R		<u> </u>
A A	309 310 SUPRI	ME COURT BU	ILDING COMMISSION															
Normalize <					STB V	300.000			New 2013 appropriation -	Will go out bid						G		1
Normal Support Support <t< td=""><td>312</td><td></td><td></td><td></td><td>310 1</td><td>300,000</td><td></td><td></td><td>300,000 bonus issued.</td><td>win go out blu.</td><td></td><td></td><td></td><td></td><td>noomy.</td><td>G</td><td></td><td></td></t<>	312				310 1	300,000			300,000 bonus issued.	win go out blu.					noomy.	G		
Image: series in the	JIJ		LUEFARTIMENT															
x_{11} x_{10} <										an								1
$ \frac{1}{2} 1$									upgrade, rather than a		e				The predictive collection dialer was the Department's priority			1
2013 Logistic Logistic Logistic Rescuence (Fig. D 12-1154) 318 V 1,500,000 1,500,000 Normate Collscience Normate Collscience <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>most cost effective and</td> <td>specific system upgrades required for</td> <td>r</td> <td></td> <td></td> <td></td> <td>because of the possible large acquisition cost. Once the cost</td> <td></td> <td></td> <td></td>									most cost effective and	specific system upgrades required for	r				because of the possible large acquisition cost. Once the cost			
200 6.00001 Legislaw-Execution Remain UNACcleage of Execution Reveal - Phase II (Proj D 02-314) Cond Cond Cond <	314 2013	6/30/2016	Legislative/Executive	e Santa Fe Equipment Replacement (Proj ID 13-1814)	STB Y	1,500,000	-	-				7/1/2013	11/30/2013	6/30/2014		G		
2005 6 300012 Legislative Executive Benulis UMM College of Education Renewal - Phase II (Pol (D 84-888) COD Conception Addition Conception Conception <	316 UNIVE	RSITY OF NEW	MEXICO			ļ												
2 6 0 1 0 2 2 0	317 2008	6/30/2012	Legislative/Executive	e Bernalillo UNM College of Education Renewal - Phase II (Proj ID 08-4968)	GOB Y	6,000,000	6,000,000	488,872		Punch list items; warranty	4/18/2012	6/30/2012	6/30/2013	6/30/2013	Expenditures include \$60,000 for AIPP.	В	В	В
No. Definit Chase, Model of Source 1 Model performance (Source 1) Model performance (S	210 2000	6/20/2042	Logislative/Every **	Remaille IIINM Nano Rio Technology Puild out (Pro: ID 00.0444)	STR	2 000 000	2,000,000	00.000	Droigot		6/00/0000	640/0010	7/45/0011	6/20/0010	Expanditures include \$20,000 for AIDD	P	P	
2012 G30201 Product Steward Remain UMR Not Improvements (Proj ID 12-155) STB Y 1,197,00 560,360 236,000 Code (Code (Cod	310 2009	0/30/2013	Beffort, Chasey	/,	۲ ۵	2,000,000	2,000,000	80,300				6/10/2010	1/15/2011	0/30/2013	Laponaliules include #20,000 IOF AIFF.		D	Б
Image: Not in the state of	319 2012	6/30/2016			STB Y	1,197,000	560,366	236,003	23 roof repairs across camp 636,634 completed.					6/30/2014	Roof improvements proceeding.	G	G	G
2012 6/30/2016 Legislative/Executive Bernalitio UMM Biology Building (Proj ID 12-1256) GOB Y 3,000,00 64,650 34,650 2,935,350 project approval. Construction documents. 6/24/2013 11/19/2013 9/502/14 6/302/016 Expenditures include \$30,000 for AIPP. Design phase. GC Y 2012 6/30/2016 Legislative/Executive Bernalitio UMM Chemistry Building - Clark Hall (Proj ID 12-1256) GOB Y 0.000,00										HED and SRoE project opproved								
2012 6/30/2016 Legislative/Executive Bernallio VMM Chemistry Building - Clark Hall (Proj ID 12-1255) GOB Y 16,000,000 Completion of SD and DD design documents; Regents Regents approval of AE. Statium Screece approval.	320 2012	6/30/2016	Legislative/Executive	e Bernalillo UNM Biology Building (Proj ID 12-1256)	GOB Y	3,000,000	64,650	34,650	2,935,350 project approval.		6/24/2013	11/19/2013	9/5/2014	6/30/2016	Expenditures include \$30,000 for AIPP. Design phase.	G	Y	
And Part Part Part Part Part Part Part Part									assessment and design									
And the person of a construction of a constructin of a construction of	321 2012	6/30/2016	Legislative/Executive	e Bernalillo UNM Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB Y	16,000,000	-	-		Regents approval of A/E.	+ +	8/29/2014	10/20/2015	6/30/2016	Programming phase.	G	Y	
A A	322 2013	6/30/2017	Legislative/Executive	Bernalillo UNM Science & Math Learning Center - Ph. 2 (Proi ID 13-1922)	STB Y	5.000.000	50.000	50.000	design documents; Regents			3/14/2014	5/6/2015	6/30/2017	Expenditures include \$50,000 for AIPP. Project proceeding.	G	G	
2013 6/30/2017 Multiple Bernalillo UNM Castetter Hall Biology Building (Proj ID 13-1915) STB Y 850,000 8,500 8,500 Completion of SD and DD design documents; Regents' also project approval. 6/24/2013 11/19/2013 9/5/2014 6/30/2017 S0,000 for AIPP. Design phase. 6 6				UNM Stadium Scoreboard, Video Board, & Athletic Flooring (Proj ID					Scoreboard and video board	1								
Addition Addition Combined with project ID #12-1256. Expenditures include Combined with project ID #12-1256. Expenditures include 2013 6/30/2017 Multiple Bernalillo UNM Castetter Hall Biology Building (Proj ID 13-1915) STB Y 850,000 8,500 841,500 project approval. 6/24/2013 11/19/2013 9/5/2014 6/30/2017 \$30,000 for AIPP. Design phase. G G	323 2013	6/30/2017	Multiple	Bernalillo 13-1923)	STB Y	1,668,734	428,719	428,719		PIT flooring	+ +	5/24/2013	10/15/2013	12/31/2013	Project proceeding.	G	G	l
	224 2010	6/00/0017		Posselille IIINM Contenter Hall Dislogy Duilding (Deci ID 40 4045)	STB V	850.000	0.500	0.505	design documents; Regents		6/04/0040	44/40/0010	0/5/001	6/00/0017	Combined with project ID #12-1256. Expenditures include			
	324 2013	0/00/2011		e Dermanno JUMM Castetter Han Biology Building (Proj ID 13-1915)	этв ү	850,000	8,500	8,500	841,500 project approval.	Construction documents.	6/24/2013	11/19/2013	9/5/2014	6/30/2017	φου,υου τοτ AIPP. Design phase.	G	G	

Capital Outlay Quarterly Report (Appropriations ≥ \$1 million / 2009-2013) September 2013

В	С	D	F	F	G	н		J	к		м	Ν	0	Р	0	R S	т	U	V
1	G	Project on schedule	R	No activity or bonds not sold	В		ion expended or project	complete									· · ·	-	
2	Y	Behind schedule	х	Additional funds needed									Timeline	for completing project as	applicable (Dates	Only)		Progress Rating	
3 FY	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Grant Agreement or RFP Initiated	Plan, Design, Land Acquisition	Construction, Purchase	Funds Expended Project Status	Bond Sold/Grant Agreement / RFP	Plan / Design	Construction/ Renovation / Other
325 201	3 6/30/2017	Multiple	Bernalillo	UNM Farris Engineering Center - Plan & Design (Proj ID 13-1917)	STB	Y	801,500	8,015	8,015	793,485	5 Start of planning phase.	10% completion of planning phase.		10/1/2014		Planning phase. Expenditures include \$8,015 for AIPP.	G	G	
326 201	2 6/30/2016	Legislative/Executive	Bernalillo	UNM-Gallup Utility Infrastructure Improvements (Proj ID 12-1258)	GOB	Y	1,000,000	-	-	1,000,000	Meeting w/City of Gallup to discuss water flow to campus.	Completion of utilities master plan.	6/1/2013			6/30/2016 Planning phase.	G	Y	
				UNM-Los Alamos Science Labs Renovation and Equipment (Proj ID								HED and SBoF project approval.							
327 201	2 6/30/2016	Legislative/Executive	Los Alamos		GOB	Y	500,000	-	-	500,000	Regent's approval of A/E.	Start of construction.				6/30/2016 Design phase.	G	Y	
328 201	2 6/30/2016	Legislative/Executive	Taos	UNM-Taos Infrastructure Renovations and Improvements (Proj ID 12-1259)	GOB	Y	3,000,000	-	-	3,000,000		Regent's approval of overall plan.		10/4/2013	6	Appropriation will cover various "sub-projects" as outlined in language to be completed individually. Plan for overall 6/30/2016 appropriation to be submitted to HED & SBoF.	G	Y	
	0/00/551		-	UNM-Taos Core Student Success Center (Proj ID 13-1924)	STB		1.000.000			4 000 000	Part of overall plan proposed for 12-1259.	Description and a formally his							
329 201	3 6/30/2017	Legislative/Executive	laos	UNIVE Laos Core Student Success Center (Proj ID 13-1924)	SIR	Y	1,000,000	-	-	1,000,000		Regent's approval of overall plan.	1		ł		G		
330 201	2 6/30/2016	Legislative/Executive	Valencia	UNM-Valencia Infrastructure Renovations and Improvements (Proj ID 12-1260)	GOB	Y	1,000,000	-	-	1,000,000	Evaluation of existing systems and development of project plan.	Goes to HED for approval 10/9/13		9/30/2013		6/30/2016 Planning phase.	G	Y	
331 332 WES	TERN NEW ME	XICO UNIVERSITY																	
333 201	2 6/30/2016	Legislative/Executive	Grant	Infrastructure Renovations and Improvements (Proj ID 12-1261)	GOB	Y	4,000,000	640,288	371,775	3,359,712	waterline leak repairs, and	Complete the construction documents for Light Hall Phase II. Complete the first phase of the university master plan.	6/30/2015	6/30/2014	6/30/2016	The following project priorities were determined and initiated: 1) Light Hall Phase II: environmental study is complete, construction documents are 75% complete, CMAR was awarded: 2) Information Technology Upgrades - videoconferencing system; 3) Classroom Upgrades; 4) General Infrastructure Improvements; 5) PE Complex Improvements; 6) Signage; 7) Master Planning; 8) Light Hall 6/30/2016 Phase III.	G	Y	
<u>334</u> 201 335	3 6/30/2017	Legislative/Executive	Grant	Light Hall Renovations & Infrastructure Improvements (Proj ID 13- 1928)	STB	Y	2,500,000	16,061	16,061	2,483,935	1) Light Hall Phase II and III: constructions documents are 75% complete. CMAR was awarded. 2) Property Purchase: purchase agreement was executed with contingency upon approvals.	 Obtain approvals on Light Hall Phase II and initiate construction. 2) Obtain approvals to proceed with property purchase and close. 				The following project priorities were determined and initiated: 1) Light Hall Phase II (remainder); and 2) Property Purchase (502 West College).	G		
226				TOTAL			883.363.150	292,876,631	31,713,467	590,486,519	9								
330	I	l	1	TOTAL			003,003,130	232,010,031	51,715,407	550,400,515	<u> </u>	1	1	l	I		1		1
337 338 339 340 341 342 343 344						Y R Total Act Other rep	Project on schedule Behind schedule or little No activity or bonds not tive Projects > \$1 mi port information: Appropriation expended	sold	139 44 26 209 21										

X Additional funds needed

345