В	С	D	E	F	G	Н	ı	J	К	L	M	N	0	P	l Q	R	S
1		Project on schedule	R	No activity or bonds not sold	В	Appropria	tion expended or projec	ct complete			•	•	•				
2	Υ	Behind schedule	Х	Additional funds needed							1	<u>T</u>		1	<del> </del>	Progress Rating	Construction/
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Renovation/ Other
5 2011	6/30/2016	FFICE OF THE COURTS  Legislative/Executive	Statewide	Security and Safety Enhancements (Proj ID 11-1230)	STB	Y	1,032,000	999,209	-	32,791	Discussed preliminary ideas with the 9th District Court regarding how to spend the remaining funds.	Encumber the remaining balance for the 9th District Court.	Project in Construction	2nd District Court security project is 100 percent complete. 9th District Court security projects in Curry and Roosevelt counties are 92% complete. 11th District Court security project in Aztec is 100% complete. The Administrative Office of the Courts AOC at Magistrate Courts statewide is 99% complete.	G	G	G
6 2013	6/30/2017	Legislative/Executive	Statewide	Security Equipment & Infrastructure Improvements (Proj ID 13-1160)	STB	Y	1,000,000	143,028	16,252	856,972	Encumbered \$7,200 for AOC Mag Court statewide projects and \$111,670 for the 11th District Court.	Expend encumbrances for the AOC and 11th District Court. Begin to encumber remaining balances for AOC (\$624,241), 9th Dist Court (\$80,900), 11th Dist Court (\$9,630), and 13th Dist Court (\$2,609).		AOC Mag Court statewide projects are 8% complete \$46,559 expended and \$7,200 encumbered. 4th District Court project is 99% complete \$58,277 expended. 11th District Court has \$111,670 encumbered. 13th District Court is 63% complete \$38,191 expended.		G	G
8 AGINO	AND LONG T	ERM SERVICES DEPAR	TMENT														
9 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance & On-going Construction Project Completion (Multiple Projects)	GOB	Y	5,861,300	5,736,415	578,478	124,885		e Notify grantee to finalize expenditures and revert balance.	Projects in Construction	42 grants issued: 31 for Renovation/Code Compliance and 11 for Construction. 41 projects are closed. Working on purchase of equipment for remaining project.	G	G	G
10 2011	6/30/2015 6/30/2016	Legislative/Executive	Statouida	Senior Center Renovation - Code Compliance & Vehicles	STB	Υ	3,861,000	2.664,398	30,796	1 196 602	Grant agreements executed or pending execution for all projects except Questa which needs alternative fiscal agent.	Continue communicating with the grantees for reimbursement and close out. Work to finalize grant agreement for Springer and with Questa to identify an alternate fiscal agent and proceed with grant agreement.		48 grants issued: 29 for Renovation/Code Compliance and 19 for Vehicles. All 19 vehicles have been purchased and 7 projects are closed for Renovation/Code Compliance; 20 projects have grant agreements executed - 13 of those projects have no expenditures. Grant Agreement is pending for Springer. Questa needs to find alternative fiscal agents for project to move forward. Continue to monitor the progress of the projects that are in design and construction to ensure that they are meeting the project timelines.		Y	Y
11 2012		Legislative/Executive		Senior Center Renovation - Code Compliance, Other Alterations, Equipment & Vehicles (Multiple Projects)	GOB	Y	3,861,000 10,200,500				2 projects complete - Isleta Pueblo	d Continue to work with the grantees and assist in developing scopes of work execute grant agreements to ensure projects are progressing according to timelines submitted. Follow-up calls scheduled with grantees that showed little to no progress.		131 grants issued: 28 for Renovation/Code Compliance, 34 for Other Alterations, 48 for Equipment, and 21 for Vehicles. 9 projects are closed and 6 vehicles purchased; 25 grantees show expenditures. Finalizing grant agreements awaiting full execution pending scope of work and/or special		Y	Y
12 2013	6/30/2017	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance & Meals Equipment (Multiple Projects)	STB	Y	2,614,892	509,986	331,456	2,104,906	1 project complete - Puerta de Luna Senior Ctr meals equipment. Worked with the grantees on developing scopes of work and finalizing grant agreements and to ensure projects are progressing according to timelines submitted.	execute grant agreements to ensure projects are progressing according to		52 grants issued: 21 for Renovation/Code Compliance and 31 for Meals Equipment. 3 projects are closed. 9 grantees show expenditures. Finalizing grant agreements awaiting full execution pending scope of work and/or special conditions. Reserve needs to find alternative fiscal agent. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.	G	Y	Y
13 2014 14		Garcia MP	Bernalillo	Atrisco Community Adult Day Care & Respite Facility (Proj ID 10-1113 Reauth to 14-2256)	STB	Y	991,151	_	-	991,151	Fund reauthorized in 2014 to change agency to ALTSD and to change purpose.		New 2014 Reauthorized Project	Funds reauthorized in 2014 to ALTSD to purchase land and a building and to plan, design, renovate, construct, furnish and equip an adult day care and respite facility in the Atrisco community within the city of Albuquerque. (No change in status since September)			
15 BORD	ER AUTHORIT	Υ															
16 2013 17	6/30/2017	Legislative/Executive	Dona Ana	Santa Teresa Port of Entry Commercial Lane (Proj ID 13-1227)	STB	Y	350,000	-	-	350,000	Dona Ana Country Commission has awarded the contract to Smith and Aguirre. Construction date is yet to be determined.	Anticipate construction to begin in 2015.	Project in Design	Design contract in place with funding and related management by Border Authority. Final design completed. On 8/26/2014 Dona Ana County Commission voted and approved the JPA to begin construction.	G	G	
18 CENT	RAL NEW MEX	ICO COMMUNITY COLL	EGE										Project in				
19 2012 20 2013 21	6/30/2016	Legislative/Executive Legislative/Executive, White		South Valley and Main Campus Renovations (Proj ID 12-1239)  Fiber Optic Loop & Site Improvements (Proj ID 13-1880)	GOB STB	Y	1,000,000	2,287,189 227,090			Project under construction.  Project under construction.	Verify progress of project.  Follow project progress.	Construction  Project in Design	Project under construction 80% finished.  Contractor procurement phase is complete - awarded to Bradbury Stamm Construction. 19% of the bonds have been expended.	G G	G G	G
	<b>S COMMUNIT</b> 6/30/2016	Y COLLEGE  Legislative/Executive	Curry	Infrastructure Improvements (Proj ID 12-1240)	GOB	Y	800,000	649,176	230,936	150,824	81% of bond has been expended	Follow project progress.	Substantial Completion - Closeout	Project is designed and under construction - substantial completion.	G	G	G
25 <b>CUME</b> 26 2011	RES & TOLTE 6/30/2016	C SCENIC RAILROAD  Legislative/Executive	Rio Arriba	Track Rehabilitation (Proj ID 11-1292)	STB	Y	1,000,000	1,000,000	102,513	-	This funding has been expended - construction is continuing utilizing new funding.	N/A	Project Closed	This funding has been expended - construction is continuing utilizing new funding.	В	В	В
27 2013 28	6/30/2017	Legislative/Executive		Track & Boiler Rehabilitation & Car Upgrades (Proj ID 13-1249)	STB	Y	850,000	414,980	345,395	435,020	Resumed locomotive and passenger car projects and track work until weather precluded continuing.	Continue the 1472-day inspection work on locomotive 487 and passenger car rehabilitation.	Project in	Project resumed in October.	G	G	G
29 <b>DFA-L</b> 2012 2013 30 2014	6/30/2016 6/30/2017 6/30/2018	Governor Martinez, Anderson, Thomson	Sandoval	Rio Rancho Regional Park Facility (Reauth IDs 12-1637-1641, 12-1643-1645, 13-1135, 13-1762 & 14-1989)	STB	Y	1,608,224	1,121,806	-	486,418	Continued shade structures installation; completed detectable warning areas around music, court and hill play area (applied texture and painted); boulder installation continuing.	Posts for tetherball and fun hoops have been switched as necessary, LSI play equipment installed in small play area; continue work on public bathrooms, and donated mural on eas side of sensory wall.	Project in	Grant agreements executed. Construction began on March 10, 2014. Work continues on Phase I of the park. Contract with BCL Enterprises extended to 4/1/2015.	G	G	G

В	С	D	Е	F	G	Н	ı	J	К	L	M	l N	0	P	Q	R	S
1		Project on schedule	R	No activity or bonds not sold	В	Appropriation	on expended or proje	ct complete									
2	Y E	Behind schedule	Х	Additional funds needed												Progress Rating	Construction/
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Renovation/ Other
31 2012	6/30/2016	Legislative/Executive	Chaves	Dormitory facilities for at-risk youth program in Roswell (Orig Proj 11-1284 Reauth to 12-1579)	STB	Y	2,000,000	39,739	-	1,960,261	Construction documents completed and construction bid advertised.	Award construction bid and begin construction.	Project in Design	Grant Executed 10/06/13. Construction documents completed and construction bid advertised.	G	Y	
2013	6/30/2017 6/30/2018	Multiple Sponsors	Bernalillo	Explora Science Center Addition & Exhibits (Proi IDs 13-1626 & 14-1856)	STB	v	1.610.041	23,794	7,694	1 586 247	Grant agreement executed	Notice of Obligation issuance.	Grant Agreement Issued	Grant Agreement Executed. Purchase Orders for Exerplay \$5.1101 and Reliable Investments \$2.583.	e	Y	
33 2012	6/30/2016	Fischmann, A. Lujan, McMillan	Dona Ana	Las Cruces East Mesa Public Safety Campus Construct (Proj ID 12-1436)	STB	Y	1,214,000	512,719	79,219		Design complete. Construction document phase at 30% complete.	Construction documents at 97% complete.	Project in Design	Design complete in construction document phase.	G	G	
2012 34 2013	6/30/2017	Egolf, P Griego, Rodriguez, CA Trujillo, J Trujillo, Varela, Wirth	Santa Eo	Santa Fe Police Station Renovation & Expansion (Proi ID 12-1482 = \$440.000 & 13-1777 = \$900.000)	STB	v	1,340,000	1,340,000	26,386		100% complete with construction.	Complete punch-list - close out.	Project Closed	Project complete, processing documents - final reimbursements submitted. Complete punch list items and close out.	В	В	В
35 2013	6/30/2017	Governor Martinez, Campos, N Salazar	Mora	Mora Co. Complex (Proj ID 13-1734)	STB	Y	1,854,000		18,540	1,835,460	Bonds sold June 2014. JPA between Mora Co. and AOC approved June 2014. Assessment completed 6-26-14 by Chavez Grieves Consulting Engineers using existing documents. Assessment revealed structure and site drainage issues but former architect and contractor will not release architectural plans and design without	Mora Co. and AOC will continue working with consulting engineers for cost estimates for a Master Plan, including site drainage and utility surveys, assessment of interior walls, and to determine extent of lateral bracing and material.	Project in Planning	As of October 2014, the AOC and Mora County representative indicate approximately \$2.3 million is needed to address site drainage issues and to complete the interior shell of the first floor. Completion of the first floor would complete space for the court and the sheriff's offices. Both are currently housed in unsafe, substandard conditions.	R	x	x
36 2013 37	6/30/2017	Multiple Sponsors	Dona Ana	Mesilla Valley Regional Dispatch Authority 911 Center (Proj ID 13-1680)	STB	Y	2,250,000	22,500	-	2,227,500	Construction approximately 8% complete.	Continue construction and advertise bid for communication lines and equipment phase.	Project in Construction	Grant agreement executed. Construction approximately 8% complete.	G	G	Y
38 <b>DEPA</b> 38 39 2013		JLTURAL AFFAIRS  Legislative/Executive	Statewide	Cultural Facilities Completion (Active Proj IDs 09-3096/13-1109 and 09-3097/13-1114 Completed Proj IDs 09-3095, 09-3098, 09-3099)	STB	Y	3,738,000	3,379,070	20,674	358,930	Phase 2 contract paperwork being prepared. Heritage Garden phase of Rural Life Center design completed; ITB for construction is at State Purchasing and should be awarded soon; other exhibit improvements will be initiated utilizing any remaining budget.	Phase 2 contract will begin. Work is projected for January through June 30 2014; however, timeline extension request has been submitted for 2015 Session. ITB for Heritage Garden phase of Rural Life Center Project will be awarded and construction underway; other exhibit improvements will be completed to utilize remaining budget.	Project in Design	Reauthorized in 2013 to extend time to 2015. Bosque Redonde soldier exhibit was constructed and installed at old visitors center. Concept-design ph 1 for new building was completed. Exhibit design, fabrication, installation ph 2 contract is being prepared. Final Tortugas Hall payment was settled. Remaining balance will be used according to reauthorizing language for Heritage Garden phase of Rural Life Center Project and other exhibit upgrades. DCA is requesting an extension to the timeframe for expenditure in the event projects are not completed by June 30 2015.	G	G	Y
40 2011	6/30/2016	Legislative/Executive	Statewide	Cultural Facility Repairs and Maintenance (Proj ID 11-1291)	STB	Υ	1,000,000	1,000,000	13,307	-	Remaining balances from projects that have been completed were disencumbered.	Minimal remaining balance reassigned to other critical projects. Will close-out projects and revert any balance.	Project Closed	Funds directed towards priority repair projects across DCA majority now complete. Final close-out of projects underway with intention to be complete by June 30 2015. Remaining balance will be reassigned to other critical repair projects.	В	В	В
41 2012	6/30/2016	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 12-1233)	GOB	Y	3,000,000	111,143	111,143	2,888,857	Woolworth Community Library (Jal) has spent all of its 2012 GOB funds.	Spending will be monitored; library directors will be encouraged to spend approximately 20% of their current allocation next quarter.	Purchases In Process	All but one of the grant agreements with public libraries have been signed and are in place. Twenty public libraries out of 72 have submitted reimbursement requests. Public libraries have requested reimbursement for approximately 5% of their 2012 GOB funds so far.	G	G	Y
42 2012	6/30/2016	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 12-1232)	GOB	Y	700,000	561	561	699,439	San Felipe has spent 100% of its funds; the Pueblo used the 2012 GOB funds in conjunction with the 2010 GOBs to finish its library construction.	Spending will be monitored; library directors will be encouraged to spend approximately 20% of their current allocation next quarter.	Purchases In Process - In Construction	Nine of 19 tribal libraries are using funds for construction, with those funds monitored separately from library acquisition funds. Tribal libraries have requested reimbursement for approximately 8% of their 2012 GOB funds so far.	G	G	Y
43 2013	6/30/2017	Legislative/Executive	Statewide	Cultural Facilities Completion & Equipment (Proj ID 13-1247)	STB	Y	2,500,000	510,072	2,739	1,989,928	Bid opened 11/14/2014; awarded for \$1 million on 12/12/2014. NHCC equipment purchase requests are out for lighting. NHCC landscape infrastructure being assessed.	MNH&S Ed Wing construction shall begin and completion will be sought by late summer of 2015. NHCC landscape scope will be completed and RFP written.	Project in Construction	\$1 million to complete Natural History Museum education wing construction fall 2014 - spring 2015 - architect design complete. CNMA shelving complete. \$400K allocated to complete NHCC campus through priority landscape improvements. \$150K allocated to NHCC Performing Arts equipment, projector has been purchased. \$400K allocated to complete Bosque Redondo exhibits - contract is in development at Historic Sites Division - completion expected June 2017.		G	G
44 2013	6/30/2017	Legislative/Executive	Statewide	Cultural Facility Repairs and Maintenance (Proj ID 13-1248)	STB	Y	3,000,000	2,050,543	745,365	949.457	Lab of Anthro and Halpin roof repairs complete. Museum of Art loading dock roof repair contract signed, HVAC control panel work identified to support \$40K grant. History Museum groundwater proposals under evaluation.	Museum of Art loading dock roof	Project in Construction	Highest priority projects allocated and in process across DCA with many complete. Completed projects include NHCC HVAC \$42K, NHCC roof \$13K, MNHS HVAC \$175K, Space Wireless for security \$98K, Taylor Store \$14K, Camino doors \$16K, FRHM fence \$180K, MoA library foundation \$34K, Halpin clean-up \$8,000, MOIFA storage \$54K, MNHS security \$34K. In process - Lab roof architectural and construction \$4701K, Halpin roof \$202K.		G	G
45	RTMENT OF HE	Ĭ												·			
47 2013 48	6/30/2017	Legislative/Executive	San Miguel	Behavioral Health Institute at Las Vegas (Meadows) - Ph. 2 Completion - FF&E (Proj ID 13-1527)	STB	Y	900,000	834,130		65,870	No additional items were purchased during the last quarter. The product list will continue to be adjusted until all funds are expended.	DOH will continue to purchase the necessary equipment that will enhance the lives of those in our care at the facility.	Purchase in Process - Ad/Bid	Project is on target. A total of 93% of the appropriation has been encumbered leaving a balance of \$65,870 which will be expended before the end of FY-15.	G	G	G
50 2014 51	6/30/2018	DMELAND SECURITY  Legislative/Executive	Statewide	Natural Hazard Mitigation Grant Match (Proj ID 14-2153)	STB	Y	1,000,000	-	-	1,000,000	Project work sheets complete and sent to FEMA for review and approval. Approval of all work plans expected January 2015, due to a delay between the local and FEMA approval.	FEMA Region VI approval in order to proceed to encumber funds totaling \$750,000 by January 31, 2015.	Pending Approval	Awaiting project approval from FEMA Region VI. Approval scheduled to be received January 2015, due to a delay between the local and FEMA approval.	Y		

									December 2							
В	С	D	E F	G	Н		J	K	L	M	N	0	Р	Q	R	S
1		Project on schedule	R No activity or bonds not sold	В	Appropriation	n expended or project	complete									
2	Υ	Behind schedule	X Additional funds needed			1		ı		T	T	1	T		Progress Rating	Construction/
	Reversion			Funding	Bonds	Appropriation	Total Amount	Expended in	Current					Bond Sold/ Grant		Renovation/
3	Date	Sponsor	County Project Description	Source	Sold	Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Agreement/ RFP	Plan / Design	Other
52 DEPAR	RTMENT OF IN	IDIAN AFFAIRS											20752			
													28 TIF Grant Awards. 14 awards for Planning = \$2.4 million and 14 awards for Design and Construction = \$10.8 million.			
										2 projects closed out - reverted \$3,514	. Continue to send out monthly		17 Projects have been closed out. Projects are moving			
										IAD continues to contact all remaining	reminders to entities about updating		forward and entities are submitting reimbursements. 3			
										entities to ensure they are submitting	CPMS monthly and to submit their	in Planning,	projects have no expenditures IAD sends reminders to			
53 2012	6/30/2016	Statutorily Earmarked	Statewide Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	13,207,965	9,874,469	281,285	3,333,496	payment requests and quarterly reports timely.	quarterly reports to IAD's Capital Outlay Unit.	Design, and Construction	grantees to update the CPMS on a monthly-basis. (List of projects available on LFC website)	G	e	G
53 2012	0/30/2010	Statutorily Larmarked	Statewide Tribal Illiastructure Froject Fund (Till) - Statutory 376 of GTB	SID	'	13,201,303	3,074,403	201,203	3,333,430	Established Purchase Orders for all	Cuttay Offic.	CONSTRUCTION	projects available on Li o website)	G	G	G
											Continue to establish Purchase Orders		19 TIF Grant Awards. 8 awards for Planning Projects =			
										approved CapBuds. IAD issued Notice	for grantees with approved IGAs and		\$1,461,000 and 11 awards for Design & Construction			
										of Obligations for all TIF projects that have submitted contracts and	approved CapBuds. Issue Notice of	Multiple Dunis etc	Projects = \$14,879,011. No reimbursement requests processed for the quarter. Note: Appropriation Amount does			
										supporting documentation. No	Obligations for grantees that have submitted contracts and supporting	in Planning,	not include \$300,000 for Administrative costs (IAD =			
										reimbursement requests processed for	documentation. Remind grantees to	Design, and	\$200,000 and DFA-LGD = \$100,000). (List of projects			
54 2013	6/30/2017	Statutorily Earmarked	Statewide Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Υ	16,340,011	1,909,797	-	14,430,214	the quarter.	update the CPMS monthly.	Construction	available on LFC website)	G	G	Y
													29 TIF Grant Awards. 11 awards for Construction Projects = \$10,980,640, 12 awards for Planning Projects = \$1,540,000,			
										Work on establishing IGAs and	Continue work on IGAs and CapBuds		and 6 awards for Design Projects = \$1,715,000. (List of			
55 2014	6/30/2018	Statutorily Earmarked	Statewide Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Υ	14,235,640	-	-	14,235,640	CapBuds for grantees.	for grantees.	Appropriated	projects available on LFC website)	G		
56	TMENTOE	IEODMATION TECHNIS	OCY													
5/ DEPAR	KIMENI OF IN	IFORMATION TECHNOL	.ugi	+									No. of the first transfer of t			
													Nearing completion of the first phase of the LMR antenna replacement. Majority of funding has been encumbered.			
											Complete network equipment and	Purchase in	Awaiting approval of \$1.77M encumbrance request			
											radio console upgrades requested first	Process - In	submitted first week in December 2014 for network			
58 2014	6/30/2018	Legislative/Executive	Statewide DoIT Public Safety Communications Equipment (Proj ID 14-1791)	STB	Υ	5,000,000	310,648	310,648	4,689,352	antenna replacement.	week of December 2014.	Construction	equipment and radio console upgrades.	G	G	G
60 DEPAR	RTMENT OF M	ILITARY AFFAIRS			-											
													The Farmington Armory Project is complete. Building			
											The 11-month inspection is completed,		awarded Silver LEED certification. Encumbered amount of			
		_	Farmington Readiness Center renovation/addition							The Farmington MILCON Project is	finalize invoices and payment to close		\$10,260 to be paid - any balance will revert and close			
61 2011	6/30/2016	Legislative/Executive	San Juan (Proj ID 11-1299)	STB	Υ	1,600,000	1,600,000	10,936	-	completed.	project.	Project Closed	project.	В	В	В
										Notice To Proceed has been issued for						
										replacing the doors and windows at the Santa Fe and ABQ Armory, the	by March 31, 2015: Roswell					
										Roswell remodel of the latrines and	remodeling of the male and female					
										showers, for JFHQS roof, and the	latrines, the armory doors and windows					
										Albuquerque latrine remodel.  Completed the resurfacing of the Rio	replacement in Santa Fe and Albuquerque, roof replacement at the					
										Rancho armory and replaced the	JFHQS building, and the Albuquerque					
2013	6/30/2017									tankless water heaters at the Santa Fe	latrine remodel. \$200K is obligated for		Coordinating with federal counterparts to prioritize projects.			
62 2014	6/30/2018	Legislative/Executive	Statewide Armory Renovations Statewide (Proj ID 13-1225 & 14-1334)	STB	Υ	1,000,000	148,707	95,436	851,293	armory.	the Las Cruces design.	Project Planning	Majority of the projects have a federal match.	G	G	
63 64 DEPAR	RTMENT OF TH	RANSPORTATION														
											Additional expenditures to be	Substantial				
65 2012	6/30/2016	Legislative/Executive	Paseo Del Norte / I-25 Interchange - Proj ID 12-1502 (\$2,268,000)  Bernalillo & 12-1545 (\$27,500,000)	STB	Y	29,768,000	22,150,773	4,974,446	7 617 227	75% expended to date.	processed. Complete project and close out.	Completion - Closeout	Project complete - finalizing expenditures to close project.	G	G	G
65 2012	0/30/2010	Legisialive/Lxeculive	Bernaillo & 12-1343 (\$27,300,000)	315	T	29,700,000	22,130,773	4,974,440	7,017,227	73% experided to date.	close out.	Grant	Project complete - infalizing experiditures to close project.	G	G	G
											Receipt of Notice of Obligation to	Agreement				
66 2014	6/30/2018	Multiple Sponsors	Dona Ana Las Cruces Streets Improve (Proj ID 14-2064)	STB	Υ	1,036,000	-	-	1,036,000	Grant Agreement issued	create purchase order.	Issued	Grant agreement issued. Waiting for contract.	G		
										Funding request pending						
67 0011	Bonds Not	Multiple Conserve	San Juan East Aztec Arterial Route Construct (Proi ID 14-2088)	CTC	, .	2 040 775			2 040 77-	NMDOT/FHWA approval of phased			Will not proceed this year. Will proceed for June 2015 Bond			
67 2014 68	Sold	Multiple Sponsors	San Juan East Aztec Arterial Route Construct (Proj ID 14-2088)	STB	N	3,819,775	-		3,819,775	construction.		Bonds Not Sold	Sale.	К		
69 EASTE	RN NEW MEX	ICO UNIVERSITY														
										Building Concrete 100% Complete,						
										Masonry 100% complete, Structural						
										Steel 100% complete, Roofing 100% complete, Storefront / Glass 100%	To be 100% complete with project.	Substantial				
2012	6/30/2016		Jack Williamson Liberal Arts Classroom Renovation	GOB						complete, Drywall 100% complete,	Pending reimbursement of final billing	Completion -	Project is 98.65 percent complete. \$9 million from 2012 GOB			
70 2013	6/30/2017	Legislative/Executive	Roosevelt (Proj 12-1238 \$9M GOB - Expended & 13-1890 \$4M STB)	STB	Υ	13,000,000	9,748,810	931,054	3,251,190	Plumbing / Mechanical 95% complete.		Closeout	fully expended.	G	G	G
											Architect plans and bid process started	Project Planning				
71 2012	6/30/2016	Legislative/Executive	Chaves ENMU-Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	Υ	1,500,000	529,339	-	970,661	re-roof project.	by end of next quarter.	& Design	Planning which roofs will be started.	G	G	Υ
										Installation of undated tradition	Completion of all remaining detail		Project is 99 percent complete - finalizing payments and will			
72 2012	6/30/2016	Legislative/Executive	Lincoln ENMU-Ruidoso Infrastructure Improvements (Proj ID 12-1237)	GOB	Y	500,000	500,000	1,890	_	Installation of updated tracking software for kiosk.	elements - pay invoices and revert any balance.	Project Closed	Project is 99 percent complete - finalizing payments and will revert any balance.	В	В	В
73			(1.0) 12 1201)			230,000		.,000				., 5.0004				
74 ECONO	OMIC DEVELO	PMENT DEPARTMENT														
										Deming preparing final report as						
										project nears completion. Carlsbad began Phase 2a in July and will be			80% expenditure to date. 11 Grants issued, 2 projects complete for Silver City (\$175K) and Las Vegas (\$90K).			
										requesting first reimbursement.			Carlsbad \$80K - full reimbursement pending; Clayton \$150K;			
										Albuquerque/Nob Hill submitted first			Deming \$15K - project in final stages; Las Cruces \$100K;			
										request for reimbursement on BID			Truth or Consequences \$70K; Albuquerque Nob Hill \$48K;			
										planning project. Las Cruces completed environmental remediation	Submit draws as funds are expended.  Closely monitor projects for which no	Projects in	Raton \$45K, in process of hiring new MainStreet Executive Director and RFP issued; Los Alamos\$70K, has gone to bid,			
75 2011	6/30/2016	Legislative/Executive	Statewide MainStreet Capital Outlay Fund (Proj ID 11-1294)	STB	Υ	1,000,000	801,516	120,372	198.484	on 201 N. Main.	draws have been submitted.	Construction	work to begin shortly; Tucumcari \$157K.	G	G	G
			(10) 10 (11)			, . , . ,	,	-,2		Clovis work has begun. Silver City			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
										work is progressing and first requests						
										for reimbursement paid. Las Vegas	Cubanit danua - Color		000/ 2002 45 45 45 45 5 0 200 45 5 6 5 6 5 6 5			
										reissuing RFP. Roswell issued bid for work. Belen preparing to select	Submit draws as funds are expended. Closely monitor projects for which no	Projects in	28% expenditure to date. 5 Grants issued: Clovis \$137.5K; Las Vegas \$75K; Roswell \$100K; Silver City \$137.5K; Belen			
76 2013	6/30/2017	Legislative/Executive	Statewide MainStreet Capital Outlay Fund (Proj ID 13-1252)	STB	Υ	500,000	140,271	89,271	359.729	contractor.	draws have been submitted.	Construction	\$50K.	G	G	G

											December 2	2014						
В		С	D	E	F	G	Н	I	J	K	L	М	N	0	Р	Q	R	S
1		<b>G</b> Pr	roject on schedule	R	No activity or bonds not sold	В	Appropriation	expended or projec	t complete									
2		Y Be	ehind schedule	Х	Additional funds needed												Progress Rating	
	Boy.	ersion				Funding	Danda	Annropriation	Total Amount	Expended in	Current					Bond Sold/ Grant		Construction/ Renovation/
3		Date	Sponsor	County	Project Description	Source	Bonds Sold	Appropriation Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next guarter	Project Phase	Project Status	Agreement/ RFP		Other
Ť	<del>                                     </del>	· uto	оролоо.	County	. roject 2000 rp.ion	55455	00.0	7.11104111		2001 400.10.	24.4.100			•		rigi comone ra i	. iaii, 2 coigii	00.
77 201	4 6/30	0/2018	Legislative/Executive	Statewide	Economic Development Grants - LEDA (Proj ID 14-1347)	STB	Y	5,000,000	_	_	5,000,000	Begin project pipeline evaluation for future funding.	Continue project pipeline evaluation for funding.	Project Evaluation	Funding is for FY15 - Begin project pipeline evaluation for future funding.	G		
78	4 0/30	3/2010	Legisiative/Lxecutive	Otatewide	(1 log lb 14-1541)	OID		0,000,000			0,000,000	interestations.	lunung.	Evaluation	latare randing.			
79 <b>ENE</b>	RGY, MI	INERALS &	NATURAL RESOURCE	CES DEPAR	TMENT													
												Restoration projects treatments on	Design, sampling, planning and					
												several acres have been completed	construction to continue on restoration					
												and \$53,295 was expended this past	projects identified with the Town of Red	Desirate in	All arriants have been abligated words in agreeing and are an			
90 201	4 6/30	0/2016	Truiillo	Statewide	Conservation Easements (Proj ID 10-1314 Reauth to 14-2302)	STB	Υ	4.839.356	4,369,327	454,874	470.020	quarter. \$469,927 remains encumbered for ongoing projects.	River, Elephant Butte Irrigation District & San Juan SWCD.	Projects in Construction	All projects have been obligated, work is ongoing and are on track for completion.	G	G	G
00 201	4 0/00	5/2010	Trajillo	Otatowido	Conservation Education (110) is 10 1014 (Cadati to 14 2002)	OID		4,000,000	4,000,021	404,014	470,023		a carroan eves.	Construction	addition completion.	ŭ		- J
												\$11,610 was spent on equipping emergency vehicles and an	NM State Forestry is awaiting the					
												encumbrance for \$52,580 was	delivery of 2 vans and will process					
												submitted for 2 additional vans for NM			The EMNRD has purchased and equipped 8 law enforcemen	t		
												State Forestry to help transport	with required safety equipment such as		vehicles for state parks. State Forestry has purchased and			
81 201	2 6/20	0/2016	Legislative/Executive	Ctotowide	State Parks & Forestry Vehicles and Equipment (Proj ID 13-1417)	STB	Υ	500.000	435,667	11.610	64 222	administratively determined fire tighters and inmates.	s light bars and radios to communicate with dispatch.	Completion - Closeout	equipped 5 trucks and 2 vans. 2 additional vans are currently on order and should be delivered by 4/30/15.	e e	N/A	G
81 201	3 6/30	3/2016	Legisialive/Executive	Statewide	S State Faiks & Forestry Verlicles and Equipment (Floj ID 13-1417)	315	ı	300,000	433,007	11,010	64,333	and minates.	<u>'</u>	Cioseout	on order and should be delivered by 4/30/13.	G	N/A	G
													Progress will continue on the existing projects currently underway and new					
													projects are currently under					
												\$555,971 was spent this past quarter	consideration for the remaining		The State Forestry divisions wildfire mitigation projects are			
												on various mitigation projects. One of			underway and 92 percent of the funding has been			
												four projects was completed for the	Completion of the final contractual	Multiple Proise-	encumbered or expended. Four projects have been			
201	3 6/30	0/2017			Wildfire Mitigation at Urban Forest Interfaces							Mangas Divide mitigation project. Three other projects are in various			developed for the Mangas Divide mitigation project with one completed. Work will continue with significant completion by			
82 201		0/2017	Legislative/Executive	Statewide		STB	Υ	2,900,000	1,873,016	555,971	1,026,984		other projects are currently underway.		the end of FY15.	G	G	G
			_									Oasis campground is complete,	Resume construction on Oasis comfort					
												Rockhound campground upgrades are	station and achieve 75% completion.		Oasis comfort station is 75% complete. Work has begun on			
					State Parks Infrastructure Improvements Statewide							complete. Pancho Villa comfort station		Projects in	the new visitor center/comfort station and upgrades at			
83 201	3 6/30	0/2017	Legislative/Executive	Statewide	(Proj ID 13-1419)	STB	Υ	1,000,000	690,973	138,055	309,027	rehabilitation is 95% complete.	Park.	Construction	Bluewater Lake State Park.	G	G	G
												\$25,731 has been expended on						
												architectural design and development						
												of the facility site and radio equipment						
												was procured for safe communications at the facility. \$1,177,475 has been	5					
												encumbered for the new facility	Staff will begin moving into the facilities					
												buildings, equipment and 5 crew	by mid January 2015. Staff will begin		This project is funding the new Returning Hero's RH fire			
					Fire Crew Carriers/Vehicles and Facility Improvement Statewide	0770		. ====				carriers that will support the RH	training and preparing for the	Project in	fighting program. Facilities, crew carriers and equipment will			
84 201	4 6/30	0/2018	Legislative/Executive	Statewide	(Proj ID 14-1583)	STB	Y	1,700,000	25,731	25,731	1,674,269	program.	Spring/Summer fire season.	Construction	be procured to support this new program initiative.	G	G	G
												\$74,188 was spent on the San Juan						
												SWCD - Dos Rios watershed restoration project. \$1,442,702 is	NIM Faranta will apption to appeting		14 projects have been developed. 3 agreements have been			
												currently encumbered for three	NM Forestry will continue to negotiate contracts with multiple statewide	Projects in	signed with work in progress. 11 agreements continue to be negotiated and more project encumbering will continue			
85 201	4 6/30	0/2018	Legislative/Executive	Statewide	Watershed Restoration Improvements Statewide (Proj ID 14-1584)	STB	Υ	6,200,000	74,188	74,188	6,125,812	projects that are currently in progress.		Construction	through March 2015.	G	G	G
86																		
87 GAN	IE AND I	FISH DEPA	ARIMENI															
															Dam Safety-Bear Canyon: Alternative analysis complete			
															for Bear Canyon Dam. Expect to make determination on			
															Alternative Source by December 2014. Seven Springs			
															Hatchery Replacement of water lines: Engineering quotes being sought. Design expected to be complete Fall 2014.	S		
															Expected construction complete Fall 2015. Warehouse			
															Consolidation: Contract initiated, engineering and			
															surveying has started. Authorization from Santa Fe county			
															has been received for new waterline. Additional agreements			
															being worked on. Expect to perform engineering and survey			
															by December 2014. Hope to go to Bid early summer. New HVAC system 98% complete. Rock Lake Warm Water			
															Hatchery: Final design review complete by winter 2014.			
															Construction complete Fall 2015. Northwest Area Office:			
															Discussions with the City of Rio Rancho did not result in an			
															agreement. Alternative options are being discussed and			
															evaluated for an office. Alternative Energy Assessment: Assessment and final quotes are complete. Expect to start			
															installation of solar panel array in the next quarter. <b>Wildlife</b>			
															Mgmt Areas and Facilities: Several projects - Heart Bar			
															WMA septic system is complete. Ration office ADA ramp and			
					OAME PROTECTION FINES (2.5. )							AA Wata aaasta s			steps complete. HQ boiler repairs complete. HQ office			
					GAME PROTECTION FUND (8 Projects) - Statewide Facility Renovations & Warehouse Consolidation, NW Area Office,							Multiple projects are commencing with		Multiple Projects	reconfiguration in process. Quotes for HQ entrance and signage improvements being sought. Lake Roberts Dam:			
					Alternative Energy Assessments, Bear Canyon Dam Safety, Rock							plan, design, engineering, price agreements, environmental			New Funding-Contractor is approximately 98% complete on			
					Lake Hatchery, Seven Spings Hatchery waterline, Lake Roberts							compliance, etc Lake Roberts 98%		and	spillway and dam upgrade. Expect substantial and final			
88 201	3 6/30	0/2017	Legislative/Executive	Statewide	dam (13-1930)	GPF	N/A	8,725,000	2,497,149	554,073	6,227,851	at completion.	Lake Roberts at 100% completion.	Construction	completion late November.	G	G	Υ
															Santa Rosa, Seven Springs and Rock Lake Hatchery			
	1														projects: Consultant for environmental compliance			
															contracted. RFP for engineering services closes Jan 2015.			
															Expect compliance and engineering complete summer 2015.			
															Construction complete April 2016. Wildlife Habitat			
															<b>projects:</b> Planned archeological clearances and restoration treatments. <b>Shooting Ranges:</b> Expect RFP to close early			
					GAME PROTECTION FUND (8 Projects) - Alternative Energy										January 2015. Laguna Del Campo Dam Safety: Price			
					Assessments, Rock Lake Hatchery Pipeline, Laguna Del Campo										agreement is being completed to obtain specialized dam			
					Lake Dam Safety, Shooting Ranges, Costilla Creek Fish Migration							Multiple projects are commencing with			repair services. Alternative Energy Systems: Plans being			
					Barrier, Pecos Watershed Educ Center, Seven Springs Demo. BIG							plan, design, engineering, price			finalized to assess DGF facilities. Costilla Creek Barrier:			
89 201	4 6/30	0/2018	Legislative/Executive	Statewide	GAME ENHANCEMENT ACCT - Wildlife Habitats and Landscape Restoration (14-2159, 14-2161-2167)	GPF	N/A	1,925,000	55,000	_	1 870 000	agreements, environmental compliance, etc	Projects continue to move forward.	and Construction	Engineering plans complete. Environmental compliance underway. Expect construction to begin Fall 2015.	G	G	G
09 201	. 0/30	J, EU IU	Legisialive/LXeculive	Juliane	, 1.0000141011 (17 £100, 17-£101-£101)	5	11//1	1,020,000	55,000	-	1,010,000	Josephanos, etc	Jooto commue to move forward.	Construction	and and a ray. Exposit our attraction to begin that 2010.	J	J	G

R	C	n I	F	T F	G	Н	1 1	.l	к	ı	M	N	0	P	0	R	S
1	G	Project on schedule	R	No activity or bonds not sold	В		ation expended or projec	ct complete	IX.		IWI	IN .		'	ų.	K	3
2	Υ	Behind schedule	Х	Additional funds needed		1	1				1			1	ļ	Progress Rating	Canataurtiant
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Construction/ Renovation/ Other
2013	6/30/2017 6/30/2018	·		BOND RETIREMENT FUND (5 Projects) - Facility Renovations and Wildlife Management Area Improvements, Bear Canyon Dam, Seven Springs Hatchery, and Rock Lake Hatchery (13-1929) and Laguna Del Campo Lake Dam Safety (14-2160)		N/A	1,625,000	58,561	Last «darter		Multiple projects are commencing with plan, design, engineering, price agreements, environmental compliance, etc Heater boiler repairs at HQ complete.	Projects continue to move forward. Make Alternative Analysis selection. Install new CXT restroom at Mora by February 2015.	Multiple Projects	Funded through Bond Retirement Fund - See line 88 above for Dam Safety Compliance-Bear Canyon improvements, Seven Springs Hatchery Water lines, Rock Lake Hatchery, and Wildlife Mgmt Areas and Facilities. For the Laguna Del Campo Dam Safety project - price agreement is being	G	G G	G
2013	6/30/2017 6/30/2018	·		HABITAT MANAGEMENT FUND (5 Projects) - Wildlife Management Area Improvements, Bear Canyon Dam, Seven Springs Hatchery, and Lake Roberts Dam & Spillway (13-1931) and Costilla Creek Fish Migration Barrier (14-2168)	HMF	N/A	2,300,000	1,086,276	412,873	4 242 724	Multiple projects - Projects commencing with plan, design, engineering, price agreements, environmental compliance, etc	Projects continue to move forward. Lake Roberts at 100% completion.		Funded through Habitat Management Fund - See line 88 sabove for Dam Safety Compliance-Bear Canyon improvements, Seven Springs Hatchery Water lines, Rock Lake Hatchery, and Wildlife Mgmt Areas and Facilities. See line 89 for Costilla Creek Fish Migration Barrier project.	G		
92		Legislative/Executive	Statewide	Costilla Creek Fish Migration Damer (14-2100)	TIIVII	IN/A	2,300,000	1,000,270	412,073	1,213,724	environmental compilance, etc	Lake Roberts at 100 % completion.	Construction	ine 65 for Costilla Creek i ish Migration Barrier project.	G	9	G
93 GENE	RAL SERVICE	S DEPARTMENT		Comp Ciarra Planca / Faula Nact/Malact/V/DDC Proj #A072007								laitinta and assessable final assessab	Desirat in				
94 2013	6/30/2015	Legislative/Executive	Multiple Co.		STB	Υ	1,000,000	846,759	-	153,241	Completed 1 project.	Initiate and complete final proposed projects.	Project in Construction	1 project initiated - 1 completed.	G	G	G
95 2014	6/30/2015	Legislative/Executive	Dona Ana		STB	Υ	3,200,000	2,576,103	1,000	623,897	Completed 1 sub-project.	Complete remaining 3 sub-projects.	Project in Construction	4 sub-projects initiated - 1 completed.	G	G	Υ
96 2014	6/30/2016	Legislative/Executive	Bernalillo	YDDC Infrastructure Improvements/Loma Cottage Renovation Proj #A083007 - Reauth to 12-1574 then 14-2264	STB	Υ	1,000,000	656,871	1,000	343,129	Received funding.	Start design on new projects.	1	Project planning in process.	G	G	G
97 2011	6/30/2016	Legislative/Executive	Bernalillo, Dona Ana	YDDC and John Paul Taylor Center (JPTC) Improvements Proj # A111283	STB	Υ	2,000,000	1,639,352	28,257	360,648	YDDC.	Complete remaining 7 sub-projects - 2 JPTC, 5 YDDC.	Project in Construction	12 sub-projects initiated - 5 completed.	G	G	G
98 2013	6/30/2017	Legislative/Executive	Bernalillo Dona Ana	CYFD - Infrastructure Improvements at Facilities Proj #A131230	STB	Y	2,000,000	608,936	82,704	1,391,064	JP Taylor.	Complete remaining 9 sub-projects - 5 YDDC, 4 JP Taylor.	Project in Construction	13 sub-projects initiated - 8 YDDC, 5 JP Taylor. 4 completed 3 YDDC, 1 JP Taylor.	- G	Y	
99 2014	6/30/2015	Legislative/Executive	Statewide	Dept of Health facility patient health & safety Proj #A101277 (Reauth 14-2301)	STB	Υ	2,400,000	2,340,647	51,448	59,353	Completed 4 sub-projects - 2 NMBHI, 2 NM Rehab.	Complete remaining 2 sub-projects - 1 NMBHI, 1 NMVH.	Project in Construction	6 sub-projects initiated - 3 NMBHI, 1 NMVH, 2 NM Rehab. 4 completed - 2 NMBHI, 2 NM Rehab.	G	G	G
100 2014	6/30/2015	Legislative/Executive	San Miguel	DOH - Facility continued construction - New Meadows & Ponderosa Proj #101275 Reauth to 14-2291  Department of Health Facility Patient Health & Safety -	STB	Y	7,000,000	6,944,447	61,408	55,553	Client move in.	Pay final invoices and close out project.	Substantial Completion - Closeout Project in	Project in warranty.	G	G	G
101 2013	6/30/2015	Legislative/Executive	Statewide	Proj # A093079 & A093080 (Reauth to 13-1132 & 13-1133)  Facility Patient Health & Safety at NMBHI in Las Vegas	STB	Υ	4,000,000	3,667,416	45,990	332,584	Completed 4 sub-projects.	Complete remaining 2 sub-projects.	Construction Project in	6 sub-projects initiated - 4 complete.	G	G	G
102 2011	6/30/2016	Legislative/Executive	San Miguel		STB Cig Tax	Y	3,000,000	830,192	256,074	2,169,808	2 sub-projects completed.	Complete remaining 6 sub-projects.	Construction	8 sub-projects initiated - 2 completed	G	Y	Υ
103 2013	6/30/2015	Legislative/Executive	Chaves	(Orig - Southern NM Rehab Improvements - Reauth to 11-1127)  NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C	Rev Bonds Cig Tax	Υ	2,000,000	1,470,087	-	529,913	Pending projects.	Pending projects.	Project Planning	Pending projects.	G	Y	
2013 104 2014	6/30/2015 6/30/2016	Legislative/Executive	Sierra	Proj #A111288 to 12-1653; #A076051 to 13-1143; #A083019 to 14-2300	Rev Bonds & STB	Υ	12,500,000	1,890,121	509,783	10,609,879	Received Federal funding match.	Initiate projects.	Project in Design	Funding approved by VA, finalizing construction documents.	G	G	G
105 2011	6/30/2016	Legislative/Executive	San Miguel	Behavioral Health Institute at LV (Meadows Long-Term Care Facility) Proj #A111286	STB	Υ	4,300,000	4,174,194	5,497	125,806	Completed phase 2.	Initiate phase 3.	Project in Design (Ph. 3)	Phase 1 and 2 complete, starting phase 3.	G	G	G
106 2012	6/30/2016	Legislative/Executive	San Miguel	Behavioral Health Institute at LV (Meadows Long-Term Care Facility)  Proj # A121275	STB	Y	4,700,000	3,809,862	47,000	890,138	Contract issued to Contractor, work began. Completed 20% on 2/6 cottages.	Complete remaining 80% on 2/6 cottages.	Substantial Completion	Construction in progress.	G	G	G
107 2013	6/30/2017	Legislative/Executive	San Miguel	Behavioral Health Institute at LV (Meadows Long-Term Care Facility) Site Prep Work for Phase 3 Proj #A131239	STB	Υ	2,100,000	-	-	2,100,000	Design in process.	Complete design for demolition.	Project in Design	Design in process for demolition.	G	Y	х
108 2013	6/30/2017	Legislative/Executive	Statewide	DOH - Patient Health & Safety Upgrades Statewide Proj #A131235	STB	Y	4,000,000	1,237,712	414,995	2,762,288	Completed 4 sub-projects.	Complete 11 remaining sub-projects.	Project in Construction	15 sub-projects initiated - 4 projects completed.	G	G	Υ
109 2013	6/30/2017	Legislative/Executive	Statewide	DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah Proj #A131236	STB	Υ	1,500,000	238,508	238,508	1,261,492	Planned 4 sub-projects.	Complete 4 sub-projects.	Project in Construction	4 sub-projects initiated - 0 complete.	G	G	Υ
110 2013	6/30/2017	Legislative/Executive	Bernalillo	DOH - State Scientific Lab Building Repairs Proj #A131228	STB	Y	3,000,000	1,363,758	311,932	1,636,242	Completed VDS repairs.	Complete VDS flooring and misc. repairs.	Project in Construction	Project in construction.	G	G	Υ
2013 111 2014	6/30/2015 6/30/2016	Legislative/Executive	Dona Ana	Santa Teresa Port of Entry (Reauths 13-1115 & 14-2272 - 14-2276)	STB	Y	6,519,006	2,514,620	1,628,163	4,004,386	Construction at 70% completion.	Complete remaining 30%. Add new construction to original project.	Project in Construction	Construction progressing.	G	G	G
112 2013	6/30/2015	Legislative/Executive	Hidalgo, Dona Ana,	Las Cruces State Police Office, Lordsburg POE, & Santa Teresa Proj #A093074 (Reauthorized to 12-1585 then 13-1128)	STB	Y	1,500,000	1,500,000	26,505	-	Completed 12 projects. Finalizing last project.	Complete remaining project. Closeout.	Project Closed	13 sub-projects initiated - 12 complete - finalizing last project and closeout.	В	В	В
2012 113 2013	6/30/2016 6/30/2017	Legislative/Executive	Santa Fe	DPS - NM Law Enforcement Academy Dorms Proj # A121276 (\$3M) and Proj #A131240 (\$600K)	STB	Y	3,600,000	3,535,384	81,179	64,616	Achieved completion of construction and furniture projects.	Complete misc. projects for close out.	Substantial Completion - Closeout	Substantial Completion.	G	G	G
114 2013	6/30/2017	Legislative/Executive	Rio Arriba	DPS - Espanola State Police District Office Proj #A131237	STB	Υ	3,500,000	35,000	-	3,465,000	A/E was selected.	Issue work order to A/E for programming and design.	Project in Design	Work order in process for A/E.	G	Y	
115 2013	6/30/2017	Legislative/Executive	San Miguel	DPS - Las Vegas State Police District Office - Secondary Access Road & Equipment Proj #A131238	STB	Υ	800,000	104,739	-	695,261	Selected A/E for design.	Complete 90% of design of new road.	Project in Design	Work order in process for new A/E for design.	G	Y	Υ
116 2011	6/30/2016	Legislative/Executive	Multiple Co.	SNMCF, CNMCF, and WNMCF HVAC Upgrades Proj #A111282	STB	Υ	10,000,000	9,287,685	386,013	712,315	Completed 3 sub-projects - 1 SNMCF, 1 CNMCF, 1 WNMCF.	Complete remaining 5 sub-projects - 3 CNMCF, 2 WNMCF.	Project in Construction	8 sub-projects initiated - 3 complete.	G	G	G
117 2011	6/30/2016	Legislative/Executive	Dona Ana, Valencia	SNMCF & CNMCF Kitchen Remodel Proj #A111281	STB	Y	2,900,000	541,804	-	2,358,196	Completed 3 SNMCF sub-projects	CNMCF Kitchen-new scope will be added to A/E services contract as an amendment. Issues with A/E request for Amendment. Negotiating with A/E based on contract requirements and scope.	Project in Construction	4 sub-projects initiated - 3 complete SNMCF	G	Y	Y
118 2011	6/30/2016	Legislative/Executive	Statewide	Statewide Correctional Facility Infrastructure Proj #A111289	STB	Υ	2,000,000	1,922,231	33,453	77,769	Completed 35 sub-projects.	Complete 9 sub-projects.	Project in Construction	44 sub-projects initiated - 35 complete.	G	G	G
119 2011	6/30/2016	Legislative/Executive	Chaves	Roswell Correctional Facility Proj #A111279	STB	Υ	1,200,000	1,200,000	6,646	-	In warranty.	Closeout Project.	Project Closed	Awaiting final invoices - will revert any balance.	В	В	В
120 2012	6/30/2016	Legislative/Executive	Valencia, Cibola	CNM & WNM Correctional Facilities - HVAC/Infrastructure Proj # A121272	STB	Y	3,400,000	1,195,197	644,887	2,204,803	Completed 1 CNMCF sub-project and 5 WNMCF sub-projects.	Complete 1 CNMCF sub-project and 2 WNMCF sub-projects.	Project in Construction	9 sub-projects initiated - 2 CNMCF, 7 WNMCF.	G	G	Υ
121 2013	6/30/2017	Legislative/Executive	Cibola Valencia	CNM & WNM Correctional Facilities - HVAC/Infrastructure Upgrades Proj # A131233	STB	Y	4,800,000	694,399	689,100	4,105,601	Completed 1 sub-project WNMCF.	Complete remaining 3 projects WNMCF.	Project in Construction	4 sub-projects initiated - 4 WNMCF. 1 complete.	G	G	Y
			_									Complete remaining 7 sub-projects - 1 Plaza Maya, 4 PNM, 1 SNMCF, 1	Project in	17 sub-projects initiated - 1 Plaza Maya, 1 SNMCF, 1			
122 2013	6/30/2017	Legislative/Executive	Statewide	Correctional Facility Security Upgrades Statewide Proj #A131234	STB	Υ	2,500,000	1,757,969	364,698	742,031	Completed 10 PNM sub-projects.	CNMCF.	Construction	CNMCF, 14 PNM. 10 PNM sub-projects complete.	G	G	х

B	С	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropria	I tion expended or proje	J et complete	К	L	М	N	0	P	Q	R	S
2	Y	Behind schedule	X	Additional funds needed	Ь	Арргорпа	tion expended or proje	ct complete			1	T				Progress Rating	Construction/
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Renovation/ Other
2013 123 2014	6/30/2017 6/30/2018	Legislative/Executive	Statewide	Correctional Facility Repairs Statewide Proj #A131242 & #A141336	STB	Υ	5,500,000	2,235,908	564,974	3,264,092	Completed 14 sub-projects.	Complete remaining 18 sub-projects.	Project in Construction	32 sub-projects initiated. 14 projects completed.	G	G	Y
2009 124 2014	6/30/2016	Legislative/Executive	Santa Fe	Executive Office Building Proj #A093720 (2014 Reauth - No ID)	GRT	N/A	1,000,000	654,435	-	345,565	RFP for Design/Build specs.	New discussions with City on Historic Preservation criteria.	Project in Design	Awaiting Re-auth from DFA.	G	Y	R
405, 2042	0/20/2040	La sistati va / Francosti va	Casta Fa	Manual Line Is Play Infra 9 December - Droi #A424277	STB	v	6,000,000	5,881,527	48,940	440 472	Completed preject	Waiting on final invoices to close out project.	Substantial Completion - Closeout	Project Complete	G	G	G
2013	6/30/2016 Bonds Not	Legislative/Executive		Manuel Lujan Jr. Bldg Infra & Renovation Proj #A121277  Los Lunas Substance Abuse Treatment Cntr				5,001,521	40,940		Completed project.  FMD will not certify for future bond	FMD will not certify for future bond		Project Complete.		G	G
126 2014	Sold	Legislative/Executive	Valencia	Proj #A121281 Reauth to 14-2305 (\$5M) & #A131244 (\$1M)  Commission of Public Records - Facility Expansion	STB	N	6,000,000	-	-	6,000,000	sale.	sale.	Bonds not Sold Project in	Bonds were not sold  Design contract for the Renovation/Expansion to library and	R		
127 2013	6/30/2017	Legislative/Executive	Santa Fe	Proj #A131241	STB	Y	600,000	186,113	177,577	413,887	Programming estimate.  Purchase order was issued to A/E to	Complete design.	Design	archives.	G	G	<u> </u>
				Dept Workforce Solutions - TIWA Building Improvements	0.77						prepare bid docs for ceiling and lighting project, A/E notified to put hold on	Receive funding from Legislature to	Project Planning				
128 2013	6/30/2017	Legislative/Executive	Bernalillo	#A131231	STB	Y	1,500,000	68,920	-	1,431,080	project.	continue projects.	& Design Project in	FMD Delay, project on hold until Legislative session.  Delayed due to 2014 reauth to expand language. RFP in	G	Y	Х
129 2014	6/30/2017	Legislative/Executive	Bernalillo	NMDA Tissue Digester Proj #A131229 Reauth to 14-2263	STB	Y	2,800,000	-	-	2,800,000	Basis of design contract completed.	Choose contractor to begin in May.	Design	process.	G	R	
130, 2013	6/30/2017	Legislative/Executive	Grant	FMD - Ft. Bayard Medical Ctr - Decommission/Demolition Proj #A131232	STB	v	4,300,000	_	_	4 300 000	Received quotes and started process of issuing work orders for archaeological studies and test for hazardous materials of land.	RFP for design/demo to go out in March 2015.	Project Planning	Archaeological studies and hazardous material testing of property in process.	R	P	
131 2011	6/30/2016	Legislative/Executive	Statewide	FMD - Statewide Facility Repairs Proj # A111290	STB	· ·	4.000.000	3,229,118	22,132		Completed 71 sub-projects.	Complete remaining 13 sub-projects.	Project in Construction	84 sub-projects initiated - 71 complete.	G	G	G
132 2013		Legislative/Executive		FMD - Statewide Facility Renovations & Decommission/Demolition Proj #A131243	STB	, r	4,500,000	., .,		,	Completed 71 sub-projects.  Completed 30 sub-projects.	Complete remaining 13 sub-projects.	Project in	65 sub-projects initiated - 30 sub-projects completed.	G	G	· · ·
133		N DEPARTMENT	Statewide	F10  #A131243	SIB	Y	4,500,000	1,031,091	404,509	2,008,109	Completed 30 sub-projects.	Complete remaining 55 sub-projects.	Construction	os sub-projects initiated - so sub-projects completed.	G	G	1
134 HIGHE	REDUCATIO	N DEPARTMENT											Purchase in				
135 2012	6/30/2016	Legislative/Executive	Statewide	Academic Library Acquisitions Statewide (Proj ID 12-1234)	GOB	Y	3,000,000	2,244,392	409,461	755,608	Processing draws.	Continue to process draws.	Process - Ad/Bid	Institutions have been making draws. 75% of bond has been spent.	G	G	Y
137 <b>HUMA</b>	N SERVICES	DEPARTMENT									Quality Control and Customer Service	Final Rollout with quality control and					
												customer service improvements to lower error rate and improve	Substantial Completion -				
138 2011	6/30/2016	Legislative/Executive	Statewide	ASPEN eligibility system replacement Proj ID 11-1298	STB	Υ	8,100,000	7,442,907	81,189	657,093	reduce reporting and data errors.	service.	Closeout	ASPEN Project is in Final Rollout.	G	G	G
140 INSTIT	TUTE OF AME	RICAN INDIAN ARTS (IAI.	A)														
														CapBud re-established pending approval. IGA signed and SOW received. Design has started with the architects based			
141 2013	6/30/2017	Legislative/Executive	Santa Fe	Fitness & Wellness Facility - Plan & Design (Proj ID 13-1564)	STB	Υ	500,000	-	-	500,000	Design has started.	Continue working on design and begin construction.	Project in Design	on input from the faculty and staff. Three draft plans have been developed to discuss internally.	G	Υ	
142 143 <b>LUNA</b>	COMMUNITY	COLLEGE															
														Project has been reviewed and approved by HED Capital Projects Committee. One of the four buildings in the complex			
														has been bid out, LCC Board has approved contract and construction has begun on Auto Collision Building. Architect is	s		
144 2012	6/30/2016	Legislative/Executive	San Miguel	Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	Y	4,000,000	73,524	34,776	3,926,476	Project has 2% of bond spent.	Follow project progress.	Project in Construction	moving forward on the remaining 3 buildings to plan, design and bid of projects.	G	Y	
145, 2013	6/30/2017	Legislative/Executive	Colfax	Springer Campus Renovations (Proj ID 13-1881)	STB	Υ	300,000	3,000	-	297 000	Waiting for LCC to submit design.	Follow project progress.	Project in Design	Design in progress - reviewing architects contract on plan and design of project.	G G	Υ	
146 147 <b>MESA</b>	6/30/2017	MUNITY COLLEGE			_							1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					
													Substantial	86% of the project has been paid. Project substantially			
148 2012	6/30/2016	Legislative/Executive	Quay	Infrastructure and Roof Renovations (Proj ID 12-1242)	GOB	V	1,000,000	868,070	112,264	121 020	Project substantially complete.	Follow project progress.	Completion - Closeout	complete. Awaiting final warranty documentation from contractor, and executing balance of project close-out activities.	G	G	G
149		MEDICAL CENTER	Quay	illinastructure and Noor Neriovations (110) ib 12-12-42)	GOB		1,000,000	000,070	112,204	131,330	Troject substantially complete.	T ollow project progress.	Cioseout	activities.	J	J	
130 MINULI	TO COLI AX II	ILDICAL CLIVIER															
151 2012	6/30/2016	Legislative/Executive	Colfax	MCMC Improvements (Proj ID 12-1549)	MTF	N/A	1,000,000	652,451	-	347,549	Completed project.  Continued to collaborate with state,	Close out project.	Project Complete Purchase in	Complete - closeout.	G	G	G
152 2014	6/30/2017	Legislative/Executive	Colfax	MCMC Renovate Old Hospital for Behavioral Health (Proj ID 13-1932 Reauth to 14-2265)	MTF	N/A	3,200,000	-	-	3,200,000	local, school and others to continue to develop plan and funding sources.	Continue prior quarter activities.	Process - Ad/Bid	Collaboration with other entities still being done in order to determine needs and identify partners.	Y		
											Hosted vendors with demonstration units to determine best options for		Product	Reviewing options that were presented as demonstration			
153 2014 154	6/30/2018	Legislative/Executive	Colfax	MCMC Radiology Equipment & Renovate (Proj ID 14-2170)	MTF	N/A	1,200,000	-	-	1,200,000	MCMC's patient needs.	Continue evaluating products.	Evaluation	units.	G		$\vdash$
155 NAVA	JO TECHNICA	AL UNIVERSITY											Grant				
156 2012	6/30/2016	Legislative/Executive	McKinley	Construct Education Wellness Center (Proj ID 12-1265)	GOB	Y	500,000	5,000		495,000	IGA, special conditions and scope of work processed.	Project to begin.	Agreement Issued	Special Grant Conditions agreed upon. Appropriation budgeted. No new activity - update requested from college.	G	Y	
157 158 <b>NEW N</b>	MEXICO ENVI	RONMENT DEPARTMENT	T														
				Water Supply and Distribution System at Santa Teresa							Final Release of Liens for Booster	Possible bid for Well #14 and perhaps Well #19 design will be submitted for	Project in	Received the final release of liens from the Contractor for the			
159 2011	6/30/2016	Legislative/Executive	Dona Ana	(Proj ID 11-1296)	STB	Y	1,250,000	392,490	-	857,510	Station was received.	review.  The 2014 Capitalization Grant will be	Design	Booster Station project.	G	G	Y
2013	6/30/2017 6/30/2018	Legislative/Evocutive	Statewide	WWFCLF Clean Water Act - State Matching Funds (Proj IDs 13-1934=\$1.4M & 14-2171=\$1.3M)	PPRF	N/A	2,700,000	2,700,000	1,300,000		100% of the State Match Laws 2014 was fully expended by November 2014.	spent and then the State will draw from 2nd Tier Funds. As soon as the 2015 appropriation is awarded, the State will draw from there.	Project Closed	100% of the State Match Laws 2014 was fully expended by November 2014. EPA has approved the 2014 intended use plan and is in the process of reviewing the 2015 intended use plan		В	В
100 2014	0/30/2010	Legisiauve/Executive	Statewide	(1 10) 10-10-10-1-41. TWI CE 17-21/ 1-41.0WI)	LENE	IN/A	2,700,000	2,100,000	1,300,000		EUIT.	araw ironi triere.	i roject Glosed	Ipian.	В	ь	Ь

										December 2							
В	С	D Droingt on anhalt to	E	F No anticity and and and and	G	H	Alam arms of the Control	J	К	L	M	N	0	P	Q	R	S
2	G Y	Project on schedule  Behind schedule	R X	No activity or bonds not sold  Additional funds needed	В	Appropria	tion expended or project	t complete	-							Progress Rating	
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Construction/ Renovation/ Other
2013 161 2014	6/30/2017 6/30/2018	Legislative/Executive, Garcia MH, Larranaga, Saavedra, Youngblood, Cervantes, Papen	Dona Ana	Camino Real Regional Utility Authority (CRRUA) Water and Wastewater System Infrastructure (Proj ID 13-1445=\$600K; 13-1450=\$3.2M; 14-1727=\$3.7M)	STB	Y	7,500,000		-	7,500,000	Construction plans approved for bidding, grant agreement executed.	Send to bid.	Project in Design	Construction plans are approved. These funds will be used for construction with BECC funding, construction is not expected to begin until the Spring 2015 at the earliest.	G	Y	
162 2014	6/30/2018	Legislative/Executive	Dona Ana	Camino Real Regional Utility Authority (CRRUA) Well Replacement (Proj ID 14-1728)	STB	Y	1,750,000	-	-	1,750,000	Grant Agreements have been executed.	Bidding documents for Well #14 approved and go to bid.	Agreement Issued	Well #14 bidding documents resubmittal have not been received to date.	G		
163 2013	6/30/2017	Strickler, T. Taylor, Neville, Sharer	San Juan	Kirtland Valley Acres Wastewater System Improvements (Proj ID 13-1488)	STB	Y	2,000,000	147,442	-	1,852,558	NMED approved plans and specs for project.	Advertise project for bids in January and start construction in February.	Project in Design	Plans and specifications approved by CPB - project will advertise for bids in January.	G	Y	
2013 164 2014	6/30/2017 6/30/2018	Legislative/Executive, Brandt, Harper, Lewis, Powdrell-Culbert	Sandoval	Rio Rancho Water System & Water Line Improvements (Proj IDs 13-1499=\$1.075M and 14-1732=\$1.4M)	STB	Y	2,475,000	1,022,246	285,432	1,452,754	Completed construction - phase 1. Executed grant agreement for phase 2.	Closeout phase 1. Solicit for construction bids for phase 2.	Project in Construction - Ph. 1 Complete	Phase 1 construction is complete and closeout documents submitted except for record drawings. City will utilize remaining funding to complete next phase for service line replacements - City intends to produce specifications and plans for the replacement of polyethylene service connection with copper.	s <b>G</b>	G	G
165 2014	6/30/2018	Legislative/Executive	Rio Arriba	Chama Wastewater Treatment Plant (Partial Bonds Sold = \$1.8M) (Proj IDs 14-1724=\$7M STB & 14-2154=\$1M AGSF)	AGSF STB	Partial	8,000,000	-	-	8,000,000	Grant agreement executed. Received funds from AG Office.	Substantial completion of design.	Project in Design	Design of the wastewater treatment plant is in progress, funded through the CWSRF Program. Molzen Corbin is the engineer. Remaining Bonds of \$5,173,100 to be sold in December 2014.	G	G	
166 2014	6/30/2018	Legislative/Executive	Otero	Alamogordo Desalinization System (Proj ID 14-1726)	STB	Y	4,000,000	-	-	4,000,000	Grant agreement sent to community.	Execute grant agreement. Funds will be used for construction.	Project in Design	Project design is ongoing with preliminary (30%) design recently completed. NMED will not review bidding document until 90% completion - likely in the Spring of 2015.	s <b>G</b>	G	
167 2014	6/30/2018	Legislative/Executive Legislative/Executive,	Statewide	River Stewardship & Restoration (Proj ID 14-1706)	STB	Y	2,300,000	-	-	2,300,000	Projects selected.  Grant agreement executed. Bidding	Agreements/contracts will be executed Drawdown of funds will begin upon execution of agreements/contracts.	Projects Identified Grant	RFP was issued June 2014, projects were selected September 2014. Agreements/contracts are being negotiated for the projects.	G		
168 2014	6/30/2018	Archuleta, Martinez R., Soules	Dona Ana	Las Cruces Septic System Remediation (Proj ID 14-1624)	STB	Y	2,250,000		-	2,250,000	documents approved for first phase of	Send construction plans to bid, award and start construction.	Agreement Issued Grant	Grant agreement executed on 12/2/14. NMED CPB has approved bidding documents.	G		
169 2014	6/30/2018	Legislative/Executive	Dona Ana	Las Cruces Water System & Wells (Proj ID 14-1737)	STB	Y	2,000,000	-	-	2,000,000	Grant agreement executed.	Review and approve the engineer consulting contract.	Agreement Issued Ph. 1A	Grant agreement executed. Design is pending with an external consultant.	G		
170 2014	6/30/2018	Legislative/Executive, White	Bernalillo	Bernalillo Co. Sanitary Sewer System for Water Utility Authority in Carnuel (Proj ID 14-1600)	STB	Υ	2,050,000	-	-	2,050,000	Complete Construction phase 1A.	Start design phase 1B.	Complete Ph. 1B in Design Grant	Grant agreement executed - change order #1 approved for phase 1A.	G		
171 2014	6/30/2018	Legislative/Executive, Griego P	San Miguel	Pecos/Rincon Rd-NM 63 Sewer System & Lift Station (Proj ID 14-1685)	STB	Υ	1,995,000	-	-	1,995,000		Select fiscal agent and execute grant agreement.	Agreement Pending	11/24/14 mailed grant agreement requiring fiscal agent to Pecos. Awaiting return of grant agreement from Pecos.	Y		
172 2014	6/30/2018	Legislative/Executive, Sanchez M	Valencia	Los Lunas Wastewater Treatment Expansion (Proj ID 14-1723)	STB	Υ	1,900,000		-	1,900,000	Plans and specifications approved for construction bids, grant agreement executed.	Award construction contract.	Construction Contract to Bid Grant	11/24/14 plans/specifications approved for bid advertisemen 11/14/14 Grant agreement executed.	t. <b>G</b>		
173 2014	6/30/2018	Legislative/Executive	Rio Arriba Santa Fe	Santa Cruz Water Association Water System Improvements (Proj ID 14-1743)	STB	Υ	1,600,000	-	-	1,600,000	Grant agreement mailed to community for signatures.	Determine fiscal agent and execute grant agreement.	Agreement Pending	12/9/14 Grant agreement mailed to community for signatures requires a fiscal agent.	R		
174 2014 175	6/30/2018	Legislative/Executive, Campos P	Colfax	Maxwell Water Well (Proj ID 14-1610)	STB	Y	1,000,000	-	-	1,000,000	Grant agreement mailed to community for signatures.	Execute grant agreement.	Grant Agreement Pending	The Community has advertised for RFP of Engineering Services.	G		
	MEXICO FINAL	NCE AUTHORITY															
177 2012	6/30/2016	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	13,207,965	7,593,621	1,375,878	5,614,344	Lake Arthur, Lake Roberts WUA and Ruidoso Downs completed their perspective projects. Remaining entities continue to drawdown.	Projects continue to drawdown. One project remains to securing the funding (Morningside WU Coop).	in Planning,	40 grants/loans closed and encumbered. Eleven (11) projects completed. All entities are on target to complete projects timely, funding reimbursement requests are now coming in steady and no major issues noted to date. (List or projects available on LFC website)	f G	G	G
178 2013	6/30/2017	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	16,640,011	2,393,170	2,393,170	14,246,841	Dona Ana MDWCA completed project; all projects have secured the funding agreement with the exception of the Village of Columbus.	Projects continue to drawdown. Remaining project secures funding agreement.	in Planning, Design, and	37 projects approved - all grants/loans closed and encumbered except for Village of Columbus. One (1) project completed. All entities are on target to complete projects timely. (List of projects available on LFC website)	G	Y	
179 2014	6/30/2018	Statutorily Earmarked	Statewide	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	Y	14,235,640	-	-	14,235,640	41 projects are currently on the closing calendar with 8 having secured the funding.	7 projects are scheduled to secure the funding agreement in the next quarter.	Grant/Loan award closings	41 projects approved and obligated to future loan closings. Working on completing and closing grant/loan awards for the remaining entities approved for funding. (List of projects available on LFC website)	G		
180 2012	6/30/2016			Water Project Fund - Statutory 10% of STB	STB	Y	26,795,525	18,165,861	3,883,693		Contracts secured for all 22 grants.	Remaining 13 projects moving forward with expenditures. Balance from cancelled projects was re-awarded in the 2014 cycle.	Multiple Projects in Planning, Design, and	25 initial grants approved, 2 grants were declined (Village of Milan - \$759,535 and Wagon Mound - \$170,500) and Santa Fe County - La Bajada did not meet RTP deadline and returned funding (\$200,000). The remaining 22 grants have secured contracts. Nine (9) projects fully expended. Remaining 13 projects are moving forward and submitting expenditures. Balance from cancelled projects re-awarded in the 2014 cycle. (List of projects available on LFC website		Y	Y
181 2013	6/30/2017	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	36,938,535	8,245,203	5,415,525	28,693,332	Contracts secured for 30 projects. Six projects submitted RTP items and are pending closing schedule for securing the funds.	projects. Balance from cancelled	in Planning, Design, and	35 initial grants approved, 2 entities declined funding (Blanco MDWCA \$162,735 and San Jon \$1,313,605) and Hatch did not meet RTP deadline and returned funding (\$416,855). From the cancelled projects, 4 new awards were approved. Of the 36 final awards, 30 projects have secured contracts and projects are moving forward and submitting expenditures six (6) projects fully expended. Working to secure funding fo remaining 6 projects. Balance from cancelled projects may be re-awarded in the 2014 cycle. (List of projects available on LFC website)	Г	Y	Y

		5	_	F .					14		1	1 5					
1 B	G	Project on schedule	E R	No activity or bonds not sold	G B	H Appropria	tion expended or projec	J ct complete	К	L	M	N	0	P	Q	R	S
2		Behind schedule	X	Additional funds needed		Арргорпа	tion expended or project	or complete								Progress Rating	
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP		Construction/ Renovation/ Other
182 2014 183	6/30/2018	Statutorily Earmarked	,	Water Project Fund - Statutory 10% of STB	STB	Y	33,048,300	-	-		18 projects submitted RTP items of which 4 have secured the funding and 14 are pending closing schedule for securing the funds; 4 projects were	Secure funding of six projects. Balances may be re-awarded in the 2015 cycle for reverted projects: El	Grant/Loan award closings	24 projects were awarded; funding returned from two projects that could not meet RTP deadline (\$1,101,065). Working on completing and closing grant/loan awards for the remaining entities approved for funding. Balance of returned funds may be re-awarded in 2015 cycle. (List of projects available on	5	rium, beergin	Cinc
184 <b>NEW</b>	MEXICO HIGH	ANDS UNIVERSITY															
2012 185 2013 186	6/30/2016 6/30/2017	·	Ĭ.	Trolley Building Renovation/Construction & Infrastructure (Proj ID 12-1246 GOB and 13-1893 STB)	GOB STB	Y	8,300,000	502,081	276,876	7,797,919	The design phase was completed.	Bid out construction documents.	Project in Design	Construction plans are at 50 percent.	G	G	R
187 <b>NEW</b>	MEXICO INSTI	TUTE OF MINING & TECH	HNOLOGY														
2012 188 2013 189	6/30/2016 6/30/2017	Legislative/Executive	Socorro	Geology Building (Proj ID 12-1247 GOB and 13-1895 STB)	GOB STB	Y	24,000,000	17,967,088	3,897,601	6,032,912	Drywall tape and texture on 1st floor is complete. 50% complete on 2nd and 3rd floors. Tile has begun to be laid on 1st floor. Mechanical units have been installed in penthouse. The EFIS installation is about 70% complete and painting is beginning on 1st floor.	n Drywall tape and texture entire building, paint and tile on 1st floor, tile	Project in Construction	Project is proceeding ahead of schedule, there has been only one change order to date, which resulted in a credit.	G	G	G
190 NEW	6/30/2016	Legislative/Executive	Lea	Infrastructure Improvements (Proj ID 12-1241)	GOB	Y	3,300,000	899,066	398,117	2,400,934	More that 27% has been expended by Institution	Visit campus and project.	Project in Construction	Project has been designed and under construction. Tunnel repairs are complete. Work on air handlers, piping, water lines and electrical is ongoing.	G	G	G
193 <b>NEW</b>	MEXICO MILIT	ARY INSTITUTE															
194 2012	6/30/2016	Legislative/Executive	Chaves	Lusk Hall Renovations (Proj ID 12-1248)	GOB	Υ	5,000,000	5,000,000	1,946,814	-	Construction/remodel activities continued to progress on schedule - appropriation fully expended.	Construction/remodel activities are expected to wrap up and be completed by the first of January, 2015.	Project Closed	Appropriation fully expended - Construction/remodel activities are expected to wrap up and be completed by the first of January, 2015.	В	В	В
195 2013 196	6/30/2017	Legislative/Executive	Chaves	Boilers and Chillers Replacement (Proj ID 13-1894)	STB	Y	1,000,000	285,577	131,996	714,423	Phase 2 has been awarded and is currently in progress with an expected completion date of March 2015.	Work on Phase 2 of the project will progress.	Project in Construction	Phase 1 of the project is completed and Phase 2 is currently underway. Overall expected date of completion is June 2015.	G	G	G
197 <b>NEW</b>	MEXICO SCHO	OL FOR THE BLIND & VI	SUALLY IMP	AIRED													
198 2013	6/30/2017	Legislative/Executive	Otero	NMSBVI Health Services & Jack Hall Renovation (Proj ID 13-1939)	PSCOF	Y	838,000	52,578	8,380	785,422	Design professional awarded and construction documents now 100% complete but may require modification based on the window replacement or restoration decision by Historical Preservation Division.	selection/awarding of general contractor and construction approval from PSCOC.	Project in Design	Design construction documents are 100% complete, but they may have to be modified. We are presently waiting on a decision by the Historical Preservation Division on whether the windows of this Historical Building can be replaced rather than renovation. An asbestos abatement is wrapping up this week. As soon as we have direction of the windows, we will be ready to RFP for construction.	G	Y	
199 2013	6/30/2017	Legislative/Executive	Otero	NMSBVI Infrastructure and Site Improvements (Proj ID 13-1940)	PSCOF	Y	2,900,000	1,769,647	392,531	1,130,353	Initial construction complete. Additional owner requested modification changes up to 90% complete.	Project completion by end of December 2014 or early January 2015 dependent on lead time for materials of additional owner requested modification changes.		Initial construction complete. There are still some owner requested modification changes that remain to be completed.	G	G	G
200 2013	6/30/2017	Legislative/Executive	Otero	NMSBVI Watkins Education Center Renovation (Proj ID 13-1941)	PSCOF	Y	5,500,000	238,291	148,113	5,261,709	awaiting decision by Historical Preservation Division on outcome of window direction.	word from Historical Preservation Division for approval of replacement of windows in lieu of renovation.	Project in Design	Project continues in design phase until a decision is made by Historical Preservation Division on whether to replace or renovate existing windows.	G	Y	
201 2014	6/30/2018	Legislative/Executive	Otero	NMSBVI Ditzler Auditorium/Rec Center & Infrastructure Improvements (Proj ID 14-2172)	PSCOF	Y	4,116,993	137,813	72,001	3,979,180	Project continues in design phase and awaiting decision by Historical Preservation Division on out come of window construction.	Continue with design phases. In addition, we are currently waiting on word from Historical Preservation Division for direction on windows.  Complete RFP solicitation and award a	Project in Design	Project continues in design phase until a decision is made by Historical Preservation Division on whether to replace or renovate windows on the buildings associated with this project.	G	G	
	0/00/00:0	La adalast sa IE	0	NMSBVI Quimby Gym & Natatorium Renovation & Infrastructure	D000=	.,	40440-			404404-	Non applicable	design professional contract by second		RFP for solicitation of design professional in draft form. RFP			
202 2014		Legislative/Executive  Legislative/Executive	Otero	Improvements (Proj ID 14-2173)  NMSBVI Resident Cottages Construct & Infrastructure Improvements (Proj ID 14-2174)	PSCOF PSCOF	Y	1,844,015 2,294,411	-	-		Non-applicable.  Non-applicable.	quarter of 2015.  Begin draft of RFP for design services in preparation for solicitation in first quarter of 2015.	Budgeted  Budgeted	solicitation to be advertised in first quarter of 2015.  RFP for solicitation for design professional services scheduled for first quarter of 2015.	G G	G G	
204 205 <b>NEW</b>	MEXICO SCHO	OL FOR THE DEAF					<u> </u>								<u> </u>		
206 2013		Legislative/Executive	Santa Fe	NMSD Infrastructure Improvements (Proj ID 13-1935)	PSCOF	Y	7,000,000	-	-	7,000,000	Just started project.	Continue meetings with architects.	Project in Design	Per PSFA - Site work for phase II of Dillon Hall is in schematic design. Anticipated design completion April 2015. Health Center building is scheduled to be demolished in the summer of 2015.		Y	Y
207 2014 208	6/30/2018 MEXICO STAT	Legislative/Executive	Santa Fe	NMSD Cartwright Hall Renovation (Proj ID 14-2175)	PSCOF	Υ	7,038,365	-	-	7,038,365	Just started project.	Continue meetings with architects.	Appropriated	Per PSFA - Design is scheduled to begin March 1, 2015.	G	Y	
209 <b>NEW</b>	MEXICO STAT	E FAIR															
210 2013	6/30/2017	Legislative/Executive, Stapleton	Bernalillo	State Fair Infrastructure Improvements (Proj ID 13-1525)	STB	Y	1,070,000	626,986	-	443,014	Ongoing upgrades to infrastructure, landscaping, concrete. Electrical and HVAC upgrades to Tingley, Domingo yard, parking office.	Continue upgrades to NMSF grounds. Electrical/Fiber upgrades. Deferred maintenance, HVAC, EPA, roofing and stucco work. Continue maintenance and upgrade	Project in Construction	Ongoing upgrades to infrastructure, roofing, concrete. Electrical and HVAC upgrades to NMSF grounds.	G	G	G
211 2014 212	6/30/2018	Legislative/Executive	Bernalillo	State Fair Sewer & Electrical Upgrades and Roof Repair (Proj ID 14-1746)	STB	Υ	1,000,000	311,413	311,413	688,587	Continue maintenance and upgrades.	sewer and electrical infrastructure, roof	Project in Construction	Electrical/Fiber/infrastructure upgrades, sewer line flushing, roofing various buildings	G	G	G

	0	D	F	-	G	Н	1		K			I N	0	D	0	D	c
1 B	G	Proiect on schedule	R	No activity or bonds not sold	B		tion expended or project	t complete	K	L	M	N N	0	Р	Q	К	S
2		Behind schedule	Х	Additional funds needed		търгорна	пот ехрепаса от ргојес	ot complete								Progress Rating	
	Damaraian				Francisco es	Danda	Aiii	Tatal Amazumt	Francisco de dise	Comment					Band Sald/ Coast		Construction/
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Bond Sold/ Grant Agreement/ RFP	Plan / Design	Renovation/ Other
213 <b>NEW</b>		E UNIVERSITY									,			,	g.com.		
													Substantial				
214 2012	6/30/2016	Legislative/Executive	Dona Ana	NMSU Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	~	5.000.000	4,716,057	730,181	202 042	Project completed.	Final project closeout.	Completion - Closeout	The project is complete.	G	G	G
214 2012	6/30/2016	Legislative/Executive	Dona Ana	INVISO Hersiter Zoriii & Branson Library (F10) ID 12-1333)	315	ı	3,000,000	4,710,037	730,181	203,943	Froject completed.	·	Cioseout	The project is complete.	G	G	G
												Structural steel and framing to be completed. Electrical, mechanical and					
												plumbing rough ins to continue					
											Concrete, electrical and plumbing	throughout the building. Corona		Lecture hall concrete slab has been poured. North concrete slab poured 12-9-14. Electrical and plumbing rough ins 50%			
			Dona Ana								rough in for lecture hall began. Corona Project Update - initial earthwork and			complete in lecture hall. Bulk of work to take place over			
2012	6/30/2016		Torrance	NMSU Hardman & Jacobs Hall Renovation & Corona Research	GOB						installation of underground utilities.	structure, and connect utilities and	Project in	winter break. Corona Project Update - construction is			
215 2013	6/30/2017	Legislative/Executive	Lincoln	Center Dormitories (Proj ID 12-1250 GOB & 13-1906 STB)	STB	Υ	22,500,000	4,584,738	2,597,549	17,915,262	Finalizing interior and exterior finishes.	finish project.	Construction	progressing on site.	G	G	G
				NMSU-Alamogordo Infrastructure Renovations and Improvements									Substantial Completion -				
216 2012	6/30/2016	Legislative/Executive	Otero	(Proj ID 12-1253)	GOB	Υ	1,000,000	885,980	165,653	114,020	Project close out stage.	Project to be closed.	Closeout	Project is in final completion and warranty.	G	G	G
												HVAC and Bio Lab Renov projects to	Projects in	HVAC Sci Bldg and Bio Lab Renov projects complete and			
				NMSU-Carlsbad Infrastructure Renovations and Improvements								be fully closed. Instruction Bldg design	Design and	awaiting final billing. Instruction Bldg project, design to be			
217 2012	6/30/2016	Legislative/Executive	Eddy	(Proj ID 12-1252)	GOB	Y	1,000,000	865,288	566,623	134,712	continued.	to be completed.	Construction	completed by mid January.	G	G	G
2012	0/20/2040	Legislative/Executive	D 1	NMSU-Dona Ana Infrastructure Renovations and Improvements (Proj ID 12-1251)	COD	~	2.000.000	177,005	129,501	4 000 005	Contractor colocted	Basin construction	Contractor	Contractor has been calcuted award mame to be issued	G	e	v
216 2012	6/30/2016	Legisiative/∈XecutiVe	Dona Ana		GOB	ř	∠,∪∪∪,∪∪∪	177,005	129,501	1,822,995	Contractor selected.	Begin construction.	Selected Substantial	Contractor has been selected, award memo to be issued.	G	G	
				NMSU-Grants Infrastructure Renovations and Improvements									Completion -				
219 2012	6/30/2016	Legislative/Executive	Cibola	(Proj ID 12-1249)	GOB	Υ	1,000,000	515,251	99,880	484,749	Completed Project.	Finish with last punch list items.	Closeout	Project is complete.	G	G	G
1 I -			-	NMSU-Grants Infrastructure Renovations and Improvements								Issue all construction documents for	Project in				
220 2013	6/30/2017	Legislative/Executive	Cibola	(Proj ID 13-1899)	STB	Y	500,000	-	-	500,000	Start design for project.	bid.	Design	Currently working on design drawings.	G	Υ	
221 2014	6/30/2018	Legislative/Executive	Statewide	SWCD Dam Rehabilitation Statewide (Proj ID 14-2137)	STB	Υ	1,000,000	_	-	1,000,000	Distributed RFPs. RFPs under review.	Start RFP selection.	Appropriated	RFP has been distributed. Proposals under review.	G		
222		ŭ		,						, , , , , , , ,				·			
223 NORT	HERN NEW M	EXICO COLLEGE															
											Campus lighting is 100% complete. Keying system in El Rito is 100%	Awaiting project approval for remaining	Project in				
224 2012	6/30/2016	Legislative/Executive	Rio Arriba	Upgrades at El Rito and Espanola campuses (Proj ID 12-1254)	GOB	Υ	2,000,000	1,599,388	501,056	400,612	complete.	balance.	Construction	Projects on hold, awaiting approval for remaining balance.	G	G	Υ
		•								-	Flooring 100% complete in rotunda.						
											Boardroom and student government	Begin remodel for Financial Aid and	Project in				
225 2013	6/30/2017	Legislative/Executive	Rio Arriba	Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Υ	900,000	401,506	-	498,494	office are 100% complete.	Human Resources offices.	Construction	Southside addition - in process of obtaining bids.	G	G	Υ
227 <b>OFFIC</b>	E OF MILITAR	Y BASE PLANNING AND	SUPPORT														
											The offer purchase has been signed						
											and negotiations with landowner						
			Curry,	Cannon Air Force Base Land/Water Rights							complete. Engaged in extended discussions with Air Force on the	Closing on the purchase of land and	Project in				
228 2014	6/30/2016	Ingle	Roosevelt	(Proj 06-0227, Reauth to 10-1299 then to 14-2266)	STB	Υ	5,000,000	4,354,954	-	645,046		gift to the Air Force.	Construction	Project on track.	G	N/A	G
229																	
230 OFFIC	EOFSTATE	NGINEER / INTERSTATE	STREAM CO	DMMISSION I							Desliminary desires as an elete diference						
											Preliminary design completed for some elements of Morphy Lake dam.	Rehabilitation alternatives selected for					
											Conceptual design of seepage	Morphy Lake Dam. Design for					
231 2013	6/30/2015	Logiclativo/Executivo	Ctotourido	Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M then Reauth to 13-1145)	STB	v	1,350,000	990,651		359,349	mitigation completed for Cabresto Dam.	improvements completed for Cabresto Dam seepage mitigation.	Project in Design	Design activities are underway for Cabresto.	G	٧	
231 2013	0/30/2013	Legisiative/Lxecutive	Statewide	Filog 07-4403 3WAF to 09-3790 - \$1W then Readth to 13-1143)	315	Т	1,330,000	990,031	_	339,349	Met with DFA & BOR to discuss the	Dam seepage miligation.	Design	Design activities are underway for Cablesto.	G	ı	
											mutual benefit projects. Contributed						
											funds agreement executed for the						
											Aamodt Settlement and partial cost share contributed to BOR for the	Third cost share to be submitted to		The balance is dedicated to the Taos Settlement. The Taos			
2009												BOR for the Navajo Settlement. Find	Projects in	Settlement parties are actively looking for water rights to			
2011	6/30/2016			Indian Water Rights Settlement-Navajo/Taos/Aamodt							2nd cost share submittal request for	water rights to purchase for Taos		purchase. The expended amount was contributed to BOR for			
232 2013	6/30/2017	Legislative/Executive	Statewide	(Proj IDs 09-3009=\$10M, 11-1303=\$15M, 13-1423=\$10M)	STB	Y	35,000,000	18,824,898	5,005,166	16,175,102	the Navajo Settlement.	Settlement.	Construction	both the Aamodt and Navajo state cost share requirements.	G	G	R
1 1											Construction was started with the bypass pipeline installed and		1				
1 1											functional. The upper reservoir has		1				
											been filled for the winter water demand		1				
	6/30/2015			Springer Dams 1 and 2 - Construct & Rehabilitation							of the community. Grading has started in the lower reservoir. Re-design of	begin excavation for the dam foundation. Select a configuration for	Project in	Construction is underway. The temporary bypass pipeline has been installed and is functional. The reservoir grading is			
233 2013	6/30/2017	Legislative/Executive	Colfax	(Proj IDs 09-3122 Reauth to 13-1107 & 13-1421)	STB	Υ	6,693,070	545,725	545,725	6,147,345	the spillway is underway.	the spillway and begin final design.			G	Υ	Υ
												Engineer to continue to further effort to					
1 1.	0/0-1	Legislative/Executive, N									Engineer furthered effort to respond to	respond to OSE-DSB 30% design	1				
2013	6/30/2017 6/30/2018	Salazar, T Salazar, Campos, P Griego	San Miguel	Bradner Dam Improvements/Construct (Proj IDs 13-1424=\$1.8M, 14-1587=\$6M, 14-2158=\$4M)	STB AGSF	_	11,800,000	1,422,208	_	10 377 702	OSE-DSB comments to the 30% design submittal.	review comments and complete 60% design submittal.	Project in Design	30% Design Phase submitted by engineer and reviewed by the OSE-DSB.	G	v	
201 2014	5,50/2010	Sampos, i Gliego	Juli Milyudi	(v) 0 1 0 1 0	, 1001		11,000,000	1,722,200	-	. 3,511,132	g.: 345	Complete automation of Gallinas river	Sosigii				
											90% complete on the automation of	gate. Complete construction on 5	1				
	0/00/00:-			Confere & Consult Water Manager and Confere	PDD=						the Gallinas river gate. Completed the	Upper Chama Basin measurement	D	Completed the court of the state of the stat			
2013 235 2014	6/30/2017 6/30/2018	Legislative/Executive	Statewide	Surface & Ground Water Measurement Statewide (Proj IDs 13-1933=\$1M & 14-1588=\$2.1M)	PPRF STB	Y	3,100,000	43,080	-	3.056 920	installation of 5 additional stations in the Cimarron Basin.	Stations. Begin construction of up to 9 Mimbres Basin Stations.	Project in Construction	Completed the construction and/or reconstruction of 31 stations in the Pecos, Cimarron and Upper Chama Basins.	G	G	G
200 2014	J. 20/2010		CIGIOWIGE	, -, -, -, -, -, -, -, -, -, -, -, -, -,	0.5		3,100,000	70,000		3,000,020	Project Partnership agreement		22.10.1 001011	2 Sandron and Oppor Orienta basilis.			
1 1											executed and funds encumbered and		1				
200	0/00/0010	La minte de la Merce de	0	Con Applied aven (Pari ID 44 4500)	0.75	.,	4 000 0	4 000 00-	1 000 00-		paid to the COE for State cost share	Production of the control of the con	Design C	State contributed the required project phase cost share with			
236 2014	6/30/2018	Legislative/Executive	Socorro	San Acacia Levee (Proj ID 14-1589)	STB	Y	1,000,000	1,000,000	1,000,000	-	Contribution.	Project phase cost share is complete.	Project Closed	this funding to the Corp of Engineers (COE).	В	В	В
1 1											Contract drafted with contractor to assist in developing a water rights		1	In the process of developing a water right purchase program			
237 2014	6/30/2018	Legislative/Executive	Statewide	Pecos River Compact Settlement (Proj ID 14-2155)	AGSF	N/A	1,000,000			1,000,000	purchase program.	Contract to be approved by DFA.	Budgeted	for the basin.	G		
												The goal for next quarter is to	1				
											ISC Commission approval on	announce this funding opportunity to	Approved	NM Interstate Stream Commission is developing criteria for			
											distributing funds through a grant/application process to acequias	acequias statewide and have them apply for funding for their shovel-ready		the distribution of these funds to acequias statewide. ISC plans to administer these funds as a grant program in which			
238 2014	6/30/2018	Legislative/Executive	Statewide	Acequias Improvements Statewide (Proj ID 14-2156)	AGSF	N/A	2,000,000			2,000,000	statewide.	project.		acequias apply for the funds for construction ready projects.	G		

		D.	T F T	<u> </u>	н			К		M	NI NI	0		1 o	D	
1	G I	Project on schedule	R No activity or bonds not sold	G B A	ppropriation expe	nded or project	complete	ĸ	L	IVI	N	0	P	Q	K	. 5
2		Behind schedule	X Additional funds needed		рргориалон одрог	idod or project	complete								Progress Rating	
	Reversion			Funding	Bonds Appr	opriation	Total Amount	Expended in	Current					Bond Sold/ Grant		Construction/ Renovation/
3	Date	Sponsor	County Project Description	Source		nount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Agreement/ RFP	Plan / Design	Other
	0/00/00/0									Commission approved statewide work			ISC Commission approved a work plan to look for water rights			
239 2014	6/30/2018	Legislative/Executive	Statewide Water Rights for Habitat Restoration Statewide (Proj ID 14-2157)	AGSF	N/A	2,000,000	-	-	2,000,000	plan for this appropriation.	Leads on water rights to purchase.	Budgeted	to purchase in specified basins.	G		
241 PUBL	IC EDUCATION	DEPARTMENT														
										Processed \$1,582,989 in reimbursement requests from school	Continue to approve requests to obligate funds and reimbursement	Purchase in Process -				
242 2012	6/30/2016	Legislative/Executive	Statewide Public School Library Acquisitions (Proj ID 12-1235)	GOB	Υ	3,000,000	1,586,675	151,587	1,413,325	districts and charter schools	requests.	Ad/Bid	Project in progress.	G	N/A	Y
												Substantial				
243 2013	6/30/2016	Legislative/Executive	Statewide   School Buses Statewide (Proj ID 13-1938)	PSCOF	v	13,000,000	12,614,876	_	385 124	All school districts who were allocated funds ordered their school buses.	Close out the project and approve all reimbursement requests.	Completion - Closeout	Project in progress.	G	N/A	G
		<u> </u>	, , ,				12,014,010		333,121	Tarias ordered their sorioor bases.	Tolinburgement requests.					
244 2014	6/30/2018	Legislative/Executive	Statewide School Buses Statewide (Proj ID 14-2177)	PSCOF	Υ	7,395,000	-	-	7,395,000			Appropriated	Not started	Υ	N/A	
245 2012	6/30/2016	Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	Υ	2,500,000	1,631,467	-	868.533	6 out of the 9 schools have completed construction.	occupancy.	Projects in Construction	Projects in progress . Zuni and Gallup are on schedule.	G	G	G
		-	, , ,							All school districts who were awarded	To begin approving the Notice of					
246 2013	6/30/2017	Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 13-1937)	PSCOF	_	2,500,000	23,442	15,645	2,476,558	funds began the planning process. All grant agreements have be signed.	Obligation Forms before school districts begin construction.	Projects in Design	Project in progress.	G	٧	
240 2013	0/30/2017	-	Clatewide 116 Mindelgarieri Classiconis (116) ib 16 1861)		•		20,442	10,040	2,470,550	grant agreements have be signed.	districts begin construction.	Design	1 Tojou III progress.	J		
247 2014	6/30/2018	Legislative/Executive	Statewide Pre-Kindergarten Classrooms (Proj ID 14-2176)	PSCOF	Y	2,500,000	-	-	2,500,000			Appropriated	Not started	Υ		
248 2014	6/30/2018	Legislative/Executive	Education Technology Infrastructure for Computer-Based Statewide Assessments (Proj ID 14-2178)	PSCOF	Y	5,000,000	-	_	5.000.000			Appropriated	Not started	Y		
249		Logicida vo, Excoda vo	Cidiomas (15) 2 1 2 1 5	. 000.		-,,			0,000,000							
250 <b>SAN</b> J	UAN COLLEGE											Drois et in	Project has 200/ of hand apont. M. High infrastructure			
251 2012	6/30/2016	Legislative/Executive	San Juan Infrastructure Renovations and Improvements (Proj ID 12-1243)	GOB	Υ	1,200,000	500,300	48,702	699,700	Project under construction.	Follow project progress.	Project in Construction	Project has 38% of bond spent. Multiple infrastructure repair and maintenance projects.	G	G	G
		Legislative/Executive,											94% of bond expended. Structure is enclosed and all State			
		Bandy, Clahchischilliag, Strickler, T Taylor,									Follow project progress. Reviewing draw request and have questions on	Project in	and College funds have been expended currently using funds provided by industry donations. Project is approximately two			
252 2013	6/30/2017	Neville, Sharer	San Juan School of Energy Center (Proj ID 13-1883)	STB	Υ	5,083,200	4,799,439	-	283,761	Project is under construction.	NOO agreement for design/build.	Construction	thirds complete.	G	G	G
253	A FE INDIAN SO	CHOOL														
254 <b>SANT</b>	A FE INDIAN SC	CHOOL											Construction design documents were completed up to 90%			
										Working with BIA to complete			and submitted to the Bureau of Indian Affairs for review -			
2012 255 2013		Legislative/Executive	Wellness Center Classrooms and Laboratories Santa Fe (Proj IDs 12-1263 & 13-1567)	GOB STB	v	2,008,000	20,080	_	1 987 920	construction documents. Start Bid and award process.	Go out to bid.	Project in Design	waiting on BIA review, through Department of Interior Office of Facilities and Management.	G	v	
256			Ganta 1 6 (116) 120 12 1200 0 10 1001)	OID		2,000,000	20,000		1,007,020	awara process.	Co out to bia.	Design	Tabilites and Wanagement.	J	•	
257 <b>SANT</b>	A FE COMMUN	ITY COLLEGE														
258 2012	6/30/2016	Legislative/Executive	Santa Fe Roof Upgrades (Proj ID 12-1245)	GOB	v	1,000,000	1,000,000	251,702	_	Project has been completed, waiting on final paper report and draw.	Project closeout.	Project Closed	2nd phase completed. Finalizing payment and revert any	В	В	В
259		-	Canta re incor opgrades (noj ib 12 12-10)	OOD		1,000,000	1,000,000	201,702		on mar paper report and draw.	1 Tojour Globour.	1 Tojout Oloucu	balance.	5	١	
260 SECR	ETARY OF STA	ATE														
										Completed Kace appliance		Purchase in Process -	Kace appliance has been fully implemented. Evaluating and			
261 2013	6/30/2016	Legislative/Executive	Statewide Information Technology Hardware (Proj ID 13-1810)	STB	Υ	1,000,000	841,291	44,942	158,709	implementation.	Complete equipment refresh.	Ad/Bid	preparing for an equipment refresh.	G	G	G
2013 262 2014	6/30/2016	Legislative/Executive	Statewide Voting Tabulator Systems (Proj IDs 13-1811 & 14-2027)	STB	Υ	12,000,000	12,000,000	783,669	-	Successful implementation and use in the 2014 General Election.	Pay final invoices - revert any balance and close project.	Purchase Complete	Project is complete.	В	В	В
263		·										·	,			
264 <b>SOUT</b>	HWEST INDIAN	POLYTECHNIC INSTIT	TUTE (SIPI)									•				
												Grant Agreement				
265 2012	6/30/2016	Legislative/Executive	Bernalillo Improvements and Security Enhancements (Proj ID 12-1264)	GOB	Υ	500,000	-	-	500,000	Working on IGA.	Process IGA and begin project.	Pending	SIPI reviewing new IGA - IGA is pending signatures.	Υ		
												Grant				
266 2013	6/30/2016	Legislative/Executive	Bernalillo Security Cameras & Infrastructure Improvements (Proj ID 13-1529)	STB	Υ	160,342	-	-	160,342	Working on IGA.	Process IGA and begin purchase.	Agreement Pending	SIPI reviewing new IGA - IGA is pending signatures.	Υ		
267											<u> </u>	Ĭ				
268 SPAC	EPORT AUTHO	KITY	Dong Ang. Spaceport Authority (Alletments outhorized in 2000, 2007 a 2000)								Main coourity gate construction	Droingt :-	Phase Legestruction completed. Main sate assets at			
269 2014	6/30/2016	Legislative/Executive	Dona Ana, Spaceport Authority (Allotments authorized in 2006, 2007 & 2008)  Sierra Proj ID 06-2260, Reauth to 12-1651 then 14-2298	STB	Υ	100,000,000	99,046,701	421,233	953,299	Main gate construction continues.	Main security gate construction completed.	Project in Construction	Phase I construction completed. Main gate construction continues.	G	G	G
			Dona Ana, Spaceport Improvements & Infrastructure						.,	Dona Ana County delivered final	BLM reviews draft EA and puts EA out	Project in	BLM finalizing Environmental Assessment (EA) for southern			
270 2014	6/30/2016	Legislative/Executive	Sierra (Proj ID 08-4780, Reauth to 12-1615 then 14-2283)	STB	Υ	7,500,000	2,627,706	-	4,872,294	design and draft EA to BLM.	for public comment.	Design	access road.	G	Υ	Y
2013	6/30/2017	Legislative/Executive	Dona Ana,	СТВ	V	9,400,000	15,480	10,644	0.204.520	Dona Ana County delivered final design and draft EA to BLM.	BLM reviews draft EA and put EA out	Project in	BLM finalizing Environmental Assessment (EA) for southern		v	v
271 2014 272			Sierra Spaceport - Southern Access Road (Proj IDs 13-1812 & 14-2028)	STB	Y	5,400,000	10,480	10,044	J,304,52U	ucayn anu urail EA IU BLIVI.	for public comment.	Design	access road.	G	Y	Y
273 <b>STAT</b>	E LAND OFFICE															
										Design work completed for electrical upgrades - document for Invitation to						
										Bid submission to State Purchasing						
										close to completion. Completed	Invitation to Bid (ITB) to be awarded by		Design work complete for electrical ungrades. Invitation to			
										installation of additional security cameras, limited building access	early January 2015 for electrical upgrades. Completion of security		Design work complete for electrical upgrades - Invitation to Bid (ITB) submission in October 2014. Completed installation			
										control as well as outside lighting.	cameras project, limited building		of additional security cameras, limited building access control,			
										Awarded contract for concrete design and work. Design work and project	access, outside lighting, and front entrance concrete. Completion of	Projects in	and outside lighting. Front entrance concrete demolition and installation of new concrete to begin 9-19-14 and to be			
2013			Infrastructure Improvements	0.5			2.		. ==.	specifications close to completion for	Invitation to Bid process for Morgan	Design and	completed 9-25-14. Design work 75% complete for Morgan			
274 2014	6/30/2018	Legislative/Executive	Santa Fe (Proj IDs 13-1942 to 13-1944 and 14-2179 to 14-2181)	SLOMF	N/A	1,880,000	49,093	-	1,830,907	Morgan Hall.	Hall.	Construction	Hall. (No change in status since September)	G	G	Y
276 <b>SUPR</b>	EME COURT B	UILDING COMMISSION														
													Replacement of cork flooring in the Supreme Court Law			
													Library is scheduled for substantial completion on March 3, 2015. Final completion delayed pending delivery of			
										Final completion has been delayed on			replacement tile for some tiles on the first floor that did not			
277 2013	6/30/2017	Legislative/Executive	Santa Fe Supreme Court Building Renovation (Proj ID 13-1813)	STB	Υ	300,000	239,417	82,447	60,583	cork flooring but all other work on this project is complete.	Anticipate substantial completion by March 3, 2015 on cork flooring.	Project in Construction	match the original color specifications. All other work on this project is complete.	G	G	G
278	0/30/2017	Logisianve/Lxeculive	Canta 1 C   Supreme Court During Reflevation (110) in 10-1010)	0.0	1	555,000	200,417	02,447	00,003	projest la complete.	maron o, 2010 on oork hoofing.	CONTRACTOR	project to complete.	3	9	
					•						•					

X Additional funds needed

										December 2	2014						
В	С	D	Е	F	G	Н	1	J	К	L	M	N	0	P	Q	R	S
1	G	Project on schedule	R	No activity or bonds not sold	В	Appropria	ation expended or projec	t complete									
2	Υ	Behind schedule	Х	Additional funds needed		1	1		1			1	1	T		Progress Rating	Construction/
	Reversion				Funding	Bonds	Appropriation	Total Amount	Expended in	Current					Bond Sold/ Grant		Renovation/
3	Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Project Status	Agreement/ RFP	Plan / Design	Other
279 <b>TAXA</b>	TION & REVEN	NUE DEPARTMENT															
											Ordered remittance units and mail	Purchasing remittance units and mail inserters and ordering MVD mobile	Purchase in Process -				
280 2014	6/30/2016	Legislative/Executive	Santa Fe	Equipment Replacement (Proj 13-1814 Reauth to 14-2297)	STB	Υ	1,500,000	745,468	-	754,532	inserters.	unit.	Ad/Bid	Active. (No change in status since September)	G	Υ	Υ
281		Ü															
282 UNIVE	RSITY OF NE	W MEXICO															
0040	0/00/0040	La distanti a de la constitución de		LINIM Contained Hall Birds on B. Halling (Burial B. 40 4050 COB and	000						Base bid construction substantially	Completion of alternate labs,	D				
2012 283 2013	6/30/2016 6/30/2017	Legislative/Executive, Multiple Sponsors	Bernalillo	UNM Castetter Hall - Biology Building (Proj ID 12-1256 GOB and 13-1915 STB)	GOB STB	Y	3,850,000	2,522,650	1,993,485	1 327 350	completed. Construction of alternate labs begun.	installation of furniture, demolition of annex.	Project in Construction	Construction phase.	G	G	G
200 2010	0,00,00		Borriamio				2,222,222	_,,	1,000,100	1,021,000	99% construction documents reviews.						
											Hazardous materials remediation	CID Permitting of construction. Start o	f Project in				
284 2012	6/30/2016	Legislative/Executive	Bernalillo	UNM Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB	Υ	16,000,000	975,053	597,816	15,024,947	continues.	main phased project construction.	Design	Design phase - pre-construction.	G	R	
													Project in				
285 2013	6/30/2017	Legislative/Executive	Bernalillo	UNM Science & Math Learning Center - Ph. 2 (Proj ID 13-1922)	STB	Y	5,000,000	656,510	201,735	4,343,490	Foundations and backfill complete.	Construction continues.	Construction	Construction phase.	G	G	G
000 0040	0/20/2017	Manufacture Communication	Daa: - 1711	LINIM Forris Engineering Center, Disc 9 Desire, (Pari ID 40 4047)	CTD	.,	004 500	440.070	]	005 100	Drogramming continued	Program completion anticipated for	Broingt Black	Drogramming phase		Υ	
286 2013	6/30/2017	Multiple Sponsors	bernalillo	UNM Farris Engineering Center - Plan & Design (Proj ID 13-1917)	STB	Y	801,500	116,378	1	ხგ5,122	Programming continued.	April 2015.	rioject Planning	Programming phase.	G	Y	
												Complete design of campus water system improvements and upgrades					
												for existing building. Finalize the fire					
0040	0/00/0040	Lasialativa/Fvaavtiva	D 1711 .	LININA Colline Utility Infrastructure Improved to (Pari ID 40 4050)	000	.,	4 000 000	00.054	00.000	007.740	MOA with City of Gallup approved.	protection scope. SBoF project	Project in	Desire above			
287 2012	6/30/2016	Legisiative/Executive	Bernalillo	UNM-Gallup Utility Infrastructure Improvements (Proj ID 12-1258)	GOB	Y	1,000,000	92,254	90,629	907,746	Board of Regents approval.	approval anticipated on 12/16/14.	Design	Design phase.	G	R	
				INIMAL AND A CONTRACTOR OF THE PROPERTY OF THE							Original construction scope completed	i.					
288 2012	6/30/2016	Legislative/Executive	Los Alamos	UNM-Los Alamos Science Labs Renovation and Equipment (Proi ID 12-1257)	GOB	Y	500,000	500,000	372,465	_	Labs open for student use. HVAC retrofit completed.	N/A	Project Closed	Project completed.	В	В	В
200 2012	0,00,2010		200711011100	(	002	·	000,000		512,100		·						
											Installed new pathway and site lighting between buildings. Completed design			Multiple projects some in design, some in construction.			
											for campus-wide landscaping			Part of this appropriation - \$1,231,788 - was moved to			
				lunda de la companya							upgrades. Installed new power	Very little movement expected in the	Projects in	supplement 13-1924 Core Student Success Center.			
289 2012	6/30/2016	Legislative/Executive	Taos	UNM-Taos Infrastructure Renovations and Improvements (Proj ID 12-1259)	GOB	Y	3.000.000	466,364	317,396	2 533 636	conduits and transformer to upgrade electrical service.	next quarter due to winter weather conditions.	Design and Construction	Approved by UNM Board of Regents. Infrastructure project State funding portion is \$1,768,212.	G	Y	Y
209 2012	0/30/2010	Legislative/Exceditive	1403	(110) 12 1200)	OOD	'	0,000,000	400,004	017,000	2,000,000	Cicotrical del vice.	Installation of structural steel and	Construction	Otato furfailing portion to \$1,700,212.	J		•
											Began construction. Completed FF&E						
											design; purchased modular wall and	Rough-in electrical and mechanical					
											raised flooring system for the project. Foundations and slab for new addition	services. Complete demolition of	Project in				
290 2013	6/30/2017	Legislative/Executive	Taos	UNM-Taos Core Student Success Center (Proj ID 13-1924)	STB	Υ	1,000,000	192,373	82,491	807,627	completed.	Hall.	Construction	Construction phase. Combined with 12-1259.	G	G	Υ
												UNM BoR, HED and SBoF project	Projects in	Two separate projects Infrastructure controls/HVAC and a			
	_,,			UNM-Valencia Infrastructure Renovations and Improvements							HVAC/controls completed. Design for		Design and	loop road / parking lot. HVAC/controls is at substantial			
291 2012	6/30/2016	Legislative/Executive	Valencia	(Proj ID 12-1260)	GOB	Y	1,000,000	717,158	209,126	282,842	loop road/parking lot completed.	start in May 2015.	Construction	completion.	G	G	G
293 <b>WEST</b>	ERN NEW ME	XICO UNIVERSITY							<u> </u>								
														The following project priorities are underway: 1: Information			
												Continue classroom upgrades,		Technology Upgrades-videoconferencing system. 2:			
204 2042	6/20/2040	Legislative/Executive	C	Infrastructure Renovations and Improvements (Proi ID 12-1261)	COD	Υ	4.000.000	1,771,971	220 220	2 220 222	Continued classroom upgrades and	infrastructure improvements and	Projects in Construction	Classroom Upgrades. 3: General Infrastructure Improvements. 4: PE Complex Improvements. 5: Signage.	G	G	C
294 2012	6/30/2016	Legisiative/Executive	Grant	innastructure Renovations and improvements (Proj ID 12-1261)	GOB	Y	4,000,000	1,771,971	320,222	2,228,029	infrastructure improvements.	signage.		improvements. 4. FE Complex Improvements. 5: Signage.	G	G	G
													Project in Construction -	The following project priorities have been determined: 1)			
				Light Hall Renovations & Infrastructure Improvements					1		1) Construction of Light Hall Phase II is		Purchase	Light Hall Phase II construction; and 2) Property Purchase of			
295 2013	6/30/2017	Legislative/Executive	Grant	(Proj ID 13-1928)	STB	Y	2,500,000	2,212,190	846,235	287,810	ongoing.	Phase II.	Pending	502 West College.	G	G	G
290									+						<del> </del>		
297				TOTAL	L		953,174,733	427,985,339	61,700,752	525,189,394	· <u> </u>						
298																	
299																	
298 299 300 301 302 303 304 305																	
300							LEGEND										
301						G	Project on schedule		98								
302						Υ	Behind schedule or littl	e activity	68								
202							No activity or bonds no		10								
303						ĸ			12								
304						-	Total Active Project	ts > \$1 million	178								
305						Other rep	ort information:										
306						В	Appropriation expende complete	d or project	12								
JU																	