В	С	D	Е	F	G	н	ı	J	К	L	M	N	0	Р	Q	R	S	T	U
2		roject on schedule ehind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriation	expended or	project complet	e									Progress Rating	
3 4 ADMI	Reversion Date	Sponsor	County	Project Description	Funding Source		propriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
	6/30/2016	Legislative/Executive		Security and Safety Enhancements (Proj ID 11-1230)	STB	Y	1,032,000	1,000,590	1,381	31,410	Encumbered remaining balance for the 9th District Court.	project to 100 percent completion. Expend encumbrances for the AOC,	Project in Construction		6/30/2016	2nd District Court security project is 100% complete. 9th District Court security projects in Curry and Roosevelt counties are 92% complete. 11th District Court security project in Aztec is 100% complete. The Administrative Office of the Courts AOC at Magistrate Courts statewide is 99% complete. AOC Mag Court statewide projects are 11% complete (\$53,758 expended and \$22,638 encumbered). 4th District	G	G	G
6 2013	6/30/2017	Legislative/Executive	Statewide	Security Equipment & Infrastructure Improvements (Proj ID 13-1160)	STB	Y	1,000,000	150,228	7,200	849,772	Encumbered \$22,638 for AOC Mag Court statewide projects and \$9,629 for the 11th District Court and \$22,608 for the 13th District Court.		Project in Construction		6/30/2017	Court project is 99% complete (\$58,277 expended). 11th District Court has \$121,300 encumbered. 13th District Court is 63% complete (\$38,191 expended and \$22,608 encumbered).	G	G	G
8 AGINO	AND LONG T	ERM SERVICES DEPA	RTMENT																
9 2010	6/30/2014	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance & On-going Construction Project Completion (Multiple Projects)	GOB	Y	5,861,300	5,736,415	-	124,885	Working on purchase of equipment for remaining project.	Notify grantee to finalize expenditures and revert balance.	Projects in Construction			42 grants issued: 31 for Renovation/Code Compliance and 11 for Construction. 41 projects are closed. Working on purchase of equipment for remaining project.	G	G	Y
10 2011	6/30/2015 6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance & Vehicles (Multiple Projects)	STB	Y	3,861,000	2,938,803	274,405	922,197	Grant agreements executed or pending execution for all projects except Questa which needs alternative fiscal agent. Funding for Zuni Senior Center renovations reauthorized in 2014 to change purchase to build new center-grant agreement to be amended.	Continue communicating with the grantees for reimbursement and close out. Grant agreement for Springer pending signatures. Questa to identify an alternate fiscal agent and proceed with grant agreement.	Multiple projects in design and construction			48 grants issued: 28 for Renovation/Code Compliance, 19 for Vehicles, and 1 reauth for new construction (Zuni). All 19 vehicles have been purchased and 8 projects are closed for Renovation/Code Compliance; 18 projects have grant agreements executed - 12 of those projects have no expenditures and Zuni agreement to be amended. Grant Agreement is pending for Springer. Questa needs to find alternative fiscal agents for project to move forward. Continue to monitor the progress of the projects that are in design and construction to ensure that they are meeting the project timelines.	G	Y	Y
11 2012	6/30/2016	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance, Other Alterations, Equipment & Vehicles (Multiple Projects)	GOB	Y	10,200,500	2,723,119	516,977	7,477,381	7 projects complete. Worked with the grantees on developing scopes of work and finalizing grant agreements and to ensure projects are progressing according to timelines submitted.	projects are progressing according to timelines submitted. Follow-up calls scheduled with grantees that showed little to no progress.	Multiple projects in design, in construction, purchases and agreements pending			131 grants issued: 28 for Renovation/Code Compliance, 34 for Other Alterations, 48 for Equipment, and 21 for Vehicles. 16 projects are closed and 6 vehicles purchased; 26 grantees show expenditures. Finalizing grant agreements awaiting full execution pending scope of work and/or special conditions. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.	G	Y	Y
12 2013	6/30/2017	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance & Meals Equipment (Multiple Projects)	STB	Y	2,614,892	911,582	401,596	1,703,310	6 projects completed. Worked with the grantees on developing scopes of work and finalizing grant agreements and to ensure projects are progressing according to timelines submitted.	projects are progressing according to	Multiple projects in design, in construction, purchases and agreements pending			52 grants issued: 21 for Renovation/Code Compliance and 31 for Meals Equipment. 9 projects are closed. 9 grantees show expenditures. Finalizing grant agreements awaiting full execution pending scope of work and/or special conditions. Continue to monitor the progress of the projects to ensure that they are meeting the project timelines.	G	G	G
13 2014	6/30/2018	Legislative/Executive	Statewide	Senior Center Renovation - Code Compliance, Other Alterations, Equipment & Vehicles (Multiple Projects)	GOB	N	16,443,790	-	-	16,443,790	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
14 2014	6/30/2016	Garcia MP	Bernalillo	Atrisco Community Adult Day Care & Respite Facility (Proj ID 10-1113 Reauth to 14-2256)	STB	Y	1,041,693	-	-	1,041,693	Audit reviewed for Executive Order 2013-006 compliance. Received approval from BOF for new reauthorized purpose.	Await CAPBUD and initiate grant agreement process.	New 2014 Reauthorized Project			Received BOF approval for 2014 reauth change in purpose to purchase land and a building and to plan, design, renovate, construct, furnish and equip an adult day care and respite facility in the Atrisco community within Albuquerque.	Y		
16 BORD	ER AUTHORIT	Υ																	
17 2013 18	6/30/2017	Legislative/Executive	Dona Ana	Santa Teresa Port of Entry Commercial Lane (Proj ID 13-1227)	STB	Y	350,000	-	-	350,000	Dona Ana Country Commission has awarded the contract to Smith and Aguirre. Construction date is yet to be determined.	Anticipate construction to begin in 2015.	Project in Design			Design contract in place with funding and related management by Border Authority. Final design completed. On 8/26/2014 Dona Ana County Commission voted and approved the JPA to begin construction. (No change in status reported from December)	G	G	Y
	6/30/2016	Legislative/Executive		South Valley and Main Campus Renovations (Proj ID 12-1239)	GOB	Y	10,500,000	2,287,189	-	8,212,811	L Building roof is 100% completed. South Valley Renovation project Schematic Design working was finished.	L Building Project - finish 100% building envelope. South Valley Project - complete site survey and utility locating.	Projects under Construction Project in pre-	\$13,134M	6/30/2016	L Building roof is 100% completed. South Valley Renovation project Schematic Design working was finished. CNM local bonds will pay part of the cost.	G	G	G
21 2013	6/30/2017	Legislative/Executive, White	Bernalillo	Fiber Optic Loop & Site Improvements (Proj ID 13-1880)	STB	Y	1,000,000	215,366	-	784,634	Construction documents were completed.	Finish pre-construction planning.	construction planning phase	\$2.065M	7/1/2016	Construction documents were completed. CNM local bonds will pay part of the cost.	G	G	
23	6/30/2018	Legislative/Executive	Bernalillo	Smith Brasher Hall Renovation (Proj ID 14-1296)	GOB	N	10,000,000	-	-	10,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
25 2012		Legislative/Executive		Infrastructure Improvements (Proj ID 12-1240)	GOB	Y	800,000	785,333	136,157		Project completed.	Project closeout. Bonds scheduled to sell end of March	Project Closeout Pending Bond	800,000	Nov-14	Project 100% complete - no outstanding issues. Voter approval in November 2014, pending bond sale	G	G	G
27	6/30/2018	Legislative/Executive	Curry	Roof Replacement (Proj ID 14-1297)	GOB	N	500,000	-	-	500,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015.	R		
29 2013 30	6/30/2017	Legislative/Executive		Track & Boiler Rehabilitation & Car Upgrades (Proj ID 13-1249)	STB	Y	850,000	590,647	175,667	259,353		Continue the 1472-day inspection work on locomotive 487 and passenger car rehabilitation.	Project in Construction	850,000	6/30/2017	Project continuing thru the winter. Trackwork resuming.	G	G	G
2012 2013		Governor Martinez, Anderson, Thomson		Rio Rancho Regional Park Facility (Reauth IDs 12-1637-1641, 12-1643-1645, 13-1135, 13-1762 & 14-1989)	STB	Y	1,608,224	1,274,799	152,993	333,425	Continued forming and pouring plazas as well as path connection to adjacent retirement facility. Irrigation system installed and tested; timer/controller installation in process; installing fencing; working on slopes and hillside play element installation; installing play equipment; bathroom roof framed and decked.	installation of play equipment; Splash	Project in Construction			Grant agreements executed. Construction began on March 10, 2014. Work continues on Phase I of the park. Contract with BCL Enterprises extended to 4/1/2015.	G	G	G

B C G	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropri	I iation expended o	J r project comple	K te	L	M	N	0	P Q	R	S	Т	U
2 Y	Behind schedule	х	Additional funds needed	Funding	Bonds	Appropriation	Total Amount	Expended in	Current				Estimated Amount Project End		Bond Sold Grant Agreement	Progress Rating	Construction Renovation
3 Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated Date	Project Status	RFP	Plan / Design	Other
			Dormitory facilities for at-risk youth program in Roswell (Orio Proi 11-1284 Reauth to 12-1579)	STB		0.000.000		444.705		Interior demolition and identification of		Project in		Construction re-bid was still far over budget. Several meetings occurred with the NMYCA and architect to rework the design to bring the cost down within budget. These plans			
2013 6/30/2017	Legislative/Executive		Explora Science Center Addition & Exhibits		Y	2,000,000	154,444	114,705	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	project savings. Purchase equipment and improvements for Explora Childrens	Finalize revised plans. Continue with on-going purchases, installation and construction of	Design Purchase in		are being finalized. Grant Agreement Executed. Notice of Obligations being issued. Purchase Orders for Exerplay \$5,1101, Reliable	G	Y	
34 2014 6/30/2018	Multiple Sponsors Fischmann, A. Lujan	Bernalillo	(Proj IDs 13-1626 & 14-1856) Las Cruces East Mesa Public Safety Campus Construct	STB	Y	1,610,041	23,794	-	,,	and Science Museum. Construction document 100%	improvements.	Process		Investments \$2,583, and Explora \$75,000.	G	G	Y
35 2012 6/30/2016	McMillar	Dona Ana	(Proj ID 12-1436)	STB	Y	1,214,000	779,012	266,293	434,988	complete. Mora Co. and AOC continued working	Contract award. Mora Co. and AOC have been	Contract Award		Review Bid Documents.	G	G	
2013 6/30/2017 36 2014 6/30/2018	Governor Martinez Campos, N Salaza	., r Mora	Mora Co. Complex (Proj ID 13-1734 & 14-1957)	STB	Y	2,099,000	20,990	2,450	2,078,010	with consulting engineers for cost estimates for a Master Plan, including site drainage and utility surveys, assessment of interior walls, and to determine extent of lateral bracing and	encouraged to spend the existing funds to address the drainage problems to prevent potential damage to the foundation of the complex until funding	Project in Planning		On April 9, 2015, the governor vetoed \$1.8 million appropriated in the GAA Act to combine with more than \$2 million authorized in 2013 and 2014 to address drainage issues and complete the first floor to house the magistrate court and county sheriff office. Both are currently housed in unsafe, substandard conditions.	R	x	x
			Mesilla Valley Regional Dispatch Authority 911 Center							Construction approximately 8%	Continue construction and advertise bid for communication lines and equipment	Project in		Grant agreement executed. Construction approximately 8%			
37 2013 6/30/2017 38 -	Multiple Sponsors	S Dona Ana	(Proj ID 13-1680)	STB	Y	2,250,000	22,500	-	2,227,500	complete.	phase.	Construction		complete. (No change in status reported from December)	G	G	R
39 DEPARTMENT OF 40 2013 6/30/2015		e Statewide	Cultural Facilities Completion (Active Proj IDs 09-3096/13-1109 and 09-3097/13-1114 Completed Proj IDs 09-3095, 09-3098, 09-3099)	STB	Y	3,738,000	3,366,348	-	371,652	13-1109: Phase 2 contract paperwork being prepared. 13-1114: Heritage Garden phase of Rural Life Center design completed; ITB for construction submitted last quarter came in over budget; new ITB will be submitted to State Purchasing and should be awarded this current quarter; other exhibit improvements will be initiated utilizing any remaining budget.	13-1109: Phase 2 contract will begin	Projects in Design and Construction	Extended to	13-1109: Exhibit constructed and installed at old visitors center. Exhibit for new building underway. Ph 1 concept-design complete. Ph 2 exhibit design, fabrication, and installation contract is being prepared. Additional exhibit funds are part of project 13-1247. 13-1114: Final Tortugas Hall payment settled. Remaining balance will be used according to reauthorizing language for Heritage Garden phase of Rural Life Center Project and other exhibit upgrades. DCA submitted reauthorization in 2015 Legislature for an extension to the timeframe for expenditure of both these bonds.		G	Y
41 2012 6/30/2016	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 12-1233)	GOB	Y	3,000,000	354,710	243,567	2,645,290	Public libraries submitted reimbursement requests for 10.5% of their 2012 GOBs.	Spending will be monitored and library directors encouraged to spend 20% each quarter.	Purchases In Process	2,638,654 6/30/2016	All but one of the grant agreements with public libraries have been signed and are in place. 30 public libraries out of 72 have submitted reimbursement requests. Public libraries have requested reimbursement for approximately 13% of their 2012 GOB funds so far.	G	O	G
42 2014 6/30/2018	Legislative/Executive	Statewide	Public Libraries Acquisitions (Proj ID 14-1289)	GOB	N	3,000,000	-	-	3,000,000	Grant agreements went out to public libraries in February; sixteen have bee returned.	Bonds scheduled to sell end of March n 2015. Process and make available 2014 GOB Purchase Orders.	Grant Agreements Initiated		Pending bond sale scheduled for end of March 2015. The 2014 GOB administrative process has begun.	R		
43 2012 6/30/2016	Legislative/Executive	Statewide	Tribal Libraries Acquisitions (Proj ID 12-1232)	GOB	Y	700,000	87,910	87,349	612,090	Tribal Libraries submitted reimbursement requests for 17.9% of their 2012 GOBs.	Spending will be monitored and library directors encouraged to spend 20% each quarter.	Purchases In Process - In Construction	610,089 6/30/2016	Nine of 19 tribal libraries are using funds for construction, with those funds monitored separately from library acquisition funds. Tribal libraries have requested reimbursement for approximately 20% of their total 2012 GOB allocation so far.	G	G	Y
44 2014 6/30/2018	Legislative/Executive	∋ Statewide	Tribal Libraries Acquisitions (Proj ID 14-1290)	GOB	N	800,000		-	800,000	Grant agreements went out to tribal public libraries in February; two of 18 have been returned.	Encourage spending 2012 GOB at a steady pace of 20% per quarter.	Grant Agreements Initiated		Pending bond sale scheduled for end of March 2015. The 2014 GOB administrative process has begun. Due to closure of the Shiprock Branch/Farmington Public Library, there are now 18 tribal libraries. Tribal libraries 2014 GOB allocations are now recalculated.	R		
45 2013 6/30/2017	Legislative/Executive	e Statewide	Cultural Facilities Completion & Equipment (Proj ID 13-1247)	STB	Y	2,500,000	748,918	238,846	1,751,082	MNH-&S - Longhorn Construction accepted the award and began construction in late January. NHCC equipment purchases complete. NHCC landscape irrigation contract being finalized.	MNH&S Ed Wing construction continues with completion expected by late summer of 2015. Phased NHCC landscape site improvements bids will be obtained.	Project in Construction	923,970 6/30/2017	\$1.05 million to complete Natural History Museum education wing construction underway. CNMA shelving complete. \$400.0K allocated to complete NHCC campus through priority landscape improvements. \$150.0K expended for NHCC Performing Arts equipment. \$400.0K allocated to complete Bosque Redondo exhibits. Completion expected June 2017.	G	G	G
46 2013 6/30/2017 47		e Statewide	Cultural Facility Repairs and Maintenance (Proj ID 13-1248)	STB	Y	3,000,000	2,240,008	189,465	759,992	MoA HVAC repairs to meet \$40.0K matching grant on hold while balance reconciliation takes place. MoA loadin dock upgrades contract executed; History Museum groundwater pump improvements contract is underway.	g Final balance reconciliation will be completed, which will allow final repairs to be initiated.	Project in Construction	701,046 6/30/2017	Highest priority projects allocated and in process across DCA with many complete. Completed projects include NHCC HVAC \$42.1K, NHCC roof \$13.4K, MNHS HVAC \$174.5K, Space Wireless for security \$97.9K, Taylor Store \$14.2K, Camino doors \$15.9K, FRHM fence \$180.3K, MoA library foundation \$34.3K, Halpin clean-up \$8.4K, MOIFA storage \$54.3K, MNHS security \$34.2K, Exhibits sewer \$174.9K, Lab of Anthro roof \$470.9K, and Halpin roof \$202.2K.	G	G	G
48 DEPARTMENT OF 49 2013 6/30/2017 50	Legislative/Executive		Behavioral Health Institute at Las Vegas (Meadows) - Ph. 2 Completion - FF&E (Proj ID 13-1527)	STB	Y	900,000	834,130	-	65,870	No additional items were purchased during the last quarter. The product lis will continue to be adjusted until all funds are expended.	DOH will continue to purchase the to necessary equipment that will enhance the lives of those in our care at the facility.	Purchase in Process - Ad/Bid	834,300	Project is on target. A total of 93% of the appropriation has been encumbered leaving a balance of \$65,870 which will be expended before the end of FY-15. (No change in status reported from December)	G	G	G
	Legislative/Executive		Natural Hazard Mitigation Grant Match (Proj ID 14-2153)	STB	Y	1,000,000	-	-	1,000,000	Initial major project was approved and funds obligated to Southern Sandoval County Arroyo Flood Control Authority.	to begin across the state and obligate	Pending Approval	167,350	\$167,350 obligated to Approved Applicant, Southern Sandoval County Arroyo Flood control authority. Additional projects in review from applicants from across the state of New Mexico.	G		
53 2013 6/30/2015 54 -		Statewide	Lincoln & Otero Co. Flood Damage Improvements (Orig 2008 Special Approp - Reauth 13-1126)	GF	N/A	4,500,000	1,244,988		3,255,012			Reauthorized to Extend Time		Special appropriation allocated in Laws 2008 (2nd S.S.), Chapter 8, Sec. 1 - reauthorized in 2013 to extend time of expenditure. Reauthorized again in 2015 to extend time to 2017. (No update provided by agency in CPMS)	R		
55 DEPARTMENT OF 56 2012 6/30/2016		d Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	13,207,965	9,723,838	_	3,480,613	No reimbursements process for quarter. Four pay requests totaling \$147,117 were rejected and sent back to Navajo Nation. IAD continues to contact all remaining entities to ensure they are submitting payment requests and quarterly reports timely.	reminders to entities about updating CPMS monthly and to submit their	Multiple Projects in Planning, Design, and Construction		28 TIF Grant Awards. 14 awards for Planning = \$2.4 million and 14 awards for Design and Construction = \$10.8 million. 17 Projects have been closed out. No reimbursement requests processed for the quarter. 3 projects for Mescalero, To'Hajiliee and White Rock have no expenditures. IAD sends reminders to grantees to update the CPMS on a monthlybasis. (List of projects available on LFC website)	G	G	R

В	С	D	Е	F	G	Н	ı	J	К	L	М	N	0	P Q	R	S	Т	U
2		Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropri	ation expended o	project complete	e								Progress Rating	
	Davaraian				Funding	Danda	Ammonulation	Total Amount	Evmandad in	Current				Estimated		Bond Sold Grant Agreement		Construction
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Project End Obligated Date	Project Status	RFP	Plan / Design	Renovation Other
57 2013	6/30/2017	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	16,340,011	5,254,973	3,345,176	11,085,038	IAD continued to establish purchase orders for grantees with approved IGA: and CapBuds, and issued Notice of Obligations for TIF projects that have submitted contracts and supporting documentation. Processed reimbursement requests for 3 entities.	Continue to establish purchase orders s for grantees with approved IGAs and CapBuds. Issue Notice of Obligations for grantees that have submitted contracts and supporting documentation. Remind grantees to update the CPMS monthly.	Multiple Projects in Planning, Design, and Construction		19 TIF Grant Awards. 8 awards for Planning Projects = \$1,461,000 and 11 awards for Design & Construction Projects = \$14,879,011. 3 Projects are moving forward and submitting reimbursements. Note: Appropriation Amount does not include \$300,000 for Administrative costs (IAD = \$200,000 and DFA-LGD = \$100,000). (List of projects available on LFC website)		G	G
58 2014	6/30/2018	Statutorily Earmarked	Statewide	Tribal Infrastructure Project Fund (TIF) - Statutory 5% of STB	STB	Y	14,235,640	-	_	14,235,640	Work on establishing IGAs and CapBuds for grantees.	Continue work on IGAs and CapBuds for grantees.	Appropriated		29 TIF Grant Awards. 11 awards for Construction Projects = \$10,980,640, 12 awards for Planning Projects = \$1,540,000, and 6 awards for Design Projects = \$1,715,000. (List of projects available on LFC website)	G		
59 60 DEPA	RTMENT OF I	NFORMATION TECHNO	LOGY															
	6/30/2018	Legislative/Executive		DoIT Public Safety Communications Equipment (Proj ID 14-1791)	STB	Y	5,000,000	867,435	556,787	4,132,565	Completed the first phase of the LMR antenna replacement	Complete radio console upgrades in the SIMMS, DPS D2 (Las Vegas) and statewide network equipment.	Purchase in Process - In Construction	2,986,651 6/30/2018	Completed the first phase of the LMR antenna replacement and are in the process of implementing the Radio Console upgrade at the SIMMS, DPS D2 Las Vegas, and the network equipment statewide.	G	G	G
63 DEPA	RTMENT OF	MILITARY AFFAIRS																
	6/30/2017 6/30/2018	Legislative/Executive	Statewide	Armory Renovations Statewide (Proj ID 13-1225 & 14-1334)	STB	Y	1,000,000	599,535	450,828	400,465	Completed replacement of the doors and windows at Santa Fe and Albuq Armory. Installed four HVAC units at Belen Armory. Roswell Armory remodel of latrines and showers to be completed March 31, 2015. Joint Forces HQ building in Santa Fe completed. Albuquerque Armory male and female latrine remodel in progress Pre-encumbered funding for Alamogordo A&E design.	Finalize payment for the Albuquerque Armory. Anticipate the following projects to be finished by March 31, 2015: Roswell remodeling of the male and female latrines and the . Albuquerque remodeling of the male and females latrines. \$200K is obligated for the Las Cruces design.	Project Planning	200,000	Coordinating with federal counterparts to prioritize projects. Majority of the projects have a federal match. DMA has prioritize projects based on the following categories: 1a - Health, Safety & Environment, 1b - Critical Infrastructure, 1c - Mission Essential, 1d -Energy and 1e - Other.	G	G	G
65 66 DEPA	RTMENT OF	TRANSPORTATION																
67 2012	6/30/2016	Legislative/Executive	Bernalillo	Paseo Del Norte / I-25 Interchange - Proj ID 12-1502 (\$2,268,000) & 12-1545 (\$27,500,000)	STB	Y	29,768,000	29,403,160	7,252,387	364,840	98.77% expended to date.	Additional expenditures to be processed. Complete project and close out.	Substantial Completion - Closeout	29,768,000 Jun-15	Project close out estimated in June 2015.	G	G	G
68 2014	6/30/2018	Multiple Sponsors	Dona Ana	Las Cruces Streets Improve (Proj ID 14-2064)	STB	Y	1,036,000	-	-	1,036,000	Grant Agreement issued.	Receipt of Notice of Obligation to create purchase order.	Grant Agreement Issued	-	Notice of Obligation by mid April 2015, advertising and bidding on the actual construction in October 2015, and construction to begin by the end of 2015.			
69 2014	Bonds Not Sold	Multiple Sponsors	San Juan	East Aztec Arterial Route Construct (Proj ID 14-2088)	STB	N	3,819,775	-	-	3,819,775	Funding request pending NMDOT/FHWA approval of phased construction.	Bonds to be sold in 2015.	Appropriated - Bonds Not Sold	-	Will not proceed this year. Will proceed for June 2015 Bond sale.	R		
70 71 DINĚ (COLLEGE																	
72 2014 73	6/30/2018	Legislative/Executive	San Juan	Math and Science Building (Proj ID 14-1320)	GOB	N	500,000	-	-	500,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
74 EASTI	ERN NEW ME	XICO UNIVERSITY											Out of ordinal					
	6/30/2016 6/30/2017	Legislative/Executive	Roosevelt	Jack Williamson Liberal Arts Classroom Renovation (Proj 12-1238 \$9M GOB - Expended & 13-1890 \$4M STB)	GOB STB	Y	13,000,000	12,859,025	3,110,215	140,975	Project complete except for punch list items.	To finalize project and submit final reimbursement.	Substantial Completion - Closeout		Project is 99% complete.	G	G	G
	6/30/2018			Golden Student Success Center Renovation (Proj ID 14-1295)	GOB	N	11,000,000	-	-	·	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
77 2012	6/30/2016	Legislative/Executive	Chaves	ENMU - Roswell Infrastructure Improvements (Proj ID 12-1236)	GOB	Y	1,500,000	529,339	-	970,661	Decision to start College Services Bldg re-roof project.	Architect plans and bid process started by end of next quarter.	Project Planning & Design	1,500,000 6/30/2016	Planning which roofs will be started. (No change in status reported from December)	G	G	Y
78 2014	6/30/2018	Legislative/Executive	Chaves	ENMU - Roswell Infrastructure Improvements (Proj ID 14-1293)	GOB	N	3,000,000	-		3,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
79 2014 80	6/30/2018	Legislative/Executive	Lincoln	ENMU - Ruidoso Main Entrance Renovation (Proj ID 14-1294)	GOB	N	325,000	-	-	325,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
		OPMENT DEPARTMENT									10 projects complete finalizing reimbursements: Carlsbad, Clayton, Deming, Las Cruces, Las Vegas, Los Alamos, Nob Hill, Truth or	Administer and monitor one project still	Projects in Construction - Substantial		94.9% expenditure to date. Grants issued to 11 communities. 10 projects complete - finalizing reimbursements to close: Carlsbad \$80,000; Clayton \$150,000; Deming \$15,000; Las Vegas \$90,000; Silver City \$175,000; Los Alamos 70,000.			
	6/30/2016			MainStreet Capital Outlay Fund (Proj ID 11-1294) MainStreet Capital Outlay Fund (Proj ID 13-1252)	STB STB	Y	1,000,000 500,000	994,626	193,110 58,842	5,21	Consequences, Silver City, Tucumcari. Clovis – completion anticipated by March 2015. Las Vegas – approved reduction in scope in order to receive viable bids. Roswell – changes in city personnel have caused delay. Silver City – work is more than 50% complete. Belen – third party contractor selected.	Submit draws as funds are expended. Closely monitor projects for which no draws have been submitted.	Completion Projects in Construction	8/1/2015	Raton \$45,000 ongoing - given an extension to 8/1/15. 19% expenditure to date. Grants issued to 5 communities: Clovis \$137,500, balance \$117,492.80; Las Vegas \$75,000, balance \$75,000; Roswell \$100,000, balance \$10,000; Silver City \$137,500, balance \$62,888; Belen \$50,000, balance \$50,000.	G G	G	G G
84 2014	6/30/2018	Legislative/Executive	Statewide	Economic Development Grants - LEDA (Proj ID 14-1347)	STB	Y	5,000,000		_	5,000,000	Tentative projects identified.	Begin project pipeline evaluation for future funding.	Project Evaluation		Funding is for FY15.	G		<u> </u>
85		S & NATURAL RESOUR		` ` ` ` ` `														
	6/30/2016			Conservation Easements (Proj ID 10-1314 Reauth to 14-2302)	STB	Y	4,839,356	4,471,294	101,967	368,062	Restoration projects treatments on several acres have been completed and \$101,967 was expended this past quarter. \$367,959 remains encumbered for ongoing projects.	Design, sampling, planning and construction to continue on restoration projects identified with the Town of Red d River, Elephant Butte Irrigation District & San Juan SWCD.	Projects in Construction	367,959 6/30/2016	,	G	G	G
88 2013	6/30/2016	Legislative/Executive	Statewide	State Parks & Forestry Vehicles and Equipment (Proj ID 13-1417)	STB	Y	500,000	496,915	61,248	3,085		The residual amount of this STB is \$3,085 and is fully obligated under PO 47481 with Don Chalmers Ford. The final invoice should be paid by 6/30/15.	Substantial Completion - Closeout	3,085 6/30/2015	EMNRD has purchased and equipped 8 law enforcement vehicles for state parks. State Forestry has purchased and equipped 5 trucks and 4 vans for inmate and fire fighters. The obligated balance of \$3,085 should be fully expended by 6/30/15.	G	N/A	G

В	С	D.	Е	F	G	Н	1	J	К	L	M	N	0	Р	Q	R	S	Т	U
2	G Y	Project on schedule Behind schedule	X	No activity or bonds not sold Additional funds needed	В	Appropriat	ion expended o	r project comple	te									Progress Rating	
	Reversion				Funding	Bonds A	Appropriation	Total Amount	Expended in	Current				Amount	Estimated Project End		Bond Sold Grant Agreement		Construction Renovation
3	Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated	Date	Project Status	RFP	Plan / Design	Other
2013 89 2014		Legislative/Executive	Statewide	Wildfire Mitigation at Urban Forest Interfaces (Proj IDs 13-1418 & 14-1582)	STB	· ·	2,900,000	2.125.557	252,541	774,443	From 2013 funding - \$156,990 was expended this past quarter on various mitigation projects. For 2014 funds - one of four projects was completed for the Mangas Divide mitigation project. Three other projects are in various	For 2013 funding - progress will continue on the existing projects currently underway and new projects are currently under consideration for the remaining balance of this capital project. For 2014 - completion of the final contractual agreement on the fourth project. Two other projects are currently underway.	Multiple Projects in Planning and Construction	653,943	2013 by 6/30/2017 2014 by 6/30/2018	The State Forestry divisions wildfire mitigation projects are underway and 97% of 2013 funding has been encumbered or expended. Four projects have been developed with one completed for 2014 funding. Work will continue with significant completion by the end of FY15.	G	e	G
69 2014	0/30/2010	Legislative/Executive	Statewide	(110) IDS 15-1410 & 14-1502)	315		2,900,000	2,120,007	232,341	774,443	Pancho Villa comfort station	Fully complete Oasis comfort station.	Construction	000,940	0/30/2010	Oasis comfort station is 75% complete. Work has begun on	G	G	g
90 2013	6/30/2017	Legislative/Executive	Statewide	State Parks Infrastructure Improvements Statewide (Proj ID 13-1419)	STB	Y	1,000,000	727,598	36,625	272,402	rehabilitation is complete. Oasis comfort station is 75% complete. \$162,574 has been expended on	Begin work on septic system at Bluewater Lake State Park.	Projects in Construction	244,448		the new visitor center/comfort station and upgrades at Bluewater Lake State Park.	G	G	G
91 2014	6/30/2018	Legislative/Executive	e Statewide	Fire Crew Carriers/Vehicles and Facility Improvement Statewide (Proj ID 14-1583)	STB	Y	1,700,000	162,574	136,843	1,537,426	architectural design and development of the facility site and radio equipment was procured for safe communications at the facility. \$1,184,676 has been encumbered for the new facility buildings, equipment and 5 crew carriers that will support the RH	Staff will begin moving into the facilities by mid March 2015. Staff will begin training and preparing for the Spring/Summer fire season.	Project in Construction	1,184,676	6/30/2016	This project is funding the new Returning Heroes (RH) fire fighting program. Facilities, crew carriers and equipment have be procured to support this new program initiative.	G	G	G
92 2014	6/30/2018	Legislative/Executive	e Statewide	Watershed Restoration Improvements Statewide (Proj ID 14-1584)	STB	Y	6,200,000	290,473	216,285	5,909,527	\$290,473 was spent on the San Juan SWCD - Dos Rios watershed restoration project. \$1,928,399 is currently encumbered for five projects that are currently in progress.	NM Forestry will continue to negotiate contracts with multiple statewide projects.	Projects in Construction	1,928,399	6/30/2018	14 projects have been developed. 5 agreements have been signed with work in progress. 9 agreements continue to be negotiated and more project encumbering will continue through June 2015.	G	G	G
94 GAM	AND FISH D	DEPARTMENT (GPF = Gam	ne Protection Fu	und, BIRF = Bond Interest Retirement Fund, HMF = Habitat Management Fund)															
95 2013	6/30/2017	Legislative/Executive	Grant	Bear Canyon Dam Safety Rules Compliance	GPF BIRF HMF	N/A	969,758	-	-	969,758	Determination of most effective alternative is complete.	Quotes are currently being obtained for design and engineering for Bear Canyon Dam modifications.	In Design	167,003	6/30/2017	Alternative analysis is complete for Bear Canyon. Determination of most effective alternative is complete. Quotes for design and engineering being obtained.	G	Υ	
96 2013	6/30/2017	Legislative/Executive	Grant	Lake Roberts Dam & Spillway Safety Rules Compliance	GPF BIRF HMF	N/A	3,230,242	2,852,746	4,952	377,496	98% complete on spillway and dam upgrade.	Project continues.	Substantial Completion	252,196	Nov-15	Contractor is approximately 98% complete on spillway and dam upgrade. Expect substantial and final completion late November.	G	G	G
2013 97 2014		Legislative/Executive	Sandoval	Seven Springs Hatchery Water Line Replacement	GPF BIRF HMF	N/A	1,300,000	-	-	1,300,000	Executing contracts for engineering work.	Finalize contracts. Project continues.	In Design	36,468	Apr-16	Executing contracts to move forward with compliance and engineering work on the Seven Springs Pipeline Project. Expect construction Fall 2016.	G	Y	
2013 98 2014	6/30/2017 6/30/2018	Legislative/Executive	Guadalupe	Rock Lake Warm Water Hatchery Construction (A131929/1930 - \$3.750M), Pipelline (A142161 - \$250K) and Education Center (A142163 - \$150K)	GPF BIRF	N/A	4,150,000		_	4,150,000	RFP for engineering services reviewed and plans updated.	Execute contract for engineering work.	In Design	48,103	Apr-16	Consultant for environmental compliance contracted. Expect compliance and engineering complete summer 2015. Construction to start Fall 2015. Construction complete April 2016.	G	Y	
99 2013	6/30/2017	Legislative/Executive	e Statewide	Statewide Facility Renovations and Wildlife Management Areas and Facility Improvements	BIRF HMF	N/A	350,000	106,877	26,156	243,123	Headquarter office reconfiguration in process. Other projects continue.	In progress: quotes for headquarter ADA compliance, entrance and signage improvements and Raton Area office parking lot paving.	Projects in Process	97,531	Ongoing	Completed: Raton office security, Gordon Railroad crossing upgrade, Heart Bar WMA septic system, Headquarter heater boiler repairs and Bernardo House demolition and replacement.	G	0	G
100 2013	6/30/2017	Legislative/Executive	e Santa Fe	Warehouse/Headquarters Consolidation and Headquarters HVAC	GPF	N/A	1,250,000	1,171,401	-	78,599	Completed price quote for engineer - architect to design warehouse consolidation layout and specifications.	Engineers currently working on site plan layout.	In Design	34,313	6/30/2017	Hope to go to bid early summer. Building construction expected by Fall of 2015. New HVAC system 98% complete.	G	O	G
101 2013	6/30/2017	Legislative/Executive	Bernalillo	Northwest Area Office - New	GPF	N/A	1,400,000			1,400,000	Alternative options are being discussed and evaluated.	Continue to research options.	Project Planning		6/30/2017	Discussions with the City of Rio Rancho did not result in an agreement. Alternative options are being discussed and evaluated for an office.	G	Y	
2013 102 2014	6/30/2017 6/30/2018	Legislative/Executive	Statewide	Alternative Energy Assessment	GPF	N/A	275,000		-	275,000	Assessment and quotes complete for headquarter site. Planning process started to assess other DGF facilities.	Complete solar panel installation at headquarter site.	Project Planning	274,800	6/30/2018	Installation of solar panel array to start at headquarter site. Plans being finalized to assess DGF facilities, areas may include Farms, Hatcheries and Area Office facilities.	G	Y	G
103 2014	6/30/2018	Legislative/Executive	Rio Arriba	Laguna Del Campo Lake - Dam Safety Rules Compliance (14-2160 & 14-2162)	GPF BIRF	N/A	500,000	-	-	500,000	Rejected earlier price agreements.	Complete alternative analysis for best approach on repair.	Project Planning	89,533	6/30/2018	Currently seeking quotes for alternative analysis to determine best approach for dam repair.	G	Υ	
104 2014	6/30/2018	Legislative/Executive	Statewide	Shooting Ranges (14-2166)	GPF	N/A	250,000	-	-	250,000	Signed RFP.	Complete conceptual design plan for a shooting range in Clovis.	Project Planning	121,606	6/30/2018	RFP has been signed and a PO created to start the work on the Recreational and Public Purposes application with BLM.	G	G	
105 2014	6/30/2018	Legislative/Executive	Taos	Comanche Creek Fish Migration Barrier (14-2167 & 41-2168)	GPF HMF	N/A	500,000	-	-	500,000	Completion of engineering plans.	Completion of environmental compliance by Spring of 2015.	Construction to Start	66,450	Spring 2015	Engineering plans complete. Environmental compliance underway. Expect construction to begin Fall 2015.	G	G	G
106 2014 107	6/30/2018	Legislative/Executive	Statewide	Landscapes and Wildlife Habitats Statewide (Big Game Enhancement Fund) 14-2159	BGE	N/A	400,000	92,465	37,465	307,535	70% encumbered for projects.	Move to 90% project completion.	In Construction	307,295	Ongoing	70% of appropriation encumbered for wildlife habitat improvement and wildfire mitigation projects. Restoration projects located across jurisdictional boundaries in important big game habitat on five national forests in NM and across BLM and State Land Office landscapes throughout the state.	G	G	G
108 GENE	RAL SERVIC	ES DEPARTMENT		One Clare Discoulfied North 1 (2000 D. 1 (20									Desir 11						
109 2013	6/30/2015	Legislative/Executive	Multiple Co.	Camp Sierra Blanca/Eagle Nest/Maloof/YDDC. Proj #A073695 - Reauth to 11-1171 then 13-1127 JP Taylor Center Gym/Weight & Vocational Rms. Proj #A083009 -	STB	Y	1,000,000	846,759	-	153,241	Completed 1 project.	Complete remaining 2 sub-projects	Project in Construction Project in			3 sub-projects initiated, 1 complete 3/16/15	G	G	G
110 2014	6/30/2015	Legislative/Executive	Dona Ana	Reauth 11-1145 then 12-1588 then 14-2270 YDDC Infrastructure Improvements/Loma Cottage Renovation	STB	Y	3,200,000	2,633,210	57,107	566,790	Completed 2 sub projects	Complete remaining 5 sub projects	Construction	444,335	6/30/2015	7 sub projects initiated,	G	G	G
111 2014	6/30/2016	Legislative/Executive		Proj #A083007 - Reauth to 12-1574 then 14-2264	STB	Y	1,000,000	656,871	-	343,129	Initiated 1 sub project	Complete 1 sub project	Project in Construction	59,920	6/30/2016	1 sub project initiated.	G	G	G
112 2011	6/30/2016	Legislative/Executive	Bernalillo, Dona Ana	YDDC and John Paul Taylor Center (JPTC) Improvements Proj # A111283	STB	Y	2,000,000	1,639,352	-	360,648	8 sub projects complete-2 JPTC, 6 YDDC completed	Complete 4 sub projects-2 JPTC, 2 YDDC	Project in Construction	149,531	6/30/2016	12 sub projects initiated, 8 complete	G	G	G
113 2013	6/30/2017	Legislative/Executive	Bernalillo Dona Ana	CYFD - Infrastructure Improvements at Facilities Proj #A131230	STB	Y	2,000,000	705,024	96,088	1,294,976	Completed 7 sub projects 4 YDDC, 3 JP Taylor	Complete 8 sub projects 4 YDDC, 4 JP Taylor Complete remaining 6 sub projects 1	Project in Construction	256,993	6/30/2017	15 sub projects initiated, 8 YDDC, 7 JP Taylor	G	G	G
114 2014	6/30/2015	Legislative/Executive	Statewide	Dept of Health facility patient health & safety Proj #A101277 (Reauth 14-2301)	STB	Y	2,400,000	2,334,693	_	65,307	Completed 4 sub projects, 2 NMBHI, 2 NM Rehab	NMBHI, 1 NMVH,1 LLC, 1 NM Rehab, 1 FBMC, 1 Old NMRC	Project in Construction Substantial	23,906	6/30/2015	10 sub projects initiated, 3 NMBHI, 1 NMVH, 3 NM Rehab, 1 LLC, 1 FBMC, 1 OLD NMRC	G	G	G
115 2014	6/30/2015	Legislative/Executive	San Miguel	DOH - Facility continued construction - New Meadows & Ponderosa Proj #101275 Reauth to 14-2291	STB	Y	7,000,000	6,947,746	3,299	52,254	Client move in.	Pay final invoices and close out project	Completion - Closeout	52,254	6/30/2015	Project in warranty 12/12/14	G	G	G
116 2013	6/30/2015	Legislative/Executive	Statewide	Department of Health Facility Patient Health & Safety - Proj # A093079 & A093080 (Reauth to 13-1132 & 13-1133)	STB	Y	4,000,000	3,860,362	192,946	139,638	Completed 5 projects	Complete remaining projects	Project in Construction	5,533	6/30/2015	7 sub projects, 5 complete	G	G	G
117 2011	6/30/2016	Legislative/Executive	San Miguel	Facility Patient Health & Safety at NMBHI in Las Vegas Proj # A111285	STB	Y	3,000,000	995,024	164,832	2,004,976	3 projects completed	Complete remaining 9 projects	Project in Construction	1,453,347	6/30/2016	12 sub projects initiated, 3 complete	G	Y	Y

ВС	D	l E	F I	G	Н	ı	J	К	L	M	N	0	P Q	R	S	Т	U
1 G	Project on schedule	R	No activity or bonds not sold	В	Appropri	ation expended o	r project comple	te			•	•	•				
2 Y	Behind schedule	Х	Additional funds needed										Estimated		Bond Sold	Progress Rating	Construction
Reversi 3 Date		County	Broingt Departmen	Funding	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for payt quarter	Project Phase	Amount Project End Obligated Date	Broject Status	Grant Agreement RFP	Plan / Design	Renovation Other
3 Date	Sponsor	County	Project Description DOH Facilities Statewide Proj #A076051 Reauth 13-1148	Source Cig Tax	Sola	Amount	Expended	Last Quarter	balance	whiestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated Date	Project Status	KFF	Plan / Design	Other
118 2013 6/30/20	15 Legislative/Execut	ive Chaves	(Orig - Southern NM Rehab Improvements - Reauth to 11-1127) NM Veterans' Home Alzheimer's Skilled Nursing Unit in T or C	Rev Bonds Cig Tax	Y	2,000,000	1,470,087	-	529,913	Pending projects	Pending projects	Project Planning	6/30/2015	Pending projects	G	Y	
2013 6/30/20			Proj # A111288 to 12-1653; A076051 to 13-1143;	Rev Bonds		40.500.000	4 000 505		10 500 175	Operation of DED policitation	Fatariata Otata/OO aaataaat	Desired Diseases	004.005	Occupation VA count and in all and a countries of the late DOF			
119 2014 6/30/20	16 Legislative/Execut	ive Sierra	A083019 to 14-2300 Behavioral Health Institute at LV (Meadows Long-Term Care Facility)	& STB	Y	12,500,000	1,909,525	19,404	10,590,475	Completed RFP solicitation	Enter into State/GC contract	Project Planning Project in	291,225 6/30/2016	Completing VA grant application, preparing submittal to BOF	G	G	G
120 2011 6/30/20	16 Legislative/Execut	ive San Migue		STB	Υ	4,300,000	4,174,194	-	125,806	Completed phase 2	Initiate phase 3	Construction	74,206 6/30/2016	Phase 1 and 2 complete, starting phase 3	G	G	G
			Behavioral Health Institute at LV (Meadows Long-Term Care Facility)									Project in					
121 2012 6/30/20	16 Legislative/Execut	ive San Migue	Proj # A121275 Behavioral Health Institute at LV (Meadows Long-Term Care Facility)	STB	Y	4,700,000	3,762,862	-	937,138	Completed 1 sub-project	Complete remaining 2 sub-projects Complete design, begin process for	Construction Project in	9,104 6/30/2016	3 sub-projects initiated.	G	G	G
122 2013 6/30/20	17 Legislative/Execut	ive San Migue	Site Prep Work for Phase 3 Proj #A131239	STB	Υ	2,100,000	9,587	9,587	2,090,413	Design in process 40% complete	project construction	Design	150,023 6/30/2017	Design in process for demolition	G	Y	
123 2013 6/30/20	17 Legislative/Execut	ive Statewide	DOH - Patient Health & Safety Upgrades Statewide Proj #A131235	STB	Y	4.000.000	1.241.552	3.840	2 758 448	Completed 8 sub projects, 1-SATC,4-FBMC,2-LLC,1-NMSVH	Complete 8 remaining projects, 4- NMBHI 3-FBMC, 1-OLD FBMC	Project in Construction	228.797 6/30/2017	16 sub projects initiated, 1-SATC,4-NMBHI,7-FMBC,2-LLC,1-NMSVH, 1-Old FBMC	G	6	G
			DOH - Facility Upgrades at NMBHI, NMSVH, Sequoyah			, , , , , , , , , , , , , , , , , , , ,	, , , , , , , , , , , , , , , , , , , ,					Project in	., .				
124 2013 6/30/20	17 Legislative/Execut	ive Statewide	Proj #A131236	STB	Y	1,500,000	500,279	261,771	999,721	Planned 4 sub projects Completed VDS repairs, completed	Complete 4 sub projects	Construction	277,460 6/30/2017	4 sub projects initiated, 0 complete	G	G	G
125 2013 6/30/20	47 Landalathus/Freedot	D	DOH - State Scientific Lab Building Repairs Proi #A131228	STB	\ \ \	3,000,000	1.401.502	37.744	4 500 400	VDS flooring and misc. repairs, and 2 exhaust fans.	Start remaining exhaust fans and start electrical analysis	Project in Construction	128.452 6/30/2017	Project in construction	0		G
2013 6/30/20 2013 6/30/20		ive bernaillo	Santa Teresa Port of Entry	316	1	3,000,000	1,401,502	37,744	1,596,496	extidust fails.	Canopy/Annex bldg. design to be	Project in	128,452 6/30/2017	Construction progressing. 13-1115 Reauthorized until	G	G	G
126 2014 6/30/20	16 Legislative/Execut	ive Dona Ana	(Reauths 13-1115 & 14-2273 - 14-2276, 14-2272 CLOSED (\$2.5M)	STB	Υ	6,519,006	3,916,646	1,402,026	2,602,360	Reached substantial completion	completed	Construction	772,006 6/30/2016	6/30/2017	G	G	G
2012 6/30/20		. _	DPS - NM Law Enforcement Academy Dorms								Await final invoices and close out	Substantial Completion -					
127 2013 6/30/20	17 Legislative/Execut	ive Santa Fe	Proj # A121276 (\$3M) and Proj #A131240 (\$600K)	STB	Y	3,600,000	3,538,181	2,797	61,819	Completed project	project Complete programming, initiate	Closeout Project in	60,060 6/30/2017	Project complete	G	G	G
128 2013 6/30/20	17 Legislative/Execut	ive Rio Arriba	DPS - Espanola State Police District Office Proj #A131237	STB	Υ	3,500,000	35,000	-	3,465,000	Program phase initiated	schematic phase	Design	6/30/2017	Contract with A/E executed.	G	Υ	
129 2013 6/30/20	17 Legislative/Execut	ive San Migue	DPS - Las Vegas State Police District Office - Secondary Access Road & Equipment Proj #A131238	STB	Υ	800,000	104,739	_	695,261	Design work has commenced-75% complete	Complete 95% of design of new road	Project in Design	57,224 6/30/2017	A/E is designing project 75% complete	G	Υ	l
	-									Completed 3 sub-projects 1 SNMCF, 1	Complete 5 sub-projects, 3 CNMCF, 2	Project in					
130 2011 6/30/20	16 Legislative/Execut	ive Multiple Co	b. SNMCF, CNMCF, and WNMCF HVAC Upgrades Proj #A111282	STB	Y	10,000,000	9,791,113	503,428	208,887	CNMCF, 1 WNMCF	WNMCF CNMCF Kitchen-new scope will be	Construction	173,166 12/30/2015	8 sub-projects initiated, 3 complete	G	G	G
											added to A/E services contract as an amendment. Issues with A/E request						
											for Amendment. Negotiating with A/E	5					
131 2011 6/30/20	16 Legislative/Execut	Dona Ana ive Valencia	, SNMCF & CNMCF Kitchen Remodel Proj #A111281	STB	Υ	2,900,000	590,556	48,752	2,309,444	Completed 3 SNMCF projects	based on contract requirements and scope.	Project in Construction	106,320 8/28/2015	4 sub projects initiated, 3 complete	G	G	Υ
132 2011 6/30/20	16 Legislative/Execut	ive Statewide	Statewide Correctional Facility Infrastructure Proj #A111289	STB		2,000,000	1,946,048	23,817	53 052	Completed 37 projects	Complete remaining 7 projects	Project in Construction	36 8/8 12/31/2015	44 sub projects initiated, 37 complete	e	e	e
132 2011 6/30/20	Legislative/Execut	Valencia,	CNM & WNM Correctional Facilities - HVAC/Infrastructure	SIB	'	2,000,000	1,940,040	23,017	55,952	Completed 1 CNMCF project and 5	Complete 1 CNMCF project and 2	Project in	30,046 12/31/2013	44 sub projects initiated, 57 complete	G	G	-
133 2012 6/30/20	16 Legislative/Execut		Proj # A121272	STB	Υ	3,400,000	1,218,863	23,666	2,181,137	WNMCF projects	WNMCF projects	Construction	2,139,601 6/30/2016	9 sub projects initiated, 2 CNMCF - 7 WNMCF; 6 complete	G	G	Y
134 2013 6/30/20	17 Legislative/Execut	Cibola ive Valencia	CNM & WNM Correctional Facilities - HVAC/Infrastructure Upgrades Proj # A131233	STB	Υ	4,800,000	1,787,307	1,092,908	3,012,693	Completed 1 sub project	Complete 3 remaining sub projects	Project in Construction	2,951,767 6/30/2017	4 sub projects initiated; 1 complete	G	G	G
											Complete remaining 9 sub projects, 4 Plaza Maya, 3 PNM, 1 SNMCF, 1	Project in		20 sub projects initiated, 4 Plaza Maya, 14 PNM, 1 SNMCF, 1			<u> </u>
135 2013 6/30/20		ive Statewide	Correctional Facility Security Upgrades Statewide Proj #A131234	STB	Υ	2,500,000	2,013,576	255,607	486,424	Completed 11 PNM sub projects	CNMCF	Construction	475,838 6/30/2017	CNMCF ; 11 complete	G	G	х
2013 6/30/20 136 2014 6/30/20		ive Statewide	Correctional Facility Repairs Statewide Proj #A131242 & #A141336	STB	Υ	5,500,000	2,348,503	112,595	3,151,497	Completed 16 sub projects	Complete remaining 26 sub projects	Project in Construction	2,398,524 6/30/2017	42 sub projects initiated; 16 completed	G	G	G
2009	40 Landalativa/France		Free states Office Publisher Decision 200700 (2014 Decision No. 17)	ODT		4 000 000	054.405		0.45.505	DED (as Davies / David as a se	New discussions with City on Historic	Project in	405.040	Augilian Daniella (non DEA			_
137 2014 6/30/20	16 Legislative/Execut	ive Santa Fe	Executive Office Building Proj #A093720 (2014 Reauth - No ID)	GRT	N/A	1,000,000	654,435	-	345,565	RFP for Design/Build specs	Preservation criteria	Design	195,240 1/31/2015	Awaiting Re-auth. from DFA	G	Y	R
138 2012 6/30/20	16 Legislative/Execut	ive Santa Fe	Manuel Lujan Jr. Bldg Infra & Renovation Proj #A121277	STB	Y	6.000.000	5.881.527	_	118.473	Completed project	Waiting on final invoices to close out project	Project Complete	118.473 6/30/2016	Project Complete	G	G	G
	g		, , , , , , , , , , , , , , , , , , , ,	-		.,,	5,55 ,,52		,		FMD will not certify for future bond sale		,	FMD will not certify for future bond sale for \$3M to Los Lunas			
											for \$3M to Los Lunas Substance Abuse Treatment Center. Pending approval			Substance Abuse Treatment Center. \$1.5M reauthorized to Women's Transitional Living Facilities. \$1.5M reauthorized to			1
2013 Bonds N 139 2014 Sold		ive Valencia	Los Lunas Substance Abuse Treatment Cntr Proj #A121281 Reauth to 14-2305 (\$5M) & #A131244 (\$1M)	STB	N	6.000.000			6 000 000	Treatment Center. Remaining \$3M reauthorized in 2015.	by BOF for remaining \$3M reauthorized.	Bonds not Sold - 2015 Reauth		Valencia Co. Crisis Triage Center Facility - Waiting for bond to be sold.	P		1
			Commission of Public Records - Facility Expansion		IN .	-,,,,,,,	_		-,,			Project in		Design contract for the Renovation/Expansion to library	K		
140 2013 6/30/20	17 Legislative/Execut	ive Santa Fe	Proj #A131241	STB	Y	600,000	386,501	200,388	213,499	Programming estimate received	Complete 60% design/development	Design	206,299 6/30/2017	archives	G	G	
			Don't Workforce Solutions TIWA Building Improvements							Purchase order was issued to A/E to prepare bid docs for ceiling and lighting	Possive funding from Legislature			FMD delay, project on hold until legislative session approves			1
141 2013 6/30/20	17 Legislative/Execut	ive Bernalillo	Dept Workforce Solutions - TIWA Building Improvements #A131231	STB	Υ	1,500,000	68,920	-	1,431,080	project. Design is complete	continue projects	Project Planning	63,288 6/30/2017	additional funding.	G	Υ	х
142 2014 6/30/20	17 Legislative/Evecut	ive Bernalillo	NMDA Tissue Digester Proj #A131229 Reauth to 14-2263	STB		2,800,000			2 800 000	RFP prepared and published	RFP to be issued for design/construction	Project in Design	43 040 6/30/2017	PSA in process for commission oversight, still negotiating.	e	p	
0/30/20	Logisianve/Lxecut	Domanilo	,	3.3		2,000,000	_	-	_,000,000	OSA given notice to proceed for		200.gii	.5,540 0/30/2017				
143 2013 6/30/20	17 Legislative/Execut	ive Grant	FMD - Ft. Bayard Medical Ctr - Decommission/Demolition Proj #A131232	STB	Y	4,300,000	-		4,300.000	Archaeological studies and test for hazardous materials of land	RFP for design/demo to go out in March 2015	Project Planning	73,548 6/30/2017	Archaeological studies and hazardous material testing of property in process	G	Υ	1
			FMD - Statewide Facility Repairs Proj # A111290	STB		4.000.000	0.07:00-	40 =0=	, ,	Completed 64 projects		Project in					
144 2011 6/30/20	Legislative/Execut	ive Statewide	FMD - Statewide Facility Repairs Proj # A111290 FMD - Statewide Facility Renovations & Decommission/Demolition	918	Y	4,000,000	3,271,885	42,767	/28,115	Completed 64 projects	Complete 20 remaining projects	Construction Project in	232,296 6/30/2016	84 sub projects initiated, 64 complete	G	G	G
145 2013 6/30/20	17 Legislative/Execut	ive Statewide	Proj #A131243	STB	Y	4,500,000	2,271,853	439,962	2,228,147	Completed 52 sub projects	Complete remaining 52 projects	Construction	917,368 6/30/2017	104 sub projects initiated	G	G	G
147 HIGHER EDUC	ATION DEPARTMENT																
											Continue to process draws. 85% spent	Purchase in		Institutions have been making draws. 76% of bond has been			
148 2012 6/30/20	16 Legislative/Execut	ive Statewide	Academic Library Acquisitions Statewide (Proj ID 12-1234)	GOB	Y	3,000,000	2,362,182	117,790	637,818	Processing draws.	by 6/30/15.	Process - Ad/Bid	6/30/2016	•	G	G	Υ
		.									Bonds scheduled to sell end of March 2015. Anticipate expend 5% of bond in			Voter approval in November 2014, pending bond sale scheduled for end of March 2015. Generating Grant			1
149 2014 6/30/20 150		ive Statewide	Academic Library Acquisitions Statewide (Proj ID 14-1291)	GOB	N	3,500,000	-	-	3,500,000	Voter approval - November 2014.	6 months.	Sale		Agreements.	R		
151 HUMAN SERVI	CES DEPARTMENT									0 111 1 1 1 1		0					
										Quality control and customer service corrections and system improvements	Continued quality control, customer	Substantial Completion -					
152 2011 6/30/20 153	16 Legislative/Execut	ive Statewide	ASPEN eligibility system replacement Proj ID 11-1298	STB	Y	8,100,000	7,624,283	181,376	475,717	continue in the implementation phase.	service and system improvements.	Closeout	8,100,000	ASPEN Project is complete.	G	G	G
100					1		l .	ı		1	L	1	l	I .		L	t .

В	С	D	Е	F	G	н і	J	K	L	M	N	0	Р	Q	R	S	Т	U
1		Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropriation expe	nded or project co	nplete	-								Progress Rating	
3 154 JINST	Reversion Date	Sponsor RICAN INDIAN ARTS (I	County	Project Description	Funding Source	Bonds Appropri			Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Estimated Project End Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
	6/30/2017	Legislative/Executive		Fitness & Wellness Facility - Plan & Design (Proj ID 13-1564)	STB	Υ 5	00,000		500,000	RFP to choose the Architecture firm written and published. Firms have responded to the RFP.	Begin reviews of the submitted RFP's. Determine if project language can be changed to include "Build".	Project in Design			CapBud re-established pending approval. IGA signed and SOW received. Design has started with the architects based on input from the faculty and staff. Three draft plans have been developed to discuss internally.	G	G	
156 2014	6/30/2018	Legislative/Executive	Santa Fe	Multipurpose Fitness and Performing Arts Center (Proj ID 14-1321)	GOB	N 2,0	00,000		2,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		ĺ
157 158 LUN	COMMUNITY	COLLEGE																
159 2012	6/30/2016	Legislative/Executive	San Miguel	Vocational Education Complex Renovation (Proj ID 12-1244)	GOB	Y 4,0	00,000 353	424 279,900	3,646,576	Project has 11% of bond spent.	Follow project progress.	Project in Construction	3,553,507	May-16	Project has been reviewed and approved by HED Capital Projects Committee. One of the four buildings in the complex has been completed (auto collision building). Architect is moving forward on the remaining 3 buildings to plan, design and bid of projects.	G	Y	
160 2013	6/30/2017	Legislative/Executive	Colfax	Springer Campus Renovations (Proj ID 13-1881)	STB	Y 3	00,000	000 3,000	294,000	Working on plan and design.	Follow project progress.	Project in Design	297,000	May-17	Architect has begun plan and design and project inspection.	G	Υ	
161 2014	6/30/2018	Legislative/Executive	Colfax Guadalupe	Springer and Santa Rosa Campus Renovations (Proj ID 14-1299)	GOB	N 1,3	30,000		1,380,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
162 163 MES /	ALANDS COM	MUNITY COLLEGE																
164 2012	6/30/2016	Legislative/Executive	Quay	Infrastructure and Roof Renovations (Proj ID 12-1242)	GOB	Y 1,0	00,000 929	404 61,334	70,596	Project substantially complete.	Project completion. Bonds scheduled to sell end of March	Substantial Completion - Closeout Pending Bond			Project substantially complete. Remaining is repair of damage caused during contract - carpet replacement. Voter approval in November 2014, pending bond sale	G	G	G
165 2014 166	6/30/2018	Legislative/Executive	Quay	Roof and Infrastructure Improvements (Proj ID 14-1300)	GOB	N 6	50,000		650,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015.	R		
167 MINE	RS' COLFAX N	IEDICAL CENTER																
168 2012	6/30/2016	Legislative/Executive	Colfax	MCMC Improvements (Proj ID 12-1549)	MTF	N/A 1,0	00,000 652	451 -	347,549	Project complete.	Close out project.	Project Closed			Project complete.	G	G	G
169 2014	6/30/2017	Legislative/Executive	Colfax	MCMC Renovate Old Hospital for Behavioral Health (Proj ID 13-1932 Reauth to 14-2265)	MTF	N/A 3,2	00,000		3,200,000	Completed feasibility study and received reauthorization.	Continue to work to determine best model, funding sources, etc.	Project Planning			Continue to collaborate with other entities to determine best models for behavioral heath.	Y		
170 2014	6/30/2018	Legislative/Executive	Colfax	MCMC Radiology Equipment & Renovate (Proj ID 14-2170)	MTF	N/A 1,2	00,000	_	1,200,000	Received appropriation, budgeted appropriation.	Continue research to determine best course of action.	Product Evaluation			Researching products and procurement method.	G		
171		AL UNIVERSITY							, ,									
										IGA, special conditions and scope of		Grant Agreement			Special Grant Conditions agreed upon. Appropriation			
173 2012	6/30/2016	Legislative/Executive	McKinley	Construct Education Wellness Center (Proj ID 12-1265)	GOB	Y 5	00,000	000 -	495,000	work processed.	Project to begin. Bonds scheduled to sell end of March	Issued Pending Bond			budgeted. (No new activity reported since September 2014) Voter approval in November 2014, pending bond sale	G	Y	
174 2014 175	6/30/2018	Legislative/Executive	McKinley	Multipurpose Wellness and Education Center (Proj ID 14-1319)	GOB	N 2,0	00,000		2,000,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015.	R		
	6/30/2016	Legislative/Executive		Water Supply and Distribution System at Santa Teresa (Proj ID 11-1296)	STB	Y 1,2	50,000 399	769 7,279	850,231	Design of Well #19 has started.	Well #19 design might be completed, but it is likely that bidding documents will not arrive until the following quarter.	Project in Design	1,404,009		Will be paying for the Well #19 design in southern New Mexico.	G	G	Y
	6/30/2017 6/30/2018	Legislative/Executive, Garcia MH, Larranaga, Saavedra, Youngblood, Cervantes, Papen	Dona Ana	Camino Real Regional Utility Authority (CRRUA) Water and Wastewater System Infrastructure (Proj ID 13-1445=\$600K; 13-1450=\$3.2M; 14-1727=\$3.7M)	STB	Y 7,5	00,000		7,500,000		bids and design review request. 13- 1450: Approval of the bidding documents and possibly go to bid. 14- 1727: Receive procurement comments				13-1445: Received bidding documents for Lift Station #7 on 3/4/15 after bid opening for the project. Review is mostly complete pending an expected discussion with the Engineer on 3/16/15. Funds can be used to supplement the Santa Teresa Community Arsenic System construction. Received revisions to Arsenic system bid for review. 13-1450: Received bidding documents and construction plans for the Wastewater Treatment Facility on 2/17/15 - review is ongoing. Funds are slated for construction. 14-1727: Progress toward sending this project to bid is in the hands of BECC and NADBank. NMED has approved the bidding documents though NADBank comments/revisions may require another review and approval.	G	Y	
179 2014	6/30/2018	Legislative/Executive	Dona Ana	Camino Real Regional Utility Authority (CRRUA) Well Replacement (Proj ID 14-1728)	STB	Y 1,7	50,000		1,750,000	Grant Agreements have been executed.	Bidding documents for Well #14 approved and go to bid.	Grant Agreement Issued			Per local entity - 3 bids received for Well 30 replacement and Well 31 electrical improvements on April 7, 2015. The proposal was reviewed and evaluated by CDM Smith. Upon confirmation Smithco Construction is the low bidder at \$1,272,800 plus GRT and \$50,000 contingency.	G		
180 2013	6/30/2017	Clahchischilliag, Strickler, T. Taylor, Neville, Sharer		Kirtland Valley Acres Wastewater System Improvements (Proj ID 13-1488)	STB	Y 2,0	00,000 19	438 43,996	1,808,562	Project advertised for bids. Bids were reviewed and low bidder identified.	Award project and start construction in April.	Construction Contract Awarded	395,765		Bids opened 3/3/15 - CPB concurs with award to low bidder Consolidated Constructors for \$2,569,363, will go to county commission for approval and award on 3/17/15.	G	G	
2013 181 2014	6/30/2017 6/30/2018	Legislative/Executive, Brandt, Harper, Lewis, Powdrell-Culbert	Sandoval	Rio Rancho Water System & Water Line Improvements (Proj IDs 13-1499=\$1.075M - CLOSED and 14-1732=\$1.4M)	STB	Y 2,4	75,000 1,075	000 52,754	1,400,000	Construction contract awarded.	Complete construction.	Project in Construction			City awarded contract to New Concepts in amount of \$1,535,798. Bid documents for replacing service connections with copper were not submitted to CPB for approval. 3-16-15 pre-construction meeting held.	G	G	G
182 2014	6/30/2018	Legislative/Executive	Rio Arriba	Chama Wastewater Treatment Plant (Proj IDs 14-1724=\$7M STB & 14-2154=\$1M AGSF)	AGSF STB	Y 8,0	00,000		8,000,000	Grant agreement mailed. Design of the new wastewater treatment plant over 60% complete. Major plant components selected.	Execution of grant agreement. Complete design, approval, solicit bids for construction.	Design			Mailed grant agreement to community 3/10/15. Design of the new wastewater treatment plant over 60% complete. Many major design issues have been resolved.	G	G	
183 2014	6/30/2018	Legislative/Executive	Otero	Alamogordo Desalinization System (Proj ID 14-1726)	STB	Y 4,0	00,000		4,000,000	Design is back on track with first submittal expected in the Fall of 2015.	Execute grant agreement.	Project in Design			Community returned grant agreement, but NMED CPB is awaiting corrections to resolution to execute grant agreement.	G	G	
184 2014	6/30/2018	Legislative/Executive	Statewide	River Stewardship & Restoration (Proj ID 14-1706)	STB	Y 2,3	00,000		2,300,000	12 project approved with budgets totaling \$2.3 million. Grantees/Contractors signed agreements/contracts.	Agreements/contracts will be executed. Drawdown of funds will begin upon execution of agreements/contracts.	Grant Agreements Pending			An RFP was issued in June 2014, 12 projects were selected in September 2014. Agreements/contracts were signed by Grantees/Contractors and are being routed for signature by NMED and the State Purchasing Division.	G		
185 2014	6/30/2018	Legislative/Executive, Archuleta, Martinez R., Soules	Dona Ana	Las Cruces Septic System Remediation (Proj ID 14-1624)	STB	Y 2,2	50,000		2,250,000	First phase has been approved to go to construction.	Construction completed in the Lantana Subdivision and future phase bid documents received for review.	Design & Construction Phases			The City of Las Cruces held a public meeting with residents to discuss Salopek/Sunrise subdivision Phase II work, and bidding documents for this project have been submitted to NMED for review.	G	Y	Y
186 2014	6/30/2018	Legislative/Executive	Dona Ana	Las Cruces Water System & Wells (Proj ID 14-1737)	STB	Y 2,0	00,000		2,000,000	Bidding documents approved for monitoring wells.	Review and potentially approve redrilling design work for Wells #29, 30 and 31.	Project in Design			Bidding is expected to begin shortly for the Griggs Walnut Monitoring Wells, and the production wells design is expected to be started in the Spring of 2015. Construction on all projects is expected to be completed by the end of 2015.		Y	

1 B	C G	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropriat	l tion expended or	J project complet	K te	L	М	N	0	Р	Q	R	S	Т	U
2	Υ	Behind schedule	Х	Additional funds needed											Estimated		Bond Sold	Progress Rating	Construction
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
187 2014	6/30/2018	Legislative/Executive, White	Bernalillo	Bernalillo Co. Sanitary Sewer System for Water Utility Authority in Carnuel (Proj ID 14-1600)	STB	Y	2,050,000		-	2,050,000	Construction near completion - phase 2A.	Start design phase 3.	In Construction - Ph. 2A			Construction of phase 2A is 95% complete, \$59,633 cost proposal for erosion control in mediation with contractor. Phase 3 design has not started.	G	G	G
188 2014	6/30/2018	Legislative/Executive, Griego P	San Miguel	Pecos/Rincon Rd-NM 63 Sewer System & Lift Station (Proj ID 14-1685)	STB	Y	1,995,000	_	-	1.995.000	Grant agreement mailed to community for signatures.	Execute grant agreement.	Grant Agreement Pending			Grant agreement mailed to community for signatures on 3/2/15; requires special terms and conditions by fiscal agent.	G	Y	
	6/30/2018	Legislative/Executive,	3	Los Lunas Wastewater Treatment Expansion (Proj ID 14-1723)	STB	_	1,900,000			,,	Awarded construction contract.	Complete construction.	In Construction			1-28-15 bid tabulation approved awarding construction contract to RMCI, \$1,609,436. Pre-construction meeting held 3-6-15. Notice to proceed issued, start date of construction is 3-16-15.	G		c
			Rio Arriba	Santa Cruz Water Association Water System Improvements			,,,,,,,,		-	, ,	Grant agreement mailed to community	Determine fiscal agent and execute	Grant Agreement			Grant agreement mailed to community for signatures, requires a revised Agreed Upon Procedures document be submitted to		G	G
	6/30/2018	Legislative/Executive Legislative/Executive,	Santa Fe	(Proj ID 14-1743)	STB	Y	1,600,000	<u>-</u>	-	1,600,000	for signatures. Community advertised request for proposals (RFP) for engineering services, grant agreement returned and	grant agreement	Pending Grant Agreement			the State Auditor for review and approval. Grant agreement was returned by community and is routing for final signatures to execute grant agreement. Community is	Υ		
192	6/30/2018	Campos P	Colfax	Maxwell Water Well (Proj ID 14-1610)	STB	Y	1,000,000	-	-	1,000,000	routing for final signatures	Begin planning document/PER.	Executed			in the process of ranking Engineer through RFP.	G		
	MEXICO FINA 6/30/2016	Statutarily Formacked	Statemida	Colonias Infrastructure Project Fund - Statutory 5% of STB	STB	V	13,207,965	7.827.998	234.377	5.379.967	Projects continue to be drawn down. Morningside MDWCA was unable to secure funding in the amount of \$406,000; funds reverted at the CIB 2/18/15 meeting and will be re-	Projects continue to drawdown. Balance(s) of reverted/cancelled projects will be re-awarded.	Multiple Projects in Planning, Design, and Construction			39 grants/loans closed and encumbered. 10 projects completed. Morningside MDWCA was unable to secure funding, \$406,000 will be re-awarded. All entities are on target to complete projects timely, funding reimbursement requests are now coming in steady and no major issues noted to date. (List of projects available on LFC website)		G	
						Ť		,- ,	. ,.	-,,-	Projects continue to be drawn down. Hidalgo County completed project; one project still pending closing (Village of	Projects continue to drawdown.	Multiple Projects in Planning, Design, and			37 projects approved - all grants/loans closed and encumbered except for Village of Columbus. One (1) project completed. All entities are on target to complete projects	G		G
	6/30/2017	,		Colonias Infrastructure Project Fund - Statutory 5% of STB Colonias Infrastructure Project Fund - Statutory 5% of STB	STB STB	Y	16,640,011	4,347,942	1,954,772	, . ,	Columbus) 13 more projects have secured funding; 21 projects pending closing; 1 project (Bayard) received CO and USDA funds and no longer required the funding; CIB at its 2/18/15 meeting reverted the funds to be re-awarded.		Construction Grant/Loan award closings			timely. (List of projects available on LFC website) 41 projects approved and obligated to future loan closings. Working on completing and closing grant/loan awards for the remaining entities approved for funding. (List of projects available on LFC website)	G	G	
197 2012	6/30/2016	Statutorily Earmarked	Statewide	Water Project Fund - Statutory 10% of STB	STB	Y	26,795,507	20,411,700	2,245,839	6,383,807	Contracts secured for all 22 grants. Three (3) projects have fully expended: Acequia del Monte del Rio Chiquito; Gallup; and Middle Rio Grande CD.	Remaining 10 projects moving forward with expenditures. Balance from cancelled projects was re-awarded in the 2014 cycle.	Multiple Projects in Planning, Design, and Construction			25 initial grants approved, 2 grants were declined (Village of Milan - \$759,535 and Wagon Mound - \$170,500) and Santa Fe County - La Bajada did not meet RTP deadline and returned funding (\$200,000). The remaining 22 grants have secured contracts. 12 projects fully expended. Remaining 10 projects are moving forward and submitting expenditures. Balance from cancelled projects re-awarded in the 2014 cycle. (List of projects available on LFC website)	G	G	G
409, 2012	6/30/2017	Statutorily Formarkod	Statowida	Water Project Fund - Statutory 10% of STB	STB		36,938,535	10,896,214	2,651,011	26.042.321	submitted RTP items and are pending closing schedule for securing the funds. 3 projects closed for quarter: Eldorado Area WSD, Ute Creek SWCD; and	and completed projects seeking 2015	Multiple Projects in Planning, Design, and Construction			35 initial grants approved, 2 entities declined funding (Blanco MDWCA \$162,735 and San Jon \$1,313,605) and Hatch did not meet RTP deadline and returned funding (\$416,855). From the cancelled projects, 4 new awards were approved. Of the 36 final awards, 30 projects have secured contracts and projects are moving forward and submitting expenditures - Nine (9) projects fully expended. Working to secure funding for remaining 6 projects. Balance from cancelled projects may be re-awarded in the 2014 cycle. (List of projects available on LFC website)		,	*
199 2014 200	6/30/2018	Statutorily Earmarked		Water Project Fund - Statutory 10% of STB	STB	Y	33,048,300	356,237	356,237		7 projects have secured the funding; 11 are pending closing schedule for securing the funds; 4 of the 11 are still pending RTP submissions; reverted funding from 2 projects will be reawarded in June 2015 cycle.	Three projects are currently scheduled to close in next quarter; 4 projects will submit RTP items.	Grant/Loan award closings			24 projects were awarded; funding returned from two projects that could not meet RTP deadline (\$1,101,065). Working on completing and closing grant/loan awards for the remaining entities approved for funding. Balance of returned funds may be re-awarded in 2015 cycle. (List of projects available on LFC website)	G	u	,
201 NEW 2012 202 2013	6/30/2016 6/30/2017	HLANDS UNIVERSITY Legislative/Executive	San Miguel	Trolley Building Renovation/Construction & Infrastructure (Proj ID 12-1246 GOB and 13-1893 STB)	GOB STB	Y	8,300,000	724,784	222,703	7,575,216	Construction plans were being developed.	Award construction contract.	Construction Contract			Construction plans are at 95% complete.	G	G	Υ
203 2014 204	6/30/2018	Legislative/Executive	San Miguel	Infrastructure Improvements (Proj ID 14-1303)	GOB	N	5,000,000	-	-	5,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
205 NEW	MEXICO INST	TITUTE OF MINING & TE	CHNOLOGY										Substantial						
2012 206 2013	6/30/2016 6/30/2017	Legislative/Executive	Socorro	Geology Building Proj ID 12-1247 (GOB) \$18M - CLOSED and 13-1895 (STB) \$6M	GOB STB	Y	24,000,000	22,501,215	4,534,127	1,498,785	99% completion, certificate of occupancy issued.	Project closeout.	Completion - Closeout		6/30/2015	Project is on schedule and budget. Voter approval in November 2014, pending bond sale	G	G	G
208	6/30/2018	Legislative/Executive	Socorro	Chemistry Building (Proj ID 14-1304)	GOB	N	15,000,000	-	-	15,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			scheduled for end of March 2015. Architects currently designing new building.	R		
209 NEW	MEXICO JUN	IOR COLLEGE				$+ \mp$					Several major components of total								
210 2012	6/30/2016	Legislative/Executive	Lea	Infrastructure Improvements (Proj ID 12-1241)	GOB	Y	3,300,000	2,067,585	1,168,519	1,232,415	project have been completed. Work continues on remaining air handler upgrades.	Continuing to install air handlers.	Project in Construction	598,085	December 2015	Tunnel repairs are complete. Electrical upgrade is 90% complete and there are three air handlers to be installed. Project to be complete by December 2015.	G	G	G
212	6/30/2018	Legislative/Executive	Lea	Health and Wellness Learning Center (Proj ID 14-1298)	GOB	N	5,000,000	<u> </u>		5,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
	6/30/2017	TARY INSTITUTE Legislative/Executive	Chaves	Boilers and Chillers Replacement (Proj ID 13-1894)	STB	Y	1,000,000	405,121	119,544	594,879	Phase 2 has been awarded and is currently in progress with an expected completion date of March 2015.	Phase 2 of project should be completed and the last phase, Phase 3, should get under way. Bonds scheduled to sell end of March	Project in Construction Pending Bond	414,279	June 30, 2015	NMMI is adding funds to this project from its own fund balances. Phase 1 of the project is completed and Phase 2 is currently underway. Overall expected date of completion is June 2015. Voter approval in November 2014, pending bond sale	G	G	G
215 2014 216	6/30/2018	Legislative/Executive	Chaves	Marshall Hall Renovation (Proj ID 14-1305)	GOB	N	4,800,000	-	-	4,800,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015.	R		

ВС	D	E	F	G	Н	I	J	K	L	М	N	0	P Q	R	S	T	U
1 G	Project on schedule Behind schedule	R X	No activity or bonds not sold Additional funds needed	В	Appropri	ation expended o	project complet	te								Progress Rating	
Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Expended in Last Quarter	Current Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Amount Project End Obligated Date	Project Status	Bond Sold Grant Agreement RFP	Plan / Design	Construction Renovation Other
218 2013 6/30/2017			NMSBVI Health Services & Jack Hall Renovation (Proj ID 13-1939)	PSCOF	Y	838,000	78,627	26,049	759,373	Final direction from Historical Preservation Division on the windows and completion of extensive asbestos abatement.	RFP for construction and selection/awarding of general contractor and construction approval from PSCOC.	Project in Design		Design construction documents are 100% complete. Waiting on PSFA approval of construction documents to proceed with RFP solicitation for construction.	G	G	
219 2013 6/30/2017	Legislative/Executive	e Otero	NMSBVI Infrastructure and Site Improvements (Proj ID 13-1940)	PSCOF	Y	2,900,000	1,941,425	171,778	958,575	Completion of project.	Finalizing all invoices still outstanding. NMSBVI will make a request for reauthorization of funds to cover additional work under a Phase II scope.	Substantial Completion - Closeout		Construction 100% with minor punch list items to still be performed. Additional invoices still forthcoming.	G	G	G
220 2013 6/30/2017	Legislative/Executive	e Otero	NMSBVI Watkins Education Center Renovation (Proj ID 13-1941)	PSCOF	Y	5,500,000	278,364	40,073	5,221,636	Project continues in design phase, decision by Historical Preservation Division on outcome of window direction.	Continue with design phases. A sizable asbestos crawlspace soil encasement project will precede before proceeding with an RFP solicitation.	e Project in Design		Project continues in design phase now that a direction has been given by Historical Preservation Division on how to proceed with window replacement.	G	G	
221 2014 6/30/2018	Legislative/Executive	e Otero	NMSBVI Ditzler Auditorium/Rec Center & Infrastructure Improvements (Proj ID 14-2172)	PSCOF	Y	4,116,993	168,554	30,741	3,948,439	Project continues in design phase and decision by Historical Preservation Division on out come of window construction.	Continue with design phases. Additionally, a sizable asbestos abatement project will precede the RFF solicitation.	Project in Design		Project continues in design phase now that a direction has been given by Historical Preservation on how to proceed with the windows.	G	G	
222 2014 6/30/2018	Legislative/Executive	e Otero	NMSBVI Quimby Gym & Natatorium Renovation & Infrastructure Improvements (Proj ID 14-2173)	PSCOF	Y	1,844,015		-	1,844,015	Drafting RFP for solicitation of design professional.	Complete RFP solicitation and award a design professional contract by first quarter of 2016.	Drafting RFP		RFP for solicitation of design professional in draft form. RFP solicitation held until late 2015 due to projects assigned before being held up due to Historical Preservation Division discussions.		G	
223 2014 6/30/2018	Legislative/Executive	e Otero	NMSBVI Resident Cottages Construct & Infrastructure Improvements (Proj ID 14-2174)	PSCOF	Y	2,294,411		-	2,294,411	Drafting RFP for solicitation of design professional.	Complete RFP solicitation and award a design professional by first quarter of 2016.	Drafting RFP		RFP for solicitation for design professional services held up until late 2015 due to prior projects being held up by Historical Preservation Division discussions.	G	G	
225 NEW MEXICO SC	HOOL FOR THE DEAF																
226 2013 6/30/2017	Legislative/Executive	e Santa Fe	NMSD Infrastructure Improvements (Proj ID 13-1935)	PSCOF	Y	7,000,000		-	7,000,000	Completed meetings with architects which covered final material selections, campus signage, project schedule and next steps.	(1) Side meeting: front end specs, CD review and construction document completion.	Project in Design		Administration had meeting with architects and this was the final meeting before the architects begin the drawings. Discussions covered infrastructure and materials.	G	G	
227 2014 6/30/2018 228	Ĭ	e Santa Fe	NMSD Cartwright Hall Renovation (Proj ID 14-2175)	PSCOF	Y	7,038,365	-	-	7,038,365	Project is in early stages.	Continue meetings with architects.	Project in Design		NMSD is at the early stages in working with its architect on Cartwright and Delgado Halls. Per PSFA - design is scheduled to begin March 1, 2015.	G	G	
NEW MEXICO ST	ATE FAIR									Ongoing upgrades to infrastructure,	Continue upgrades to NMSF grounds.						
230 2013 6/30/2017	Legislative/Executive Stapletor	e, n Bernalillo	State Fair Infrastructure Improvements (Proj ID 13-1525)	STB	Y	1,070,000	676,358	49,372	393,642	landscaping, concrete. Electrical and HVAC upgrades to Tingley, Domingo yard, parking office.	Electrical/Fiber upgrades. Deferred maintenance, HVAC, EPA, roofing and stucco work.	Project in Construction		Ongoing upgrades to infrastructure, roofing, concrete. Electrical and HVAC upgrades to NMSF grounds.	G	G	G
231 2014 6/30/2018	Legislative/Executive	e Bernalillo	State Fair Sewer & Electrical Upgrades and Roof Repair (Proj ID 14-1746)	STB	Y	1,000,000	419,253	107,840	580,747	Continue maintenance and upgrades on grounds throughout fair.	Continue maintenance and upgrade sewer and electrical infrastructure, roof repairs, etc	Project in Construction		Electrical/Fiber/infrastructure upgrades, sewer line flushing, roofing various buildings	G	G	G
233 NEW MEXICO ST	ATE UNIVERSITY											Substantial					
234 2012 6/30/2016	Legislative/Executive	Dona Ana	Hershel Zohn & Branson Library (Proj ID 12-1535)	STB	· ·	5,000,000	4.752.914	36.857	247 086	Project in warranty phase and still some change order work taking place.	Closeout	Completion - Closeout	186,634 6/30/2015	Project is in the warranty phase. Still some change order worl	k G	e	e
2012 6/30/2016 2012 6/30/2016 235 2013 6/30/2017		Dona Ana Torrance		GOB STB	Y	22,500,000	4,752,914 6,870,168	2,285,430		Worked through existing building condition issues. Furniture package ou to bid. ULC Switch - design contract	Work with user groups and contractor to keep on schedule. ULC Switch - prot expected to be 60% complete. Set switches, pull cable, set ULC transfer for Hardman. Connect utility to modular	j	9,984,061	North side steel erection complete. Roof install ready to begir March 9, most framing and conduit installed. South side final slab poured, structural framing began March 2nd. Furniture package bid, coordination with ICT to begin. Working on design for ULC Switch. New electrical infrastructure project to begin on Hardman. Construction progressing on site for Corona Range Land Ctr.		G	G
236 2014 6/30/2018	Legislative/Executive	e Dona Ana	Jett Hall, Jett Annex and Rentfrow Hall Renovation and Utility Infrastructure Improvements (Proj ID 14-1307)	GOB	N	19,200,000			19 200 000	Voter approval - November 2014.	Bonds scheduled to sell end of March	Pending Bond Sale	72,578	Voter approval in November 2014, pending bond sale scheduled for end of March 2015. Design in progress.			l
			NMSU - Alamogordo Infrastructure Renovations and Improvements						-, -, -, -, -, -, -, -, -, -, -, -, -, -	Kitchen project had not started. Construction completed on the Success		Substantial Completion -	53.126	Student Kitchen project - Issuing contracts to the design team and working on the programming with the client. Student			
237 2012 6/30/2016	Legislative/Executive	e Otero	(Proj ID 12-1253)	GOB	Y	1,000,000	937,288	51,308	62,712	project.	project. Bonds scheduled to sell end of March	Closeout Pending Bond	53,126	Success project complete pending change order work. Voter approval in November 2014, pending bond sale	G	G	G
238 2014 6/30/2018			NMSU - Alamogordo Infrastructure Improvements (Proj ID 14-1310) NMSU - Carlsbad Infrastructure Renovations and Improvements	GOB	N	1,000,000	-	-	1,000,000	Voter approval - November 2014. Punchlist on HVAC Sci Bld and Bio Labrenov. Design complete on Instruction	contractor early so equipment can be	Sale Projects in Design and		scheduled for end of March 2015. HVAC Science Bldg and Bio Lab renov are substantially complete and awaiting final billings. The Instruction bldg	R		
239 2012 6/30/2016 240 2014 6/30/2018	Legislative/Executive		(Proj ID 12-1252) NMSU - Carlsbad Infrastructure Improvements (Proj ID 14-1309)	GOB GOB	Y N	1,000,000	883,532	18,244	1,600,000		ordered for summer construction. Bonds scheduled to sell end of March 2015.	Construction Pending Bond Sale	399,956	drawings are out to bid. Bids due mid March. Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	G R	G	G
241 2012 6/30/2016	Legislative/Executive	e Dona Ana	NMSU - Dona Ana Infrastructure Renovations and Improvements (Proj ID 12-1251)	GOB	Y	2,000,000	194,701	17,696	1,805,299	Start of construction.	Continue with construction.	Project in Construction	1,182,689	In construction - demolition, elec roughin and demolition of absorption chiller completed.	G	G	G
242 2014 6/30/2018	Legislative/Executive	e Dona Ana	NMSU - Dona Ana Infrastructure Improvements (Proj ID 14-1308)	GOB	N	2,000,000	-	-	2,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
243 2012 6/30/2016	Legislative/Executive	e Cibola	NMSU - Grants Infrastructure Renovations and Improvements (Proj ID 12-1249)	GOB	Y	1,000,000	517,163	1,912	482,837	Completed initial project.	Procure a design team to provide construction documents for other library projects utilizing balance of funds.	Design	70,140	Project is complete. Remaining dollars to fund other library project designs.	G	G	G
244 2013 6/30/2017	Legislative/Executive	e Cibola	NMSU - Grants Infrastructure Renovations and Improvements (Proj ID 13-1899)	STB	Y	500,000	14,925	14,925	485,075	80% construction documents completed.	Bid project in late April 2015.	Construction Documents	29,215	Finalize the construction drawings.	G	G	
245 2014 6/30/2018	Legislative/Executive		NMSU - Grants Infrastructure Improvements (Proj ID 14-1306)	GOB	N	1,300,000	-	-	1,300,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale Project in		Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
246 2014 6/30/2018 247	Legislative/Executive	e Statewide	SWCD Dam Rehabilitation Statewide (Proj ID 14-2137)	STB	Y	1,000,000	<u> </u>	-	1,000,000	RFP awarded.	Draft reports in process.	Design	255,655	RFP awarded and contract in place.	G		
248 NORTHERN NEW 249 2012 6/30/2016		e Rio Arriba	Upgrades at El Rito and Espanola Campuses (Proj ID 12-1254)	GOB	Y	2,000,000	1,599,388	-	400,612	Campus lighting is 100% complete. Keying system in El Rito is 100% complete.	Move forward on projects approved for remaining balance.	Project in Construction		Projects for remaining balance have been approved by HED and Board of Finance.	G	G	Y

			_															
1 B	C G	D Project on schedule	E R	F No activity or bonds not sold	G B	H Appropri	I iation expended o	r proiect comple	te K	L	M	N N	0	P Q	R R	S	Т	U
2		Behind schedule	Х	Additional funds needed				, , , , , , , , , , , , , , , , , , ,	-			-					Progress Rating	
	Reversion				Funding	Bonds	Appropriation	Total Amount	Expended in	Current				Estimated Amount Project End		Bond Sold Grant Agreement		Construction Renovation
3	Date	Sponsor	County	Project Description	Source	Sold	Amount	Expended	Last Quarter	Balance	Milestone achieved last quarter	Milestone goal for next quarter	Project Phase	Obligated Date	Project Status	RFP	Plan / Design	Other
											Flooring 100% complete in rotunda. Boardroom and student government	Begin remodel for Financial Aid and	Project in					
250 2013	6/30/2017	Legislative/Executive	Rio Arriba	Joseph Montoya Building Renovation (Proj ID 13-1913)	STB	Υ	900,000	401,923	417	498,077	office are 100% complete.	Human Resources offices.	Construction		Southside addition - in process of obtaining bids.	G	G	Υ
				Infrastructure Improvements and Land Acquisition at El Rito and								Bonds scheduled to sell end of March	Pending Bond		Voter approval in November 2014, pending bond sale			
251 2014 252	6/30/2018	Legislative/Executive	Rio Arriba	Espanola Campuses (Proj ID 14-1311)	GOB	N	2,000,000	-	-	2,000,000	Voter approval - November 2014.	2015.	Sale		scheduled for end of March 2015.	R		
253 OFFICE	OF MILITA	RY BASE PLANNING A	ND SUPPOR	T														
											The offer purchase has been signed and negotiations with landowner							
			Comme	Connen Air Force Dage LandANator Dights							complete. Engaged in extended	Clasing on the numbers of land and sife	. Droinet in		Drainat on track. (No change in status reported from			
254 2014	6/30/2016	Ingle	Curry, Roosevelt	Cannon Air Force Base Land/Water Rights (Proj 06-0227, Reauth to 10-1299 then to 14-2266)	STB	Υ	5,000,000	4,197,886	-	802,114	discussions with Air Force on the transaction.	Closing on the purchase of land and gif to the Air Force.	t Project in Construction		Project on track. (No change in status reported from December)	G	N/A	Y
255 256 OFFICE	OE STATE	ENGINEER / INTERSTA	TE STDEAM	COMMISSION														
230 01 1101	OI SIAIL	ENGINEER/ INTERSTA	TE STREAM	COMMISSION								First phase Morphy design to be						
				Acceptio Mater Cterope (Proj. 07, 2024 CWAD to 00, 2704, \$500K t							Rehabilitation alternatives selected for	complete. Cabresto construction	Decidation		Marshy Lake Dom schob decim undervey. Decim complete			
257 2013	6/30/2015	Legislative/Executive	Statewide	Acequia Water Storage (Proj 07-3221 SWAP to 09-3791 - \$500K + Proj 07-4405 SWAP to 09-3790 - \$1M then Reauth to 13-1145)	STB	Υ	1,350,000	1,051,954	61,303	298,046	Morphy Lake Dam. Design completed for Cabresto Dam seepage mitigation		Project in Design		Morphy Lake Dam rehab design underway. Design complete for Cabresto Dam seepage mitigation.	G	G	
											B: : : : :				The balance in appropriation 09-3009 is dedicated to the Taos			
2009											Discussions with DFA and BOR on developing an agreement in which the	Find water rights to purchase for the			Settlement for water right purchases. The Taos Settlement parties are actively looking for water rights to purchase. The			
2011 258 2013	6/30/2016	La sialativa (Evanutiva	Otesterride	Indian Water Rights Settlement-Navajo/Taos/Aamodt (Proj IDs 09-3009=\$10M, 11-1303=\$15M, 13-1432=\$10M-CLOSED)	STB	Y	25 000 000	00 004 000	40 000 000	6.175.102	process of drafting an agreement has		Projects in		expended amount was contributed to BOR for both the Aamodt and Navaio state cost share requirements.			G
258 2013	6/30/2017	Legislative/Executive	Statewide	(Proj IDS 09-3009=\$10M, 11-1303=\$15M, 13-1432=\$10M-CLOSED)	SIB	Y	35,000,000	28,824,898	10,000,000	6,175,102	Major grading in the reservoir is	drafting the agreement with BOR.	Planning		Aamodt and Navajo state cost snare requirements.	G	G	G
											complete, finish grading is underway.	" O						
											Excavation and backfilling of the cut-of trench has started and is about two-	ff Complete the reservoir finish grading and cut-off trench work. Start filling for						
	0/00/0045			Onderson Description of Construct & Rehabilitation							thirds complete. Re-design of the	the embankment. Select a	Project in		Finish grading of the reservoir. Excavation of the cut-off			
259 2013	6/30/2015 6/30/2017	Legislative/Executive	Colfax	Springer Dams 1 and 2 - Construct & Rehabilitation (Proj IDs 09-3122 Reauth to 13-1107 & 13-1421)	STB	Υ	6,693,070	1,841,774	1,296,049	4,851,296	the SSPMP study submitted for review	 configuration for the spillway and begin final design. 	Design		trench is roughly two-third complete with backfilling following close.	G	G	G
2013	6/30/2017	Legislative/Executive, N Salazar, T Salazar	1	Bradner Dam Improvements/Construct	STB						Engineer completed effort to respond OSE-DSB comments to the 30%	to Engineer to continue to further effort to	Project in		Engineer submitted Plans, Specifications and Design Criteria			
	6/30/2018		San Migue	(Proj IDs 13-1424=\$1.8M, 14-1587=\$6M, 14-2158=\$4M)	AGSF	Υ	11,800,000	1,497,044	74,836	10,302,956	design submittal.	complete 90% design submittal.	Design		Memorandum in support of 90% design submittal.	G	Υ	
											95% complete on real time	Continue construction of up to 9 Mimbres Basin meter stations and 3						
											communication of Cimarron meters.	river gauges and upgrade existing			Finalized real time communication for Cimarron. Start			
	6/30/2017 6/30/2018	Legislative/Executive	Statewide	Surface & Ground Water Measurement Statewide (Proj IDs 13-1933=\$1M & 14-1588=\$2.1M)	PPRF STB	v	3,100,000	43.080	_	3 056 020	Start site visits and quotes for construction in Basins statewide.	stations in basin. Start construction in Lower Pecos Basin.	Project in Construction		construction in Mimbres Basin. Completion of site visits/quotes statewide.	G	G	G
261 2014	0/30/2010	Legisiative/Lxecutive	Statewide	(110) IDS 13-1333-\$1101 & 14-1300-\$2.1101)	315	'	3,100,000	43,060	-	3,030,920	construction in pasins statewide.	Work order to be issued under contract	Construction		visits/quotes statewide.	G	<u> </u>	G
												so that contractor can begin the						
262 2014	6/30/2018	Legislative/Executive	Statewide	Pecos River Compact Settlement (Proj ID 14-2155)	AGSF	N/A	1,000,000			1,000,000	Contract executed.	development of the water right purchase program for the basin.	Project Planning		In the process of developing a water right purchase program for the basin.	G		
				, , , ,						, ,		The goal for next quarter is to	, ,					
											ISC Commission approval on distributing funds through a	announce this funding opportunity to acequias statewide and have them	Approval on		NM Interstate Stream Commission is developing criteria for the distribution of these funds to acequias statewide. ISC			
1 1											grant/application process to acequias	apply for funding for their shovel-ready	Grant/Applicatio		plans to administer these funds as a grant program in which			
263 2014	6/30/2018	Legislative/Executive	Statewide	Acequias Improvements Statewide (Proj ID 14-2156)	AGSF	N/A	2,000,000	1,434	1,434	1,998,566	statewide.	project.	n Process		acequias apply for the funds for construction ready projects.	G		
264 2014	6/30/2018	Legislative/Executive	Statewide	Water Rights for Habitat Restoration Statewide (Proj ID 14-2157)	AGSF	N/A	2,000,000	-	-	2,000,000	Commission approved statewide work plan for this appropriation.	Leads on water rights to purchase.	Budgeted		ISC Commission approved a work plan to look for water rights to purchase in specified basins.	G		
265 PUBLIC	: FDUCATIO	N DEPARTMENT																
											Processed reimbursement requests	Continue to approve requests to						
267 2012	6/30/2016	Legislative/Executive	Statewide	Public School Library Acquisitions (Proj ID 12-1235)	GOB	v	3,000,000	1,850,563	263,888	1,149,437	from school districts and charter schools	obligate funds and reimbursement requests.	Purchase in Process - Ad/Bid		Project in progress.	G	N/A	e
201 2012	0,00,2010	9	Ciaiomac	(***)	005		2,000,000	1,000,000	200,000	1,110,101		Bonds scheduled to sell end of March	Pending Bond		Voter approval in November 2014, pending bond sale		14/1	
268 2014	6/30/2018	Legislative/Executive	Statewide	Public School Library Acquisitions (Proj ID 14-1292)	GOB	N	3,500,000	-	-	3,500,000	Voter approval - November 2014.	2015.	Sale		scheduled for end of March 2015.	R		
											All school districts who were allocated	Close out the project and approve all	Substantial Completion -					
269 2013	6/30/2016	Legislative/Executive	Statewide	School Buses Statewide (Proj ID 13-1938)	PSCOF	Υ	13,000,000	12,614,876	-	385,124	funds ordered their school buses.	reimbursement requests.	Closeout	13,000,000	Project in progress.	G	N/A	G
270 2014	6/30/2018	Legislative/Executive	Statewide	School Buses Statewide (Proj ID 14-2177)	PSCOF	Y	7,395,000			7,395,000			Appropriated		Not started	Υ	N/A	<u></u>
				2 15 15 15 15							6 out of the 9 schools have completed		Projects in		Projects in progress. Zuni and Gallup are on schedule. (No			
271 2012	6/30/2016	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 12-1551)	PSCOF	Y	2,500,000	1,631,467	-	868,533	Construction.	occupancy. To begin approving the Notice of	Construction		change in status reported from December)	G	G	G
											All school districts who were awarded funds began the planning process. Al	Obligation Forms before school	Projects in					
272 2013	6/30/2017	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 13-1937)	PSCOF	Υ	2,500,000	43,953	20,511	2,456,047	grant agreements have be signed.	districts begin construction.	Design		Projects in progress.	G	Υ	
273 2014	6/30/2018	Legislative/Executive	Statewide	Pre-Kindergarten Classrooms (Proj ID 14-2176)	PSCOF	Υ	2,500,000	-	-	2,500,000			Appropriated		Not started	Υ		
274 2014	6/20/2012	Logislative/F	Ctata	Education Technology Infrastructure for Computer-Based Assessments (Proj ID 14-2178)	PSCOT		5,000,000			E 000 000			Appropriated		Not started	v		
275	6/30/2018	Legislative/Executive	siatewide	noopooliitiilo (Fiujiu 14-21/0)	PSCOF	Y	5,000,000		_	5,000,000			Appropriated		INOL SIGILEU	T		
276 SAN JU	JAN COLLE	SE				$\vdash \exists$									Multiple information			
													Project in		Multiple infrastructure repair and maintenance projects. Project has 38% of bond spent. No draws since last report on			
277 2012	6/30/2016	Legislative/Executive	San Juan	Infrastructure Renovations and Improvements (Proj ID 12-1243)	GOB	Υ	1,200,000	500,300	-	699,700	Project under construction.	Checking on project progress.	Construction		12/31/14.	G	G	G
		Legislative/Executive Bandy, Clahchischilliag	,									Follow project progress. Reviewing			94% of bond expended. Structure is enclosed and all of State			
070 0010	6/00/00:=	Strickler, T Taylor	,	School of Energy Center, (Pro: ID 42 4992)	OTD		E 000 000	4 700 10-		000 ===	Droject in under construction	draw request and have questions on	Project in		and College funds have been expended currently using funds			
278 2013	6/30/2017	Neville, Share	San Juan	School of Energy Center (Proj ID 13-1883)	STB	Y	5,083,200	4,799,439	-	283,761	Project is under construction.	NOO agreement for design/build.	Construction		provided by industry donations. Project is ahead of schedule. Voter approval in November 2014, pending bond sale	G	G	G
															scheduled for end of March 2015. Local bond approved by			
279 2014	6/30/2018	Legislative/Executive	San Juan	School of Science, Math and Engineering Renovation (14-1301)	GOB	N	4,000,000	_		4 000 000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale		San Juan County - will add \$3M for a total projected project cost of \$7M.	R		
280		_	- Jan Juan	25 5. Salation main and Engineering (Neriovation (14-1501)	GOB	18	4,000,000		_	4,000,000	. 5.5. approval 14076/IDEL 2014.		Jaio					
281 SANTA	FE INDIAN	SCHOOL				\vdash					Wellness Center project is in design.				Change comments are being worked on as received from BIA			
											Waiting for BIA approval. Classroom				Upon completion, construction documents will be re-submitted	d .		
	6/30/2016 6/30/2017	Legislative/Eventing	Sonto F-	Wellness Center Classrooms and Laboratories (Proj IDs 12-1263 & 13-1567)	GOB STB		2.008.000	20.080		1 007 000	and Lab projects - Construction design documents progressing.		Project in Design	2 008 000 6/20/2046	to BIA for final review, through Department of Interior Office of Facilities and Management.		6	
Z8Z ZU13	U/3U/2U1/	Legisialive/EXecutive	santa Fe	ן וטן וט 12-12ט מ (13-1307)	SIB	Y	۷,008,000	∠0,080		1,987,920	quocuments progressing.	100 out to bia - projects to continue.	Design	2,000,000 6/30/2016	н аониез ани манауентені.	G	G	1

В	С	D	Е	F	G	н	J	К	L	H M	N	0	Р	Q	R	S	Т	
1		Project on schedule		No activity or bonds not sold	В	Appropriation expende	or project comple	ete		•	•							•
2	YE	Behind schedule	Х	Additional funds needed										Estimated		Bond Sold	Progress Rating	Construction
3	Reversion Date	Sponsor	County	Project Description	Funding Source	Bonds Appropriation	n Total Amount	Expended in Last Quarter	Current Balance	Milestone achieved last guarter	Milestone goal for next quarter	Project Phase	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
3	Dute	оронзон		· ·				Lust Quarter	Dalance	minestorie demeved last quarter	Bonds scheduled to sell end of March	Pending Bond	Obligated	Dute	Voter approval in November 2014, pending bond sale	Kiri	rian / Design	Other
283 2014 284	6/30/2018	Legislative/Executive	Santa Fe	Youth Activity Complex Upgrades (14-1322)	GOB	N 500,0	- 00	-	500,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015.	R		1
285 SANT	A FE COMMUI	NITY COLLEGE																
286 2014	6/30/2018	Legislative/Executive	Santa Fe	Infrastructure Improvements (14-1302)	GOB	N 2,000,0		_	2,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
287 288 SECR	ETARY OF ST	ATE																
289 2013	6/30/2016	Legislative/Executive	Statewide	Information Technology Hardware (Proj ID 13-1810)	STB	Y 1,000,0	00 848,309	7,018	151,691	Continued with hardware refresh.	Complete equipment refresh.	Purchase in Process - Ad/Bid		6/30/2016	Continuing with hardware refresh to support business filing replacement project.	G	G	G
290 291 SOUT	HWEST INDIA	N POLYTECHNIC INSTI	TUTE (SIPI)															_
												Grant			SIPI has requested that the IGA language be changed. IAD and DFA are working on issues concerning IGA and EO]
2012 292 2013	6/30/2016	Legislative/Executive	D EII -	Infrastructure Improvements and Security Enhancements (Proi ID 12-1264 GOB \$500K and 13-1529 STB \$160,342)	GOB	Y 660.3	10		000 040	Working on IGA.	Work with DFA and complete IGA process and begin project.	Agreement Pending	500.000	6/20/2046	compliance. IGA issues not resolved. SIPI reviewing new IGA. SIPI has not agreed to the terms of the IGA.			
293	0.00		bernaillio	(FIO) ID 12-1204 GOB \$3000 Aliu 13-1329 31B \$100,342)	GOB	1 000,3	+2 -	-	000,342	Working on IGA.	process and begin project.	rending	300,000	0/30/2010	SIFT has not agreed to the terms of the IGA.	· ·		
	EPORT AUTH		Dona Ana,	Spaceport Authority (Allotments authorized in 2006, 2007 & 2008)							Main security equipment and general	Project in			Phase I construction completed. Main gate construction			
295 2014	6/30/2016	Legislative/Executive	Sierra Dona Ana,	Proj ID 06-2260, Reauth to 12-1651 then 14-2298 Spaceport Improvements & Infrastructure	STB	Y 100,000,0	99,445,319	398,618	554,681	Main gate construction completed. Dona Ana County delivered final design	services equipment to be purchased. BLM reviews draft EA and puts EA out	Construction Project in			completed. BLM finalizing Environmental Assessment (EA) for southern	G	G	G
296 2014	6/30/2016	Legislative/Executive	Sierra	(Proj ID 08-4780, Reauth to 12-1615 then 14-2283)	STB	Υ 7,500,0	2,627,706	-	4,872,294	and draft EA to BLM.	for public comment.	Design			access road. (No change in status reported from December)	G	Y	Υ
2013 297 2014	6/30/2017 6/30/2018	Legislative/Executive	Dona Ana, Sierra	Spaceport - Southern Access Road (Proj IDs 13-1812 & 14-2028)	STB	y 9,400,0	00 22,121	6,641	9,377,879	Dona Ana County delivered final designand draft EA to BLM.	BLM reviews draft EA and put EA out for public comment.	Project in Design			BLM finalizing Environmental Assessment (EA) for southern access road. (No change in status reported from December)	G	Y	Y
298	E LAND OFFIC	ŭ		(,		2,100,1	22,121	0,041	3,011,013			g			,			
299 STAT	E LAND OFFIC	E									Electrical upgrades phase I to be							
										Electrical upgrades project awarded to	completed. Install/replace additional parking lot lighting as additional				Electrical upgrades awarded to Theco and scheduled to			
											security upgrades. Morgan Hall project specifications to be completed. Submit				commence 3-23-15. Front entrance completed 10-2014. Additional parking lot lighting to be installed as additional			
2013	6/30/2017			Infrastructure Improvements						Front entrance demolition and installation of new concrete complete.	invitation to bid to State Purchasing Division and award Morgan Hall	Projects in Design and			security upgrades. Morgan Hall design complete. Invitation to bid to be submitted to State Purchasing. Wiring and sprinkler			
300 2014		Legislative/Executive	Santa Fe	(Proj IDs 13-1942 to 13-1944 and 14-2179 to 14-2181)	SLOMF	N/A 1,880,0	00 181,930	132,837	1,698,070	Morgan Hall design work complete.	project.	Construction	197,639		and ceiling projects still pending	G	G	G
302 SUPR	EME COURT I	BUILDING COMMISSION																
															Replacement of cork flooring in the Supreme Court Law Library is scheduled for substantial completion end of March			
										Continued delayed on cork flooring but					2015. Final completion delayed pending delivery of replacement tile for some tiles on the first floor that did not			
202 2012	6/30/2017	Legislative/Executive	Sonto Eo	Supreme Court Building Renovation (Proj ID 13-1813)	STB	Y 300.0	00 239.417		60 502	all other work on this project is complete.	Anticipate substantial completion by end of March 2015 on cork flooring.	Project in Construction			match the original color specifications. All other work on this project is complete.	C	C	6
304		NUE DEPARTMENT	Santa re	Supreme Court Building Renovation (110) IB 13-1013)	315	1 300,0	239,417	_	00,363	complete.	end of March 2013 on Cork hoofing.	Construction			project is complete.	G		
305 TAXA	IION & REVE	NUE DEPARTMENT																
306 2014	6/30/2016	Legislative/Executive	Santa Fe	Equipment Replacement (Proj 13-1814 Reauth to 14-2297)	STB	Y 1,500,0	00 1.001.909	256,441	498 091	Purchased and installed mail inserters.	Purchasing remittance unit and vehicle for MVD mobile unit.	Purchase in Process - Ad/Bid	244,281	6/30/2016	Active.	G	N/A	G
307	RSITY OF NE		ouna i o	(,			1,001,000	200,111	100,001					0.00.00				
300 01111	KONT OF NE	W MILKICO								Base bid construction substantially		Substantial						
2012 309 2013		Legislative/Executive, Multiple Sponsors	Bernalillo	Castetter Hall - Biology Building Proj ID 12-1256 (GOB) \$3M - CLOSED and 13-1915 (STB) \$850,000	GOB STB	Y 3,850,0	3,009,991	487.341	840.009	completed. Alternate labs completed. Furniture installed.	Installation of equipment. Possible demolition of annex.	Completion - Closeout			Construction phase. Fully expended 2012 GOB portion of \$3M.	G	G	G
				, , , , , , , , , , , , , , , , , , , ,						Guaranteed Maximum Price determined/approved. Construction on								
1 1										main portion of the building begun.	Construction continues on main portion	Project in						
310 2012	6/30/2016	Legislative/Executive	Bernalillo	Chemistry Building - Clark Hall (Proj ID 12-1255)	GOB	Y 16,000,0	00 1,471,573	496,520	14,528,427	Hazardous materials remediation. Structural framing and floors erected.	of building.	Construction			Construction Phase.	G	G	G
311 2013	6/30/2017	Legislative/Executive	Bernalillo	Science & Math Learning Center - Ph. 2 (Proj ID 13-1922)	STB	Y 5,000,0	00 1.445.947	789.437	3.554.053	Mechanical, plumbing, and electrical started.	Construction continues.	Project in Construction			Construction phase.	G	G	G
		Ĭ							.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Programming draft reviewed and					·			
312 2013	6/30/2017	Multiple Sponsors	Bernalillo	Farris Engineering Center - Plan & Design (Proj ID 13-1917)	STB	Y 801,5	120,156	3,778	681,344	approved.	Issue RFP for A/E design services. Bonds scheduled to sell end of March	Project Planning Pending Bond			Programming phase. Voter approval in November 2014, pending bond sale	G	Υ	+
313 2014	6/30/2018	Legislative/Executive	Bernalillo	Farris Engineering Center - Renovation (Proj ID 14-1312)	GOB	N 20,500,0	. 00	-	20,500,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015. Planning phase.	R		
314 2014	6/30/2018	Legislative/Executive	Bernalillo	UNM - Health Sciences Center - Health Educ Bldg (Proj ID 14-1313)	GOB	N 12,000,0	- 00		12,000,000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015. Planning phase.	R		
		Legislativa #5	1 **	LINIM Les Alemas FMC Classes A - b T		N	20				Bonds scheduled to sell end of March	Pending Bond			Voter approval in November 2014, pending bond sale			
315 2014	6/30/2018	Legislative/Executive	Los Alamos	UNM - Los Alamos EMS Classroom/Lab/Training (Proj ID 14-1314)	GOB	N 500,0	- ال	-	500,000	Voter approval - November 2014. Ongoing negotiations with City of	2015. Finalize construction documents.	Sale			scheduled for end of March 2015. Programming phase.	R		
316 2012	6/30/2016	Legislative/Executive	McKinley	UNM - Gallup Utility Infrastructure Improvements (Proj ID 12-1258)	GOB	Y 1,000,0	00 140.521	48,267	859 479	Gallup on the Intergovernmental Service Agreement.	Initiate RFP, evaluate bids, award contract. Start of construction.	Project in Design			Design phase.	G	Y	<mark>/</mark>
				. , , , ,				.0,207		ÿ	Bonds scheduled to sell end of March	Pending Bond			Voter approval in November 2014, pending bond sale			
317 2014	6/30/2018	Legislative/Executive	McKinley	UNM - Gallup Zollinger Library Improvements (Proj ID 14-1315)	GOB	N 1,000,0	- 00	-	1,000,000	Voter approval - November 2014. Installed new pathway and site lighting	2015.	Sale			scheduled for end of March 2015. Programming phase.	R		
										between buildings. Completed design for campus-wide landscaping	Complete campus wide landscaping, drainage, and site lighting design for				Multiple projects some in design, some in construction. Part of this appropriation - \$1,231,788 - was moved to			
									1	upgrades. Installed new power	pricing by contractors. UNM Board of	Projects in			supplement 13-1924 Core Student Success Center. Approved			
318 2012	6/30/2016	Legislative/Executive	Taos	UNM - Taos Infra Renovations and Improvements (Proj ID 12-1259)	GOB	Y 3,000,0	00 478,415	12,051	2,521,585	conduits and transformer to upgrade electrical service.	Regents and HED project approval. Issue RFP and begin construction.	Design and Construction			by UNM Board of Regents. Infrastructure project State funding portion is \$1,768,212.	G	G	Υ
										Structural steel and exterior building	Rough-in electrical and mechanical services. Complete demolition of							
319 2013	6/30/2017	Legislative/Executive	Taos	UNM - Taos Core Student Success Center (Proj ID 13-1924)	STB	Y 1,000,0	00 683,675	491.302	316 325	framing completed, HVAC and Electrical rough-ins began.	interior elements in Padre Martinez	Project in Construction			Construction phase.	G	G	G
		, and the second		, ,				701,002			Bonds scheduled to sell end of March	Pending Bond			Voter approval in November 2014, pending bond sale			
320 2014	6/30/2018	Legislative/Executive	Taos	UNM - Taos Health Career Training Center (Proj ID 14-1316)	GOB	N 4,000,0	- 00	-	4,000,000	Voter approval - November 2014.	2015.	Sale			scheduled for end of March 2015. Design phase.	R		

Capital Outlay Quarterly Report
(Appropriations ≥ \$1 million / 2009-2014)
March 2015

		_												_					
В В	C	Project on schedule	E	No anticipate and and anticipate	G	H Annonysistis		J	<u>K</u>	L L	M	N	0	Р	Q	R	8	<u> </u>	U
H	Y	Behind schedule	X	No activity or bonds not sold	В	Appropriatio	on expended or	project compie	te										
2	Y	Benind schedule	X	Additional funds needed	-				1		Г	T			r <u></u>			Progress Rating	
	l				l	.									Estimated		Bond Sold		Construction
	Reversion Date	Sponsor	County	Project Description	Funding Source		ppropriation Amount	Total Amount	Expended in Last Quarter		Milestone achieved last quarter	Milestone goal for next guarter	Drainet Dhana	Amount Obligated	Project End Date	Project Status	Grant Agreement RFP	Plan / Design	Renovation Other
3	Date	эропзог	County	Froject Description	Source	Joiu	Amount	Expended	Last Quarter	Dalatice	whiestone achieved last quarter	Milestone goal for next quarter	Froject Friase	Obligated	Date	,	NFF	Fiail / Design	Other
											HVAC/controls completed. SBoF	Design stort on shilled water system	Projects in			Three separate projects Infrastructure controls/HVAC; a loop road/parking lot; and chilled water system phase I. Local			
				UNM - Valencia Infra Renovations & Improvements (Proj ID 12-							project approval on 3/11/15 for loop	Design start on chilled water system. Completion of construction documents.				bonds for chilled water system approved during February			
321 201:	6/30/2016	Legislative/Executive	Valencia		GOB	Y	1.000.000	754.693	37.535	245.307	road and chilled water system phase 1	RFP, bid, contract award.	Construction			elections.	G	G	G
1		.,,					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,	0.,000		, , , , , , , , , , , , , , , , , , , ,	Bonds scheduled to sell end of March	Pending Bond			Voter approval in November 2014, pending bond sale			
222 201	6/30/2018	Legislative/Evecutive	Valencia	UNM - Valencia Infrastructure Improvements (Proj ID 14-1317)	GOB	N	1,000,000	_	_	1 000 000	Voter approval - November 2014.	2015	Sale			scheduled for end of March 2015. Design phase.	R		
323	0/30/2010	Logisiative/Excoutive	valericia	OTTO VAIGHOLD INTROSERVENCE IMPROVEMENTS (FTO) ID 14 1017)	ООВ	iv.	1,000,000		_	1,000,000	Voici approvai 140vembei 2014.	2010.	Ouic			Soricadica for that of March 2015. Design phase.	K		
324 WES	TERN NEW N	MEXICO UNIVERSITY																	
																The following project priorities are underway: 1: Information			
																Technology Upgrades-videoconferencing system continues.			
																Classroom Upgrades are substantially complete. 3:			
												Complete classroom upgrades,				General Infrastructure Improvements ongoing with			
	0/00/0040	La adalatica (Tona antion		Information Deposition and Incomments (Deci ID 40 4004)	000	.,	4,000,000	0.404.704	050 500	4 000 000	Continued classroom upgrades and	continue with infrastructure	Projects in Construction	200 040	0/00/0040	approximately 13 minor projects identified and in various		G	G
325 201	6/30/2016	Legislative/Executive	Grant	Infrastructure Renovations and Improvements (Proj ID 12-1261)	GOB	Y	4,000,000	2,131,734	359,763	1,868,266	infrastructure improvements.	improvement projects.	Construction	383,219	6/30/2016	stages of completion.	G	G	G
											4) O - a - to ti ti - tr t					The fellowing project original bounds on determined (A) Links			
				Light Hall Renovations & Infrastructure Improvements							 Construction of Light Hall Phase II is being finalized. Property purchase 	Complete construction of Light Hall	Project in			The following project priorities have been determined: 1) Ligh Hall Phase II construction; and 2) Property Purchase of 502			
326 201	6/30/2017	Legislative/Executive	Grant	(Proj ID 13-1928)	STB	Y	2.500.000	2.370.891	158,701	129 109	finalized. 2) 1 Toperty purchase	Phase II.	Construction	101 284	6/30/2017	West College.	G	G	G
320 2011	0/00/2017	Ecgisialive/Excodiive	Orani		0.5		2,000,000	2,070,001	100,701	120,100	in all cod.			.01,201	0,00,2011	· ·	Ğ	ŭ	J
327 201	6/30/2018	Legislative/Executive	Grant	Infrastructure and Renovations to Light, Fleming and Harlan Halls (14-1318)	GOB	N	6.000.000			6 000 000	Voter approval - November 2014.	Bonds scheduled to sell end of March 2015.	Pending Bond Sale			Voter approval in November 2014, pending bond sale scheduled for end of March 2015.	R		
328	0/30/2018	Legisiative/Lxecutive	Grant	(14-1310)	ВОВ	IN	0,000,000		-	0,000,000	Voter approvar - November 2014.	2013.	Jaie			scrieduled for end of ivial cri 2013.	, ,		
020										_									
329				TOTA	\L	1	,094,629,047	461,546,745	63,374,905	628,582,302									
222																			
330																			
331										7									
332							LEGEND												
									40=]									
333						G Pr	oject on schedu	le	127	4									
334						Y Be	ehind schedule o	or little activity	51										
225						D NI	activity or bone	do not cold	42										
335						K NO	activity of DON	as not solu	43	4									
336						Tota	I Active Projec	ts ≥ \$1 million	221										
337						Other repor	t information:												
337							propriation exp	ended or		1									
338							ject complete												
							•												
339						X Ac	dditional funds n	eeded	3	3									