




**NEW MEXICO SCHOOL FOR THE
BLIND & VISUALLY IMPAIRED**



ADMIN / OUTREACH

SECONDARY EDUCATION

RESIDENTIAL

PRIMARY EDUCATION

PROJECT LEGEND

-  New WEC, completing construction July 2014
-  Renovation of Health Services for Library, and Jack Hall for Health Services, design completed
-  Renovation of Old WEC and
-  Demolition of San Andres, currently in design
-  Renovation of Ditzler/Recreation, renovation of Central Receiving, and
-  Demolition of Bert Reeves, currently in design
-  Renovation of Quimby Gym
-  Construction of new cottages and
-  Demolition of Sacramento Dorm, need to bundle with
-  Renovation of Garrett Dorm

NEW WEC

- Funding: \$8,193,002
- Adequacy project
- Under construction
- Open: July 2014



SITE UPGRADE PHASE 1

- Funding: \$2,900,000
- Currently under construction
- Site Upgrades
- Sewer, water lines
- Electrical
- End date: August 2014



HEALTH SERVICES TO LIBRARY

- Funding: \$838,000
- Historical registry building
- Future library
- Renovate portion of Jack Hall to become Health Services
- Start: August 2014
- End: October 2014



OLD WEC TO ADMINISTRATION

- Funding: \$5,500,000
- In design phase
- Moth-balled education building
- Renovated to be district administration



DITZLER/REC & CENTRAL RECEIVING

- Funding: 4,116,993
- Historical Registry
- Auditorium/recreation center
- Central Receiving to become IRC



SAN ANDRES DEMOLITION

- Anticipated Construction start date: April 2015
- End Date: March 2016



BERT REEVES DEMOLITION




QUIMBY GYM

- Funding: \$1,844,015
- Start: April 2016
- End: March 2017



NEW COTTAGES/Garrett Dorm

- Cottage Funding:
\$2,294,411
- Garrett Funding
Request: \$1,649,667



- Start: April 2016
- End: march 2017

SACRAMENTO DORM DEMOLITION



SITE UPGRADES PHASE 2

- Funding Request: \$632,272
- Start: April 2017
- End: December 2017

