

**Economic Development - Mainstreet and LEDA Project Summary - March 2013**

**MAINSTREET GRANT AWARDS:**

Project Description	County	Amount	Balance	Project Status
Downtown Action Team/ABQ Cultural Plan	Bernalillo	\$35,000	\$10,000	Project Complete - anticipate final draw 6/1/13
Clayton Luna Theatre	Union	\$200,000	\$0	Project Complete
Clovis MainStreet Streetscape	Curry	\$131,000	\$0	Project Complete
Corrales Pedestrian Pathway Planning	Sandoval	\$120,000	\$4,815	Phase II initiated - anticipate completion 4/15/13
Los Alamos Cultural Plan	Alamos	\$35,000	\$0	Project Complete
Lovington Central Plaza Planning & Design	Lea	\$84,000	\$1,929	Project in final phase - anticipate completion 5/15/13
Portales	Roosevelt	\$85,000	\$0	Project Complete (Reverted \$278)
Raton Depot Multi-model Center	Colfax	\$200,000	\$139,797	Project in process - anticipate completion 6/1/2013
Roswell Master Plan	Chaves	\$75,000	\$0	Project Complete (Reverted \$20)
Taos Cultural Plan	Taos	\$35,000	\$0	Project Complete (Reverted \$465)
<b>2009 Outstanding Balance: 09-3106</b>		<b>\$1,000,000</b>	<b>\$156,541</b>	
Carlsbad Halagueno Park	Eddy	\$80,000	\$80,000	Grant agreement executed, project has commenced.
Clayton Luna Theatre	Union	\$150,000	\$129,377	Project has commenced - draw request submitted.
Deming Central Wayfinding System	Luna	\$15,000	\$15,000	Grant agreement executed, project has commenced.
Las Cruces Camunez Building Rehab	Dona Ana	\$100,000	\$100,000	Grant agreement executed, project has commenced.
Las Vegas Breezeway for Farmers Market	Miguel	\$90,000	\$90,000	Grant agreement executed, project has commenced.
T or C Downtown Master Plan	Sierra	\$70,000	\$70,000	Grant agreement executed, project has commenced.
Albuquerque Nob Hill BID	Bernalillo	\$48,000	\$48,000	Grant agreement pending signature at local level.
Raton Master Plan	Colfax	\$45,000	\$45,000	Grant agreement executed, project has commenced.
Silver City Theatre District Plan	Grant	\$175,000	\$175,000	Grant agreement executed, project has commenced.
Taos Master Plan	Taos	\$70,000	\$70,000	Grant agreement executed, project has commenced.
Tucumcari Railroad Depot Plaza	Quay	\$157,000	\$157,000	Grant agreement executed, project has commenced.
<b>2011 Outstanding Balance: 11-1294</b>		<b>\$1,000,000</b>	<b>\$979,377</b>	

**LEDA GRANT AWARDS:**

Project Description		Amount	Balance	Project Status
Expenditures from 2009 Appropriation	N/A	\$151,651	\$0	Expenditures Prior to 2011 Reauthorization
Santa Fe Film Studios	Santa Fe	\$2,429,850	\$0	Project Complete
CFV Solar Test Lab	Bernalillo	\$51,000	\$15,222	Final invoice forthcoming
Village of Questa Warehouse Site	Taos	\$218,000	\$0	Project Complete
Border Industrial Assoc. (BIA) Improvements	Dona Ana	\$1,450,499	\$409,020	Final invoice forthcoming
City of Roswell Rail Infrastructure Project	Chaves	\$99,000	\$0	Project Complete
Town of Clayton	Union	\$100,000	\$100,000	Awaiting adoption of resolution, ordinance, & invoice
<b>2011 Outstanding Balance: 11-1213 / 09-3120</b>		<b>\$4,500,000</b>	<b>\$524,242</b>	
AIPP Amount	N/A	\$30,000	\$0	Art In Public Places (AIPP) allocation.
Town of Hagerman Project	Chaves	\$288,000	\$0	Project Complete
Border Industrial Assoc. (BIA) Improvements	Dona Ana	\$529,501	\$105,876	Final invoice forthcoming
Lowe's Call Center	Bernalillo	\$150,000	\$0	Project Complete
USC Bags Project	Bernalillo	\$500,000	\$500,000	IGA under legal review/final invoice forthcoming
Martinez Meats	Miguel	\$70,000	\$0	Project Complete
TE Connectivity Project	Dona Ana	\$400,000	\$400,000	Final invoice forthcoming
Joule Project	Lea	\$250,000	\$250,000	IGA under legal review/final invoice forthcoming
INIS (International Isotopes)	Lea	\$250,000	\$250,000	IGA under legal review/final invoice forthcoming
Interconnect	Dona Ana	\$532,499	\$532,499	Agreement pending
<b>2011 Outstanding Balance: 11-1222 / 09-3121</b>		<b>\$3,000,000</b>	<b>\$2,038,375</b>	

IGA = Intergovernmental Grant Agreement

PPA = Project Participation Agreement