G Y	Project on schedule Behind schedule	R X		y or bonds not sold I funds needed					Progress Rating	
FY ADMINIS	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
		05	,	4 000 000	500.404		Security measures have been addressed for the 1st & 12th district. Digital recording devices are being purchased for the 3rd, 5th, & 9th district. 4th district funds will assist in providing a new facility. Vehicles have been purchased for the 7th & 11th district. The Supreme court received funds for equipment and furnishings. AOC has expended funds for security at Magistrate Courts. \$285K is encumbered with a			
	Courts Renovate/Equip Statewide Court Projects Statewide	GF STB	n/a Y	1,000,000	568,101	·	balance of \$147K. Funds have been obligated to the 8th district for a vehicle purchase and the 13th district for furniture and equipment for a new courthouse. The balance of \$1.1 remains uncommitted to specific projects.	G G	G Y	G
	,	0.5	·	2,000,000		2,000,000	and the opening projection		·	
	Y ON AGING Senior Centers Vehicles Statewide	GF	n/a	2,800,000	545,383	2.254.617	Project underway, 34 contracts have been sent to grantees, 7 contracts have been expended. Anticipating most draw downs by June 30, 2008.	G	G	G
	Albuquerque Senior Center Central Kitchen	GOB	Y	3,000,000	-	, ,	Project has been contracted to the City of Albuquerque. Project is underway, plan and design in process, construction is expected to be completed by 2010.	G	G	
2006	Santa Clara Pueblo Adult Daycare Facility	GOB	Y	1,600,000	-	1,600,000	Project is underway, plan and design in process, scheduled to be completed by Jan. 2010.	G	G	
CENTRA	 AL NEW MEXICO COMMUNITY COLLEGE									
	ATVI Classroom/Tech Building	GOB	Y	11,300,000	-	11,300,000	Project is in the design phase. Land agreement expected to close 10/25/07.	G	G	
CLOVIS	COMMUNITY COLLEGE									
	CCC Allied Health Center	GOB	Y	3,000,000	150,000	2,850,000	Project received final approval from HED 8/9/07. Project design meets LEED standards. Invitation for bid has been published with "bid opening" date of 12/4/07. Ground breaking expected 01/08, target completion date is 12/08.	G	G	
CORRE	CTIONS DEPARTMENT						Durkey Outshap POF sate have delivered in the control of the contr			
2007	Camino Nuevo Kitchen/Roof	STB	Y	1,000,000	-	1,000,000	During October BOF mtg it was indicated the project was behind schedule because the agency is trying to coordinate the work of the roof repairs with the kitchen upgrade. An RFP has been issued to hire an architect.	G	Y	

	Project on schedule Behind schedule	R X		ty or bonds not sold al funds needed					Progress Rating	1
FY COURT	Project Description OF APPEALS	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Court of Appeals Building - Alb	GF	n/a	1,200,000	531,527		The planning and design phases are completed (LEED certified) the bid documentation is in preparation. The Court expects to have complete construction documents Feb 2008, to bid entire project after the 2008 Legislative session. Commencement of construction to begin in May 2008, construction expected to last 14 months and be completed by July 2009. The Court is requesting an additional \$6.6 million to complete construction.	G	G	x
2007	Court of Appeals Building - Alb	STB	Υ	7,800,000		7,800,000	Bond sold in June bond sale. See above description.	G	G	
CUMBR	ES & TOLTEC									
	Cumbres & Toltec Track & Locomotive Upgrade	STB	Y	1,000,000	67.476	932,524	Work is underway on the track upgrade due to winter weather the project will stop until the spring. Work on the locomotives will begin this winter and other improvements next spring.	G	G	G
		0.2	·	1,000,000	0.,0	002,021	The spring of th			
DFA-LO	CAL GOVERNMENT DEPARTMENT									
2000	Sewer Distribution and Collections Systems	STB	Y	4,000,000	3,296,071	703,929	A total of 30 projects will be addressed with this funding. 23 projects are completed, 1 is under construction, and 6 projects are in design. Since Dec. 2006, 6 pay requests submitted totaling \$3,296,071.	G	G	
2002	Nat'l Cave & Karst Research Institute	STB	Y	1.000.000	990.000	10.000	The project is a joint effort with City of Carlsbad, NM Tech, and the National Parks Service (NPS). The City is in the final stages of design development for project. NCA Inc., project architect, estimates the bid/construction documents for the project will be ready for Jan. 08. The NPS has contributed \$1.9 million to this project.	G	·	
			-	, ,	.,	10,000	Concrete layout has been completed and structure is under	0		
2005	Belen Public Health Bldg	GF	n/a	1,000,000	142,000	858,000	construction. Project is 20% complete.	G	G	G
2005	South Valley Multipurpose Contar Construct	0.5	n/o	1 010 000	10 100	1 701 000	Project has received funding since 2003 totaling \$7.5 million and has expended \$669 thousand. The county is meeting with architects to make major recommendation for modifications/improvements/deletions from design documents to allow for savings to include a soccer area and community garden; which were not in original design. The facility will include a Respite Care Facility; DOH has approved the design. This building will serve in the capacity		V	
	South Valley Multipurpose Center Construct South Valley Multipurpose Center Construct	GF STB	n/a Y	1,810,000 1,100,000	18,100 11,000	1,791,900	of a health/recreation/senior center. See above for project description.	G	Y	

G Y	Project on schedule Behind schedule	R X		y or bonds not sold Il funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	1.10,001.2000.1.		00.0	7.11104.11		- Curront Datance	Roofing is complete. Interior painting, installation of ceiling	rig. comenq.c.	a, 200.g	110110101101101
							track for acoustics, case work, ceramic tile, and floor finishes			
							are all in progress. Gas meters are expected to be			
							completely installed and floor finishes completed by end of November. Sewer modifications drawings are underway.			
							Procuring of phone system, medical equipment, and			
2006	South Valley Health Family Service	GF	n/a	2,500,000	25,000	2,475,000	furniture are in progress.	G	Υ	
	,						Union County Commission was approved in August 07 for a			
							\$2 million loan from NMFA. The Board of Commissioners			
							has approved another NMFA loan, bringing the total budget			
							to \$9 million. The hospital administrator is currently in			
							contract negotiations. The project will begin after the county			
2005	Union County Hospital Construct	STB	Υ	1.000.000	44.267	955.733	finalizes their loan from NMFA in November.	G	Y	
2003	Official County Flospital Construct	516		1,000,000	44,207	755,755		J		
							Grant agreements completed. The gym is 75% complete.			
2005	Vista Grande Cmty Ctr/East Mtn High Sch Gym	STB	Υ	1,200,000	12,000	1,188,000	Need to complete parking, drainage, and landscaping.	G	G	G
							Grant agreements completed. The gym is 75% complete.			
2006	East Mountain Charter High School Gym	STB	Y	1,210,000	12,100	1,197,900	Need to complete parking, drainage, and landscaping.	G	G	G
							Grant agreements completed. The gym is 75% complete.			
2007	Bern Co. Fisher & Smith Memorial Gym Construct	STB	Υ	1.210.000		1 210 000	Need to complete parking, drainage, and landscaping.	G	G	G
2007	Bern Co. Fisher & Similar Memorial Cymr Construct	310	, i	1,210,000		1,210,000	Committed \$997,392 of funds. Under contract with 2	J	J	J
							contractors for pipe flood channel, engineering, and survey			
2006	Dona Ana Revitalization Project & Land Acq	STB	Υ	1,000,000	-	1,000,000	services for plaza parking lot.	G	G	
							According to project manager the first phase is in "close-out"			
							with the second phase starting. Project will be on-going for			
2004	DFA Share, HR, Acct & Mgmt Project	STB	Υ	10,000,000	3,519,577	6,480,423	at least one more year.	G	G	Y
							\$3 million remains uncommitted. Funds have been			
							committed to SFCC, NMSU, UNM, and NM Tech. Others			
							receiving funds are IAIA Native American Filmmakers, Dept			
2004	Film Production Education and Training	CPF	n/a	10,000,000	6,957,065	3,042,935	of Cultural Affairs, Panorama Point Corp., and others.	G	Υ	
	j						Funds expended on services from College of Santa Fe, NM			
							film museum, NMSU, Dept of Cultural Affairs, NMEDC film			
							division, and out of state travel. A detailed breakdown of			
			,				expended funds was requested, but has not received it as of			
2005	Film Facilities and Programs Statewide	GF	n/a	2,000,000	1,999,937	63	publication.	G	G	
							\$3 million remains uncommitted. Funds have been committed to NMEDC film division, Northern NM College,			
							National Geographic film project, Dept. of Cultural Affairs			
2006	Film Facilities and Programs Statewide	GF	n/a	4,000,000	244,100	3.755.900	and others.	G	Υ	
	Film/Media Training Facilities	GF	n/a	5,700,000	-		Awaiting for project assignments to be determined.	G	R	
	,			.,,		.,	City of Santa Fe has contract with Trust for Public Lands to			
							manage the development of the Rail Yard park and plaza.			
							Design complete, site preparation in process, anticipated			
2006	Santa Fe Rail Yard Park / Farmers' Market	GF	n/a	1,000,000	20,000	980,000	completion December 2007.	G	G	

Page 3

	Project on schedule Behind schedule	R X		y or bonds not sold I funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant	Plan / Design	Construction/ Renovation/Other
	Santa Fe Rail Yard Improve	GF/STB	Y	1,225,000		1,225,000	Grant will be issued to SF Farmers Market upon approval of project participation plan by DFA general counsel based on economic development criteria of the anti-donation clause.	Y	R	1.0.100.00.00.00.00.00.00.00.00.00.00.00
							Plan and design is complete, contractor has been selected.			
	Santa Fe Farmers' Market Facility	STB	Υ	1,000,000	20,000		No invoices have been submitted for reimbursement.	G	G	Y
	Water Innovation Matching Funds	CPF	n/a	10,000,000	9,375,019		25 projects awarded pending final draw downs.	G	G	G
2005	Water Resource Infrastructure Projects Statewide	GF	n/a	5,000,000	3,244,258	1,755,742	8 projects awarded all projects are in process.	G	G	G
							6 projects awarded with funds two projects are complete			
2006	Water Innovative Tech for Conservation/Safety	GF	n/a	3,000,000		3,000,000	and pending drawdowns.	G	Y	
							LGD will be preparing an RFI winter 2007 awards are			
2007	Leak & Water Demonstration Projects Statewide	GF	n/a	4,000,000	-	4,000,000	expected to be made in spring 2008.	Y		
2005	Dona Ana Colonias Initiative	GF	n/a	5,000,000	3,252,674	1,747,326	13 projects have been awarded, 4 projects completed. Remaining projects under construction and on schedule. 15 projects awarded and grant agreements executed. 2	G	G	G
2006	Colonias Infrastructure Improve	STB	Y	5,000,000	304,000	4,696,000	drawdown requests have been submitted. Projects are in process. Working with Medius Inc, to ensure all construction sites are within designate areas.	G	Y	
2007	Colonias Infra Imp & Emergency Wwater System	GF	n/a	5,500,000	-	5,500,000	Per press release dated 10/3/2007, 12 projects have been identified. Grant agreements in process will be sent to communities 10/24/2007.	G	Y	
2005	Los Morros Business Park - Los Lunas	GF	n/a	4,241,000	2,653,193	1,587,807	This is an economic development project expected to employ 700 people. Minllat Cabinet Co will utilize the business park. Funds are being used for the infrastructure of the site. City officials are scheduled to meet with project engineer in August to discuss completion of the project, expected in June 2008.	G	G	
2005	Tribal Infrastructure Projects	GF	n/a	3,000,000	1,646,516	2,045,283	MOU between IAD/DFA. Fully Executed JPAs for 13 projects. 3 projects are 100% complete. 2 projects more than 90% complete. 1 project 87% complete. 2 projects less than 10% complete. 3 projects 0% complete. All projects expected to be complete by 2009.	G	G	
	Tribal Infrastructure Projects	STB	Y	5,000,000	1,062,964		Bonds sold in July 2006. Fully executed JPAs for 10 projects. 2 projects 100% complete. 1 project 37% complete. 1 project 27% complete. 1 project 1% complete. 5 projects 0% complete. All projects expected to be complete by 2009.	G	G	
2007	Tribal Infrastructure Projects	GF	n/a	5,000,000	-	5,000,000	TIF Board met 10/30/07 to finalize recommendations of 2007 TIF funding. Projected award date for 9 tribal entities for TIF projects is 11/14/07.	G	Y	
2006	Balloon Fiesta Park	STB	Y	3,200,000	52,300	3,147,700	In construction with Phase 5. Improvements included lighting, and landscaping. Currently in the planning phase for the next phase of work. Selection for design will occur in the next 6-months.	G	Y	

G Y	Project on schedule Behind schedule	R X		y or bonds not sold funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2006	Anderson-Abruzzo International Balloon Museum	GF	n/a	1,005,000	703,000	302,000	In the Planning phase at this time. Selection will occur for design in the next 6-months.	G	Y	
	Cannon Air Force Base Land/Water Rights	STB	Y	5,000,000	-	5,000,000	Bonds sold in July; grant agreement has not been issued. No changes.	R	R	
2006	Las Cruces Aquatic & Family Rec Center	STB	Y	9,124,500	91,245	9,033,255	Grant agreement executed in Sept. 06. Responses to RFP process currently being evaluated. City has committed funds totaling \$1,500,000 anticipate construction bid in Spring 2008. Full expended by Summer 2009. No expenditures reported to date.	G	Y	
2007	Affordable Housing Act	GF	n/a	1,000,000		1,000,000	MOU for transfer of funds and administrative oversight is completed. Funding has been transferred to MFA. MFA will use this funding to leverage for additional federal funds. MFA has provided documentation on the intended use of the funding and continues to provide updates.			
	Affordable Housing Projects Statewide	GF	n/a	2,000,000	-		MFA will seek a reauthorization of language to allow for land, buildings, financing and infrastructure, consistent with the amended affordable housing exception to the anti-	R	G	G
2006	Alamogordo Industrial Park	GF	n/a	1,500,000	15,000	1,485,000	Project completed. Funds not fully expended, awaiting pay requests.	G	G	Υ
							Spent approx. \$500K of the State grant on hardware. Approx \$425K of the total was used to purchase MDT's (Panasonic CF-30's). The remaining \$75K was spent on various items necessary to project. The remaining funding will be used for the next POD contract to provide project management and a data test manager for CISP project. The remainder of funds will be rolled forward to fund portions of the RF infrastructure project.			
2006	Albuquerque Police Department Info Tech	GF	n/a	1,960,000	-	1,960,000	Grant agreement executed and construction began Sept.	G	G	G
2006	Belen Multipurpose Community Center	STB	Υ	1,100,000	11,000	1,089,000		G	G	G
2006	Bernalillo El Zocalo Compound Renovate	STB	Y	1,300,000	13.000	1 287 000	Grant agreement executed, for historical preservation site. 4 Bldgs being remolded. Design is in place and engineer on board. 1st bldg renovations completed in Sept. Currently houses economic development and tourism depts. for county. 2nd bldg renovations should be completed in Dec 08. County will lease to business opportunity companies. 3rd bldg is the historic barn and will house the business tech center. Construction will start June 08. 4th bldg is currently being remolded and will be completed in June 08. Remolding includes site improvements, sidewalk, lighting, parking lot and landscaping.		G	Y

G Y	Project on schedule Behind schedule	R X		y or bonds not sold					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	,						Total Expenditures of \$998 with a remaining balance of \$1.5 million to be used to purchase radiation equip. The medical center received additional funding and will combine the balance of this project and the new funding to purchase the			
2006	Gila Regional Medical Center Cancer	GF	n/a	1,000,000	20,000	980,000	equipment. Negotiating whether or not to lease or purchase machine and staff to run this machine.	G	Y	
2006	Las Cruces Downtown Plaza Improve	STB	Y	1.050.000	805,247	244.753	Funds are being used for multiple downtown projects, urban design, and final design of plaza. Construction bid awarded 04/06 for phase I.	G	G	G
	Mora Judicial Complex Renovate	GF	n/a	1,000,000	194,185		A \$20k pay request is pending reimbursement. The grantee adopted a resolution on 8/31/07 to purchase land for the courthouse. A sale agreement has been signed by the property owner of Mora County.	G	Y	
2007	Mora Courthouse Improve	GF	n/a	1,000,000		1,000,000	Mora county will completely expend prior year funding for this project before drawing down on the 2007 appropriation. See above description. Bids were pulled because the lowest bidder withdrew - the	G	R	
2006	Raton Recreation & Aquatic Center Construction	GF	n/a	1,150,000	11,500	1,138,500	next lowest bidder exceeded the budget. The City Commission voted on 10/9/07 to reject the bids and approved a resolution authorizing the City Manager to solicit RFP's to design build the aquatic center.	G	Y	
2006	Rio Rancho Multi-use Playing Fields	GF	n/a	1,000,000	627,752	372,248	Remaining grant funds requested for land acquisition on 10/15/2007. Still trying to acquire condemned property by year end, City will then begin plan and design phase.	G	Y	
2006	San Juan Regional Medical Center	STB	Υ	1,000,000	10,000	990,000	RFP is complete and architect has been selected. The official BID is anticipated in November 2007.	G		
2004	Conduct County Davidson d Davids	0.5	- /-	1,000,000	000 005	1/7.005	Grant agreement executed. Submitted reimbursement for engineering, professional services contract and equipment (advised by DFA general counsel to seize all payments until further notice). State Auditor's office is conducting an audit on this project. Audit has been completed and DFA is still		0	
	Sandoval County Broadband Project Santa Fe Co Women's Health Service Comp	GF STB	n/a Y	1,000,000	832,095 20,000	167,905 980,000	awaiting follow-up. Building purchase was completed on 07/30/2007. Building was appraised at \$2.6 million, funds used to pay for acquisition of property. Draws in process.	G	R G	G
2006	Santa Fe Co Women's Health Service Comp	GF	n/a	1,050,000	21,000		Building purchase was completed on 07/30/2007. Building was appraised at \$2.6 million, funds used to pay for acquisition of property. Draws in process.	G	G	G
2006	Taos Pediatric Clinic Construct	GF	n/a	1,100,000	22,000	1,078,000	\$800k awarded to Mid Region COG. RFP selecting firms for		G	
2006	Transit Planning & Development Projects	GF	n/a	1,000,000	-	1,000,000	plan and design. \$200K awarded to City of Santa Fe for plan and design.		Υ	
2006	Albuquerque Small Business Incubator	GF	n/a	2,223,000	175,000	2,048,000	Construction is progressing; concrete footings and forms currently being built.	G	G	

Page 6

G Y	Project on schedule Behind schedule	R X		ty or bonds not sold					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
					Expended		The City Council voted unanimously 11/5/07 to approve the last piece of funding needed to move forward with the project. The close date of the option will be on or before December 28, 2007. Both grants will be fully expended at the closing of the option.			Renovationomen
2006	Albuquerque Wheels Museum	GF	n/a	2,000,000	=	2,000,000	LGD is working with GSD to have oversight of this	G	Y	
2006	Homeland Security Warehouse	GF	n/a	2,500,000	-	2,500,000	appropriation.	Υ		
2006	Las Cruces Aquatic & Family Rec Center	GF	n/a	3,740,000	131,447	3,608,553	Grant agreement executed in May 06. RFP process complete, design phase in process. City has committed funds totaling \$1.5 million. Timeline is as follows construction bid in Spring 2008, complete project Summer 2009. No expenditures reported to date	G	G	
2006	Santa Fe Bikeways & Horse Trails	GF	n/a	3,500,000	-	3,500,000	Trails are 60% complete. A segment of the Rail Trail is currently under construction. The total cost to design, acquire and construct is estimated at \$19.2 million, of which \$6.7 million has been allocated from a variety of sources. Anticipate expending the \$3.5 million by Nov. 29, 2007.	G	G	G
2006	Santa Rosa Downtown Renovate & Landscape	GF	n/a	3,000,000	70,706	2 020 204	100% of the conceptual design has been completed. Renovations to the New City Hall building are near completion. Landscaping design for the downtown area are in progresssouth 4th street water lines, sewer lines, curb gutter, sidewalks and demolition of the old City Hall (currently the debris is being sent to the landfill). The City is also in the progress of negotiating acquisition for the Pecos Theater and Johnson Ilfeld Building.	G	G	G
2000	Jama Rosa Bownown Renovate a Earlascape	Gi	11/4	3,000,000	70,700	2,727,271	Project completed earlier this year, pending	- U	- U	J
	Veloport/BMX Park & Facility	GF	n/a	2,600,000	26,000	2,574,000	reimbursements.	G	G	G
	Unser Children's Discovery & Racing Museum Albuquerque Arena Construct	GF/STB	Y	1,295,000	949,663		Under construction 85% complete. The city has been attempting to appraise the property for the arena for some time. The owner filed an inverse condemnation against the city, the city has been attempting to use the discovery process in the existing lawsuit to force the owner to disclose the information needed for an appraisal, as well as to defend the damage lawsuit. The owner has refused to provide the documents requested by the city's appraiser. A hearing is scheduled on November 16 to compel the owner to provide the documents. The property has to be appraised to make a purchase offer or condemn if necessary.	G	G	G
2007	Albuquerque Arena Construct	GF/STB	Y	5,000,000	-	5,000,000	condemn if necessary. Currently in construction phase. Over excavation is	G	R	
2007	Albuquerque Business Incubator	GF/STB	Υ	1,235,000	-	1,235,000	complete, rebar & concrete for footings ongoing.	G	G	G

G	Project on schedule	R	No activit	ty or bonds not sold		December 2007				
Y	Behind schedule	Х		l funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	,						The City Council voted unanimously 11/5/07 to approve the last piece of funding needed to move forward with the project. The close date of the option will be on or before December 28, 2007. Both grants will be fully expended at the closing of the option.			
2007	Albuquerque Rail Yard Land Acquire	GF	n/a	1,000,000	-	1,000,000		G	Υ	
							The Department of Senior Affairs has purchased property and is looking at purchasing another adjacent piece of land for the facility. A cost benefit/value analysis has been completed and a facility master plan is in draft form. Approval of the facility plan is necessary prior to proceeding to architectural design. An architect (RMKM, Inc.) has been hired through a competitive bid process.			
2007	Albuquerque Senior Affairs Office	STB	Υ	1,000,000	-	1,000,000		G	Υ	
		0.5	,				Current construction phase complete and ready for competition this fall. Plan and design for the next phase is underway. Funds will support multiple phases.			
2007	Albuquerque Shooting Range Park Improve	GF	n/a	1,025,000	÷	1,025,000	A required ration will be needed during 2000 Logiclative	G	G	Ġ
2007	Behavioral Health Facilities Infra-Native American	STB	Y	3,000,000	-	3,000,000		R		
2007	Bern Co. Gutierrez Canyon Open Space Land	GF/STB	Y	1,250,000	-	1,250,000	The funds were mistakenly allocated to Bernalillo County and have been requested to be allocated to the City of Albuquerque. The city intends to close on the property in January 2008 along with the Trust for Public Lands who have a purchase option on the property. The city has introduced legislation to the City Council to appropriate the	R		
							Grant agreement executed. Project in early construction			
	Curry Co. Special Events Center Construct Economic Development Auto Assembly Project	STB GF	Y n/a	1,020,000 3,500,000		1,020,000	phase. Grant agreement executed. Project behind schedule breaking of land was set for April 2007to date this has not been done. Confusion remains as to whether this project is still viable. DFA and Economic Development have conflicting reports to the viability of the project: exact status of project is unknown at this time.	G G	G R	G
							Grant agreement executed. Currently in the process of obtaining 4 acres of land from the Central Consolidated School District in Kirtland for the site of the new Kirtland Youth Facility. Land expected to be obtained by Dec 2007,	J		
	Kirtland Youth Facility Construct	GF	n/a	1,150,000	-			G		
	Las Cruces Veterans' & Military Tech Museum Los Ranchos de Alb Open Space Land Purchase	STB GF	Y n/a	1,210,000 2,925,000		1,210,000	In process of locating land and acquiring it. DFA entered into a JPA with Village of Los Ranchos to transfer funds totaling \$3.4 million including reauthorized funds to complete the purchase of open space. Blanchard and Los Pabalamos have been purchased. Anderson is pending.	Y	G	

11/9/2015 Page 8 2:58 PM

G Y	Project on schedule Behind schedule	R X		y or bonds not sold Il funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2007	Lovington Regional Physical Ed Facility	GF	n/a	1,500,000	-	1,500,000	Project began June 07. Phase I (install artificial turf) completed on 8/30/07. The entity is working on Phase II of this project to remodel the existing Conditioning Building; in the design phase. Construction is expected to begin 1/08 and be completed 1/09.	G	G	G
2007	McKinley County Dialysis Center	GF/STB	Y	1,630,000	_	1,630,000	The plans for the Dialysis Center are ready to be bid out by McKinley County. A pay request has been submitted for professional services, but the lease agreement is currently being reviewed by DFA legal counsel.	G	R	
	Santa Fe Public Safety Building Improve		n/a				Grant agreement executed 06/07 no expenditures reported to date. City expressed interest to purchase an existing building and make improvements. DFA indicated that the appropriation as read allows for plan, design, and construction of a new facility. The City is revising its plan and will coordinate with the appropriate public safety facilities for input on design.	G		
2007	Santa Fe Public Safety Building Improve	GF	11/a	1,000,000	<u> </u>	1,000,000	Grant agreement sent out 04/19/07, St. Vincent's Hospital has not returned the signed copy to DFA. Attempts were made to contact St. Vincent's to verify the hospital would use legislative appropriations they received. There has been no	J	K	
2007	Santa Fe St Vincent Medical Center Ren/Expand	GF	n/a	1,250,000	-	1,250,000	action from the hospital. Grantee has requested LGD release funds for land acquisition in the amount of \$750 thousand. A draft letter has been sent to the DFA Office of the Secretary for review	R		
2007	Sierra County Hospital Construct	GF/STB	Υ	2,102,785	-	2,102,785	and approval of the county's request.	G	Υ	
2007	Silver City Civic Center Construct	GF	n/a	2,500,000	-	2,500,000	Project is in design stage. Currently completing survey and will begin drawings.	G	G	
2007	Sunland Park Sports Complex Construct	STB	Y	3,000,000		3 000 000	Bond sold in November 2007. Grant agreement pending.	V		
	Center for Advanced Computing	GF	n/a	14,000,000	-		MOU to transfer funding and administrative oversight to DoIT. MOU signed and transfer of funds in process.	Y		
	Economic Development Projects	GF	n/a	1,000,000	-		MOU with Economic Development Department to transfer funds and administrative oversight. MOU is signed and transfer of funds in process.	Y		
2007	Energy Savers Facilities & Systems	GF	n/a	1,000,000	-	1,000,000	Awaiting signatures and transfer of funds.	R		
2007	Public Ed Dept Pre-K Classrooms	GF/STB	Y	3,000,000	-	3,000,000	Working on proposal for CYFD, approval should be granted at the beginning of November. Bond sold in November.	Y		
2007	River Basin Ecosystem Restoration	GF	n/a	2,500,000		2,500,000	\$110 thousand went to EMNRD for Phreatophyte control and Eradication Project. RFP in progress.	Y		

Page 9 11/9/2015 2:58 PM

G Y	Project on schedule Behind schedule	R X		y or bonds not sold					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2006	Local Fair/Arena Facilities Improve/Equestrian Facility	GF	n/a	8,000,000	1,695,462	6,304,538	The proposal process is an on-going. Proposal submitted for facilities and events. Funds are to be used for local rodeo facilities (\$3M) and equestrian facility (\$5M). The balance for local rodeo projects is \$1.5 million; half expended. The Equestrian Facility is in the design phase while site negotiations continue. Construction is anticipated to begin February or March of 2008 and be completed December 2008. MOU established with and money transferred to Property Control Division.		G	
2006	Rodeo Arenas Statewide (Equestrian Facility)	GF	n/a	10,000,000	-	10,000,000	The Equestrian Facility is in the design phase while site negotiations continue. Construction is anticipated to begin February or March of 2008 and be completed December 2008. MOU established with GSD, Property Control Division. Funds transferred to Property Control Division. Construction completion estimated December 2008.	G	G	
2007	Equestrian Facility Construct	GF	n/a	7.025.000		7 025 000	The Equestrian Facility is in the design phase while site negotiations continue. Construction is anticipated to begin February or March of 2008 and be completed December 2008. MOU established with GSD, Property Control Division. Funds transferred to Property Control Division. Construction completion estimated December 2008.	G	G	
	Statewide Rodeo Facilities	GF	n/a	1,000,000	-	,	MOU to governor's office for project administration. Rodeo Council will be meeting December 2007 to review proposals. Funds for local arenas.	G	Y	
DEDART	 									
	Nat'l Hispanic Cultural Ctr Ed Complex	CPF	n/a	2,000,000	579,433	1,420,567	Construction is underway. The \$6.5M budget omits furniture, fixtures, and equipment; landscaping; phone system; security system; wiring systems; and funds necessary to secure state mandated LEED certification. The agency's #3 capital outlay request for 2008 session is \$435 thousand to complete the Education Complex, #14 request is \$825 thousand to equip the facility.	G	G	с - Х
2005	Nat'l Hispanic Cultural Ctr Learning Center	STB	Y	1,000,000	10,000	990,000	Refer to above description (**2004 Hispanic Cultural Cen).	G	G	G
2002	NM History Museum: Palace of Gov Prjt - Annex & Statewide Services	STB	Y	4,000,000	3,222,841	777 159	Project under construction.	G	G	G
	NM History Museum: Palace of the Governors	STB	Ϋ́	5,000,000	407,226		Project under construction.	G	G	G
2004	NM History Museum Construct	CPF	n/a	3,000,000	1,079,210	1,920,790	The project is currently under construction and is scheduled to open to the public in spring/summer 2009. The agency #2 capital outlay request is for \$750 thousand to purchase furniture and equipment.	G	G	G - X

	Project on schedule Behind schedule	R X		ty or bonds not sold al funds needed					Progress Rating	T
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance		Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Othe
							The project is currently under construction and is scheduled to open to the public in spring/summer 2009. The agency #2 capital outlay request is for \$750 thousand to purchase			
2006	NM History Museum Construct	GF	n/a	5,500,000	3,798,990	1,701,010	furniture and equipment.	G	G	G
2004	New Mexico Public Libraries Resource Acquisition	GOB	Y	5,832,000	4,774,086	1,057,914	Books being delivered. Many purchase orders are awaiting processing through state systems. Funds will be expended by June 08.	G	G	
2006 F	Public Library Resource Acquisitions-Supplement	GOB	Y	3,000,000	-	3,000,000	Project is underway - libraries notified of award amounts October 2007. Some libraries have acquisition contracts underway.	G	G	
							The Lease-Transfer process for the Center was recently approved by District, State, and D.C. offices of BLM. The notice of the Lease-Transfer was published in the Federal Register on Oct 19, 2007, and the local notice will be published beginning Nov 12, 2007. The period for any final public comment will expire on Dec 26, 2007, after which the Lease-Transfer agreement will be executed. The project is back on schedule and will be ready to bid upon completion			
2005	NM Archaeology Center Repository	GF	n/a	3,000,000	200,597	2,799,403	of legislative session. Schematic design is complete.	G	G	X
2006	NM Archaeology Center Repository	GF	n/a	1,300,000	13,000	1,287,000	Refer to above description (**2005 Archaeology Cen).	G	G	
2006	Cultural Affairs Dept Facilities Improvement	GF	n/a	2,000,000	1,123,376	876,624	Projects under construction. Additional repairs identified and #1 priority in DCA capital outlay request each year.	G	G	G
							Bond funds became available Sept 07. Projects underway; contracts in process. Additional \$7 million in repairs identified and #1 priority in DCA capital outlay request 08			
	Museums & Monuments Renovate	STB	Y	2,200,000	222,663		session.	G	G	
2007 N	NM Farm & Ranch Museum Outdoor Exhibits	STB	Υ	1,000,000	10,000	990,000	Project is under construction. Ownership of collection transferred to State and payment	G	G	G
2007 N	NM History Museum Traditional Art Purchase	GF	n/a	3,000,000	_	3.000.000	made 11/07.	G	G	G
	os Luceros Property Purchase	GF	n/a	2,500,000		2,500,000	MOU between DFA/DCA funds were transferred in August 2007. Agency is currently in discussions with the owner's legal representative about the possibility of acquiring the property. It would be used as a film training center, film location facility, statewide agency retreat, agricultural experiment station, and environmental studies facility.	6	C	

	Behind schedule	Х	Additiona	ly or bonds not sold Il funds needed					Progress Rating	
FY DEPART	Project Description MENT OF HEALTH	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2007	Health Clinics Improve Statewide	STB	Y	2,000,000		2,000,000	Fully executed agreements are in place with Mora County (\$500,000), Valencia County (\$125,000) and Sierra County (\$32,000). Agreement with Socorro County for \$750,000 has been approved by the County Commission but has not yet been received by the Department. Agreement with McKinley County for \$250,000 is still in negotiation. Once these agreements are all finalized, the remaining balance will be used to address additional offices where funding would be sufficient to complete the project.	G	G	
DEPART	MENT OF INDIAN AFFAIRS									
	Shiprock Behavioral Health Project	STB	Y	1,000,000	10,000	990,000	Fully executed JPA 08/05. As of 10/16/06, the project is pending completion of the bidding phase. Two general contractors cannot acquire performance and payment bonds.	G	Y	
2005	San Juan Pueblo Airport Infrastructure	STB	Y	2,000,000	112,962	1,887,038	As of 2/28/07, Gannet Fleming West, Inc. awarded bid for design and engineering work. Project was divided into four distinct tasks. Task and percent <u>design</u> completion are as follows: i. Perimeter security fencing, 90%; ii. Industrial park site preparation and grading, 40%; iii. Access road and apron paving improvements, 35%; iv. Fuel facility, 50%.	G		
2006	Crownpoint Internet to Hogans Access	GF	n/a	1,300,000	-		JPA fully executed on 1/26/07. Amendment #1 approving advance pay executed on 5/17/07.	G	Y	
2006	Santa Fe Indian School Wellness Center	GF	n/a	1,505,000	-		Scope of work received. JPA executed. Project was bid August 2007. One pay request of \$182 thousand has been paid to SFIS. Approximately \$896 thousand in pay requests has been submitted for reimbursements. \$3 million needed to complete phase II of project.	G	G	x
2007	Santa Fe Indian School Wellness Center	GF	n/a	1,890,000		1,890,000	Scope of work received. JPA sent to SFIS on November 1.	R		
2007	Albuquerque Indian Pueblo Council Bldg Construct	GF	n/a	2,000,000		2,000,000	Award letter sent to tribal entity on 3/26/07. Scope of work not received.	R		
2007	Ohkay Owingeh Airport Improve	GF	n/a	1,000,000		1,000,000	Award letter sent to tribal entity on 3/26/07. Scope of work not received.	R		
DEPART	MENT OF MILITARY AFFAIRS									
	Armories Renovate Statewide	GF	n/a	3,198,000	-		DMA plans on executing the following for FY08. Roof repair: Albuquerque, Santa Fe, Socorro, Raton, Farmington, & Roswell. HVAC: Alamogordo, Santa Clara, Clovis, Deming, Espanola, Farmington, Santa Fe, Albuquerque, Rio Rancho. No expenditures to date.	Y		

G Y	Project on schedule Behind schedule	R X		y or bonds not sold Il funds needed					Progress Rating	
FY DEPART	Project Description MENT OF PUBLIC SAFETY	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	DPS Vehicles	GF	n/a	1,000,000	-	1,000,000	Funds will purchase approximately 40 vehicles at an approximate cost of \$23 thousand. Vehicles are on schedule for delivery in December with the outfitting (radios etc.) to follow.	G	G	G
2007	State Police Aircraft Replacement	GF	n/a	1,200,000	-		Adams Aircraft has been selected as the vendor for the aircraft. DPS expects the aircraft to be delivered by December with training and shakedown to follow.	G	G	G
DEPART	I MENT OF TRANSPORTATION									
2004	Coors & Sequola Intersection Improvement	STB	Y	2,000,000	-	2,000,000	City of Albuquerque checking with sponsor to include in Coors/Quail project which is currently being evaluated. This project is still in initial PE stages, yet to be started or scheduled. City is anticipating additional funding; amount will not be known until City of Alb. finishes assessment of funds for project. The \$15.6M Congressional HPP language was amended with technical correction.	G	R	
2004	Isleta Boulevard Improvements	STB	Υ	2,000,000	965,705	1,034,295	Project construction is completefinal billings being submitted to NMDOT.	G	G	G
2004	Bernalillo to Belen Commuter Rail Project	STB	Y	3,000,000	2,227,374	772,626	Completely implemented within Valencia, Bernalillo and Sandoval County. Remaining funds are to be used for quiet crossing or other work along the corridor.	G	G	G
2004	Santa Fe/Albuquerque Commuter Rail System	STB	Y	4,600,000	2,000,000	2,600,000	Phase II environmental & preliminary engineering on-going. Alternative analysis - public involvement process on-going.; Santa Fe segment commencing; construction for design build segment 2 (PH I / II) is beginning from Waldo Canyon to I-25 rest stop area into median to continue to Santa Fe.	G	G	*
2006	Los Lunas Roads Improve	STB	Y	1,800,000	-	1,800,000	Bonds sold in July; grant agreements or amendments to existing GF contracts have been sent to NMDOT district / entity for execution.	G	Ü	
2007	Rail Runner Service to Santa Fe	STB	Υ	17,000,000		17,000,000	Bonds sold June 28, 2007; will be part of design build phase of CN-G2BT3 for Commuter Rail project. Santa Fe segment commencing; Construction for Design Build segment 2 (PH I / II) is beginning from Waldo Canyon to I-25 rest stop area into median to continue to Santa Fe.	G	G	Y
2007	North Belen Interchange Improve	STB	Y	1,000,000		1,000,000	Bonds just sold June 28, 2007; additional funding needs to be identified by the city and NMDOT; contracts have been sent to NMDOT District / entity for execution.	G		X
2007	East Mesa Road Improve	GF	n/a	1,000,000		1,000,000	Agreements in process with DOT LGAU; project under development; contracts have been sent to NMDOT District / entity for execution	G		

G Y	Project on schedule Behind schedule	R X		y or bonds not sold Il funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2007	Strauss Access Road	GF	n/a	1,500,000		1,500,000	Is part of ongoing Fed-funded project to relocate EI Paso rail yard; PE / design under way to improve road from Santa Teresa to Strauss; UP RR has hired an engineering firm to begin designing the project and has initiated the land acquisition, NMDOT has not moved forward with the Strauss Road component based on a number of issues including concerns with the federal earmark, agreements with Dona Ana county to improve this as county road (that the County will continue to maintain).	G	R	
2007	Los Alamos County Road 501 Improve	GF	n/a	2,000,000		2,000,000	Agreements in process with DOT LGAU; project under development; contracts have been sent to NMDOT District / entity for execution.	G		
FASTER	RN NEW MEXICO UNIVERSITY									
	ENMU Science Ed Building	GOB	Υ	6.300.000	2.864.244	3,435,756	Project is under construction.	G	G	G
	ENMU Science Lab Construct	GF	n/a	1,500,000	15,000	-,,	Project is under construction.	G	G	G
2006	ENMU Roswell Allied Health Center	GOB	Υ	1,300,000	-	1,300,000	Project is in planning phase.	G	Y	
	ENMU Roswell Dental Clinic Fclty Improve/Equip	GOB	Υ	4,500,000	-	4,500,000	Project is in planning phase.	G	Υ	
2006	ENMU Ruidoso Instructional Center Expand	GOB	Υ	1,250,000	-	1,250,000	Project is in planning phase.	G	Υ	
2006	ENMU Music Building Renovate	GOB	Υ	4,500,000	-	4,500,000	Project is in planning phase.	G	Y	
ECONO	 MIC DEVELOPMENT DEPARTMENT									
	Southwest Regional Spaceport	STB	Y	4,000,000	-	4,000,000	Reauthorization in Laws of 2007 removes contingency language that NM selected as site for X-Prize show. New language allows for design and construction of roads, runways, and other infrastructure. No funds have been spent or encumbered.	R		
2005	Southwest Regional Spaceport	GF	n/a	1,000,000	437,655	562,345	Hired 3 professional service contracts for architects; Gensler (\$40k), Antoine Predock Architect (\$40k), and URS Corp (\$40k).	G		
	Economic Development Initiative	GF	n/a	10,000,000	3,804,225	,	NMFA MOU with EDD pursuant to the Statewide Economic Development Finance Act. Funds have been allocated to Plaza Hotel in Las Vegas, Precheck Inc in Alamogordo, and Western Wood Products whose location was not disclosed. 2006 Projects in communities included: Artesia, Clovis, Hobbs, Las Cruces, Portales, Carlsbad, Corrales, Grants & Silver City. (funds reauthorized in 2007 to include	G		
2005	Mainstreet Central Business District Improve	GF	n/a	1,000,000	-	1,000,000	construction)	Υ		
2006	Mainstreet Central Business District Improve	GF		2,000,000	-	2,000,000	Communities selected will be notified in December. JPA to move funds to DFA-LGD for administration of funds EDD Operating Transfer 4190728008 2/28/2007. MOU complete once approved transfer funds to Local	Y		
2007	Mainstreet Central Business District Improve	GF	n/a	1,500,000	-	1,500,000	Government. Awards made to Artesia, Clayton, Las Cruces, Las Vegas, and Raton.	Y		

G	Project on schedule	R	No activit	y or bonds not sold		December 2007				
Υ	Behind schedule	Х	Additiona	funds needed			T		Progress Rating	•
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
							In the process of creating an MOU with UNM, NM Tech, & NMSU. Sandia & Los Alamos with be working through a Cooperative Research & Development Agreement (CRADA). The project is to acquire ultra short pulse laser systems to develop new technologies in a range of high-technology applications statewide which will finance a developmental project for commercialization of ultra short pulse laser technology through NM universities. Submitting a sole source justification request with state purchasing for the purchase of the laser from a Florida company.			
							Raydiance. Bond not sold, sale of bonds anticipated in			
	Economic Development Laser System Smart Money Economic Development	STB GF	N n/a	1,000,000 2,000,000	-		December 2007.	R		
2007	Smart Money Economic Development	GF	n/a	2,000,000	-	2,000,000	No activity.	K		
EDUCAT	TONAL RETIREMENT BOARD									
2007	ERB Building	ERF	n/a	1,185,188	3,612	1,181,576	Elevator & electrical upgrade scheduled to be completed by December 10. Final draws will take place after construction complete.	G	G	G
ENEDOV	 /.MINERALS & NATURAL RESOURCE	O DEDAREM	- LIT							
	Clean Energy Technologies	CPF	LINI	2,650,000	1,471,806	1,178,194	The total of \$2.7 million was committed to 27 projects. 12 of 27 projects have been completed and many more are scheduled for completion & reimbursement by December 2007.	G	G	G
2005	Clean Energy Projects	GF		3,000,000	1,124,405		28 project were awarded. 53 applications received that totaled \$6.74 million in requests. Funding has been encumbered for 25 projects and the remaining agreements for 3 projects are in process.	G	G	G
2005	Bosque Trail Development - North	GF		3,000,000	300,000	2,700,000	JPA with Middle Rio Grande Council of Governments has been finalized. Funds have been encumbered. JPA requires 10% advance payment for project planning. Remaining encumbered funds distributed on a reimbursement basis	G	Y	
2006	Manure to Energy Projects Statewide	GF		2,000,000	-	2,000,000	JPA with NM Finance Authority recently signed and the Dairy Biomass Loan Program is ready to accept applicants.	G	Y	
2006	Wildfire Protection/Equip Statewide	STB	Y	4,000,000	2,255,226	1,744,774	STB sold and made available 7/06. Selection process on \$2.2 million for fire trucks statewide have been completed and contracts have been paid. Remaining 12 projects funded by this appropriation are in the implementation stages. Reversion date of 6/30/08 is incorrect. Remaining balance should be available through 6/30/10. Working with DFA Capital Projects section to correct the reversion date related to funding. (A060133)	G	G	G
2006	Angel Fire Vietnam Veterans Memorial	GF		1,000,000	-	1,000,000	Phase II - Upgrades/improvements to visitors center will begin upon completion of improvements & upgrades to Memorial. Pre-planning by in-house architects is underway.	G	G	

G	Project on schedule	R	No activit	y or bonds not sold		December 2007		1		
Y	Behind schedule	X		al funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Trojout Bussenption	- Course	00.0	Amount	Ехропаса	Curront Balanco	•	/ tgroomong tri	rian / Booign	Tronovation/othor
							The division is using in-house architectural staff for pre- planning & design of Elephant Butte Lake facilities			
							improvements prior to bid process. Archeological survey			
2006	Elephant Butte Lake State Park Improvements	GF		1,400,000	341,926	1,058,074	underway. Additional funds requested in FY07 for Phase II.	G	G	X
							Project selection guidelines and procedures for			
2007	Energy Innovation Projects	GF		2,000,000		2,000,000	implementation are under development.	Y		
			,				Project selection guidelines and procedures for			
2007	Clean Energy Projects	GF	n/a	3,014,000	-	3,014,000	implementation are under development. Project purpose expanded & reauthorized by 2007	Y		
							Legislature, SB826, Section 312 (Approp ID 07-6412) to			
							include Trails Improvements. Funding is dedicated to			
							development of statewide trails projects. State Parks is			
2005	Park Improvements Statewide - Trails Projects	GF		1,000,000	22,383	977,617	prepared to expend funds immediately.	G	G	
							Division is in project design stage for a number of			
							infrastructure improvements needed. Will continue to			
2006	Park Improvements Statewide	GF		2 000 000	670.005	1 220 005	prioritize which improvements are most needed for this multi- project appropriation.	G	G	
	State Parks Improve/Equip	STB	N	2,000,000 2,000,000	679,095		0% - Bonds not certified - no progress	R	G	
2007	Otato Fainto Improvo/Equip	0.15	.,	2,000,000		2,000,000	570 Bondo not continue no progresso			
GAME A	ND FISH DEPARTMENT									
							Engineering difficulties caused by uncertainties associated			
							with remodeling a 100-year-old dam have resulted in the			
							need to collect and analyze additional data prior to			
							development of plans and specifications. The specialized			
							knowledge required to collect and analyze this data has			
							proven difficult to procure. The Department of Game and			
							Fish and Interstate Stream Commission are in the process			
							of requesting a reauthorization and have contracted with			
							firms with the requisite expertise and are moving forward			
							with the expectation that the work will be completed within			
2003	Eagle Nest Dam Repairs	GPF		3,000,000	1,210,324	1,789,676	the requested extension.	R		
							\$555,212 has been used to acquire approximately 168 acres			
							of McCauly Ranch in Grant county. Other transactions are			
							still in the negotiation or due diligence states, and when			
2005	Preservation of Working Farms & Ranch	GF		1,000,000	558,212	441,788	completed will expend the remaining funds.	G	G	Y
							This project is in the final engineering phase. The Agency's			
							#1 capital outlay request for the 2008 Legislative Session is			
							\$3.5 million for the construction bidding, contractor			v
2005	Lake Roberts Dam Spillway Improve	GPF		2,850,000	-	2,850,000	mobilization, and construction phase of project.	G	G	X
							The expended funds were used to acquire a conservation			
							easement on the Horse Springs Ranch in Grant county.			
							Other transactions are still in the negotiation or due diligence			
2005	Land Conservation/Acquisition /Protection	GF		4,000,000	900,084	2,000,046	process and when completed will expend the remaining	G	G	V
2005	Land Conservation/Acquisition /Protection	GF.		4,000,000	900,084	3,099,916	Jiulius.	G	G	ſ

	D :	1	N1 00 00			December 2007		ı		
G	Project on schedule Behind schedule	X		ty or bonds not sold al funds needed					Progress Rating	
Y	Benina scriedule	_ ^	Additiona	ii iunas needed					Progress Rating	
		Funding	Bonds	Appropriation	Total Amount			Bond Sold/Grant		Construction/
FY	Project Description	Source	Sold	Amount	Expended	Current Balance	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
					,		Bear Canyon project will begin with survey and analysis.			
							Another appropriation from the Game Protection Fund for			
							\$275,000 (A052449) is intended to be used in the			
							preliminary investigations. This appropriation is intended to			
							be used for construction. This project cannot commence			
							until the completion of Lake Roberts Dam Spillway; one lake			
2006	Bear Canyon Dam Spillway Improvement Ph. 1	GPF		1,000,000	-	1,000,000	is to be filled at all times.	R		
	, , ,						No activity on this project. Dam Safety Bureau designation of			
							this dam is low hazard. Concern is about seepage from the			
							dam. Project will investigate, design, and provide remedial			
2006	Clayton Lake Dam Analysis	GF		1,000,000	-	1,000,000	construction based on findings.	R		
GENER	AL SERVICES DEPARTMENT									
2002	Microwave Radio Syst-Digital Tech Statewide	CPF		6,666,667	6,028,007	638,660	90% complete. Additional regions ongoing.	G	G	G
	Digital Radio System Conversion	CPF		5.000.000	3,820,851		Digital conversions on-going.	G	G	G
	Microwave Radio System Convert to Digital	GF		5,000,000	25,127		No activity report from DOIT.	R		
	j.			- / /	- ,	, , , , , , , , , , , , , , , , , , , ,	32 out of 41 sub-projects are 100% complete. \$417.4			
2002	PBRF Approp to Fund for Improve Statewide	CPF		6,666,667	6,180,052	486 615	encumbered. Projects vary 35% to 90% complete.	G	G	G
2002	T Bitt 7 tpprop to 1 and for improve elatoride	0		0,000,007	0,100,002	100,010	\$7.3 million allocated to 21 projects. 16 of 21 projects are	- U		Ü
							99% to 100% complete. One project is on hold. Other			
2003	Public Building Repair Fund	STB		8,000,000	5,629,267	2 370 733	projects in progress.	G	G	G
	T abito ballang respair and	0.5		0,000,000	0,020,201	2,010,100	In construction for Las Vegas officefootings and stem			
							walls. Normal progress and on schedule. Current contracts			
2002	Workers' Comp Office Bldg - San Juan & Dona Ana	CPF		2,800,000	1.223.923	1.576.077	encumbered \$1.4 million.	G	G	G
	3			77	, -,-	,,-	·			
							MOU completed between GSD/PCD, DPS/MTD, NMBA &			
							NMDOT to construct a Port of Entry & HQ for the NM Border			
							Authority. Property items still being discussed. Design RFP			
							completed with Wilson & Co. hired and in schematic design			
2002	Santa Teresa Port of Entry Phase 2	GF		1,514,383	_	1 514 383	phase. Money never transferred to PCD-funding with DPS.	G	Υ	X
	-								·	^
2005	State Buildings Renovate	GF		1,000,000	756,571	243,429	Multiple Statewide Projects on different time tracks.	G	G	G
							Construction in progress for 5 identified projects ranging			
2000	Health Facilities Renovate Statewide	GF		2,000,000	423,441	1 F7C FF0		G	G	
2006	Health Facilities Renovate Statewide	GF		2,000,000	423,441	1,576,559	from 30% to 99% complete. \$164 thousand encumbered. Site locations under consideration by Border Authority. Part	G	G	
2006	Santa Teresa Drop Yard-Truck Traffic	GF		2,000,000		2 000 000	of Santa Teresa Port-of-Entry Project.	Y	Y	
2000	Sania relesa Diop raid-Truck Trailic	GF		2,000,000	-	2,000,000	PCD developing improvement schedule. Statewide funding	I	T .	
							expended on FIFO basis, older appropriations expended			
2006	State Building Repairs Statewide	GF		2,000,000	125,015	1,874,985		G	G	
2000	Otate Dullully Nepalls Statewide	Gi		2,000,000	120,013	1,074,900	Funds reauthorized to extend time to FY10. Land purchase	G	G	
1							agreement complete. Closing on land purchase expected in			
2002	UNM State Lab Services Bldg	CPF		3,000,000	2,374,943	625,057	November.	G	G	
2002	DIVINI State Lab Services Bluy	UFF		3,000,000	2,314,943	020,057	Project in design development and on schedule to bid in	G	G	
1							November, 2007. New lab consultant hired by A/E and			
1							design process running smoothly. Design will move to			
2003	State Lab Services Building Plan & Design	STB	Υ	1.100.000	236.224	863 776	construction documents in July.	G	G	
2003	Totate Lab dervices building Flan & Design	010	<u> </u>	1,100,000	250,224	003,770	ochonication adounterno in only.)	0	

G	Project on schedule	R	No activit	y or bonds not sold		December 2007				
	Behind schedule	X		al funds needed					Progress Rating	
'	Berlind Schedule	Funding	Bonds	Appropriation	Total Amount			Bond Sold/Grant	r rogress ruting	Construction/
FY	Project Description	Source	Sold	Amount	Expended	Current Balance	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
				7			Project in design development and on schedule to bid in	rigi comonum i	r iuir, 2 coigir	Trong value in Carlo
							November, 2007. New lab consultant hired by A/E and			
							design process running smoothly. Design will move to			
							construction documents in November. \$1.1 million to be			
2004	State Laboratory Services Building	GF		7,000,000	1,747,673	5,252,327	used for roads and underground infrastructure.	G	G	
	•						Project in design development and on schedule to bid in			
							November, 2007. New lab consultant hired by A/E and			
							design process running smoothly. Design will move to			
2005	State Laboratory Services Building/Land	STB	Υ	17,000,000	1,545,389	15,454,611	construction documents in July.	G	G	
							Project in design development and on schedule to bid in			
							November, 2007. New lab consultant hired by A/E and			
							design process running smoothly. Design will move to			
2007	State Laboratory Services Building	STB	Υ	11,000,000	-	11,000,000	construction documents in July.	G	G	
							Negotiations with Coughlin owner complete. PCD will			
							present purchase agreement to SBOF at November			
							meeting. In discussion with Sen. Bingaman office to			
0007	W .O :: II .IB .I	2005		0.500.000		0.500.000	introduce federal legislation on West Capitol property owned			
2007	West Capitol Land Purchase	PBRF		3,500,000	-	3,500,000	by US Forest Service. YDDC multiple roof repairs complete. Gym roof	G	G	G
2005	CVED VDDC 9 NM David Cahaal Hagrades	GF		2 000 000	1,584,260	445 740	replacement in design. NMBS kitchen complete.	G	G	G
2005	CYFD YDDC & NM Boys' School Upgrades	GF		2,000,000	1,564,260	415,740	Bonds have been sold. Most of the work will be	G	G	G
							accomplished by state price agreement, and in construction			
2007	Camp Sierra Blanca/Eagle Nest/Maloof/YDDC	STB	Y	1,000,000	_	1 000 000	by December, 2007.	G	G	
2001	Camp Gierra Biarrea/ Lagie Nest/Maioei/ 1220	OIB		1,000,000		1,000,000	Budget July 2007. Additional funds for on-going project.			
							Additional services amendment in process for design.			
2007	Ft. Stanton Stabilization/Renovation /Equip	STB	Υ	1,000,000	_	1.000.000	Target date out to bid December, 2007.	G		
				1,000,000		.,,,,,,,,,	Bonds have been sold, budget in July, 2007. In A/E			
2007	JP Taylor Juvenile Justice Center Equipment	STB	Υ	2,500,000	-	2,500,000	selection. Proposals due 11/16/07.	G		
	,			, ,		, ,	'			
							A DOC repair fund. \$889.4 encumbered. Major assessment			
2005	Correctional Facilities Repairs & Equipment	GF		2,000,000	1,043,985	956,015	of WNMCF in progress; SNMCF showers under contract.	G	G	G
							Multiple projects in a DOC statewide. Currently replacing			
							roofs, electrical upgrades and boilers. \$640 thousand			
2006	Corrections Dept Statewide Facility Repairs	GF		3,800,000	516,881	3,283,119	encumbered.	G	G	G
							Budget July 2007. CD improvement plan. Most funds will			
							be used to complete under funded projects from the 2006			
							plan. Will utilize state price agreements to accomplish work			
2007	Corrections Facilities Repairs	STB	Υ	3,500,000	-	3,500,000	where appropriate.	G	G	G
							Budgeted June, 2007. CD security plan. Most of the work			
000=	0 "	0.5		4 000 000		4 000 000	will be accomplished using state price agreements and in			
2007	Corrections Fclty Security Upgrades/Equipment	GF		1,000,000	-	1,000,000	construction by December 2007.	G	G	
							Bonds for this project have been sold, budget July, 2007.			
							The land deal with NMSU is in process. NMSU and federal			
							BLM to transfer land at nominal cost once plan for facility is			
							finalized. A/E selected. The Gallup district office will be used			
2007	Las Cruces - State Police District Offices	STB	Υ	2,500,000	-	2,500,000	as a prototype.	G	G	X
2001	Lac Grades Glate i Giloc District Gilocs	0.0	'	2,555,000	-	2,000,000)	J	

G	Project on schedule	R	No activit	y or bonds not sold		December 2007				
	Behind schedule	X		I funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2007	Las Vegas - State Police District Offices	STB	Y	2,500,000	-	2,500,000	Bonds have been sold, budget July, 2007. In August 07 DPS and district personnel viewed a potential site with the land owner and are awaiting a selling price. Selected A/E to design both Las Cruces and Las Vegas facilities.	G	G	X
2007	NM State Police Crime Lab	GF		1,000,000	-	1,000,000	No activity. DPS reports the department will not use the \$1M in capital outlay appropriated to GSD for expenditure in FY07 through FY09 for the planning and designing a New Mexico State Police crime laboratory to be located adjacent to the new state laboratory.			X
2007	Lordsburg Port of Entry Building Site	STB	Y	2,000,000	-	2,000,000	In programming/schematic design. Current funding inadequate to bid the project.	G	G	Х
2007	Los Lunas Substance Abuse Trtmnt Cntr Constr	GF		5,000,000	-	5,000,000	A/E contract complete - in design.	G	G	X
2007	State Buildings Emergency Repair	GF		1,000,000	-	1,000,000	Budgeted June, 2007. Will expend as emergencies surface. PCD expends statewide emergency funding on a FIFO basis. Older appropriations expended first.	G		
2007	State Buildings Improve	GF		2,000,000	<u>-</u>	2,000,000	Budgeted June, 2007. PCD developing improvement schedule. Statewide funding expended on FIFO basis, older appropriations expended first. MOU completed to transfer funds to Health Dept. to	G		
2007	State Scientific Lab Equipment	GF		1,000,000	-	1,000,000	purchase required moveable equipment.	G	G	
2007	YDDC Renovate-Fire/Roof/Kitchen/Bath	STB	Y	1,650,000		1,650,000	To budget July, 2007. Most specific improvements to be accomplished by state price agreements where appropriate. Anticipate construction by January, 2008.	G	Y	
HIGHER	EDUCATION DEPARTMENT									
2002	Higher Ed Facility ADA-Statewide	GOB	Y	2,000,000	795.572	1 204 428	Most institutions did not submit draws due to HED's prior draw procedure of only processing draws of \$50K (procedure has been revised as of August 2007). And some institutions did not know of allocation. Currently sent \$75,623.01 of draws to SBOF 10/30/07. And will be sending \$60,438 in draws to SBOF on 11/13/07. Will continue to follow up with institutions to obtain draw requests.		Y	Y
	Higher Ed Health/Safety Improve	GOB	Y	1,789,548	182,567	1,606,981	August 2007 notifying them of funds. HED has received \$183 thousand of draws that will be processed 11/13/07 to SBOF.	G	Y	Y
	NM State Academic Libraries	GOB	Y	3,888,000	3,724,941	163.050	Currently have \$213 thousand of draws that will be submitted to SBOF 11/12/07, \$642 thousand that are prior year payments that have gone to SBOF but not DFA. HED submitted prior year requests to process to DFA on 10-18-07 but have not updated from DFA on status.	G	· ·	Y
	Higher Ed Info Tech	GOB	Y	4,410,000	4,117,982		Draws in process of \$592 thousand some of these draws have already been submitted to SBOF; will submit to DFA for approval.	G	Y	Y

	Project on schedule Behind schedule			y or bonds not sold					Progress Rating	
		Funding	Bonds	Appropriation	Total Amount			Bond Sold/Grant		Construction/
FY	Project Description	Source	Sold	Amount	Expended	Current Balance	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
	Vocational Education Centers	CPF		10,000,000	5,381,614		Draws in process of \$1.1 million.	G	Υ	Υ
2006	Academic Library Acquisitions Statewide	GOB	Υ	3,000,000	90,949	2,909,051	Draws in process of \$91 thousand.	G	Y	Y
HUMAN	SERVICES DEPARTMENT									
							Bond sold in June. Funds transferred to HSD which is			
2007	Substance Abuse Facility Southern NM Regional	STB	Υ	1,000,000	-	1,000,000	working on plan for project	G	Υ	
LUNA C	I OMMUNITY COLLEGE									
							Plan & design was completed using other funds. Based on the original cost estimate of \$11M HED asked LCC to reconsider the plan and design to reduce the cost of the project. LCC submitted a request to HED for an additional \$4.5M to construct the building. Total cost of building is expected to be \$7.25M.			x
2006	Luna Community College Education Building	GOB	Y	2,000,000	-	2,000,000	expected to be \$7.25W.	G	Y	^
MESALA	ANDS COMMUNITY COLLEGE									
							Project is in the planning stage with an architect.			
2006	MCC Academic Building	GOB	Υ	1,500,000	-	1,500,000	Anticipating starting construction by summer 2008. Project is out for bid. Anticipating starting construction by	G	G	
2007	MCC NA Wind Research & Training Cntr Construct	STB/GF	Y	1,900,000	-	1,900,000	summer 2008.	G	G	
MINERS	' HOSPITAL									
2002	Minaral Calfay Madical Contay	MTE		5 000 000			Agency has moved in to the new building and the project is in the final phases. However, there is a 5% retention clause for all the contractors (warranty). May not make final payment to the contractors for at least one year from now. All appropriations will seek a one year extension of time through 6/30/2008 in order to make payment to the		6	
2003	Miners' Colfax Medical Center	MTF		5,000,000	-	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	contractors. Agency has moved in to the new building and the project is in the final phases. However, there is a 5% retention clause for all the contractors (warranty). May not make final payment to the contractors for at least one year from now. All appropriations will seek a one year extension of time through 6/30/2008 in order to make payment to the	G	G	G
2006	MCMC Acute Care Hospital	MTF		1,500,000	892,126		contractors.	G	G	G
2007	Minera Medical Center	MTF		4 000 000			Agency has moved in to the new building and the project is in the final phases. However, there is a 5% retention clause for all the contractors (warranty). May not make final payment to the contractors for at least one year from now. All appropriations will seek a one year extension of time through 6/30/2008 in order to make payment to the contractors.	G	G	
2007	Miners Medical Center	MTF		1,900,000	-	1,900,000	CONTRACTORS.	G	G	G

G Y	Project on schedule Behind schedule	R X		y or bonds not sold I funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant	Plan / Design	Construction/ Renovation/Other
	EXICO ENVIRONMENT DEPARTMENT	Source	Solu	Amount	Expended	Current Balance	Project Status	Agreement/KFF	Fian / Design	Renovation/Other
	Las Vegas Wastewater Treatment Facility	STB	Y	1,000,000	717,992	830.987	Construction bid awarded Fall 2006. WWTP construction underway as of Spring 2007 for this \$14.5 million project. October 2007 at 60% completed construction.	G	G	G
2006	Las Vegas Wastewater Treatment Plant	GF		1,100,000	1,100,000	1,100,000	Grant Agreement executed 01/07. WWTP construction underway as of Spring 2007 for this \$14.5 MM project. October 2007 at 60% completed construction.	G	G	G
2004	Pecos Wastewater Project	STB	Y	1,000,000	515,260	484,740	6/6/2007 - Phase I construction proposal under evaluation by WC and USACE (TLA). Construction began October 29, 2007.	G	G	G
2005	Chaparral Water & Wastewater	STB	Y	1,000,000	-	1,000,000	Construction of new Wastewater Treatment Plant and new Wastewater Collection System for the community of Chaparral began in August 2007. Contractor for treatment plant is Smith Co Construction, Inc. and contractor for collection system is Morrow Enterprises, Inc. Construction oversight is being performed by Bohannan-Huston, Inc. Project will also utilize USDA-RD funding. Construction is approximately 5% complete for treatment plant and 10% for collection system (10/31/2007 update). Scheduled completion date for both projects is July 2008.	G	G	G
	Eunice Wastewater Treatment Plant	STB	Y	1,000,000	83,497	916,503	5/1/07 DB reviewed PER not approved comments must be addressed. 7/2/07 no change in project status. 8/9/07 Taschek provided draft EA developed for USACE for review and comment. 8/21/07 Draft EA will not meet requirements of NMED CPB SERP. 10/31/07 MC addressing comments from USACE and CPB on PER.	Y		
2005	Pojoaque Valley Area Water/Wastewater System	GF		1,070,000	-	1,070,000	Currently under construction.	G	G	G
2006	Bernalillo Water/Wastewater System Facility	GF		1,085,000	-	1,085,000		G	G	G
	Clayton Water Leakage Repairs	GF		1,300,000	-		Engineer selected and contract under preparation in March 2007. May 2007 engineer under contract. Scope of work under review by NMED-CPB October 2007.	G	Y	
2006	Cochiti Pueblo Water System Leakage Repair	GF		1,004,000	<u>-</u>	1,004,000	As of 10-7-07 Souder Miller currently in design. Wastewater collection system Phase 1C and 1D construction completed in October 2007. Phase IE, IF and IIA in final design phase - currently finalizing easement	G	G	
2006	El Valle De Los Ranchos Water Sanitation Dist	GF		1,600,000	266,711	1,527,063	acquisition for next phase of construction.	G	G	

G Y	Project on schedule	R	•	y or bonds not sold					Draguage Bating	
Y	Behind schedule	X		al funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Elephant Butte Wastewater	STB	Y	1,700,000	1,691,746	1,700,000	Phase I project has been awarded and construction began in February 2007. Project is at 80% complete. These funds are only part of the overall funding package. Phase II is in design.10/31/07		G G	G
2006	Gila River Water System Improve	GF		1,036,000	400,000	636,000	\$400 thousand transferred to the Office of the State Engineers. Remaining balance to be worked out by NMED and DFA. No change in status. As of 10/31/07 no change.	R		
2006	Guadalupe Co Water System Improve	GF		1.000.000	133.175	866.825	Project covers Dilia and Upper Dilia portion of the Sangre de Cristo Regional MDWC & MSWA. Currently under construction.	G	G	G
	Valencia Co Water/Wastewater System Mstr Plan	GF		1.500.000			4-11-07 CDM was chosen as the most qualified firm. 6/25/07 Engineering contract executed. As of 10-30-07 CDM is gathering information for development of the master plan.	, G	Y	J
	Rio Rancho Water Reuse/Distrib Facilities	GF		3,000,000	-		Grant agreement executed 03-07. 10-30-07 Daniel B. Stephens, engineering firm, is working with the State Engineers Office for permitting re-use well injection.	G	Y	
2006	Santa Fe Co Wastewater Treatment Plant	GF		2,000,000		2.000.000	The intent of these funds was clarified by the sponsor for use for improvements to the City of Santa Fe Canyon Road Water Treatment Plant. City has hired engineering and construction management firms to design and manage construction of treatment plant improvements.	G	G	
	Water & Wastewater System Regionalization	GF		2,950,000	1,911,192	1,038,808	Funds have been allocated to Chimayo, Pajarito Mesa, Picuris Pueblo, McKinley Co., Bayard, Ruidoso Downs, Rodarte, & Mora thus far and \$75,000 has been transferred to Office of the State Engineer for work on the Utton contract	G		
2007	Aztec Reservoir #3 Construct	STB	Y	1,014,285	-	1,014,285	OSE has not approved Dam application, City and Engineer are reevaluating options.	R		
2007	Lincoln Co Solid Waste Transfer Station	STB	Y	1,000,000	_	1 000 000	This appropriation was reauthorized to NMED from the Department of Transportation for the new purpose, to plan, design, construct and equip the Greentree solid waste transfer station and administration buildings in Lincoln county. Bonds sold in June; budgeting of funds in the process after BOF approval given on 10/4/07.	G	Y	
2507	Emocrit do John Wasie Hunster Station	310	1	1,000,000	-	1,000,000	Deming has contracted with Daniel B. Stephens and Associates for the design of this facility. The Solid Waste Bureau has issued a permit for the facility and design is now well underway as of 10/1/07. Design and subsequent construction is anticipated to be completed with all funds	J		
	Deming Landfill Construct	STB	Y	1,100,000	-	1,100,000	used by 9/1/08. Grant agreements executed and RFP for engineers have been completed. Waiting on RFP ranking.	G	G	
	Eastern Navajo Nation Water Pipeline Espanola Water System Improve	GF/STB GF	Y	12,000,000	- 	, ,	Grant agreement executed on 8/31/07. PER for this project has been completed. Currently in design phase.	G	G	

G Y	Project on schedule Behind schedule	R X		or bonds not sold funds needed		December 2007			Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	,				•		rant agreement has been signed and resolution adopted.		Ţ.	
2007	7 La Union MDSWA Water System	GF		1,500,000	-		nould be forwarded to NMED-CPB by November 16, 2007.	G		
2007	7 Rio Rancho N Central Water System	STB	Y	6,470,000	-		rant agreements mailed 6/21/07. 10/4/07 city awarded onstruction contract to Rodgers & Co. to drill well 23.	G	G	
2007	7 Ruidoso Downs Regional Wwater Trtmnt Plant	GF		2,500,000	-	2,500,000 e r	rant agreements mailed 6/21/07. 10/31/07grantee has not empleted the grant agreement pending input from their agineer. Follow-ups have been made with no response. rant agreement signed and resolution adopted October 17,	R		
2007	7 Sunland Park Water/Wwater System Improve	GF		1,000,000	_		007. Completed paperwork to be forwarded to NMED-CPB November 9, 2007.	G		
	7 Ute Pipeline	GF		1,000,000	-	Ti pa (a ex ar \$1 to	ne project has had substantial funding (\$3M+) over the last 4-5 years thru the Water Trust Board (WTB) dministered thru NMFA). Just over \$2M has been upended from WTB funds to date for planning documents and some environmental review work. However, the new IM Legislative appropriation has not had any expenditures date. Engineer's office has not received the executed ant agreement back from the grantee.	R		
NEW ME	EXICO FINANCE AUTHORITY									
2001	1 Water & Wastewater Project Grant Fund	GF		40,910,000	33,964,048	pr	B projects have been completed, 15 projects are in ocess, and 4 projects received emergency money. dditional information is available upon request.	G	G	
2002	2 Navajo-Gallup Water Supply Project	GF		1,000,000	-	th Na	roject is designed for upgrades to the existing system with e City of Gallup to ensure capacity for the Westside avajo communities and provides an interconnection etween IHS, the NTUA system and the City of Gallup.	G	G	
2002	Pojoaque Valley Regional Water Supply	GF		1,000,000	874,633	125,367 Pr	roject near completion.	G	G	G
2002	₂ Rio Grande Endangered Fish Species Recovery	GF		1,500,000	1,144,650	re in: cc er w: 355,350 fo	roject in progress. Funds spent on maintenance and storation contract, reimbursement to Mid-Rio Grande for stallation of automatic control gates, SWCA environmental shoultants, HDR Fish Pro Inc. for Silvery Minnow Refugee agineering services, SF Papadopoulos environmental and later resource consultant services, Smith Co. Construction r site and plan development.	G	G	
2002	2 San Juan River Endangered Fish Species	GF		2,000,000	-	pl: ha ar	ands remain obligated to project but no activity has taken ace. The grant has not closed due to the fact that an entity as not yet been named to manage the project; NMFA atticipates ISC will manage project. In 2007 project authorized for time extension to 2011.	G	R	
	2 Ute Dam Water Supply Infrastructure Improve	GF		2,000,000	1,667,378	Pı re Eı	oject in progress for water shed. Funds spent on 19 total quisitions for engineering services to CH2M Hill and GC ngineering Firms. All requisitions reviewed by NMED onstruction Bureau.	G	G	

C	Project on schedule	R	No activit	y or bonds not sold				1		
	Behind schedule			I funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Water Project Finance Act Provisions	GF	Join	10,000,000	8,093,302		15 projects awarded, 1 project completed.	G	G G	TOTO VALIDITY OLITO
							53 projects awarded, 11 projects completed. Additional			
	Water & Wastewater Project Grant Fund	GF		15,000,000	12,508,541		information is available upon request.	G	G	
2007	Water Project Finance Act Provisions	STB	N	6,500,000	-	6,500,000	WTB will designate funds to water projects in 2007.	R		
NEW ME	I EXICO HIGHLANDS UNIVERSITY									
	NMHU Dorms Improve	GOB	Y	2,500,000	1,441,190	1,058,810	Independent heating system installations nearly complete in Connor Hall and Gregg House, with plans to include Arrott House. Several small projects have been completed, most recently the Connor Hall improvements. The remaining balance will be expended on additional small renovation projects.	G	G	G
	NMHU Science Bldg & LM Shields	GOB	Y	3,000,000	391,711		This renovation project consists of 3 parts: roofing, HVAC, and general construction. Projects have received necessary approvals. Construction is expected to begin December 2007, with a projected completion Summer 2008.		0	Ü
2004	Nivii 10 Science Blug & Livi Shleius	ООВ	'	3,000,000	391,711	2,000,209	Reroof project completed. Heating, ventilation & air	G	G	
2006	NMHU Burris Hall Renovate	GOB	Y	3.000.000	546,747	2,453,253	conditioning project to start December 2007.	G	G	
	NMHU Felix Martinez Building	GOB	Y	3,500,000	45,201	3,454,799	HVAC and reroof quotes are in. Architectural RFP will be out the first part of December 2007.	Y		
2007	NMHU Infrastructure	STB	Y	2,000,000	28,346	1,971,654	Funds will be used primarily for heating/cooling systems throughout campus. Projects underway include improvements to exterior lighting and roadway/parking lot upgrades. A portion of the funding will be expended on infrastructure improvements for the science building renovation. Bonds sold in June.	G	Y	
2005	NMHU Student Services Center	STB	Y	1,000,000	248,529	751,471	New project manager recently hired, university is working on RFP but will be evaluated once PM is on board. It is estimated this project could cost between \$15-18 million.	G	Y	Х
2006	NMHU Student Services Center	GOB	Υ	4,500,000	60,315	4,439,685	See description for 2005 NMHU Student Services Center.	G	Υ	
2007	NMHU Student Union & Services Center	GF		1,000,000	-	1,000,000	See description for 2005 NMHU Student Services Center.	G	Υ	
A1E144 85=	VIOC INICITIUTE OF THE INICIA OF THE INICIA	001/								
NEW ME	EXICO INSTITUTE OF MINING & TECHNOL	.UGY					Draiget is in decign phase, construction enticipated to havin			
2004	NMIMT Kelly & Jones Hall Renovate	GOB	Y	3,500,000	173,396	3,326,604	Project is in design phase, construction anticipated to begin in fall 2007.	G	G	
2006	NMIMT Kelly & Jones Hall Renovate	GOB	Y	6,500,000	-	6,500,000	Project in design phase, construction anticipated to begin in fall 2007.	G	G	
2006	NMIMT Joseph A. Fidel Student Services Center	GOB	Y	1,000,000		1 000 000	Project in bid process for final phase (3rd floor build out).		G	
			·		-	, ,	Central utilities will be upgraded using these funds. Project is in design phase. Waiting for additional funds to become available. NM Tech requested \$9.5 in GOB to continue	<u> </u>		Y
2007	NMIMT Infrastructure Construct	STB	Υ	2,000,000	-	2,000,000	infrastructure upgrades.	G	G	^

						2000200.				
G	Project on schedule	R		y or bonds not sold						
Y	Behind schedule	X	Additiona	l funds needed			T		Progress Rating	1
		Funding	Bonds	Appropriation	Total Amount			Bond Sold/Grant		Construction/
FY	Project Description	Source	Sold	Amount	Expended	Current Balance	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
	EXICO JUNIOR COLLEGE									
	6 NMJC Testing Center Remodel	GOB	Υ	1,000,000	_	1.000.000	Project in the design stage.	G	G	
	- Indiana and a second a second and a second a second and			1,000,000		1,000,000	.,			
NEW M	EXICO MILITARY INSTITUTE									
							Architect has been hired; RFP for construction not issued			
2006	6 NMMI Dow Hall Renovate/Expand	GOB	Υ	3,400,000	46,710	3,353,290	yet.	G	Υ	
NEW M	EXICO SCHOOL FOR THE BLIND & VISUA	ALLY IMPA	AIRED							
							A contractor has been selected; construction expected to			
	6 NMBVI Early Childhood Program Facility/Land	GOB	Υ	3,000,000	-	-	begin by January 08.	G	G	
2007	7 NMBVI Early Childhood Program Facility/Alamo	STB	Υ	5,500,000	-	5,500,000	Funds will be used to complete 2006 project.	G	G	
NEW M	EXICO SCHOOL FOR THE DEAF									
							Project is final completion phaseawaiting approval of final			
	4 NMSD Hester Hall Renovate	GOB	Y	6,000,000	5,486,592	513,408		G	G	G
	6 NMSD Dillon/Connor Halls Renovate	GOB	Y	7,000,000	-	, ,	In processcurrently meeting with architects.	G	Y	
200	7 NMSD Improvements	STB	Y	5,500,000	-	5,500,000	In processcurrently meeting with architects.	G	Y	
NIENA/ NA	EVICO STATE FAID	_								
INE VV IVI	EXICO STATE FAIR	_								
							Funding was used for three projects. HVAC & arena			
							drainage work has been completed in the Tingley Horse			
							Shoe Arena. The upgrading of the Palomino barns is under			
2005	5 Expo NM Palomino Barn/Tingley Horse Show	GF		1.500.000	909.650	590.350	construction and expected to be completed by March 2008.	G	G	G
				, ,	,	,	8 total projects, 3 complete. Projects still in progress are			
							Indian Village improvements; lighting infrastructure; paving,			
							parking and traffic control, Tingley fire system; Science,			
2006	6 Plan, design, improve, equip grounds	GF		6,600,000	4,908,493	1,691,507	Technology, & Natural Resources Bldg.	G	G	
							Bond sold in June, breakdown for funds is as follows - \$3.0			
							M Water Plan, \$ 2.2 M Indian Village, \$1.0M Villa Hispana,			
200	7 State Fair Buildings & Grounds Impov/Equip/Furn	STB	Y	7,650,000	2,534,950.14	E 11E 0E0	remainder of funds will go towards lighting, Tingley Coliseum, billboard replacement, site walls, & Science Bldg.	G	G	
200	/ State Fall Buildings & Glourius Impov/Equip/Fum	316	ı	7,050,000	2,554,950.14	5,115,050	Consediff, biliboard replacement, site wails, & Science Bidg.	G	G	
NEW M	EXICO STATE UNIVERSITY	+								
INE VV IVI	LAICO STATE ONIVERSITT	+					Received proposals to rebidwill be under contract within 4			
							weeks, construction expected to start January 2008.			
2004	4 NMSU East Mesa Ctr-Ph 3	GOB	Υ	3.500.000	698.160	2.801.840	Currently in bidding and negotiation phase.	G	G	
				2,222,200	,.00	2,00.,010	Projects being funded by this appropriation include: Lambda			
							rail project, 100% complete; Refurbish well & water system,			
							project underway; Loop utilities, 99% complete; Replace			
							Cooling towers, 95% complete; Corbett Center room,			
							resolved 99% of punch list items; Astronomy elevator, 20%			
							complete, schematic design in progress; Regents 600			
							modification, 100% complete; Water tank, 100% complete;			
							Workforce Development Ctr, 80% complete, project under			
2004	4 NMSU Infrastructure Renewal, ADA, Info Tech	GF		5,000,000	3,745,067	1,254,933	construction.	G	G	G

G	Project on schedule	R	No activit	y or bonds not sold		December 2007				
Y	Behind schedule	Х		I funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	NMSU O'Donnell Hall Renovate/Expand	GOB	Y	9,500,000	7,614,742		Project under construction; 85% complete and on schedule.	G	G	G
2005	NMSU-Alamogordo Health Sciences Bldg	GF		2,000,000	152,373	1,847,627	Project is out for bid.	G	G	
2006	NMSU Gardiner Hall Renovate & Expand	GOB	Υ	11,000,000	124,440		Project is in schematic design phase; 10% complete.	G	G	
2006	NMSU Health & Social Services Building	GOB	Υ	2,000,000	20,000	1,980,000	Project is in design & development; 25% complete.	G	G	
2006	NMSU Native American Cultural Center	GOB	Υ	3,000,000	30,000	2,970,000	Project is in design & development; 25% complete.	G	G	
							Phase V of the project is in Preliminary design; 15%			
2006	NMSU Dona Ana East Mesa Center	GOB	Υ	3,500,000	41,310	3,458,690	complete.	G	G	
							Monies have been earmarked for a roofing project. An			
							architect has been selected and the project is in the			
	NMSU Carlsbad Infra Renovate/Expand/Def Main	GOB	Υ	1,500,000	-		schematic design phase.	G	G	
2006	NMSU Alamogordo Reidlinger Math/Sci Bldg Add	GOB	Υ	1,500,000	-	1,500,000	The Alamogordo Health Sci Blding proj. is out for bid.	G	G	
NORTH	ERN NEW MEXICO STATE SCHOOL									
							Lloyd Architects have been hired for the project. The design			
2006	NNMSS-Espanola Teacher & General Ed Bldg	GOB	Υ	3,000,000	-	3,000,000	is in process and planning should be complete by April 2008.	G	G	
							Three properties have been identified and a meeting with			
							landowners is being scheduled to negotiate sale.			
							Negotiation of land acquisition should be completed by			
2007	NNMSS-Espanola Land Purchase	GF		1,500,000	-	1,500,000	March 2008.	G		
							Working on acquisitions list to acquire library equipment and			
2007	NNMSS-Espanola Library Equipment & Materials	GF		1,500,000	-	1,500,000	materials.	G		
OFFICE	OF STATE ENGINEER/INTERSTATE STR	<u>EAM CON</u>	<u>/MISSIO</u>	N						
							Design is at 50% Completion for the Bloomfield Dam though			
							site conditions may result in a design change. OSE is			
							working on an amended work order to address the change in			
							site conditions. Construction is complete at Sandia			
							Mountain Dam though the federal government has not			
0000		000		4 0 4 0 0 0 0	00.000		submitted project closeout documents. As a result, OSE		Y	Y
2002	P Dam Rehab Statewide	GOB	Υ	1,040,000	83,603	956,397	has not been billed for construction. The SJRIP is identifying additional capital recovery projects	G	Y	Y
							needed for the recovery of endangered fish species in the			
							river. To date, some projects have been constructed and			
							implemented, some are under design, and some are still			
							being evaluated. NM pays invoices for work including			
							project design, upon receipt from the US Bureau of			
1							Reclamation. The SJRIP is up to date in paying invoices			
2003	San Juan River Endangered Fish Species	GOB	Y	1.000.000	757,466	242.534	received and balances will revert.	G	V	V
2002	Dan Suan Kiver Endangered Fish Species	000		1,000,000	707,400	242,004	TOOTY OF ALLA DAIGHTOOD WIII TO VOIT.		<u> </u>	
							100% of funds are committed to projects. Design is			
							underway for Springer's Water Supply Dams. Encumbered			
1							funds for the Santa Rosa Dam have not been spent due to			
							lack of compliance with OSE Regulations. Funds for			
2002	Dam Rehab Statewide	STB	Υ	5,000,000	525,614		federally managed projects have a 3 to 1 match.	G	Υ	

G Y	Project on schedule Behind schedule	R X		y or bonds not sold					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
	Fort Sumner Hydrographic Survey	GF	93.4	1,050,000	-		Planning continues for the acquisition of digital imagery for about 1,825 square miles of the basin. Available staff resources will be used to coordinate the data acquisition and build databases to verify specific data points. The project is scheduled for completion by end of FY08.		G	
2003	Middle Rio Grande Depletion Survey	GF		2,000,000	495,000	1,505,000	Appropriated funds will be used for 7 new tasks/projects authorized by the NMISC at its October 2007 meeting. The projects will help the agency to better evaluate depletions in the Middle Rio Grande, to reduce the time required to process the validity of water rights and continuous use assessments, and to assess the quality of available historic data. It is anticipated that this funding source will be fully expended in 2008.	G	G	
							For projects on the Rio Grande to meet the requirements of the Endangered Species Act. This appropriation has been used to fund a number of projects, including but not limited to, habitat restoration, hatcheries, and development of water management tools. The majority of projects are completed (100%). Construction of the Los Lunas silvery minnow refuge is in progress and is scheduled to be completed by			
	Rio Grande Endangered Species Act Compli Dam Renovations & Repairs Statewide	STB GF	Y	3,660,000	2,844,710	2,000,000	the end of 2007 or early in calendar year 2008. The project is awaiting completed designs from the Department of Game and Fish. Funds will be used for construction.	G R	G	G
							83 Nu-Way flumes and a state vehicle have been purchased as well as the equipment and installation of a radio telemetry repeater station atop Santa Fe Ski Basin. \$400.0 has been encumbered for 28 measuring stations on community ditches. As of 11/13/07 three measuring stations have been			
	Surface Water Measure-Nambe Pojoaque	GF		1,000,000	34,490	965,510	Work on the Pecos Settlement is continuing. The project	G	G	
2005	Pecos River Compact Compliance	STB	Y	10,000,000	9,743,177	256,823	will be fully expended by FY08. This Water Rights purchase was in Litigation and has been settled. This water rights acquisition will be completed by	G	G	
2005	Pecos River Compact Compliance	GF		2,000,000	-	2,000,000	06/30/08.	G	G	
2005	Water rights/storage facility acquisition	STB	Y	2,800,000	2,161,208	638,792	Water rights in the Pecos Basin have been purchased to enable the leasing of water to the Bureau of Reclamation to assist in river flows to protect endangered species in the Pecos River. Also acquired a small amount of water rights on the Rio Grande to be used to offset depletions related to habitat restoration projects for the endangered silvery minnow. Looking for additional purchases in Middle Rio Grande & Lower Pecos Basins. Each water right purchase requires statutes to follow; which is time consuming.	G	G	

Page 27

G	Project on schedule Behind schedule	R X		or bonds not sold funds needed		December 2007		Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance Project Status	Bond Sold/Gran		Construction/ Renovation/Other
	6 Cabresto Lake Dam Repair & Improve	GF		1,800,000	-	An engineer is currently conducting site invest 1,800,000 owner is securing water rights for storage purp	tigation and the	G	
						This appropriation is primarily for the Elephant Channel which both conveys and drains water Butte Reservoir. This appropriation is the follo 1061. Work was conducted on the project from 2006 thru May 2007. We anticipated beginning October 2007 but have been unable to do so hew permitting requirement. Rio Grande silver have been detected in the constructed channer result, a biological opinion from the U.S. Fish is Service is required before work can begin aga worked with the Bureau of Reclamation on a bassessment that was submitted to the Fish an Service in October. Reclamation and Service that the biological opinion should be in-place by	r to Elephant w-on to 05- n the fall of g work again in because of a ry minnow el and, as a and Wildlife in. Staff biological id Wildlife staff indicate by early 2008		
						and that work could commence as early as Fe As a result, it is likely we will not fully expend t			
2000	6 Elephant Butte Drainage Improve	GF		1,500,000	1,041,263	458,737 appropriation until early in fiscal year 2009. Closing on water rights acquisitions is anticipa	G G	G	Y
200	6 Pecos River Compact Compliance	STB	· ·	9,000,000	4,331,454	6/30/08. The Pecos Settlement deadline has extended to 6/30/08 and all settlement conting expected to be complete by this date though u problems may cause delays.	been gencies are	G	
		ACF	'	4,500,000	7,001,707	Funding for the project is a contingency appro Closing on water rights acquisitions is anticipa 6/30/08. The Pecos Settlement deadline has to 6/30/08 and all settlement contingencies are be complete by this date though unanticipated	priation. Ited prior to been extended e expected to	, and the second	
	6 ISC Land/Water Rights for Well Fields 6 ISC Land/Water Rights for Well Fields	ACF		4,500,000	-	4,500,000 may cause delays. Funding for the project is a contingency appropriate Closing on water rights acquisitions is anticipa 6/30/08. The Pecos Settlement deadline has to 6/30/08 and all settlement contingencies are be complete by this date though unanticipated 4,500,000 may cause delays.	priation. Ited prior to been extended e expected to		
	6 Strategic Water Reserve-Endangered Species	GF		2,000,000	951,775	Water rights in the Pecos Basin have been pu enable the leasing of water to the Bureau of R assist in river flows to protect endangered spe Pecos River. Also acquired a small amount of on the Rio Grande to be used to offset depletic habitat restoration projects for the endangered minnow. Looking for additional purchases in N Grande & Lower Pecos Basins. Each water 1,048,225	rchased to eclamation to cies in the f water rights ons related to d silvery Middle Rio right purchase		

11/9/2015 Page 28 2:58 PM

G	Project on schedule	R	No activit	y or bonds not sold		December 2007					
Υ	Behind schedule	Х	Additiona	I funds needed	ı		T	Progress Rating			
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other	
	1 Tojou Bossiipiion	000.00	00.0	Amount	Expondou	Guiront Bulanco	Project lacks staff to prepare to prepare scope of work,	/ igi comonarti i	r lan / Boolgin	Tronovarion/Critici	
2007	Acequia Water Storage	GF		2,000,000	-	2,000,000		R			
2007	Santa Cruz Dam/Reservoir Improve	GF		1,500,000	-	1,500,000	The US Army Corps of Engineers has no resources to begin the work and requested OSE pay for dam assessment. OSE Dam Safety has no additional resources to negotiate and manage the contract for the dam assessment. \$200.0 has been encumbered for 14 gauging stations on	R			
2007	Surface & Ground Water Measurement	GF		1.000.000	1,251	998 749	the Mimbres River in Grant County.	G	G		
2007	Indian Water Rights Stlmnt-Navajo/Taos/Aamodt	GF		10.000.000	_	10.000.000	The project is funded by a contingency appropriation to the Indian Water Rights Settlement Fund. The ISC has submitted needed certifications to DFA so that the funds can be transferred to the Settlement Fund. Progress on all three pending settlements continues slowly. Federal authorizing legislation has been introduced for the Navajo Settlement and introduction is pending for the Taos and Aamodt Settlements.	G			
							The project is funded by a contingency appropriation. Work on the Pecos Settlement is continuing with the deaddline set for 6/30/08. All settlement contingencies are expected to be complete by that date though unanticipated problems may				
2007	Pecos River Settlement-Land & Water	GF		1,500,000	-	1,500,000	cause delays.	R			
PERA											
	PERA Office Building	PERA		9,656,700	-	9,656,700	PERAs contractual architect is currently developing the construction specifications. The RFP process, building contractor selection, and contract negotiation are scheduled for October-December 2007. Construction of the new PERA office building is expected to begin in January 2008. \$1.4 million in PERA funds are needed to complete project.	G	G	X	
PUBLIC	EDUCATION DEPARTMENT										
2000	Full Day Kinday artes Cleans and Chair in the	005	Y	E 000 000	4 200 205	/14 075	6 school districts at 16 different school sites were allocated funds. The funds expire June 30, 2007. PED is waiting for school districts to submit for reimbursement. 3 districts show remaining balances. 1 of the 3 has submitted draw requests and reversion letters. Letter has been sent out requesting the 2 remaining districts submit final draw requests by the end of November 2007.	G		G	
	Full-Day Kindergarten Classrooms Statewide	GOB		5,000,000	4,388,025	611,975	Allocations were made to every school district on a per membership basis. Funds are distributed on a reimbursement basis as districts submit draw requests.		G	Ţ.	
2004	NM Public School/Juvenile Detention Library	GOB	Υ	6,156,000	5,204,318	951,682	Appropriation expires June 30, 2008.	G	G	G	

	Project on schedule Behind schedule	R X		ty or bonds not sold					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2006	Public Schools Ed Tech Statewide	GF		1,500,000	823,621	676,379	14 school districts were allocated funds which are sent to school districts on a reimbursement basis. Projects expire 6/30/2008.	G	G	G
							Allocations of \$2 million dollars were made on June 25th, 2007. Awards were made to 3 school districts to fund 5 pre-k classrooms at 5 different sites. PED is in the process of allocating a subsequent amount of \$1.5 million. PED will be seeking reauthorization of \$500 thousand to CYFD.			
	Public Ed Dept Pre-Kindergarten Classroom	STB	Y	4,000,000	-	4,000,000	All funds have been obligated and are sent on a reimbursement basis based on a price quotation submitted by a school district. Appropriation expires 6/30/2008.	G	G	R
	School Bus Replacement Public School and Juvenile Detention Facility Library	GF	Y	2,000,000	960,634	1,039,366	Voters approved the sale of the GOB in the general election held on November 6th, 2006. The bonds were sold on March 1st, 2007. PED will be making allocation on a per membership basis to all school districts. Fund will be distributed on a reimbursement basis and do not expire until	G	G	G
	Book Acquisition Computers for School-Aged Children	GOB GF	Y	3,000,000 2,500,000	-	3,000,000	June 30, 2010. The ACLU and AG's office has expressed concern over this appropriation and the project is currently under consideration for reauthorization. Appropriation expires on June 30, 2009.	G R	G	
					-		Funds were obligated by July 1, 2007 and will be sent to the school districts on a reimbursement basis based on a price quotation submitted by the school districts. School buses are replaced on a twelve year cycle. These funds are allocated and will be distributed when the equipment is delivered. Appropriation expires June 30, 2009.			
	Public School Bus Purchase	GF		3,500,000	-	3,500,000	\$1,975,000 was allocated to 32 schools in 18 school districts for security cameras. The remaining \$25,000 was allocated to 2 school districts to purchase moveable metal detectors. Award letters were sent out in July, 2007 but 6 districts declined the funding; therefore, another round of applications will be sent out for those funds. Funds will be distributed on a reimbursement basis and project expires on		G	G
	Public School Security Cameras Public School GPS Systems	GF GF		2,000,000	<u>-</u>	2,000,000	June 30, 2009. The RFP is in development at the PED. PED expects to select a provider by January 2008. Project expires June 30, 2009.	G G	G	G

G	Project on schedule	R	No activit	y or bonds not sold		December 2007				
G Y	Behind schedule	X		I funds needed				Progress Rating		
	Berlina seriedale		Additiona	Turius riccucu					1 Togress Ruting	
		Funding	Bonds	Appropriation	Total Amount			Bond Sold/Grant		Construction/
FY	Project Description	Source	Sold	Amount	Expended	Current Balance	Project Status	Agreement/RFP	Plan / Design	Renovation/Other
							The district has selected an architect, Fanning Bard Tatum,			
							and is in the planning process. The architect firm has			
							provided drawings, schematics, and plans to the Board and the district is awaiting Board approval. The district is short			
							approximately \$4 million to complete this project. The district			
							will be holding a bond election and if passed will provide the			
							additional funding to complete the fine arts center. This			
							project is in the process of establishing budget at PED.			X
2007	Moriarty HS Cultural Arts Center	GF		1,980,000	-	1,980,000		G	G	^
SAN III	AN COLLEGE									
OAN OO							Project is in process, funds not yet being drawn down. Prior			
2006	SJC Learning Commons Plaza Construct	STB	Υ	1.200.000	_	1.200.000	funds being utilized.	R		
			-	1,=00,000		.,,,	Project is in process, funds not yet being drawn down. Prior			
2006	SJC Trades & Tech Building	STB	Υ	1,600,000	-	1,600,000	funds being utilized.	R		
	-						Project is in process, funds not yet being drawn down. Prior			
2007	SJC Trades & Tech Building	STB	Υ	1,340,000	=	1,340,000	funds being utilized.	R		
CANTAI	 FE COMMUNITY COLLEGE									
SANTA	TE COMMUNITY COLLEGE						The Allied Health & Science building project is a \$16.8 M			
							project. SFCC issued a bond that was passed by voters to			
							supplement funds to complete project. Architect firm has			
							1			
							been hired, in programming stage. The facility will house			
2006	SFCC Allied Health & Science Building	GOB	Y	3,000,000		3,000,000	medical programs. Aug 07-Nov 07 design project, Jan 08	G	G	
2000	of CC Affied Fleath & Science Building	ООВ	ļ.	3,000,000		3,000,000	bid project, March 08 begin construction, move in by Aug 08. See above description 2006 SFCC Allied Health & Science	J	J	
2007	SFCC Allied Health & Science Building	STB	Y	1,200,000		1 200 000	Bld. Bond not sold.	R		
2001	or do randa riodiar a dorondo Banding	0.15		1,200,000		1,200,000	District Column			
SPACEF	PORT FUND									
							One of two contingencies have been met. A cost estimate			
							less than \$225M was submitted estimate was \$198M while a			
							lease anchor tenant has not yet been secured. \$21.6 million			
							sold in July 2007 & \$11.3 million to be sold in December			
							2007. Funds expended were for architectural fees by			
2006	Spaceport Authority	STB	Υ	33,000,000	2,800,000	30,200,000	DMJM, the architect for the spaceport authority.	G	Y	
IINIVED	SITY OF NEW MEXICO									
CITIVEN	C. I CI ILLI MEXICO									
2004	UNM Core Building Renovate	GOB	Υ	3,000,000	2,151,513	848,487	6 projects: 4 complete or near completion, 2 in construction.	G	G	G
2004	UNM Health Science Center Anatomy Lab	GOB	Y	8,000,000	553,635	7 446 265	Scheduled as part of internal Phase 2 of Educ Bldg, site demolition underway. Project in design.	G	G	
	UNM High/Mid Tech School	GOB	Ť	1,300,000	337,162		In planning.	G	G	
	UNM Soccer Fields Improve	GF		1,000,000	405,675	,	In process.	G		
	Harwood Museum of Art Renovate-Taos	GF		1,220,000	317,334		In design phase.	G	G	
2006	UNM Gallup Tech Center & Classroom Bldg	GOB	Υ	2,000,000	21,600		In design phaseadditional funds for desired scope pending.	G	G	
2006	UNM Valencia Security/Landscape/Add Improve	GOB	Υ	1,000,000	=	1,000,000	Project is being planned.	G		

	Project on schedule Behind schedule	R X		y or bonds not sold funds needed					Progress Rating	
FY	Project Description	Funding Source	Bonds Sold	Appropriation Amount	Total Amount Expended	Current Balance	Project Status	Bond Sold/Grant Agreement/RFP	Plan / Design	Construction/ Renovation/Other
2006	UNM Education Building	GOB	Υ	3,500,000	197,581	3,302,419	In design phase.	G	G	
2006	UNM Health Science Center Education Bldg	GOB	Υ	4,000,000	2,497,546	1,502,454	Currently under construction.	G	G	G
2006	UNM Science/Math Learning Center	GOB	Υ	7,000,000	129,021	6,870,979	Project is being planned.	G		
2006	UNM Centennial Engineering Bldg Equipment	GF		1,050,000	-	1,050,000		G	G	G
	UNM Pit Facility	STB	Y	8,000,000	61,146		Sufficient additional funding for desired scope just received in 2007 Session. Project is being designed.	G	G	
2007	UNM Pit Facility	GF/STB	Υ	4,000,000	-	4,000,000	See above. 2006 UNM Pit Facility.	G		
	Biology Building Renovate/Expand	GF/STB	Y	2,789,000	27,890		On temporary holdfunds to be used for Phase 2 of project.	Y		
	UNM Hodgin Hall Renovate & Repair	STB	Y	1,153,697	1,350		Project is being planned.	G		
2007	UNM-Taos	STB	Y	1,000,000	10,000	990,000	In design phase.	G	G	
	UNM Learning Center Cancer Research & Treatment Center Construct	STB STB	Y	4,000,000	40,000 2,088,965		Project is being planned. UNM looking to reauthorize language to allow for property acquisition. Currently under construction.	R G	G	G
	Lambda Rail Project	GF	r	7,000,000 1,000,000	2,088,965	· · ·	Fully spent, funds budgeted with and requested from DFA but not yet received.	Y	G	G
	RN NEW MEXICO UNIVERSITY									
2006	WNMU Career & Tech Ed Center	GOB	Υ	1,000,000	3,589	996,411	Architectural design has been initiated.	G		
2006	WNMU Juan Chacon Bldg Renovate/Expand	GOB	Y	6,000,000	46,720	5,953,280	Architectural design has been initiated and remains in progress.	G		
	TOTA	L		\$ 1,114,960,420	\$ 272,761,334	\$ 846,425,383				

	LEGEND	
	Project on schedule	210
	Behind schedule or little activity	89
	No activity or bonds not sold	47
Х	Additional funds needed	18
Total	Active Projects > \$1million	346