December 2013 Quarterly Update

Quarterly Status of Outstanding Capital Funds

- As of December 2013, approximately \$573.6 million from all funding sources for 1,423 projects ٠ remains outstanding.
- Since the September 2013 quarterly report, 31 projects closed and approximately \$24.2 million was expended or reverted; currently, 203 projects totaling approximately \$42.5 million are scheduled to revert June 30, 2014.
- Percentage of outstanding funding sources: general fund (GF) less than 1 percent, severance tax • bonds (STB) 66 percent, general obligation bonds (GOB) 24 percent, and other state funds (OSF) 10 percent.

| (In this of the second s | | | | | | | | | | | | | |
|---|-----------------------|------------------------|--------------------|----------------------|---------------------------------|--|--|--|--|--|--|--|--|
| Year | Number of Projects | Amount Appropriated | Amount Expended | Amount Unexpended | Percent Expended for Year | | | | | | | | |
| 2009 | 2 | \$11.0 | \$9.5 | \$1.5 | 86% | | | | | | | | |
| 2010 | 107 | \$58.5 | \$39.9 | \$18.6 | 68% | | | | | | | | |
| 2011 | 65 | \$72.7 | \$38.1 | \$34.7 | 52% | | | | | | | | |
| 2012 | 431 | \$284.0 | \$43.0 | \$241.0 | 15% | | | | | | | | |
| 2013 | 818 | \$283.4 | \$5.6 | \$277.8 | 2% | | | | | | | | |
| Total | 1,423 | \$709.6 | \$136.1 | \$573.6 | | | | | | | | | |

2009-2013 Capital Outlay All Fund Sources "Outstanding" Projects Only (in millions)

Source: Capital Projects Monitoring System

Of the \$573.6 million outstanding, \$377.2 million funded from severance tax bond capacity and the • general fund for 1,157 projects authorized for state agencies and local entities remains outstanding. The following table demonstrates the percent expended by state and local entities by year.

2009-2013 Capital Outlay Funding "Outstanding" STB and GF Projects Only

(in millions)

| | STATE ALLOCATIONS | | | | | LOCAL ALLOCATIONS | | | | |
|-------|-----------------------|------------------------|--------------------|----------------------|---------------------------------|-----------------------|------------------------|--------------------|----------------------|---------------------------------|
| Year | Number of Projects | Amount Appropriated | Amount Expended | Amount Unexpended | Percent Expended for Year | Number of Projects | Amount Appropriated | Amount Expended | Amount Unexpended | Percent Expended for Year |
| 2009 | 1 | \$10.0 | \$8.8 | \$1.2 | 88.1% | 0 | \$0.0 | \$0.0 | \$0.0 | * |
| 2010 | 27 | \$40.6 | \$31.0 | \$9.6 | 76.5% | 9 | \$2.9 | \$1.7 | \$1.2 | 58.5% ** |
| 2011 | 59 | \$71.2 | \$37.5 | \$33.7 | 52.7% | 0 | \$0.0 | \$0.0 | \$0.0 | * |
| 2012 | 38 | \$102.8 | \$26.3 | \$76.5 | 25.6% | 223 | \$36.8 | \$8.2 | \$28.6 | 22.3% |
| 2013 | 125 | \$134.5 | \$3.5 | \$131.0 | 2.6% | 675 | \$96.2 | \$0.8 | \$95.4 | 0.9% |
| Total | 250 | \$359.1 | \$107.1 | \$252.0 | | 907 | \$135.9 | \$10.7 | \$125.2 | |

* No allocations made for local projects.

** Funds reauthorized for solvency.

Source: Capital Projects Monitoring System

LFC staff tracks \$1 million or greater projects totaling \$453.4 million for 200 projects (79 percent of • all unexpended funds). Since the September 2013 report, 3 projects closed.

Major Project Funds Closed Out in Last Quarter

- Explora Science Center and Children's Museum \$1.3 million ➢ Farmington Regional Animal Shelter \$2.7 million \$1.7 million
- ▶ UNM Stadium Scoreboard, Video Board & Flooring